

ESTIMATE SUMMARY

02:15:00

CONTID: C16222

ESTIMATE NO: 0013 PROG

SPEC YR: 2005

PCN: 16222-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 496.0 DAYS

TIME ALLOW: 9/14/20(FIXED COMPLETION DAT

I-25 RUBBILIZATION N OF SH 56

PERCENT TIME: 91.68

ORIG TIME ALLOW: 9/15/20(FIXED COMPLETION DAT

PROJECT NO: C0253-199

I-25 RUBBILIZATION N OF SH 56

NAME OF ROAD: 025A

PROJECT COUNTIES: LARIMER

WELD, REGION 4

CONTRACTOR:

AGGREGATE INDUSTRIES - WCR, INC.

PAY PERIOD ENDING 07/31/2009

DATE TIME STARTED 03/23/2008

1707 COLE BOULEVARD SUITE 100

DATE LET 01/24/2008

DATE WORK BEGAN

DATE AWARDED 02/11/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 03/04/2008

DATE ACCEPTED

GOLDEN CO 80401 303/985-1070

DATE NOTICE TO PROCEED 03/23/2008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 18,516,776.59 PARTICIPATING	\$ 45,380.00	\$ 0.00
AWARD PROJECT AMT: \$ 13,751,365.26 NON-PARTICIPATING	10,202,030.03	412,814.03
PERCENT COMPLETE: 55.34% TOTAL EARNINGS	10,247,410.03	412,814.03
FUNDS AVAILABLE: \$ 8,269,366.56 STOCKPILED MATERIALS	86,487.66	0.00
	GROSS EARNINGS	10,333,897.69
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-206,270.48	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	10,127,627.21
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	10,127,627.21
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 412,814.03

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

ESTIMATE RUN 08/03/2009

02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00201	REMOVAL OF CURB	13,227.000	2,278.000		
			LF	4,960.000	28,272.00	
			5.70000	7,238.000		41,256.60
0010	202-00215	*REMOVAL OF CONCRETE PAVEMENT (PLANING)	24,804.000	6,827.000		
			SY	2,867.000	26,233.05	
			9.15000	9,694.000		88,700.10
0015	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	15,856.000	8,057.000		
			LF	0.000	0.00	
			2.10000	8,057.000		16,919.70
0020	202-01135	*REMOVAL OF GUARDRAIL THRIE BEAM	599.000	0.000		
			LF	0.000	0.00	
			3.45000	0.000		0.00
0025	202-01200	*REMOVAL OF TENSIONED CABLE BARRIER	3,485.000	0.000		
			LF	0.000	0.00	
			1.70000	0.000		0.00
0030	202-01300	*REMOVAL OF END ANCHORAGE	31.000	14.000		
			EACH	0.000	0.00	
			77.20000	14.000		1,080.80
0035	203-01500	BLADING	40.000	8.000		
			HOUR	2.000	210.00	
			105.00000	10.000		1,050.00
0040	208-00002	*EROSION LOG (12 INCH)	8,007.000	1,130.000		
			LF	6,877.000	37,823.50	
			5.50000	8,007.000		44,038.50
0045	208-00011	*EROSION BALES (WEED FREE)	170.000	170.000		
			EACH	0.000	0.00	
			21.50000	170.000		3,655.00
0050	208-00020	*SILT FENCE	20.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0055	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	758.000	758.000		
			LF	0.000	0.00	
			24.20000	758.000		18,343.60
0065	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0070	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	0.500		
			L S	0.000	0.00	
			2,700.00000	0.500		1,350.00
0075	208-00206	EROSION CONTROL SUPERVISOR	142.000	94.400		
			DAY	19.000	5,130.00	
			270.00000	113.400		30,618.00
0076	210-01130	RESET GUARDRAIL TYPE 3 CO 7	1,025.000	1,025.000		
			LF	0.000	0.00	
			7.15000	1,025.000		7,328.75
0077	210-01200	RESET END ANCHORAGE CO 7	5.000	5.000		
			EACH	0.000	0.00	
			660.00000	5.000		3,300.00
0078	210-04200	ADJUST GUARDRAIL CO 7	4,280.000	4,280.000		
			LF	0.000	0.00	
			3.35000	4,280.000		14,338.00
0080	212-00006	*SEEDING (NATIVE)	2.000	0.000		
			ACRE	0.000	0.00	
			750.00000	0.000		0.00
0085	213-00002	*MULCHING (WEED FREE HAY)	2.000	0.000		
			ACRE	0.000	0.00	
			500.00000	0.000		0.00
0090	213-00011	*MULCHING (HYDRAULIC)	2.000	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0095	213-00061	*MULCH TACKIFIER	400.000	0.000		
			LB	0.000	0.00	
			2.15000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	304-06000	AGGREGATE BASE COURSE (CLASS 6)	38,098.000	11,272.550		
			TON	100.000	1,505.00	
			15.05000	11,372.550		171,156.88
0105	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT) CMO 6	500.000	28.120		
			TON	0.000	0.00	
			110.00000	28.120		3,093.20
0106	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT) CMO 6	300.000	243.120		
			TON	0.000	0.00	
			119.84000	243.120		29,135.50
0107	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT) CMO 10	0.000	0.000		
			TON	0.000	0.00	
			123.44000	0.000		0.00
0108	403-09210	STONE MATRIX ASPHALT CMO 10	5,403.970	2,076.690		
			TON	3,327.280	298,257.38	
			89.64000	5,403.970		484,411.87
0110	403-09210	STONE MATRIX ASPHALT	39,724.000	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00
0111	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22) CMO 6	17,552.220	17,552.220		
			TON	0.000	0.00	
			71.49000	17,552.220		1,254,808.21
0112	900-00006	ADDED ITEM (DOLLAR)/ AC PRICE FLUCTUATIONS CMO 6	30,000.000	-22,950.050		
			DOL	0.000	0.00	
			1.00000	-22,950.050		-22,950.05
0115	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	90,723.000	52,512.370		
			TON	0.000	0.00	
			61.65000	52,512.370		3,237,387.61
0116	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28) CMO 10	17,039.920	17,039.920		
			TON	0.000	0.00	
			75.09000	17,039.920		1,279,527.59
0120	412-18050	*RUBBLIZATION OF CONCRETE PAVEMENT	280,824.000	280,824.000		
			SY	0.000	0.00	
			3.55000	280,824.000		996,925.20

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0125	420-00110	GEOTEXTILE (DRAINAGE) (CLASS A)	1,170.000	0.000		
			SY	0.000	0.00	
			3.90000	0.000		0.00
0130	506-00209	RIPRAP (9 INCH)	20.000	0.000		
			CY	0.000	0.00	
			180.00000	0.000		0.00
0135	603-10120	*12 INCH CORRUGATED STEEL PIPE	43.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0140	603-50004	*4 INCH PLASTIC PIPE	80.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0145	603-50008	*8 INCH PLASTIC PIPE	3,240.000	3,240.000		
			LF	0.000	0.00	
			24.00000	3,240.000		77,760.00
0150	605-00080	*8 INCH PERFORATED PIPE UNDERDRAIN	6,440.000	6,430.000		
			LF	0.000	0.00	
			48.00000	6,430.000		308,640.00
0155	605-82100	*PIPE EDGE DRAIN	47,790.000	47,790.000		
			LF	0.000	0.00	
			10.50000	47,790.000		501,795.00
0160	605-84000	*SUBSURFACE DRAIN OUTLET	2,432.000	1,177.000		
			LF	0.000	0.00	
			8.50000	1,177.000		10,004.50
0165	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	16,065.000	7,736.500		
			LF	0.000	0.00	
			11.85000	7,736.500		91,677.53
0165		MATERIAL ALLOWANCE		7,120.468		
			LF	0.000	0.00	
			5.54000	7,120.468		39,447.39
0165		MATERIAL ALLOWANCE		7,128.498		
			LF	0.000	0.00	
			2.59000	7,128.498		18,462.81

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	606-00601	*GUARDRAIL TYPE 6 (6-3 POST SPACING)	574.000	0.000		
			LF	0.000	0.00	
			16.70000	0.000		0.00
0170		MATERIAL ALLOWANCE		573.373		
			LF	0.000	0.00	
			7.07000	573.373		4,053.75
0175	606-01340	*END ANCHORAGE TYPE 3D	17.000	7.000		
			EACH	0.000	0.00	
			550.00000	7.000		3,850.00
0175		MATERIAL ALLOWANCE		10.000		
			EACH	0.000	0.00	
			244.41000	10.000		2,444.10
0180	606-01395	*TRANSITION TYPE 3L	42.000	15.000		
			EACH	0.000	0.00	
			725.00000	15.000		10,875.00
0180		MATERIAL ALLOWANCE		20.000		
			EACH	0.000	0.00	
			218.34000	20.000		4,366.80
0185	606-02005	*END ANCHORAGE (FLARED)	38.000	14.000		
			EACH	0.000	0.00	
			1,520.00000	14.000		21,280.00
0185		MATERIAL ALLOWANCE		17.000		
			EACH	0.000	0.00	
			1,041.93000	17.000		17,712.81
0190	606-20010	*TENSIONED CABLE BARRIER	3,485.000	0.000		
			LF	0.000	0.00	
			24.70000	0.000		0.00
0195	606-21010	*END ANCHORAGE (TENSIONED CABLE BARRIER)	3.000	0.000		
			EACH	0.000	0.00	
			3,770.00000	0.000		0.00
0200	609-60011	CURB TYPE 6 (SECTION M)	17,472.000	5,935.000		
			LF	0.000	0.00	
			4.00000	5,935.000		23,740.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	612-00001	*DELINEATOR (TYPE I)	599.000	181.000		
			EACH	0.000	0.00	
			18.30000	181.000		3,312.30
0210	612-00002	*DELINEATOR (TYPE II)	248.000	111.000		
			EACH	0.000	0.00	
			19.40000	111.000		2,153.40
0215	612-00003	*DELINEATOR (TYPE III)	189.000	88.000		
			EACH	0.000	0.00	
			20.45000	88.000		1,799.60
0220	614-73005	PIEZO ELECTRIC TUBE, CLASS 2	4.000	4.000		
			EACH	0.000	0.00	
			1,300.00000	4.000		5,200.00
0225	614-80385	RUMBLE STRIP	115,161.000	0.000		
			LF	0.000	0.00	
			0.11000	0.000		0.00
0230	615-00030	EMBANKMENT PROTECTOR TYPE 3	1.000	0.000		
			EACH	0.000	0.00	
			1,650.00000	0.000		0.00
0235	625-00000	*CONSTRUCTION SURVEYING	1.000	0.500		
			L S	0.000	0.00	
			15,000.00000	0.500		7,500.00
0240	626-00000	*MOBILIZATION	1.000	0.900		
			L S	0.000	0.00	
			,375,000.00000	0.900		1,237,500.00
0245	627-00005	*EPOXY PAVEMENT MARKING CMO 6	636.000	0.000		
			GAL	0.000	0.00	
			67.80000	0.000		0.00
0250	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	2,425.000	1,530.000		
			GAL	141.000	6,070.05	
			43.05000	1,671.000		71,936.55
0255	630-00000	*FLAGGING	2,200.000	1,660.500		
			HOUR	91.000	2,447.90	
			26.90000	1,751.500		47,115.35

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	630-00007	*TRAFFIC CONTROL INSPECTION	130.000	99.000		
			DAY	12.000	1,620.00	
			135.00000	111.000		14,985.00
0265	630-00012	*TRAFFIC CONTROL MANAGEMENT	295.000	192.000		
			DAY	15.000	9,750.00	
			650.00000	207.000		134,550.00
0270	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION	70.000	45.500		
			HOUR	4.000	344.00	
			86.00000	49.500		4,257.00
0275	630-80002	*FLASHING BEACON (SOLAR)	4.000	2.000		
			EACH	0.000	0.00	
			1,750.00000	2.000		3,500.00
0280	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00
0285	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	27.000	10.000		
			EACH	0.000	0.00	
			64.60000	10.000		646.00
0290	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	81.000	40.500		
			EACH	0.000	0.00	
			97.00000	40.500		3,928.50
0295	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	30.000	14.500		
			EACH	0.000	0.00	
			135.00000	14.500		1,957.50
0300	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0305	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.500		
			EACH	0.000	0.00	
			1,100.00000	0.500		550.00
0310	630-80360	*DRUM CHANNELIZING DEVICE	60.000	4.000		
			EACH	0.000	0.00	
			60.00000	4.000		240.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	0.000	0.000		
			EACH	0.000	0.00	
			62.00000	0.000		0.00
0320	630-80380	*TRAFFIC CONE	300.000	150.000		
			EACH	0.000	0.00	
			6.50000	150.000		975.00
0325	630-80520	*MOBILE PAVEMENT MARKING ZONE	4.000	0.000		
			DAY	0.000	0.00	
			800.00000	0.000		0.00
0330	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	4.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0335	700-70002	F/A ANTICIPATED CMO	240,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70010	F/A MINOR CONTRACT REVISIONS	502,179.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70011	F/A PARTNERING	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	382,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70016	F/A FUEL COST ADJUSTMENT	200,000.000	135,176.150		
			F A	-4,848.850	-4,848.85	
			1.00000	130,327.300		130,327.30
0360	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	68,531.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70021	F/A ON-THE-JOB TRAINEE	2,560.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70380	F/A EROSION CONTROL	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	900-00006	ADDED ITEM (DOLLAR)/ LANE RENTAL	-22,223.500	-22,223.500		
			DOL	0.000	0.00	
			1.00000	-22,223.500		-22,223.50
0410	900-00006	ADDED ITEM (DOLLAR)/ WORK TIME VIOLATION	-4,650.000	-4,650.000		
			DOL	0.000	0.00	
			1.00000	-4,650.000		-4,650.00
0415	900-00006	ADDED ITEM (DOLLAR)/ LOAD RESTRICTIONS	-600.000	-660.000		
			DOL	0.000	0.00	
			1.00000	-660.000		-660.00
0420	900-00006	ADDED ITEM (DOLLAR)/ INTERWEST SAFETY SUPPLY LIEN	-16,336.290	-138,528.750		
			DOL	0.000	0.00	
			1.00000	-138,528.750		-138,528.75
0421	900-00006	ADDED ITEM (DOLLAR)/ SANCHEZ TRUCKING LIEN	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0422	900-00006	ADDED ITEM (DOLLAR)/ DOUBLE R EXCAVATING LIEN	0.000	-77,438.310		
			DOL	0.000	0.00	
			1.00000	-77,438.310		-77,438.31
0423	900-00030	EROSION CONTROL LIQUIDATED DAMAGES CO 9	0.000	0.000		
			DAY	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C16222
 PCN: 16222-BID
 PROJECT: C0253-199

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 08/03/2009
 02:15:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	700-70034	F/A EROSION CONTROL MANAGEMENT CO 9	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	18,471,396.59 \$	412,814.03 \$ 10,288,517.69
CAT NO0400 CONSTRUCTION ENGINEERING						
0390	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			32,800.00000	1.000		32,800.00
0395	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00
0400	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			1,080.00000	1.000		1,080.00
			CAT 0400	CURRENT AMT \$	45,380.00 \$	0.00 \$ 45,380.00
PROJECT TOTAL			CURRENT AMT \$	18,516,776.59 \$	412,814.03 \$	10,333,897.69