

ESTIMATE SUMMARY

14:39:57

 CONTID: C16259-ALT ESTIMATE NO: 0002 PROG SPEC YR: 2005
 PCN: 16259-ALTBID1 COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-70 TOWER TO COLFAX
 TIME CHARGED: 1.0 DAYS TIME ALLOW: 360 WORK DAYS
 PERCENT TIME: 0.28 ORIG TIME ALLOW: 360 WORK DAYS

PROJECT NO: STA0704-210 - Steel Alt
 I-70 TOWER TO COLFAX (STEEL ALTERNATE)
 NAME OF ROAD: 070A
 PROJECT COUNTIES: ADAMS, REGION 1

CONTRACTOR: AMES CONSTRUCTION INCORPORATED
 18450 E. 28th Ave.
 Aurora CO 80011 303-363-1000

PAY PERIOD ENDING	11/25/2013	DATE TIME STARTED	10/25/2013
DATE LET	08/15/2013	DATE WORK BEGAN	
DATE AWARDED	09/04/2013	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	09/26/2013	DATE ACCEPTED	
DATE NOTICE TO PROCEED	10/25/2013		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 25,519,525.36 PARTICIPATING	\$ 155,784.75	\$ 139,036.00
AWARD PROJECT AMT:	\$ 23,821,348.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.61% TOTAL EARNINGS	155,784.75	139,036.00
FUNDS AVAILABLE:	\$ 25,363,740.61 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	155,784.75	139,036.00
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-4,673.54	-4,171.08
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	151,111.21	134,864.92
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	151,111.21	134,864.92
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 134,864.92

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0010	202-00001	Removal of Structure	15.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0015	202-00010	Removal of Tree	27.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0020	202-00035	Removal of Pipe	618.600	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0025	202-00090	*Removal of Delineator	95.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0030	202-00210	Removal of Concrete Pavement	34,957.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0035	202-00220	Removal of Asphalt Mat	65,400.000	0.000		
			SY	0.000	0.00	
			2.30000	0.000		0.00
0040	202-00240	Removal of Asphalt Mat (Planing)	6,623.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0045	202-00250	*Removal of Pavement Marking	18,000.000	0.000		
			SF	0.000	0.00	
			1.60000	0.000		0.00
0050	202-00805	*Removal of Overhead Sign Structure	1.000	0.000		
			EACH	0.000	0.00	
			4,100.00000	0.000		0.00
0055	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00895	Removal of Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0065	202-01130	Removal of Guardrail Type 3	8,325.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0070	202-01200	Removal of Tensioned Cable Barrier	1,000.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0075	202-01300	Removal of End Anchorage	18.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0080	202-05150	*Sandblasting	20,000.000	0.000		
			SF	0.000	0.00	
			0.30000	0.000		0.00
0085	203-00060	Embankment Material (Complete In Place)	121,465.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0090	203-00100	Muck Excavation	1,000.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
0095	203-01100	Proof Rolling	20.000	0.000		
			HOUR	0.000	0.00	
			192.00000	0.000		0.00
0100	203-01500	Blading	240.000	0.000		
			HOUR	0.000	0.00	
			239.00000	0.000		0.00
0105	203-01550	Dozing	40.000	0.000		
			HOUR	0.000	0.00	
			235.00000	0.000		0.00
0110	203-01597	Potholing	100.000	0.000		
			HOUR	5.000	1,540.00	
			308.00000	5.000		1,540.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	3,107.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0120	208-00002	*Erosion Log (12 Inch)	1,600.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0125	208-00004	*Silt Berm	700.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0130	208-00009	*Erosion Log (20 Inch)	4,800.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0135	208-00010	*Erosion Bales	1,243.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0140	208-00020	*Silt Fence	2,000.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0145	208-00035	*Aggregate Bag	1,000.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0150	208-00045	Concrete Washout Structure	6.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0155	208-00070	Vehicle Tracking Pad	8.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	608.000	0.000		
			HOUR	0.000	0.00	
			45.00000	0.000		0.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	280.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00106	Sweeping (Sediment Removal)	278.000	0.000		
			HOOR	0.000	0.00	
			125.00000	0.000		0.00
0175	208-00107	Removal of Trash	200.000	0.000		
			HOOR	0.000	0.00	
			97.00000	0.000		0.00
0180	208-00206	Erosion Control Supervisor	608.000	1.000		
			DAY	2.000	320.00	
			160.00000	3.000		480.00
0185	210-00050	Reset Fire Hydrant	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0190	210-00810	*Reset Ground Sign	2.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0195	210-01130	Reset Guardrail Type 3	1,338.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0200	210-01200	Reset End Anchorage	7.000	0.000		
			EACH	0.000	0.00	
			2,300.00000	0.000		0.00
0205	210-01710	Reset Valve	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0210	210-04000	Adjust Structure	3.000	0.000		
			EACH	0.000	0.00	
			2,600.00000	0.000		0.00
0215	212-00006	*Seeding (Native)	32.500	0.000		
			ACRE	0.000	0.00	
			540.00000	0.000		0.00
0220	212-00009	*Seeding (Temporary)	5.000	0.000		
			ACRE	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00032	*Soil Conditioning	32.500	0.000		
			ACRE	0.000	0.00	
			2,200.00000	0.000		0.00
0230	213-00002	*Mulching (Weed Free Hay)	37.500	0.000		
			ACRE	0.000	0.00	
			510.00000	0.000		0.00
0235	213-00012	*Spray-on Mulch Blanket	10.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	6,500.000	0.000		
			LB	0.000	0.00	
			1.70000	0.000		0.00
0245	213-00150	*Bonded Fiber Matrix	10.000	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00
0250	214-00220	*Deciduous Tree (2 Inch Caliper)	27.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0255	216-00201	*Soil Retention Blanket (Straw-Coconut)	40,000.000	0.000		
			SY	0.000	0.00	
			1.70000	0.000		0.00
0260	217-00020	*Herbicide Treatment	20.000	0.000		
			HOURL	0.000	0.00	
			78.00000	0.000		0.00
0265	304-06000	Aggregate Base Course (Class 6)	391.670	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0270	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	237.120	0.000		
			TON	0.000	0.00	
			191.00000	0.000		0.00
0275	403-00800	*Emergency Pothole Repair	50.000	0.000		
			TON	0.000	0.00	
			418.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	5,720.200	0.000		
			TON	0.000	0.00	
			66.00000	0.000		0.00
0285	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,058.870	0.000		
			TON	0.000	0.00	
			91.00000	0.000		0.00
0290	411-10255	*Emulsified Asphalt (Slow-Setting)	10,542.000	0.000		
			GAL	0.000	0.00	
			2.70000	0.000		0.00
0295	412-00200	*Roller Compacted Concrete Pavement (7 3/4 Inch)	98,493.000	0.000		
			SY	0.000	0.00	
			26.30000	0.000		0.00
0300	412-01100	*Concrete Pavement (11 Inch)	113,731.000	0.000		
			SY	0.000	0.00	
			37.50000	0.000		0.00
0305	420-00102	Geotextile (Erosion Control) (Class 1)	876.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0310	503-00048	*Drilled Caisson (48 Inch)	44.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00
0315	506-00212	Riprap (12 Inch)	356.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0320	603-00001	Annular Space Grouting	18.000	0.000		
			CY	0.000	0.00	
			250.00000	0.000		0.00
0325	603-00030	Culvert Lining (30 Inch)	230.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0330	603-01180	18 Inch Reinforced Concrete Pipe	21.000	0.000		
			LF	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-01600	60 Inch Reinforced Concrete Pipe	893.000	0.000		
			LF	0.000	0.00	
			226.00000	0.000		0.00
0340	603-50018	18 Inch Plastic Pipe	410.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0345	604-00350	Inlet Type C (Special)	3.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0350	604-00505	Inlet Type D (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,200.00000	0.000		0.00
0355	604-00506	Inlet Type D (Special) (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0360	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0365	604-30010	Manhole Slab Base (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,800.00000	0.000		0.00
0370	606-00301	Guardrail Type 3 (6-3 Post Spacing)	12,025.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0375	606-01340	End Anchorage Type 3D	7.000	0.000		
			EACH	0.000	0.00	
			720.00000	0.000		0.00
0380	606-01370	Transition Type 3G	12.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0385	606-01380	Transition Type 3H	5.000	0.000		
			EACH	0.000	0.00	
			690.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	606-02005	End Anchorage (Flared)	18.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0395	606-20013	Tensioned Cable Barrier (TL-3)	1,000.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0400	606-20014	Tensioned Cable Barrier (TL-4)	1,000.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0405	606-21010	End Anchorage (Tensioned Cable Barrier)	4.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0410	607-11525	Fence (Plastic)	500.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0415	609-60011	*Curb Type 6 (Section M)	4,815.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0420	612-00001	*Delineator (Type I)	102.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0425	612-00002	*Delineator (Type II)	10.000	0.000		
			EACH	0.000	0.00	
			23.80000	0.000		0.00
0430	612-00003	*Delineator (Type III)	64.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0435	613-00100	*1 Inch Electrical Conduit	295.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00
0440	613-00206	*2 Inch Electrical Conduit (Bored)	120.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-01200	*2 Inch Electrical Conduit (Plastic)	960.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0450	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,400.00000	0.000		0.00
0455	613-50105	*Lighting Control Center (Pedestal Only)	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00
0460	613-50210	*Temporary Lighting Steel Alt	1.000	0.000		
			L S	0.000	0.00	
			56,800.00000	0.000		0.00
0465	613-72100	*Luminaire High Pressure Sodium (Wall Type) (100 Watt)	6.000	0.000		
			EACH	0.000	0.00	
			878.00000	0.000		0.00
0470	614-00011	*Sign Panel (Class I)	10.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0475	614-00013	*Sign Panel (Class III)	280.000	0.000		
			SF	0.000	0.00	
			21.00000	0.000		0.00
0480	614-01512	*Steel Sign Support (2-Inch Round)(Post)	38.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0485	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00
0490	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			38,000.00000	0.000		0.00
0495	614-80385	Rumble Strip	21,012.000	0.000		
			LF	0.000	0.00	
			0.20000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	614-85001	Impact Attenuator	2.000	0.000		
			EACH	0.000	0.00	
			19,000.00000	0.000		0.00
0505	615-00030	Embankment Protector Type 3	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0510	621-00450	*Detour Pavement	5,389.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0515	624-24018	18 Inch Drainage Pipe (Class 4)	53.000	0.000		
			LF	0.000	0.00	
			87.00000	0.000		0.00
0520	624-24024	24 Inch Drainage Pipe (Class 4)	48.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0525	624-24036	36 Inch Drainage Pipe (Class 4)	312.000	0.000		
			LF	0.000	0.00	
			112.00000	0.000		0.00
0530	624-29018	18 Inch Drainage Pipe (Class 9)	18.000	0.000		
			LF	0.000	0.00	
			187.00000	0.000		0.00
0535	624-29024	24 Inch Drainage Pipe (Class 9)	51.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
0540	624-29036	36 Inch Drainage Pipe (Class 9)	242.000	0.000		
			LF	0.000	0.00	
			100.00000	0.000		0.00
0545	624-30036	36 Inch Drainage Pipe (Class 10)	184.000	0.000		
			LF	0.000	0.00	
			143.00000	0.000		0.00
0550	625-00000	Construction Surveying	1.000	0.007		
			L S	0.000	0.00	
			179,964.01000	0.007		1,259.75

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	625-00001	Construction Surveying (Hourly)	80.000	0.000		
			HOOR	0.000	0.00	
			150.00000	0.000		0.00
0560	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			1,682,000.00000	0.000		0.00
0565	626-01000	*Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			75,000.00000	0.000		0.00
0570	627-00005	*Epoxy Pavement Marking	175.000	0.000		
			GAL	0.000	0.00	
			195.00000	0.000		0.00
0575	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	250.000	0.000		
			GAL	0.000	0.00	
			34.00000	0.000		0.00
0580	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	3,257.000	0.000		
			SF	0.000	0.00	
			11.50000	0.000		0.00
0585	630-00000	*Flagging	3,000.000	0.000		
			HOOR	18.000	396.00	
			22.00000	18.000		396.00
0590	630-00004	*Traffic Control Vehicle	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0595	630-00007	*Traffic Control Inspection	140.000	3.000		
			DAY	30.000	2,190.00	
			73.00000	33.000		2,409.00
0600	630-00012	*Traffic Control Management	360.000	1.000		
			DAY	1.000	510.00	
			510.00000	2.000		1,020.00
0605	630-80001	*Flashing Beacon (Portable)	18.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	630-80341	*Construction Traffic Sign (Panel Size A)	27.000	0.000		
			EACH	0.000	0.00	
			100.00000	0.000		0.00
0615	630-80342	*Construction Traffic Sign (Panel Size B)	79.000	0.000		
			EACH	0.000	0.00	
			122.00000	0.000		0.00
0620	630-80343	*Construction Traffic Sign (Panel Size C)	32.000	0.000		
			EACH	0.000	0.00	
			133.00000	0.000		0.00
0625	630-80344	*Construction Traffic Sign (Special)	906.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0630	630-80355	*Portable Message Sign Panel	4.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0635	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0640	630-80360	*Drum Channelizing Device	500.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0645	630-80363	*Drum Channelizing Device (With Light) (Flashing)	25.000	0.000		
			EACH	0.000	0.00	
			41.00000	0.000		0.00
0650	630-80370	Concrete Barrier (Temporary)	15,000.000	0.000		
			LF	0.000	0.00	
			47.00000	0.000		0.00
0655	630-80378	*Glare Screen (Temporary)	500.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0660	630-80380	*Traffic Cone	600.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-85010	Impact Attenuator (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0670	700-70010	F/A Minor Contract Revisions	805,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70011	F/A Partnering	2,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0680	700-70012	F/A Asphalt Pavement Incentive	221,775.450	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0685	700-70013	F/A Concrete Pavement Incentive	4,555.040	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0690	700-70016	F/A Fuel Cost Adjustment	47,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0695	700-70018	F/A Roadway Smoothness Incentive	80,596.570	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70019	F/A Asphalt Cement Cost Adjustment	22,335.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70021	F/A On-The-Job Trainee	7,680.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70034	F/A STANDING DRB (DISPUTE REVIEW BOARD)	10,000.000	1,600.000		
			F A	0.000	0.00	
			1.00000	1,600.000		1,600.00
0715	700-70042	F/A Railroad Flagging INCLUDE FLAGGING, INCENTIVE,DISINCENTIVE	240,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 15
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	700-70190	F/A Electric Service	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70380	F/A Erosion Control	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 15,721,660.56 \$	4,956.00 \$ 21,704.75
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0730	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
0735	206-00000	Structure Excavation	900.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0740	206-00100	Structure Backfill (Class 1)	6,144.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
0745	206-00200	Structure Backfill (Class 2)	683.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0750	206-00360	Mechanical Reinforcement of Soil	9,285.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
0755	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	545.000	0.000		
			TON	0.000	0.00	
			91.00000	0.000		0.00
0760	420-00000	Geomembrane	4,845.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0765	502-11284	Steel Piling (HP 12x84)	1,510.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 16
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0770	503-00036	Drilled Caisson (36 Inch)	630.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0775	509-00000	Structural Steel	1,190,455.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0780	515-00120	Waterproofing (Membrane)	3,345.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0785	515-00300	Waterproof Coating	610.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0790	515-00400	Concrete Sealer	1,021.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0795	518-01004	Bridge Expansion Device (0-4 Inch)	287.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0800	601-03040	Concrete Class D (Bridge)	2,126.000	0.000		
			CY	0.000	0.00	
			382.00000	0.000		0.00
0805	601-40300	Structural Concrete Coating	1,405.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00
0810	602-00000	Reinforcing Steel	219,365.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0815	602-00020	Reinforcing Steel (Epoxy Coated)	311,265.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0820	604-25000	Vane Gate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 17
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0825	606-10700	Bridge Rail Type 7	1,100.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0830	607-53185	Fence Chain Link (Special) (84 Inch)	505.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0835	613-01300	*3 Inch Electrical Conduit (Plastic)	1,120.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 3,775,774.00 \$	0.00 \$
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0840	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			35,000.00000	0.000		0.00
0845	206-00000	Structure Excavation	847.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0850	206-00100	Structure Backfill (Class 1)	5,678.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
0855	206-00200	Structure Backfill (Class 2)	642.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00
0860	206-00360	Mechanical Reinforcement of Soil	8,805.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
0865	206-01781	Shoring (Area 1)	1.000	0.000		
			L S	0.000	0.00	
			65,000.00000	0.000		0.00
0870	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 18
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0875	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	510.000	0.000		
			TON	0.000	0.00	
			91.00000	0.000		0.00
0880	420-00000	Geomembrane	5,196.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
0885	502-11284	Steel Piling (HP 12x84)	1,365.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0890	503-00036	Drilled Caisson (36 Inch)	630.000	0.000		
			LF	0.000	0.00	
			165.00000	0.000		0.00
0895	509-00000	Structural Steel	1,101,940.000	0.000		
			LB	0.000	0.00	
			1.40000	0.000		0.00
0900	515-00120	Waterproofing (Membrane)	3,135.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
0905	515-00300	Waterproof Coating	575.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0910	515-00400	Concrete Sealer	957.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0915	518-01004	Bridge Expansion Device (0-4 Inch)	266.000	0.000		
			LF	0.000	0.00	
			130.00000	0.000		0.00
0920	601-03040	Concrete Class D (Bridge)	2,003.000	0.000		
			CY	0.000	0.00	
			382.00000	0.000		0.00
0925	601-40300	Structural Concrete Coating	1,308.000	0.000		
			SY	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 19
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0930	602-00000	Reinforcing Steel	206,885.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
0935	602-00020	Reinforcing Steel (Epoxy Coated)	290,905.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0940	604-25000	Vane Grate Inlet Special	2.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0945	606-10700	Bridge Rail Type 7	1,029.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0950	607-53185	Fence Chain Link (Special) (84 Inch)	472.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00
0955	613-01300	*3 Inch Electrical Conduit (Plastic)	1,049.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
			CAT 0301	CURRENT AMT \$ 3,656,558.00 \$	0.00 \$	0.00
CAT NO0302 STRUCTURE E-17-IX (EASTBOUND)						
0960	202-00240	Removal of Asphalt Mat (Planing)	413.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0965	202-00450	Removal of Portions of Present Structure (Class 1)	28.000	0.000		
			SY	0.000	0.00	
			275.00000	0.000		0.00
0970	202-00453	Removal of Portions of Present Structure (Class 2)	19.000	0.000		
			SY	0.000	0.00	
			435.00000	0.000		0.00
0975	202-00460	Removal of Portions of Present Structure (Class 3)	10.000	0.000		
			SY	0.000	0.00	
			540.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 20
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE E-17-IX (EASTBOUND)						
0980	202-05100	Sandblasting Reinforcing Steel	18.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
0985	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	45.000	0.000		
			TON	0.000	0.00	
			91.00000	0.000		0.00
0990	420-00520	Geogrid Pavement Reinforcement	187.000	0.000		
			SY	0.000	0.00	
			21.00000	0.000		0.00
0995	515-00120	Waterproofing (Membrane)	28.000	0.000		
			SY	0.000	0.00	
			15.00000	0.000		0.00
1000	515-00410	Concrete Sealer (Calcium Nitrite)	19.000	0.000		
			SY	0.000	0.00	
			30.00000	0.000		0.00
1005	601-03540	Concrete Class DT (Deck Topping)	6.000	0.000		
			CY	0.000	0.00	
			1,000.00000	0.000		0.00
1010	602-00000	Reinforcing Steel	332.000	0.000		
			LB	0.000	0.00	
			0.70000	0.000		0.00
			CAT 0302	CURRENT AMT \$	37,768.90 \$	0.00 \$
						0.00
CAT NO0303 STRUCTURE E-17-IY (WESTBOUND)						
1015	202-00240	Removal of Asphalt Mat (Planing)	413.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
1020	202-00450	Removal of Portions of Present Structure (Class 1)	28.000	0.000		
			SY	0.000	0.00	
			275.00000	0.000		0.00
1025	202-00453	Removal of Portions of Present Structure (Class 2)	19.000	0.000		
			SY	0.000	0.00	
			435.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 21
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE E-17-IY (WESTBOUND)							
1030	202-00460	Removal of Portions of Present Structure (Class 3)	10.000	0.000			
			SY	0.000	0.00		
			540.00000	0.000		0.00	
1035	202-05100	Sandblasting Reinforcing Steel	18.000	0.000			
			SY	0.000	0.00		
			30.00000	0.000		0.00	
1040	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	45.000	0.000			
			TON	0.000	0.00		
			91.00000	0.000		0.00	
1045	420-00520	Geogrid Pavement Reinforcement	187.000	0.000			
			SY	0.000	0.00		
			21.00000	0.000		0.00	
1050	515-00120	Waterproofing (Membrane)	28.000	0.000			
			SY	0.000	0.00		
			15.00000	0.000		0.00	
1055	515-00410	Concrete Sealer (Calcium Nitrite)	19.000	0.000			
			SY	0.000	0.00		
			30.00000	0.000		0.00	
1060	601-03540	Concrete Class DT (Deck Topping)	6.000	0.000			
			CY	0.000	0.00		
			1,000.00000	0.000		0.00	
1065	602-00000	Reinforcing Steel	332.000	0.000			
			LB	0.000	0.00		
			0.70000	0.000		0.00	
			CAT 0303	CURRENT AMT \$	37,768.90 \$	0.00 \$	0.00
CAT NO0304 STRUCTURE E-17-DE (SHEET PILE WALL)							
1070	501-00200	Steel Sheet Piling (Type II)	17,350.000	0.000			
			SF	0.000	0.00		
			37.00000	0.000		0.00	
1075	509-90003	Paint Structural Steel STRUCTURE E-17-DE (SHEET PILE WALL)	1.000	0.000			
			L S	0.000	0.00		
			14,000.00000	0.000		0.00	
			CAT 0304	CURRENT AMT \$	655,950.00 \$	0.00 \$	0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 22
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-DF (SHEET PILE WALL)						
1080	501-00200	Steel Sheet Piling (Type II)	17,930.000	0.000		
			SF	0.000	0.00	
			37.00000	0.000		0.00
1085	509-90003	Paint Structural Steel STRUCTURE E-17-DF (SHEET PILE WALL)	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
			CAT 0305	CURRENT AMT \$	675,410.00 \$	0.00 \$ 0.00
CAT NO0306 STRUCTURE E-17-DG (MSE WALL)						
1090	206-00000	Structure Excavation	48.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1095	206-00100	Structure Backfill (Class 1)	679.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1100	206-00360	Mechanical Reinforcement of Soil	606.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
1105	420-00000	Geomembrane	152.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1110	504-04410	Block Facing	1,817.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1115	601-03050	Concrete Class D (Wall)	70.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1120	602-00020	Reinforcing Steel (Epoxy Coated)	3,490.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
			CAT 0306	CURRENT AMT \$	93,667.50 \$	0.00 \$ 0.00
CAT NO0307 STRUCTURE E-17-DH (MSE WALL)						
1125	206-00000	Structure Excavation	375.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 23
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 STRUCTURE E-17-DH (MSE WALL)						
1130	206-00100	Structure Backfill (Class 1)	3,229.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1135	206-00360	Mechanical Reinforcement of Soil	3,013.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
1140	420-00000	Geomembrane	605.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1145	504-04410	Block Facing	6,567.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1150	601-03050	Concrete Class D (Wall)	125.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1155	602-00020	Reinforcing Steel (Epoxy Coated)	5,890.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
			CAT 0307	CURRENT AMT \$	287,908.00 \$	0.00 \$
CAT NO0308 STRUCTURE E-17-DI (MSE WALL)						
1160	206-00000	Structure Excavation	681.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1165	206-00100	Structure Backfill (Class 1)	732.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1170	206-00360	Mechanical Reinforcement of Soil	647.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
1175	420-00000	Geomembrane	160.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 24
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STRUCTURE E-17-DI (MSE WALL)						
1180	504-04410	Block Facing	1,968.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1185	601-03050	Concrete Class D (Wall)	80.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1190	602-00020	Reinforcing Steel (Epoxy Coated)	3,930.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
			CAT 0308	CURRENT AMT \$	112,084.50 \$	0.00 \$
CAT NO0309 STRUCTURE E-17-DJ (MSE WALL)						
1195	206-00000	Structure Excavation	236.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1200	206-00100	Structure Backfill (Class 1)	1,242.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1205	206-00360	Mechanical Reinforcement of Soil	1,099.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
1210	420-00000	Geomembrane	265.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1215	504-04410	Block Facing	3,421.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1220	601-03050	Concrete Class D (Wall)	155.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1225	602-00020	Reinforcing Steel (Epoxy Coated)	7,700.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
			CAT 0309	CURRENT AMT \$	191,746.00 \$	0.00 \$

CONTID: C16259-ALT
 PCN: 16259-ALTBIDL
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 25
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 STRUCTURE E-17-DK (MSE WALL)						
1230	206-00000	Structure Excavation	17.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1235	206-00100	Structure Backfill (Class 1)	578.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1240	206-00360	Mechanical Reinforcement of Soil	355.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00
1245	420-00000	Geomembrane	299.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1250	504-04410	Block Facing	1,228.000	0.000		
			SF	0.000	0.00	
			9.50000	0.000		0.00
1255	601-03050	Concrete Class D (Wall)	56.000	0.000		
			CY	0.000	0.00	
			625.00000	0.000		0.00
1260	602-00020	Reinforcing Steel (Epoxy Coated)	3,755.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
			CAT 0310	CURRENT AMT \$	76,806.50 \$	0.00 \$
CAT NO0311 STRUCTURE E-17-DL (MSE WALL)						
1265	206-00000	Structure Excavation	3.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1270	206-00100	Structure Backfill (Class 1)	214.000	0.000		
			CY	0.000	0.00	
			31.00000	0.000		0.00
1275	206-00360	Mechanical Reinforcement of Soil	115.000	0.000		
			CY	0.000	0.00	
			8.50000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 26
 ESTIMATE RUN 12/04/2013
 14:39:57

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0311 STRUCTURE E-17-DL (MSE WALL)							
1280	420-00000	Geomembrane	146.000	0.000			
			SY	0.000	0.00		
			20.00000	0.000		0.00	
1285	504-04410	Block Facing	520.000	0.000			
			SF	0.000	0.00		
			9.50000	0.000		0.00	
1290	601-03050	Concrete Class D (Wall)	20.000	0.000			
			CY	0.000	0.00		
			625.00000	0.000		0.00	
1295	602-00020	Reinforcing Steel (Epoxy Coated)	1,015.000	0.000			
			LB	0.000	0.00		
			0.80000	0.000		0.00	
			CAT 0311	CURRENT AMT \$	28,822.50 \$	0.00 \$	0.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1300	620-00005	Field Office (Special)	1.000	0.000			
			EACH	0.800	108,000.00		
			135,000.00000	0.800		108,000.00	
1305	620-00012	Field Laboratory (Class 2)	1.000	0.000			
			EACH	0.800	24,000.00		
			30,000.00000	0.800		24,000.00	
1310	620-00020	Sanitary Facility	1.000	0.000			
			EACH	0.800	2,080.00		
			2,600.00000	0.800		2,080.00	
			CAT 0400	CURRENT AMT \$	167,600.00 \$	134,080.00 \$	134,080.00
			PROJECT TOTAL	CURRENT AMT \$	25,519,525.36 \$	139,036.00 \$	155,784.75