

ESTIMATE SUMMARY

CONTID: C16259-ALT

ESTIMATE NO: 0034 PROG

SPEC YR: 2005

PCN: 16259-ALTBID1

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
I-70 TOWER TO COLFAX

TIME CHARGED: 515.0 DAYS
PERCENT TIME: 99.42

TIME ALLOW:
ORIG TIME ALLOW:

518 WORK DAYS
360 WORK DAYS

PROJECT NO: STA0704-210 - Steel Alt
I-70 TOWER TO COLFAX (STEEL ALTERNATE)
NAME OF ROAD: 070A
PROJECT COUNTIES: ADAMS, REGION 1

CONTRACTOR:

AMES CONSTRUCTION INCORPORATED
2000 Ames Drive

PAY PERIOD ENDING 11/14/2016
DATE LET 08/15/2013
DATE AWARDED 09/04/2013
DATE CONTRACT EXECUTED 09/26/2013
DATE NOTICE TO PROCEED 10/25/2013
DATE TIME STARTED 10/25/2013
DATE WORK BEGAN 11/25/2013
DATE TIME STOPPED
DATE ACCEPTED

Burnsville MN 55306 (303)363-1000

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 27,631,001.29 PARTICIPATING	\$ 27,518,231.03	\$ 73,501.00
AWARD PROJECT AMT: \$ 23,821,348.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.59% TOTAL EARNINGS	27,518,231.03	73,501.00
FUNDS AVAILABLE: \$ 112,770.26 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 27,518,231.03	73,501.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-40,000.00	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 27,478,231.03	73,501.00
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 27,478,231.03	73,501.00
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 73,501.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 2
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			60,000.00000	1.000		60,000.00
0010	202-00001	Removal of Structure	15.000	15.000		
			EACH	0.000	0.00	
			200.00000	15.000		3,000.00
0015	202-00010	Removal of Tree	27.000	27.000		
			EACH	0.000	0.00	
			500.00000	27.000		13,500.00
0020	202-00035	Removal of Pipe	701.000	701.000		
			LF	0.000	0.00	
			20.00000	701.000		14,020.00
0025	202-00090	*Removal of Delineator	174.000	174.000		
			EACH	0.000	0.00	
			13.00000	174.000		2,262.00
0030	202-00210	*Removal of Concrete Pavement	45,595.000	45,595.000		
			SY	0.000	0.00	
			1.70000	45,595.000		77,511.50
0035	202-00220	*Removal of Asphalt Mat	79,444.000	79,444.000		
			SY	0.000	0.00	
			2.30000	79,444.000		182,721.20
0040	202-00240	*Removal of Asphalt Mat (Planing)	15,983.000	15,983.000		
			SY	0.000	0.00	
			1.50000	15,983.000		23,974.50
0045	202-00250	*Removal of Pavement Marking	30,704.000	30,304.000		
			SF	0.000	0.00	
			1.60000	30,304.000		48,486.40
0050	202-00805	*Removal of Overhead Sign Structure	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0055	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 3
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00895	*Removal of Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
0065	202-01130	*Removal of Guardrail Type 3	8,508.000	8,508.000		
			LF	0.000	0.00	
			4.00000	8,508.000		34,032.00
0070	202-01200	*Removal of Tensioned Cable Barrier	709.000	709.000		
			LF	0.000	0.00	
			3.00000	709.000		2,127.00
0075	202-01300	*Removal of End Anchorage	19.000	19.000		
			EACH	0.000	0.00	
			150.00000	19.000		2,850.00
0080	202-05150	*Sandblasting	12,963.000	12,963.000		
			SF	0.000	0.00	
			0.30000	12,963.000		3,888.90
0085	203-00060	*Embankment Material (Complete In Place)	111,706.000	111,706.000		
			CY	0.000	0.00	
			10.00000	111,706.000		1,117,060.00
0090	203-00100	Muck Excavation	476.000	476.000		
			CY	0.000	0.00	
			8.50000	476.000		4,046.00
0095	203-01100	Proof Rolling	27.000	27.000		
			HOURL	0.000	0.00	
			192.00000	27.000		5,184.00
0100	203-01500	Blading	666.000	665.000		
			HOURL	1.000	239.00	
			239.00000	666.000		159,174.00
0105	203-01550	Dozing	332.000	332.000		
			HOURL	0.000	0.00	
			235.00000	332.000		78,020.00
0110	203-01597	Potholing	59.000	59.000		
			HOURL	0.000	0.00	
			308.00000	59.000		18,172.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 4
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	206-00000	Structure Excavation	1,064.000	1,064.000		
			CY	0.000	0.00	
			13.00000	1,064.000		13,832.00
0120	208-00002	*Erosion Log Type 1 (12 Inch)	2,843.000	2,843.000		
			LF	0.000	0.00	
			8.00000	2,843.000		22,744.00
0125	208-00004	*Silt Berm	670.000	670.000		
			LF	0.000	0.00	
			15.00000	670.000		10,050.00
0130	208-00009	*Erosion Log Type 2 (18 Inch)	3,535.000	3,535.000		
			LF	0.000	0.00	
			9.00000	3,535.000		31,815.00
0135	208-00010	*Erosion Bales	0.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0140	208-00020	*Silt Fence	4,921.000	4,921.000		
			LF	0.000	0.00	
			5.00000	4,921.000		24,605.00
0145	208-00035	*Aggregate Bag	2,174.000	2,174.000		
			LF	0.000	0.00	
			12.00000	2,174.000		26,088.00
0150	208-00045	Concrete Washout Structure	6.000	6.000		
			EACH	0.000	0.00	
			2,500.00000	6.000		15,000.00
0155	208-00070	Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			2,300.00000	6.000		13,800.00
0160	208-00103	Removal and Disposal of Sediment (Labor)	322.000	322.000		
			HOUR	0.000	0.00	
			45.00000	322.000		14,490.00
0165	208-00105	Removal and Disposal of Sediment (Equipment)	161.000	161.000		
			HOUR	0.000	0.00	
			130.00000	161.000		20,930.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 5
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00106	Sweeping (Sediment Removal)	597.000	597.000		
			HOUR	0.000	0.00	
			125.00000	597.000		74,625.00
0175	208-00107	Removal of Trash	596.000	530.000		
			HOUR	66.000	6,402.00	
			97.00000	596.000		57,812.00
0180	208-00206	Erosion Control Supervisor	705.000	685.000		
			DAY	10.000	1,600.00	
			160.00000	695.000		111,200.00
0185	210-00050	Reset Fire Hydrant	0.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0190	210-00810	*Reset Ground Sign	29.000	29.000		
			EACH	0.000	0.00	
			300.00000	29.000		8,700.00
0195	210-01130	*Reset Guardrail Type 3	426.000	426.000		
			LF	0.000	0.00	
			11.00000	426.000		4,686.00
0200	210-01200	*Reset End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			2,300.00000	3.000		6,900.00
0205	210-01710	Reset Valve	0.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0210	210-04000	Adjust Structure	3.000	3.000		
			EACH	0.000	0.00	
			2,600.00000	3.000		7,800.00
0215	212-00006	*Seeding (Native)	47.200	28.200		
			ACRE	19.000	10,260.00	
			540.00000	47.200		25,488.00
0220	212-00009	*Seeding (Temporary)	6.900	6.900		
			ACRE	0.000	0.00	
			120.00000	6.900		828.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 6
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	212-00032	*Soil Conditioning	32.500	27.500		
			ACRE	0.000	0.00	
			2,200.00000	27.500		60,500.00
0230	213-00002	*Mulching (Weed Free Hay)	28.000	21.900		
			ACRE	0.000	0.00	
			510.00000	21.900		11,169.00
0235	213-00012	*Spray-on Mulch Blanket	0.000	0.000		
			ACRE	0.000	0.00	
			3,100.00000	0.000		0.00
0240	213-00061	*Mulch Tackifier	500.000	258.000		
			LB	0.000	0.00	
			1.70000	258.000		438.60
0245	213-00150	*Bonded Fiber Matrix	50.300	28.300		
			ACRE	22.000	55,000.00	
			2,500.00000	50.300		125,750.00
0250	214-00220	*Deciduous Tree (2 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0255	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	39,754.000	34,754.000		
			SY	0.000	0.00	
			1.70000	34,754.000		59,081.80
0260	217-00020	*Herbicide Treatment	10.000	5.000		
			HOURL	0.000	0.00	
			78.00000	5.000		390.00
0265	304-06000	Aggregate Base Course (Class 6)	565.150	565.150		
			TON	0.000	0.00	
			30.00000	565.150		16,954.50
0270	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	1,311.900	1,311.900		
			TON	0.000	0.00	
			191.00000	1,311.900		250,572.90
0275	403-00800	*Emergency Pothole Repair	87.880	87.880		
			TON	0.000	0.00	
			418.00000	87.880		36,733.84

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 7
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	3,784.360	3,784.360		
			TON	0.000	0.00	
			66.00000	3,784.360		249,767.76
0285	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,365.910	1,365.910		
			TON	0.000	0.00	
			91.00000	1,365.910		124,297.81
0290	411-10255	*Emulsified Asphalt (Slow-Setting)	3,237.000	3,237.000		
			GAL	0.000	0.00	
			2.70000	3,237.000		8,739.90
0295	412-00200	*Roller Compacted Concrete Pavement (7 3/4 Inch)	43,005.000	43,005.000		
			SY	0.000	0.00	
			26.30000	43,005.000		1,131,031.50
0300	412-01100	*Concrete Pavement (11 Inch)	113,113.000	113,113.000		
			SY	0.000	0.00	
			37.50000	113,113.000		4,241,737.50
0300		MATERIAL ALLOWANCE Dowell Bars		0.000		
			SY	0.000	0.00	
			2.32500	0.000		0.00
0300		MATERIAL ALLOWANCE Baskets		0.000		
			SY	0.000	0.00	
			3.90000	0.000		0.00
0300		MATERIAL ALLOWANCE Dowels and Tie Bars		0.000		
			SY	0.000	0.00	
			0.32941	0.000		0.00
0305	420-00102	Geotextile (Erosion Control) (Class 1)	1,937.000	1,937.000		
			SY	0.000	0.00	
			6.00000	1,937.000		11,622.00
0310	503-00048	*Drilled Caisson (48 Inch)	68.000	68.000		
			LF	0.000	0.00	
			350.00000	68.000		23,800.00
0315	506-00212	Riprap (12 Inch)	584.000	584.000		
			CY	0.000	0.00	
			72.00000	584.000		42,048.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 8
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	603-00001	*Annular Space Grouting	18.400	18.400		
			CY	0.000	0.00	
			250.00000	18.400		4,600.00
0325	603-00030	*Culvert Lining (30 Inch)	230.000	230.000		
			LF	0.000	0.00	
			120.00000	230.000		27,600.00
0330	603-01180	18 Inch Reinforced Concrete Pipe	80.000	80.000		
			LF	0.000	0.00	
			230.00000	80.000		18,400.00
0335	603-01600	60 Inch Reinforced Concrete Pipe	880.000	880.000		
			LF	0.000	0.00	
			226.00000	880.000		198,880.00
0335		MATERIAL ALLOWANCE 60 Inch RCP		0.000		
			LF	0.000	0.00	
			120.43000	0.000		0.00
0340	603-50018	18 Inch Plastic Pipe	756.000	756.000		
			LF	0.000	0.00	
			68.00000	756.000		51,408.00
0345	604-00350	Inlet Type C (Special)	5.000	5.000		
			EACH	0.000	0.00	
			2,800.00000	5.000		14,000.00
0350	604-00505	Inlet Type D (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,200.00000	2.000		6,400.00
0355	604-00506	Inlet Type D (Special) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0360	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0365	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,800.00000	1.000		3,800.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 9
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	13,350.000	13,350.000		
			LF	0.000	0.00	
			17.00000	13,350.000		226,950.00
0375	606-01340	*End Anchorage Type 3D	8.000	8.000		
			EACH	0.000	0.00	
			720.00000	8.000		5,760.00
0380	606-01370	*Transition Type 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,300.00000	5.000		6,500.00
0385	606-01380	*Transition Type 3H	4.000	4.000		
			EACH	0.000	0.00	
			690.00000	4.000		2,760.00
0390	606-02005	*End Anchorage (Flared)	10.000	10.000		
			EACH	0.000	0.00	
			1,500.00000	10.000		15,000.00
0395	606-20013	*Tensioned Cable Barrier (TL-3)	704.000	704.000		
			LF	0.000	0.00	
			23.00000	704.000		16,192.00
0400	606-20014	*Tensioned Cable Barrier (TL-4)	8,111.000	8,111.000		
			LF	0.000	0.00	
			23.00000	8,111.000		186,553.00
0405	606-21010	*End Anchorage (Tensioned Cable Barrier)	11.000	11.000		
			EACH	0.000	0.00	
			5,000.00000	11.000		55,000.00
0410	607-11525	*Fence (Plastic)	1,378.000	1,378.000		
			LF	0.000	0.00	
			5.00000	1,378.000		6,890.00
0415	609-60011	*Curb Type 6 (Section M)	6,163.000	6,163.000		
			LF	0.000	0.00	
			9.00000	6,163.000		55,467.00
0420	612-00001	*Delineator (Type I)	198.000	198.000		
			EACH	0.000	0.00	
			22.00000	198.000		4,356.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 10
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	612-00002	*Delineator (Type II)	15.000	15.000		
			EACH	0.000	0.00	
			23.80000	15.000		357.00
0430	612-00003	*Delineator (Type III)	100.000	100.000		
			EACH	0.000	0.00	
			24.00000	100.000		2,400.00
0435	613-00100	*1 Inch Electrical Conduit	340.000	340.000		
			LF	0.000	0.00	
			35.00000	340.000		11,900.00
0440	613-00206	*2 Inch Electrical Conduit (Bored)	97.000	97.000		
			LF	0.000	0.00	
			70.00000	97.000		6,790.00
0445	613-01200	*2 Inch Electrical Conduit (Plastic)	2,387.000	2,387.000		
			LF	0.000	0.00	
			17.00000	2,387.000		40,579.00
0450	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,400.00000	1.000		6,400.00
0455	613-50105	*Lighting Control Center (Pedestal Only)	1.000	1.000		
			EACH	0.000	0.00	
			6,100.00000	1.000		6,100.00
0460	613-50210	*Temporary Lighting Steel Alt	1.000	1.000		
			L S	0.000	0.00	
			56,800.00000	1.000		56,800.00
0465	613-72100	*Luminaire High Pressure Sodium (Wall Type) (100 Watt)	6.000	6.000		
			EACH	0.000	0.00	
			878.00000	6.000		5,268.00
0470	614-00011	*Sign Panel (Class I)	10.000	10.000		
			SF	0.000	0.00	
			30.00000	10.000		300.00
0475	614-00013	*Sign Panel (Class III)	378.000	378.000		
			SF	0.000	0.00	
			21.00000	378.000		7,938.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 11
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	614-01512	*Steel Sign Support (2-Inch Round)(Post)	38.000	38.000		
			LF	0.000	0.00	
			4.00000	38.000		152.00
0485	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	4.000	4.000		
			EACH	0.000	0.00	
			200.00000	4.000		800.00
0490	614-32400	*Monotube Overhead Sign Cantilever (24 Inch Diameter)	3.000	3.000		
			EACH	0.000	0.00	
			38,000.00000	3.000		114,000.00
0490		MATERIAL ALLOWANCE Monotube OH Sign Cantiliver (24")		0.000		
			EACH	0.000	0.00	
			32,300.00000	0.000		0.00
0490		MATERIAL ALLOWANCE Monotube OH Sign Cantiliver (24") #3		0.000		
			EACH	0.000	0.00	
			32,300.00000	0.000		0.00
0495	614-80385	*Rumble Strip	19,443.000	19,443.000		
			LF	0.000	0.00	
			0.20000	19,443.000		3,888.60
0500	614-85001	*Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			19,000.00000	2.000		38,000.00
0505	615-00030	Embankment Protector Type 3	6.000	6.000		
			EACH	0.000	0.00	
			1,200.00000	6.000		7,200.00
0510	621-00450	*Detour Pavement	7,699.000	7,699.000		
			SY	0.000	0.00	
			31.00000	7,699.000		238,669.00
0515	624-24018	18 Inch Drainage Pipe (Class 4)	53.000	53.000		
			LF	0.000	0.00	
			87.00000	53.000		4,611.00
0520	624-24024	24 Inch Drainage Pipe (Class 4)	48.000	48.000		
			LF	0.000	0.00	
			100.00000	48.000		4,800.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 12
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0525	624-24036	36 Inch Drainage Pipe (Class 4)	312.000	312.000		
			LF	0.000	0.00	
			112.00000	312.000		34,944.00
0530	624-29018	18 Inch Drainage Pipe (Class 9)	18.000	18.000		
			LF	0.000	0.00	
			187.00000	18.000		3,366.00
0535	624-29024	24 Inch Drainage Pipe (Class 9)	51.000	51.000		
			LF	0.000	0.00	
			90.00000	51.000		4,590.00
0540	624-29036	36 Inch Drainage Pipe (Class 9)	242.000	242.000		
			LF	0.000	0.00	
			100.00000	242.000		24,200.00
0545	624-30036	36 Inch Drainage Pipe (Class 10)	184.000	184.000		
			LF	0.000	0.00	
			143.00000	184.000		26,312.00
0550	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			179,964.01000	1.000		179,964.01
0555	625-00001	Construction Surveying (Hourly)	287.000	287.000		
			HOURLY	0.000	0.00	
			150.00000	287.000		43,050.00
0560	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			1,682,000.00000	1.000		1,682,000.00
0565	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			75,000.00000	1.000		75,000.00
0570	627-00005	*Epoxy Pavement Marking	674.000	674.000		
			GAL	0.000	0.00	
			195.00000	674.000		131,430.00
0575	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	518.000	518.000		
			GAL	0.000	0.00	
			34.00000	518.000		17,612.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 13
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0580	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	4,891.000	4,891.000		
		SF		0.000	0.00	
			11.50000	4,891.000		56,246.50
0585	630-00000	*Flagging	4,457.000	4,457.000		
		HOURL		0.000	0.00	
			22.00000	4,457.000		98,054.00
0590	630-00004	*Traffic Control Vehicle	0.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
0595	630-00007	*Traffic Control Inspection	453.000	453.000		
		DAY		0.000	0.00	
			73.00000	453.000		33,069.00
0600	630-00012	*Traffic Control Management	506.000	506.000		
		DAY		0.000	0.00	
			510.00000	506.000		258,060.00
0605	630-80001	*Flashing Beacon (Portable)	23.000	23.000		
		EACH		0.000	0.00	
			1,800.00000	23.000		41,400.00
0610	630-80341	*Construction Traffic Sign (Panel Size A)	125.000	125.000		
		EACH		0.000	0.00	
			100.00000	125.000		12,500.00
0615	630-80342	*Construction Traffic Sign (Panel Size B)	135.000	135.000		
		EACH		0.000	0.00	
			122.00000	135.000		16,470.00
0620	630-80343	*Construction Traffic Sign (Panel Size C)	60.000	60.000		
		EACH		0.000	0.00	
			133.00000	60.000		7,980.00
0625	630-80344	*Construction Traffic Sign (Special)	487.000	478.000		
		SF		0.000	0.00	
			22.00000	478.000		10,516.00
0630	630-80355	*Portable Message Sign Panel	5.000	5.000		
		EACH		0.000	0.00	
			13,000.00000	5.000		65,000.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 14
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0635	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000 EACH 2,100.00000	4.000 0.000 4.000	0.00	8,400.00
0640	630-80360	*Drum Channelizing Device	454.000 EACH 26.00000	454.000 0.000 454.000	0.00	11,804.00
0645	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000 EACH 41.00000	12.000 0.000 12.000	0.00	492.00
0650	630-80370	*Concrete Barrier (Temporary)	15,024.000 LF 47.00000	15,024.000 0.000 15,024.000	0.00	706,128.00
0655	630-80378	*Glare Screen (Temporary)	508.000 LF 14.00000	508.000 0.000 508.000	0.00	7,112.00
0660	630-80380	*Traffic Cone	471.000 EACH 12.00000	471.000 0.000 471.000	0.00	5,652.00
0665	630-85010	Impact Attenuator (Temporary)	1.000 EACH 20,000.00000	1.000 0.000 1.000	0.00	20,000.00
0670	700-70010	F/A Minor Contract Revisions	86,919.890 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0675	700-70011	F/A Partnering	3,235.220 F A 1.00000	3,235.220 0.000 3,235.220	0.00	3,235.22
0680	700-70012	F/A Asphalt Pavement Incentive	6,263.030 F A 1.00000	6,263.030 0.000 6,263.030	0.00	6,263.03
0685	700-70013	F/A Concrete Pavement Incentive	65,540.070 F A 1.00000	65,540.070 0.000 65,540.070	0.00	65,540.07

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 15
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0690	700-70016	F/A Fuel Cost Adjustment	-84,666.180	-84,666.180		
			F A	0.000	0.00	
			1.00000	-84,666.180		-84,666.18
0695	700-70018	F/A Roadway Smoothness Incentive	-19,488.820	-19,488.820		
			F A	0.000	0.00	
			1.00000	-19,488.820		-19,488.82
0700	700-70019	F/A Asphalt Cement Cost Adjustment	-61,506.480	-61,506.480		
			F A	0.000	0.00	
			1.00000	-61,506.480		-61,506.48
0705	700-70021	F/A On-The-Job Trainee	5,120.000	5,120.000		
			HOOR	0.000	0.00	
			1.00000	5,120.000		5,120.00
0710	700-70034	F/A STANDING DRB (DISPUTE REVIEW BOARD)	16,725.000	16,725.000		
			F A	0.000	0.00	
			1.00000	16,725.000		16,725.00
0715	700-70042	F/A Railroad Flagging INCLUDE FLAGGING, INCENTIVE,DISINCENTIVE	757,240.910	757,240.910		
			F A	0.000	0.00	
			1.00000	757,240.910		757,240.91
0720	700-70190	F/A Electric Service	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70380	F/A Erosion Control	1,617.830	1,617.830		
			F A	0.000	0.00	
			1.00000	1,617.830		1,617.83
2000	630-85041	Mobile Attenuator Truck Mounted Attenuator	52.000	52.000		
			DAY	0.000	0.00	
			550.00000	52.000		28,600.00
2005	630-80335	Barricade (3 M-A) (Temp)	48.000	48.000		
			EACH	0.000	0.00	
			138.89000	48.000		6,666.72
2010	700-70034	F/A Weather Protection Smith and I-70 Cross-Overs	20,492.800	20,492.800		
			F A	0.000	0.00	
			1.00000	20,492.800		20,492.80

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 16
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2015	202-05019	Sawing Concrete (Spec) Saw Cut Lower Lift PCCP 2 Inch Depth	34,811.000	34,811.000		
			LF	0.000	0.00	
			0.58000	34,811.000		20,190.38
2020	210-00815	Res Sign Panel Reset Overhead Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			2,020.65000	1.000		2,020.65
2025	630-85006	Impact Atten (Sand Fill) (Temp) (SBA)(40 MPH)	1.000	1.000		
			EACH	0.000	0.00	
			5,344.85000	1.000		5,344.85
2030	630-85006	Impact Atten (Sand Fill) (Temp) (SBA)(55 MPH)	3.000	3.000		
			EACH	0.000	0.00	
			7,669.36000	3.000		23,008.08
2035	900-00006	Added Item (Dollar)/ Reset Guardrail Type 3	12,136.640	12,136.640		
			DOL	0.000	0.00	
			1.00000	12,136.640		12,136.64
2040	700-70034	F/A 12 Inch Drain Pipes for Detour Cross-Overs	8,236.770	8,236.770		
			F A	0.000	0.00	
			1.00000	8,236.770		8,236.77
2045	603-50012	12 In Plastic Pipe	612.000	612.000		
			LF	0.000	0.00	
			18.22294	612.000		11,152.44
2050	900-00021	Added Item (Square Foot)/ SBA Foundation Concrete Pad	672.000	672.000		
			SF	0.000	0.00	
			7.39000	672.000		4,966.08
2055	630-00003	Uniformed Traf Ctrl Includes UTC Vehicle	212.000	212.000		
			HOUR	0.000	0.00	
			85.00000	212.000		18,020.00
2090	900-00006	Added Item (Dollar)/ C&M Project Delay Costs	91,907.380	91,907.380		
			DOL	0.000	0.00	
			1.00000	91,907.380		91,907.38
2095	412-00000	Furn Conc Pvmt CO 016	17.800	17.800		
			CY	0.000	0.00	
			87.45000	17.800		1,556.61

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 17
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2100	700-70034	F/A CO 016 / Profile Planing (Asphalt Mat) (Special)	7,682.680	7,682.680		
			F A	0.000	0.00	
			1.00000	7,682.680		7,682.68
2105	700-70013	F/A Conc Pvmt Incentive CO 016 / Concrete Pavement Incentive (Bottom Lift)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2125	700-70034	F/A WQ Basin #5 Rework	7,980.430	7,980.430		
			F A	0.000	0.00	
			1.00000	7,980.430		7,980.43
2140	700-70034	F/A Embankment Rehab Phase 1 East End	47,408.740	47,408.740		
			F A	0.000	0.00	
			1.00000	47,408.740		47,408.74
2145	900-00006	Added Item (Dollar)/ CO 025 / Overweight Vehicle Price Reduction (105.18)	-500.000	-500.000		
			DOL	0.000	0.00	
			1.00000	-500.000		-500.00
2150	206-00000	Str Excav	511.000	511.000		
			CY	0.000	0.00	
			13.00000	511.000		6,643.00
2155	206-00200	Str Bkfl (CL 2)	313.000	313.000		
			CY	0.000	0.00	
			22.00000	313.000		6,886.00
2160	206-00505	Filter Matl (Spec)	125.000	125.000		
			CY	0.000	0.00	
			30.00000	125.000		3,750.00
2165	619-51280	16 In Plastic Pipe	408.000	408.000		
			LF	0.000	0.00	
			148.00000	408.000		60,384.00
2170	619-00007	Connect To Existing Waterline	3.000	3.000		
			EACH	0.000	0.00	
			2,200.00000	3.000		6,600.00
2175	619-76128	16 In Btrfly Valve	1.000	1.000		
			EACH	0.000	0.00	
			15,816.00000	1.000		15,816.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 18
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2190	606-01395	Transition Ty 3L CO 028	9.000	9.000		
			EACH	0.000	0.00	
			1,035.00000	9.000		9,315.00
2210	606-02003	End Anchor (Nonflared)	3.000	3.000		
			EACH	0.000	0.00	
			2,125.00000	3.000		6,375.00
2215	304-06007	ABC (CL 6) Phase 2 Pavement Redesign	9,907.000	9,907.000		
			CY	0.000	0.00	
			41.20000	9,907.000		408,168.40
2220	700-70034	F/A ABC Trimming CMO #29	100,602.380	100,602.380		
			F A	0.000	0.00	
			1.00000	100,602.380		100,602.38
2225	900-00004	Added Item (Cubic Yard)/ Crush Concrete CMO #29	2,851.000	2,851.000		
			CY	0.000	0.00	
			24.91000	2,851.000		71,018.41
2230	210-00810	Res Ground Sign -- Reset Ground Sign with Slip Base	1.000	1.000		
			EACH	0.000	0.00	
			822.00000	1.000		822.00
2250	619-50960	12 In Plastic Pipe	30.000	30.000		
			LF	0.000	0.00	
			108.00000	30.000		3,240.00
2255	619-75096	12 In Gate Valve	1.000	1.000		
			EACH	0.000	0.00	
			9,576.61000	1.000		9,576.61
2260	900-00007	Added Item (Each)/	1.000	1.000		
			EACH	0.000	0.00	
			4,247.89000	1.000		4,247.89
2310	403-33841	HMA (Gr S) (100) (PG 64-22) Smith Rd. 2" Top Lift	440.830	440.830		
			TON	0.000	0.00	
			72.00000	440.830		31,739.76
2315	900-00007	Added Item (Each)/ Milling Mobilization	4.000	4.000		
			EACH	0.000	0.00	
			1,300.00000	4.000		5,200.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 19
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2320	900-00007	Added Item (Each)/ Paving Mobilization	3.000	3.000		
			EACH	0.000	0.00	
			1,300.00000	3.000		3,900.00
2330	900-00025	Added Item (Work Day)/	44.000	44.000		
			WD	0.000	0.00	
			1,545.00000	44.000		67,980.00
2335	900-00026	Added Item (Week)/	19.000	19.000		
			WK	0.000	0.00	
			758.00000	19.000		14,402.00
2340	606-21010	End Anchor (Tens Cab Bar)	1.000	1.000		
			EACH	0.000	0.00	
			4,775.96000	1.000		4,775.96
2345	214-00222	Furn Decid Tree (2 In C) Furnish Trees to CDOT Maintenance	27.000	27.000		
			EACH	0.000	0.00	
			230.32420	27.000		6,218.75
2350	700-70100	F/A Relocate Relocate Zayo Fiber Optic Pull Box	14,618.500	14,618.500		
			F A	0.000	0.00	
			1.00000	14,618.500		14,618.50
2355	202-00210	Rem Conc Pavement Rem of Concrete Pavement	120.000	120.000		
			SY	0.000	0.00	
			33.02000	120.000		3,962.40
2360	412-00190	Conc Pvmt (Patching) Conc Pavement (Patching)	120.000	120.000		
			SY	0.000	0.00	
			165.35000	120.000		19,842.00
2365	412-00000	Furn Conc Pvmt	6.600	6.600		
			CY	0.000	0.00	
			228.85000	6.600		1,510.41
2370	627-30405	Preform Thermoplastic Pvmt Mkg (WS) CMO 48 Arrows Onlys	162.000	162.000		
			SF	0.000	0.00	
			18.40000	162.000		2,980.80

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 20
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
2375	900-00004	Added Item (Cubic Yard)/ Landscape Erosion Control Crushed Aggregate	105.000	105.000		
			CY	0.000	0.00	
			86.77000	105.000		9,110.85
			CAT 0200	CURRENT AMT	\$ 15,817,285.96 \$	73,501.00 \$15,704,515.67
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0730	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0735	206-00000	Structure Excavation	9,365.000	9,365.000		
			CY	0.000	0.00	
			13.00000	9,365.000		121,745.00
0740	206-00100	Structure Backfill (Class 1)	13,119.000	13,119.000		
			CY	0.000	0.00	
			31.00000	13,119.000		406,689.00
0745	206-00200	Structure Backfill (Class 2)	1,289.000	1,289.000		
			CY	0.000	0.00	
			22.00000	1,289.000		28,358.00
0750	206-00360	Mechanical Reinforcement of Soil	13,119.000	13,119.000		
			CY	0.000	0.00	
			8.50000	13,119.000		111,511.50
0750		MATERIAL ALLOWANCE GRS Geotextile Fabric		0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0750		MATERIAL ALLOWANCE Replenish 0750-0750-01		0.000		
			SY	0.000	0.00	
			7.22460	0.000		0.00
0755	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	575.000	575.000		
			TON	0.000	0.00	
			91.00000	575.000		52,325.00
0760	420-00000	*Geomembrane	2,267.000	2,267.000		
			SY	0.000	0.00	
			20.00000	2,267.000		45,340.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 21
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0765	502-11284	*Steel Piling (HP 12x84)	1,552.000	1,552.000		
			LF	0.000	0.00	
			50.00000	1,552.000		77,600.00
0765		MATERIAL ALLOWANCE HP 12 x 84		0.000		
			LF	0.000	0.00	
			33.93000	0.000		0.00
0766	900-00012	Added Item (Foot)/ Steel H-Pile Cut-Offs 10' > 1'	159.000	159.000		
			LF	0.000	0.00	
			40.00000	159.000		6,360.00
0770	503-00036	*Drilled Caisson (36 Inch)	630.000	630.000		
			LF	0.000	0.00	
			165.00000	630.000		103,950.00
0775	509-00000	*Structural Steel	1,190,455.000	1,190,455.000		
			LB	0.000	0.00	
			1.40000	1,190,455.000		1,666,637.00
0775		MATERIAL ALLOWANCE Raw Steel - Girders		0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0775		MATERIAL ALLOWANCE Fabricated Girders		0.000		
			LB	0.000	0.00	
			0.50259	0.000		0.00
0780	515-00120	*Waterproofing (Membrane)	3,327.000	3,327.000		
			SY	0.000	0.00	
			15.00000	3,327.000		49,905.00
0785	515-00300	*Waterproof Coating	1,056.000	1,056.000		
			SY	0.000	0.00	
			11.00000	1,056.000		11,616.00
0790	515-00400	*Concrete Sealer	1,172.000	1,172.000		
			SY	0.000	0.00	
			10.00000	1,172.000		11,720.00
0795	518-01004	Bridge Expansion Device (0-4 Inch)	272.000	272.000		
			LF	0.000	0.00	
			130.00000	272.000		35,360.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0795		MATERIAL ALLOWANCE Bridge Exp. Dev. (0-4 In)		0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0800	601-03040	*Concrete Class D (Bridge)	1,985.900	1,985.900		
			CY	0.000	0.00	
			382.00000	1,985.900		758,613.80
0800		MATERIAL ALLOWANCE Pre-Cast Panels for Bridge Deck		0.000		
			SF	0.000	0.00	
			4.59000	0.000		0.00
0800		MATERIAL ALLOWANCE Pre-Cast Panels for Bridge Deck		0.000		
			SF	0.000	0.00	
			4.25000	0.000		0.00
0800		MATERIAL ALLOWANCE Replenish 0800-01 0800-02		0.000		
			CY	0.000	0.00	
			44.46200	0.000		0.00
0800		MATERIAL ALLOWANCE Replenish 0800-03,04,05,06		0.000		
			CY	0.000	0.00	
			44.46200	0.000		0.00
0805	601-40300	*Structural Concrete Coating	2,570.000	2,570.000		
			SY	0.000	0.00	
			6.00000	2,570.000		15,420.00
0810	602-00000	*Reinforcing Steel	218,204.000	218,204.000		
			LB	0.000	0.00	
			0.70000	218,204.000		152,742.80
0815	602-00020	*Reinforcing Steel (Epoxy Coated)	352,437.000	352,437.000		
			LB	0.000	0.00	
			0.80000	352,437.000		281,949.60
0820	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0825	606-10700	*Bridge Rail Type 7	1,110.000	1,110.000		
			LF	0.000	0.00	
			78.00000	1,110.000		86,580.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 23
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
0830	607-53185	*Fence Chain Link (Special) (84 Inch)	504.000	504.000		
			LF	0.000	0.00	
			33.00000	504.000		16,632.00
0830		MATERIAL ALLOWANCE Chain Link Fence and Hardware		0.000		
			LF	0.000	0.00	
			13.82350	0.000		0.00
0835	613-01300	*3 Inch Electrical Conduit (Plastic)	1,114.000	1,114.000		
			LF	0.000	0.00	
			9.00000	1,114.000		10,026.00
2060	700-70035	F/A Temp Shoring at Pier 3 E-17-AEJ (EB)	245,177.980	245,177.980		
			F A	0.000	0.00	
			1.00000	245,177.980		245,177.98
2070	900-00006	Added Item (Dollar)/ Temp Shoring at Pier 3 E-17-AEJ (EB) Delay Costs	128,694.340	128,694.340		
			DOL	0.000	0.00	
			1.00000	128,694.340		128,694.34
2080	700-70035	F/A Temp Shoring at Pier 3 E-17-AEJ (EB) Design Costs	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
2130	512-00101	Bearing Device (Type I)	14.000	14.000		
			EACH	0.000	0.00	
			965.18000	14.000		13,512.52
2180	900-00007	Added Item (Each)/ CO 027 / Vane Grate Inlet Sleeve	1.000	1.000		
			EACH	0.000	0.00	
			569.25000	1.000		569.25
2200	900-00007	Added Item (Each)/ CO 030 / Bridge Rail Type 7 Expansion Device Cover Plate	4.000	4.000		
			EACH	0.000	0.00	
			1,525.57000	4.000		6,102.28
2235	613-10000	Wiring (Second Circuit Run)	1.000	1.000		
			L S	0.000	0.00	
			9,500.00000	1.000		9,500.00
2240	613-72150	Lumin HPS (WT) (150 W)	2.000	2.000		
			EACH	0.000	0.00	
			1,850.81000	2.000		3,701.62

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/21/2016

ESTIMATE NO: 0034

13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-17-AEJ (EASTBOUND)						
2245	900-00007	Added Item (Each)/ Stainless Steel Box (18x18x6)	2.000	2.000		
			EACH	0.000	0.00	
			1,474.53000	2.000		2,949.06
2265	900-00014	Added Item (Lump Sum)/ LCC Panel Schedule	1.000	1.000		
			L S	0.000	0.00	
			800.00000	1.000		800.00
			CAT 0300	CURRENT AMT \$ 4,509,087.75 \$	0.00 \$	4,509,087.75
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0840	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0845	206-00000	Structure Excavation	10,238.000	10,238.000		
			CY	0.000	0.00	
			13.00000	10,238.000		133,094.00
0850	206-00100	Structure Backfill (Class 1)	12,525.000	12,525.000		
			CY	0.000	0.00	
			31.00000	12,525.000		388,275.00
0855	206-00200	Structure Backfill (Class 2)	1,738.000	1,738.000		
			CY	0.000	0.00	
			22.00000	1,738.000		38,236.00
0860	206-00360	Mechanical Reinforcement of Soil	12,525.000	12,525.000		
			CY	0.000	0.00	
			8.50000	12,525.000		106,462.50
0860		MATERIAL ALLOWANCE GRS Geotextile Fabric		0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0865	206-01781	*Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			65,000.00000	1.000		65,000.00
0870	206-01782	*Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 25
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0875	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	547.930	547.930		
			TON	0.000	0.00	
			91.00000	547.930		49,861.63
0880	420-00000	*Geomembrane	2,053.000	2,053.000		
			SY	0.000	0.00	
			20.00000	2,053.000		41,060.00
0885	502-11284	*Steel Piling (HP 12x84)	1,435.000	1,435.000		
			LF	0.000	0.00	
			50.00000	1,435.000		71,750.00
0885		MATERIAL ALLOWANCE HP 12 x 84		0.000		
			LF	0.000	0.00	
			33.93000	0.000		0.00
0886	900-00012	Added Item (Foot)/ CO 017 / 512.13 / Steel Pile Cut-offs >1.0' and <10.0'	121.000	121.000		
			LF	0.000	0.00	
			40.00000	121.000		4,840.00
0890	503-00036	*Drilled Caisson (36 Inch)	630.000	630.000		
			LF	0.000	0.00	
			165.00000	630.000		103,950.00
0895	509-00000	*Structural Steel	1,101,940.000	1,101,940.000		
			LB	0.000	0.00	
			1.40000	1,101,940.000		1,542,716.00
0895		MATERIAL ALLOWANCE Raw Steel - Girders		0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0895		MATERIAL ALLOWANCE Fabricated Girders		0.000		
			LB	0.000	0.00	
			0.45000	0.000		0.00
0895		MATERIAL ALLOWANCE E-17-AEK Completed		0.000		
			LB	0.000	0.00	
			0.50421	0.000		0.00
0900	515-00120	*Waterproofing (Membrane)	3,135.000	3,135.000		
			SY	0.000	0.00	
			15.00000	3,135.000		47,025.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 26
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0905	515-00300	*Waterproof Coating	988.000	988.000		
			SY	0.000	0.00	
			11.00000	988.000		10,868.00
0910	515-00400	*Concrete Sealer	1,099.000	1,099.000		
			SY	0.000	0.00	
			10.00000	1,099.000		10,990.00
0915	518-01004	Bridge Expansion Device (0-4 Inch)	252.000	252.000		
			LF	0.000	0.00	
			130.00000	252.000		32,760.00
0915		MATERIAL ALLOWANCE Bridge Exp. Dev. (0-4 In)		0.000		
			LF	0.000	0.00	
			92.00000	0.000		0.00
0920	601-03040	*Concrete Class D (Bridge)	1,849.400	1,849.400		
			CY	0.000	0.00	
			382.00000	1,849.400		706,470.80
0920		MATERIAL ALLOWANCE Pre-Cast Panels for Bridge Deck		0.000		
			SF	0.000	0.00	
			4.59000	0.000		0.00
0925	601-40300	*Structural Concrete Coating	2,941.000	2,941.000		
			SY	0.000	0.00	
			6.00000	2,941.000		17,646.00
0930	602-00000	*Reinforcing Steel	208,084.000	208,084.000		
			LB	0.000	0.00	
			0.70000	208,084.000		145,658.80
0930		MATERIAL ALLOWANCE Piers 2 & 3 Crash Walls Bridge E-17-AEK		0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
0930		MATERIAL ALLOWANCE Abut 1 Seat P2 Cap Bridge E-17-AEK		0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
0930		MATERIAL ALLOWANCE Replenish 0930-03, 0930-04		0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 27
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
0935	602-00020	*Reinforcing Steel (Epoxy Coated)	343,303.000	343,303.000		
			LB	0.000	0.00	
			0.80000	343,303.000		274,642.40
0935		MATERIAL ALLOWANCE Abutment 1 and Abutment 4		0.000		
			LB	0.000	0.00	
			0.58000	0.000		0.00
0935		MATERIAL ALLOWANCE Replenish 0935-03		0.000		
			LB	0.000	0.00	
			0.58000	0.000		0.00
0940	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
0945	606-10700	*Bridge Rail Type 7	1,029.000	1,029.000		
			LF	0.000	0.00	
			78.00000	1,029.000		80,262.00
0950	607-53185	*Fence Chain Link (Special) (84 Inch)	476.000	476.000		
			LF	0.000	0.00	
			33.00000	476.000		15,708.00
0950		MATERIAL ALLOWANCE Chain Link Fence and Hardware		0.000		
			LF	0.000	0.00	
			13.82360	0.000		0.00
0955	613-01300	*3 Inch Electrical Conduit (Plastic)	1,029.000	1,029.000		
			LF	0.000	0.00	
			9.00000	1,029.000		9,261.00
2065	700-70035	F/A Temp Shoring at E-17-AEK (WB)	289,090.200	289,090.200		
			F A	0.000	0.00	
			1.00000	289,090.200		289,090.20
2075	900-00006	Added Item (Dollar)/ Temp Shoring at Pier 3 E-17-AEK (WB) Delay Costs	128,694.350	128,694.350		
			DOL	0.000	0.00	
			1.00000	128,694.350		128,694.35
2085	700-70035	F/A Temp Shoring at Pier 3 E-17-AEK (WB) Delay Costs	4,607.000	4,607.000		
			F A	0.000	0.00	
			1.00000	4,607.000		4,607.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 28
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE E-17-AEK (WESTBOUND)						
2120	700-70034	F/A CO 019	11,851.080	11,851.080		
			F A	0.000	0.00	
			1.00000	11,851.080		11,851.08
2135	512-00101	Bearing Device (Type I)	14.000	14.000		
			EACH	0.000	0.00	
			965.18000	14.000		13,512.52
2185	900-00007	Added Item (Each)/ CO 027 / Vane Grate Inlet Sleeve	1.000	1.000		
			EACH	0.000	0.00	
			569.25000	1.000		569.25
2205	900-00007	Added Item (Each)/ CO 030 / Bridge Rail Type 7 Expansion Device Cover Plates	4.000	4.000		
			EACH	0.000	0.00	
			1,525.57000	4.000		6,102.28
			CAT 0301	CURRENT AMT \$ 4,447,963.81 \$	0.00 \$	4,447,963.81
CAT NO0302 STRUCTURE E-17-IX (EASTBOUND)						
0960	202-00240	*Removal of Asphalt Mat (Planing)	413.000	413.000		
			SY	0.000	0.00	
			1.50000	413.000		619.50
0965	202-00450	Removal of Portions of Present Structure (Class 1)	73.000	73.000		
			SY	0.000	0.00	
			275.00000	73.000		20,075.00
0970	202-00453	Removal of Portions of Present Structure (Class 2)	21.000	21.000		
			SY	0.000	0.00	
			435.00000	21.000		9,135.00
0975	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			540.00000	0.000		0.00
0980	202-05100	Sandblasting Reinforcing Steel	21.000	21.000		
			SY	0.000	0.00	
			30.00000	21.000		630.00
0985	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	129.120	129.120		
			TON	0.000	0.00	
			91.00000	129.120		11,749.92

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 29
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 STRUCTURE E-17-IX (EASTBOUND)							
0990	420-00520	Geogrid Pavement Reinforcement	84.000	84.000			
			SY	0.000	0.00		
			21.00000	84.000		1,764.00	
0995	515-00120	*Waterproofing (Membrane)	187.000	187.000			
			SY	0.000	0.00		
			15.00000	187.000		2,805.00	
1000	515-00410	Concrete Sealer (Calcium Nitrite)	21.000	21.000			
			SY	0.000	0.00		
			30.00000	21.000		630.00	
1005	601-03540	Concrete Class DT (Deck Topping)	7.600	7.600			
			CY	0.000	0.00		
			1,000.00000	7.600		7,600.00	
1010	602-00000	*Reinforcing Steel	100.000	100.000			
			LB	0.000	0.00		
			0.70000	100.000		70.00	
			CAT 0302	CURRENT AMT \$	55,078.42 \$	0.00 \$	55,078.42
CAT NO0303 STRUCTURE E-17-IY (WESTBOUND)							
1015	202-00240	*Removal of Asphalt Mat (Planing)	413.000	413.000			
			SY	0.000	0.00		
			1.50000	413.000		619.50	
1020	202-00450	Removal of Portions of Present Structure (Class 1)	64.000	64.000			
			SY	0.000	0.00		
			275.00000	64.000		17,600.00	
1025	202-00453	Removal of Portions of Present Structure (Class 2)	11.000	11.000			
			SY	0.000	0.00		
			435.00000	11.000		4,785.00	
1030	202-00460	Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			540.00000	0.000		0.00	
1035	202-05100	Sandblasting Reinforcing Steel	11.000	11.000			
			SY	0.000	0.00		
			30.00000	11.000		330.00	

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 30
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE E-17-IY (WESTBOUND)							
1040	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	79.400	79.400			
			TON	0.000	0.00		
			91.00000	79.400		7,225.40	
1045	420-00520	Geogrid Pavement Reinforcement	211.000	211.000			
			SY	0.000	0.00		
			21.00000	211.000		4,431.00	
1050	515-00120	*Waterproofing (Membrane)	411.000	411.000			
			SY	0.000	0.00		
			15.00000	411.000		6,165.00	
1055	515-00410	Concrete Sealer (Calcium Nitrite)	11.000	11.000			
			SY	0.000	0.00		
			30.00000	11.000		330.00	
1060	601-03540	Concrete Class DT (Deck Topping)	4.300	4.300			
			CY	0.000	0.00		
			1,000.00000	4.300		4,300.00	
1065	602-00000	*Reinforcing Steel	27.000	27.000			
			LB	0.000	0.00		
			0.70000	27.000		18.90	
			CAT 0303	CURRENT AMT \$	45,804.80 \$	0.00 \$	45,804.80
CAT NO0304 STRUCTURE E-17-DE (SHEET PILE WALL)							
1070	501-00200	Steel Sheet Piling (Type II)	18,715.000	18,715.000			
			SF	0.000	0.00		
			37.00000	18,715.000		692,455.00	
1070		MATERIAL ALLOWANCE		0.000			
			SF	0.000	0.00		
			19.63000	0.000		0.00	
1070		MATERIAL ALLOWANCE Coating		0.000			
			SF	0.000	0.00		
			3.60000	0.000		0.00	
1070		MATERIAL ALLOWANCE Deadman		0.000			
			SF	0.000	0.00		
			19.63000	0.000		0.00	

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 STRUCTURE E-17-DE (SHEET PILE WALL)							
1070		MATERIAL ALLOWANCE Coated Sheet Pile		0.000			
			SF	0.000	0.00		
			19.63000	0.000		0.00	
1070		MATERIAL ALLOWANCE Coil Rods		0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1070		MATERIAL ALLOWANCE Deadmen Steel Plates		0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
1070		MATERIAL ALLOWANCE Steel Channel Walers for Sheet Piling		0.000			
			SF	0.000	0.00		
			1.33399	0.000		0.00	
1070		MATERIAL ALLOWANCE Stock Pile Adjustment for Phase 2		0.000			
			SF	0.000	0.00		
			5.53575	0.000		0.00	
1071	900-00021	Added Item (Square Foot)/ CO 020 / 501.06 / Sheet Piling Cutoffs--10 Sq. Ft or Less	1,400.000	1,400.000			
			SF	0.000	0.00		
			29.60000	1,400.000		41,440.00	
1075	509-90003	*Paint Structural Steel STRUCTURE E-17-DE (SHEET PILE WALL)	1.000	1.000			
			L S	0.000	0.00		
			14,000.00000	1.000		14,000.00	
2110	501-00200	Steel Sheet Pile (Ty II) - Deadman	1,112.000	1,112.000			
			SF	0.000	0.00		
			27.00000	1,112.000		30,024.00	
2270	900-00007	Added Item (Each)/ Weep Hole at Sheet Pile Wall	2.000	2.000			
			EACH	0.000	0.00		
			399.75000	2.000		799.50	
2280	607-53143	Fence CL (Spec) (42 In)	209.000	209.000			
			LF	0.000	0.00		
			53.91000	209.000		11,267.19	
			CAT 0304	CURRENT AMT \$	789,985.69 \$	0.00 \$	789,985.69

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 32
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-DF (SHEET PILE WALL)						
1080	501-00200	Steel Sheet Piling (Type II)	18,054.000	18,054.000		
			SF	0.000	0.00	
			37.00000	18,054.000		667,998.00
1080		MATERIAL ALLOWANCE		0.000		
			SF	0.000	0.00	
			19.63000	0.000		0.00
1080		MATERIAL ALLOWANCE		0.000		
			SF	0.000	0.00	
			19.63000	0.000		0.00
1080		MATERIAL ALLOWANCE Coating		0.000		
			SF	0.000	0.00	
			3.60000	0.000		0.00
1080		MATERIAL ALLOWANCE Deadman		0.000		
			SF	0.000	0.00	
			19.63000	0.000		0.00
1080		MATERIAL ALLOWANCE Coated Sheet Pile		0.000		
			SF	0.000	0.00	
			19.63000	0.000		0.00
1080		MATERIAL ALLOWANCE Coil Rods		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1080		MATERIAL ALLOWANCE Deadmen Steel Plates		0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1080		MATERIAL ALLOWANCE Steel Channel Walers for Sheet Piling		0.000		
			SF	0.000	0.00	
			1.33399	0.000		0.00
1080		MATERIAL ALLOWANCE Stock Pile Adjustment for Phase 2		0.000		
			SF	0.000	0.00	
			22.57136	0.000		0.00
1081	900-00021	Added Item (Square Foot)/ CO 021 / 501.06 / Sheet Piling Cutoffs--10 Sq. Ft or Less	805.000	805.000		
			SF	0.000	0.00	
			29.60000	805.000		23,828.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 11/21/2016

ESTIMATE NO: 0034

13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 STRUCTURE E-17-DF (SHEET PILE WALL)						
1085	509-90003	*Paint Structural Steel STRUCTURE E-17-DF (SHEET PILE WALL)	1.000	1.000		
			L S	0.000	0.00	
			12,000.00000	1.000		12,000.00
2115	501-00200	Steel Sheet Pile (Ty II) - Deadman	4,662.000	4,662.000		
			SF	0.000	0.00	
			27.00000	4,662.000		125,874.00
2275	900-00007	Added Item (Each)/ Weep Hole at Sheet Pile Wall	5.000	5.000		
			EACH	0.000	0.00	
			399.75000	5.000		1,998.75
2285	607-53143	Fence CL (Spec) (42 In)	162.000	162.000		
			LF	0.000	0.00	
			53.91000	162.000		8,733.42
2380	900-00014	Added Item (Lump Sum)/ Str. E-17-DF Brokent Bolt/Pipe Drain Repair	1.000	1.000		
			L S	0.000	0.00	
			9,629.00000	1.000		9,629.00
2385	900-00007	Added Item (Each)/ 42" Fence Gate Single (CL) (Special)	1.000	1.000		
			EACH	0.000	0.00	
			715.00000	1.000		715.00
2390	900-00007	Added Item (Each)/ Str. E-17-DF Broken Bolt Repair Additional	0.000	0.000		
			EACH	0.000	0.00	
			909.00000	0.000		0.00
2395	700-70034	F/A Str. E-17-DF Bolt Repair Additional Design Costs	3,995.000	3,995.000		
			F A	0.000	0.00	
			1.00000	3,995.000		3,995.00
			CAT 0305	CURRENT AMT \$	854,771.17 \$	0.00 \$ 854,771.17
CAT NO0306 STRUCTURE E-17-DG (MSE WALL)						
0671	900-00006	Added Item (Dollar)/ MSE Wall Re-Design Costs	6,911.710	6,911.710		
			DOL	0.000	0.00	
			1.00000	6,911.710		6,911.71
1090	206-00000	Structure Excavation	90.000	90.000		
			CY	0.000	0.00	
			13.00000	90.000		1,170.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 34
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 STRUCTURE E-17-DG (MSE WALL)							
1095	206-00100	*Structure Backfill (Class 1)	528.000	528.000			
			CY	0.000	0.00		
			31.00000	528.000		16,368.00	
1100	206-00360	*Mechanical Reinforcement of Soil	438.000	438.000			
			CY	0.000	0.00		
			8.50000	438.000		3,723.00	
1105	420-00000	*Geomembrane	298.000	298.000			
			SY	0.000	0.00		
			20.00000	298.000		5,960.00	
1110	504-04410	*Block Facing	1,813.000	1,813.000			
			SF	0.000	0.00		
			9.50000	1,813.000		17,223.50	
1115	601-03050	*Concrete Class D (Wall)	70.000	70.000			
			CY	0.000	0.00		
			625.00000	70.000		43,750.00	
1115		MATERIAL ALLOWANCE MSE Wall PreCast Coping		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1115		MATERIAL ALLOWANCE MSE Wall PreCast Coping		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1115		MATERIAL ALLOWANCE Replenish 1115-02		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1115		MATERIAL ALLOWANCE Replenish 1115-03		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1120	602-00020	*Reinforcing Steel (Epoxy Coated)	3,694.000	3,694.000			
			LB	0.000	0.00		
			0.80000	3,694.000		2,955.20	
			CAT 0306	CURRENT AMT \$	98,061.41 \$	0.00 \$	98,061.41

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 35
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0307 STRUCTURE E-17-DH (MSE WALL)							
1125	206-00000	Structure Excavation	16.000	16.000			
			CY	0.000	0.00		
			13.00000	16.000		208.00	
1130	206-00100	*Structure Backfill (Class 1)	3,487.000	3,487.000			
			CY	0.000	0.00		
			31.00000	3,487.000		108,097.00	
1135	206-00360	*Mechanical Reinforcement of Soil	1,997.000	1,997.000			
			CY	0.000	0.00		
			8.50000	1,997.000		16,974.50	
1140	420-00000	*Geomembrane	1,639.000	1,639.000			
			SY	0.000	0.00		
			20.00000	1,639.000		32,780.00	
1145	504-04410	*Block Facing	7,013.000	7,013.000			
			SF	0.000	0.00		
			9.50000	7,013.000		66,623.50	
1150	601-03050	*Concrete Class D (Wall)	125.000	125.000			
			CY	0.000	0.00		
			625.00000	125.000		78,125.00	
1150		MATERIAL ALLOWANCE MSE Wall Precast Coping		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1150		MATERIAL ALLOWANCE MSE Wall Precast Coping		0.000			
			CY	0.000	0.00		
			453.33330	0.000		0.00	
1150		MATERIAL ALLOWANCE Replenish for Est 024		0.000			
			CY	0.000	0.00		
			453.33340	0.000		0.00	
1155	602-00020	*Reinforcing Steel (Epoxy Coated)	8,973.000	8,973.000			
			LB	0.000	0.00		
			0.80000	8,973.000		7,178.40	
			CAT 0307	CURRENT AMT \$	309,986.40 \$	0.00 \$	309,986.40

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 36
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STRUCTURE E-17-DI (MSE WALL)						
1160	206-00000	Structure Excavation	540.000	540.000		
			CY	0.000	0.00	
			13.00000	540.000		7,020.00
1165	206-00100	*Structure Backfill (Class 1)	681.000	681.000		
			CY	0.000	0.00	
			31.00000	681.000		21,111.00
1170	206-00360	*Mechanical Reinforcement of Soil	462.000	462.000		
			CY	0.000	0.00	
			8.50000	462.000		3,927.00
1175	420-00000	*Geomembrane	463.000	463.000		
			SY	0.000	0.00	
			20.00000	463.000		9,260.00
1180	504-04410	*Block Facing	2,046.000	2,046.000		
			SF	0.000	0.00	
			9.50000	2,046.000		19,437.00
1180		MATERIAL ALLOWANCE 812 ea MSE Wall Blocks		0.000		
			SF	0.000	0.00	
			4.10000	0.000		0.00
1185	601-03050	*Concrete Class D (Wall)	80.000	80.000		
			CY	0.000	0.00	
			625.00000	80.000		50,000.00
1185		MATERIAL ALLOWANCE MSE Wall Coping		0.000		
			CY	0.000	0.00	
			453.33330	0.000		0.00
1185		MATERIAL ALLOWANCE MSE Wall Coping		0.000		
			CY	0.000	0.00	
			453.33330	0.000		0.00
1185		MATERIAL ALLOWANCE Replenish for Est 024		0.000		
			CY	0.000	0.00	
			453.33370	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 37
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0308 STRUCTURE E-17-DI (MSE WALL)						
1190	602-00020	*Reinforcing Steel (Epoxy Coated)	4,137.000	4,137.000		
			LB	0.000	0.00	
			0.80000	4,137.000		3,309.60
			CAT 0308	CURRENT AMT \$	114,064.60 \$	0.00 \$ 114,064.60
CAT NO0309 STRUCTURE E-17-DJ (MSE WALL)						
1195	206-00000	Structure Excavation	177.000	177.000		
			CY	0.000	0.00	
			13.00000	177.000		2,301.00
1200	206-00100	*Structure Backfill (Class 1)	1,324.000	1,324.000		
			CY	0.000	0.00	
			31.00000	1,324.000		41,044.00
1205	206-00360	*Mechanical Reinforcement of Soil	804.000	804.000		
			CY	0.000	0.00	
			8.50000	804.000		6,834.00
1210	420-00000	*Geomembrane	1,016.000	1,016.000		
			SY	0.000	0.00	
			20.00000	1,016.000		20,320.00
1215	504-04410	*Block Facing	3,616.000	3,616.000		
			SF	0.000	0.00	
			9.50000	3,616.000		34,352.00
1220	601-03050	*Concrete Class D (Wall)	155.000	155.000		
			CY	0.000	0.00	
			625.00000	155.000		96,875.00
1220		MATERIAL ALLOWANCE MSE Wall Pre-cast Coping		0.000		
			CY	0.000	0.00	
			78.96770	0.000		0.00
1220		MATERIAL ALLOWANCE Replenish 1220-03		0.000		
			CY	0.000	0.00	
			78.96770	0.000		0.00
1220		MATERIAL ALLOWANCE Replenish 1220-05 & 06		0.000		
			CY	0.000	0.00	
			98.70970	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0309 STRUCTURE E-17-DJ (MSE WALL)						
1220		MATERIAL ALLOWANCE 2nd PreCast Coping for Wall DL		0.000		
			CY	0.000	0.00	
			98.70970	0.000		0.00
1220		MATERIAL ALLOWANCE Replenish 1220-03		0.000		
			CY	0.000	0.00	
			98.70970	0.000		0.00
1225	602-00020	*Reinforcing Steel (Epoxy Coated)	8,344.000	8,344.000		
			LB	0.000	0.00	
			0.80000	8,344.000		6,675.20
			CAT 0309	CURRENT AMT \$	208,401.20 \$	0.00 \$ 208,401.20
CAT NO0310 STRUCTURE E-17-DK (MSE WALL)						
1230	206-00000	Structure Excavation	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1235	206-00100	*Structure Backfill (Class 1)	197.000	197.000		
			CY	0.000	0.00	
			31.00000	197.000		6,107.00
1240	206-00360	*Mechanical Reinforcement of Soil	374.000	374.000		
			CY	0.000	0.00	
			8.50000	374.000		3,179.00
1245	420-00000	*Geomembrane	0.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1250	504-04410	*Block Facing	1,307.000	1,307.000		
			SF	0.000	0.00	
			9.50000	1,307.000		12,416.50
1255	601-03050	*Concrete Class D (Wall)	56.000	56.000		
			CY	0.000	0.00	
			625.00000	56.000		35,000.00
1255		MATERIAL ALLOWANCE MSE Wall Precast Coping		0.000		
			CY	0.000	0.00	
			454.88840	0.000		0.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0310 STRUCTURE E-17-DK (MSE WALL)						
1255		MATERIAL ALLOWANCE MSE Wall Precast Coping		0.000		
			CY	0.000	0.00	
			453.33330	0.000		0.00
1255		MATERIAL ALLOWANCE Replenish 1255-01		0.000		
			CY	0.000	0.00	
			454.88840	0.000		0.00
1255		MATERIAL ALLOWANCE Replenish for Est 024		0.000		
			CY	0.000	0.00	
			454.88820	0.000		0.00
1260	602-00020	*Reinforcing Steel (Epoxy Coated)	3,551.000	3,551.000		
			LB	0.000	0.00	
			0.80000	3,551.000		2,840.80
			CAT 0310	CURRENT AMT \$	59,543.30 \$	0.00 \$
CAT NO0311 STRUCTURE E-17-DL (MSE WALL)						
1265	206-00000	Structure Excavation	0.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
1270	206-00100	*Structure Backfill (Class 1)	104.000	104.000		
			CY	0.000	0.00	
			31.00000	104.000		3,224.00
1275	206-00360	*Mechanical Reinforcement of Soil	135.000	135.000		
			CY	0.000	0.00	
			8.50000	135.000		1,147.50
1280	420-00000	*Geomembrane	0.000	0.000		
			SY	0.000	0.00	
			20.00000	0.000		0.00
1285	504-04410	*Block Facing	609.000	609.000		
			SF	0.000	0.00	
			9.50000	609.000		5,785.50
1290	601-03050	*Concrete Class D (Wall)	20.000	20.000		
			CY	0.000	0.00	
			625.00000	20.000		12,500.00

CONTID: C16259-ALT
 PCN: 16259-ALTBID1
 PROJECT: STA0704-210 - Steel Alt

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 40
 ESTIMATE RUN 11/21/2016
 13:26:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0311 STRUCTURE E-17-DL (MSE WALL)						
1295	602-00020	*Reinforcing Steel (Epoxy Coated)	1,106.000	1,106.000		
			LB	0.000	0.00	
			0.80000	1,106.000		884.80
			CAT 0311	CURRENT AMT \$	23,541.80 \$	0.00 \$ 23,541.80
CAT NO0312 STRUCTURE F-18-T						
2290	202-00504	Rem Exp Device	62.000	62.000		
			LF	0.000	0.00	
			404.25000	62.000		25,063.50
2295	518-01004	Br Expan Device (0-4 In)	62.000	62.000		
			LF	0.000	0.00	
			518.39000	62.000		32,140.18
2300	601-03041	Conc CL D (Bridge) (Spec)	6.700	6.700		
			CY	0.000	0.00	
			1,955.00000	6.700		13,098.50
2305	602-00020	Reinf Steel (Epoxy)	448.000	448.000		
			LB	0.000	0.00	
			0.80000	448.000		358.40
			CAT 0312	CURRENT AMT \$	70,660.58 \$	0.00 \$ 70,660.58
CAT NO0313 STRUCTURE E-17-MY						
2325	700-70034	F/A Str # E-17-MY Drainage	59,164.400	59,164.400		
			F A	0.000	0.00	
			1.00000	59,164.400		59,164.40
			CAT 0313	CURRENT AMT \$	59,164.40 \$	0.00 \$ 59,164.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1300	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			135,000.00000	1.000		135,000.00
1305	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
1310	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,600.00000	1.000		2,600.00
			CAT 0400	CURRENT AMT \$	167,600.00 \$	0.00 \$ 167,600.00
PROJECT TOTAL				CURRENT AMT	\$ 27,631,001.29 \$	73,501.00 \$ 27,518,231.00