

ESTIMATE SUMMARY

CONTID: C16274 ESTIMATE NO: 0009 PROG SPEC YR: 2005  
 PCN: 16274-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: I-70 SILVERTHORNE TO EJMT WB R  
 TIME CHARGED: 78.0 DAYS TIME ALLOW: 87 WORK DAYS  
 PERCENT TIME: 89.66 ORIG TIME ALLOW: 75 WORK DAYS

PROJECT NO: IM0703-327  
 I-70 SILVERTHORNE TO EJMT WB R  
 NAME OF ROAD: 070A  
 PROJECT COUNTIES: SUMMIT

CONTRACTOR: ASPHALT SPECIALTIES CO., INC.  
 10100 DALLAS STREET  
 HENDERSON CO 80640 303-289-8555

PAY PERIOD ENDING	04/24/2009	DATE TIME STARTED	04/15/2008
DATE LET	03/20/2008	DATE WORK BEGAN	
DATE AWARDED	03/26/2008	DATE TIME STOPPED	01/20/2009
DATE CONTRACT EXECUTED	04/10/2008	DATE ACCEPTED	01/20/2009
DATE NOTICE TO PROCEED	04/15/2008		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,842,021.50 PARTICIPATING	\$ 5,852,041.64	\$ 32,558.32
AWARD PROJECT AMT:	\$ 4,526,967.75 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.17% TOTAL EARNINGS	5,852,041.64	32,558.32
FUNDS AVAILABLE:	\$ -10,020.14 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,852,041.64	32,558.32
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-67,904.52	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,784,137.12	32,558.32
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,784,137.12	32,558.32
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 32,558.32

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN 04/24/2009

14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00023	*REMOVAL OF EMBANKMENT PROTECTOR TYPE 3	4.000	4.000		
			EACH	0.000	0.00	
			2,150.00000	4.000		8,600.00
0010	202-00035	*REMOVAL OF PIPE	216.000	216.000		
			LF	0.000	0.00	
			42.75000	216.000		9,234.00
0015	202-00090	*REMOVAL OF DELINEATOR	21.000	21.000		
			EACH	0.000	0.00	
			15.00000	21.000		315.00
0020	202-00220	*REMOVAL OF ASPHALT MAT	181.000	181.000		
			SY	0.000	0.00	
			11.00000	181.000		1,991.00
0025	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	350,337.000	350,337.000		
			SY	0.000	0.00	
			1.65000	350,337.000		578,056.05
0030	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,235.00000	1.000		2,235.00
0035	202-00810	*REMOVAL OF GROUND SIGN	3.000	3.000		
			EACH	0.000	0.00	
			150.50000	3.000		451.50
0040	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	4,050.000	4,050.000		
			LF	0.000	0.00	
			4.20000	4,050.000		17,010.00
0045	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	540.000	540.000		
			LF	0.000	0.00	
			12.25000	540.000		6,615.00
0050	202-01300	*REMOVAL OF END ANCHORAGE	21.000	21.000		
			EACH	0.000	0.00	
			80.00000	21.000		1,680.00
0055	203-00000	UNCLASSIFIED EXCAVATION	286.000	184.000		
			CY	102.000	2,840.70	
			27.85000	286.000		7,965.10

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01500	BLADING	35.000	23.000		
			HOUR	12.000	1,449.00	
			120.75000	35.000		4,226.25
0065	203-01594	COMBINATION LOADER	47.000	31.000		
			HOUR	16.000	1,832.00	
			114.50000	47.000		5,381.50
0070	206-00000	*STRUCTURE EXCAVATION	384.000	384.000		
			CY	0.000	0.00	
			47.15000	384.000		18,105.60
0075	206-00065	*STRUCTURE BACKFILL (FLOW-FILL)	36.000	36.000		
			CY	0.000	0.00	
			160.25000	36.000		5,769.00
0080	208-00002	*EROSION LOG (12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			10.65000	0.000		0.00
0085	208-00034	*GRAVEL BAG	277.000	277.000		
			LF	0.000	0.00	
			16.00000	277.000		4,432.00
0090	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,375.00000	1.000		1,375.00
0095	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			2,675.00000	1.000		2,675.00
0100	210-01130	*RESET GUARDRAIL TYPE 3	4,100.000	4,100.000		
			LF	0.000	0.00	
			10.00000	4,100.000		41,000.00
0105	210-01140	*RESET GUARDRAIL TYPE 4	30.000	30.000		
			LF	0.000	0.00	
			133.55000	30.000		4,006.50
0110	210-04020	*MODIFY INLET	4.000	4.000		
			EACH	0.000	0.00	
			3,739.60000	4.000		14,958.40

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	304-09014	AGGREGATE BASE COURSE (SPECIAL)	989.450	989.450		
			TON	0.000	0.00	
			15.50000	989.450		15,336.48
0120	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	275.050	275.050		
			TON	0.000	0.00	
			137.65000	275.050		37,860.63
0125	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	41,224.960	41,224.960		
			TON	0.000	0.00	
			58.55000	41,224.960		2,413,721.41
0126	403-33721	HOT MIX ASPHALT (GRADING S) (75) (PG 58-28) ADDED PAVING AT INCREASED PRICE DUE TO BINDER SHORTAGE	8,978.250	8,881.600		
			TON	96.650	7,015.82	
			72.59000	8,978.250		651,731.17
0130	411-10253	EMULSIFIED ASPHALT (CSS-1H)	12,962.000	12,962.000		
			GAL	0.000	0.00	
			2.00000	12,962.000		25,924.00
0135	503-00048	*DRILLED CAISSON (48 INCH)	18.000	18.000		
			LF	0.000	0.00	
			950.00000	18.000		17,100.00
0140	506-00212	*RIPRAP (12 INCH)	4.000	4.000		
			CY	0.000	0.00	
			80.15000	4.000		320.60
0145	507-00400	BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	955.830	955.830		
			TON	0.000	0.00	
			155.00000	955.830		148,153.65
0150	601-03000	*CONCRETE CLASS D	14.950	14.950		
			CY	0.000	0.00	
			435.00000	14.950		6,503.25
0155	603-50012	*12 INCH PLASTIC PIPE	100.000	100.000		
			LF	0.000	0.00	
			80.15000	100.000		8,015.00
0160	604-00310	*INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			7,480.00000	1.000		7,480.00

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	605-00060	*6 INCH PERFORATED PIPE UNDERDRAIN	198.000	128.000		
			LF	70.000	5,610.50	
			80.15000	198.000		15,869.70
0170	605-84000	*SUBSURFACE DRAIN OUTLET	70.000	70.000		
			LF	0.000	0.00	
			90.15000	70.000		6,310.50
0175	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	12,100.000	12,100.000		
			LF	0.000	0.00	
			17.90000	12,100.000		216,590.00
0180	606-00350	*GUARDRAIL TYPE 3 (DOUBLE) (6-3 POST SPACING)	2,237.500	2,237.500		
			LF	0.000	0.00	
			27.20000	2,237.500		60,860.00
0185	606-00710	*GUARDRAIL TYPE 7 (STYLE CA) (PRECAST)	960.000	960.000		
			LF	0.000	0.00	
			85.45000	960.000		82,032.00
0190	606-01320	*END ANCHORAGE TYPE 3B	5.000	5.000		
			EACH	0.000	0.00	
			650.00000	5.000		3,250.00
0195	606-01340	*END ANCHORAGE TYPE 3D	4.000	4.000		
			EACH	0.000	0.00	
			665.00000	4.000		2,660.00
0200	606-01370	*TRANSITION TYPE 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,325.00000	5.000		6,625.00
0205	606-01460	*MEDIAN TERMINAL	6.000	6.000		
			EACH	0.000	0.00	
			4,385.00000	6.000		26,310.00
0210	606-02003	*END ANCHORAGE (NONFLARED)	6.000	6.000		
			EACH	0.000	0.00	
			1,985.00000	6.000		11,910.00
0215	606-02005	*END ANCHORAGE (FLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,555.00000	2.000		3,110.00

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	609-60011	CURB TYPE 6 (SECTION M)	1,935.000	1,935.000		
			LF	0.000	0.00	
			8.00000	1,935.000		15,480.00
0225	612-00001	*DELINEATOR (TYPE I)	0.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0230	612-00060	*REFLECTOR (MEDIAN BARRIER)	155.000	155.000		
			EACH	0.000	0.00	
			22.75000	155.000		3,526.25
0235	614-00011	SIGN PANEL (CLASS I)	6.250	6.250		
			SF	0.000	0.00	
			26.00000	6.250		162.50
0240	614-00012	SIGN PANEL (CLASS II)	9.000	9.000		
			SF	0.000	0.00	
			20.00000	9.000		180.00
0245	614-00013	SIGN PANEL (CLASS III)	91.000	91.000		
			SF	0.000	0.00	
			21.00000	91.000		1,911.00
0250	614-01575	STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	22.000	22.000		
			LF	0.000	0.00	
			12.95000	22.000		284.90
0255	614-01578	STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	2.000	2.000		
			EACH	0.000	0.00	
			198.00000	2.000		396.00
0260	614-31800	MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	1.000		
			EACH	0.000	0.00	
			29,080.00000	1.000		29,080.00
0265	614-80385	*RUMBLE STRIP	15,988.000	15,988.000		
			LF	0.000	0.00	
			0.64000	15,988.000		10,232.32
0270	615-00030	*EMBANKMENT PROTECTOR TYPE 3	4.000	4.000		
			EACH	0.000	0.00	
			3,340.00000	4.000		13,360.00

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	624-14024	*24 INCH CULVERT PIPE (CR 4)	54.000	54.000		
			LF	0.000	0.00	
			106.85000	54.000		5,769.90
0280	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			22,545.00000	1.000		22,545.00
0285	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	20.000	20.000		
			HOUR	0.000	0.00	
			171.00000	20.000		3,420.00
0290	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			185,000.00000	1.000		185,000.00
0295	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			2,455.00000	1.000		2,455.00
0300	627-00005	*EPOXY PAVEMENT MARKING	499.000	499.000		
			GAL	0.000	0.00	
			62.00000	499.000		30,938.00
0305	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	1,376.000	1,376.000		
			GAL	0.000	0.00	
			26.70000	1,376.000		36,739.20
0310	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	11,863.000	11,863.000		
			SF	0.000	0.00	
			9.60000	11,863.000		113,884.80
0315	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	220.000	220.000		
			SF	0.000	0.00	
			8.55000	220.000		1,881.00
0320	630-00000	*FLAGGING	2,000.000	1,851.000		
			HOUR	0.000	0.00	
			32.00000	1,851.000		59,232.00
0325	630-00007	*TRAFFIC CONTROL INSPECTION	60.000	57.000		
			DAY	0.000	0.00	
			187.00000	57.000		10,659.00

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	630-00012	*TRAFFIC CONTROL MANAGEMENT	96.000	96.000		
			DAY	0.000	0.00	
			1,015.00000	96.000		97,440.00
0335	630-80001	*FLASHING BEACON (PORTABLE)	4.000	3.600		
			EACH	0.400	320.00	
			800.00000	4.000		3,200.00
0340	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000	3.600		
			EACH	0.400	106.00	
			265.00000	4.000		1,060.00
0345	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.000	16.200		
			EACH	1.800	96.21	
			53.45000	18.000		962.10
0350	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	74.000	65.700		
			EACH	7.300	428.88	
			58.75000	73.000		4,288.75
0355	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	42.000	35.100		
			EACH	3.900	249.60	
			64.00000	39.000		2,496.00
0360	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	261.000	212.400		
			SF	23.600	377.60	
			16.00000	236.000		3,776.00
0365	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	4.000	3.600		
			EACH	0.400	320.00	
			800.00000	4.000		3,200.00
0370	630-80359	PORTABLE MESSAGE SIGN PANEL	193.000	193.000		
			DAY	0.000	0.00	
			80.15000	193.000		15,468.95
0375	630-80360	*DRUM CHANNELIZING DEVICE	109.000	98.100		
			EACH	10.900	348.80	
			32.00000	109.000		3,488.00
0380	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	20.000	12.600		
			EACH	1.400	52.36	
			37.40000	14.000		523.60



CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	1.000 EACH 2,675.00000	0.900 0.100 1.000	267.50	2,675.00
0390	630-80370	CONCRETE BARRIER (TEMPORARY)	440.000 LF 42.75000	261.000 179.000 440.000	7,652.25	18,810.00
0395	630-80380	*TRAFFIC CONE	600.000 EACH 16.00000	540.000 60.000 600.000	960.00	9,600.00
0400	630-80510	*MOBILE PAVEMENT MARKING ZONE	1.000 L S 1,285.00000	1.000 0.000 1.000	0.00	1,285.00
0405	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	1.000 EACH 3,735.00000	0.000 0.000 0.000	0.00	0.00
0410	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000 EACH 21,370.00000	0.900 0.100 1.000	2,137.00	21,370.00
0415	700-70002	F/A ANTICIPATED CMO	0.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0420	700-70010	F/A MINOR CONTRACT REVISIONS	20,000.000 F A 1.00000	0.000 0.000 0.000	0.00	0.00
0425	700-70011	F/A PARTNERING	1,442.000 F A 1.00000	1,442.000 0.000 1,442.000	0.00	1,442.00
0430	700-70012	F/A ASPHALT PAVEMENT INCENTIVE (PAVEMENT SMOOTHNESS)	120,917.970 F A 1.00000	120,917.970 0.000 120,917.970	0.00	120,917.97
0435	700-70016	F/A FUEL COST ADJUSTMENT	83,821.810 F A 1.00000	83,821.810 0.000 83,821.810	0.00	83,821.81

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70025	F/A QUALITY INCENTIVE PAYMENT	65,376.120	65,376.120		
			F A	0.000	0.00	
			1.00000	65,376.120		65,376.12
0455	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0465	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0616	630-80359	PORTABLE MESSAGE SIGN PANEL	168.000	168.000		
			DAY	0.000	0.00	
			27.50000	168.000		4,620.00
0617	900-00005	ADDED ITEM (DAY)/ MICROWAVE SENSOR TRAILER (DAY)	336.000	336.000		
			DAY	0.000	0.00	
			38.50000	336.000		12,936.00
0618	900-00005	ADDED ITEM (DAY)/ MOBILE VIDEO TRAILER (DAY)	168.000	168.000		
			DAY	0.000	0.00	
			49.50000	168.000		8,316.00
0619	626-00000	MOBILIZATION	0.000	1.000		
			L S	0.000	0.00	
			52,000.00000	1.000		52,000.00
0621	203-01580	TRUCK	64.000	64.000		
			HOUR	0.000	0.00	
			99.00000	64.000		6,336.00

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0622	203-02330	LABORER	17.000	17.000			
			HOUR	0.000	0.00		
			44.00000	17.000		748.00	
0631	202-00019	REMOVAL OF INLET	1.000	1.000			
			EACH	0.000	0.00		
			1,000.00000	1.000		1,000.00	
0632	603-00025	CULVERT LINING (24 INCH) (SPECIAL)	175.000	145.000			
			LF	0.000	0.00		
			350.00000	145.000		50,750.00	
0633	603-01360	36 INCH REINFORCED CONCRETE PIPE	96.000	96.000			
			LF	0.000	0.00		
			145.00000	96.000		13,920.00	
0634	603-10240	24 INCH CORRUGATED STEEL PIPE	20.000	20.000			
			LF	0.000	0.00		
			115.00000	20.000		2,300.00	
0635	604-00550	INLET TYPE D (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			4,000.00000	1.000		4,000.00	
0636	203-00100	MUCK EXCAVATION	352.000	352.000			
			CY	0.000	0.00		
			42.00000	352.000		14,784.00	
0637	613-07000	PULL BOX (SPECIAL)	1.000	1.000			
			EACH	0.000	0.00		
			500.00000	1.000		500.00	
0638	900-00012	ADDED ITEM (FOOT)/	15.000	15.000			
			LF	0.000	0.00		
			150.00000	15.000		2,250.00	
			CAT 0200	CURRENT AMT \$	5,675,847.81 \$	32,064.22 \$	5,686,553.46
CAT NO0300 STRUCTURE NO. F-12-X							
0475	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,933.000	2,933.000			
			SY	0.000	0.00		
			1.65000	2,933.000		4,839.45	

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. F-12-X						
0480	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	0.000	0.000		
			L S	0.000	0.00	
			845.00000	0.000		0.00
0485	206-00000	*STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			47.15000	0.000		0.00
0490	206-00100	STRUCTURE BACKFILL (CLASS 1)	110.000	110.000		
			CY	0.000	0.00	
			106.80000	110.000		11,748.00
0495	210-00090	*RESET DELINEATOR	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0500	210-00410	*MODIFY BRIDGE EXPANSION DEVICE	2.000	2.000		
			EACH	0.000	0.00	
			5,665.00000	2.000		11,330.00
0505	210-00440	*REPAIR CURB	21.000	21.000		
			LF	0.000	0.00	
			82.35000	21.000		1,729.35
0510	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	344.000	344.000		
			TON	0.000	0.00	
			58.55000	344.000		20,141.20
0515	420-00500	GEOTEXTILE (PAVING)	2,954.000	2,850.000		
			SY	0.000	0.00	
			2.45000	2,850.000		6,982.50
0520	513-00600	*BRIDGE DRAIN	4.000	4.000		
			EACH	0.000	0.00	
			4,440.00000	4.000		17,760.00
0525	601-03041	*CONCRETE CLASS D (BRIDGE) (SPECIAL)	4.130	4.130		
			CY	0.000	0.00	
			4,905.00000	4.130		20,257.65

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE NO. F-12-X						
0530	602-00020	*REINFORCING STEEL (EPOXY COATED)	146.000	145.500		
			LB	0.000	0.00	
			3.45000	145.500		501.98
			CAT 0300	CURRENT AMT \$	95,546.65 \$	0.00 \$
						95,290.13
CAT NO0301 STRUCTURE NO. F-12-R						
0535	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	1,400.000	1,400.000		
			SY	0.000	0.00	
			1.65000	1,400.000		2,310.00
0540	202-00450	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	0.000	0.000		
			SY	0.000	0.00	
			98.35000	0.000		0.00
0545	202-00454	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2A)	46.560	46.560		
			SY	0.000	0.00	
			178.00000	46.560		8,287.68
0550	202-00456	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2B)	0.000	0.000		
			SY	0.000	0.00	
			178.00000	0.000		0.00
0555	202-00460	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	12.330	12.330		
			SY	0.000	0.00	
			365.00000	12.330		4,500.45
0560	202-00462	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3A)	0.000	0.000		
			SY	0.000	0.00	
			365.00000	0.000		0.00
0565	202-00504	*REMOVAL OF EXPANSION DEVICE	160.000	147.000		
			LF	0.000	0.00	
			33.00000	147.000		4,851.00
0570	202-05100	*SANDBLASTING REINFORCING STEEL	58.890	58.890		
			SY	0.000	0.00	
			42.50000	58.890		2,502.82
0575	210-00440	REPAIR CURB	33.000	33.000		
			LF	0.000	0.00	
			82.35000	33.000		2,717.55

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 04/24/2009  
 14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE NO. F-12-R							
0580	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	154.000	154.000			
			TON	0.000	0.00		
			58.55000	154.000		9,016.70	
0585	420-00500	GEOTEXTILE (PAVING)	1,375.000	1,375.000			
			SY	0.000	0.00		
			2.45000	1,375.000		3,368.75	
0590	515-00400	*CONCRETE SEALER	58.890	58.890			
			SY	0.000	0.00		
			112.50000	58.890		6,625.13	
0595	518-01002	*BRIDGE EXPANSION DEVICE (0-2 INCH)	150.000	150.000			
			LF	0.000	0.00		
			137.85000	150.000		20,677.50	
0600	601-03000	CONCRETE CLASS D	0.000	0.000			
			CY	0.000	0.00		
			435.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	65,286.59 \$	0.00 \$	64,857.59
CAT NO0302 STRUCTURE NO. F-12-P							
0605	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	342.000	342.000			
			SY	0.000	0.00		
			1.65000	342.000		564.30	
0610	210-00440	REPAIR CURB	12.000	6.000			
			LF	6.000	494.10		
			82.35000	12.000		988.20	
0615	403-34721	HOT MIX ASPHALT (GRADING SX) (75) (PG 58-28)	30.000	30.000			
			TON	0.000	0.00		
			58.55000	30.000		1,756.50	
0620	408-01000	*HOT POURED JOINT AND CRACK SEALANT	0.080	0.080			
			TON	0.000	0.00		
			7,685.00000	0.080		614.80	
0625	420-00500	GEOTEXTILE (PAVING)	317.000	317.000			
			SY	0.000	0.00		
			2.45000	317.000		776.65	
			CAT 0302	CURRENT AMT \$	4,700.45 \$	494.10 \$	4,700.45

CONTID: C16274  
 PCN: 16274-BID  
 PROJECT: IM0703-327

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/24/2009

ESTIMATE NO: 0009

14:41:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0630	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			640.00000	1.000		640.00
		CAT 0400	CURRENT AMT	\$ 640.00	\$ 0.00	\$ 640.00
		PROJECT TOTAL	CURRENT AMT	\$ 5,842,021.50	\$ 32,558.32	\$ 5,852,041.63