

ESTIMATE SUMMARY

CONTID: C16376

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 16376-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:
US 40/287 @ KIT CARSON

TIME CHARGED: 168.0 DAYS
PERCENT TIME: 100.00

TIME ALLOW:
ORIG TIME ALLOW:

168 WORK DAYS
180 WORK DAYS

PROJECT NO: NH C460-002
US 40/287 @ KIT CARSON
NAME OF ROAD: 040H
PROJECT COUNTIES: CHEYENNE, REGION 1

CONTRACTOR:
LAWSON CONSTRUCTION CO.
20 SO. SUNSET STREET
P.O. BOX 1318

LONGMONT CO 80501-584303-444-8680

PAY PERIOD ENDING 11/30/2012 DATE TIME STARTED 09/19/2011
DATE LET 08/11/2011 DATE WORK BEGAN 09/19/2011
DATE AWARDED 08/16/2011 DATE TIME STOPPED 11/16/2012
DATE CONTRACT EXECUTED 08/30/2011 DATE ACCEPTED 11/16/2012
DATE NOTICE TO PROCEED 09/19/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,385,274.32 PARTICIPATING	\$ 6,385,274.36	\$ 51,710.31
AWARD PROJECT AMT:	\$ 5,797,428.17 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00% TOTAL EARNINGS	6,385,274.36	51,710.31
FUNDS AVAILABLE:	\$ -0.04 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,385,274.36	51,710.31
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-86,961.42	0.00
	SECURITIES ENCUMBERED	86,961.42	0.00
	NET EARNINGS	6,385,274.36	51,710.31
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,385,274.36	51,710.31
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 51,710.31

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0010	202-00008	Tree Trimming	2.000	2.000		
			HOURL	0.000	0.00	
			200.00000	2.000		400.00
0015	202-00010	Removal of Tree	18.000	18.000		
			EACH	0.000	0.00	
			500.00000	18.000		9,000.00
0020	202-00012	Removal of Tree Stump	1.000	1.000		
			EACH	0.000	0.00	
			500.00000	1.000		500.00
0025	202-00019	*Removal of Inlet	5.000	5.000		
			EACH	0.000	0.00	
			815.00000	5.000		4,075.00
0030	202-00021	*Removal of Manhole	3.000	3.000		
			EACH	0.000	0.00	
			815.00000	3.000		2,445.00
0035	202-00025	Removal of Ditch Lining	53.000	53.000		
			LF	0.000	0.00	
			15.00000	53.000		795.00
0040	202-00030	*Removal of Water Service	2.000	2.000		
			EACH	0.000	0.00	
			915.00000	2.000		1,830.00
0045	202-00031	*Removal of Fire Hydrant	7.000	7.000		
			EACH	0.000	0.00	
			725.00000	7.000		5,075.00
0050	202-00032	*Removal of Valve	2.000	2.000		
			EACH	0.000	0.00	
			375.00000	2.000		750.00
0055	202-00035	*Removal of Pipe	1,462.000	1,462.000		
			LF	0.000	0.00	
			12.60000	1,462.000		18,421.20

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00037	*Removal of End Section	5.000	5.000		
			EACH	0.000	0.00	
			245.00000	5.000		1,225.00
0065	202-00090	*Removal of Delineator	200.000	200.000		
			EACH	0.000	0.00	
			3.00000	200.000		600.00
0070	202-00200	Removal of Sidewalk	104.000	104.000		
			SY	0.000	0.00	
			6.00000	104.000		624.00
0075	202-00203	Removal of Curb and Gutter	11,277.000	11,277.000		
			LF	0.000	0.00	
			3.20000	11,277.000		36,086.40
0080	202-00210	Removal of Concrete Pavement	600.000	600.000		
			SY	0.000	0.00	
			5.35000	600.000		3,210.00
0081	202-00215	Rem Conc Pvmt (Planing)	1,507.000	1,507.000		
			SY	0.000	0.00	
			18.70000	1,507.000		28,180.90
0085	202-00220	*Removal of Asphalt Mat	42,080.000	42,080.000		
			SY	0.000	0.00	
			1.75000	42,080.000		73,640.00
0090	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			210.00000	2.000		420.00
0095	202-00810	*Removal of Ground Sign	63.000	63.000		
			EACH	0.000	0.00	
			26.15000	63.000		1,647.45
0100	202-00840	*Removal of Traffic Signal Pole	2.000	2.000		
			EACH	0.000	0.00	
			525.00000	2.000		1,050.00
0105	202-00848	*Removal of Traffic Signal Controller and Cabinet	1.000	1.000		
			EACH	0.000	0.00	
			525.00000	1.000		525.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	202-00900	Removal of Concrete Footing	0.000	0.000		
			EACH	0.000	0.00	
			475.00000	0.000		0.00
0115	202-01000	Removal of Fence	8,808.000	8,808.000		
			LF	0.000	0.00	
			0.50000	8,808.000		4,404.00
0120	202-01130	*Removal of Guardrail Type 3	130.000	130.000		
			LF	0.000	0.00	
			3.00000	130.000		390.00
0125	202-01300	*Removal of End Anchorage	1.000	1.000		
			EACH	0.000	0.00	
			160.00000	1.000		160.00
0130	202-04000	*Plug Structure	22.000	22.000		
			EACH	0.000	0.00	
			500.00000	22.000		11,000.00
0135	202-05150	*Sandblasting	35,021.000	32,353.000		
			SF	2,668.000	2,267.80	
			0.85000	35,021.000		29,767.85
0140	203-00060	Embankment Material (Complete In Place)	32,040.000	32,040.000		
			CY	0.000	0.00	
			7.80000	32,040.000		249,912.00
0145	203-00100	Muck Excavation	2,165.000	2,165.000		
			CY	0.000	0.00	
			9.00000	2,165.000		19,485.00
0150	203-00910	Contaminated Soil Excavation and Disposal (Off-Site)	0.000	0.000		
			CY	0.000	0.00	
			150.00000	0.000		0.00
0155	203-01100	Proof Rolling	8.000	8.000		
			HOURL	0.000	0.00	
			85.00000	8.000		680.00
0160	203-01500	Blading	206.000	206.000		
			HOURL	0.000	0.00	
			140.00000	206.000		28,840.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	203-01510	Backhoe	52.000	31.000		
			HOOR	21.000	2,520.00	
			120.00000	52.000		6,240.00
0170	203-01590	Front End Loader (Rubber Tire)	55.000	45.000		
			HOOR	10.000	1,400.00	
			140.00000	55.000		7,700.00
0175	203-01597	*Potholing	73.000	73.000		
			HOOR	0.000	0.00	
			305.00000	73.000		22,265.00
0180	208-00002	*Erosion Log (12 Inch)	4,035.000	4,035.000		
			LF	0.000	0.00	
			4.45000	4,035.000		17,955.75
0185	208-00009	*Erosion Log (20 Inch)	729.000	729.000		
			LF	0.000	0.00	
			5.60000	729.000		4,082.40
0190	208-00034	Gravel Bag	18.000	18.000		
			LF	0.000	0.00	
			5.00000	18.000		90.00
0195	208-00045	Concrete Washout Structure	0.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0200	208-00051	*Storm Drain Inlet Protection (Type 1)	561.000	561.000		
			LF	0.000	0.00	
			4.70000	561.000		2,636.70
0205	208-00070	Vehicle Tracking Pad	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0210	208-00103	Removal and Disposal of Sediment (Labor)	215.000	211.000		
			HOOR	4.000	180.00	
			45.00000	215.000		9,675.00
0215	208-00105	Removal and Disposal of Sediment (Equipment)	210.000	204.000		
			HOOR	6.000	450.00	
			75.00000	210.000		15,750.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	208-00106	Sweeping (Sediment Removal)	97.000	97.000		
			155.00000	97.000	0.00	15,035.00
0225	208-00107	Removal of Trash	0.000	0.000		
			115.00000	0.000	0.00	0.00
0230	208-00205	*Erosion Control Supervisor	834.000	834.000		
			80.00000	834.000	0.00	66,720.00
0235	209-00100	Water (Landscaping)	22.000	22.000		
			65.00000	22.000	0.00	1,430.00
0240	210-00030	*Reset Water Service	12.000	12.000		
			2,000.00000	12.000	0.00	24,000.00
0245	210-01000	Reset Fence	234.000	234.000		
			5.00000	234.000	0.00	1,170.00
0250	210-01005	Reset Fence Post	12.000	12.000		
			50.00000	12.000	0.00	600.00
0255	210-01011	Reset Gate	1.000	1.000		
			500.00000	1.000	0.00	500.00
0260	212-00006	*Seeding (Native)	22.600	22.600		
			450.00000	22.600	0.00	10,170.00
0265	212-00032	*Soil Conditioning	19.600	19.600		
			1,500.00000	19.600	0.00	29,400.00
0270	213-00002	*Mulching (Weed Free Hay)	11.400	11.400		
			525.00000	11.400	0.00	5,985.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	213-00012	*Spray-on Mulch Blanket	13.500	13.500		
			ACRE	0.000	0.00	
			3,000.00000	13.500		40,500.00
0280	213-00061	*Mulch Tackifier	2,280.000	2,280.000		
			LB	0.000	0.00	
			3.00000	2,280.000		6,840.00
0285	216-00201	*Soil Retention Blanket (Straw-Coconut)	2,508.000	2,508.000		
			SY	0.000	0.00	
			2.25000	2,508.000		5,643.00
0290	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0295	250-00110	*Health and Safety Officer	0.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0300	250-00120	*Material Sampling and Delivery	0.000	0.000		
			EACH	0.000	0.00	
			365.00000	0.000		0.00
0305	250-00200	Material Handling (Stockpile)	0.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0310	250-00210	Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
0315	304-09000	Aggregate Base Course (Special)	577.000	577.000		
			CY	0.000	0.00	
			10.00000	577.000		5,770.00
0320	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	642.210	642.210		
			TON	0.000	0.00	
			165.00000	642.210		105,964.65
0325	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	1,785.310	1,785.310		
			TON	0.000	0.00	
			145.00000	1,785.310		258,869.95

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	411-10255	*Emulsified Asphalt (Slow-Setting)	305.000	305.000		
			GAL	0.000	0.00	
			12.15000	305.000		3,705.75
0335	412-01050	*Concrete Pavement (10-1/2 Inch)	70,211.000	70,211.000		
			SY	0.000	0.00	
			31.50000	70,211.000		2,211,646.50
0335		MATERIAL ALLOWANCE Fine Aggregate		0.000		
			SY	0.000	0.00	
			2.00327	0.000		0.00
0336	412-15050	Cross Stitching CO #7, Line #1	110.000	110.000		
			EACH	0.000	0.00	
			32.00000	110.000		3,520.00
0340	420-00113	Geotextile (Drainage) (Class 2)	608.000	608.000		
			SY	0.000	0.00	
			3.15000	608.000		1,915.20
0345	504-08050	Stone Landscape Wall	158.000	158.000		
			SF	0.000	0.00	
			36.55000	158.000		5,774.90
0350	504-08100	Timber Retaining Wall	0.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0355	504-08255	Masonry Landscape Wall (Dry Stack)	583.000	583.000		
			SF	0.000	0.00	
			30.00000	583.000		17,490.00
0360	506-00209	Riprap (9 Inch)	45.000	45.000		
			CY	0.000	0.00	
			130.00000	45.000		5,850.00
0365	507-00000	Concrete Slope and Ditch Paving	10.000	10.000		
			CY	0.000	0.00	
			450.00000	10.000		4,500.00
0366	519-03050	Thin Bonded Overlay (Poly Conc)	895.000	895.000		
			CF	0.000	0.00	
			166.10000	895.000		148,659.50

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	603-01120	*12 Inch Reinforced Concrete Pipe	72.000	72.000		
			LF	0.000	0.00	
			48.10000	72.000		3,463.20
0375	603-01150	*15 Inch Reinforced Concrete Pipe	266.000	266.000		
			LF	0.000	0.00	
			58.50000	266.000		15,561.00
0380	603-01180	*18 Inch Reinforced Concrete Pipe	804.000	804.000		
			LF	0.000	0.00	
			60.00000	804.000		48,240.00
0385	603-01240	*24 Inch Reinforced Concrete Pipe	634.000	634.000		
			LF	0.000	0.00	
			75.25000	634.000		47,708.50
0390	603-01300	*30 Inch Reinforced Concrete Pipe	112.000	112.000		
			LF	0.000	0.00	
			116.00000	112.000		12,992.00
0395	603-01360	*36 Inch Reinforced Concrete Pipe	135.000	135.000		
			LF	0.000	0.00	
			140.00000	135.000		18,900.00
0400	603-01420	*42 Inch Reinforced Concrete Pipe	38.000	38.000		
			LF	0.000	0.00	
			180.00000	38.000		6,840.00
0405	603-05012	*12 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0410	603-05024	*24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,070.00000	4.000		4,280.00
0411	603-05030	30 In RCES CO #7, Line #2	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
0415	603-05042	*42 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0419	603-10180	18 In CSP CO #7, Line #3	118.000	118.000		
			LF	0.000	0.00	
			59.40000	118.000		7,009.20
0420	603-10300	*30 Inch Corrugated Steel Pipe	26.000	26.000		
			LF	0.000	0.00	
			105.00000	26.000		2,730.00
0425	603-30030	*30 Inch Steel End Section	2.000	2.000		
			EACH	0.000	0.00	
			815.00000	2.000		1,630.00
0426	603-15036	36 In Equiv CSPA	40.000	40.000		
			LF	0.000	0.00	
			126.50000	40.000		5,060.00
0427	603-31336	36 In Equiv Arch SES	2.000	2.000		
			EACH	0.000	0.00	
			990.00000	2.000		1,980.00
0429	604-16610	Inlet Ty 16 (T) (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			6,975.00000	2.000		13,950.00
0430	604-19105	*Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0435	604-19205	*Inlet Type R L 10 (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			5,800.00000	5.000		29,000.00
0440	604-19210	*Inlet Type R L 10 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,975.00000	1.000		6,975.00
0445	604-19305	*Inlet Type R L 15 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			7,300.00000	2.000		14,600.00
0450	604-19310	*Inlet Type R L 15 (10 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			10,000.00000	0.000		0.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	604-19510	*Inlet Type R L 20 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0460	604-30005	*Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,335.00000	2.000		4,670.00
0465	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	150.000	150.000		
			LF	0.000	0.00	
			12.75000	150.000		1,912.50
0470	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,040.00000	1.000		1,040.00
0475	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0480	607-00005	End Post	12.000	12.000		
			EACH	0.000	0.00	
			170.00000	12.000		2,040.00
0485	607-00010	Corner and Line Brace Post	9.000	9.000		
			EACH	0.000	0.00	
			190.00000	9.000		1,710.00
0490	607-01000	Fence Barbed Wire with Metal Posts	8,766.000	8,766.000		
			LF	0.000	0.00	
			1.05000	8,766.000		9,204.30
0495	607-11525	Fence (Plastic)	123.000	123.000		
			LF	0.000	0.00	
			3.00000	123.000		369.00
0496	607-60620	Road Closure Gate CO #7, Line #4	1.000	1.000		
			EACH	0.000	0.00	
			17,325.00000	1.000		17,325.00
0500	608-00000	Concrete Sidewalk	4,338.000	4,338.000		
			SY	0.000	0.00	
			17.00000	4,338.000		73,746.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0505	608-00010	Concrete Curb Ramp	280.000	280.000		
			SY	0.000	0.00	
			40.00000	280.000		11,200.00
0510	609-21020	Curb and Gutter Type 2 (Section II-B)	8,243.000	8,243.000		
			LF	0.000	0.00	
			12.25000	8,243.000		100,976.75
0515	609-24006	Gutter Type 2 (6 Foot)	391.000	391.000		
			LF	0.000	0.00	
			34.00000	391.000		13,294.00
0520	609-40011	Curb Type 4 (Section M)	412.000	412.000		
			LF	0.000	0.00	
			10.00000	412.000		4,120.00
0525	612-00001	*Delineator (Type I)	41.000	41.000		
			EACH	0.000	0.00	
			12.60000	41.000		516.60
0530	612-00002	*Delineator (Type II)	4.000	4.000		
			EACH	0.000	0.00	
			18.80000	4.000		75.20
0535	612-00003	*Delineator (Type III)	8.000	8.000		
			EACH	0.000	0.00	
			20.40000	8.000		163.20
0540	613-01200	*2 Inch Electrical Conduit (Plastic)	7,065.000	6,665.000		
			LF	400.000	2,940.00	
			7.35000	7,065.000		51,927.75
0545	613-01250	*2-1/2 Inch Electrical Conduit (Plastic)	821.000	821.000		
			LF	0.000	0.00	
			8.40000	821.000		6,896.40
0550	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			42,000.00000	1.000		42,000.00
0555	613-34300	*Light Standard Metal (30 Foot)	36.000	36.000		
			EACH	0.000	0.00	
			1,410.00000	36.000		50,760.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555		MATERIAL ALLOWANCE Light Standards		0.000		
			EACH	0.000	0.00	
			1,060.16000	0.000		0.00
0560	613-40010	*Light Standard Foundation	36.000	36.000		
			EACH	0.000	0.00	
			840.00000	36.000		30,240.00
0565	613-50100	*Lighting Control Center	2.000	2.000		
			EACH	0.000	0.00	
			6,800.00000	2.000		13,600.00
0570	613-50210	*Temporary Lighting	0.000	0.000		
			L S	0.000	0.00	
			5,225.00000	0.000		0.00
0575	613-70250	*Luminaire High Pressure Sodium (250 Watt)	36.000	36.000		
			EACH	0.000	0.00	
			425.00000	36.000		15,300.00
0580	614-00011	*Sign Panel (Class I)	270.000	270.000		
			SF	0.000	0.00	
			16.20000	270.000		4,374.00
0585	614-00012	*Sign Panel (Class II)	492.000	492.000		
			SF	0.000	0.00	
			18.30000	492.000		9,003.60
0590	614-01512	*Steel Sign Support (2-Inch Round)(Post)	240.000	240.000		
			LF	0.000	0.00	
			5.25000	240.000		1,260.00
0595	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	22.000	22.000		
			EACH	0.000	0.00	
			32.00000	22.000		704.00
0600	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	517.000	517.000		
			LF	0.000	0.00	
			14.00000	517.000		7,238.00
0605	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	42.000	42.000		
			EACH	0.000	0.00	
			200.00000	42.000		8,400.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	614-80000	*Flashing Beacon	3.000	3.000		
			EACH	0.000	0.00	
			2,820.00000	3.000		8,460.00
0614	615-00030	Emb Prot Ty 3 CO #7, Line #5	2.000	2.000		
			EACH	0.000	0.00	
			1,760.00000	2.000		3,520.00
0615	615-00050	Embankment Protector Type 5	2.000	2.000		
			EACH	0.000	0.00	
			1,700.00000	2.000		3,400.00
0616	616-30024	24 In Trash Guard CO #7, Line #6	4.000	4.000		
			EACH	0.000	0.00	
			825.00000	4.000		3,300.00
0617	616-30042	42 In Trash Guard CO #7, Line #7	1.000	1.000		
			EACH	0.000	0.00	
			1,347.50000	1.000		1,347.50
0620	619-00000	*Water Meter and Vault	4.000	4.000		
			EACH	0.000	0.00	
			5,100.00000	4.000		20,400.00
0625	619-00002	*Water Service	4.000	4.000		
			EACH	0.000	0.00	
			2,000.00000	4.000		8,000.00
0630	619-10200	*20 Inch Welded Steel Pipe	143.000	143.000		
			LF	0.000	0.00	
			380.00000	143.000		54,340.00
0635	619-40160	*2 Inch Copper Pipe	1,079.000	1,079.000		
			LF	0.000	0.00	
			50.00000	1,079.000		53,950.00
0640	619-50640	*8 Inch Plastic Pipe	6,194.000	6,194.000		
			LF	0.000	0.00	
			75.20000	6,194.000		465,788.80
0645	619-71508	*1 Inch Air and Vacuum Valve	1.000	1.000		
			EACH	0.000	0.00	
			5,040.00000	1.000		5,040.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	619-75064	*8 Inch Gate Valve	32.000	32.000		
			EACH	0.000	0.00	
			2,000.00000	32.000		64,000.00
0655	619-78048	*6 Inch Fire Hydrant	10.000	10.000		
			EACH	0.000	0.00	
			6,330.00000	10.000		63,300.00
0660	624-22018	*18 Inch Drainage Pipe (Class 2)	154.000	154.000		
			LF	0.000	0.00	
			55.40000	154.000		8,531.60
0665	624-22024	*24 Inch Drainage Pipe (Class 2)	109.000	109.000		
			LF	0.000	0.00	
			73.10000	109.000		7,967.90
0670	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			54,000.00000	1.000		54,000.00
0675	625-00001	*Construction Surveying (Hourly)	1.000	1.000		
			HOURLY	0.000	0.00	
			110.00000	1.000		110.00
0680	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			445,000.00000	1.000		445,000.00
0685	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0690	627-00005	*Epoxy Pavement Marking	167.000	167.000		
			GAL	0.000	0.00	
			85.70000	167.000		14,311.90
0695	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	256.000	256.000		
			GAL	0.000	0.00	
			40.00000	256.000		10,240.00
0700	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	404.000	404.000		
			SF	0.000	0.00	
			16.75000	404.000		6,767.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,638.000	1,638.000		
			SF	0.000	0.00	
			10.50000	1,638.000		17,199.00
0710	630-00000	*Flagging	5,702.000	5,702.000		
			HOUR	0.000	0.00	
			17.75000	5,702.000		101,210.50
0715	630-00007	*Traffic Control Inspection	63.000	62.000		
			DAY	1.000	83.60	
			83.60000	63.000		5,266.80
0720	630-00012	*Traffic Control Management	212.000	209.000		
			DAY	3.000	1,365.00	
			455.00000	212.000		96,460.00
0725	630-80001	*Flashing Beacon (Portable)	6.000	5.400		
			EACH	0.600	441.00	
			735.00000	6.000		4,410.00
0730	630-80335	*Barricade (Type 3 M-A) (Temporary)	27.000	24.300		
			EACH	2.700	432.00	
			160.00000	27.000		4,320.00
0735	630-80341	*Construction Traffic Sign (Panel Size A)	30.000	27.000		
			EACH	3.000	600.00	
			200.00000	30.000		6,000.00
0740	630-80342	*Construction Traffic Sign (Panel Size B)	169.000	152.100		
			EACH	16.900	3,464.50	
			205.00000	169.000		34,645.00
0745	630-80343	*Construction Traffic Sign (Panel Size C)	0.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0750	630-80344	*Construction Traffic Sign (Special)	785.000	706.500		
			SF	78.500	1,177.50	
			15.00000	785.000		11,775.00
0755	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.200	840.00	
			4,200.00000	2.000		8,400.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	0.900		
			EACH	0.100	104.50	
			1,045.00000	1.000		1,045.00
0765	630-80360	*Drum Channelizing Device	377.000	339.300		
			EACH	37.700	1,771.90	
			47.00000	377.000		17,719.00
0770	630-80363	*Drum Channelizing Device (With Light) (Flashing)	3.000	2.700		
			EACH	0.300	15.68	
			52.25000	3.000		156.75
0771	630-80367	Port Traf Speed Monitor	1.000	0.900		
			EACH	0.100	322.41	
			3,224.07000	1.000		3,224.07
0775	630-80380	*Traffic Cone	160.000	144.000		
			EACH	16.000	84.00	
			5.25000	160.000		840.00
0776	630-80391	Channel Dev (Fixed)	61.000	54.900		
			EACH	6.100	268.40	
			44.00000	61.000		2,684.00
0780	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			4,180.00000	0.000		0.00
0785	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0790	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70012	F/A Asphalt Pavement Incentive	-3,385.300	-3,385.300		
			F A	0.000	0.00	
			1.00000	-3,385.300		-3,385.30
0800	700-70013	F/A Concrete Pavement Incentive	108,254.940	108,254.940		
			F A	0.000	0.00	
			1.00000	108,254.940		108,254.94

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805	700-70016	F/A Fuel Cost Adjustment	-786.040	-786.040		
			F A	0.000	0.00	
			1.00000	-786.040		-786.04
0810	700-70018	F/A Roadway Smoothness Incentive	-3,975.870	-3,975.870		
			F A	0.000	0.00	
			1.00000	-3,975.870		-3,975.87
0815	700-70019	F/A Asphalt Cement Cost Adjustment	-3,146.250	-3,146.250		
			F A	0.000	0.00	
			1.00000	-3,146.250		-3,146.25
0820	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0825	700-70023	F/A On-The-Job Trainee	1,400.000	1,400.000		
			F A	0.000	0.00	
			1.00000	1,400.000		1,400.00
0830	700-70035	F/A High Speed Internet Connection	522.460	0.000		
			F A	522.460	522.46	
			1.00000	522.460		522.46
0835	700-70036	Forced Accounts Fire Station Emergency Sign	971.940	971.740		
			F A	0.200	0.20	
			1.00000	971.940		971.94
0840	700-70320	F/A Sprinklers	2,238.500	2,238.500		
			F A	0.000	0.00	
			1.00000	2,238.500		2,238.50
0845	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70495	F/A Asbestos Abatement Work	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70588	F/A Transportation of Hazardous Material	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	700-70594	F/A DRB Standing Committee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0861	900-00006	Added Item (Dollar)/ Price Reductions for Items 412 and 609	-1,080.340	-1,080.340		
			DOL	0.000	0.00	
			1.00000	-1,080.340		-1,080.34
0862	900-00014	Added Item (Lump Sum)/ Mobilization for xtra work	1.000	1.000		
			L S	0.000	0.00	
			11,863.50000	1.000		11,863.50
			CAT 0200	CURRENT AMT	\$ 6,149,885.66 \$	21,250.95 \$ 6,149,885.66
CAT NO0300 STRUCTURE I-25-G						
0865	202-00195	Removal of Median Cover	68.000	68.000		
			SY	0.000	0.00	
			5.50000	68.000		374.00
0870	202-00201	Removal of Curb	477.000	477.000		
			LF	0.000	0.00	
			13.00000	477.000		6,201.00
0875	202-00240	*Removal of Asphalt Mat (Planing)	1,001.000	1,001.000		
			SY	0.000	0.00	
			9.00000	1,001.000		9,009.00
0880	202-00425	*Removal of Bridge Railing	248.000	248.000		
			LF	0.000	0.00	
			5.20000	248.000		1,289.60
0885	202-00450	Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			84.00000	0.000		0.00
0890	202-00453	Removal of Portions of Present Structure (Class 2)	0.000	0.000		
			SY	0.000	0.00	
			107.00000	0.000		0.00
0895	403-34841	*Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	240.600	240.600		
			TON	0.000	0.00	
			145.00000	240.600		34,887.00

CONTID: C16376
 PCN: 16376-BID
 PROJECT: NH C460-002

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 11/30/2012
 13:53:48

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE I-25-G							
0900	513-00606	Bridge Drain (6 Inch)	6.000	6.000			
			EACH	0.000	0.00		
			150.00000	6.000		900.00	
0905	515-00120	*Waterproofing (Membrane)	1,246.000	1,246.000			
			SY	0.000	0.00		
			20.00000	1,246.000		24,920.00	
0910	601-03040	Concrete Class D (Bridge)	59.800	59.800			
			CY	0.000	0.00		
			550.00000	59.800		32,890.00	
0915	601-06100	Concrete (Patching)	0.000	0.000			
			CY	0.000	0.00		
			2,100.00000	0.000		0.00	
0920	602-00020	Reinforcing Steel (Epoxy Coated)	3,694.000	3,694.000			
			LB	0.000	0.00		
			1.05000	3,694.000		3,878.70	
0925	606-11015	*Bridge Rail Type 10R (Special)	248.000	124.000			
			LF	124.000	14,880.00		
			120.00000	248.000		29,760.00	
0926	900-00012	Added Item (Foot)/	248.000	0.000			
			LF	248.000	15,579.36		
			62.82000	248.000		15,579.36	
			CAT 0300	CURRENT AMT \$	159,688.66 \$	30,459.36 \$	159,688.66
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0930	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			40,000.00000	1.000		40,000.00	
0935	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			30,000.00000	1.000		30,000.00	
0940	620-00020	Sanitary Facility	3.000	3.000			
			EACH	0.000	0.00		
			1,900.00000	3.000		5,700.00	
			CAT 0400	CURRENT AMT \$	75,700.00 \$	0.00 \$	75,700.00
PROJECT TOTAL			CURRENT AMT	\$	6,385,274.32 \$	51,710.31 \$	6,385,274.32