

ESTIMATE SUMMARY

CONTID: C16390

ESTIMATE NO: 0002 PROG

SPEC YR: 2005

PCN: 16390-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 19.0 DAYS

TIME ALLOW:

151 WORK DAYS

PREBLE CREEK DRAINAGE (I-25 & SH 7)

PERCENT TIME: 12.58

ORIG TIME ALLOW:

151 WORK DAYS

PROJECT NO: C0253-201

PREBLE CREEK DRAINAGE (I-25 & SH 7)

NAME OF ROAD: 025A

PROJECT COUNTIES: BROOMFIELD, REGION 4

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING 02/28/2010

DATE TIME STARTED 01/25/2010

6663 COLORADO BLVD.

DATE LET 10/15/2009

DATE WORK BEGAN

DATE AWARDED 10/23/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 11/10/2009

DATE ACCEPTED

COMMERCE CITY CO 80022 303/287-8905

DATE NOTICE TO PROCEED 01/25/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 3,375,114.70	PARTICIPATING	\$ 31,645.00	\$ 9,215.00
AWARD PROJECT AMT:	\$ 2,833,973.85	NON-PARTICIPATING	327,515.09	256,001.76
PERCENT COMPLETE:	10.64%	TOTAL EARNINGS	359,160.09	265,216.76
FUNDS AVAILABLE:	\$ 3,015,954.61	STOCKPILED MATERIALS	410,764.82	410,764.82
		GROSS EARNINGS	769,924.91	675,981.58
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-9,424.80	-6,606.50
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	760,500.11	669,375.08
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	760,500.11	669,375.08
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 669,375.08

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 2
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.200		
			L S	0.000	0.00	
			6,100.00000	0.200		1,220.00
0010	202-00019	REMOVAL OF INLET	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0015	202-00035	REMOVAL OF PIPE	87.000	0.000		
			LF	66.000	1,650.00	
			25.00000	66.000		1,650.00
0020	202-00037	REMOVAL OF END SECTION	2.000	0.000		
			EACH	2.000	490.00	
			245.00000	2.000		490.00
0025	202-00090	*REMOVAL OF DELINEATOR	14.000	8.000		
			EACH	0.000	0.00	
			10.25000	8.000		82.00
0030	202-00210	*REMOVAL OF CONCRETE PAVEMENT	3,115.000	0.000		
			SY	12.000	97.80	
			8.15000	12.000		97.80
0035	202-00220	*REMOVAL OF ASPHALT MAT	1,549.000	0.000		
			SY	486.000	1,530.90	
			3.15000	486.000		1,530.90
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	500.000	0.000		
			SF	0.000	0.00	
			2.60000	0.000		0.00
0045	202-01000	*REMOVAL OF FENCE	430.000	0.000		
			LF	0.000	0.00	
			0.75000	0.000		0.00
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	92.000	0.000		
			LF	0.000	0.00	
			4.20000	0.000		0.00
0055	202-01170	REMOVAL OF GUARDRAIL TYPE 7	460.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 3
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-01200	*REMOVAL OF TENSIONED CABLE BARRIER	2,930.000	2,930.000		
			LF	0.000	0.00	
			2.00000	2,930.000		5,860.00
0065	202-01300	*REMOVAL OF END ANCHORAGE	3.000	3.000		
			EACH	0.000	0.00	
			180.00000	3.000		540.00
0070	202-04002	*CLEAN CULVERT	2.000	0.000		
			EACH	1.000	2,070.00	
			2,070.00000	1.000		2,070.00
0075	202-05150	*SANDBLASTING	733.000	0.000		
			SF	0.000	0.00	
			0.45000	0.000		0.00
0080	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	21,183.000	0.000		
			CY	5,600.000	37,240.00	
			6.65000	5,600.000		37,240.00
0085	203-00062	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) (SPECIAL)	13,007.000	0.000		
			CY	4,848.000	56,479.20	
			11.65000	4,848.000		56,479.20
0090	203-01100	*PROOF ROLLING	8.000	0.000		
			HOUR	0.000	0.00	
			63.45000	0.000		0.00
0095	203-01500	*BLADING	80.000	0.000		
			HOUR	44.000	4,400.00	
			100.00000	44.000		4,400.00
0100	203-01510	*BACKHOE	80.000	0.000		
			HOUR	0.000	0.00	
			79.00000	0.000		0.00
0105	203-01597	*POTHOLING	20.000	0.000		
			HOUR	0.000	0.00	
			196.00000	0.000		0.00
0110	207-00305	*WETLAND TOPSOIL	240.000	0.000		
			CY	0.000	0.00	
			3.15000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 4
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00310	*STOCKPILE WETLAND TOPSOIL	240.000	0.000		
			CY	0.000	0.00	
			3.15000	0.000		0.00
0120	208-00002	EROSION LOG (12 INCH)	2,900.000	80.000		
			LF	20.000	85.00	
			4.25000	100.000		425.00
0125	208-00020	SILT FENCE	5,600.000	666.000		
			LF	0.000	0.00	
			2.45000	666.000		1,631.70
0130	208-00034	GRAVEL BAG	400.000	24.000		
			LF	6.000	40.50	
			6.75000	30.000		202.50
0135	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0140	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	2.000	0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00
0145	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	0.000	0.000		
			hour	0.000	0.00	
			39.00000	0.000		0.00
0150	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	0.000	0.000		
			hour	0.000	0.00	
			60.00000	0.000		0.00
0155	208-00205	EROSION CONTROL SUPERVISOR	302.000	0.000		
			hour	16.000	768.00	
			48.00000	16.000		768.00
0160	210-00015	RESET END SECTION	0.000	0.000		
			EACH	0.000	0.00	
			370.00000	0.000		0.00
0165	210-00810	*RESET GROUND SIGN	2.000	1.000		
			EACH	0.000	0.00	
			155.00000	1.000		155.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 5
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-01011	*RESET GATE	1.000	0.000		
			EACH	0.000	0.00	
			240.00000	0.000		0.00
0175	210-01130	*RESET GUARDRAIL TYPE 3	293.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0180	210-01190	*RESET TENSIONED CABLE BARRIER	1,430.000	0.000		
			LF	1,430.000	14,300.00	
			10.00000	1,430.000		14,300.00
0185	210-02024	RELAY PIPE (24 INCH)	0.000	0.000		
			LF	0.000	0.00	
			61.00000	0.000		0.00
0190	210-02900	*RELAY RIPRAP	9.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0195	212-00006	*SEEDING (NATIVE)	8.000	0.000		
			ACRE	0.000	0.00	
			275.00000	0.000		0.00
0200	212-00032	*SOIL CONDITIONING	8.000	0.000		
			ACRE	0.000	0.00	
			2,895.00000	0.000		0.00
0205	213-00002	*MULCHING (WEED FREE HAY)	8.000	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0210	213-00061	*MULCH TACKIFIER	1,170.000	0.000		
			LB	0.000	0.00	
			1.95000	0.000		0.00
0215	214-00905	*PERENNIALS (2.25 INCH POT)	1,500.000	0.000		
			EACH	0.000	0.00	
			2.35000	0.000		0.00
0220	216-00042	*SOIL RETENTION BLANKET (BIODEGRADABLE STRAW/COCONUT)	3,050.000	0.000		
			SY	0.000	0.00	
			1.80000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 6
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	217-00020	*HERBICIDE TREATMENT	0.000	0.000		
			178.00000	0.000	0.00	0.00
				0.000		
0230	240-00100	*PRAIRIE DOG MANAGEMENT	1.000	0.500		
			2,600.00000	0.600	260.00	1,560.00
				0.100		
0235	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	1,000.000	0.000		
			22.00000	0.000	0.00	0.00
				0.000		
0240	306-01000	*RECONDITIONING	125.000	0.000		
			5.30000	0.000	0.00	0.00
				0.000		
0245	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	50.000	0.000		
			50.50000	0.000	0.00	0.00
				0.000		
0250	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	578.000	0.000		
			67.50000	0.000	0.00	0.00
				0.000		
0255	412-01300	*CONCRETE PAVEMENT (13 INCH)	3,115.000	0.000		
			51.00000	0.000	0.00	0.00
				0.000		
0260	420-00102	*GETEXTILE (EROSION CONTROL) (CLASS 1)	2,490.000	0.000		
			2.10000	0.000	0.00	0.00
				0.000		
0265	506-00218	*RIPRAP (18 INCH)	2,237.000	0.000		
			47.25000	0.000	0.00	0.00
				0.000		
0270	507-00000	CONCRETE SLOPE AND DITCH PAVING	3.000	0.000		
			445.00000	0.000	0.00	0.00
				0.000		
0275	601-01000	CONCRETE CLASS B	164.000	0.000		
			310.00000	0.000	0.00	0.00
				0.000		

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 7
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	601-10250	*SLAB JACKING	14,887.000	0.000		
			LB	0.000	0.00	
			4.70000	0.000		0.00
0285	603-01180	18 INCH REINFORCED CONCRETE PIPE	436.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0290	603-01240	24 INCH REINFORCED CONCRETE PIPE	9.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0295	603-10180	18 INCH CORRUGATED STEEL PIPE	1,940.000	0.000		
			LF	1,730.000	79,580.00	
			46.00000	1,730.000		79,580.00
0300	603-10240	24 INCH CORRUGATED STEEL PIPE	29.000	0.000		
			LF	0.000	0.00	
			49.00000	0.000		0.00
0305	603-30018	18 INCH STEEL END SECTION	2.000	0.000		
			EACH	2.000	830.00	
			415.00000	2.000		830.00
0310	603-30024	24 INCH STEEL END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0311	603-05018	18 INCH REINFORCED CONCRETE END SECTION ADDED ITEM	0.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0315	604-00305	*INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,446.63000	0.000		0.00
0320	604-25005	*VANE GRATE INLET (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			4,152.59000	0.000		0.00
0325	604-25010	*VANE GRATE INLET (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,900.00000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 8
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	605-00080	*8 INCH PERFORATED PIPE UNDERDRAIN	1,270.000	0.000		
			LF	0.000	0.00	
			4.85000	0.000		0.00
0335	605-82100	*PIPE EDGE DRAIN	1,270.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00
0340	605-84000	*SUBSURFACE DRAIN OUTLET	225.000	0.000		
			LF	0.000	0.00	
			13.75000	0.000		0.00
0345	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	400.000	0.000		
			LF	0.000	0.00	
			16.85000	0.000		0.00
0350	606-00305	*GUARDRAIL TYPE 3 (SPECIAL)	80.000	0.000		
			LF	0.000	0.00	
			69.25000	0.000		0.00
0355	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	510.000	0.000		
			LF	0.000	0.00	
			56.30000	0.000		0.00
0360	606-01370	*TRANSITION TYPE 3G	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0365	606-02005	*END ANCHORAGE (FLARED)	4.000	0.000		
			EACH	0.000	0.00	
			1,435.00000	0.000		0.00
0370	606-20013	*TENTIONED CABLE BARRIER (TL-3)	2,952.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0375	606-21010	*END ANCHORAGE (TENSIONED CABLE BARRIER)	3.000	0.000		
			EACH	1.000	2,560.00	
			2,560.00000	1.000		2,560.00
0380	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	235.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 9
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	607-11525	*FENCE (PLASTIC)	1,135.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0390	612-00001	*DELINEATOR (TYPE I)	11.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0395	612-00002	*DELINEATOR (TYPE II)	13.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0400	612-00003	*DELINEATOR (TYPE III)	4.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0405	612-00021	*DELINEATOR (TYPE I) (BARRIER)	2.000	0.000		
			EACH	0.000	0.00	
			10.25000	0.000		0.00
0410	613-00200	2 INCH ELECTRICAL CONDUIT	894.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0415	613-07034	PULL BOX (24"X36"X18")	2.000	0.000		
			EACH	0.000	0.00	
			775.00000	0.000		0.00
0420	614-00012	*SIGN PANEL (CLASS II)	28.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0425	614-01503	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST AND SOCKET)	6.000	0.000		
			EACH	0.000	0.00	
			130.00000	0.000		0.00
0430	614-01573	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40)(POST & SLIPBASE)	2.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0435	621-00450	*DETOUR PAVEMENT	11,266.000	0.000		
			SY	0.000	0.00	
			34.50000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 10
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.122	1,464.00	
			12,000.00000	0.122		1,464.00
0445	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.500	45,000.00	
			90,000.00000	0.500		45,000.00
0450	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.400	1,280.00	
			3,200.00000	0.400		1,280.00
0455	627-00005	*EPOXY PAVEMENT MARKING	58.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0460	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	219.000	0.000		
			GAL	0.000	0.00	
			30.00000	0.000		0.00
0465	627-02001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II)	733.000	0.000		
			SF	0.000	0.00	
			8.90000	0.000		0.00
0470	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	43.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0475	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	62.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
0480	630-00000	FLAGGING	500.000	29.000		
			hour	8.000	156.00	
			19.50000	37.000		721.50
0485	630-00007	TRAFFIC CONTROL INSPECTION	75.000	12.000		
			DAY	18.000	1,431.00	
			79.50000	30.000		2,385.00
0490	630-00012	TRAFFIC CONTROL MANAGEMENT	151.000	10.000		
			DAY	10.000	4,000.00	
			400.00000	20.000		8,000.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 11
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	0.000	0.000		
			HOURLY	0.000	0.00	
			15.50000	0.000		0.00
0500	630-80001	FLASHING BEACON (PORTABLE)	4.000	2.000		
			EACH	0.000	0.00	
			825.00000	2.000		1,650.00
0505	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0510	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	26.000	10.000		
			EACH	0.000	0.00	
			54.00000	10.000		540.00
0515	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	19.500		
			EACH	0.000	0.00	
			96.00000	19.500		1,872.00
0520	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	26.000	9.500		
			EACH	0.000	0.00	
			130.00000	9.500		1,235.00
0525	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	322.000	140.000		
			SF	0.000	0.00	
			21.00000	140.000		2,940.00
0530	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	1.000		
			EACH	0.000	0.00	
			5,100.00000	1.000		5,100.00
0535	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.000		
			EACH	0.000	0.00	
			945.00000	1.000		945.00
0540	630-80360	DRUM CHANNELIZING DEVICE	300.000	16.500		
			EACH	0.000	0.00	
			35.50000	16.500		585.75
0545	630-80370	CONCRETE BARRIER (TEMPORARY)	3,972.000	1,986.000		
			LF	0.000	0.00	
			17.50000	1,986.000		34,755.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 12
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	630-80380	TRAFFIC CONE	300.000	134.500		
			EACH	0.000	0.00	
			11.75000	134.500		1,580.38
0555	630-85010	IMPACT ATTENUATOR (TEMPORARY)	3.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0560	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			4,194.71000	0.000		0.00
0565	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	3,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70016	F/A FUEL COST ADJUSTMENT	60,000.000	0.000		
			F A	289.360	289.36	
			1.00000	289.360		289.36
0590	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	2,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70023	F/A ON-THE-JOB TRAINEE	1,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 13
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0610	700-70380	F/A EROSION CONTROL	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 2,439,525.25	\$ 256,001.76
						\$ 327,515.09
CAT NO0300 STRUCTURES						
0615	206-00000	*STRUCTURE EXCAVATION	7,764.000	0.000		
			CY	0.000	0.00	
			7.25000	0.000		0.00
0620	206-00100	*STRUCTURE BACKFILL (CLASS 1)	1,259.000	0.000		
			CY	0.000	0.00	
			20.50000	0.000		0.00
0625	206-00200	*STRUCTURE BACKFILL (CLASS 2)	2,204.000	0.000		
			CY	0.000	0.00	
			6.35000	0.000		0.00
0630	206-01781	*SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			37,500.00000	0.000		0.00
0635	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0640	206-01783	*SHORING (AREA 3)	1.000	0.000		
			L S	0.000	0.00	
			37,500.00000	0.000		0.00
0645	206-01784	SHORING (AREA 4)	1.000	0.000		
			L S	0.000	0.00	
			7,200.00000	0.000		0.00
0650	514-00000	*PIPE RAILING	272.000	0.000		
			LF	0.000	0.00	
			32.60000	0.000		0.00

CONTID: C16390
 PCN: 16390-BID
 PROJECT: C0253-201

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0002

Page 14
 ESTIMATE RUN 03/03/2010
 15:49:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
0655	601-03030	CONCRETE CLASS D (BOX CULVERT)	235.000	0.000		
			CY	0.000	0.00	
			420.00000	0.000		0.00
0660	602-00000	REINFORCING STEEL	21,530.000	0.000		
			LB	0.000	0.00	
			0.56000	0.000		0.00
0665	602-00020	REINFORCING STEEL (EPOXY COATED)	15,465.000	0.000		
			LB	0.000	0.00	
			0.67000	0.000		0.00
0670	603-71206	12X6 FOOT CONCRETE BOX CULVERT (PRECAST)	915.000	0.000		
			LF	0.000	0.00	
			630.00000	0.000		0.00
0670		MATERIAL ALLOWANCE CBC (PRECAST) AT PRECAST CONCEPTS		0.000		
			LF	915.000	410,764.82	
			448.92330	915.000		410,764.82
			CAT 0300	CURRENT AMT \$	894,729.45 \$	410,764.82 \$
						410,764.82
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0675	620-00001	FIELD OFFICE (CLASS 1)	1.000	0.000		
			EACH	0.500	9,215.00	
			18,430.00000	0.500		9,215.00
0680	620-00011	FIELD LABORATORY (CLASS 1)	1.000	1.000		
			EACH	0.000	0.00	
			21,680.00000	1.000		21,680.00
0685	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			750.00000	1.000		750.00
			CAT 0400	CURRENT AMT \$	40,860.00 \$	9,215.00 \$
						31,645.00
PROJECT TOTAL			CURRENT AMT \$	3,375,114.70 \$	675,981.58 \$	769,924.91