

ESTIMATE SUMMARY

09:44:54

CONTID: C16439

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 16439-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 116.0 DAYS

TIME ALLOW:

200 WORK DAYS

SH 9 COYNE VALLEY TO AGAPE CHURCH

PERCENT TIME: 58.00

ORIG TIME ALLOW:

200 WORK DAYS

PROJECT NO: STA 0091-035

SH 9 COYNE VALLEY TO AGAPE CHURCH

NAME OF ROAD: 009C

PROJECT COUNTIES: SUMMIT

CONTRACTOR:

APC SOUTHERN CONSTRUCTION COMPANY, LLC

PAY PERIOD ENDING

11/25/2013

DATE TIME STARTED 04/24/2013

14802 W. 44th AVENUE

DATE LET

03/28/2013

DATE WORK BEGAN

DATE AWARDED

04/11/2013

DATE TIME STOPPED

DATE CONTRACT EXECUTED

04/24/2013

DATE ACCEPTED

GOLDEN

CO 80403 303 279-6611

DATE NOTICE TO PROCEED

04/24/2013

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,966,490.30 PARTICIPATING	\$ 3,088,447.53	\$ 153,512.42
AWARD PROJECT AMT: \$ 8,358,689.34 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 34.44% TOTAL EARNINGS	3,088,447.53	153,512.42
FUNDS AVAILABLE: \$ 5,878,042.77 STOCKPILED MATERIALS	56,947.98	0.00
	GROSS EARNINGS	3,145,395.51
		153,512.42
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-79,045.43	-4,605.38
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	3,066,350.08
		148,907.04
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	3,066,350.08
		148,907.04
	OTHER ADJUSTMENTS	0.00
		0.00

PAYMENT DUE

\$

148,907.04

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	0.300		
			L S	0.000	0.00	
			41,201.09000	0.300		12,360.33
0010	202-00033	Removal of Pipe	14.000	5.000		
			EACH	0.000	0.00	
			836.38000	5.000		4,181.90
0015	202-00035	*Removal of Pipe	230.000	0.000		
			LF	0.000	0.00	
			18.82000	0.000		0.00
0020	202-00190	Removal of Concrete Median Cover Material	1,631.000	613.000		
			SY	0.000	0.00	
			9.55000	613.000		5,854.15
0025	202-00203	Removal of Curb and Gutter	3,373.000	1,964.000		
			LF	0.000	0.00	
			4.24000	1,964.000		8,327.36
0030	202-00220	*Removal of Asphalt Mat	114,791.000	31,728.000		
			SY	0.000	0.00	
			1.61000	31,728.000		51,082.08
0035	202-00250	*Removal of Pavement Marking	16,300.000	8,169.000		
			SF	887.000	1,827.22	
			2.06000	9,056.000		18,655.36
0040	202-00425	*Removal of Bridge Railing	80.000	40.000		
			LF	0.000	0.00	
			20.23000	40.000		809.20
0045	202-00700	*Removal of Light Standard	13.000	4.000		
			EACH	0.000	0.00	
			343.31000	4.000		1,373.24
0050	202-00805	*Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,704.85000	1.000		2,704.85
0055	202-00810	*Removal of Ground Sign	102.000	27.000		
			EACH	0.000	0.00	
			52.53000	27.000		1,418.31

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	16.000	1.000		
			EACH	0.000	0.00	
			52.53000	1.000		52.53
0065	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			8,322.62000	0.000		0.00
0070	202-01130	*Removal of Guardrail Type 3	772.000	350.000		
			LF	0.000	0.00	
			3.23000	350.000		1,130.50
0075	202-01300	*Removal of End Anchorage	8.000	4.000		
			EACH	0.000	0.00	
			147.73000	4.000		590.92
0080	203-00060	*Embankment Material (Complete In Place)	49,982.000	29,744.000		
			CY	0.000	0.00	
			11.46000	29,744.000		340,866.24
0085	203-01100	Proof Rolling	40.000	17.500		
			HOUR	0.000	0.00	
			98.24000	17.500		1,719.20
0090	203-01500	Blading	128.500	128.500		
			HOUR	0.000	0.00	
			125.24000	128.500		16,093.34
0095	203-01510	Backhoe	40.000	0.000		
			HOUR	0.000	0.00	
			103.64000	0.000		0.00
0100	203-01594	Combination Loader	40.000	9.000		
			HOUR	0.000	0.00	
			168.44000	9.000		1,515.96
0105	203-01597	*Potholing	40.000	10.000		
			HOUR	0.000	0.00	
			187.26000	10.000		1,872.60
0110	206-00000	*Structure Excavation	1,283.900	448.000		
			CY	0.000	0.00	
			11.78000	448.000		5,277.44

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	Topsoil	820.000	0.000		
			CY	0.000	0.00	
			31.28000	0.000		0.00
0120	208-00002	*Erosion Log (12 Inch)	10,000.000	660.000		
			LF	50.000	157.00	
			3.14000	710.000		2,229.40
0125	208-00009	*Erosion Log (20 Inch)	3,000.000	210.000		
			LF	0.000	0.00	
			5.26000	210.000		1,104.60
0130	208-00034	*Gravel Bag	500.000	210.000		
			LF	126.000	535.50	
			4.25000	336.000		1,428.00
0135	208-00045	Concrete Washout Structure	4.000	2.000		
			EACH	0.000	0.00	
			1,060.93000	2.000		2,121.86
0140	208-00051	*Storm Drain Inlet Protection (Type 1)	500.000	0.000		
			LF	0.000	0.00	
			4.25000	0.000		0.00
0145	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,545.04000	0.000		0.00
0150	208-00103	Removal and Disposal of Sediment (Labor)	200.000	0.000		
			HOOR	0.000	0.00	
			56.65000	0.000		0.00
0155	208-00105	Removal and Disposal of Sediment (Equipment)	80.000	0.000		
			HOOR	0.000	0.00	
			77.25000	0.000		0.00
0160	208-00106	*Sweeping (Sediment Removal)	200.000	7.000		
			HOOR	0.000	0.00	
			150.00000	7.000		1,050.00
0165	208-00107	Removal of Trash	100.000	0.000		
			HOOR	0.000	0.00	
			22.66000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00206	*Erosion Control Supervisor	200.000	113.000		
			DAY	17.000	3,502.17	
			206.01000	130.000		26,781.30
0175	210-00001	Reset Structure	5.000	1.000		
			EACH	0.000	0.00	
			515.01000	1.000		515.01
0180	210-00010	*Reset Mailbox Structure	7.000	0.000		
			EACH	0.000	0.00	
			157.59000	0.000		0.00
0185	210-00015	Reset End Section	1.000	0.000		
			EACH	0.000	0.00	
			515.01000	0.000		0.00
0190	210-00050	*Reset Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			2,389.66000	2.000		4,779.32
0195	210-00809	*Reset Blankout Sign (Fiber Optic)	2.000	0.000		
			EACH	1.000	1,144.36	
			1,144.36000	1.000		1,144.36
0200	210-00815	*Reset Sign Panel	12.000	0.000		
			EACH	0.000	0.00	
			78.80000	0.000		0.00
0205	210-00827	*Reset Pull Box	11.000	0.000		
			EACH	0.000	0.00	
			832.26000	0.000		0.00
0210	210-01000	Reset Fence	1,537.000	1,054.000		
			LF	0.000	0.00	
			1.55000	1,054.000		1,633.70
0215	210-01011	Reset Gate	4.000	3.000		
			EACH	0.000	0.00	
			412.01000	3.000		1,236.03
0220	210-01130	*Reset Guardrail Type 3	246.000	0.000		
			LF	0.000	0.00	
			7.07000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-04000	*Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,197.36000	1.000		4,197.36
0230	210-04010	*Adjust Manhole	17.000	0.000		
			EACH	3.500	3,605.11	
			1,030.03000	3.500		3,605.11
0235	210-04050	*Adjust Valve Box	8.000	0.000		
			EACH	4.000	3,296.08	
			824.02000	4.000		3,296.08
0240	212-00006	*Seeding (Native)	16.000	3.000		
			ACRE	6.600	4,560.20	
			690.94000	9.600		6,633.02
0245	212-00022	*Seeding (Riparian)	0.200	0.000		
			ACRE	0.100	265.75	
			2,657.47000	0.100		265.75
0250	212-00032	*Soil Conditioning	16.000	3.000		
			ACRE	6.600	17,539.30	
			2,657.47000	9.600		25,511.71
0255	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			425.20000	0.000		0.00
0260	213-00012	*Spray-on Mulch Blanket	9.600	3.000		
			ACRE	6.600	19,293.25	
			2,923.22000	9.600		28,062.91
0265	213-00061	*Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.13000	0.000		0.00
0270	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,720.46000	0.000		0.00
0275	213-00700	Landscape Boulder	5.000	2.000		
			EACH	0.000	0.00	
			446.52000	2.000		893.04

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00705	Landscape Boulder (Special)	11.000	0.000		
			EACH	0.000	0.00	
			709.17000	0.000		0.00
0285	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			13,395.50000	0.000		0.00
0290	214-00350	*Deciduous Shrub (5 Gallon Container)	45.000	0.000		
			EACH	0.000	0.00	
			37.56000	0.000		0.00
0295	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	4.000	0.000		
			EACH	0.000	0.00	
			457.02000	0.000		0.00
0300	214-00905	*Perennials (2.25 Inch Pot)	420.000	0.000		
			EACH	0.000	0.00	
			7.09000	0.000		0.00
0305	216-00201	*Soil Retention Blanket (Straw-Coconut)	18,000.000	0.000		
			SY	0.000	0.00	
			2.39000	0.000		0.00
0310	304-06007	*Aggregate Base Course (Class 6)	16,463.000	7,104.000		
			CY	0.000	0.00	
			19.73000	7,104.000		140,161.92
0315	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,451.000	13.620		
			TON	76.520	6,886.80	
			90.00000	90.140		8,112.60
0320	403-33721	*Hot Mix Asphalt (Grading S) (75) (PG 58-28)	23,669.000	10,507.220		
			TON	0.000	0.00	
			61.95000	10,507.220		650,922.28
0325	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	15,256.000	2,589.570		
			TON	0.000	0.00	
			76.20000	2,589.570		197,325.23
0330	411-10253	Emulsified Asphalt (CSS-1H)	7,000.000	1,810.000		
			GAL	1,750.000	6,317.50	
			3.61000	3,560.000		12,851.60

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	503-00036	*Drilled Caisson (36 Inch)	30.000	0.000		
			LF	0.000	0.00	
			338.11000	0.000		0.00
0340	503-00054	*Drilled Caisson (54 Inch)	42.000	0.000		
			LF	0.000	0.00	
			473.35000	0.000		0.00
0345	506-00209	*Riprap (9 Inch)	61.000	61.000		
			CY	0.000	0.00	
			211.16000	61.000		12,880.76
0350	506-00218	*Riprap (18 Inch)	185.000	87.000		
			CY	0.000	0.00	
			144.20000	87.000		12,545.40
0355	506-00418	*Soil Riprap (18 Inch)	75.000	0.000		
			CY	0.000	0.00	
			206.01000	0.000		0.00
0360	507-00000	Concrete Slope and Ditch Paving	5.400	0.000		
			CY	3.400	1,442.86	
			424.37000	3.400		1,442.86
0365	508-00520	*Insulation Material (2 Inch)	1,504.000	0.000		
			SF	0.000	0.00	
			2.32000	0.000		0.00
0370	601-01000	Concrete Class B	11.000	1.000		
			CY	0.000	0.00	
			321.88000	1.000		321.88
0375	601-05016	*Concrete Class P	84.000	0.000		
			CY	0.000	0.00	
			242.06000	0.000		0.00
0380	603-01180	*18 Inch Reinforced Concrete Pipe	2,314.000	469.000		
			LF	0.000	0.00	
			41.82000	469.000		19,613.58
0385	603-01210	*21 Inch Reinforced Concrete Pipe	176.000	0.000		
			LF	0.000	0.00	
			50.18000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	603-01240	*24 Inch Reinforced Concrete Pipe	672.000	653.000		
			LF	0.000	0.00	
			65.34000	653.000		42,667.02
0395	603-01300	*30 Inch Reinforced Concrete Pipe	15.000	0.000		
			LF	0.000	0.00	
			235.23000	0.000		0.00
0400	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	229.000	40.000		
			LF	0.000	0.00	
			73.71000	40.000		2,948.40
0405	603-05018	*18 Inch Reinforced Concrete End Section	4.000	1.000		
			EACH	0.000	0.00	
			752.74000	1.000		752.74
0410	603-05021	*21 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			940.93000	0.000		0.00
0415	603-05024	*24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			967.07000	6.000		5,802.42
0420	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	5.000	1.000		
			EACH	0.000	0.00	
			747.52000	1.000		747.52
0425	603-10120	*12 Inch Corrugated Steel Pipe	35.000	0.000		
			LF	0.000	0.00	
			50.18000	0.000		0.00
0430	603-10180	*18 Inch Corrugated Steel Pipe	156.000	0.000		
			LF	0.000	0.00	
			50.18000	0.000		0.00
0435	603-30018	*18 Inch Steel End Section	4.000	0.000		
			EACH	0.000	0.00	
			329.33000	0.000		0.00
0440	604-00305	*Inlet Type C (5 Foot)	5.000	4.000		
			EACH	0.000	0.00	
			2,718.24000	4.000		10,872.96

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	604-00350	*Inlet Type C (Special)	1.000	0.000		
			EACH	0.000	0.00	
			5,452.17000	0.000		0.00
0450	604-19105	*Inlet Type R L 5 (5 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			3,366.44000	0.000		0.00
0455	604-19110	*Inlet Type R L 5 (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,904.86000	0.000		0.00
0460	604-19205	*Inlet Type R L 10 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,765.81000	0.000		0.00
0465	604-19405	*Inlet Type R Special (5 Foot)	12.000	4.000		
			EACH	0.000	0.00	
			3,847.36000	4.000		15,389.44
0470	604-19410	*Inlet Type R Special (10 Foot)	7.000	1.000		
			EACH	0.000	0.00	
			4,966.02000	1.000		4,966.02
0475	604-30005	*Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,090.96000	0.000		0.00
0480	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	613.000	438.000		
			LF	0.000	0.00	
			21.85000	438.000		9,570.30
0485	606-01340	*End Anchorage Type 3D	2.000	1.000		
			EACH	0.000	0.00	
			728.23000	1.000		728.23
0490	606-01370	*Transition Type 3G	2.000	1.000		
			EACH	0.000	0.00	
			1,310.81000	1.000		1,310.81
0495	606-01380	*Transition Type 3H	2.000	1.000		
			EACH	0.000	0.00	
			780.25000	1.000		780.25

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-02005	*End Anchorage (Flared)	2.000	1.000		
			EACH	0.000	0.00	
			1,695.73000	1.000		1,695.73
0505	607-11525	Fence (Plastic)	1,250.000	64.000		
			LF	0.000	0.00	
			2.06000	64.000		131.84
0510	608-00000	*Concrete Sidewalk	438.000	0.000		
			SY	0.000	0.00	
			23.87000	0.000		0.00
0515	608-00010	*Concrete Curb Ramp	50.000	0.000		
			SY	0.000	0.00	
			39.68000	0.000		0.00
0520	608-00015	*Detectable Warnings	164.000	0.000		
			SF	0.000	0.00	
			42.44000	0.000		0.00
0525	608-01010	Bituminous Curb Ramp	12.000	0.000		
			TON	0.000	0.00	
			154.50000	0.000		0.00
0530	609-20010	*Curb Type 2 (Section B)	277.000	0.000		
			LF	0.000	0.00	
			18.83000	0.000		0.00
0535	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,379.000	0.000		
			LF	0.000	0.00	
			12.73000	0.000		0.00
0540	609-21011	*Curb and Gutter Type 2 (Section I-M)	27,580.000	1,530.000		
			LF	1,541.000	15,117.21	
			9.81000	3,071.000		30,126.51
0541	900-00006	Added Item (Dollar)/ Price Reduction Curb & Gutter Type 2	0.000	-1,200.740		
			DOL	0.000	0.00	
			1.00000	-1,200.740		-1,200.74
0545	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,906.000	0.000		
			LF	0.000	0.00	
			15.28000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550	609-21021	*Curb and Gutter Type 2 (Section II-M)	969.000	0.000		
			LF	0.000	0.00	
			15.54000	0.000		0.00
0555	609-21900	*Curb and Gutter Type 2 (Special)	364.000	0.000		
			LF	0.000	0.00	
			24.40000	0.000		0.00
0560	609-60011	*Curb Type 6 (Section M)	80.000	0.000		
			LF	40.000	509.20	
			12.73000	40.000		509.20
0565	610-00030	*Median Cover Material (Concrete)	37,412.000	0.000		
			SF	0.000	0.00	
			4.99000	0.000		0.00
0570	612-00001	*Delineator (Type I)	267.000	0.000		
			EACH	44.000	1,109.68	
			25.22000	44.000		1,109.68
0575	612-00002	*Delineator (Type II)	183.000	0.000		
			EACH	30.000	788.10	
			26.27000	30.000		788.10
0580	612-00003	*Delineator (Type III)	71.000	0.000		
			EACH	6.000	163.92	
			27.32000	6.000		163.92
0585	613-00200	*2 Inch Electrical Conduit	1,890.000	344.000		
			LF	0.000	0.00	
			11.44000	344.000		3,935.36
0590	613-00206	*2 Inch Electrical Conduit (Bored)	200.000	95.000		
			LF	0.000	0.00	
			48.90000	95.000		4,645.50
0595	613-00300	*3 Inch Electrical Conduit	595.000	52.000		
			LF	0.000	0.00	
			12.48000	52.000		648.96
0600	613-00400	*4 Inch Electrical Conduit	868.000	312.000		
			LF	0.000	0.00	
			8.84000	312.000		2,758.08

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	2,909.000	402.000		
			LF	0.000	0.00	
			20.81000	402.000		8,365.62
0610	613-07000	*Pull Box (Special)	4.000	0.000		
			EACH	2.000	686.62	
			343.31000	2.000		686.62
0615	613-07034	*Pull Box (24"x36"x18")	6.000	0.000		
			EACH	2.000	3,849.22	
			1,924.61000	2.000		3,849.22
0620	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			6,293.98000	0.000		0.00
0625	613-13000	*Luminaire (LED)	21.000	0.000		
			EACH	0.000	0.00	
			1,388.84000	0.000		0.00
0630	613-32400	*Light Standard Steel (40 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,444.77000	0.000		0.00
0635	613-34300	*Light Standard Metal (30 Foot)	15.000	0.000		
			EACH	0.000	0.00	
			1,966.22000	0.000		0.00
0640	613-40010	*Light Standard Foundation	17.000	0.000		
			EACH	1.000	1,508.47	
			1,508.47000	1.000		1,508.47
0645	613-50105	*Lighting Control Center (Pedestal Only)	2.000	0.000		
			EACH	1.000	4,993.57	
			4,993.57000	1.000		4,993.57
0650	614-00011	*Sign Panel (Class I)	526.000	0.000		
			SF	54.000	907.74	
			16.81000	54.000		907.74
0655	614-00012	*Sign Panel (Class II)	594.000	0.000		
			SF	52.000	1,201.72	
			23.11000	52.000		1,201.72

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0660	614-01512	*Steel Sign Support (2-Inch Round)(Post)	572.000	0.000		
			LF	73.000	459.90	
			6.30000	73.000		459.90
0665	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	57.000	0.000		
			EACH	7.000	294.21	
			42.03000	7.000		294.21
0670	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	585.000	0.000		
			LF	75.000	945.75	
			12.61000	75.000		945.75
0675	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	59.000	0.000		
			EACH	7.000	1,323.77	
			189.11000	7.000		1,323.77
0680	614-70150	*Pedestrian Signal Face (16) (Countdown)	6.000	0.000		
			EACH	0.000	0.00	
			655.41000	0.000		0.00
0685	614-70336	*Traffic Signal Face (12-12-12)	14.000	0.000		
			EACH	0.000	0.00	
			910.29000	0.000		0.00
0690	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			1,248.39000	0.000		0.00
0695	614-72860	*Pedestrian Push Button	6.000	0.000		
			EACH	0.000	0.00	
			1,196.38000	0.000		0.00
0700	614-72871	*Loop Detector Wire (Prefab) Special	2,200.000	0.000		
			LF	0.000	0.00	
			7.80000	0.000		0.00
0705	614-72875	*Loop Detector Wire	5,650.000	0.000		
			LF	0.000	0.00	
			3.12000	0.000		0.00
0710	614-73005	*Piezo (Electric) (Class II)	4.000	0.000		
			EACH	0.000	0.00	
			2,184.69000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0715	614-80000	*Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,060.05000	2.000		4,120.10
0720	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,240.80000	0.000		0.00
0725	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,604.91000	0.000		0.00
0730	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			27,256.58000	0.000		0.00
0735	614-86245	*Controller (Type 170E)	1.000	0.000		
			EACH	0.000	0.00	
			21,014.61000	0.000		0.00
0740	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	560.000	0.000		
			LF	0.000	0.00	
			39.53000	0.000		0.00
0745	615-00050	Embankment Protector Type 5	3.000	0.000		
			EACH	1.000	1,545.04	
			1,545.04000	1.000		1,545.04
0750	619-00007	*Connect To Existing Waterline	2.000	0.000		
			EACH	0.000	0.00	
			1,503.84000	0.000		0.00
0755	619-06080	*8 Inch Ductile Iron Pipe	189.000	0.000		
			LF	0.000	0.00	
			136.99000	0.000		0.00
0760	619-06090	*8 Inch Ductile Iron Pipe (Fittings)	7.000	0.000		
			EACH	0.000	0.00	
			463.51000	0.000		0.00
0765	619-06100	*10 Inch Ductile Iron Pipe	10.000	0.000		
			LF	0.000	0.00	
			473.81000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	619-40060	*3/4 Inch Copper Pipe	16.000	0.000		
			LF	0.000	0.00	
			98.88000	0.000		0.00
0775	619-75064	*8 Inch Gate Valve	2.000	0.000		
			EACH	0.000	0.00	
			1,725.30000	0.000		0.00
0780	619-78048	*6 Inch Fire Hydrant	1.000	0.000		
			EACH	0.000	0.00	
			7,004.18000	0.000		0.00
0785	621-00450	Detour Pavement	2,232.000	1,049.000		
			SY	0.000	0.00	
			20.38000	1,049.000		21,378.62
0790	625-00000	*Construction Surveying	1.000	0.651		
			L S	0.000	0.00	
			66,951.77000	0.651		43,585.60
0795	625-00001	*Construction Surveying (Hourly)	100.000	21.000		
			HOOR	0.000	0.00	
			128.75000	21.000		2,703.75
0800	626-00000	*Mobilization	1.000	0.567		
			L S	0.000	0.00	
			800,000.00000	0.567		453,600.00
0805	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			12,360.33000	0.500		6,180.17
0810	627-00005	*Epoxy Pavement Marking	575.000	0.000		
			GAL	251.000	24,929.32	
			99.32000	251.000		24,929.32
0815	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	1,060.000	226.000		
			GAL	114.000	3,575.04	
			31.36000	340.000		10,662.40
0820	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	902.000	0.000		
			SF	0.000	0.00	
			13.59000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,302.000	0.000		
			SF	0.000	0.00	
			10.45000	0.000		0.00
0830	630-00000	*Flagging	6,000.000	1,512.000		
			HOUR	159.500	3,657.34	
			22.93000	1,671.500		38,327.50
0835	630-00007	*Traffic Control Inspection	100.000	64.000		
			DAY	5.000	675.95	
			135.19000	69.000		9,328.11
0840	630-00012	*Traffic Control Management	200.000	94.000		
			DAY	14.000	6,737.92	
			481.28000	108.000		51,978.24
0845	630-80335	*Barricade (Type 3 M-A) (Temporary)	9.000	4.500		
			EACH	0.000	0.00	
			108.15000	4.500		486.68
0850	630-80341	*Construction Traffic Sign (Panel Size A)	49.000	24.500		
			EACH	0.000	0.00	
			21.63000	24.500		529.93
0855	630-80342	*Construction Traffic Sign (Panel Size B)	76.000	34.500		
			EACH	1.000	32.45	
			32.45000	35.500		1,151.97
0860	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	2.000		
			EACH	0.000	0.00	
			37.85000	2.000		75.70
0865	630-80355	*Portable Message Sign Panel	2.000	1.000		
			EACH	0.000	0.00	
			29,742.04000	1.000		29,742.04
0870	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	2.000	1.000		
			EACH	0.000	0.00	
			2,974.20000	1.000		2,974.20
0875	630-80360	*Drum Channelizing Device	500.000	250.000		
			EACH	0.000	0.00	
			32.45000	250.000		8,112.50

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 18
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0880	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	25.000		
			EACH	0.000	0.00	
			27.04000	25.000		676.00
0885	630-80370	Concrete Barrier (Temporary)	1,656.000	828.000		
			LF	0.000	0.00	
			27.30000	828.000		22,604.40
0890	630-80380	*Traffic Cone	300.000	38.500		
			EACH	21.500	174.37	
			8.11000	60.000		486.60
0895	630-80510	*Mobile Pavement Marking Zone	1.000	0.000		
			L S	0.000	0.00	
			1,568.22000	0.000		0.00
0900	630-85010	*Impact Attenuator (Temporary)	4.000	1.000		
			EACH	0.000	0.00	
			4,326.11000	1.000		4,326.11
0905	700-70010	F/A Minor Contract Revisions	250,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70016	F/A Fuel Cost Adjustment	50,000.000	-1,121.020		
			F A	-773.940	-773.94	
			1.00000	-1,894.960		-1,894.96
0920	700-70018	F/A Roadway Smoothness Incentive	90,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0925	700-70019	F/A Asphalt Cement Cost Adjustment	71,727.110	63,000.360		
			F A	8,726.750	8,726.75	
			1.00000	71,727.110		71,727.11
0930	700-70023	F/A On-The-Job Trainee	1,920.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 19
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	700-70025	F/A Quality Incentive Payment	120,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0940	700-70035	F/A UTILITIES	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0945	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 8,128,302.60	\$ 153,512.42
					\$ 2,624,274.17	
CAT NO0300 F-12-BW						
0950	202-00002	*Removal of Structure (Special)	1.000	0.400		
			EACH	0.000	0.00	
			13,040.72000	0.400		5,216.29
0955	206-00000	*Structure Excavation	268.000	205.000		
			CY	0.000	0.00	
			11.78000	205.000		2,414.90
0960	206-00065	Structure Backfill (Flow-Fill)	106.000	65.000		
			CY	0.000	0.00	
			74.00000	65.000		4,810.00
0965	206-00100	*Structure Backfill (Class 1)	623.000	261.000		
			CY	0.000	0.00	
			25.00000	261.000		6,525.00
0970	206-00200	*Structure Backfill (Class 2)	165.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0975	206-00360	*Mechanical Reinforcement of Soil	623.000	261.000		
			CY	0.000	0.00	
			17.00000	261.000		4,437.00
0980	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	125.000	0.000		
			TON	0.000	0.00	
			76.20000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 20
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-12-BW						
0985	420-00510	Geotextile (Crack Reduction) (High Density)	355.000	165.000		
			SY	0.000	0.00	
			10.00000	165.000		1,650.00
0990	502-00460	*Pile Tip	24.000	24.000		
			EACH	0.000	0.00	
			140.44000	24.000		3,370.56
0995	502-02000	*Dynamic Load Testing	1.000	1.000		
			L S	0.000	0.00	
			7,370.72000	1.000		7,370.72
1000	502-11489	*Steel Piling (HP 14x89)	1,112.000	1,112.000		
			LF	0.000	0.00	
			104.03000	1,112.000		115,681.36
1005	515-00120	*Waterproofing (Membrane)	751.000	346.000		
			SY	0.000	0.00	
			18.73000	346.000		6,480.58
1010	601-01000	Concrete Class B	5.000	0.000		
			CY	0.000	0.00	
			321.88000	0.000		0.00
1015	601-03040	*Concrete Class D (Bridge)	381.000	167.000		
			CY	0.000	0.00	
			556.58000	167.000		92,948.86
1015		MATERIAL ALLOWANCE Precast Deck Panels		22.000		
			CY	0.000	0.00	
			473.09000	22.000		10,407.98
1020	601-40400	*Structural Concrete Stain	404.000	0.000		
			SY	0.000	0.00	
			17.17000	0.000		0.00
1025	602-00020	*Reinforcing Steel (Epoxy Coated)	93,770.000	36,646.000		
			LB	0.000	0.00	
			1.14000	36,646.000		41,776.44
1030	606-10700	*Bridge Rail Type 7	216.000	108.000		
			LF	0.000	0.00	
			197.66000	108.000		21,347.28

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 21
 ESTIMATE RUN 11/25/2013
 09:44:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-12-BW							
1035	609-40011	*Curb Type 4 (Section M)	164.000	0.000			
			LF	0.000	0.00		
			12.73000	0.000		0.00	
1040	610-00030	*Median Cover Material (Concrete)	307.000	0.000			
			SF	0.000	0.00		
			4.99000	0.000		0.00	
1045	613-00200	*2 Inch Electrical Conduit	224.000	112.000			
			LF	0.000	0.00		
			11.44000	112.000		1,281.28	
1050	613-00300	*3 Inch Electrical Conduit	447.000	224.000			
			LF	0.000	0.00		
			12.48000	224.000		2,795.52	
1055	618-00142	*Prestressed Concrete I (BT42)	728.000	324.000			
			LF	0.000	0.00		
			260.08000	324.000		84,265.92	
1055		MATERIAL ALLOWANCE Girders		403.993			
			LF	0.000	0.00		
			115.20000	403.993		46,539.99	
			CAT 0300	CURRENT AMT \$	776,386.06 \$	0.00 \$	459,319.68
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1060	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			25,750.68000	1.000		25,750.68	
1065	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			30,900.82000	1.000		30,900.82	
1070	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			5,150.14000	1.000		5,150.14	
			CAT 0400	CURRENT AMT \$	61,801.64 \$	0.00 \$	61,801.64
PROJECT TOTAL			CURRENT AMT	\$ 8,966,490.30 \$	153,512.42 \$		3,145,395.49