

ESTIMATE SUMMARY

15:01:02

 CONTID: C16439 ESTIMATE NO: 0015 PROG SPEC YR: 2005
 PCN: 16439-BID COFRS REPORTING CATEGORY: 1 FACS REF NO:

CONTRACT DESCRIPTION: SH 9 COYNE VALLEY TO AGAPE CHURCH
 TIME CHARGED: 255.0 DAYS TIME ALLOW: 233 WORK DAYS
 PERCENT TIME: 109.44 ORIG TIME ALLOW: 200 WORK DAYS

PROJECT NO: STA 0091-035
 SH 9 COYNE VALLEY TO AGAPE CHURCH
 NAME OF ROAD: 009C
 PROJECT COUNTIES: SUMMIT

CONTRACTOR:
 APC SOUTHERN CONSTRUCTION COMPANY, LLC
 14802 W. 44th AVENUE
 GOLDEN CO 80403 303 279-6611
 PAY PERIOD ENDING 11/28/2014 DATE TIME STARTED 04/24/2013
 DATE LET 03/28/2013 DATE WORK BEGAN
 DATE AWARDED 04/11/2013 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 04/24/2013 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/24/2013

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,808,594.53 PARTICIPATING	\$ 8,476,119.97	\$ 72,684.19
AWARD PROJECT AMT: \$ 8,358,689.34 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 96.23% TOTAL EARNINGS	8,476,119.97	72,684.19
FUNDS AVAILABLE: \$ 332,474.56 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 8,476,119.97	72,684.19
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-125,380.34	0.00
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 8,350,739.63	72,684.19
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 8,350,739.63	72,684.19
	OTHER ADJUSTMENTS 0.00	0.00
	PAYMENT DUE	\$ 72,684.19

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 2
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			41,201.09000	1.000		41,201.09
0010	202-00033	Removal of Pipe	14.000	14.000		
			EACH	0.000	0.00	
			836.38000	14.000		11,709.32
0015	202-00035	*Removal of Pipe	223.000	223.000		
			LF	0.000	0.00	
			18.82000	223.000		4,196.86
0020	202-00190	Removal of Concrete Median Cover Material	1,631.000	1,065.000		
			SY	0.000	0.00	
			9.55000	1,065.000		10,170.75
0025	202-00203	Removal of Curb and Gutter	3,373.000	3,273.000		
			LF	0.000	0.00	
			4.24000	3,273.000		13,877.52
0030	202-00220	*Removal of Asphalt Mat	123,044.220	123,044.220		
			SY	0.000	0.00	
			1.61000	123,044.220		198,101.19
0035	202-00250	*Removal of Pavement Marking	26,840.500	26,840.500		
			SF	0.000	0.00	
			2.06000	26,840.500		55,291.43
0040	202-00425	*Removal of Bridge Railing	80.000	80.000		
			LF	0.000	0.00	
			20.23000	80.000		1,618.40
0045	202-00700	*Removal of Light Standard	15.000	15.000		
			EACH	0.000	0.00	
			343.31000	15.000		5,149.65
0050	202-00805	*Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,704.85000	1.000		2,704.85
0055	202-00810	*Removal of Ground Sign	102.000	61.000		
			EACH	27.000	1,418.31	
			52.53000	88.000		4,622.64

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 3
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	16.000	1.000		
			EACH	15.000	787.95	
			52.53000	16.000		840.48
0065	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			8,322.62000	1.000		8,322.62
0070	202-01130	*Removal of Guardrail Type 3	772.000	772.000		
			LF	0.000	0.00	
			3.23000	772.000		2,493.56
0075	202-01300	*Removal of End Anchorage	8.000	8.000		
			EACH	0.000	0.00	
			147.73000	8.000		1,181.84
0080	203-00060	*Embankment Material (Complete In Place)	50,753.000	50,753.000		
			CY	0.000	0.00	
			11.46000	50,753.000		581,629.38
0085	203-01100	Proof Rolling	24.000	24.000		
			HOUR	0.000	0.00	
			98.24000	24.000		2,357.76
0090	203-01500	Blading	181.500	181.500		
			HOUR	0.000	0.00	
			125.24000	181.500		22,731.06
0095	203-01510	Backhoe	16.000	8.000		
			HOUR	0.000	0.00	
			103.64000	8.000		829.12
0100	203-01594	Combination Loader	40.000	40.000		
			HOUR	0.000	0.00	
			168.44000	40.000		6,737.60
0105	203-01597	*Potholing	31.500	31.500		
			HOUR	0.000	0.00	
			187.26000	31.500		5,898.69
0110	206-00000	*Structure Excavation	1,284.000	1,284.000		
			CY	0.000	0.00	
			11.78000	1,284.000		15,125.52

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 4
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	207-00205	Topsoil	820.000	820.000		
			CY	0.000	0.00	
			31.28000	820.000		25,649.60
0120	208-00002	*Erosion Log (12 Inch)	970.000	950.000		
			LF	20.000	62.80	
			3.14000	970.000		3,045.80
0125	208-00009	*Erosion Log (20 Inch)	250.000	250.000		
			LF	0.000	0.00	
			5.26000	250.000		1,315.00
0130	208-00034	*Gravel Bag	1,608.000	1,608.000		
			LF	0.000	0.00	
			4.25000	1,608.000		6,834.00
0135	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			1,060.93000	2.000		2,121.86
0140	208-00051	*Storm Drain Inlet Protection (Type 1)	188.000	188.000		
			LF	0.000	0.00	
			4.25000	188.000		799.00
0145	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,545.04000	0.000		0.00
0150	208-00103	Removal and Disposal of Sediment (Labor)	26.000	18.000		
			HOURL	8.000	453.20	
			56.65000	26.000		1,472.90
0155	208-00105	Removal and Disposal of Sediment (Equipment)	1.000	1.000		
			HOURL	0.000	0.00	
			77.25000	1.000		77.25
0160	208-00106	*Sweeping (Sediment Removal)	116.000	95.500		
			HOURL	20.500	3,075.00	
			150.00000	116.000		17,400.00
0165	208-00107	Removal of Trash	8.000	8.000		
			HOURL	0.000	0.00	
			22.66000	8.000		181.28

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 5
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	208-00206	*Erosion Control Supervisor	252.000	252.000		
			DAY	0.000	0.00	
			206.01000	252.000		51,914.52
0175	210-00001	Reset Structure	5.000	2.000		
			EACH	1.500	772.52	
			515.01000	3.500		1,802.54
0180	210-00010	*Reset Mailbox Structure	7.000	7.000		
			EACH	0.000	0.00	
			157.59000	7.000		1,103.13
0185	210-00015	Reset End Section	1.000	1.000		
			EACH	0.000	0.00	
			515.01000	1.000		515.01
0190	210-00050	*Reset Fire Hydrant	3.000	3.000		
			EACH	0.000	0.00	
			2,389.66000	3.000		7,168.98
0195	210-00809	*Reset Blankout Sign (Fiber Optic)	1.000	1.000		
			EACH	0.000	0.00	
			1,144.36000	1.000		1,144.36
0200	210-00815	*Reset Sign Panel	12.000	4.000		
			EACH	0.000	0.00	
			78.80000	4.000		315.20
0205	210-00827	*Reset Pull Box	3.000	3.000		
			EACH	0.000	0.00	
			832.26000	3.000		2,496.78
0210	210-01000	Reset Fence	1,537.000	1,054.000		
			LF	0.000	0.00	
			1.55000	1,054.000		1,633.70
0215	210-01011	Reset Gate	3.000	3.000		
			EACH	0.000	0.00	
			412.01000	3.000		1,236.03
0220	210-01130	*Reset Guardrail Type 3	263.000	263.000		
			LF	0.000	0.00	
			7.07000	263.000		1,859.41

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 6
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	210-04000	*Adjust Structure	1.000	1.000		
			EACH	0.000	0.00	
			4,197.36000	1.000		4,197.36
0230	210-04010	*Adjust Manhole	17.000	3.500		
			EACH	10.500	10,815.32	
			1,030.03000	14.000		14,420.42
0235	210-04050	*Adjust Valve Box	8.000	7.000		
			EACH	0.000	0.00	
			824.02000	7.000		5,768.14
0240	212-00006	*Seeding (Native)	16.000	14.600		
			ACRE	0.000	0.00	
			690.94000	14.600		10,087.72
0245	212-00022	*Seeding (Riparian)	0.200	0.100		
			ACRE	0.100	265.75	
			2,657.47000	0.200		531.49
0250	212-00032	*Soil Conditioning	16.000	14.600		
			ACRE	0.000	0.00	
			2,657.47000	14.600		38,799.06
0255	213-00002	*Mulching (Weed Free Hay)	0.000	0.000		
			ACRE	0.000	0.00	
			425.20000	0.000		0.00
0260	213-00012	*Spray-on Mulch Blanket	16.000	14.600		
			ACRE	0.100	292.32	
			2,923.22000	14.700		42,971.33
0265	213-00061	*Mulch Tackifier	100.000	0.000		
			LB	0.000	0.00	
			2.13000	0.000		0.00
0270	213-00150	*Bonded Fiber Matrix	0.000	0.000		
			ACRE	0.000	0.00	
			3,720.46000	0.000		0.00
0275	213-00700	Landscape Boulder	5.000	5.000		
			EACH	0.000	0.00	
			446.52000	5.000		2,232.60

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 7
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	213-00705	Landscape Boulder (Special)	11.000	11.000		
			EACH	0.000	0.00	
			709.17000	11.000		7,800.87
0285	214-00000	*Landscape Maintenance	1.000	0.500		
			L S	0.000	0.00	
			13,395.50000	0.500		6,697.75
0290	214-00350	*Deciduous Shrub (5 Gallon Container)	45.000	45.000		
			EACH	0.000	0.00	
			37.56000	45.000		1,690.20
0295	214-00506	*Evergreen Tree (6 Foot) (Ball and Burlap)	4.000	4.000		
			EACH	0.000	0.00	
			457.02000	4.000		1,828.08
0300	214-00905	*Perennials (2.25 Inch Pot)	420.000	420.000		
			EACH	0.000	0.00	
			7.09000	420.000		2,977.80
0305	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	50.000	0.000		
			SY	46.000	109.94	
			2.39000	46.000		109.94
0310	304-06007	*Aggregate Base Course (Class 6)	13,163.000	13,002.000		
			CY	161.000	3,176.53	
			19.73000	13,163.000		259,705.99
0315	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	174.630	174.630		
			TON	0.000	0.00	
			90.00000	174.630		15,716.70
0320	403-33721	*Hot Mix Asphalt (Grading S) (75) (PG 58-28)	25,001.580	25,001.580		
			TON	0.000	0.00	
			61.95000	25,001.580		1,548,847.88
0325	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	17,666.960	17,666.960		
			TON	0.000	0.00	
			76.20000	17,666.960		1,346,222.35
0326	900-00006	Added Item (Dollar)/ Price Reduction for Overweight Trucks	-140.000	-140.000		
			DOL	0.000	0.00	
			1.00000	-140.000		-140.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 8
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	411-10253	Emulsified Asphalt (CSS-1H)	13,091.000	13,091.000		
			GAL	0.000	0.00	
			3.61000	13,091.000		47,258.51
0335	503-00036	*Drilled Caisson (36 Inch)	30.000	30.000		
			LF	0.000	0.00	
			338.11000	30.000		10,143.30
0340	503-00054	*Drilled Caisson (54 Inch)	42.000	42.000		
			LF	0.000	0.00	
			473.35000	42.000		19,880.70
0345	506-00209	*Riprap (9 Inch)	65.000	65.000		
			CY	0.000	0.00	
			211.16000	65.000		13,725.40
0350	506-00218	*Riprap (18 Inch)	185.000	185.000		
			CY	0.000	0.00	
			144.20000	185.000		26,677.00
0355	506-00418	*Soil Riprap (18 Inch)	75.000	75.000		
			CY	0.000	0.00	
			206.01000	75.000		15,450.75
0360	507-00000	Concrete Slope and Ditch Paving	5.400	3.400		
			CY	0.000	0.00	
			424.37000	3.400		1,442.86
0365	508-00520	*Insulation Material (2 Inch)	1,568.000	1,568.000		
			SF	0.000	0.00	
			2.32000	1,568.000		3,637.76
0370	601-01000	Concrete Class B	11.000	1.000		
			CY	3.400	1,094.39	
			321.88000	4.400		1,416.27
0375	601-05016	*Concrete Class P	87.000	87.000		
			CY	0.000	0.00	
			242.06000	87.000		21,059.22
0380	603-01180	*18 Inch Reinforced Concrete Pipe	2,388.000	2,388.000		
			LF	0.000	0.00	
			41.82000	2,388.000		99,866.16

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 9
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	603-01210	*21 Inch Reinforced Concrete Pipe	176.000	176.000		
			LF	0.000	0.00	
			50.18000	176.000		8,831.68
0390	603-01240	*24 Inch Reinforced Concrete Pipe	653.000	653.000		
			LF	0.000	0.00	
			65.34000	653.000		42,667.02
0395	603-01300	*30 Inch Reinforced Concrete Pipe	16.000	16.000		
			LF	0.000	0.00	
			235.23000	16.000		3,763.68
0400	603-02180	*23x14 Inch Reinforced Concrete Pipe Elliptical	217.000	217.000		
			LF	0.000	0.00	
			73.71000	217.000		15,995.07
0405	603-05018	*18 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			752.74000	4.000		3,010.96
0410	603-05021	*21 Inch Reinforced Concrete End Section	0.000	0.000		
			EACH	0.000	0.00	
			940.93000	0.000		0.00
0415	603-05024	*24 Inch Reinforced Concrete End Section	6.000	6.000		
			EACH	0.000	0.00	
			967.07000	6.000		5,802.42
0420	603-05118	*23x14 Inch Reinforced Concrete End Section Elliptical	5.000	5.000		
			EACH	0.000	0.00	
			747.52000	5.000		3,737.60
0425	603-10120	*12 Inch Corrugated Steel Pipe	65.000	65.000		
			LF	0.000	0.00	
			50.18000	65.000		3,261.70
0430	603-10180	*18 Inch Corrugated Steel Pipe	155.000	155.000		
			LF	0.000	0.00	
			50.18000	155.000		7,777.90
0435	603-30018	*18 Inch Steel End Section	5.000	5.000		
			EACH	0.000	0.00	
			329.33000	5.000		1,646.65

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 10
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	604-00305	*Inlet Type C (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			2,718.24000	5.000		13,591.20
0445	604-00350	*Inlet Type C (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,452.17000	1.000		5,452.17
0450	604-19105	*Inlet Type R L 5 (5 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			3,366.44000	5.000		16,832.20
0455	604-19110	*Inlet Type R L 5 (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			3,904.86000	3.000		11,714.58
0460	604-19205	*Inlet Type R L 10 (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,765.81000	3.000		17,297.43
0465	604-19405	*Inlet Type R Special (5 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			3,847.36000	12.000		46,168.32
0470	604-19410	*Inlet Type R Special (10 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			4,966.02000	7.000		34,762.14
0475	604-30005	*Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,090.96000	2.000		4,181.92
0480	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	713.000	713.000		
			LF	0.000	0.00	
			21.85000	713.000		15,579.05
0485	606-01340	*End Anchorage Type 3D	2.000	2.000		
			EACH	0.000	0.00	
			728.23000	2.000		1,456.46
0490	606-01370	*Transition Type 3G	2.000	2.000		
			EACH	0.000	0.00	
			1,310.81000	2.000		2,621.62

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 11
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	606-01380	*Transition Type 3H	2.000	2.000		
			EACH	0.000	0.00	
			780.25000	2.000		1,560.50
0500	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			1,695.73000	2.000		3,391.46
0505	607-11525	Fence (Plastic)	775.000	775.000		
			LF	0.000	0.00	
			2.06000	775.000		1,596.50
0510	608-00000	*Concrete Sidewalk	463.000	82.400		
			SY	380.600	9,084.92	
			23.87000	463.000		11,051.81
0515	608-00010	*Concrete Curb Ramp	75.000	28.600		
			SY	46.400	1,841.15	
			39.68000	75.000		2,976.00
0516	900-00006	Added Item (Dollar)/ Concrete Price Reductions	-524.460	-524.460		
			DOL	-1,006.210	-1,006.21	
			1.00000	-1,530.670		-1,530.67
0520	608-00015	*Detectable Warnings	264.000	104.000		
			SF	160.000	6,790.40	
			42.44000	264.000		11,204.16
0525	608-01010	Bituminous Curb Ramp	0.000	0.000		
			TON	0.000	0.00	
			154.50000	0.000		0.00
0530	609-20010	*Curb Type 2 (Section B)	277.000	277.000		
			LF	0.000	0.00	
			18.83000	277.000		5,215.91
0535	609-21010	*Curb and Gutter Type 2 (Section I-B)	1,484.000	1,309.000		
			LF	175.000	2,227.75	
			12.73000	1,484.000		18,891.32
0540	609-21011	*Curb and Gutter Type 2 (Section I-M)	28,550.000	26,770.000		
			LF	1,722.000	16,892.82	
			9.81000	28,492.000		279,506.52

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 12
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0541	900-00006	Added Item (Dollar)/ Price Reduction Curb & Gutter Type 2	-1,200.740	-1,200.740		
		DOL		0.000	0.00	
			1.00000	-1,200.740		-1,200.74
0545	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,871.000	1,871.000		
		LF		0.000	0.00	
			15.28000	1,871.000		28,588.88
0550	609-21021	*Curb and Gutter Type 2 (Section II-M)	840.000	840.000		
		LF		0.000	0.00	
			15.54000	840.000		13,053.60
0555	609-21900	*Curb and Gutter Type 2 (Special)	364.000	364.000		
		LF		0.000	0.00	
			24.40000	364.000		8,881.60
0560	609-60011	*Curb Type 6 (Section M)	80.000	40.000		
		LF		0.000	0.00	
			12.73000	40.000		509.20
0565	610-00030	*Median Cover Material (Concrete)	37,412.000	8,603.000		
		SF		8,547.000	42,649.53	
			4.99000	17,150.000		85,578.50
0570	612-00001	*Delineator (Type I)	267.000	44.000		
		EACH		121.000	3,051.62	
			25.22000	165.000		4,161.30
0575	612-00002	*Delineator (Type II)	183.000	30.000		
		EACH		129.000	3,388.83	
			26.27000	159.000		4,176.93
0580	612-00003	*Delineator (Type III)	71.000	6.000		
		EACH		36.000	983.52	
			27.32000	42.000		1,147.44
0585	613-00200	*2 Inch Electrical Conduit	2,103.000	2,048.000		
		LF		55.000	629.20	
			11.44000	2,103.000		24,058.32
0590	613-00206	*2 Inch Electrical Conduit (Bored)	221.000	221.000		
		LF		0.000	0.00	
			48.90000	221.000		10,806.90

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 13
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	613-00300	*3 Inch Electrical Conduit	762.000	762.000		
			LF	0.000	0.00	
			12.48000	762.000		9,509.76
0600	613-00400	*4 Inch Electrical Conduit	814.000	814.000		
			LF	0.000	0.00	
			8.84000	814.000		7,195.76
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	3,579.000	3,579.000		
			LF	0.000	0.00	
			20.81000	3,579.000		74,478.99
0610	613-07000	*Pull Box (Special)	4.000	4.000		
			EACH	0.000	0.00	
			343.31000	4.000		1,373.24
0615	613-07034	*Pull Box (24"x36"x18")	6.000	6.000		
			EACH	0.000	0.00	
			1,924.61000	6.000		11,547.66
0620	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			6,293.98000	1.000		6,293.98
0625	613-13000	*Luminaire (LED)	22.000	21.000		
			EACH	0.000	0.00	
			1,388.84000	21.000		29,165.64
0630	613-32400	*Light Standard Steel (40 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,444.77000	2.000		4,889.54
0635	613-34300	*Light Standard Metal (30 Foot)	16.000	15.000		
			EACH	0.000	0.00	
			1,966.22000	15.000		29,493.30
0640	613-40010	*Light Standard Foundation	18.000	18.000		
			EACH	0.000	0.00	
			1,508.47000	18.000		27,152.46
0645	613-50105	*Lighting Control Center (Pedestal Only)	2.000	2.000		
			EACH	0.000	0.00	
			4,993.57000	2.000		9,987.14

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 14
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0650	614-00011	*Sign Panel (Class I)	535.000	266.250		
			SF	268.750	4,517.69	
			16.81000	535.000		8,993.35
0655	614-00012	*Sign Panel (Class II)	594.000	271.000		
			SF	274.000	6,332.14	
			23.11000	545.000		12,594.95
0660	614-01512	*Steel Sign Support (2-Inch Round)(Post)	572.000	328.160		
			LF	208.840	1,315.69	
			6.30000	537.000		3,383.10
0665	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	57.000	33.000		
			EACH	20.000	840.60	
			42.03000	53.000		2,227.59
0670	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	585.000	318.500		
			LF	249.500	3,146.20	
			12.61000	568.000		7,162.48
0675	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	59.000	30.000		
			EACH	23.000	4,349.53	
			189.11000	53.000		10,022.83
0680	614-70150	*Pedestrian Signal Face (16) (Countdown)	6.000	6.000		
			EACH	0.000	0.00	
			655.41000	6.000		3,932.46
0685	614-70336	*Traffic Signal Face (12-12-12)	14.000	14.000		
			EACH	0.000	0.00	
			910.29000	14.000		12,744.06
0690	614-70560	*Traffic Signal Face (12-12-12-12-12)	4.000	4.000		
			EACH	0.000	0.00	
			1,248.39000	4.000		4,993.56
0695	614-72860	*Pedestrian Push Button	6.000	6.000		
			EACH	0.000	0.00	
			1,196.38000	6.000		7,178.28
0700	614-72871	*Loop Detector Wire (Prefab) Special	2,271.000	0.000		
			LF	2,271.000	17,713.80	
			7.80000	2,271.000		17,713.80

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 15
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	614-72875	*Loop Detector Wire	5,734.000	0.000		
			LF	5,734.000	17,890.08	
			3.12000	5,734.000		17,890.08
0710	614-73005	*Piezo (Electric) (Class II)	4.000	0.000		
			EACH	4.000	8,738.76	
			2,184.69000	4.000		8,738.76
0715	614-80000	*Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,060.05000	2.000		4,120.10
0720	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,240.80000	1.000		15,240.80
0725	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			15,604.91000	1.000		15,604.91
0730	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			27,256.58000	2.000		54,513.16
0735	614-86245	*Controller (Type 170E)	1.000	1.000		
			EACH	0.000	0.00	
			21,014.61000	1.000		21,014.61
0740	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	584.000	584.000		
			LF	0.000	0.00	
			39.53000	584.000		23,085.52
0745	615-00050	Embankment Protector Type 5	3.000	1.000		
			EACH	0.000	0.00	
			1,545.04000	1.000		1,545.04
0750	619-00007	*Connect To Existing Waterline	2.000	2.000		
			EACH	0.000	0.00	
			1,503.84000	2.000		3,007.68
0755	619-06080	*8 Inch Ductile Iron Pipe	197.000	197.000		
			LF	0.000	0.00	
			136.99000	197.000		26,987.03

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 16
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	619-06090	*8 Inch Ductile Iron Pipe (Fittings)	9.000	9.000		
			EACH	0.000	0.00	
			463.51000	9.000		4,171.59
0765	619-06100	*10 Inch Ductile Iron Pipe	0.000	0.000		
			LF	0.000	0.00	
			473.81000	0.000		0.00
0770	619-40060	*3/4 Inch Copper Pipe	16.000	16.000		
			LF	0.000	0.00	
			98.88000	16.000		1,582.08
0775	619-75064	*8 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,725.30000	2.000		3,450.60
0780	619-78048	*6 Inch Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			7,004.18000	1.000		7,004.18
0785	621-00450	Detour Pavement	2,085.000	2,085.000		
			SY	0.000	0.00	
			20.38000	2,085.000		42,492.30
0790	625-00000	*Construction Surveying	1.000	0.900		
			L S	0.000	0.00	
			66,951.77000	0.900		60,256.59
0795	625-00001	*Construction Surveying (Hourly)	21.000	21.000		
			HOUR	0.000	0.00	
			128.75000	21.000		2,703.75
0800	626-00000	*Mobilization	1.000	0.945		
			L S	0.000	0.00	
			800,000.00000	0.945		756,000.00
0805	626-01000	*Public Information Services	1.000	0.900		
			L S	0.000	0.00	
			12,360.33000	0.900		11,124.30
0810	627-00005	*Epoxy Pavement Marking	578.000	547.000		
			GAL	31.000	3,078.92	
			99.32000	578.000		57,406.96

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 17
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0815	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	693.000	692.250		
			GAL	0.000	0.00	
			31.36000	692.250		21,708.96
0820	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,028.000	0.000		
			SF	1,028.000	13,970.52	
			13.59000	1,028.000		13,970.52
0825	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	2,302.000	100.000		
			SF	1,668.000	17,430.60	
			10.45000	1,768.000		18,475.60
0830	630-00000	*Flagging	6,419.500	6,419.500		
			HOUR	0.000	0.00	
			22.93000	6,419.500		147,199.14
0835	630-00007	*Traffic Control Inspection	135.000	135.000		
			DAY	0.000	0.00	
			135.19000	135.000		18,250.65
0840	630-00012	*Traffic Control Management	239.000	239.000		
			DAY	0.000	0.00	
			481.28000	239.000		115,025.92
0845	630-80335	*Barricade (Type 3 M-A) (Temporary)	14.000	12.600		
			EACH	0.000	0.00	
			108.15000	12.600		1,362.69
0850	630-80341	*Construction Traffic Sign (Panel Size A)	67.000	60.300		
			EACH	0.000	0.00	
			21.63000	60.300		1,304.29
0855	630-80342	*Construction Traffic Sign (Panel Size B)	84.000	75.600		
			EACH	0.000	0.00	
			32.45000	75.600		2,453.22
0860	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	3.600		
			EACH	0.000	0.00	
			37.85000	3.600		136.26
0865	630-80355	*Portable Message Sign Panel	2.000	1.800		
			EACH	0.000	0.00	
			29,742.04000	1.800		53,535.67

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 18
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0870	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	2.000	1.800		
			EACH	0.000	0.00	
			2,974.20000	1.800		5,353.56
0875	630-80360	*Drum Channelizing Device	500.000	450.000		
			EACH	0.000	0.00	
			32.45000	450.000		14,602.50
0880	630-80363	*Drum Channelizing Device (With Light) (Flashing)	50.000	45.000		
			EACH	0.000	0.00	
			27.04000	45.000		1,216.80
0885	630-80370	Concrete Barrier (Temporary)	1,656.000	1,490.400		
			LF	0.000	0.00	
			27.30000	1,490.400		40,687.92
0890	630-80380	*Traffic Cone	200.000	180.000		
			EACH	0.000	0.00	
			8.11000	180.000		1,459.80
0895	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			1,568.22000	1.000		1,568.22
0900	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			4,326.11000	1.800		7,787.00
0905	700-70010	F/A Minor Contract Revisions	16,138.330	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0910	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70016	F/A Fuel Cost Adjustment	-19,259.290	-19,259.290		
			F A	-56.250	-56.25	
			1.00000	-19,315.540		-19,315.54
0920	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 19
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0925	700-70019	F/A Asphalt Cement Cost Adjustment	211,441.900	211,441.900		
			F A	0.000	0.00	
			1.00000	211,441.900		211,441.90
0930	700-70023	F/A On-The-Job Trainee	3,840.000	2,736.000		
			F A	0.000	0.00	
			1.00000	2,736.000		2,736.00
0935	700-70025	F/A Quality Incentive Payment	-54,823.530	0.000		
			F A	-54,823.530	-54,823.53	
			1.00000	-54,823.530		-54,823.53
0940	700-70035	F/A UTILITIES	10,000.000	2,283.400		
			F A	5,481.880	5,481.88	
			1.00000	7,765.280		7,765.28
0945	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	900-00004	Added Item (Cubic Yard)/ Structure Backfill (Class 1)	1,398.000	1,398.000		
			CY	0.000	0.00	
			21.65000	1,398.000		30,266.70
1080	626-00000	Mobilization CMO #06 Structures	1.000	0.945		
			L S	0.000	0.00	
			20,456.52000	0.945		19,331.41
1085	203-00100	Muck Excav	4,760.000	4,760.000		
			CY	0.000	0.00	
			19.50000	4,760.000		92,820.00
1090	203-00060	Emb Matl (CIP)	2,574.000	2,574.000		
			CY	0.000	0.00	
			11.46000	2,574.000		29,498.04
1095	420-00132	Geotextile (Separator) (CL 1)	667.000	667.000		
			SY	0.000	0.00	
			6.90000	667.000		4,602.30
1100	202-00495	Rem Port Present Str	1.000	1.000		
			L S	0.000	0.00	
			5,296.56000	1.000		5,296.56

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 20
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	613-00408	4 In Elec Cond (Bored)	180.000	180.000		
			LF	0.000	0.00	
			50.65000	180.000		9,117.00
1110	626-00100	Mobilization (w/o Autopay)	1.000	0.000		
			L S	0.000	0.00	
			2,675.00000	0.000		0.00
1115	606-02003	End Anchor (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			2,530.00000	1.000		2,530.00
1120	626-00100	Mobilization (w/o Autopay)	1.000	0.000		
			L S	0.000	0.00	
			2,427.00000	0.000		0.00
1125	900-00006	Added Item (Dollar)/ Project Lien QED Denver	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
1130	214-01010	Brush Layer Cutting	500.000	500.000		
			EACH	0.000	0.00	
			10.35000	500.000		5,175.00
1135	900-00006	Added Item (Dollar)/ Liquidated Damages	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 7,976,566.94	\$ 158,784.19
					\$ 7,730,192.31	
CAT NO0300 F-12-BW						
0950	202-00002	*Removal of Structure (Special)	1.000	1.000		
			EACH	0.000	0.00	
			13,040.72000	1.000		13,040.72
0955	206-00000	*Structure Excavation	268.000	268.000		
			CY	0.000	0.00	
			11.78000	268.000		3,157.04
0960	206-00065	Structure Backfill (Flow-Fill)	147.000	147.000		
			CY	0.000	0.00	
			74.00000	147.000		10,878.00

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 21
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-12-BW						
0965	206-00100	*Structure Backfill (Class 1)	623.000	623.000		
			CY	0.000	0.00	
			25.00000	623.000		15,575.00
0970	206-00200	*Structure Backfill (Class 2)	165.000	165.000		
			CY	0.000	0.00	
			8.00000	165.000		1,320.00
0975	206-00360	*Mechanical Reinforcement of Soil	623.000	623.000		
			CY	0.000	0.00	
			17.00000	623.000		10,591.00
0980	403-34751	Hot Mix Asphalt (Grading SX) (75) (PG 64-28)	0.000	0.000		
			TON	0.000	0.00	
			76.20000	0.000		0.00
0985	420-00510	Geotextile (Crack Reduction) (High Density)	355.000	355.000		
			SY	0.000	0.00	
			10.00000	355.000		3,550.00
0990	502-00460	*Pile Tip	24.000	24.000		
			EACH	0.000	0.00	
			140.44000	24.000		3,370.56
0995	502-02000	*Dynamic Load Testing	1.000	1.000		
			L S	0.000	0.00	
			7,370.72000	1.000		7,370.72
1000	502-11489	*Steel Piling (HP 14x89)	1,112.000	1,112.000		
			LF	0.000	0.00	
			104.03000	1,112.000		115,681.36
1005	515-00120	*Waterproofing (Membrane)	768.000	768.000		
			SY	0.000	0.00	
			18.73000	768.000		14,384.64
1010	601-01000	Concrete Class B	5.000	5.000		
			CY	0.000	0.00	
			321.88000	5.000		1,609.40
1015	601-03040	*Concrete Class D (Bridge)	381.000	381.000		
			CY	0.000	0.00	
			556.58000	381.000		212,056.98

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0015

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 F-12-BW							
1015		MATERIAL ALLOWANCE Precast Deck Panels		0.000			
			CY	0.000	0.00		
			473.09000	0.000		0.00	
1020	601-40400	*Structural Concrete Stain	404.000	404.000			
			SY	0.000	0.00		
			17.17000	404.000		6,936.68	
1025	602-00020	*Reinforcing Steel (Epoxy Coated)	93,770.000	93,770.000			
			LB	0.000	0.00		
			1.14000	93,770.000		106,897.80	
1030	606-10700	*Bridge Rail Type 7	216.000	216.000			
			LF	0.000	0.00		
			197.66000	216.000		42,694.56	
1035	609-40011	*Curb Type 4 (Section M)	164.000	164.000			
			LF	0.000	0.00		
			12.73000	164.000		2,087.72	
1040	610-00030	*Median Cover Material (Concrete)	307.000	307.000			
			SF	0.000	0.00		
			4.99000	307.000		1,531.93	
1045	613-00200	*2 Inch Electrical Conduit	224.000	224.000			
			LF	0.000	0.00		
			11.44000	224.000		2,562.56	
1050	613-00300	*3 Inch Electrical Conduit	448.000	448.000			
			LF	0.000	0.00		
			12.48000	448.000		5,591.04	
1055	618-00142	*Prestressed Concrete I (BT42)	728.000	728.000			
			LF	0.000	0.00		
			260.08000	728.000		189,338.24	
1055		MATERIAL ALLOWANCE Girders		0.000			
			LF	0.000	0.00		
			115.20000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	770,225.95 \$	0.00 \$	770,225.95

CONTID: C16439
 PCN: 16439-BID
 PROJECT: STA 0091-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0015

Page 23
 ESTIMATE RUN 12/09/2014
 15:01:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1060	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,750.68000	1.000		25,750.68
1065	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			30,900.82000	1.000		30,900.82
1070	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			5,150.14000	1.000		5,150.14
1140	900-00005	Added Item (Day)/ Liquidated Damages	0.000	0.000		
			DAY	-21.000	-86,100.00	
			4,100.00000	-21.000		-86,100.00
			CAT 0400	CURRENT AMT	\$ 61,801.64	\$ -86,100.00
			PROJECT TOTAL	CURRENT AMT	\$ 8,808,594.53	\$ 72,684.19
						\$ -24,298.36
						\$ 8,476,119.90