

ESTIMATE SUMMARY

CONTID: C16604

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 16604-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 317.0 DAYS

TIME ALLOW: 10/17/20(FIXED COMPLETION DAT

SH13 WY STATE LINE SOUTH OVERL

PERCENT TIME: 160.10

ORIG TIME ALLOW: 10/17/20(FIXED COMPLETION DAT

PROJECT NO: HB0132-017

SH13 WY STATE LINE SOUTH OVERL

NAME OF ROAD: 013B

PROJECT COUNTIES: MOFFAT

CONTRACTOR:

SIMON CONTRACTORS

PAY PERIOD ENDING 02/13/2009

DATE TIME STARTED 04/03/2008

4819 S. INDUSTRIAL SERVICE RD.

DATE LET 03/13/2008

DATE WORK BEGAN 05/27/2008

DATE AWARDED 03/19/2008

DATE TIME STOPPED

DATE CONTRACT EXECUTED 04/02/2008

DATE ACCEPTED

CHEYENNE WY 82007 307-632-7900

DATE NOTICE TO PROCEED 04/03/2008

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 4,764,527.57 PARTICIPATING	\$ 21,594.68	\$ 0.00
AWARD PROJECT AMT: \$ 4,470,973.70 NON-PARTICIPATING	4,551,153.10	203,453.73
PERCENT COMPLETE: 95.97% TOTAL EARNINGS	4,572,747.78	203,453.73
FUNDS AVAILABLE: \$ 191,779.79 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,572,747.78
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-67,064.61	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	4,505,683.17
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	4,505,683.17
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 203,453.73

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 02/13/2009

08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0010	202-00033	REMOVAL OF PIPE	2.000	2.000		
			EACH	0.000	0.00	
			9,200.00000	2.000		18,400.00
0015	202-00090	REMOVAL OF DELINEATOR	77.000	77.000		
			EACH	0.000	0.00	
			22.00000	77.000		1,694.00
0020	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	3,074.000	3,074.000		
			SY	0.000	0.00	
			5.00000	3,074.000		15,370.00
0025	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			10,000.00000	1.000		10,000.00
0030	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	44,814.000	44,814.000		
			CY	0.000	0.00	
			15.50000	44,814.000		694,617.00
0035	203-00100	MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0040	203-01100	PROOF ROLLING	0.000	0.000		
			HOUR	0.000	0.00	
			140.00000	0.000		0.00
0045	203-01500	BLADING	128.000	128.000		
			HOUR	0.000	0.00	
			192.00000	128.000		24,576.00
0050	203-01597	POTHOLING	12.000	12.000		
			HOUR	0.000	0.00	
			265.00000	12.000		3,180.00
0055	208-00002	*EROSION LOG (12 INCH)	19,500.000	19,158.000		
			LF	0.000	0.00	
			4.00000	19,158.000		76,632.00

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00011	*EROSION BALES (WEED FREE)	0.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0065	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0070	208-00100	SEDIMENT REMOVAL AND DISPOSAL	1.000	1.000		
			L S	0.000	0.00	
			3,800.00000	1.000		3,800.00
0075	208-00206	EROSION CONTROL SUPERVISOR	152.000	152.000		
			DAY	0.000	0.00	
			115.00000	152.000		17,480.00
0080	209-00600	DUST PALLIATIVE (MAGNESIUM CHLORIDE)	0.000	0.000		
			GAL	0.000	0.00	
			1.00000	0.000		0.00
0085	210-00011	RESET MAILBOX STRUCTURE (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			170.00000	0.000		0.00
0090	210-00810	RESET GROUND SIGN	16.000	16.000		
			EACH	0.000	0.00	
			170.00000	16.000		2,720.00
0095	212-00006	*SEEDING (NATIVE)	27.800	27.800		
			ACRE	0.000	0.00	
			600.00000	27.800		16,680.00
0100	212-00032	*SOIL CONDITIONING	27.800	0.000		
			ACRE	27.800	147,340.00	
			5,300.00000	27.800		147,340.00
0105	213-00004	*MULCHING (WEED FREE STRAW)	27.800	27.800		
			ACRE	0.000	0.00	
			550.00000	27.800		15,290.00
0110	213-00061	*MULCH TACKIFIER	5,560.000	0.000		
			LB	5,560.000	10,008.00	
			1.80000	5,560.000		10,008.00

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	215-00600	TRANSPLANT PLUG	0.000	0.000		
			EACH	0.000	0.00	
			52.00000	0.000		0.00
0120	216-00015	*SOIL RETENTION BLANKET (EXCELSIOR)	1,284.000	1,284.000		
			SY	0.000	0.00	
			1.40000	1,284.000		1,797.60
0125	304-06000	AGGREGATE BASE COURSE (CLASS 6)	22,221.620	22,221.620		
			TON	0.000	0.00	
			17.00000	22,221.620		377,767.54
0125		MATERIAL ALLOWANCE ABC CLASS 6		0.000		
			TON	0.000	0.00	
			8.70000	0.000		0.00
0130	310-00608	*FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (0-8")	69,110.000	69,110.000		
			SY	0.000	0.00	
			1.65000	69,110.000		114,031.50
0135	310-00610	*FULL DEPTH RECLAMATION OF HOT MIX ASPHALT PAVEMENT (8-12")	2,524.000	2,524.000		
			SY	0.000	0.00	
			2.15000	2,524.000		5,426.60
0140	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	147.910	147.910		
			TON	0.000	0.00	
			100.00000	147.910		14,791.00
0145	403-34701	HOT MIX ASPHALT (GRADING SX) (75)	22,980.430	22,980.430		
			TON	0.000	0.00	
			44.00000	22,980.430		1,011,138.92
0145		MATERIAL ALLOWANCE HMA AGGREGATE		0.000		
			TON	0.000	0.00	
			10.00000	0.000		0.00
0150	411-03355	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	0.000	0.000		
			TON	0.000	0.00	
			469.00000	0.000		0.00
0155	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	7,072.000	7,072.000		
			GAL	0.000	0.00	
			2.10000	7,072.000		14,851.20

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	503-00042	*DRILLED CAISSON (42 INCH)	17.000	17.000		
			LF	0.000	0.00	
			350.00000	17.000		5,950.00
0165	506-00209	RIPRAP (9 INCH)	10.000	10.000		
			CY	0.000	0.00	
			116.00000	10.000		1,160.00
0170	519-01000	EPOXY RESIN (INJECTION)	115.000	115.000		
			LF	0.000	0.00	
			44.00000	115.000		5,060.00
0175	601-03030	CONCRETE CLASS D (BOX CULVERT)	64.300	64.300		
			CY	0.000	0.00	
			630.00000	64.300		40,509.00
0180	601-03540	CONCRETE CLASS DT (DECK TOPPING)	0.000	0.000		
			CY	0.000	0.00	
			545.00000	0.000		0.00
0185	602-00020	REINFORCING STEEL (EPOXY COATED)	6,225.000	6,225.000		
			LB	0.000	0.00	
			3.00000	6,225.000		18,675.00
0190	603-10180	18 INCH CORRUGATED STEEL PIPE	413.000	413.000		
			LF	0.000	0.00	
			115.00000	413.000		47,495.00
0195	603-10240	24 INCH CORRUGATED STEEL PIPE	205.000	205.000		
			LF	0.000	0.00	
			135.00000	205.000		27,675.00
0200	603-30018	18 INCH STEEL END SECTION	27.000	27.000		
			EACH	0.000	0.00	
			520.00000	27.000		14,040.00
0205	603-30024	24 INCH STEEL END SECTION	5.000	5.000		
			EACH	0.000	0.00	
			815.00000	5.000		4,075.00
0210	604-00305	INLET TYPE C (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			7,200.00000	1.000		7,200.00

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	3,338.000	3,338.000		
			LF	0.000	0.00	
			16.85000	3,338.000		56,245.30
0220	606-02005	*END ANCHORAGE (FLARED)	18.000	18.000		
			EACH	0.000	0.00	
			1,600.00000	18.000		28,800.00
0225	607-11525	*FENCE (PLASTIC)	293.000	293.000		
			LF	0.000	0.00	
			4.00000	293.000		1,172.00
0230	612-00001	DELINEATOR (TYPE I)	72.000	72.000		
			EACH	0.000	0.00	
			28.00000	72.000		2,016.00
0235	612-00003	DELINEATOR (TYPE III)	76.000	76.000		
			EACH	0.000	0.00	
			33.00000	76.000		2,508.00
0240	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	167.000	167.000		
			LF	0.000	0.00	
			33.00000	167.000		5,511.00
0245	613-07023	*PULL BOX (24"X36"X24")	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0250	614-10125	*VARIABLE MESSAGE SIGN (GROUND MOUNTED)	1.000	1.000		
			EACH	0.000	0.00	
			104,000.00000	1.000		104,000.00
0255	614-30205	*VMS BUTTERFLY SUPPORT (ROADSIDE)	1.000	1.000		
			EACH	0.000	0.00	
			30,000.00000	1.000		30,000.00
0260	614-80386	*RUMBLE STRIP (SPECIAL)	41,740.000	41,740.000		
			LF	0.000	0.00	
			0.05000	41,740.000		2,087.00
0265	614-86105	*TELEMETRY (FIELD)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	625-00000	*CONSTRUCTION SURVEYING	1.000	0.730		
			L S	0.270	19,980.00	
			74,000.00000	1.000		74,000.00
0275	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			240,000.00000	1.000		240,000.00
0280	626-01000	PUBLIC INFORMATION SERVICES	0.000	0.000		
			L S	0.000	0.00	
			2,800.00000	0.000		0.00
0285	627-00001	*PAVEMENT MARKING PAINT	796.000	238.210		
			GAL	557.790	25,937.24	
			46.50000	796.000		37,014.00
0290	627-00005	*EPOXY PAVEMENT MARKING	1,438.000	1,438.000		
			GAL	0.000	0.00	
			72.00000	1,438.000		103,536.00
0295	629-01001	*SURVEY MONUMENT (TYPE 1)	0.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0300	630-00000	*FLAGGING	4,000.000	3,264.750		
			HOUR	0.000	0.00	
			28.00000	3,264.750		91,413.00
0305	630-00007	*TRAFFIC CONTROL INSPECTION	52.000	42.000		
			DAY	0.000	0.00	
			232.00000	42.000		9,744.00
0310	630-00012	*TRAFFIC CONTROL MANAGEMENT	135.000	104.000		
			DAY	0.000	0.00	
			770.00000	104.000		80,080.00
0315	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	24.000	21.600		
			EACH	0.000	0.00	
			39.00000	21.600		842.40
0320	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	57.000	51.300		
			EACH	0.000	0.00	
			39.00000	51.300		2,000.70

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0325	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	3.600		
			EACH	0.000	0.00	
			39.00000	3.600		140.40
0330	630-80348	*CONSTRUCTION INFORMATION SIGN	0.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0335	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.000	0.00	
			11,000.00000	1.800		19,800.00
0340	630-80360	*DRUM CHANNELIZING DEVICE	92.000	82.800		
			EACH	0.000	0.00	
			55.00000	82.800		4,554.00
0345	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	8.000	7.200		
			EACH	0.000	0.00	
			55.00000	7.200		396.00
0350	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	0.000	0.000		
			EACH	0.000	0.00	
			55.00000	0.000		0.00
0355	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0360	630-80380	*TRAFFIC CONE	150.000	135.000		
			EACH	0.000	0.00	
			6.00000	135.000		810.00
0365	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.900		
			EACH	0.000	0.00	
			17,000.00000	0.900		15,300.00
0370	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	700-70016	F/A FUEL COST ADJUSTMENT	13,000.000	12,523.010		
			F A	0.000	0.00	
			1.00000	12,523.010		12,523.01
0385	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70025	F/A QUALITY INCENTIVE PAYMENT	72,700.650	72,700.650		
			F A	0.000	0.00	
			1.00000	72,700.650		72,700.65
0400	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70070	F/A OBTAIN POWER AND PHONE	4,500.000	0.000		
			F A	188.490	188.49	
			1.00000	188.490		188.49
0425	630-80377	PORTABLE WATER FILLED BARRIER (TEMPORARY)	202.000	181.800		
			LF	0.000	0.00	
			62.00000	181.800		11,271.60
0430	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL) WIDE LOAD RESTRICTION SIGNS	222.000	199.800		
			SF	0.000	0.00	
			34.50000	199.800		6,893.10
0435	900-00006	ADDED ITEM (DOLLAR)/ REPAIR CRACKS IN CBC USING SIKA 123 PLUS	536.460	536.460		
			DOL	0.000	0.00	
			1.00000	536.460		536.46
0440	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - OVERWEIGHT TRUCKS	-200.000	-200.000		
			DOL	0.000	0.00	
			1.00000	-200.000		-200.00
0445	411-03352	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-28)	607.950	607.950		
			TON	0.000	0.00	
			469.00000	607.950		285,128.55

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0450	411-03355	ASPHALT CEMENT PERFORMANCE GRADE (PG 58-34)	641.800	641.800			
			TON	0.000	0.00		
			855.80000	641.800		549,252.44	
0455	202-04002	CLEAN CULVERT	18.000	18.000			
			EACH	0.000	0.00		
			2,130.00000	18.000		38,340.00	
0460	603-10120	12 INCH CORRUGATED STEEL PIPE	112.000	112.000			
			LF	0.000	0.00		
			62.00000	112.000		6,944.00	
0465	609-60011	CURB TYPE 6 (SECTION M)	2,165.000	2,165.000			
			LF	0.000	0.00		
			7.95000	2,165.000		17,211.75	
0470	615-00030	EMBANKMENT PROTECTOR TYPE 3	4.000	4.000			
			EACH	0.000	0.00		
			1,035.00000	4.000		4,140.00	
0475	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - ABC CLASS 6 - FAILING GRADATIONS	-11,970.720	-11,970.720			
			DOL	0.000	0.00		
			1.00000	-11,970.720		-11,970.72	
0480	900-00005	ADDED ITEM (DAY)/ LIQUIDATED DAMAGES	-11.000	-50.000			
			DAY	0.000	0.00		
			3,240.00000	-50.000		-162,000.00	
0485	411-10253	EMULSIFIED ASPHALT (CSS-1H) FOG COAT	4,231.000	4,231.000			
			GAL	0.000	0.00		
			5.60000	4,231.000		23,693.60	
0495	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	60.000	0.000			
			HOUR	0.000	0.00		
			44.55000	0.000		0.00	
0500	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) SKID LOADER	30.000	0.000			
			HOUR	0.000	0.00		
			97.45000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	4,742,932.89 \$	203,453.73 \$	4,551,153.09

CONTID: C16604
 PCN: 16604-BID
 PROJECT: HB0132-017

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 02/13/2009
 08:35:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING							
0410	620-00002	FIELD OFFICE (CLASS 2)	1.000 EACH 8,800.00000	1.000 0.000 1.000	0.00	8,800.00	
0415	620-00012	FIELD LABORATORY (CLASS 2)	1.000 EACH 8,800.00000	1.000 0.000 1.000	0.00	8,800.00	
0420	620-00020	SANITARY FACILITY	1.000 EACH 2,500.00000	1.000 0.000 1.000	0.00	2,500.00	
0490	700-70035	F/A LONG DISTANCE PHONE CHARGES	1,494.680 F A 1.00000	1,494.680 0.000 1,494.680	0.00	1,494.68	
			CAT 0400	CURRENT AMT \$	21,594.68 \$	0.00 \$	21,594.68
			PROJECT TOTAL	CURRENT AMT \$	4,764,527.57 \$	203,453.73 \$	4,572,747.77