

ESTIMATE SUMMARY

11:36:08

CONTID: C16657

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 16657-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 139.0 DAYS

TIME ALLOW:

350 WORK DAYS

PARKER RD/ARAPAHOE RD INTERCHANGE PHASE IV

PERCENT TIME: 39.71

ORIG TIME ALLOW:

350 WORK DAYS

PROJECT NO: STU 0831-107

PARKER RD/ARAPAHOE RD INTERCHANGE PHASE IV

NAME OF ROAD: 083A

PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

5670 FRANKLIN STREET

DENVER

CO 80216 303-297-0340

PAY PERIOD ENDING

01/25/2011

DATE TIME STARTED 06/21/2010

DATE LET

04/15/2010

DATE WORK BEGAN 06/21/2010

DATE AWARDED

05/05/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/19/2010

DATE ACCEPTED

DATE NOTICE TO PROCEED

06/21/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 18,687,751.59	PARTICIPATING	\$ 7,825,809.59	\$ 621,087.99
AWARD PROJECT AMT:	\$ 16,421,806.87	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	41.88%	TOTAL EARNINGS	7,825,809.59	621,087.99
FUNDS AVAILABLE:	\$ 10,861,942.00	STOCKPILED MATERIALS	539,710.55	353,610.65
		GROSS EARNINGS	8,365,520.14	974,698.64
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-208,203.05	-18,632.64
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	8,157,317.09	956,066.00
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	8,157,317.09	956,066.00
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 956,066.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 02/11/2011

11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00001	*CLEARING AND GRUBBING	32.000	32.000		
			ACRE	0.000	0.00	
			2,600.00000	32.000		83,200.00
0010	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			9,600.00000	1.000		9,600.00
0015	202-00010	*REMOVAL OF TREE	66.000	66.000		
			EACH	0.000	0.00	
			220.00000	66.000		14,520.00
0020	202-00015	REMOVAL OF HEADWALL	2.000	1.000		
			EACH	1.000	800.00	
			800.00000	2.000		1,600.00
0025	202-00019	REMOVAL OF INLET	13.000	7.000		
			EACH	0.000	0.00	
			725.00000	7.000		5,075.00
0030	202-00021	REMOVAL OF MANHOLE	6.000	1.000		
			EACH	3.000	2,400.00	
			800.00000	4.000		3,200.00
0035	202-00026	*REMOVAL OF SLOPE AND DITCH PAVING	319.660	0.000		
			SY	159.830	1,598.30	
			10.00000	159.830		1,598.30
0040	202-00027	REMOVAL OF RIPRAP	88.000	88.000		
			SY	0.000	0.00	
			25.00000	88.000		2,200.00
0045	202-00035	REMOVAL OF PIPE	2,463.000	1,701.000		
			LF	660.000	9,240.00	
			14.00000	2,361.000		33,054.00
0050	202-00037	REMOVAL OF END SECTION	8.000	8.000		
			EACH	0.000	0.00	
			350.00000	8.000		2,800.00
0055	202-00090	*REMOVAL OF DELINEATOR	180.000	0.000		
			EACH	90.000	900.00	
			10.00000	90.000		900.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00155	*REMOVAL OF WALL	194.000	194.000		
			LF	0.000	0.00	
			6.00000	194.000		1,164.00
0065	202-00155	*REMOVAL OF WALL (LANDSCAPE)	1,507.000	1,507.000		
			LF	0.000	0.00	
			8.00000	1,507.000		12,056.00
0070	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	3,258.000	3,258.000		
			SY	0.000	0.00	
			4.50000	3,258.000		14,661.00
0075	202-00200	*REMOVAL OF SIDEWALK	1,943.000	1,010.000		
			SY	738.000	3,690.00	
			5.00000	1,748.000		8,740.00
0080	202-00201	REMOVAL OF CURB	1,513.000	415.000		
			LF	1,098.000	4,392.00	
			4.00000	1,513.000		6,052.00
0085	202-00203	*REMOVAL OF CURB AND GUTTER	14,657.000	12,500.000		
			LF	276.000	552.00	
			2.00000	12,776.000		25,552.00
0090	202-00206	*REMOVAL OF CONCRETE CURB RAMP	45.000	0.000		
			SY	45.000	900.00	
			20.00000	45.000		900.00
0095	202-00210	*REMOVAL OF CONCRETE PAVEMENT	18,452.000	16,507.000		
			SY	0.000	0.00	
			6.66000	16,507.000		109,936.62
0100	202-00220	*REMOVAL OF ASPHALT MAT	34,459.000	12,061.000		
			SY	0.000	0.00	
			3.08000	12,061.000		37,147.88
0105	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	2,062.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0110	202-00250	REMOVAL OF PAVEMENT MARKING	10,682.000	10,682.000		
			SF	0.000	0.00	
			0.80000	10,682.000		8,545.60

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00700	*REMOVAL OF LIGHT STANDARD	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0120	202-01000	*REMOVAL OF FENCE	3,337.000	1,964.000		
			LF	0.000	0.00	
			0.75000	1,964.000		1,473.00
0125	202-01010	REMOVAL OF SILT FENCE	680.000	680.000		
			LF	0.000	0.00	
			0.70000	680.000		476.00
0130	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	435.000	130.000		
			LF	0.000	0.00	
			2.20000	130.000		286.00
0135	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0140	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0145	202-05150	*SANDBLASTING	1,000.000	0.000		
			SF	420.000	252.00	
			0.60000	420.000		252.00
0150	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	262,776.000	247,009.000		
			CY	13,139.000	63,724.15	
			4.85000	260,148.000		1,261,717.80
0151	203-00040	UNCLASSIFIED EXCAVATION (SPECIAL) SUPPLEMENTAL EXCAVATION NIGHT HAUL SW RAMP	11,987.000	11,987.000		
			CY	0.000	0.00	
			0.86000	11,987.000		10,308.82
0155	203-00100	*MUCK EXCAVATION	2,107.000	2,107.000		
			CY	0.000	0.00	
			22.00000	2,107.000		46,354.00
0160	203-01100	PROOF ROLLING	40.000	5.000		
			HOUR	0.000	0.00	
			125.00000	5.000		625.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	203-01597	POTHOLING	500.000	236.500		
			hour	0.000	0.00	
			140.00000	236.500		33,110.00
0170	203-01622	*SWEEPING (WITH PICKUP BROOM)	300.000	246.000		
			hour	47.000	5,875.00	
			125.00000	293.000		36,625.00
0175	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	33.000	7.000		
			cy	12.000	1,080.00	
			90.00000	19.000		1,710.00
0180	207-00205	*TOPSOIL	11,346.000	4,538.000		
			cy	0.000	0.00	
			17.77000	4,538.000		80,640.26
0185	207-01110	*PLANTER SOIL MIX	1,380.000	0.000		
			cy	0.000	0.00	
			40.00000	0.000		0.00
0190	208-00003	*EROSION LOG (18 INCH)	45,240.000	4,030.000		
			lf	100.000	400.00	
			4.00000	4,130.000		16,520.00
0190		MATERIAL ALLOWANCE EROSION LOGS		19,010.000		
			lf	-100.000	-326.00	
			3.26000	18,910.000		61,646.60
0195	208-00011	*EROSION BALES (WEED FREE)	7,300.000	652.000		
			each	49.000	367.50	
			7.50000	701.000		5,257.50
0195		MATERIAL ALLOWANCE EROSION BALES		2,410.000		
			each	-49.000	-171.50	
			3.50000	2,361.000		8,263.50
0200	208-00020	*SILT FENCE	25,600.000	21,266.000		
			lf	570.000	712.50	
			1.25000	21,836.000		27,295.00
0205	208-00033	SEDIMENT TRAP	2.000	0.000		
			each	0.000	0.00	
			1,400.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	208-00034	*GRAVEL BAG	200.000	100.000		
			LF	0.000	0.00	
			6.00000	100.000		600.00
0215	208-00045	*CONCRETE WASHOUT STRUCTURE	8.000	3.000		
			EACH	0.000	0.00	
			900.00000	3.000		2,700.00
0220	208-00050	*STORM DRAIN INLET PROTECTION	33.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0225	208-00051	*STORM DRAIN INLET PROTECTION (TYPE 1)	2,851.000	2,641.000		
			LF	210.000	1,176.00	
			5.60000	2,851.000		15,965.60
0230	208-00070	*VEHICLE TRACKING PAD	10.000	7.000		
			EACH	0.000	0.00	
			1,800.00000	7.000		12,600.00
0235	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	740.000	116.000		
			HOUR	22.000	484.00	
			22.00000	138.000		3,036.00
0240	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	740.000	129.000		
			HOUR	0.000	0.00	
			60.00000	129.000		7,740.00
0245	208-00206	EROSION CONTROL SUPERVISOR	740.000	137.000		
			DAY	23.000	23.00	
			1.00000	160.000		160.00
0250	208-00300	TEMPORARY BERMS	395.000	220.000		
			LF	100.000	600.00	
			6.00000	320.000		1,920.00
0255	210-00001	RESET STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0260	210-00010	*RESET MAILBOX STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	210-04015	MODIFY MANHOLE	1.000	0.000		
			EACH	1.000	1,700.00	
			1,700.00000	1.000		1,700.00
0270	211-03005	DEWATERING	1.000	0.900		
			L S	0.100	4,500.00	
			45,000.00000	1.000		45,000.00
0275	212-00006	*SEEDING (NATIVE)	24.300	6.000		
			ACRE	0.000	0.00	
			341.95000	6.000		2,051.70
0280	212-01200	*LANDSCAPE RESTORATION	1.000	0.000		
			L S	0.000	0.00	
			918.75000	0.000		0.00
0285	213-00002	*MULCHING (WEED FREE HAY)	15.600	6.000		
			ACRE	0.000	0.00	
			498.45000	6.000		2,990.70
0290	213-00061	*MULCH TACKIFIER	2,340.000	1,804.500		
			LB	301.500	268.34	
			0.89000	2,106.000		1,874.34
0295	213-00100	*SOIL BINDER	20.000	0.000		
			ACRE	0.000	0.00	
			302.84000	0.000		0.00
0300	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	36,945.000	3,627.000		
			SY	0.000	0.00	
			1.22000	3,627.000		4,424.94
0305	217-00020	*HERBICIDE TREATMENT	300.000	0.000		
			HOUR	0.000	0.00	
			65.06000	0.000		0.00
0310	304-06000	AGGREGATE BASE COURSE (CLASS 6)	25,335.000	10,134.000		
			TON	0.000	0.00	
			16.00000	10,134.000		162,144.00
0315	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	100.000	85.180		
			TON	0.000	0.00	
			110.00000	85.180		9,369.80

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	403-34871	HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	1,663.000	0.000		
			TON	0.000	0.00	
			58.00000	0.000		0.00
0321	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	328.500	0.000		
			TON	328.500	16,490.70	
			50.20000	328.500		16,490.70
0325	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	680.000	0.000		
			GAL	0.000	0.00	
			2.50000	0.000		0.00
0330	412-00800	*CONCRETE PAVEMENT (8 INCH)	19,533.000	15,083.000		
			SY	0.000	0.00	
			31.95000	15,083.000		481,901.85
0335	412-00900	*CONCRETE PAVEMENT (9 INCH)	24,110.000	0.000		
			SY	0.000	0.00	
			33.35000	0.000		0.00
0340	412-01000	*CONCRETE PAVEMENT (10 INCH)	31,257.000	2,439.000		
			SY	0.000	0.00	
			34.70000	2,439.000		84,633.30
0345	504-08050	STONE LANDSCAPE WALL (SPECIAL)	140.000	0.000		
			SF	0.000	0.00	
			180.00000	0.000		0.00
0350	504-08255	MASONRY LANDSCAPE WALL (DRY STACK)	479.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0355	514-01040	*BIKEWAY RAILING (STEEL)	565.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0360	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	100.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0365	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	738.000	0.000		
			LF	0.000	0.00	
			11.15000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	2,683.000	0.000		
			LF	0.000	0.00	
			37.10000	0.000		0.00
0375	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	1,840.000	1,370.000		
			LF	220.000	6,501.00	
			29.55000	1,590.000		46,984.50
0380	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	331.000	0.000		
			LF	0.000	0.00	
			76.45000	0.000		0.00
0385	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	2,679.000	0.000		
			LF	0.000	0.00	
			31.70000	0.000		0.00
0390	606-01340	*END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			525.00000	0.000		0.00
0395	606-01370	*TRANSITION TYPE 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,010.00000	0.000		0.00
0400	606-01380	*TRANSITION TYPE 3H	1.000	0.000		
			EACH	0.000	0.00	
			520.00000	0.000		0.00
0405	606-02005	*END ANCHORAGE (FLARED)	2.000	0.000		
			EACH	0.000	0.00	
			1,340.00000	0.000		0.00
0410	607-11525	*FENCE (PLASTIC)	400.000	400.000		
			LF	0.000	0.00	
			2.40000	400.000		960.00
0415	607-53172	*FENCE CHAIN LINK (72 INCH)	49.000	0.000		
			LF	0.000	0.00	
			34.55000	0.000		0.00
0420	607-60112	*12 FOOT GATE	1.000	0.000		
			EACH	0.000	0.00	
			419.60000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	608-00006	*CONCRETE SIDEWALK (6 INCH)	6,393.000	3,516.000		
			SY	0.000	0.00	
			21.00000	3,516.000		73,836.00
0430	608-00010	*CONCRETE CURB RAMP	120.000	0.000		
			SY	0.000	0.00	
			40.00000	0.000		0.00
0435	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	6,485.000	1,870.000		
			LF	0.000	0.00	
			10.00000	1,870.000		18,700.00
0440	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	11,985.000	4,063.000		
			LF	0.000	0.00	
			12.80000	4,063.000		52,006.40
0445	609-24002	*GUTTER TYPE 2 (2 FOOT)	133.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0450	609-24008	*GUTTER TYPE 2 (8 FOOT)	43.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0455	610-00020	*MEDIAN COVER MATERIAL (PATTERNED CONCRETE)	63,333.000	17,326.000		
			SF	0.000	0.00	
			3.50000	17,326.000		60,641.00
0460	612-00001	*DELINEATOR (TYPE I)	160.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0465	612-00002	*DELINEATOR (TYPE II)	110.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0470	612-00003	*DELINEATOR (TYPE III)	10.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0475	614-85003	*IMPACT ATTENUATOR (LOW MAINTENANCE)	6.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0480	625-00000	CONSTRUCTION SURVEYING	1.000	0.380		
			L S	0.110	16,412.00	
			149,200.00000	0.490		73,108.00
0485	625-00001	CONSTRUCTION SURVEYING (HOURLY)	200.000	80.000		
			HOURLY	0.000	0.00	
			80.00000	80.000		6,400.00
0490	626-00000	*MOBILIZATION	1.000	0.531		
			L S	0.000	0.00	
			1,668,000.00000	0.531		885,708.00
0495	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.250		
			L S	0.000	0.00	
			8,500.00000	0.250		2,125.00
0500	629-01001	SURVEY MONUMENT (TYPE 1)	30.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0505	629-01031	SURVEY MONUMENT (TYPE 3A)	1.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0510	630-00000	*FLAGGING	5,000.000	1,422.750		
			HOURLY	222.250	4,445.00	
			20.00000	1,645.000		32,900.00
0515	630-00003	*UNIFORMED TRAFFIC CONTROL	500.000	178.000		
			HOURLY	37.500	2,062.50	
			55.00000	215.500		11,852.50
0520	630-00004	*TRAFFIC CONTROL VEHICLE	4.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0525	630-00007	*TRAFFIC CONTROL INSPECTION	175.000	61.000		
			DAY	9.000	810.00	
			90.00000	70.000		6,300.00
0530	630-00012	*TRAFFIC CONTROL MANAGEMENT	350.000	127.000		
			DAY	19.000	8,360.00	
			440.00000	146.000		64,240.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	630-80360	*DRUM CHANNELIZING DEVICE	300.000	150.000		
			EACH	0.000	0.00	
			20.00000	150.000		3,000.00
0540	630-80380	*TRAFFIC CONE	400.000	150.000		
			EACH	50.000	250.00	
			5.00000	200.000		1,000.00
0545	700-70010	F/A MINOR CONTRACT REVISIONS	1,150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70016	F/A FUEL COST ADJUSTMENT	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0570	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70020	F/A ON-THE-JOB TRAINEE	9,600.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0590	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70034	F/A STANDING DRB	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70050	F/A REMOVAL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70070	F/A OBTAIN POWER SOURCE	55,000.000	43,385.890		
			F A	0.000	0.00	
			1.00000	43,385.890		43,385.89
0610	700-70100	F/A RELOCATE UTILITIES	11,950.510	11,950.510		
			F A	0.000	0.00	
			1.00000	11,950.510		11,950.51
0615	700-70310	F/A LANDSCAPING	160,000.000	27,036.250		
			F A	10,077.500	10,077.50	
			1.00000	37,113.750		37,113.75
0620	700-70380	F/A EROSION CONTROL	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	25,000.000	14,298.650		
			F A	0.000	0.00	
			1.00000	14,298.650		14,298.65
0626	900-00006	ADDED ITEM (DOLLAR)/ PROJECT CELL PHONE AND SERVICE	167.770	167.770		
			DOL	0.000	0.00	
			1.00000	167.770		167.77
0846	700-70210	F/A LIGHTS DETOUR LIGHTING	38,018.520	38,018.520		
			F A	0.000	0.00	
			1.00000	38,018.520		38,018.52
			CAT 0200	CURRENT AMT	\$ 11,127,128.24 \$	170,545.99 \$ 4,322,262.30

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0630	202-00250	*REMOVAL OF PAVEMENT MARKING	3,700.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0635	202-00810	*REMOVAL OF GROUND SIGN	28.000	28.000		
			EACH	0.000	0.00	
			75.00000	28.000		2,100.00
0640	202-00821	*REMOVAL OF SIGN PANEL	7.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0645	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			1,600.00000	1.000		1,600.00
0650	210-00810	*RESET GROUND SIGN	21.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0655	210-00815	*RESET SIGN PANEL	13.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0660	210-00866	*RESET FIRE PREEMPTION UNIT AND TIMER	1.000	0.000		
			EACH	0.000	0.00	
			357.00000	0.000		0.00
0665	503-00036	*DRILLED CAISSON (36 INCH)	58.000	0.000		
			LF	0.000	0.00	
			170.00000	0.000		0.00
0670	503-00042	*DRILLED CAISSON (42 INCH)	18.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0675	503-00048	*DRILLED CAISSON (48 INCH)	60.000	0.000		
			LF	0.000	0.00	
			235.00000	0.000		0.00
0680	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	5,300.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0685	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	600.000	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0690	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	2,230.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0695	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	720.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0700	613-07040	*PULL BOX (30"X48"X24")	1.000	0.000		
			EACH	0.000	0.00	
			950.00000	0.000		0.00
0705	613-10000	*WIRING	0.500	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0710	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			295.00000	0.000		0.00
0715	614-00011	*SIGN PANEL (CLASS I)	231.000	18.000		
			SF	0.000	0.00	
			14.50000	18.000		261.00
0720	614-00012	*SIGN PANEL (CLASS II)	410.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0725	614-00013	*SIGN PANEL (CLASS III)	673.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
0730	614-00615	*STEEL SIGN POST (W 6X15)	35.000	0.000		
			LF	0.000	0.00	
			49.50000	0.000		0.00
0735	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	798.000	0.000		
			LF	0.000	0.00	
			19.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0740	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)(SLIPBASE)	60.000	0.000		
		EACH		0.000	0.00	
			130.00000	0.000		0.00
0745	614-03002	*CONCRETE FOOTING (TYPE 2)	2.000	0.000		
		EACH		0.000	0.00	
			1,500.00000	0.000		0.00
0750	614-31275	MONOTUBE OVERHEAD SIGN CANTILEVER (12.75 INCH DIAMETER)	1.000	0.000		
		EACH		0.000	0.00	
			18,000.00000	0.000		0.00
0755	614-31800	MONOTUBE OVERHEAD SIGN CANTILEVER (18 INCH DIAMETER)	1.000	0.000		
		EACH		0.000	0.00	
			20,000.00000	0.000		0.00
0760	614-32000	MONOTUBE OVERHEAD SIGN CANTILEVER (20 INCH DIAMETER)	1.000	0.000		
		EACH		0.000	0.00	
			22,000.00000	0.000		0.00
0765	614-70000	*PROGRAMMABLE TRAFFIC SIGNAL FACE	4.000	0.000		
		EACH		0.000	0.00	
			3,411.00000	0.000		0.00
0765		MATERIAL ALLOWANCE TRAFFIC SIGNAL		4.000		
		EACH		0.000	0.00	
			2,046.60000	4.000		8,186.40
0770	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	8.000	0.000		
		EACH		0.000	0.00	
			570.00000	0.000		0.00
0770		MATERIAL ALLOWANCE TRAFFIC SIGNAL COUNT DOWN		8.000		
		EACH		0.000	0.00	
			342.00000	8.000		2,736.00
0775	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	22.000	0.000		
		EACH		0.000	0.00	
			711.00000	0.000		0.00
0775		MATERIAL ALLOWANCE TRAFFIC SIGNAL		22.000		
		EACH		0.000	0.00	
			426.60000	22.000		9,385.20

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0780	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0780		MATERIAL ALLOWANCE TRAFFIC SIGNALS		1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00
0785	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	1,550.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0785		MATERIAL ALLOWANCE LOOP WIRE		1,550.000		
			LF	0.000	0.00	
			3.00000	1,550.000		4,650.00
0790	614-72889	*TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	8.000	0.000		
			EACH	0.000	0.00	
			685.00000	0.000		0.00
0795	614-81130	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-30 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			10,477.00000	0.000		0.00
0800	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			10,750.00000	0.000		0.00
0805	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			11,800.00000	0.000		0.00
0810	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			16,222.00000	0.000		0.00
0815	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			23,787.00000	0.000		0.00
0815		MATERIAL ALLOWANCE CONTROLLER CABINET		1.000		
			EACH	0.000	0.00	
			14,272.20000	1.000		14,272.20

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0820	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	900.000	0.000		
		LF		0.000	0.00	
			6.00000	0.000		0.00
0825	614-87020	*OPTICAL TRANSCEIVER	2.000	0.000		
		EACH		0.000	0.00	
			3,000.00000	0.000		0.00
0830	614-87320	*CLOSED CIRCUIT TELEVISION	2.000	0.000		
		EACH		0.000	0.00	
			6,050.00000	0.000		0.00
0835	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
		L S		0.000	0.00	
			1,875.00000	0.000		0.00
0840	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	6,200.000	0.000		
		LF		0.000	0.00	
			4.00000	0.000		0.00
0845	621-00425	*DETOUR	1.000	0.500		
		L S		0.000	0.00	
			500,000.00000	0.500		250,000.00
0850	627-00005	*EPOXY PAVEMENT MARKING	91.000	51.000		
		GAL		0.000	0.00	
			56.00000	51.000		2,856.00
0855	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	970.000	0.000		
		SF		0.000	0.00	
			8.25000	0.000		0.00
0860	627-03001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE III)	10,754.000	0.000		
		SF		0.000	0.00	
			7.00000	0.000		0.00
0865	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	974.000	0.000		
		SF		0.000	0.00	
			10.00000	0.000		0.00
0870	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,589.000	0.000		
		SF		0.000	0.00	
			9.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 19
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0875	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	11.000	5.500		
			EACH	0.000	0.00	
			75.00000	5.500		412.50
0880	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	37.000	14.000		
			EACH	0.000	0.00	
			50.00000	14.000		700.00
0885	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	71.000	13.500		
			EACH	0.000	0.00	
			50.00000	13.500		675.00
0890	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	12.000	6.000		
			EACH	0.000	0.00	
			50.00000	6.000		300.00
0895	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	128.000	50.000		
			SF	0.000	0.00	
			15.00000	50.000		750.00
0900	630-80355	PORTABLE MESSAGE SIGN PANEL	8.000	2.000		
			EACH	0.000	0.00	
			100.00000	2.000		200.00
0905	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0910	630-80370	CONCRETE BARRIER (TEMPORARY)	3,500.000	1,663.000		
			LF	0.000	0.00	
			15.00000	1,663.000		24,945.00
0915	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	8.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0920	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.500		
			EACH	0.000	0.00	
			20,000.00000	0.500		10,000.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0925	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	1.000	1.000		
			EACH	0.000	0.00	
			80,000.00000	1.000		80,000.00
			CAT 0201	CURRENT AMT \$	1,268,871.50 \$	0.00 \$ 420,829.30
CAT NO0202 CBC & RETAINING WALL						
0930	206-00000	*STRUCTURE EXCAVATION	2,693.000	2,693.000		
			CY	0.000	0.00	
			7.00000	2,693.000		18,851.00
0935	206-00100	STRUCTURE BACKFILL (CLASS 1)	3,982.000	1,872.000		
			CY	0.000	0.00	
			18.00000	1,872.000		33,696.00
0940	514-00200	*PEDESTRIAN RAILING (STEEL)	367.000	0.000		
			LF	0.000	0.00	
			112.00000	0.000		0.00
0945	601-03030	CONCRETE CLASS D (BOX CULVERT)	637.000	637.000		
			CY	0.000	0.00	
			280.00000	637.000		178,360.00
0950	601-03040	CONCRETE CLASS D (BRIDGE)	180.000	0.000		
			CY	0.000	0.00	
			275.00000	0.000		0.00
0955	601-03050	CONCRETE CLASS D (WALL)	802.000	148.000		
			CY	0.000	0.00	
			270.00000	148.000		39,960.00
0960	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	1,770.000	0.000		
			SF	0.000	0.00	
			2.85000	0.000		0.00
0965	602-00000	*REINFORCING STEEL	229,104.000	179,701.000		
			LB	0.000	0.00	
			0.50000	179,701.000		89,850.50
0965		MATERIAL ALLOWANCE REINFORCING STEEL		0.000		
			LB	0.000	0.00	
			0.35000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 21
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 CBC & RETAINING WALL						
0970	602-00020	*REINFORCING STEEL (EPOXY COATED)	75,843.000	48,331.000		
			LB	0.000	0.00	
			0.60000	48,331.000		28,998.60
0975	606-10700	*BRIDGE RAIL TYPE 7	603.000	0.000		
			LF	0.000	0.00	
			33.75000	0.000		0.00
0976	613-01100	1 INCH ELECTRICAL CONDUIT (PLASTIC) AT LOOP RAMP AND RING ROAD BOX CULVERTS	460.000	460.000		
			LF	0.000	0.00	
			13.32000	460.000		6,127.20
			CAT 0202	CURRENT AMT \$	767,611.75 \$	0.00 \$ 395,843.30
CAT NO0203 DRAINAGE						
0980	206-00000	*STRUCTURE EXCAVATION	1,876.000	1,876.000		
			CY	0.000	0.00	
			7.00000	1,876.000		13,132.00
0985	206-00100	STRUCTURE BACKFILL (CLASS 1)	223.000	0.000		
			CY	0.000	0.00	
			18.00000	0.000		0.00
0990	206-00200	STRUCTURE BACKFILL (CLASS 2)	238.000	238.000		
			CY	0.000	0.00	
			13.00000	238.000		3,094.00
0995	206-01000	BED COURSE MATERIAL	42.000	0.000		
			CY	0.000	0.00	
			35.00000	0.000		0.00
1000	210-04015	MODIFY MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1005	210-04020	MODIFY INLET	1.000	1.000		
			EACH	0.000	0.00	
			3,100.00000	1.000		3,100.00
1010	210-04025	MODIFY STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 22
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1015	420-00113	GEOTEXTILE (DRAINAGE) (CLASS 2)	33.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1020	504-03411	RETAINING WALL (BOULDER)	1,863.000	0.000		
			SF	0.000	0.00	
			45.00000	0.000		0.00
1025	506-00209	RIPRAP (9 INCH)	17.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1030	506-00218	RIPRAP (18 INCH)	170.000	34.000		
			CY	0.000	0.00	
			45.00000	34.000		1,530.00
1035	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	186.000	0.000		
			CY	0.000	0.00	
			280.00000	0.000		0.00
1040	601-01000	CONCRETE CLASS B	50.000	0.000		
			CY	15.000	5,400.00	
			360.00000	15.000		5,400.00
1045	601-03030	CONCRETE CLASS D (BOX CULVERT)	6.000	6.000		
			CY	0.000	0.00	
			280.00000	6.000		1,680.00
1050	602-00000	*REINFORCING STEEL	3,289.000	3,289.000		
			LB	0.000	0.00	
			0.50000	3,289.000		1,644.50
1055	603-01125	12 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	37.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1060	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,857.000	2,667.000		
			LF	36.000	1,260.00	
			35.00000	2,703.000		94,605.00
1065	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	2,343.000	2,343.000		
			LF	0.000	0.00	
			40.00000	2,343.000		93,720.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 23
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1070	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	242.000	242.000		
			LF	0.000	0.00	
			85.00000	242.000		20,570.00
1075	603-01425	42 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	259.000	259.000		
			LF	0.000	0.00	
			95.00000	259.000		24,605.00
1080	603-01485	48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	778.000	738.000		
			LF	40.000	4,400.00	
			110.00000	778.000		85,580.00
1085	603-01545	54 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	744.000	744.000		
			LF	0.000	0.00	
			160.00000	744.000		119,040.00
1090	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	47.000	47.000		
			LF	0.000	0.00	
			170.00000	47.000		7,990.00
1095	603-01785	78 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	449.000	0.000		
			LF	370.000	107,300.00	
			290.00000	370.000		107,300.00
1100	603-01905	90 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	334.000	334.000		
			LF	0.000	0.00	
			360.00000	334.000		120,240.00
1105	603-03480	48 INCH REINFORCED CONCRETE PIPE SPECIAL	48.000	40.000		
			LF	8.000	4,080.00	
			510.00000	48.000		24,480.00
1110	603-03780	78 INCH REINFORCED CONCRETE PIPE SPECIAL	40.000	0.000		
			LF	8.000	1,360.00	
			170.00000	8.000		1,360.00
1115	603-05018	18 INCH REINFORCED CONCRETE END SECTION	7.000	5.000		
			EACH	0.000	0.00	
			600.00000	5.000		3,000.00
1120	603-05048	48 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 24
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1125	603-05054	54 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
1130	603-07240	*24 INCH REINFORCED CONCRETE PIPE (JACKED)	128.000	0.000		
			LF	0.000	0.00	
			290.00000	0.000		0.00
1135	603-07480	*48 INCH REINFORCED CONCRETE PIPE (JACKED)	130.000	125.000		
			LF	5.000	3,100.00	
			620.00000	130.000		80,600.00
1140	603-07540	*54 INCH REINFORCED CONCRETE PIPE (JACKED)	320.000	320.000		
			LF	0.000	0.00	
			570.00000	320.000		182,400.00
1145	603-50004	4 INCH PLASTIC PIPE	50.000	0.000		
			LF	50.000	350.00	
			7.00000	50.000		350.00
1150	603-50015	15 INCH PLASTIC PIPE	347.000	80.000		
			LF	0.000	0.00	
			42.00000	80.000		3,360.00
1155	603-70806	8X6 FOOT CONCRETE BOX CULVERT (PRECAST)	228.000	228.000		
			LF	0.000	0.00	
			425.00000	228.000		96,900.00
1160	604-00305	INLET TYPE C (5 FOOT)	7.000	7.000		
			EACH	0.000	0.00	
			2,100.00000	7.000		14,700.00
1165	604-00350	INLET TYPE C (SPECIAL)	2.000	0.000		
			EACH	2.000	4,400.00	
			2,200.00000	2.000		4,400.00
1170	604-00510	INLET TYPE D (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
1175	604-00515	INLET TYPE D (15 FOOT)	1.000	0.000		
			EACH	1.000	3,600.00	
			3,600.00000	1.000		3,600.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 25
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1180	604-00610	INLET TYPE D (DOUBLE) (10 FOOT) (SPECIAL)	1.000	0.000		
			EACH	1.000	8,200.00	
			8,200.00000	1.000		8,200.00
1185	604-16005	INLET TYPE 16 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
1190	604-19105	INLET TYPE R L 5 (5 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
1195	604-19205	INLET TYPE R L 10 (5 FOOT)	9.000	4.000		
			EACH	0.000	0.00	
			4,300.00000	4.000		17,200.00
1200	604-19210	INLET TYPE R L 10 (10 FOOT)	3.000	2.000		
			EACH	0.000	0.00	
			5,300.00000	2.000		10,600.00
1205	604-19305	INLET TYPE R L 15 (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
1210	604-19310	INLET TYPE R L 15 (10 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00
1215	604-19405	INLET TYPE R SPECIAL (5 FOOT)	3.000	2.000		
			EACH	1.000	7,000.00	
			7,000.00000	3.000		21,000.00
1220	604-19600	*INLET (SAND FILTER)	1.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
1225	604-20001	OUTLET STRUCTURE	1.000	0.750		
			L S	0.250	10,250.00	
			41,000.00000	1.000		41,000.00
1230	604-25005	VANE GRATE INLET (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 26
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1235	604-25010	VANE GRATE INLET (10 FOOT)	5.000	5.000		
			EACH	0.000	0.00	
			2,600.00000	5.000		13,000.00
1240	604-30000	MANHOLE SLAB BASE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
1245	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00
1250	604-30010	MANHOLE SLAB BASE (10 FOOT)	11.000	10.000		
			EACH	1.000	3,300.00	
			3,300.00000	11.000		36,300.00
1255	604-30015	MANHOLE SLAB BASE (15 FOOT)	6.000	6.000		
			EACH	0.000	0.00	
			3,800.00000	6.000		22,800.00
1260	604-30020	MANHOLE SLAB BASE (20 FOOT)	3.000	2.000		
			EACH	1.000	4,800.00	
			4,800.00000	3.000		14,400.00
1265	604-31000	MANHOLE BOX BASE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			20,000.00000	1.000		20,000.00
1270	604-31020	MANHOLE BOX BASE (20 FOOT)	2.000	0.000		
			EACH	2.000	22,000.00	
			11,000.00000	2.000		22,000.00
1275	604-39000	MANHOLE SPECIAL	1.000	0.000		
			EACH	1.000	7,800.00	
			7,800.00000	1.000		7,800.00
1280	608-10010	*SIDEWALK DRAIN	1.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
1285	609-23000	*GUTTER (SPECIAL)	728.000	0.000		
			LF	0.000	0.00	
			33.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 02/11/2011

11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1290	616-30036	36 INCH TRASH GUARD (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,400.00000	0.000		0.00
			CAT 0203	CURRENT AMT \$	1,722,244.50 \$	198,600.00 \$
CAT NO0204 LIGHTING						
1295	202-00040	*REMOVAL OF ELECTRICAL CONDUIT	1,400.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1300	210-00750	*RESET LIGHT STANDARD	5.000	0.000		
			EACH	0.000	0.00	
			1,352.00000	0.000		0.00
1305	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	8,300.000	6,480.000		
			LF	60.000	420.00	
			7.00000	6,540.000		45,780.00
1310	613-01250	*2-1/2 INCH ELECTRICAL CONDUIT (PLASTIC)	600.000	200.000		
			LF	0.000	0.00	
			11.00000	200.000		2,200.00
1315	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	600.000	390.000		
			LF	80.000	880.00	
			11.00000	470.000		5,170.00
1320	613-10000	*WIRING	0.500	0.250		
			L S	0.250	15,000.00	
			60,000.00000	0.500		30,000.00
1325	613-12000	*LUMINAIRE FLUORESCENT (TUNNEL)	26.000	0.000		
			EACH	0.000	0.00	
			317.00000	0.000		0.00
1330	613-16010	*LIGHT STANDARD AND LUMINAIRE (DECORATIVE)	8.000	0.000		
			EACH	0.000	0.00	
			3,920.00000	0.000		0.00
1335	613-34400	*LIGHT STANDARD METAL (40 FOOT)	22.000	12.000		
			EACH	0.000	0.00	
			1,870.00000	12.000		22,440.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 28
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0204 LIGHTING						
1340	613-40000	*CONCRETE FOUNDATION PAD	5.000	4.000		
			EACH	1.000	477.00	
			477.00000	5.000		2,385.00
1345	613-40010	*LIGHT STANDARD FOUNDATION	30.000	17.000		
			EACH	3.000	2,655.00	
			885.00000	20.000		17,700.00
1350	613-50100	*LIGHTING CONTROL CENTER	5.000	3.000		
			EACH	2.000	12,958.00	
			6,479.00000	5.000		32,395.00
1355	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
1360	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	22.000	12.000		
			EACH	0.000	0.00	
			295.00000	12.000		3,540.00
			CAT 0204	CURRENT AMT \$	271,822.00 \$	32,390.00 \$
						161,610.00
CAT NO0205 UTILITIES						
1365	202-00021	REMOVAL OF MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1370	202-00031	REMOVAL OF FIRE HYDRANT	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
1375	202-00032	REMOVAL OF VALVE	5.000	2.000		
			EACH	0.000	0.00	
			400.00000	2.000		800.00
1380	202-00035	REMOVAL OF PIPE	882.000	210.000		
			LF	0.000	0.00	
			14.00000	210.000		2,940.00
1385	202-00040	*REMOVAL OF ELECTRICAL CONDUIT	200.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 29
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 UTILITIES						
1390	202-00827	*REMOVAL OF PULL BOX	1.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
1395	202-04001	PLUG CULVERT	5.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
1400	202-04100	ABANDON WELL	11.000	11.000		
			EACH	0.000	0.00	
			500.00000	11.000		5,500.00
1405	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	212.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1410	210-00827	*RESET PULL BOX	2.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
1415	210-01710	RESET VALVE	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
1420	210-04010	ADJUST MANHOLE	3.000	0.000		
			EACH	3.000	1,800.00	
			600.00000	3.000		1,800.00
1425	210-04015	MODIFY MANHOLE	3.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
1430	619-06080	8 INCH DUCTILE IRON PIPE	56.000	56.000		
			LF	0.000	0.00	
			100.00000	56.000		5,600.00
1435	619-10247	*24 INCH WELDED STEEL PIPE (JACKED)	127.000	127.000		
			LF	0.000	0.00	
			339.04000	127.000		43,058.08
1440	619-10270	*27 INCH WELDED STEEL PIPE	849.000	845.000		
			LF	0.000	0.00	
			300.00000	845.000		253,500.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 30
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 UTILITIES						
1445	619-10307	*30 INCH WELDED STEEL PIPE (JACKED)	225.000	225.000		
			LF	0.000	0.00	
			350.00000	225.000		78,750.00
1450	619-50640	8 INCH PLASTIC PIPE	280.000	280.000		
			LF	0.000	0.00	
			85.00000	280.000		23,800.00
1455	619-50960	12 INCH PLASTIC PIPE	664.000	664.000		
			LF	0.000	0.00	
			80.00000	664.000		53,120.00
1460	619-51280	16 INCH PLASTIC PIPE	112.000	112.000		
			LF	0.000	0.00	
			110.00000	112.000		12,320.00
1465	619-51290	18 INCH PLASTIC PIPE	1,837.000	1,837.000		
			LF	0.000	0.00	
			110.00000	1,837.000		202,070.00
1470	619-71516	2 INCH AIR AND VACUUM VALVE	4.000	4.000		
			EACH	0.000	0.00	
			4,700.00000	4.000		18,800.00
1475	619-72644	18 INCH PRESSURE REGULATING VALVE	1.000	1.000		
			EACH	0.000	0.00	
			44,000.00000	1.000		44,000.00
1480	619-73048	6 INCH TANGENTIAL BLOW OFF	4.000	3.000		
			EACH	1.000	3,600.00	
			3,600.00000	4.000		14,400.00
1485	619-75064	8 INCH GATE VALVE	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
1490	619-75096	12 INCH GATE VALVE	6.000	5.000		
			EACH	1.000	2,200.00	
			2,200.00000	6.000		13,200.00
1495	619-76128	16 INCH BUTTERFLY VALVE	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 31
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0205 UTILITIES							
1500	619-76144	18 INCH BUTTERFLY VALVE	3.000	3.000			
			EACH	0.000	0.00		
			7,300.00000	3.000		21,900.00	
1505	619-76192	24 INCH BUTTERFLY VALVE	1.000	1.000			
			EACH	0.000	0.00		
			11,000.00000	1.000		11,000.00	
1510	619-78048	6 INCH FIRE HYDRANT	1.000	1.000			
			EACH	0.000	0.00		
			2,500.00000	1.000		2,500.00	
1515	622-00715	MONITORING WELLS	250.000	0.000			
			LF	0.000	0.00		
			50.00000	0.000		0.00	
			CAT 0205	CURRENT AMT \$	876,546.08 \$	7,600.00 \$	827,958.08
CAT NO0300 STRUCTURES							
1520	206-00000	*STRUCTURE EXCAVATION	1,759.000	1,759.000			
			CY	0.000	0.00		
			7.00000	1,759.000		12,313.00	
1525	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,802.000	0.000			
			CY	0.000	0.00		
			18.00000	0.000		0.00	
1530	206-00200	STRUCTURE BACKFILL (CLASS 2)	1,218.000	1,218.000			
			CY	0.000	0.00		
			13.00000	1,218.000		15,834.00	
1535	206-00360	MECHANICAL REINFORCEMENT OF SOIL	1,802.000	0.000			
			CY	0.000	0.00		
			25.00000	0.000		0.00	
1540	403-09221	STONE MATRIX ASPHALT (FIBERS)(ASPHALT)	746.000	0.000			
			TON	0.000	0.00		
			75.00000	0.000		0.00	
1545	502-00460	*PILE TIP	42.000	0.000			
			EACH	42.000	6,090.00		
			145.00000	42.000		6,090.00	

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1545		MATERIAL ALLOWANCE PILE TIP		42.000		
			EACH	-42.000	-5,176.50	
			123.25000	0.000		0.00
1550	502-02000	DYNAMIC LOAD TESTING	1.000	0.000		
			L S	1.000	6,000.00	
			6,000.00000	1.000		6,000.00
1555	502-11274	*STEEL PILING (HP 12X74)	2,145.000	0.000		
			LF	2,145.000	96,525.00	
			45.00000	2,145.000		96,525.00
1555		MATERIAL ALLOWANCE STEEL PILE		1,848.000		
			LF	-1,848.000	-70,686.00	
			38.25000	0.000		0.00
1560	503-00060	*DRILLED CAISSON (60 INCH)	261.000	261.000		
			LF	0.000	0.00	
			200.00000	261.000		52,200.00
1565	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	177.000	0.000		
			CY	0.000	0.00	
			280.00000	0.000		0.00
1570	515-00120	WATERPROOFING (MEMBRANE)	4,524.000	0.000		
			SY	0.000	0.00	
			10.83000	0.000		0.00
1575	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	292.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
1580	601-03040	CONCRETE CLASS D (BRIDGE)	1,831.000	14.500		
			CY	263.500	72,462.50	
			275.00000	278.000		76,450.00
1580		MATERIAL ALLOWANCE CONCRETE DECK PANELS		0.000		
			CY	435.300	26,919.99	
			61.84240	435.300		26,920.00
1585	601-03050	CONCRETE CLASS D (WALL)	235.000	235.000		
			CY	0.000	0.00	
			270.00000	235.000		63,450.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 33
 ESTIMATE RUN 02/11/2011
 11:36:08

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1590	601-40300	*STRUCTURAL CONCRETE COATING	2,795.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1595	602-00000	*REINFORCING STEEL	97,908.000	37,154.000		
			LB	60,754.000	30,377.00	
			0.50000	97,908.000		48,954.00
1600	602-00020	*REINFORCING STEEL (EPOXY COATED)	417,756.000	0.000		
			LB	0.000	0.00	
			0.60000	0.000		0.00
1605	604-25000	VANE GRATE INLET SPECIAL	2.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
1610	606-10700	*BRIDGE RAIL TYPE 7	608.000	0.000		
			LF	0.000	0.00	
			33.75000	0.000		0.00
1615	607-53137	*FENCE CHAIN LINK (SPECIAL) (36 INCH)	606.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
1620	613-00075	*3/4 INCH ELECTRICAL CONDUIT	270.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1625	613-00200	*2 INCH ELECTRICAL CONDUIT	1,539.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
1630	614-86756	*ANTI-ICING SYSTEM	1.000	0.000		
			L S	0.000	0.00	
			400,000.00000	0.000		0.00
1635	618-10000	*PRECAST CONCRETE U GIRDER (PRE-TENSIONED)	2,341.000	0.000		
			LF	0.000	0.00	
			350.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1635		MATERIAL ALLOWANCE GIRDERS		0.000		
			LF	1,493.610	403,050.66	
			269.85000	1,493.610		403,050.66
			CAT 0300	CURRENT AMT	\$ 2,609,527.52 \$	565,562.65 \$ 807,786.66
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1640	620-00002	FIELD OFFICE (CLASS 2)		1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1645	620-00012	FIELD LABORATORY (CLASS 2)		1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
1650	620-00020	SANITARY FACILITY		4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
			CAT 0400	CURRENT AMT	\$ 44,000.00 \$	0.00 \$ 44,000.00
PROJECT TOTAL			CURRENT AMT	\$ 18,687,751.59 \$	974,698.64 \$	8,365,520.14