

ESTIMATE SUMMARY

11:13:18

CONTID: C16657

ESTIMATE NO: 0014 PROG

SPEC YR: 2005

PCN: 16657-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 276.5 DAYS

TIME ALLOW:

350 WORK DAYS

PARKER RD/ARAPAHOE RD INTERCHANGE PHASE IV

PERCENT TIME: 79.00

ORIG TIME ALLOW:

350 WORK DAYS

PROJECT NO: STU 0831-107

PARKER RD/ARAPAHOE RD INTERCHANGE PHASE IV

NAME OF ROAD: 083A

PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:

HAMON CONTRACTORS, INC.

PAY PERIOD ENDING

08/25/2011

DATE TIME STARTED

06/21/2010

5670 FRANKLIN STREET

DATE LET

04/15/2010

DATE WORK BEGAN

06/21/2010

DATE AWARDED

05/05/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED

05/19/2010

DATE ACCEPTED

DENVER

CO 80216

303-297-0340

DATE NOTICE TO PROCEED

06/21/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 19,719,201.12	PARTICIPATING	\$ 14,739,419.03	\$ 784,510.60
AWARD PROJECT AMT:	\$ 16,421,806.87	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	74.75%	TOTAL EARNINGS	14,739,419.03	784,510.60
FUNDS AVAILABLE:	\$ 4,979,782.09	STOCKPILED MATERIALS	186,400.60	-59,349.62
		GROSS EARNINGS	14,925,819.63	725,160.98
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-246,327.10	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	14,679,492.53	725,160.98
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	14,679,492.53	725,160.98
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 725,160.98

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN 09/09/2011

11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	*Clearing and Grubbing	32.800	32.000		
			ACRE	0.800	2,080.00	
			2,600.00000	32.800		85,280.00
0010	202-00000	*Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			9,600.00000	1.000		9,600.00
0015	202-00010	*Removal of Tree	66.000	66.000		
			EACH	0.000	0.00	
			220.00000	66.000		14,520.00
0020	202-00015	Removal of Headwall	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0025	202-00019	Removal of Inlet	13.000	10.000		
			EACH	2.000	1,450.00	
			725.00000	12.000		8,700.00
0030	202-00021	Removal of Manhole	9.000	6.000		
			EACH	3.000	2,400.00	
			800.00000	9.000		7,200.00
0035	202-00026	*Removal of Slope and Ditch Paving	319.660	248.830		
			SY	0.000	0.00	
			10.00000	248.830		2,488.30
0040	202-00027	Removal of Riprap	88.000	88.000		
			SY	0.000	0.00	
			25.00000	88.000		2,200.00
0045	202-00035	Removal of Pipe	2,650.000	2,650.000		
			LF	0.000	0.00	
			14.00000	2,650.000		37,100.00
0050	202-00037	Removal of End Section	8.000	8.000		
			EACH	0.000	0.00	
			350.00000	8.000		2,800.00
0055	202-00090	*Removal of Delineator	180.000	90.000		
			EACH	0.000	0.00	
			10.00000	90.000		900.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 3
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00155	*Removal of Wall	194.000	194.000		
			LF	0.000	0.00	
			6.00000	194.000		1,164.00
0065	202-00155	*Removal of Wall (Landscape)	1,507.000	1,507.000		
			LF	0.000	0.00	
			8.00000	1,507.000		12,056.00
0070	202-00190	*Removal of Concrete Median Cover Material	4,070.720	4,070.720		
			SY	0.000	0.00	
			4.50000	4,070.720		18,318.24
0075	202-00200	*Removal of Sidewalk	1,943.000	1,748.000		
			SY	0.000	0.00	
			5.00000	1,748.000		8,740.00
0080	202-00201	Removal of Curb	2,807.000	2,807.000		
			LF	0.000	0.00	
			4.00000	2,807.000		11,228.00
0085	202-00203	*Removal of Curb and Gutter	14,904.000	14,238.000		
			LF	666.000	1,332.00	
			2.00000	14,904.000		29,808.00
0090	202-00206	*Removal of Concrete Curb Ramp	45.000	45.000		
			SY	0.000	0.00	
			20.00000	45.000		900.00
0095	202-00210	*Removal of Concrete Pavement	18,452.000	17,799.640		
			SY	0.000	0.00	
			6.66000	17,799.640		118,545.60
0096	202-00212	Removal of Concrete Pavement Additional Concrete Pavement Removal Thickness 10%	18,452.000	17,069.640		
			SY	0.000	0.00	
			0.67000	17,069.640		11,436.66
0100	202-00220	*Removal of Asphalt Mat	34,459.000	26,670.000		
			SY	6,066.000	18,683.28	
			3.08000	32,736.000		100,826.88
0105	202-00240	Removal of Asphalt Mat (Planing)	2,062.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 4
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	202-00250	Removal of Pavement Marking	21,196.000	21,196.000		
			SF	0.000	0.00	
			0.80000	21,196.000		16,956.80
0115	202-00700	*Removal of Light Standard	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0120	202-01000	*Removal of Fence	3,337.000	1,964.000		
			LF	0.000	0.00	
			0.75000	1,964.000		1,473.00
0125	202-01010	Removal Of Silt Fence	680.000	680.000		
			LF	0.000	0.00	
			0.70000	680.000		476.00
0130	202-01130	*Removal of Guardrail Type 3	435.000	295.000		
			LF	0.000	0.00	
			2.20000	295.000		649.00
0135	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0137	203-00400	Rock Excavation For RCP and Box Culvert Installation	2,843.000	2,843.000		
			CY	0.000	0.00	
			18.40000	2,843.000		52,311.20
0138	700-70035	F/A Rock Excavation for Pipe Jacking Operation	21,133.250	21,133.250		
			F A	0.000	0.00	
			1.00000	21,133.250		21,133.25
0140	202-04001	Plug Culvert	2.000	1.000		
			EACH	1.000	800.00	
			800.00000	2.000		1,600.00
0145	202-05150	*Sandblasting	1,000.000	533.000		
			SF	0.000	0.00	
			0.60000	533.000		319.80
0150	203-00060	*Embankment Material (Complete In Place)	293,045.000	293,045.000		
			CY	0.000	0.00	
			4.85000	293,045.000		1,421,268.25

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 5
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0151	203-00040	Unclassified Excavation (Special) Supplemental Excavation Night Haul SW Ramp	11,987.000 CY 0.86000	11,987.000 0.000 11,987.000	0.00 0.00	10,308.82
0155	203-00100	*Muck Excavation	2,702.000 CY 22.00000	2,454.000 248.000 2,702.000	5,456.00	59,444.00
0160	203-01100	Proof Rolling	40.000 HOUR 125.00000	25.000 8.000 33.000	1,000.00	4,125.00
0165	203-01597	Potholing	500.000 HOUR 140.00000	345.500 5.000 350.500	700.00	49,070.00
0170	203-01622	*Sweeping (With Pickup Broom)	526.500 HOUR 125.00000	506.500 20.000 526.500	2,500.00	65,812.50
0171	203-01550	Dozing Tracking Slopes for Erosion Control	29.000 HOUR 107.74000	0.000 29.000 29.000	3,124.46	3,124.46
0175	206-00065	Structure Backfill (Flow-Fill)	33.000 CY 90.00000	19.000 0.000 19.000	0.00	1,710.00
0180	207-00205	*Topsoil	11,346.000 CY 17.77000	10,779.000 0.000 10,779.000	0.00	191,542.83
0185	207-01110	*Planter Soil Mix	1,380.000 CY 40.00000	0.000 0.000 0.000	0.00	0.00
0190	208-00003	*Erosion Log (18 Inch)	45,240.000 LF 4.00000	14,110.000 1,930.000 16,040.000	7,720.00	64,160.00
0190		MATERIAL ALLOWANCE EROSION LOGS		8,930.000 -1,930.000 7,000.000	-6,291.80	22,820.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 6
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195	208-00011	*Erosion Bales (Weed Free)	7,300.000	1,394.000		
			EACH	104.000	780.00	
			7.50000	1,498.000		11,235.00
0195		MATERIAL ALLOWANCE Erosion Bales		1,668.000		
			EACH	-104.000	-364.00	
			3.50000	1,564.000		5,474.00
0200	208-00020	*Silt Fence	28,255.000	27,810.000		
			LF	445.000	556.25	
			1.25000	28,255.000		35,318.75
0205	208-00033	Sediment Trap	2.000	2.000		
			EACH	0.000	0.00	
			1,400.00000	2.000		2,800.00
0210	208-00034	*Gravel Bag	200.000	100.000		
			LF	0.000	0.00	
			6.00000	100.000		600.00
0215	208-00045	*Concrete Washout Structure	8.000	6.000		
			EACH	0.000	0.00	
			900.00000	6.000		5,400.00
0220	208-00050	*Storm Drain Inlet Protection	33.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0225	208-00051	*Storm Drain Inlet Protection (Type 1)	8,058.000	7,084.000		
			LF	0.000	0.00	
			5.60000	7,084.000		39,670.40
0230	208-00070	*Vehicle Tracking Pad	13.000	13.000		
			EACH	0.000	0.00	
			1,800.00000	13.000		23,400.00
0235	208-00103	Removal and Disposal of Sediment (Labor)	740.000	640.000		
			HOUR	20.000	440.00	
			22.00000	660.000		14,520.00
0240	208-00105	Removal and Disposal of Sediment (Equipment)	740.000	308.000		
			HOUR	20.000	1,200.00	
			60.00000	328.000		19,680.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 7
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	208-00206	Erosion Control Supervisor	740.000	293.000		
			DAY	23.000	23.00	
			1.00000	316.000		316.00
0250	208-00300	Temporary Berms	805.000	800.000		
			LF	5.000	30.00	
			6.00000	805.000		4,830.00
0255	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0260	210-00010	*Reset Mailbox Structure	2.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0265	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0270	211-03005	Dewatering	1.000	1.000		
			L S	0.000	0.00	
			45,000.00000	1.000		45,000.00
0275	212-00006	*Seeding (Native)	24.300	12.260		
			ACRE	0.000	0.00	
			341.95000	12.260		4,192.31
0280	212-01200	*Landscape Restoration	1.000	0.000		
			L S	0.000	0.00	
			918.75000	0.000		0.00
0285	213-00002	*Mulching (Weed Free Hay)	15.600	9.000		
			ACRE	0.000	0.00	
			498.45000	9.000		4,486.05
0290	213-00061	*Mulch Tackifier	2,406.000	2,406.000		
			LB	0.000	0.00	
			0.89000	2,406.000		2,141.34
0295	213-00100	*Soil Binder	25.000	25.000		
			ACRE	0.000	0.00	
			302.84000	25.000		7,571.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 8
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0300	216-00041	*Soil Retention Blanket (Straw/Coconut)	36,945.000	29,615.000		
			SY	0.000	0.00	
			1.22000	29,615.000		36,130.30
0305	217-00020	*Herbicide Treatment	300.000	0.000		
			HOURL	0.000	0.00	
			65.06000	0.000		0.00
0310	304-06000	Aggregate Base Course (Class 6)	28,628.000	24,575.000		
			TON	4,053.000	64,848.00	
			16.00000	28,628.000		458,048.00
0310		MATERIAL ALLOWANCE BASE COURSE		0.000		
			TON	0.000	0.00	
			9.55661	0.000		0.00
0315	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,546.700	1,546.700		
			TON	0.000	0.00	
			110.00000	1,546.700		170,137.00
0316	700-70034	F/A Cold Mix Patching Material	18,925.530	18,925.530		
			F A	0.000	0.00	
			1.00000	18,925.530		18,925.53
0320	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,663.000	845.730		
			TON	0.000	0.00	
			58.00000	845.730		49,052.34
0321	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	328.500	328.500		
			TON	0.000	0.00	
			50.20000	328.500		16,490.70
0325	411-10255	Emulsified Asphalt (Slow-Setting)	680.000	281.000		
			GAL	0.000	0.00	
			2.50000	281.000		702.50
0330	412-00800	*Concrete Pavement (8 Inch)	20,294.000	20,294.000		
			SY	0.000	0.00	
			31.95000	20,294.000		648,393.30
0335	412-00900	*Concrete Pavement (9 Inch)	24,110.000	10,513.000		
			SY	2,570.000	85,709.50	
			33.35000	13,083.000		436,318.05

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 9
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0340	412-01000	*Concrete Pavement (10 Inch)	31,257.000	12,956.020		
			SY	8,392.000	291,202.40	
			34.70000	21,348.020		740,776.29
0341	700-70034	F/A Acceleration Saturday Overtime Scott Contracting	1,622.360	0.000		
			F A	1,622.360	1,622.36	
			1.00000	1,622.360		1,622.36
0342	700-70050	F/A Removal Pavement Removal and Impact Attenuator Reset EB Arapahoe	6,790.150	0.000		
			F A	6,790.150	6,790.15	
			1.00000	6,790.150		6,790.15
0345	504-08050	Stone Landscape Wall (Special)	140.000	0.000		
			SF	0.000	0.00	
			180.00000	0.000		0.00
0350	504-08255	Masonry Landscape Wall (Dry Stack)	1,099.000	379.000		
			SF	720.000	21,600.00	
			30.00000	1,099.000		32,970.00
0355	514-01040	*Bikeway Railing (Steel)	565.000	0.000		
			LF	0.000	0.00	
			102.00000	0.000		0.00
0360	605-00060	6 Inch Perforated Pipe Underdrain	100.000	100.000		
			LF	0.000	0.00	
			13.00000	100.000		1,300.00
0365	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	738.000	675.000		
			LF	0.000	0.00	
			11.15000	675.000		7,526.25
0370	606-00710	*Guardrail Type 7 (Style CA)	2,683.000	0.000		
			LF	0.000	0.00	
			37.10000	0.000		0.00
0375	606-00720	*Guardrail Type 7 (Style CC)	2,513.500	2,513.500		
			LF	0.000	0.00	
			29.55000	2,513.500		74,273.93
0380	606-00730	*Guardrail Type 7 (Style CD)	331.000	160.000		
			LF	0.000	0.00	
			76.45000	160.000		12,232.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 10
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	606-00740	*Guardrail Type 7 (Style CE)	2,679.000	0.000		
			LF	0.000	0.00	
			31.70000	0.000		0.00
0390	606-01340	*End Anchorage Type 3D	2.000	1.000		
			EACH	0.000	0.00	
			525.00000	1.000		525.00
0395	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,010.00000	1.000		1,010.00
0400	606-01380	*Transition Type 3H	1.000	1.000		
			EACH	0.000	0.00	
			520.00000	1.000		520.00
0405	606-02005	*End Anchorage (Flared)	2.000	1.000		
			EACH	0.000	0.00	
			1,340.00000	1.000		1,340.00
0410	607-11525	*Fence (Plastic)	1,071.000	1,071.000		
			LF	0.000	0.00	
			2.40000	1,071.000		2,570.40
0415	607-53172	*Fence Chain Link (72 Inch)	49.000	0.000		
			LF	0.000	0.00	
			34.55000	0.000		0.00
0420	607-60112	*12 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			419.60000	0.000		0.00
0425	608-00006	*Concrete Sidewalk (6 Inch)	7,570.880	7,570.880		
			SY	0.000	0.00	
			21.00000	7,570.880		158,988.48
0430	608-00010	*Concrete Curb Ramp	120.000	53.800		
			SY	0.000	0.00	
			40.00000	53.800		2,152.00
0435	609-21010	*Curb and Gutter Type 2 (Section I-B)	6,485.000	3,591.000		
			LF	240.500	2,405.00	
			10.00000	3,831.500		38,315.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 11
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	609-21020	*Curb and Gutter Type 2 (Section II-B)	11,985.000	10,577.000		
			LF	622.000	7,961.60	
			12.80000	11,199.000		143,347.20
0445	609-24002	*Gutter Type 2 (2 Foot)	466.000	314.000		
			LF	0.000	0.00	
			12.00000	314.000		3,768.00
0450	609-24008	*Gutter Type 2 (8 Foot)	43.000	10.000		
			LF	0.000	0.00	
			25.00000	10.000		250.00
0455	610-00020	*Median Cover Material (Patterned Concrete)	63,333.000	19,886.280		
			SF	1,823.000	6,380.50	
			3.50000	21,709.280		75,982.48
0460	612-00001	*Delineator (Type I)	160.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0465	612-00002	*Delineator (Type II)	110.000	0.000		
			EACH	0.000	0.00	
			19.00000	0.000		0.00
0470	612-00003	*Delineator (Type III)	10.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0475	614-85003	*Impact Attenuator (Low Maintenance)	6.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00
0475		MATERIAL ALLOWANCE IMPACT ATTENUATOR		6.000		
			EACH	0.000	0.00	
			16,000.00000	6.000		96,000.00
0475		MATERIAL ALLOWANCE IMPACT ATTENUATOR		6.000		
			EACH	0.000	0.00	
			575.00000	6.000		3,450.00
0480	625-00000	Construction Surveying	1.000	0.920		
			L S	0.000	0.00	
			149,200.00000	0.920		137,264.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 12
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0485	625-00001	Construction Surveying (Hourly)	200.000	80.000		
			HOURLY	0.000	0.00	
			80.00000	80.000		6,400.00
0486	625-00001	Construction Surveying (Hourly) Additional Construction Surveying	12.500	12.500		
			HOURLY	0.000	0.00	
			100.00000	12.500		1,250.00
0490	626-00000	*Mobilization	1.000	0.885		
			L S	0.000	0.00	
			1,668,000.00000	0.885		1,476,180.00
0495	626-01000	Public Information Services	1.000	0.750		
			L S	0.000	0.00	
			8,500.00000	0.750		6,375.00
0500	629-01001	Survey Monument (Type 1)	30.000	30.000		
			EACH	0.000	0.00	
			150.00000	30.000		4,500.00
0505	629-01031	Survey Monument (Type 3A)	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0510	630-00000	*Flagging	5,000.000	3,037.000		
			HOURLY	287.500	5,750.00	
			20.00000	3,324.500		66,490.00
0515	630-00003	*Uniformed Traffic Control	654.000	625.500		
			HOURLY	28.500	1,567.50	
			55.00000	654.000		35,970.00
0520	630-00004	*Traffic Control Vehicle	4.000	3.600		
			EACH	0.000	0.00	
			2,000.00000	3.600		7,200.00
0525	630-00007	*Traffic Control Inspection	175.000	122.000		
			DAY	7.000	630.00	
			90.00000	129.000		11,610.00
0530	630-00012	*Traffic Control Management	350.000	283.000		
			DAY	21.000	9,240.00	
			440.00000	304.000		133,760.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 13
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	630-80360	*Drum Channelizing Device	314.000	282.600		
			EACH	0.000	0.00	
			20.00000	282.600		5,652.00
0540	630-80380	*Traffic Cone	450.000	405.000		
			EACH	0.000	0.00	
			5.00000	405.000		2,025.00
0541	700-70081	F/A Provide Temporary Drainage Arapahoe Rd. to MH128	3,901.040	3,901.040		
			F A	0.000	0.00	
			1.00000	3,901.040		3,901.04
0542	900-00022	Added Item (Square Yard)/ Geogrid for Subgrade Stabilization	3,483.000	3,483.000		
			SY	0.000	0.00	
			5.54000	3,483.000		19,295.82
0543	700-70426	F/A Stabilization Sink Hole at ACCWA 18" Bore	14,499.700	14,499.700		
			F A	0.000	0.00	
			1.00000	14,499.700		14,499.70
0544	627-00001	Pavement Marking Paint Temporary Pavement Marking	532.400	532.400		
			GAL	0.000	0.00	
			82.50000	532.400		43,923.00
0545	700-70010	F/A Minor Contract Revisions	1,150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70011	F/A Partnering	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70012	F/A Asphalt Pavement Incentive	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70013	F/A Concrete Pavement Incentive	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0565	700-70016	F/A Fuel Cost Adjustment	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 14
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0570	700-70018	F/A Roadway Smoothness Incentive	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70019	F/A Asphalt Cement Cost Adjustment	30,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0580	700-70020	F/A On-The-Job Trainee	9,600.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0585	700-70022	F/A OJT Colorado Training Program	9,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0590	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0595	700-70034	F/A Standing DRB	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0600	700-70050	F/A Removal	5,000.000	2,158.680		
			F A	0.000	0.00	
			1.00000	2,158.680		2,158.68
0605	700-70070	F/A Obtain Power Source	55,000.000	43,385.890		
			F A	0.000	0.00	
			1.00000	43,385.890		43,385.89
0610	700-70100	F/A Relocate Utilities	40,202.330	40,202.330		
			F A	0.000	0.00	
			1.00000	40,202.330		40,202.33
0615	700-70310	F/A Landscaping	160,000.000	69,843.860		
			F A	33,988.600	33,988.60	
			1.00000	103,832.460		103,832.46
0620	700-70380	F/A Erosion Control	100,000.000	637.560		
			F A	0.000	0.00	
			1.00000	637.560		637.56

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 15
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	700-70589	F/A Environmental Health & Safety Management	25,000.000	14,298.650		
			F A	0.000	0.00	
			1.00000	14,298.650		14,298.65
0626	900-00006	Added Item (Dollar)/ Project Cell Phone and Service	167.770	167.770		
			DOL	0.000	0.00	
			1.00000	167.770		167.77
0696	613-01100	1 Inch Electrical Conduit (Plastic) For Future Bridge Lighting	320.000	320.000		
			LF	0.000	0.00	
			5.26000	320.000		1,683.20
0786	614-72875	Loop Detector Wire Loop Detector Wire Parker/Lewiston	800.000	800.000		
			LF	0.000	0.00	
			4.79000	800.000		3,832.00
0846	700-70210	F/A Lights Detour Lighting	38,018.520	38,018.520		
			F A	0.000	0.00	
			1.00000	38,018.520		38,018.52
			CAT 0200	CURRENT AMT	\$ 11,929,771.85 \$	583,314.80 \$ 8,167,971.32
CAT NO0201 TRAFFIC						
0630	202-00250	*Removal of Pavement Marking	3,700.000	1,374.000		
			SF	0.000	0.00	
			0.80000	1,374.000		1,099.20
0635	202-00810	*Removal of Ground Sign	28.000	28.000		
			EACH	0.000	0.00	
			75.00000	28.000		2,100.00
0640	202-00821	*Removal of Sign Panel	7.000	0.000		
			EACH	0.000	0.00	
			75.00000	0.000		0.00
0645	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			1,600.00000	1.000		1,600.00
0650	210-00810	*Reset Ground Sign	21.000	8.000		
			EACH	0.000	0.00	
			160.00000	8.000		1,280.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 16
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0655	210-00815	*Reset Sign Panel	13.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0660	210-00866	*Reset Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			357.00000	0.000		0.00
0665	503-00036	*Drilled Caisson (36 Inch)	58.000	30.000		
			LF	15.000	2,550.00	
			170.00000	45.000		7,650.00
0670	503-00042	*Drilled Caisson (42 Inch)	18.000	0.000		
			LF	0.000	0.00	
			190.00000	0.000		0.00
0675	503-00048	*Drilled Caisson (48 Inch)	60.000	21.000		
			LF	21.000	4,935.00	
			235.00000	42.000		9,870.00
0680	613-00206	*2 Inch Electrical Conduit (Bored)	5,985.000	5,070.000		
			LF	915.000	10,065.00	
			11.00000	5,985.000		65,835.00
0685	613-00306	*3 Inch Electrical Conduit (Bored)	900.000	220.000		
			LF	680.000	15,640.00	
			23.00000	900.000		20,700.00
0690	613-01200	*2 Inch Electrical Conduit (Plastic)	2,230.000	1,249.000		
			LF	0.000	0.00	
			7.00000	1,249.000		8,743.00
0695	613-01300	*3 Inch Electrical Conduit (Plastic)	740.000	740.000		
			LF	0.000	0.00	
			11.00000	740.000		8,140.00
0700	613-07040	*Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			950.00000	1.000		950.00
0705	613-10000	*Wiring	0.600	0.100		
			L S	0.350	21,000.00	
			60,000.00000	0.450		27,000.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 17
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0710	613-70250	*Luminaire High Pressure Sodium (250 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			295.00000	4.000		1,180.00
0715	614-00011	*Sign Panel (Class I)	231.000	22.000		
			SF	0.000	0.00	
			14.50000	22.000		319.00
0720	614-00012	*Sign Panel (Class II)	410.000	12.000		
			SF	0.000	0.00	
			22.00000	12.000		264.00
0725	614-00013	*Sign Panel (Class III)	673.000	101.000		
			SF	0.000	0.00	
			28.00000	101.000		2,828.00
0730	614-00615	*Steel Sign Post (W 6x15)	35.000	0.000		
			LF	0.000	0.00	
			49.50000	0.000		0.00
0735	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	798.000	96.000		
			LF	0.000	0.00	
			19.00000	96.000		1,824.00
0740	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	60.000	7.000		
			EACH	0.000	0.00	
			130.00000	7.000		910.00
0745	614-03002	*Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0750	614-31275	Monotube Overhead Sign Cantilever (12.75 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			18,000.00000	0.000		0.00
0750		MATERIAL ALLOWANCE MONOTUBE SIGN		1.000		
			EACH	0.000	0.00	
			13,100.00000	1.000		13,100.00
0755	614-31800	Monotube Overhead Sign Cantilever (18 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			20,000.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0755		MATERIAL ALLOWANCE MONOTUBE SIGN		1.000		
			EACH	0.000	0.00	
			16,400.00000	1.000		16,400.00
0760	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0760		MATERIAL ALLOWANCE MONOTUBE SIGN		1.000		
			EACH	0.000	0.00	
			18,600.00000	1.000		18,600.00
0765	614-70000	*Programmable Traffic Signal Face	4.000	0.000		
			EACH	4.000	13,644.00	
			3,411.00000	4.000		13,644.00
0765		MATERIAL ALLOWANCE TRAFFIC SIGNAL		4.000		
			EACH	-4.000	-8,186.40	
			2,046.60000	0.000		0.00
0770	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	3.000		
			EACH	5.000	2,850.00	
			570.00000	8.000		4,560.00
0770		MATERIAL ALLOWANCE TRAFFIC SIGNAL COUNT DOWN		5.000		
			EACH	-5.000	-1,710.00	
			342.00000	0.000		0.00
0775	614-70336	*Traffic Signal Face (12-12-12)	22.000	11.000		
			EACH	11.000	7,821.00	
			711.00000	22.000		15,642.00
0775		MATERIAL ALLOWANCE TRAFFIC SIGNAL		11.000		
			EACH	-11.000	-4,692.60	
			426.60000	0.000		0.00
0780	614-70560	*Traffic Signal Face (12-12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0780		MATERIAL ALLOWANCE TRAFFIC SIGNALS		1.000		
			EACH	0.000	0.00	
			600.00000	1.000		600.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 19
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0785	614-72871	*Loop Detector Wire (Prefab) Special	1,550.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0785		MATERIAL ALLOWANCE LOOP WIRE		1,550.000		
			LF	0.000	0.00	
			3.00000	1,550.000		4,650.00
0790	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	8.000	0.000		
			EACH	4.000	2,740.00	
			685.00000	4.000		2,740.00
0795	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			10,477.00000	1.000		10,477.00
0795		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE		0.000		
			EACH	0.000	0.00	
			7,190.86000	0.000		0.00
0800	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	1.000	0.000		
			EACH	1.000	10,750.00	
			10,750.00000	1.000		10,750.00
0800		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE		1.000		
			EACH	-1.000	-7,368.68	
			7,368.68000	0.000		0.00
0805	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			11,800.00000	1.000		11,800.00
0805		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE		0.000		
			EACH	0.000	0.00	
			7,981.39000	0.000		0.00
0810	614-81160	*Traffic Signal Light Pole Steel (1-60 Mast Arm Foot)	2.000	0.500		
			EACH	1.500	24,333.00	
			16,222.00000	2.000		32,444.00
0810		MATERIAL ALLOWANCE TRAFFIC SIGNAL POLE		1.500		
			EACH	-1.500	-16,463.94	
			10,975.96000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 20
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0811	614-84000	Traffic Signal Pedestal Pole Steel Added Pedestrian Poles for Intersection	0.000	0.000		
			EACH	0.000	0.00	
			1,363.82000	0.000		0.00
0811		MATERIAL ALLOWANCE PEDESTRIAN SIGNAL POLES		3.000		
			EACH	0.000	0.00	
			610.00000	3.000		1,830.00
0812	503-00018	Drilled Caisson (18 Inch) Added Pedestrian Poles	0.000	0.000		
			LF	0.000	0.00	
			141.98000	0.000		0.00
0815	614-86246	*Controller (Type 170E-HC11)	1.000	0.000		
			EACH	1.000	23,787.00	
			23,787.00000	1.000		23,787.00
0815		MATERIAL ALLOWANCE CONTROLLER CABINET		1.000		
			EACH	-1.000	-14,272.20	
			14,272.20000	0.000		0.00
0820	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	900.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0825	614-87020	*Optical Transceiver	2.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0830	614-87320	*Closed Circuit Television	2.000	0.000		
			EACH	0.000	0.00	
			6,050.00000	0.000		0.00
0830		MATERIAL ALLOWANCE CLOSED CIRCUIT TELEVISION CAMERA		2.000		
			EACH	0.000	0.00	
			1,738.30000	2.000		3,476.60
0835	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			1,875.00000	0.000		0.00
0840	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	6,200.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 21
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0845	621-00425	*Detour	1.000	0.900		
			L S	0.000	0.00	
			500,000.00000	0.900		450,000.00
0850	627-00005	*Epoxy Pavement Marking	91.000	65.000		
			GAL	0.000	0.00	
			56.00000	65.000		3,640.00
0855	627-01001	*Preformed Plastic Pavement Marking (Type I)	970.000	0.000		
			SF	0.000	0.00	
			8.25000	0.000		0.00
0860	627-03001	*Preformed Plastic Pavement Marking (Type III)	10,754.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
0865	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	974.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
0870	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	1,589.000	0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
0875	630-80335	*Barricade (Type 3 M-A) (Temporary)	11.000	9.900		
			EACH	0.000	0.00	
			75.00000	9.900		742.50
0880	630-80341	*Construction Traffic Sign (Panel Size A)	37.000	33.300		
			EACH	0.000	0.00	
			50.00000	33.300		1,665.00
0885	630-80342	*Construction Traffic Sign (Panel Size B)	71.000	39.600		
			EACH	0.000	0.00	
			50.00000	39.600		1,980.00
0890	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	10.800		
			EACH	0.000	0.00	
			50.00000	10.800		540.00
0895	630-80344	*Construction Traffic Sign (Special)	146.000	131.400		
			SF	0.000	0.00	
			15.00000	131.400		1,971.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 22
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 TRAFFIC						
0900	630-80355	Portable Message Sign Panel	8.000	7.200		
			EACH	0.000	0.00	
			100.00000	7.200		720.00
0905	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	4.500		
			EACH	0.000	0.00	
			800.00000	4.500		3,600.00
0910	630-80370	Concrete Barrier (Temporary)	9,042.000	7,200.000		
			LF	0.000	0.00	
			15.00000	7,200.000		108,000.00
0915	630-85010	*Impact Attenuator (Temporary)	9.000	8.100		
			EACH	0.000	0.00	
			2,000.00000	8.100		16,200.00
0920	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			20,000.00000	0.900		18,000.00
0925	630-86810	*Traffic Signal (Temporary)	1.000	1.000		
			EACH	0.000	0.00	
			80,000.00000	1.000		80,000.00
0926	630-86810	Traffic Signal (Temporary) Westbound Temporary Signal	1.000	1.000		
			EACH	0.000	0.00	
			4,645.00000	1.000		4,645.00
			CAT 0201	CURRENT AMT	\$ 1,379,571.50 \$	87,421.18 \$ 1,039,096.30
CAT NO0202 CBC & RETAINING WALL						
0930	206-00000	*Structure Excavation	2,693.000	2,693.000		
			CY	0.000	0.00	
			7.00000	2,693.000		18,851.00
0935	206-00100	Structure Backfill (Class 1)	3,982.000	1,999.500		
			CY	0.000	0.00	
			18.00000	1,999.500		35,991.00
0940	514-00200	*Pedestrian Railing (Steel)	367.000	0.000		
			LF	0.000	0.00	
			112.00000	0.000		0.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 23
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 CBC & RETAINING WALL							
0945	601-03030	Concrete Class D (Box Culvert)	652.000	652.000			
			CY	0.000	0.00		
			280.00000	652.000		182,560.00	
0950	601-03040	Concrete Class D (Bridge)	180.000	0.000			
			CY	0.000	0.00		
			275.00000	0.000		0.00	
0955	601-03050	Concrete Class D (Wall)	802.000	194.000			
			CY	207.000	55,890.00		
			270.00000	401.000		108,270.00	
0960	601-40302	*Structural Concrete Coating (Anti-Graffiti)	4,779.000	4,779.000			
			SF	0.000	0.00		
			2.85000	4,779.000		13,620.15	
0965	602-00000	*Reinforcing Steel	229,104.000	192,447.000			
			LB	0.000	0.00		
			0.50000	192,447.000		96,223.50	
0965		MATERIAL ALLOWANCE REINFORCING STEEL		0.000			
			LB	0.000	0.00		
			0.35000	0.000		0.00	
0970	602-00020	*Reinforcing Steel (Epoxy Coated)	75,843.000	48,331.000			
			LB	0.000	0.00		
			0.60000	48,331.000		28,998.60	
0975	606-10700	*Bridge Rail Type 7	603.000	0.000			
			LF	0.000	0.00		
			33.75000	0.000		0.00	
0976	613-01100	1 Inch Electrical Conduit (Plastic) at Loop Ramp and Ring Road Box Culverts	810.000	460.000			
			LF	0.000	0.00		
			13.32000	460.000		6,127.20	
			CAT 0202	CURRENT AMT \$	785,049.40 \$	55,890.00 \$	490,641.45
CAT NO0203 DRAINAGE							
0980	206-00000	*Structure Excavation	1,876.000	1,876.000			
			CY	0.000	0.00		
			7.00000	1,876.000		13,132.00	

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 24
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
0985	206-00100	Structure Backfill (Class 1)	223.000	223.000		
			CY	0.000	0.00	
			18.00000	223.000		4,014.00
0990	206-00200	Structure Backfill (Class 2)	238.000	238.000		
			CY	0.000	0.00	
			13.00000	238.000		3,094.00
0995	206-01000	Bed Course Material	42.000	42.000		
			CY	0.000	0.00	
			35.00000	42.000		1,470.00
0996	700-70426	F/A Stabilization Trench Stabilization Aggregate for RCP installation	19,310.030	19,310.030		
			F A	0.000	0.00	
			1.00000	19,310.030		19,310.03
1000	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
1005	210-04020	Modify Inlet	3.000	2.000		
			EACH	1.000	3,100.00	
			3,100.00000	3.000		9,300.00
1010	210-04025	Modify Structure	2.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
1015	420-00113	Geotextile (Drainage) (Class 2)	33.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
1020	504-03411	Retaining Wall (Boulder)	1,863.000	1,863.000		
			SF	0.000	0.00	
			45.00000	1,863.000		83,835.00
1025	506-00209	Riprap (9 Inch)	17.000	0.000		
			CY	0.000	0.00	
			80.00000	0.000		0.00
1030	506-00218	Riprap (18 Inch)	170.000	170.000		
			CY	0.000	0.00	
			45.00000	170.000		7,650.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 25
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1035	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	186.000	96.060		
			CY	0.000	0.00	
			280.00000	96.060		26,896.80
1040	601-01000	Concrete Class B	53.900	53.900		
			CY	0.000	0.00	
			360.00000	53.900		19,404.00
1045	601-03030	Concrete Class D (Box Culvert)	6.000	6.000		
			CY	0.000	0.00	
			280.00000	6.000		1,680.00
1050	602-00000	*Reinforcing Steel	3,289.000	3,289.000		
			LB	0.000	0.00	
			0.50000	3,289.000		1,644.50
1055	603-01125	12 Inch Reinforced Concrete Pipe (Complete In Place)	37.000	0.000		
			LF	0.000	0.00	
			70.00000	0.000		0.00
1060	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	3,173.000	3,117.000		
			LF	56.000	1,960.00	
			35.00000	3,173.000		111,055.00
1065	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	2,404.000	2,404.000		
			LF	0.000	0.00	
			40.00000	2,404.000		96,160.00
1070	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	242.000	242.000		
			LF	0.000	0.00	
			85.00000	242.000		20,570.00
1075	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	259.000	259.000		
			LF	0.000	0.00	
			95.00000	259.000		24,605.00
1080	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	778.000	778.000		
			LF	0.000	0.00	
			110.00000	778.000		85,580.00
1085	603-01545	54 Inch Reinforced Concrete Pipe (Complete In Place)	744.000	744.000		
			LF	0.000	0.00	
			160.00000	744.000		119,040.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 26
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1090	603-01605	60 Inch Reinforced Concrete Pipe (Complete In Place)	47.000	47.000		
			LF	0.000	0.00	
			170.00000	47.000		7,990.00
1095	603-01785	78 Inch Reinforced Concrete Pipe (Complete In Place)	449.000	449.000		
			LF	0.000	0.00	
			290.00000	449.000		130,210.00
1100	603-01905	90 Inch Reinforced Concrete Pipe (Complete In Place)	334.000	334.000		
			LF	0.000	0.00	
			360.00000	334.000		120,240.00
1105	603-03480	48 Inch Reinforced Concrete Pipe Special	48.000	48.000		
			LF	0.000	0.00	
			510.00000	48.000		24,480.00
1110	603-03780	78 Inch Reinforced Concrete Pipe Special	40.000	40.000		
			LF	0.000	0.00	
			170.00000	40.000		6,800.00
1115	603-05018	18 Inch Reinforced Concrete End Section	7.000	7.000		
			EACH	0.000	0.00	
			600.00000	7.000		4,200.00
1120	603-05048	48 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
1125	603-05054	54 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
1130	603-07240	*24 Inch Reinforced Concrete Pipe (Jacked)	133.000	133.000		
			LF	0.000	0.00	
			290.00000	133.000		38,570.00
1135	603-07480	*48 Inch Reinforced Concrete Pipe (Jacked)	130.000	130.000		
			LF	0.000	0.00	
			620.00000	130.000		80,600.00
1140	603-07540	*54 Inch Reinforced Concrete Pipe (Jacked)	320.000	320.000		
			LF	0.000	0.00	
			570.00000	320.000		182,400.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 27
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1145	603-50004	4 Inch Plastic Pipe	100.000	100.000		
			LF	0.000	0.00	
			7.00000	100.000		700.00
1150	603-50015	15 Inch Plastic Pipe	347.000	180.000		
			LF	0.000	0.00	
			42.00000	180.000		7,560.00
1155	603-70806	8x6 Foot Concrete Box Culvert (Precast)	228.000	228.000		
			LF	0.000	0.00	
			425.00000	228.000		96,900.00
1160	604-00305	Inlet Type C (5 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			2,100.00000	7.000		14,700.00
1165	604-00350	Inlet Type C (Special)	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
1166	604-00315	Inlet Type C (15 Foot) Foxfield Requested Drainage Revisions	1.000	1.000		
			EACH	0.000	0.00	
			4,698.00000	1.000		4,698.00
1170	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
1175	604-00515	Inlet Type D (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
1180	604-00610	Inlet Type D (Double) (10 Foot) (Special)	1.000	1.000		
			EACH	0.000	0.00	
			8,200.00000	1.000		8,200.00
1185	604-16005	Inlet Type 16 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
1190	604-19105	Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 28
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 DRAINAGE						
1195	604-19205	Inlet Type R L 10 (5 Foot)	9.000	8.000		
			EACH	0.000	0.00	
			4,300.00000	8.000		34,400.00
1200	604-19210	Inlet Type R L 10 (10 Foot)	3.000	2.000		
			EACH	1.000	5,300.00	
			5,300.00000	3.000		15,900.00
1205	604-19305	Inlet Type R L 15 (5 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			5,300.00000	1.000		5,300.00
1210	604-19310	Inlet Type R L 15 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,000.00000	2.000		12,000.00
1215	604-19405	Inlet Type R Special (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			7,000.00000	3.000		21,000.00
1220	604-19600	*Inlet (Sand Filter)	1.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00
1225	604-20001	Outlet Structure	1.000	1.000		
			L S	0.000	0.00	
			41,000.00000	1.000		41,000.00
1230	604-25005	Vane Grate Inlet (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
1235	604-25010	Vane Grate Inlet (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			2,600.00000	5.000		13,000.00
1240	604-30000	Manhole Slab Base (Special)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
1245	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,100.00000	1.000		2,100.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 29
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0203 DRAINAGE							
1250	604-30010	Manhole Slab Base (10 Foot)	11.000	11.000			
			EACH	0.000	0.00		
			3,300.00000	11.000		36,300.00	
1255	604-30015	Manhole Slab Base (15 Foot)	6.000	6.000			
			EACH	0.000	0.00		
			3,800.00000	6.000		22,800.00	
1260	604-30020	Manhole Slab Base (20 Foot)	3.000	3.000			
			EACH	0.000	0.00		
			4,800.00000	3.000		14,400.00	
1265	604-31000	Manhole Box Base (Special)	1.000	1.000			
			EACH	0.000	0.00		
			20,000.00000	1.000		20,000.00	
1270	604-31020	Manhole Box Base (20 Foot)	2.000	2.000			
			EACH	0.000	0.00		
			11,000.00000	2.000		22,000.00	
1275	604-39000	Manhole Special	1.000	1.000			
			EACH	0.000	0.00		
			7,800.00000	1.000		7,800.00	
1280	608-10010	*Sidewalk Drain	1.000	1.000			
			EACH	0.000	0.00		
			150.00000	1.000		150.00	
1285	609-23000	*Gutter (Special)	728.000	569.000			
			LF	0.000	0.00		
			33.00000	569.000		18,777.00	
1290	616-30036	36 Inch Trash Guard (Special)	1.000	0.000			
			EACH	0.000	0.00		
			1,400.00000	0.000		0.00	
			CAT 0203	CURRENT AMT	\$ 1,769,156.53	\$ 10,360.00	\$ 1,695,965.33
CAT NO0204 LIGHTING							
1295	202-00040	*Removal of Electrical Conduit	1,400.000	0.000			
			LF	0.000	0.00		
			4.00000	0.000		0.00	

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 30
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0204 LIGHTING						
1300	210-00750	*Reset Light Standard	5.000	0.000		
			EACH	0.000	0.00	
			1,352.00000	0.000		0.00
1305	613-01200	*2 Inch Electrical Conduit (Plastic)	8,300.000	7,751.000		
			LF	0.000	0.00	
			7.00000	7,751.000		54,257.00
1310	613-01250	*2-1/2 Inch Electrical Conduit (Plastic)	600.000	200.000		
			LF	0.000	0.00	
			11.00000	200.000		2,200.00
1315	613-01300	*3 Inch Electrical Conduit (Plastic)	600.000	470.000		
			LF	0.000	0.00	
			11.00000	470.000		5,170.00
1320	613-10000	*Wiring	0.700	0.700		
			L S	-0.200	-12,000.00	
			60,000.00000	0.500		30,000.00
1325	613-12000	*Luminaire Fluorescent (Tunnel)	26.000	0.000		
			EACH	0.000	0.00	
			317.00000	0.000		0.00
1330	613-16010	*Light Standard and Luminaire (Decorative)	8.000	8.000		
			EACH	0.000	0.00	
			3,920.00000	8.000		31,360.00
1335	613-34400	*Light Standard Metal (40 Foot)	22.000	22.000		
			EACH	0.000	0.00	
			1,870.00000	22.000		41,140.00
1340	613-40000	*Concrete Foundation Pad	5.000	5.000		
			EACH	0.000	0.00	
			477.00000	5.000		2,385.00
1345	613-40010	*Light Standard Foundation	30.000	30.000		
			EACH	0.000	0.00	
			885.00000	30.000		26,550.00
1350	613-50100	*Lighting Control Center	5.000	5.000		
			EACH	0.000	0.00	
			6,479.00000	5.000		32,395.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 31
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0204 LIGHTING						
1355	613-70150	*Luminaire High Pressure Sodium (150 Watt)	8.000	8.000		
			EACH	0.000	0.00	
			1,200.00000	8.000		9,600.00
1360	613-70250	*Luminaire High Pressure Sodium (250 Watt)	22.000	22.000		
			EACH	0.000	0.00	
			295.00000	22.000		6,490.00
			CAT 0204	CURRENT AMT \$	283,822.00 \$	-12,000.00 \$
						241,547.00
CAT NO0205 UTILITIES						
1365	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
1370	202-00031	Removal of Fire Hydrant	2.000	2.000		
			EACH	0.000	0.00	
			700.00000	2.000		1,400.00
1375	202-00032	Removal of Valve	5.000	2.000		
			EACH	0.000	0.00	
			400.00000	2.000		800.00
1380	202-00035	Removal of Pipe	882.000	600.000		
			LF	0.000	0.00	
			14.00000	600.000		8,400.00
1385	202-00040	*Removal of Electrical Conduit	200.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
1390	202-00827	*Removal of Pull Box	1.000	1.000		
			EACH	0.000	0.00	
			50.00000	1.000		50.00
1395	202-04001	Plug Culvert	5.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
1400	202-04100	Abandon Well	11.000	11.000		
			EACH	0.000	0.00	
			500.00000	11.000		5,500.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 32
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 UTILITIES						
1405	206-00065	Structure Backfill (Flow-Fill)	212.000	0.000		
			CY	0.000	0.00	
			90.00000	0.000		0.00
1410	210-00827	*Reset Pull Box	2.000	0.000		
			EACH	1.000	175.00	
			175.00000	1.000		175.00
1415	210-01710	Reset Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
1420	210-04010	Adjust Manhole	5.000	5.000		
			EACH	0.000	0.00	
			600.00000	5.000		3,000.00
1425	210-04015	Modify Manhole	3.000	3.000		
			EACH	0.000	0.00	
			1,700.00000	3.000		5,100.00
1430	619-06080	8 Inch Ductile Iron Pipe	56.000	56.000		
			LF	0.000	0.00	
			100.00000	56.000		5,600.00
1435	619-10247	*24 Inch Welded Steel Pipe (Jacked)	127.000	127.000		
			LF	0.000	0.00	
			339.04000	127.000		43,058.08
1440	619-10270	*27 Inch Welded Steel Pipe	849.000	845.000		
			LF	0.000	0.00	
			300.00000	845.000		253,500.00
1445	619-10307	*30 Inch Welded Steel Pipe (Jacked)	225.000	225.000		
			LF	0.000	0.00	
			350.00000	225.000		78,750.00
1450	619-50640	8 Inch Plastic Pipe	280.000	280.000		
			LF	0.000	0.00	
			85.00000	280.000		23,800.00
1455	619-50960	12 Inch Plastic Pipe	744.000	744.000		
			LF	0.000	0.00	
			80.00000	744.000		59,520.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 33
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 UTILITIES						
1460	619-51280	16 Inch Plastic Pipe	112.000	112.000		
			LF	0.000	0.00	
			110.00000	112.000		12,320.00
1465	619-51290	18 Inch Plastic Pipe	1,837.000	1,837.000		
			LF	0.000	0.00	
			110.00000	1,837.000		202,070.00
1470	619-71516	2 Inch Air and Vacuum Valve	4.000	4.000		
			EACH	0.000	0.00	
			4,700.00000	4.000		18,800.00
1475	619-72644	18 Inch Pressure Regulating Valve	1.000	1.000		
			EACH	0.000	0.00	
			44,000.00000	1.000		44,000.00
1480	619-73048	6 Inch Tangential Blow Off	4.000	4.000		
			EACH	0.000	0.00	
			3,600.00000	4.000		14,400.00
1485	619-75064	8 Inch Gate Valve	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
1490	619-75096	12 Inch Gate Valve	6.000	6.000		
			EACH	0.000	0.00	
			2,200.00000	6.000		13,200.00
1495	619-76128	16 Inch Butterfly Valve	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00
1500	619-76144	18 Inch Butterfly Valve	3.000	3.000		
			EACH	0.000	0.00	
			7,300.00000	3.000		21,900.00
1505	619-76192	24 Inch Butterfly Valve	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
1510	619-78048	6 Inch Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 34
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 UTILITIES						
1515	622-00715	Monitoring Wells	250.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
			CAT 0205	CURRENT AMT \$	884,146.08 \$	175.00 \$ 841,243.08
CAT NO0300 STRUCTURES						
1520	206-00000	*Structure Excavation	1,759.000	1,759.000		
			CY	0.000	0.00	
			7.00000	1,759.000		12,313.00
1525	206-00100	Structure Backfill (Class 1)	1,802.000	1,802.000		
			CY	0.000	0.00	
			18.00000	1,802.000		32,436.00
1530	206-00200	Structure Backfill (Class 2)	1,218.000	1,218.000		
			CY	0.000	0.00	
			13.00000	1,218.000		15,834.00
1535	206-00360	Mechanical Reinforcement of Soil	1,802.000	1,802.000		
			CY	0.000	0.00	
			25.00000	1,802.000		45,050.00
1540	403-09221	Stone Matrix Asphalt (Fibers)(Asphalt)	746.000	444.760		
			TON	0.000	0.00	
			75.00000	444.760		33,357.00
1545	502-00460	*Pile Tip	42.000	42.000		
			EACH	0.000	0.00	
			145.00000	42.000		6,090.00
1545		MATERIAL ALLOWANCE PILE TIP		0.000		
			EACH	0.000	0.00	
			123.25000	0.000		0.00
1550	502-02000	Dynamic Load Testing	1.000	1.000		
			L S	0.000	0.00	
			6,000.00000	1.000		6,000.00
1555	502-11274	*Steel Piling (HP 12x74)	2,145.000	2,145.000		
			LF	0.000	0.00	
			45.00000	2,145.000		96,525.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1555		MATERIAL ALLOWANCE STEEL PILE		0.000		
			LF	0.000	0.00	
				38.25000	0.000	0.00
1560	503-00060	*Drilled Caisson (60 Inch)	261.000	261.000		
			LF	0.000	0.00	
				200.00000	261.000	52,200.00
1565	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	177.000	83.000		
			CY	0.000	0.00	
				280.00000	83.000	23,240.00
1570	515-00120	Waterproofing (Membrane)	4,524.000	2,610.000		
			SY	0.000	0.00	
				10.83000	2,610.000	28,266.30
1575	518-01004	Bridge Expansion Device (0-4 Inch)	292.000	292.000		
			LF	0.000	0.00	
				105.00000	292.000	30,660.00
1575		MATERIAL ALLOWANCE bridge expansion device		0.000		
			LF	0.000	0.00	
				84.00000	0.000	0.00
1580	601-03040	Concrete Class D (Bridge)	1,831.000	1,831.000		
			CY	0.000	0.00	
				275.00000	1,831.000	503,525.00
1580		MATERIAL ALLOWANCE concrete deck panels		0.000		
			CY	0.000	0.00	
				61.84240	0.000	0.00
1585	601-03050	Concrete Class D (Wall)	349.000	349.000		
			CY	0.000	0.00	
				270.00000	349.000	94,230.00
1590	601-40300	*Structural Concrete Coating	2,795.000	1,957.000		
			SY	0.000	0.00	
				9.00000	1,957.000	17,613.00
1595	602-00000	*Reinforcing Steel	97,908.000	97,908.000		
			LB	0.000	0.00	
				0.50000	97,908.000	48,954.00

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 36
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES						
1600	602-00020	*Reinforcing Steel (Epoxy Coated)	417,756.000	417,756.000		
			LB	0.000	0.00	
			0.60000	417,756.000		250,653.60
1605	604-25000	Vane Grate Inlet Special	2.000	2.000		
			EACH	0.000	0.00	
			2,100.00000	2.000		4,200.00
1610	606-10700	*Bridge Rail Type 7	608.000	608.000		
			LF	0.000	0.00	
			33.75000	608.000		20,520.00
1615	607-53137	*Fence Chain Link (Special) (36 Inch)	606.000	606.000		
			LF	0.000	0.00	
			22.00000	606.000		13,332.00
1620	613-00075	*3/4 Inch Electrical Conduit	470.000	470.000		
			LF	0.000	0.00	
			4.00000	470.000		1,880.00
1625	613-00200	*2 Inch Electrical Conduit	1,539.000	1,310.000		
			LF	0.000	0.00	
			5.00000	1,310.000		6,550.00
1630	614-86756	*Anti-Icing System	1.000	0.600		
			L S	0.000	0.00	
			400,000.00000	0.600		240,000.00
1635	618-10000	*Precast Concrete U Girder (Pre-Tensioned)	2,341.000	2,341.000		
			LF	0.000	0.00	
			350.00000	2,341.000		819,350.00
1635		MATERIAL ALLOWANCE Girders		0.000		
			LF	0.000	0.00	
			269.85000	0.000		0.00
1636	700-70060	F/A Adjust Girder Rebar Projection	2,576.240	2,576.240		
			F A	0.000	0.00	
			1.00000	2,576.240		2,576.24
			CAT 0300	CURRENT AMT	\$ 2,643,683.76 \$	0.00 \$ 2,405,355.14

CONTID: C16657
 PCN: 16657-BID
 PROJECT: STU 0831-107

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0014

Page 37
 ESTIMATE RUN 09/09/2011
 11:13:18

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1640	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,000.00000	1.000		25,000.00
1645	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,000.00000	1.000		15,000.00
1650	620-00020	Sanitary Facility	4.000	4.000		
			EACH	0.000	0.00	
			1,000.00000	4.000		4,000.00
			CAT 0400	CURRENT AMT	\$ 44,000.00	\$ 44,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 19,719,201.12	\$ 725,160.98 \$ 14,925,819.62