

ESTIMATE SUMMARY

CONTID: C16679

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 16679-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
SH93: SH 58 TO SH 128

TIME CHARGED: 68.5 DAYS TIME ALLOW: 240 WORK DAYS
PERCENT TIME: 28.54 ORIG TIME ALLOW: 240 WORK DAYS

PROJECT NO: NH093A-008
SH93: SH 58 TO SH 128
NAME OF ROAD: 093A
PROJECT COUNTIES: JEFFERSON, REGION 6

BOULDER, REGION 6

CONTRACTOR:

APC CONSTRUCTION CO., LLC
14802 W, 44th AVE.

PAY PERIOD ENDING 01/02/2012 DATE TIME STARTED 08/08/2011
DATE LET 06/16/2011 DATE WORK BEGAN 08/08/2011
DATE AWARDED 06/29/2011 DATE TIME STOPPED
DATE CONTRACT EXECUTED 07/12/2011 DATE ACCEPTED
DATE NOTICE TO PROCEED 08/08/2011

GOLDEN CO 80403 303 279 6611

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,109,609.54 PARTICIPATING	\$ 795,412.01	\$ 5,213.63
AWARD PROJECT AMT: \$ 6,956,957.21 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 8.73% TOTAL EARNINGS	795,412.01	5,213.63
FUNDS AVAILABLE: \$ 8,314,197.53 STOCKPILED MATERIALS	15,172.90	0.00
	GROSS EARNINGS	810,584.91
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-20,787.36	-156.41
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	789,797.55
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	789,797.55
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 5,057.22

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 2
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	652.000	0.000		
			EACH	0.000	0.00	
			6.14000	0.000		0.00
0010	202-00240	Removal of Asphalt Mat (Planing)	244,708.000	0.000		
			SY	0.000	0.00	
			1.03000	0.000		0.00
0015	202-00250	*Removal of Pavement Marking	500.000	0.000		
			SF	0.000	0.00	
			2.81000	0.000		0.00
0020	202-05150	Sandblasting	4,388.000	0.000		
			SF	0.000	0.00	
			2.05000	0.000		0.00
0025	203-01597	*Potholing	100.000	0.000		
			HOUR	0.000	0.00	
			127.91000	0.000		0.00
0030	208-00045	*Concrete Washout Structure	9.000	0.000		
			EACH	0.000	0.00	
			562.82000	0.000		0.00
0035	210-00060	*Reset Marker	18.000	0.000		
			EACH	0.000	0.00	
			97.21000	0.000		0.00
0040	210-00065	*Reset Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			511.66000	0.000		0.00
0045	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			255.83000	0.000		0.00
0050	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,050.000	101.780		
			TON	0.000	0.00	
			87.23000	101.780		8,878.27
0055	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	30,345.000	0.000		
			TON	0.000	0.00	
			56.40000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	411-10255	Emulsified Asphalt (Slow-Setting)	12,236.000	73.000		
			GAL	0.000	0.00	
			3.07000	73.000		224.11
0065	412-01120	*Concrete Pavement (11 Inch) (Fast Track)	408.000	0.000		
			SY	0.000	0.00	
			158.86000	0.000		0.00
0070	612-00001	*Delineator (Type I)	500.000	0.000		
			EACH	0.000	0.00	
			15.35000	0.000		0.00
0075	612-00002	*Delineator (Type II)	140.000	0.000		
			EACH	0.000	0.00	
			16.37000	0.000		0.00
0080	612-00003	*Delineator (Type III)	86.000	0.000		
			EACH	0.000	0.00	
			17.40000	0.000		0.00
0085	614-72875	*Loop Detector Wire	5,828.000	0.000		
			LF	0.000	0.00	
			2.71000	0.000		0.00
0090	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	7.000	0.000		
			EACH	0.000	0.00	
			760.32000	0.000		0.00
0095	614-80006	*Surface Condition Analyzer	2.000	0.000		
			EACH	0.000	0.00	
			6,710.89000	0.000		0.00
0100	614-80385	*Rumble Strip	73,938.000	0.000		
			LF	0.000	0.00	
			0.09000	0.000		0.00
0105	625-00000	*Construction Surveying	1.000	0.113		
			L S	0.004	320.91	
			80,227.72000	0.117		9,386.64
0110	626-00000	*Mobilization	1.000	0.500		
			L S	0.000	0.00	
			205,000.00000	0.500		102,500.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	627-00005	*Epoxy Pavement Marking	829.000	0.000		
			GAL	0.000	0.00	
			138.15000	0.000		0.00
0120	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	3,336.000	257.000		
			GAL	0.000	0.00	
			32.75000	257.000		8,416.75
0125	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,319.000	0.000		
			SF	0.000	0.00	
			9.31000	0.000		0.00
0130	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	998.000	0.000		
			SF	0.000	0.00	
			13.30000	0.000		0.00
0135	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	3,390.000	0.000		
			SF	0.000	0.00	
			9.21000	0.000		0.00
0140	629-01001	*Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			81.87000	0.000		0.00
0145	629-01031	*Survey Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			225.13000	0.000		0.00
0150	629-01210	*Adjust Monument Box	1.000	0.000		
			EACH	0.000	0.00	
			102.33000	0.000		0.00
0155	630-00000	*Flagging	3,840.000	630.500		
			HOURLY	0.000	0.00	
			22.51000	630.500		14,192.56
0160	630-00007	*Traffic Control Inspection	180.000	58.000		
			DAY	8.000	614.00	
			76.75000	66.000		5,065.50
0165	630-00012	*Traffic Control Management	240.000	39.000		
			DAY	0.000	0.00	
			562.82000	39.000		21,949.98

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80001	*Flashing Beacon (Portable)	2.000	1.000		
			EACH	0.000	0.00	
			1,023.31000	1.000		1,023.31
0175	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	3.500		
			EACH	0.000	0.00	
			102.33000	3.500		358.16
0180	630-80341	*Construction Traffic Sign (Panel Size A)	104.000	41.500		
			EACH	0.000	0.00	
			51.17000	41.500		2,123.55
0185	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	20.500		
			EACH	0.000	0.00	
			76.75000	20.500		1,573.38
0190	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	0.500		
			EACH	0.000	0.00	
			76.75000	0.500		38.38
0195	630-80344	*Construction Traffic Sign (Special)	210.000	41.000		
			SF	0.000	0.00	
			25.58000	41.000		1,048.78
0200	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			5,628.22000	3.000		16,884.66
0205	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	1.000		
			EACH	0.000	0.00	
			972.15000	1.000		972.15
0210	630-80360	*Drum Channelizing Device	200.000	90.000		
			EACH	0.000	0.00	
			20.47000	90.000		1,842.30
0215	630-80370	*Concrete Barrier (Temporary)	3,000.000	0.000		
			LF	0.000	0.00	
			40.93000	0.000		0.00
0220	630-80380	*Traffic Cone	500.000	112.500		
			EACH	0.000	0.00	
			5.12000	112.500		576.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-85010	*Impact Attenuator (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			2,353.62000	0.000		0.00
0230	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			30,699.38000	0.000		0.00
0235	700-70010	F/A Minor Contract Revisions	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70012	F/A Asphalt Pavement Incentive	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70016	F/A Fuel Cost Adjustment	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70018	F/A Roadway Smoothness Incentive	53,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70019	F/A Asphalt Cement Cost Adjustment	300,000.000	-6,440.330		
			F A	0.000	0.00	
			1.00000	-6,440.330		-6,440.33
0265	700-70021	F/A On-The-Job Trainee	800.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70031	F/A INTERIM SURFACE REPAIR	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70034	F/A Landscape Restoration	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70042	F/A Railroad Flagging	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70082	F/A Furnish & Install Electrical Service from Xcel	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70380	F/A Erosion Control	25,000.000	-3,500.000		
			F A	0.000	0.00	
			1.00000	-3,500.000		-3,500.00
			CAT 0200	CURRENT AMT	\$ 5,473,582.56 \$	934.91 \$ 187,114.16
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0310	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			5,615.94000	0.000		0.00
0315	203-01597	*Potholing	40.000	0.000		
			HOUR	0.000	0.00	
			127.91000	0.000		0.00
0320	210-00866	*Reset Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			407.28000	0.000		0.00
0325	503-00018	*Drilled Caisson (18 Inch)	8.000	0.000		
			LF	0.000	0.00	
			122.80000	0.000		0.00
0330	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			301.88000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0335	613-00206	*2 Inch Electrical Conduit (Bored)	4,034.000	1,702.000		
			LF	0.000	0.00	
			7.26000	1,702.000		12,356.52
0340	613-00306	*3 Inch Electrical Conduit (Bored)	1,394.000	0.000		
			LF	0.000	0.00	
			9.11000	0.000		0.00
0345	613-01200	*2 Inch Electrical Conduit (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			4.79000	0.000		0.00
0350	613-01300	*3 Inch Electrical Conduit (Plastic)	400.000	0.000		
			LF	0.000	0.00	
			5.88000	0.000		0.00
0355	613-07000	*Pull Box (Special)	11.000	0.000		
			EACH	0.000	0.00	
			779.76000	0.000		0.00
0360	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			961.91000	0.000		0.00
0365	613-07034	*Pull Box (24"x36"x18")	16.000	0.000		
			EACH	0.000	0.00	
			926.10000	0.000		0.00
0370	613-07040	*Pull Box (30"x48"x24")	1.000	0.000		
			EACH	0.000	0.00	
			1,192.16000	0.000		0.00
0375	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			9,854.50000	0.000		0.00
0380	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			863.68000	0.000		0.00
0385	614-00011	*Sign Panel (Class I)	45.000	0.000		
			SF	0.000	0.00	
			18.42000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 9
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 TRAFFIC SIGNAL @ IOWA							
0390	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000			
			EACH	0.000	0.00		
			634.45000	0.000		0.00	
0395	614-70336	*Traffic Signal Face (12-12-12)	10.000	0.000			
			EACH	0.000	0.00		
			784.88000	0.000		0.00	
0400	614-70560	*Traffic Signal Face (12-12-12-12-12)	8.000	0.000			
			EACH	0.000	0.00		
			1,362.03000	0.000		0.00	
0405	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	0.000			
			EACH	0.000	0.00		
			760.32000	0.000		0.00	
0410	614-81255	*Traffic Signal Light Pole Steel (2-55 Foot Mast Arm)	2.000	0.000			
			EACH	0.000	0.00		
			33,413.21000	0.000		0.00	
0415	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	0.000			
			EACH	0.000	0.00		
			851.40000	0.000		0.00	
0420	614-86246	*Controller (Type 170E-HC11)	1.000	0.000			
			EACH	0.000	0.00		
			20,922.65000	0.000		0.00	
			CAT 0210	CURRENT AMT \$	225,735.83 \$	0.00 \$	12,356.52
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT							
0425	206-00065	Structure Backfill (Flow-Fill)	80.000	0.000			
			CY	0.000	0.00		
			68.76000	0.000		0.00	
0430	613-00206	*2 Inch Electrical Conduit (Bored)	4,000.000	0.000			
			LF	0.000	0.00		
			7.26000	0.000		0.00	
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	64,200.000	2,325.000			
			LF	0.000	0.00		
			4.79000	2,325.000		11,136.75	

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 10
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT						
0440	613-07023	*Pull Box (24"x36"x24")	67.000	0.000		
			EACH	0.000	0.00	
			961.91000	0.000		0.00
0445	613-07040	*Pull Box (30"x48"x24")	9.000	0.000		
			EACH	0.000	0.00	
			1,192.16000	0.000		0.00
0450	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,730.000	0.000		
			LF	0.000	0.00	
			1.09000	0.000		0.00
0455	614-87020	*Optical Transceiver	10.000	0.000		
			EACH	0.000	0.00	
			2,558.28000	0.000		0.00
0460	614-87028	*Video Optical Transceiver	4.000	0.000		
			EACH	0.000	0.00	
			3,325.77000	0.000		0.00
0465	614-87350	*Test Fiber Optic Cable	1.000	0.000		
			L S	0.000	0.00	
			3,172.27000	0.000		0.00
0470	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	79,600.000	0.000		
			LF	0.000	0.00	
			1.53000	0.000		0.00
			CAT 0220	CURRENT AMT \$	584,058.06 \$	0.00 \$
						11,136.75
CAT NO0240 SHOULDER WIDENING						
0475	201-00001	*Clearing and Grubbing	12.000	0.000		
			ACRE	0.000	0.00	
			1,381.47000	0.000		0.00
0480	202-00010	*Removal of Tree	1.000	0.000		
			EACH	0.000	0.00	
			511.66000	0.000		0.00
0485	202-00035	*Removal of Pipe	180.000	0.000		
			LF	0.000	0.00	
			14.33000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 11
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0490	202-00037	*Removal of End Section	4.000	0.000		
			EACH	0.000	0.00	
			245.60000	0.000		0.00
0495	202-00220	Removal of Asphalt Mat	27,672.000	9,163.000		
			SY	0.000	0.00	
			1.58000	9,163.000		14,477.54
0500	202-01130	*Removal of Guardrail Type 3	532.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
0505	202-01200	*Removal of Tensioned Cable Barrier	1,175.000	0.000		
			LF	0.000	0.00	
			3.17000	0.000		0.00
0510	202-01300	*Removal of End Anchorage	6.000	0.000		
			EACH	0.000	0.00	
			301.88000	0.000		0.00
0515	203-00000	*Unclassified Excavation	86,470.000	17,987.000		
			CY	0.000	0.00	
			5.00000	17,987.000		89,935.00
0520	203-00060	*Embankment Material (Complete In Place)	34,398.000	11,994.000		
			CY	0.000	0.00	
			11.00000	11,994.000		131,934.00
0525	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			100.20000	0.000		0.00
0530	203-01510	Backhoe	20.000	0.000		
			HOURL	0.000	0.00	
			115.24000	0.000		0.00
0535	203-01550	Dozing	20.000	0.000		
			HOURL	0.000	0.00	
			120.26000	0.000		0.00
0540	203-01594	Combination Loader	20.000	0.000		
			HOURL	0.000	0.00	
			90.17000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 12
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0545	203-02330	Laborer	20.000	0.000		
			HOOR	0.000	0.00	
			38.59000	0.000		0.00
0550	206-00065	Structure Backfill (Flow-Fill)	150.000	0.000		
			CY	0.000	0.00	
			68.76000	0.000		0.00
0555	207-00205	*Topsoil	65.000	0.000		
			CY	0.000	0.00	
			49.12000	0.000		0.00
0560	208-00002	*Erosion Log (12 Inch)	71,300.000	35,198.000		
			LF	120.000	350.40	
			2.92000	35,318.000		103,128.56
0565	208-00011	*Erosion Bales (Weed Free)	1,560.000	152.000		
			EACH	0.000	0.00	
			10.74000	152.000		1,632.48
0570	208-00034	*Gravel Bag	4,280.000	120.000		
			LF	765.000	3,519.00	
			4.60000	885.000		4,071.00
0575	208-00070	*Vehicle Tracking Pad	6.000	0.000		
			EACH	0.000	0.00	
			1,279.14000	0.000		0.00
0580	208-00103	*Removal and Disposal of Sediment (Labor)	60.000	0.000		
			HOOR	0.000	0.00	
			25.58000	0.000		0.00
0585	208-00105	*Removal and Disposal of Sediment (Equipment)	60.000	0.000		
			HOOR	0.000	0.00	
			40.93000	0.000		0.00
0590	208-00106	Sweeping (Sediment Removal)	160.000	0.000		
			HOOR	0.000	0.00	
			138.15000	0.000		0.00
0595	208-00206	*Erosion Control Supervisor	240.000	54.000		
			DAY	4.000	409.32	
			102.33000	58.000		5,935.14

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 13
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0600	209-00100	*Water (Landscaping)	0.127	0.000		
			MGAL	0.000	0.00	
			2,558.28000	0.000		0.00
0605	209-00200	*Time-Released Water Product	3,112.000	0.000		
			EACH	0.000	0.00	
			4.04000	0.000		0.00
0610	212-00007	*Seeding (Native) (Hydraulic)	12.000	0.000		
			ACRE	0.000	0.00	
			741.90000	0.000		0.00
0615	212-00032	*Soil Conditioning	12.000	0.000		
			ACRE	0.000	0.00	
			665.15000	0.000		0.00
0620	213-00012	*Spray-on Mulch Blanket	12.000	0.000		
			ACRE	0.000	0.00	
			2,507.12000	0.000		0.00
0625	213-00100	*Soil Binder	12.000	0.000		
			ACRE	0.000	0.00	
			537.24000	0.000		0.00
0630	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			50,101.39000	0.000		0.00
0635	214-00205	*Deciduous Tree (5 Gallon Container)	31.000	0.000		
			EACH	0.000	0.00	
			56.54000	0.000		0.00
0640	214-00280	*Deciduous Tree (8 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			117.68000	0.000		0.00
0645	214-00350	*Deciduous Shrub (5 Gallon Container)	204.000	0.000		
			EACH	0.000	0.00	
			33.26000	0.000		0.00
0650	214-00450	*Evergreen Tree (5 Gallon Container)	32.000	0.000		
			EACH	0.000	0.00	
			58.58000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 14
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0655	216-00201	*Soil Retention Blanket (Straw-Coconut)	14,480.000	0.000		
			SY	0.000	0.00	
			2.05000	0.000		0.00
0660	304-06000	*Aggregate Base Course (Class 6)	15,220.000	7,148.420		
			TON	0.000	0.00	
			11.83000	7,148.420		84,565.81
0665	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	15,820.000	2,814.170		
			TON	0.000	0.00	
			46.08000	2,814.170		129,676.95
0670	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	6,327.000	0.000		
			TON	0.000	0.00	
			56.40000	0.000		0.00
0675	411-10255	Emulsified Asphalt (Slow-Setting)	7,880.000	185.000		
			GAL	0.000	0.00	
			3.07000	185.000		567.95
0680	603-10240	*24 Inch Corrugated Steel Pipe	5.000	0.000		
			LF	0.000	0.00	
			47.07000	0.000		0.00
0685	603-15030	*30 Inch Equivalent Corrugated Steel Pipe Arch (Special)	87.000	0.000		
			LF	0.000	0.00	
			179.08000	0.000		0.00
0685		MATERIAL ALLOWANCE 30' Equivalent Corrugated steel pipe Arch specia		26.890		
			LF	0.000	0.00	
			179.08000	26.890		4,815.46
0690	603-15042	*42 Inch Equivalent Corrugated Steel Pipe Arch (Special)	93.000	0.000		
			LF	0.000	0.00	
			230.25000	0.000		0.00
0690		MATERIAL ALLOWANCE 42 In Equiv CSPA		31.081		
			LF	0.000	0.00	
			230.25000	31.081		7,156.40
0695	603-30024	*24 Inch Steel End Section	1.000	0.000		
			EACH	0.000	0.00	
			532.12000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 15
 ESTIMATE RUN 01/04/2012
 11:29:43

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0700	603-31330	*30 Inch Equivalent Arch Steel End Section (Special)	2.000	0.000		
			EACH	0.000	0.00	
			1,176.81000	0.000		0.00
0700		MATERIAL ALLOWANCE 30 IN Equiv Arch SES		0.838		
			EACH	0.000	0.00	
			1,176.81000	0.838		986.17
0705	603-31342	*42 Inch Equivalent Arch Steel End Section (Special)	2.000	0.000		
			EACH	0.000	0.00	
			1,893.13000	0.000		0.00
0705		MATERIAL ALLOWANCE 42 IN Equiv Arch SES		1.170		
			EACH	0.000	0.00	
			1,893.13000	1.170		2,214.96
0710	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,566.000	0.000		
			LF	0.000	0.00	
			13.06000	0.000		0.00
0715	606-02003	*End Anchorage (Nonflared)	16.000	0.000		
			EACH	0.000	0.00	
			1,974.99000	0.000		0.00
0720	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			1,432.64000	0.000		0.00
			CAT 0240	CURRENT AMT	\$ 2,807,352.96 \$	4,278.72 \$ 581,097.42
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0725	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,237.67000	1.000		8,237.67
0730	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,595.83000	1.000		8,595.83
0735	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,046.63000	1.000		2,046.63
			CAT 0400	CURRENT AMT	\$ 18,880.13 \$	0.00 \$ 18,880.13
PROJECT TOTAL			CURRENT AMT	\$ 9,109,609.54 \$	5,213.63 \$	810,584.98