

ESTIMATE SUMMARY

CONTID: C16679

ESTIMATE NO: 0011 PROG

SPEC YR: 2005

PCN: 16679-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:
SH93: SH 58 TO SH 128

TIME CHARGED: 161.5 DAYS
PERCENT TIME: 67.29

TIME ALLOW:
ORIG TIME ALLOW:

240 WORK DAYS
240 WORK DAYS

PROJECT NO: NH093A-008

SH93: SH 58 TO SH 128

NAME OF ROAD: 093A

PROJECT COUNTIES: JEFFERSON, REGION 6

BOULDER, REGION 6

CONTRACTOR:

APC CONSTRUCTION CO., LLC
14802 W, 44th AVE.

PAY PERIOD ENDING 07/20/2012
DATE LET 06/16/2011
DATE AWARDED 06/29/2011
DATE CONTRACT EXECUTED 07/12/2011
DATE NOTICE TO PROCEED 08/08/2011

DATE TIME STARTED 08/08/2011
DATE WORK BEGAN 08/08/2011
DATE TIME STOPPED
DATE ACCEPTED

GOLDEN CO 80403 303 279 6611

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,253,882.79	PARTICIPATING	\$ 4,001,826.76	\$ 820,895.52
AWARD PROJECT AMT:	\$ 6,956,957.21	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	43.24%	TOTAL EARNINGS	4,001,826.76	820,895.52
FUNDS AVAILABLE:	\$ 5,252,056.03	STOCKPILED MATERIALS	40,302.00	0.00
		GROSS EARNINGS	4,042,128.76	820,895.52
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-104,354.36	-12,616.42
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	3,937,774.40	808,279.10
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	3,937,774.40	808,279.10
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 808,279.10

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

ESTIMATE RUN 07/23/2012

22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	652.000	0.000		
			EACH	0.000	0.00	
			6.14000	0.000		0.00
0010	202-00240	Removal of Asphalt Mat (Planing)	244,708.000	93,587.000		
			SY	64,285.000	66,213.55	
			1.03000	157,872.000		162,608.16
0015	202-00250	*Removal of Pavement Marking	500.000	0.000		
			SF	0.000	0.00	
			2.81000	0.000		0.00
0020	202-05150	Sandblasting	4,388.000	0.000		
			SF	0.000	0.00	
			2.05000	0.000		0.00
0025	203-01597	*Potholing	100.000	0.000		
			HOOR	0.000	0.00	
			127.91000	0.000		0.00
0030	208-00045	*Concrete Washout Structure	9.000	0.000		
			EACH	0.000	0.00	
			562.82000	0.000		0.00
0035	210-00060	*Reset Marker	18.000	0.000		
			EACH	0.000	0.00	
			97.21000	0.000		0.00
0040	210-00065	*Reset Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			511.66000	0.000		0.00
0045	210-00810	*Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			255.83000	0.000		0.00
0050	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	1,650.000	421.590		
			TON	0.000	0.00	
			87.23000	421.590		36,775.30
0055	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	30,345.000	12,090.960		
			TON	6,165.890	347,756.20	
			56.40000	18,256.850		1,029,686.34

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	411-10255	Emulsified Asphalt (Slow-Setting)	12,236.000	582.000		
			GAL	2,447.000	7,512.29	
			3.07000	3,029.000		9,299.03
0065	412-01120	*Concrete Pavement (11 Inch) (Fast Track)	408.000	0.000		
			SY	0.000	0.00	
			158.86000	0.000		0.00
0070	612-00001	*Delineator (Type I)	500.000	0.000		
			EACH	0.000	0.00	
			15.35000	0.000		0.00
0075	612-00002	*Delineator (Type II)	140.000	0.000		
			EACH	0.000	0.00	
			16.37000	0.000		0.00
0080	612-00003	*Delineator (Type III)	86.000	0.000		
			EACH	0.000	0.00	
			17.40000	0.000		0.00
0085	614-72875	*Loop Detector Wire	5,828.000	1,836.000		
			LF	0.000	0.00	
			2.71000	1,836.000		4,975.56
0090	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	7.000	0.000		
			EACH	0.000	0.00	
			760.32000	0.000		0.00
0095	614-80006	*Surface Condition Analyzer	2.000	0.000		
			EACH	0.000	0.00	
			6,710.89000	0.000		0.00
0100	614-80385	*Rumble Strip	73,938.000	0.000		
			LF	0.000	0.00	
			0.09000	0.000		0.00
0105	625-00000	*Construction Surveying	1.000	0.333		
			L S	0.000	0.00	
			80,227.72000	0.333		26,715.83
0110	626-00000	*Mobilization	1.000	0.600		
			L S	0.400	82,000.00	
			205,000.00000	1.000		205,000.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	627-00005	*Epoxy Pavement Marking	829.000	0.000		
			GAL	0.000	0.00	
			138.15000	0.000		0.00
0120	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	3,336.000	1,087.200		
			GAL	334.000	10,938.50	
			32.75000	1,421.200		46,544.30
0125	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,319.000	0.000		
			SF	629.000	5,855.99	
			9.31000	629.000		5,855.99
0130	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	998.000	0.000		
			SF	354.000	4,708.20	
			13.30000	354.000		4,708.20
0135	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	3,390.000	0.000		
			SF	554.000	5,102.34	
			9.21000	554.000		5,102.34
0140	629-01001	*Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			81.87000	0.000		0.00
0145	629-01031	*Survey Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			225.13000	0.000		0.00
0150	629-01210	*Adjust Monument Box	1.000	0.000		
			EACH	0.000	0.00	
			102.33000	0.000		0.00
0155	630-00000	*Flagging	3,840.000	1,661.500		
			HOOR	322.000	7,248.22	
			22.51000	1,983.500		44,648.59
0160	630-00007	*Traffic Control Inspection	180.000	134.000		
			DAY	12.000	921.00	
			76.75000	146.000		11,205.50
0165	630-00012	*Traffic Control Management	240.000	107.000		
			DAY	19.000	10,693.58	
			562.82000	126.000		70,915.32

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80001	*Flashing Beacon (Portable)	2.000	1.000		
			EACH	0.000	0.00	
			1,023.31000	1.000		1,023.31
0175	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	3.500		
			EACH	0.000	0.00	
			102.33000	3.500		358.16
0180	630-80341	*Construction Traffic Sign (Panel Size A)	120.000	47.500		
			EACH	0.000	0.00	
			51.17000	47.500		2,430.57
0185	630-80342	*Construction Traffic Sign (Panel Size B)	74.000	37.000		
			EACH	0.000	0.00	
			76.75000	37.000		2,839.75
0190	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	4.500		
			EACH	0.000	0.00	
			76.75000	4.500		345.38
0195	630-80344	*Construction Traffic Sign (Special)	210.000	43.000		
			SF	0.000	0.00	
			25.58000	43.000		1,099.94
0200	630-80355	*Portable Message Sign Panel	6.000	3.000		
			EACH	0.000	0.00	
			5,628.22000	3.000		16,884.66
0205	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	2.000		
			EACH	0.000	0.00	
			972.15000	2.000		1,944.30
0210	630-80360	*Drum Channelizing Device	200.000	100.000		
			EACH	0.000	0.00	
			20.47000	100.000		2,047.00
0215	630-80370	*Concrete Barrier (Temporary)	3,000.000	744.000		
			LF	0.000	0.00	
			40.93000	744.000		30,451.92
0220	630-80380	*Traffic Cone	600.000	250.000		
			EACH	0.000	0.00	
			5.12000	250.000		1,280.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-85010	*Impact Attenuator (Temporary)	6.000	0.000		
			EACH	0.000	0.00	
			2,353.62000	0.000		0.00
0230	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			30,699.38000	1.000		30,699.38
0235	700-70010	F/A Minor Contract Revisions	1,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70012	F/A Asphalt Pavement Incentive	200,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70016	F/A Fuel Cost Adjustment	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70018	F/A Roadway Smoothness Incentive	53,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0260	700-70019	F/A Asphalt Cement Cost Adjustment	300,000.000	-13,980.000		
			F A	-18,768.540	-18,768.54	
			1.00000	-32,748.540		-32,748.54
0265	700-70021	F/A On-The-Job Trainee	800.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70031	F/A INTERIM SURFACE REPAIR	40,000.000	21,767.000		
			F A	0.000	0.00	
			1.00000	21,767.000		21,767.00
0285	700-70034	F/A Landscape Restoration	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70042	F/A Railroad Flagging	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70082	F/A Furnish & Install Electrical Service from Xcel	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0300	700-70380	F/A Erosion Control	25,000.000	-7,875.000		
			F A	0.000	0.00	
			1.00000	-7,875.000		-7,875.00
			CAT 0200	CURRENT AMT	\$ 5,522,251.28 \$	530,181.33 \$ 1,736,588.30
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0310	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			5,615.94000	0.000		0.00
0315	203-01597	*Potholing	40.000	0.000		
			HOUR	0.000	0.00	
			127.91000	0.000		0.00
0320	210-00866	*Reset Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			407.28000	0.000		0.00
0325	503-00018	*Drilled Caisson (18 Inch)	8.000	0.000		
			LF	0.000	0.00	
			122.80000	0.000		0.00
0330	503-00048	*Drilled Caisson (48 Inch)	42.000	0.000		
			LF	0.000	0.00	
			301.88000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0335	613-00206	*2 Inch Electrical Conduit (Bored)	4,034.000	3,555.000		
			LF	0.000	0.00	
			7.26000	3,555.000		25,809.30
0340	613-00306	*3 Inch Electrical Conduit (Bored)	1,394.000	362.000		
			LF	0.000	0.00	
			9.11000	362.000		3,297.82
0345	613-01200	*2 Inch Electrical Conduit (Plastic)	200.000	0.000		
			LF	0.000	0.00	
			4.79000	0.000		0.00
0350	613-01300	*3 Inch Electrical Conduit (Plastic)	400.000	0.000		
			LF	0.000	0.00	
			5.88000	0.000		0.00
0355	613-07000	*Pull Box (Special)	11.000	0.000		
			EACH	0.000	0.00	
			779.76000	0.000		0.00
0360	613-07023	*Pull Box (24"x36"x24")	4.000	0.000		
			EACH	0.000	0.00	
			961.91000	0.000		0.00
0365	613-07034	*Pull Box (24"x36"x18")	16.000	0.000		
			EACH	0.000	0.00	
			926.10000	0.000		0.00
0370	613-07040	*Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,192.16000	1.000		1,192.16
0375	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			9,854.50000	0.000		0.00
0380	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			863.68000	0.000		0.00
0385	614-00011	*Sign Panel (Class I)	45.000	0.000		
			SF	0.000	0.00	
			18.42000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 TRAFFIC SIGNAL @ IOWA							
0390	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000			
			EACH	0.000	0.00		
			634.45000	0.000		0.00	
0395	614-70336	*Traffic Signal Face (12-12-12)	10.000	0.000			
			EACH	0.000	0.00		
			784.88000	0.000		0.00	
0400	614-70560	*Traffic Signal Face (12-12-12-12-12)	8.000	0.000			
			EACH	0.000	0.00		
			1,362.03000	0.000		0.00	
0405	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	0.000			
			EACH	0.000	0.00		
			760.32000	0.000		0.00	
0410	614-81255	*Traffic Signal Light Pole Steel (2-55 Foot Mast Arm)	2.000	0.000			
			EACH	0.000	0.00		
			33,413.21000	0.000		0.00	
0410		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (2-55 foot Mast Ar		1.206			
			EACH	0.000	0.00		
			33,413.21000	1.206		40,296.33	
0415	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	0.000			
			EACH	0.000	0.00		
			851.40000	0.000		0.00	
0420	614-86246	*Controller (Type 170E-HC11)	1.000	0.000			
			EACH	0.000	0.00		
			20,922.65000	0.000		0.00	
			CAT 0210	CURRENT AMT \$	225,735.83 \$	0.00 \$	70,595.61
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT							
0425	206-00065	Structure Backfill (Flow-Fill)	80.000	0.000			
			CY	0.000	0.00		
			68.76000	0.000		0.00	
0430	613-00206	*2 Inch Electrical Conduit (Bored)	6,966.000	6,020.000			
			LF	946.000	6,867.96		
			7.26000	6,966.000		50,573.16	

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT							
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	64,200.000	16,767.000			
			LF	9,353.000	44,800.87		
			4.79000	26,120.000		125,114.80	
0440	613-07023	*Pull Box (24"x36"x24")	67.000	16.000			
			EACH	0.000	0.00		
			961.91000	16.000		15,390.56	
0445	613-07040	*Pull Box (30"x48"x24")	9.000	0.000			
			EACH	0.000	0.00		
			1,192.16000	0.000		0.00	
0450	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,730.000	0.000			
			LF	0.000	0.00		
			1.09000	0.000		0.00	
0455	614-87020	*Optical Transceiver	10.000	0.000			
			EACH	0.000	0.00		
			2,558.28000	0.000		0.00	
0460	614-87028	*Video Optical Transceiver	4.000	0.000			
			EACH	0.000	0.00		
			3,325.77000	0.000		0.00	
0465	614-87350	*Test Fiber Optic Cable	1.000	0.000			
			L S	0.000	0.00		
			3,172.27000	0.000		0.00	
0470	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	79,600.000	0.000			
			LF	0.000	0.00		
			1.53000	0.000		0.00	
			CAT 0220	CURRENT AMT \$	605,591.22 \$	51,668.83 \$	191,078.52
CAT NO0240 SHOULDER WIDENING							
0475	201-00001	*Clearing and Grubbing	12.000	0.880			
			ACRE	0.000	0.00		
			1,381.47000	0.880		1,215.69	
0480	202-00010	*Removal of Tree	1.000	0.000			
			EACH	0.000	0.00		
			511.66000	0.000		0.00	

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0485	202-00035	*Removal of Pipe	390.000	390.000		
			LF	0.000	0.00	
			14.33000	390.000		5,588.70
0490	202-00037	*Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			245.60000	4.000		982.40
0495	202-00220	Removal of Asphalt Mat	35,000.000	26,953.000		
			SY	0.000	0.00	
			1.58000	26,953.000		42,585.74
0500	202-01130	*Removal of Guardrail Type 3	532.000	0.000		
			LF	0.000	0.00	
			3.79000	0.000		0.00
0505	202-01200	*Removal of Tensioned Cable Barrier	1,175.000	1,175.000		
			LF	0.000	0.00	
			3.17000	1,175.000		3,724.75
0510	202-01300	*Removal of End Anchorage	6.000	0.000		
			EACH	0.000	0.00	
			301.88000	0.000		0.00
0515	203-00000	*Unclassified Excavation	86,470.000	49,472.000		
			CY	2,417.000	12,085.00	
			5.00000	51,889.000		259,445.00
0520	203-00060	*Embankment Material (Complete In Place)	34,398.000	32,237.000		
			CY	1,488.000	16,368.00	
			11.00000	33,725.000		370,975.00
0525	203-01500	Blading	20.000	0.000		
			HOUR	0.000	0.00	
			100.20000	0.000		0.00
0530	203-01510	Backhoe	20.000	0.000		
			HOUR	0.000	0.00	
			115.24000	0.000		0.00
0535	203-01550	Dozing	20.000	0.000		
			HOUR	0.000	0.00	
			120.26000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 12
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0540	203-01594	Combination Loader	20.000	0.000		
			HOURLY	0.000	0.00	
			90.17000	0.000		0.00
0545	203-02330	Laborer	20.000	0.000		
			HOURLY	0.000	0.00	
			38.59000	0.000		0.00
0550	206-00065	Structure Backfill (Flow-Fill)	75.000	50.000		
			CY	0.000	0.00	
			68.76000	50.000		3,438.00
0555	207-00205	*Topsoil	65.000	0.000		
			CY	0.000	0.00	
			49.12000	0.000		0.00
0560	208-00002	*Erosion Log (12 Inch)	71,300.000	49,554.000		
			LF	70.000	204.40	
			2.92000	49,624.000		144,902.08
0565	208-00011	*Erosion Bales (Weed Free)	152.000	152.000		
			EACH	0.000	0.00	
			10.74000	152.000		1,632.48
0570	208-00034	*Gravel Bag	6,977.000	6,911.000		
			LF	66.000	303.60	
			4.60000	6,977.000		32,094.20
0575	208-00070	*Vehicle Tracking Pad	6.000	0.000		
			EACH	0.000	0.00	
			1,279.14000	0.000		0.00
0580	208-00103	*Removal and Disposal of Sediment (Labor)	60.000	0.000		
			HOURLY	0.000	0.00	
			25.58000	0.000		0.00
0585	208-00105	*Removal and Disposal of Sediment (Equipment)	60.000	0.000		
			HOURLY	0.000	0.00	
			40.93000	0.000		0.00
0590	208-00106	Sweeping (Sediment Removal)	160.000	0.000		
			HOURLY	0.000	0.00	
			138.15000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 13
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0595	208-00206	*Erosion Control Supervisor	240.000	141.000		
			DAY	23.000	2,353.59	
			102.33000	164.000		16,782.12
0600	209-00100	*Water (Landscaping)	0.127	0.000		
			MGAL	0.000	0.00	
			2,558.28000	0.000		0.00
0605	209-00200	*Time-Released Water Product	3,112.000	0.000		
			EACH	0.000	0.00	
			4.04000	0.000		0.00
0610	212-00007	*Seeding (Native) (Hydraulic)	12.000	0.000		
			ACRE	0.000	0.00	
			741.90000	0.000		0.00
0615	212-00032	*Soil Conditioning	12.000	0.000		
			ACRE	0.000	0.00	
			665.15000	0.000		0.00
0620	213-00012	*Spray-on Mulch Blanket	12.000	0.000		
			ACRE	0.000	0.00	
			2,507.12000	0.000		0.00
0625	213-00100	*Soil Binder	12.000	0.000		
			ACRE	0.800	429.79	
			537.24000	0.800		429.79
0630	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			50,101.39000	0.000		0.00
0635	214-00205	*Deciduous Tree (5 Gallon Container)	31.000	0.000		
			EACH	0.000	0.00	
			56.54000	0.000		0.00
0640	214-00280	*Deciduous Tree (8 Foot)	11.000	0.000		
			EACH	0.000	0.00	
			117.68000	0.000		0.00
0645	214-00350	*Deciduous Shrub (5 Gallon Container)	204.000	0.000		
			EACH	0.000	0.00	
			33.26000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 14
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0650	214-00450	*Evergreen Tree (5 Gallon Container)	32.000	0.000		
			EACH	0.000	0.00	
			58.58000	0.000		0.00
0655	216-00201	*Soil Retention Blanket (Straw-Coconut)	14,480.000	29.000		
			SY	0.000	0.00	
			2.05000	29.000		59.45
0660	304-06000	*Aggregate Base Course (Class 6)	16,101.270	15,433.510		
			TON	667.760	7,899.60	
			11.83000	16,101.270		190,478.02
0665	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	15,820.000	8,677.560		
			TON	2,696.370	124,248.73	
			46.08000	11,373.930		524,110.69
0670	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	6,327.000	3,684.650		
			TON	1,324.220	74,686.01	
			56.40000	5,008.870		282,500.27
0675	411-10255	Emulsified Asphalt (Slow-Setting)	7,880.000	6,147.000		
			GAL	152.000	466.64	
			3.07000	6,299.000		19,337.93
0680	603-10240	*24 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			47.07000	0.000		0.00
0685	603-15030	*30 Inch Equivalent Corrugated Steel Pipe Arch (Special)	87.000	87.000		
			LF	0.000	0.00	
			179.08000	87.000		15,579.96
0685		MATERIAL ALLOWANCE 30' Equivalent Corrugated steel pipe Arch specia		0.000		
			LF	0.000	0.00	
			179.08000	0.000		0.00
0690	603-15042	*42 Inch Equivalent Corrugated Steel Pipe Arch (Special)	93.000	93.000		
			LF	0.000	0.00	
			230.25000	93.000		21,413.25
0690		MATERIAL ALLOWANCE 42 In Equiv CSP		0.000		
			LF	0.000	0.00	
			230.25000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 15
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0695	603-30024	*24 Inch Steel End Section	0.000	0.000		
			EACH	0.000	0.00	
			532.12000	0.000		0.00
0700	603-31330	*30 Inch Equivalent Arch Steel End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,176.81000	2.000		2,353.62
0700		MATERIAL ALLOWANCE 30 IN Equiv Arch SES		0.000		
			EACH	0.000	0.00	
			1,176.81000	0.000		0.00
0705	603-31342	*42 Inch Equivalent Arch Steel End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,893.13000	2.000		3,786.26
0705		MATERIAL ALLOWANCE 42 IN Equiv Arch SES		0.000		
			EACH	0.000	0.00	
			1,893.13000	0.000		0.00
0710	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,566.000	1,525.000		
			LF	0.000	0.00	
			13.06000	1,525.000		19,916.50
0715	606-02003	*End Anchorage (Nonflared)	16.000	2.000		
			EACH	0.000	0.00	
			1,974.99000	2.000		3,949.98
0720	606-02005	*End Anchorage (Flared)	2.000	0.000		
			EACH	0.000	0.00	
			1,432.64000	0.000		0.00
0740	506-00212	Riprap (12 In) Woman Creek	11.000	11.000		
			CY	0.000	0.00	
			60.00000	11.000		660.00
0745	603-01485	48 In RCP (CIP) Woman Creek	154.000	154.000		
			LF	0.000	0.00	
			218.90000	154.000		33,710.60
0750	603-05048	48 In RCES Woman Creek	2.000	2.000		
			EACH	0.000	0.00	
			2,160.00000	2.000		4,320.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 16
 ESTIMATE RUN 07/23/2012
 22:47:30

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0755	603-02425	53x34 In RCP (CIP) Last Chance	56.000	56.000		
			LF	0.000	0.00	
			258.00000	56.000		14,448.00
0760	603-05142	53x34 In RCES Last Chance	2.000	2.000		
			EACH	0.000	0.00	
			2,280.00000	2.000		4,560.00
			CAT 0240	CURRENT AMT	\$ 2,881,424.33	\$ 239,045.36
						\$ 2,024,980.48
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0725	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,237.67000	1.000		8,237.67
0730	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,595.83000	1.000		8,595.83
0735	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,046.63000	1.000		2,046.63
			CAT 0400	CURRENT AMT	\$ 18,880.13	\$ 0.00
						\$ 18,880.13
PROJECT TOTAL			CURRENT AMT	\$ 9,253,882.79	\$ 820,895.52	\$ 4,042,123.04