

ESTIMATE SUMMARY

 CONTID: C16679 ESTIMATE NO: 0016 PROG SPEC YR: 2005
 PCN: 16679-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 241.0 DAYS TIME ALLOW: 240 WORK DAYS
 SH93: SH 58 TO SH 128 PERCENT TIME: 100.42 ORIG TIME ALLOW: 240 WORK DAYS

PROJECT NO: NH093A-008
 SH93: SH 58 TO SH 128
 NAME OF ROAD: 093A
 PROJECT COUNTIES: JEFFERSON, REGION 6 BOULDER, REGION 6

CONTRACTOR: APC CONSTRUCTION CO., LLC
 14802 W, 44th AVE.
 PAY PERIOD ENDING 04/04/2013 DATE TIME STARTED 08/08/2011
 DATE LET 06/16/2011 DATE WORK BEGAN 08/08/2011
 DATE AWARDED 06/29/2011 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 07/12/2011 DATE ACCEPTED
 GOLDEN CO 80403 303 279 6611 DATE NOTICE TO PROCEED 08/08/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,459,712.68 PARTICIPATING	\$ 6,362,877.52	\$ 39,400.61
AWARD PROJECT AMT:	\$ 6,956,957.21 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	98.50% TOTAL EARNINGS	6,362,877.52	39,400.61
FUNDS AVAILABLE:	\$ 96,835.16 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	6,362,877.52	39,400.61
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-104,354.36	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	6,258,523.16	39,400.61
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	6,258,523.16	39,400.61
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 39,400.61

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	*Removal of Delineator	652.000	652.000		
			EACH	0.000	0.00	
			6.14000	652.000		4,003.28
0010	202-00240	Removal of Asphalt Mat (Planing)	257,698.000	257,698.000		
			SY	0.000	0.00	
			1.03000	257,698.000		265,428.94
0015	202-00250	*Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			2.81000	0.000		0.00
0020	202-05150	Sandblasting	787.000	0.000		
			SF	787.000	1,613.35	
			2.05000	787.000		1,613.35
0025	203-01597	*Potholing	60.000	60.000		
			HOOR	0.000	0.00	
			127.91000	60.000		7,674.60
0030	208-00045	*Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			562.82000	2.000		1,125.64
0035	210-00060	*Reset Marker	18.000	18.000		
			EACH	0.000	0.00	
			97.21000	18.000		1,749.78
0040	210-00065	*Reset Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			511.66000	0.000		0.00
0045	210-00810	*Reset Ground Sign	11.000	11.000		
			EACH	0.000	0.00	
			255.83000	11.000		2,814.13
0050	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	424.440	424.440		
			TON	0.000	0.00	
			87.23000	424.440		37,023.90
0055	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	31,290.010	31,290.010		
			TON	0.000	0.00	
			56.40000	31,290.010		1,764,756.56

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	411-10255	Emulsified Asphalt (Slow-Setting)	9,199.000	9,199.000		
			GAL	0.000	0.00	
			3.07000	9,199.000		28,240.93
0065	412-01120	*Concrete Pavement (11 Inch) (Fast Track)	392.000	392.000		
			SY	0.000	0.00	
			158.86000	392.000		62,273.12
0070	612-00001	*Delineator (Type I)	500.000	500.000		
			EACH	0.000	0.00	
			15.35000	500.000		7,675.00
0075	612-00002	*Delineator (Type II)	140.000	140.000		
			EACH	0.000	0.00	
			16.37000	140.000		2,291.80
0080	612-00003	*Delineator (Type III)	86.000	86.000		
			EACH	0.000	0.00	
			17.40000	86.000		1,496.40
0085	614-72875	*Loop Detector Wire	4,892.000	4,892.000		
			LF	0.000	0.00	
			2.71000	4,892.000		13,257.32
0090	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	7.000	0.000		
			EACH	0.000	0.00	
			760.32000	0.000		0.00
0095	614-80006	*Surface Condition Analyzer	2.000	2.000		
			EACH	0.000	0.00	
			6,710.89000	2.000		13,421.78
0100	614-80385	*Rumble Strip	73,938.000	73,938.000		
			LF	0.000	0.00	
			0.09000	73,938.000		6,654.42
0105	625-00000	*Construction Surveying	1.000	0.429		
			L S	0.471	37,787.26	
			80,227.72000	0.900		72,204.95
0110	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			205,000.00000	1.000		205,000.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	627-00005	*Epoxy Pavement Marking	987.000	987.000		
			GAL	0.000	0.00	
			138.15000	987.000		136,354.05
0120	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,514.200	2,514.200		
			GAL	0.000	0.00	
			32.75000	2,514.200		82,340.05
0125	627-01001	*Preformed Plastic Pavement Marking (Type I)	2,390.000	2,390.000		
			SF	0.000	0.00	
			9.31000	2,390.000		22,250.90
0130	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	745.000	744.500		
			SF	0.000	0.00	
			13.30000	744.500		9,901.85
0135	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	1,777.000	1,777.000		
			SF	0.000	0.00	
			9.21000	1,777.000		16,366.17
0140	629-01001	*Survey Monument (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			81.87000	0.000		0.00
0145	629-01031	*Survey Monument (Type 3A)	2.000	0.000		
			EACH	0.000	0.00	
			225.13000	0.000		0.00
0150	629-01210	*Adjust Monument Box	1.000	0.000		
			EACH	0.000	0.00	
			102.33000	0.000		0.00
0155	630-00000	*Flagging	2,890.000	2,890.000		
			HOURLY	0.000	0.00	
			22.51000	2,890.000		65,053.90
0160	630-00007	*Traffic Control Inspection	200.000	200.000		
			DAY	0.000	0.00	
			76.75000	200.000		15,350.00
0165	630-00012	*Traffic Control Management	199.000	199.000		
			DAY	0.000	0.00	
			562.82000	199.000		112,001.18

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-80001	*Flashing Beacon (Portable)	2.000	1.800		
			EACH	0.000	0.00	
			1,023.31000	1.800		1,841.96
0175	630-80335	*Barricade (Type 3 M-A) (Temporary)	7.000	6.300		
			EACH	0.000	0.00	
			102.33000	6.300		644.68
0180	630-80341	*Construction Traffic Sign (Panel Size A)	120.000	85.500		
			EACH	0.000	0.00	
			51.17000	85.500		4,375.04
0185	630-80342	*Construction Traffic Sign (Panel Size B)	80.000	72.000		
			EACH	0.000	0.00	
			76.75000	72.000		5,526.00
0190	630-80343	*Construction Traffic Sign (Panel Size C)	12.000	8.100		
			EACH	0.000	0.00	
			76.75000	8.100		621.67
0195	630-80344	*Construction Traffic Sign (Special)	210.000	77.400		
			SF	0.000	0.00	
			25.58000	77.400		1,979.89
0200	630-80355	*Portable Message Sign Panel	6.000	5.400		
			EACH	0.000	0.00	
			5,628.22000	5.400		30,392.39
0205	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			972.15000	3.600		3,499.74
0210	630-80360	*Drum Channelizing Device	200.000	180.000		
			EACH	0.000	0.00	
			20.47000	180.000		3,684.60
0215	630-80370	*Concrete Barrier (Temporary)	1,488.000	1,339.200		
			LF	0.000	0.00	
			40.93000	1,339.200		54,813.46
0220	630-80380	*Traffic Cone	600.000	450.000		
			EACH	0.000	0.00	
			5.12000	450.000		2,304.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	630-85010	*Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			2,353.62000	0.000		0.00
0230	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			30,699.38000	1.800		55,258.88
0235	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0250	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70018	F/A Roadway Smoothness Incentive	9,141.690	9,141.690		
			F A	0.000	0.00	
			1.00000	9,141.690		9,141.69
0260	700-70019	F/A Asphalt Cement Cost Adjustment	-94,381.530	-94,381.530		
			F A	0.000	0.00	
			1.00000	-94,381.530		-94,381.53
0265	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	700-70031	F/A INTERIM SURFACE REPAIR	21,767.000	21,767.000		
			F A	0.000	0.00	
			1.00000	21,767.000		21,767.00
0285	700-70034	F/A Landscape Restoration	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70042	F/A Railroad Flagging	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0295	700-70082	F/A Furnish & Install Electrical Service from Xcel	483.650	483.650		
			F A	0.000	0.00	
			1.00000	483.650		483.65
0300	700-70380	F/A Erosion Control	-10,500.000	-10,500.000		
			F A	0.000	0.00	
			1.00000	-10,500.000		-10,500.00
			CAT 0200	CURRENT AMT	\$ 3,087,877.11 \$	39,400.61 \$ 3,049,777.13
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0310	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			5,615.94000	1.000		5,615.94
0315	203-01597	*Potholing	0.000	0.000		
			HOUR	0.000	0.00	
			127.91000	0.000		0.00
0320	210-00866	*Reset Fire Preemption Unit and Timer	1.000	1.000		
			EACH	0.000	0.00	
			407.28000	1.000		407.28
0325	503-00018	*Drilled Caisson (18 Inch)	8.000	8.000		
			LF	0.000	0.00	
			122.80000	8.000		982.40
0330	503-00048	*Drilled Caisson (48 Inch)	42.000	42.000		
			LF	0.000	0.00	
			301.88000	42.000		12,678.96

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0210 TRAFFIC SIGNAL @ IOWA						
0335	613-00206	*2 Inch Electrical Conduit (Bored)	4,034.000	4,034.000		
			LF	0.000	0.00	
			7.26000	4,034.000		29,286.84
0340	613-00306	*3 Inch Electrical Conduit (Bored)	582.000	582.000		
			LF	0.000	0.00	
			9.11000	582.000		5,302.02
0345	613-01200	*2 Inch Electrical Conduit (Plastic)	200.000	200.000		
			LF	0.000	0.00	
			4.79000	200.000		958.00
0350	613-01300	*3 Inch Electrical Conduit (Plastic)	123.000	123.000		
			LF	0.000	0.00	
			5.88000	123.000		723.24
0355	613-07000	*Pull Box (Special)	9.000	9.000		
			EACH	0.000	0.00	
			779.76000	9.000		7,017.84
0360	613-07023	*Pull Box (24"x36"x24")	3.000	3.000		
			EACH	0.000	0.00	
			961.91000	3.000		2,885.73
0365	613-07034	*Pull Box (24"x36"x18")	0.000	0.000		
			EACH	0.000	0.00	
			926.10000	0.000		0.00
0370	613-07040	*Pull Box (30"x48"x24")	1.000	1.000		
			EACH	0.000	0.00	
			1,192.16000	1.000		1,192.16
0375	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			9,854.50000	1.000		9,854.50
0380	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			863.68000	2.000		1,727.36
0385	614-00011	*Sign Panel (Class I)	45.000	45.000		
			SF	0.000	0.00	
			18.42000	45.000		828.90

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0210 TRAFFIC SIGNAL @ IOWA							
0390	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	8.000			
			EACH	0.000	0.00		
			634.45000	8.000		5,075.60	
0395	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000			
			EACH	0.000	0.00		
			784.88000	10.000		7,848.80	
0400	614-70560	*Traffic Signal Face (12-12-12-12-12)	8.000	8.000			
			EACH	0.000	0.00		
			1,362.03000	8.000		10,896.24	
0405	614-72889	*Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	2.000	2.000			
			EACH	0.000	0.00		
			760.32000	2.000		1,520.64	
0410	614-81255	*Traffic Signal Light Pole Steel (2-55 Foot Mast Arm)	2.000	2.000			
			EACH	0.000	0.00		
			33,413.21000	2.000		66,826.42	
0410		MATERIAL ALLOWANCE Traffic Signal Light Pole Steel (2-55 foot Mast Ar		0.000			
			EACH	0.000	0.00		
			33,413.21000	0.000		0.00	
0415	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	2.000			
			EACH	0.000	0.00		
			851.40000	2.000		1,702.80	
0420	614-86246	*Controller (Type 170E-HC11)	1.000	1.000			
			EACH	0.000	0.00		
			20,922.65000	1.000		20,922.65	
			CAT 0210	CURRENT AMT \$	194,254.32 \$	0.00 \$	194,254.32
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT							
0425	206-00065	Structure Backfill (Flow-Fill)	13.000	13.000			
			CY	0.000	0.00		
			68.76000	13.000		893.88	
0430	613-00206	*2 Inch Electrical Conduit (Bored)	10,327.000	10,327.000			
			LF	0.000	0.00		
			7.26000	10,327.000		74,974.02	

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0220 TRAFFIC INTERCONNECT CONDUIT							
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	54,957.000	54,957.000			
			LF	0.000	0.00		
			4.79000	54,957.000		263,244.03	
0440	613-07023	*Pull Box (24"x36"x24")	67.000	67.000			
			EACH	0.000	0.00		
			961.91000	67.000		64,447.97	
0445	613-07040	*Pull Box (30"x48"x24")	9.000	9.000			
			EACH	0.000	0.00		
			1,192.16000	9.000		10,729.44	
0450	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	2,737.000	2,737.000			
			LF	0.000	0.00		
			1.09000	2,737.000		2,983.33	
0455	614-87020	*Optical Transceiver	10.000	10.000			
			EACH	0.000	0.00		
			2,558.28000	10.000		25,582.80	
0460	614-87028	*Video Optical Transceiver	5.000	5.000			
			EACH	0.000	0.00		
			3,325.77000	5.000		16,628.85	
0465	614-87350	*Test Fiber Optic Cable	1.000	1.000			
			L S	0.000	0.00		
			3,172.27000	1.000		3,172.27	
0470	614-87496	*Fiber Optic Cable (Single Mode) (96 Strands)	71,999.000	71,999.000			
			LF	0.000	0.00		
			1.53000	71,999.000		110,158.47	
			CAT 0220	CURRENT AMT \$	572,815.06 \$	0.00 \$	572,815.06
CAT NO0240 SHOULDER WIDENING							
0475	201-00001	*Clearing and Grubbing	3.500	3.500			
			ACRE	0.000	0.00		
			1,381.47000	3.500		4,835.15	
0480	202-00010	*Removal of Tree	0.000	0.000			
			EACH	0.000	0.00		
			511.66000	0.000		0.00	

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0485	202-00035	*Removal of Pipe	390.000	390.000		
			LF	0.000	0.00	
			14.33000	390.000		5,588.70
0490	202-00037	*Removal of End Section	4.000	4.000		
			EACH	0.000	0.00	
			245.60000	4.000		982.40
0495	202-00220	Removal of Asphalt Mat	26,953.000	26,953.000		
			SY	0.000	0.00	
			1.58000	26,953.000		42,585.74
0500	202-01130	*Removal of Guardrail Type 3	532.000	532.000		
			LF	0.000	0.00	
			3.79000	532.000		2,016.28
0505	202-01200	*Removal of Tensioned Cable Barrier	1,175.000	1,175.000		
			LF	0.000	0.00	
			3.17000	1,175.000		3,724.75
0510	202-01300	*Removal of End Anchorage	6.000	6.000		
			EACH	0.000	0.00	
			301.88000	6.000		1,811.28
0515	203-00000	*Unclassified Excavation	58,320.000	58,320.000		
			CY	0.000	0.00	
			5.00000	58,320.000		291,600.00
0520	203-00060	*Embankment Material (Complete In Place)	33,725.000	33,725.000		
			CY	0.000	0.00	
			11.00000	33,725.000		370,975.00
0525	203-01500	Blading	20.000	20.000		
			HOURL	0.000	0.00	
			100.20000	20.000		2,004.00
0530	203-01510	Backhoe	0.000	0.000		
			HOURL	0.000	0.00	
			115.24000	0.000		0.00
0535	203-01550	Dozing	0.000	0.000		
			HOURL	0.000	0.00	
			120.26000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0540	203-01594	Combination Loader	0.000	0.000		
			HOURLY	0.000	0.00	
			90.17000	0.000		0.00
0545	203-02330	Laborer	0.000	0.000		
			HOURLY	0.000	0.00	
			38.59000	0.000		0.00
0550	206-00065	Structure Backfill (Flow-Fill)	50.000	50.000		
			CY	0.000	0.00	
			68.76000	50.000		3,438.00
0555	207-00205	*Topsoil	0.000	0.000		
			CY	0.000	0.00	
			49.12000	0.000		0.00
0560	208-00002	*Erosion Log (12 Inch)	49,694.000	49,694.000		
			LF	0.000	0.00	
			2.92000	49,694.000		145,106.48
0565	208-00011	*Erosion Bales (Weed Free)	152.000	152.000		
			EACH	0.000	0.00	
			10.74000	152.000		1,632.48
0570	208-00034	*Gravel Bag	6,977.000	6,977.000		
			LF	0.000	0.00	
			4.60000	6,977.000		32,094.20
0575	208-00070	*Vehicle Tracking Pad	2.000	2.000		
			EACH	0.000	0.00	
			1,279.14000	2.000		2,558.28
0580	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOURLY	0.000	0.00	
			25.58000	0.000		0.00
0585	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOURLY	0.000	0.00	
			40.93000	0.000		0.00
0590	208-00106	Sweeping (Sediment Removal)	6.000	6.000		
			HOURLY	0.000	0.00	
			138.15000	6.000		828.90

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0595	208-00206	*Erosion Control Supervisor	241.000	241.000		
			DAY	0.000	0.00	
			102.33000	241.000		24,661.53
0600	209-00100	*Water (Landscaping)	0.127	0.000		
			MGAL	0.000	0.00	
			2,558.28000	0.000		0.00
0605	209-00200	*Time-Released Water Product	3,112.000	1,074.000		
			EACH	0.000	0.00	
			4.04000	1,074.000		4,338.96
0610	212-00007	*Seeding (Native) (Hydraulic)	6.510	6.510		
			ACRE	0.000	0.00	
			741.90000	6.510		4,829.77
0615	212-00032	*Soil Conditioning	6.510	6.510		
			ACRE	0.000	0.00	
			665.15000	6.510		4,330.13
0620	213-00012	*Spray-on Mulch Blanket	5.900	5.870		
			ACRE	0.000	0.00	
			2,507.12000	5.870		14,716.79
0625	213-00100	*Soil Binder	3.500	3.500		
			ACRE	0.000	0.00	
			537.24000	3.500		1,880.34
0630	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			50,101.39000	0.000		0.00
0635	214-00205	*Deciduous Tree (5 Gallon Container)	31.000	31.000		
			EACH	0.000	0.00	
			56.54000	31.000		1,752.74
0640	214-00280	*Deciduous Tree (8 Foot)	11.000	11.000		
			EACH	0.000	0.00	
			117.68000	11.000		1,294.48
0645	214-00350	*Deciduous Shrub (5 Gallon Container)	204.000	204.000		
			EACH	0.000	0.00	
			33.26000	204.000		6,785.04

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0650	214-00450	*Evergreen Tree (5 Gallon Container)	32.000	32.000		
			EACH	0.000	0.00	
			58.58000	32.000		1,874.56
0655	216-00201	*Soil Retention Blanket (Straw-Coconut)	4,509.000	4,508.890		
			SY	0.000	0.00	
			2.05000	4,508.890		9,243.22
0660	304-06000	*Aggregate Base Course (Class 6)	16,101.270	16,101.270		
			TON	0.000	0.00	
			11.83000	16,101.270		190,478.02
0665	403-33841	Hot Mix Asphalt (Grading S) (100) (PG 64-22)	15,718.510	15,718.510		
			TON	0.000	0.00	
			46.08000	15,718.510		724,308.94
0670	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	7,034.080	7,034.080		
			TON	0.000	0.00	
			56.40000	7,034.080		396,722.11
0675	411-10255	Emulsified Asphalt (Slow-Setting)	6,568.000	6,568.000		
			GAL	0.000	0.00	
			3.07000	6,568.000		20,163.76
0680	603-10240	*24 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			47.07000	0.000		0.00
0685	603-15030	*30 Inch Equivalent Corrugated Steel Pipe Arch (Special)	87.000	87.000		
			LF	0.000	0.00	
			179.08000	87.000		15,579.96
0685		MATERIAL ALLOWANCE 30' Equivalent Corrugated steel pipe Arch specia		0.000		
			LF	0.000	0.00	
			179.08000	0.000		0.00
0690	603-15042	*42 Inch Equivalent Corrugated Steel Pipe Arch (Special)	93.000	93.000		
			LF	0.000	0.00	
			230.25000	93.000		21,413.25
0690		MATERIAL ALLOWANCE 42 In Equiv CSPA		0.000		
			LF	0.000	0.00	
			230.25000	0.000		0.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0695	603-30024	*24 Inch Steel End Section	0.000	0.000		
			EACH	0.000	0.00	
			532.12000	0.000		0.00
0700	603-31330	*30 Inch Equivalent Arch Steel End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,176.81000	2.000		2,353.62
0700		MATERIAL ALLOWANCE 30 IN Equiv Arch SES		0.000		
			EACH	0.000	0.00	
			1,176.81000	0.000		0.00
0705	603-31342	*42 Inch Equivalent Arch Steel End Section (Special)	2.000	2.000		
			EACH	0.000	0.00	
			1,893.13000	2.000		3,786.26
0705		MATERIAL ALLOWANCE 42 IN Equiv Arch SES		0.000		
			EACH	0.000	0.00	
			1,893.13000	0.000		0.00
0710	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,566.000	5,566.000		
			LF	0.000	0.00	
			13.06000	5,566.000		72,691.96
0715	606-02003	*End Anchorage (Nonflared)	16.000	16.000		
			EACH	0.000	0.00	
			1,974.99000	16.000		31,599.84
0720	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			1,432.64000	2.000		2,865.28
0740	506-00212	Riprap (12 In) Woman Creek	11.000	11.000		
			CY	0.000	0.00	
			60.00000	11.000		660.00
0745	603-01485	48 In RCP (CIP) Woman Creek	154.000	154.000		
			LF	0.000	0.00	
			218.90000	154.000		33,710.60
0750	603-05048	48 In RCES Woman Creek	2.000	2.000		
			EACH	0.000	0.00	
			2,160.00000	2.000		4,320.00

CONTID: C16679
 PCN: 16679-BID
 PROJECT: NH093A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 04/04/2013
 07:50:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0240 SHOULDER WIDENING						
0755	603-02425	53x34 In RCP (CIP) Last Chance	56.000	56.000		
			LF	0.000	0.00	
			258.00000	56.000		14,448.00
0760	603-05142	53x34 In RCES Last Chance	2.000	2.000		
			EACH	0.000	0.00	
			2,280.00000	2.000		4,560.00
			CAT 0240	CURRENT AMT	\$ 2,585,886.06 \$	0.00 \$ 2,527,150.80
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0725	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,237.67000	1.000		8,237.67
0730	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,595.83000	1.000		8,595.83
0735	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,046.63000	1.000		2,046.63
			CAT 0400	CURRENT AMT	\$ 18,880.13 \$	0.00 \$ 18,880.13
PROJECT TOTAL			CURRENT AMT	\$ 6,459,712.68 \$	39,400.61 \$	6,362,877.44