

ESTIMATE SUMMARY

08:46:37

CONTID: C16696

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 16696-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 303.0 DAYS

TIME ALLOW:

365 CALENDAR DAYS

80TH OVER US36 BRIDGE REPLACEM

PERCENT TIME: 83.01

ORIG TIME ALLOW:

365 CALENDAR DAYS

PROJECT NO: BR M356-022

80TH OVER US36 BRIDGE REPLACEM

NAME OF ROAD: 036B

PROJECT COUNTIES: ADAMS, REGION 6

CONTRACTOR:

STRUCTURES, INC.

PAY PERIOD ENDING 03/10/2011

DATE TIME STARTED 05/11/2010

4 INVERNESS COURT E, SUITE 250

DATE LET 04/01/2010

DATE WORK BEGAN 05/11/2010

DATE AWARDED 04/19/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/05/2010

DATE ACCEPTED

ENGLEWOOD CO 80112 303/770-7878

DATE NOTICE TO PROCEED 05/11/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,003,476.92	PARTICIPATING	\$ 4,404,413.45	\$ 368,664.97
AWARD PROJECT AMT:	\$ 6,959,186.05	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	55.03%	TOTAL EARNINGS	4,404,413.45	368,664.97
FUNDS AVAILABLE:	\$ 3,599,063.47	STOCKPILED MATERIALS	727,113.80	-9,907.00
		GROSS EARNINGS	5,131,527.25	358,757.97
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-104,387.79	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	5,027,139.46	358,757.97
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	5,027,139.46	358,757.97
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 358,757.97

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 03/10/2011

08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			20,300.00000	1.000		20,300.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			3,554.00000	1.000		3,554.00
0015	202-00010	*Removal of Tree	10.000	8.000		
			EACH	0.000	0.00	
			203.00000	8.000		1,624.00
0020	202-00019	Removal of Inlet	2.000	2.000		
			EACH	0.000	0.00	
			913.00000	2.000		1,826.00
0025	202-00026	*Removal of Slope and Ditch Paving	92.000	92.000		
			SY	0.000	0.00	
			8.12000	92.000		747.04
0030	202-00035	Removal of Pipe	287.000	287.000		
			LF	0.000	0.00	
			9.14000	287.000		2,623.18
0035	202-00090	*Removal of Delineator	14.000	14.000		
			EACH	0.000	0.00	
			10.00000	14.000		140.00
0040	202-00200	*Removal of Sidewalk	1,970.000	1,970.000		
			SY	0.000	0.00	
			5.08000	1,970.000		10,007.60
0045	202-00201	*Removal of Curb	383.000	383.000		
			LF	0.000	0.00	
			4.06000	383.000		1,554.98
0050	202-00203	*Removal of Curb and Gutter	2,451.000	2,451.000		
			LF	0.000	0.00	
			5.10000	2,451.000		12,500.10
0055	202-00206	*Removal of Concrete Curb Ramp	26.000	26.000		
			SY	0.000	0.00	
			10.15000	26.000		263.90

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00220	*Removal of Asphalt Mat	9,948.000	9,948.000		
			SY	0.000	0.00	
			2.54000	9,948.000		25,267.92
0065	202-00250	*Removal of Pavement Marking	9,704.500	9,704.500		
			SF	0.000	0.00	
			1.27000	9,704.500		12,324.72
0070	202-00810	*Removal of Ground Sign	11.000	0.000		
			EACH	0.000	0.00	
			93.00000	0.000		0.00
0075	202-00821	*Removal of Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0080	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			2,538.00000	1.000		2,538.00
0085	202-01000	*Removal of Fence	434.000	358.000		
			LF	76.000	174.04	
			2.29000	434.000		993.86
0090	202-01020	*Removal of Sound Barrier Fence	1,563.000	1,563.000		
			LF	0.000	0.00	
			22.33000	1,563.000		34,901.79
0095	202-01130	*Removal of Guardrail Type 3	2,620.000	2,620.000		
			LF	0.000	0.00	
			2.00000	2,620.000		5,240.00
0096	202-01140	Removal of Guardrail Type 4	1,544.000	1,544.000		
			LF	0.000	0.00	
			22.50000	1,544.000		34,740.00
0100	202-01150	*Removal of Guardrail Type 5	0.000	0.000		
			LF	0.000	0.00	
			2.25000	0.000		0.00
0105	202-01300	*Removal of End Anchorage	14.000	14.000		
			EACH	0.000	0.00	
			117.00000	14.000		1,638.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	203-00060	*Embankment Material (Complete In Place)	64,398.000	57,364.000		
			CY	1,541.000	6,549.25	
			4.25000	58,905.000		250,346.25
0115	203-00100	*Muck Excavation	1,198.000	1,198.000		
			CY	0.000	0.00	
			12.18000	1,198.000		14,591.64
0116	203-00500	Rock Fill	1,144.000	1,144.000		
			CY	0.000	0.00	
			26.06000	1,144.000		29,812.64
0120	203-01100	*Proof Rolling	20.000	6.000		
			HOURL	0.000	0.00	
			91.35000	6.000		548.10
0125	203-01597	*Potholing	201.250	201.250		
			HOURL	0.000	0.00	
			215.00000	201.250		43,268.75
0130	203-01622	Sweeping (With Pickup Broom)	53.500	45.500		
			HOURL	8.000	856.00	
			107.00000	53.500		5,724.50
0135	207-00205	*Topsoil	4,100.000	505.000		
			CY	0.000	0.00	
			18.30000	505.000		9,241.50
0140	208-00003	*Erosion Log (18 Inch)	3,500.000	1,118.000		
			LF	70.000	350.00	
			5.00000	1,188.000		5,940.00
0145	208-00011	*Erosion Bales (Weed Free)	10.000	0.000		
			EACH	0.000	0.00	
			20.30000	0.000		0.00
0150	208-00015	*Sand Bag	50.000	0.000		
			EACH	0.000	0.00	
			13.20000	0.000		0.00
0155	208-00020	*Silt Fence	6,300.000	4,380.000		
			LF	65.000	65.00	
			1.00000	4,445.000		4,445.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	208-00030	Sediment Basin	2.000	0.000		
			EACH	0.000	0.00	
			761.00000	0.000		0.00
0165	208-00033	Sediment Trap	2.000	0.000		
			EACH	0.000	0.00	
			761.00000	0.000		0.00
0170	208-00034	*Gravel Bag	451.000	421.000		
			LF	30.000	106.50	
			3.55000	451.000		1,601.05
0175	208-00040	*Check Dam	10.000	0.000		
			EACH	0.000	0.00	
			178.00000	0.000		0.00
0180	208-00045	*Concrete Washout Structure	4.000	3.000		
			EACH	0.000	0.00	
			761.00000	3.000		2,283.00
0185	208-00050	*Storm Drain Inlet Protection	28.000	17.000		
			EACH	0.000	0.00	
			178.00000	17.000		3,026.00
0190	208-00060	*Temporary Slope Drain	100.000	0.000		
			LF	0.000	0.00	
			3.60000	0.000		0.00
0195	208-00070	*Vehicle Tracking Pad	7.000	6.000		
			EACH	1.000	1,116.00	
			1,116.00000	7.000		7,812.00
0200	208-00103	Removal and Disposal of Sediment (Labor)	35.000	27.000		
			HOOR	8.000	244.00	
			30.50000	35.000		1,067.50
0205	208-00105	Removal and Disposal of Sediment (Equipment)	30.000	20.000		
			HOOR	0.000	0.00	
			75.20000	20.000		1,504.00
0210	208-00206	*Erosion Control Supervisor	300.000	180.000		
			DAY	22.000	1,675.08	
			76.14000	202.000		15,380.28

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	210-00001	Reset Structure	1.000	0.000		
			EACH	0.000	0.00	
			199.00000	0.000		0.00
0220	210-00473	*Reset TV Cameras	1.000	0.000		
			EACH	0.000	0.00	
			406.00000	0.000		0.00
0225	210-00475	*Reset Closed Circuit Television Pole	1.000	0.500		
			EACH	0.000	0.00	
			5,076.00000	0.500		2,538.00
0230	210-00810	Reset Ground Sign	10.000	0.000		
			EACH	0.000	0.00	
			145.00000	0.000		0.00
0235	210-00815	Reset Sign Panel	2.000	0.000		
			EACH	0.000	0.00	
			65.00000	0.000		0.00
0240	210-00866	*Reset Fire Preemption Unit and Timer	1.000	0.000		
			EACH	0.000	0.00	
			406.00000	0.000		0.00
0241	210-01170	Reset Guardrail Type 7	3,893.000	3,893.000		
			LF	0.000	0.00	
			2.85000	3,893.000		11,095.05
0245	212-00006	*Seeding (Native)	15.000	0.000		
			ACRE	0.400	243.60	
			609.00000	0.400		243.60
0250	212-00032	*Soil Conditioning	7.600	0.000		
			ACRE	0.400	608.80	
			1,522.00000	0.400		608.80
0255	213-00003	*Mulching (Weed Free)	7.600	0.000		
			ACRE	0.300	152.40	
			508.00000	0.300		152.40
0260	213-00061	*Mulch Tackifier	1,600.000	0.000		
			LB	60.000	136.80	
			2.28000	60.000		136.80

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0265	213-00100	*Soil Binder	7.600	5.700		
			ACRE	0.200	121.80	
			609.00000	5.900		3,593.10
0270	216-00041	*Soil Retention Blanket (Straw/Coconut)	12,000.000	0.000		
			SY	451.000	586.30	
			1.30000	451.000		586.30
0275	250-00050	*Monitoring Technician	15.000	0.000		
			HOOR	0.000	0.00	
			70.00000	0.000		0.00
0280	250-00110	*Health and Safety Officer	25.000	21.500		
			HOOR	0.000	0.00	
			67.00000	21.500		1,440.50
0285	304-06007	*Aggregate Base Course (Class 6)	2,541.000	923.000		
			CY	0.000	0.00	
			24.36000	923.000		22,484.28
0290	304-06008	*Aggregate Base Course (Class 6) (Special)	500.000	0.000		
			CY	0.000	0.00	
			20.30000	0.000		0.00
0295	304-09006	*Aggregate Base Course (Special) [Swale]	86.000	86.000		
			SY	0.000	0.00	
			10.15000	86.000		872.90
0300	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	500.000	250.680		
			TON	0.000	0.00	
			91.35000	250.680		22,899.62
0305	403-00800	Emergency Pothole Repair	20.000	0.000		
			TON	0.000	0.00	
			215.08000	0.000		0.00
0310	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	8,209.410	4,985.890		
			TON	0.000	0.00	
			44.24000	4,985.890		220,575.77
0315	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	1,653.590	0.000		
			TON	0.000	0.00	
			54.81000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0320	411-10255	*Emulsified Asphalt (Slow-Setting)	3,645.000	363.000		
			GAL	0.000	0.00	
			2.60000	363.000		943.80
0325	420-00132	*Geotextile (Separator) (Class 1)	5,369.000	0.000		
			SY	0.000	0.00	
			2.03000	0.000		0.00
0326	420-00133	Geotextile (Separator) (Class 2)	3,431.000	3,431.000		
			SY	0.000	0.00	
			3.52000	3,431.000		12,077.12
0330	503-00036	*Drilled Caisson (36 Inch)	30.000	0.000		
			LF	0.000	0.00	
			258.00000	0.000		0.00
0335	503-00048	*Drilled Caisson (48 Inch)	73.000	43.000		
			LF	0.000	0.00	
			262.00000	43.000		11,266.00
0340	506-00000	Riprap	13.000	13.000		
			CY	0.000	0.00	
			82.22000	13.000		1,068.86
0345	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	222.000	114.000		
			LF	0.000	0.00	
			33.50000	114.000		3,819.00
0350	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	482.000	482.000		
			LF	0.000	0.00	
			40.60000	482.000		19,569.20
0355	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	89.000	89.000		
			LF	0.000	0.00	
			50.75000	89.000		4,516.75
0360	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	68.000	68.000		
			LF	0.000	0.00	
			60.90000	68.000		4,141.20
0365	603-05018	18 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			560.00000	3.000		1,680.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0370	603-05030	30 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	1.000	775.00	
			775.00000	2.000		1,550.00
0375	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,118.00000	1.000		3,118.00
0380	604-16605	Inlet Type 16 (Triple) (5 Foot)	2.000	1.500		
			EACH	0.000	0.00	
			5,359.00000	1.500		8,038.50
0385	604-16610	Inlet Type 16 (Triple) (10 Foot)	2.000	1.750		
			EACH	0.000	0.00	
			7,186.00000	1.750		12,575.50
0390	604-16650	Inlet Type 16 (Triple) (Special)	1.000	1.000		
			EACH	0.000	0.00	
			7,552.00000	1.000		7,552.00
0395	604-19105	Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,154.00000	2.000		8,308.00
0400	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,525.00000	2.000		11,050.00
0405	604-19704	Inlet Special (Trench Drain) (4 Inch Width)	13.000	0.000		
			LF	0.000	0.00	
			139.00000	0.000		0.00
0410	604-20010	Settling Basin	2.000	2.000		
			EACH	0.000	0.00	
			2,526.00000	2.000		5,052.00
0415	604-25000	Vane Grate Inlet Special [H = 5]	2.000	0.000		
			EACH	0.000	0.00	
			3,513.00000	0.000		0.00
0420	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,301.00000	1.000		3,301.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	605-00040	4 Inch Perforated Pipe Underdrain	1,949.000	1,949.000		
			LF	0.000	0.00	
			12.18000	1,949.000		23,738.82
0430	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,634.000	0.000		
			LF	0.000	0.00	
			13.80000	0.000		0.00
0435	606-00710	*Guardrail Type 7 (Style CA)	1,025.000	260.000		
			LF	0.000	0.00	
			53.93000	260.000		14,021.80
0440	606-00730	*Guardrail Type 7 (Style CD)	232.000	232.000		
			LF	0.000	0.00	
			86.53000	232.000		20,074.96
0441	606-00740	Guardrail Type 7 (Style CE)	790.000	790.000		
			LF	0.000	0.00	
			66.13000	790.000		52,242.70
0445	606-01340	*End Anchorage Type 3D	2.000	0.000		
			EACH	0.000	0.00	
			548.00000	0.000		0.00
0450	606-01370	*Transition Type 3G	5.000	0.000		
			EACH	0.000	0.00	
			1,091.00000	0.000		0.00
0455	606-02003	*End Anchorage (Nonflared)	1.000	0.000		
			EACH	0.000	0.00	
			1,675.00000	0.000		0.00
0460	606-02005	*End Anchorage (Flared)	4.000	0.000		
			EACH	0.000	0.00	
			1,451.00000	0.000		0.00
0465	607-11580	Fence (Temporary)	1,000.000	756.000		
			LF	0.000	0.00	
			6.67000	756.000		5,042.52
0470	607-11672	*Fence Wood (Sound Barrier) (72 Inch)	1,002.000	0.000		
			LF	0.000	0.00	
			77.60000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0475	607-53172	*Fence Chain Link (72 Inch)	98.000	0.000		
			LF	0.000	0.00	
			22.90000	0.000		0.00
0480	608-00006	*Concrete Sidewalk (6 Inch)	3,741.000	597.000		
			SY	0.000	0.00	
			27.00000	597.000		16,119.00
0485	608-00010	*Concrete Curb Ramp	90.000	20.000		
			SY	0.000	0.00	
			61.00000	20.000		1,220.00
0490	608-00015	*Truncated Domes	12.000	0.000		
			SF	0.000	0.00	
			35.50000	0.000		0.00
0495	608-10000	*Sidewalk Drain [Special]	23.000	23.000		
			LF	0.000	0.00	
			254.00000	23.000		5,842.00
0500	608-10010	*Sidewalk Drain [Westminster Std. Detail R15]	2.000	0.000		
			EACH	0.000	0.00	
			761.00000	0.000		0.00
0505	609-21010	*Curb and Gutter Type 2 (Section I-B)	33.000	0.000		
			LF	0.000	0.00	
			14.21000	0.000		0.00
0510	609-21020	*Curb and Gutter Type 2 (Section II-B)	3,611.000	1,750.000		
			LF	0.000	0.00	
			11.47000	1,750.000		20,072.50
0515	609-24002	Gutter Type 2 (2 Foot) [Wall]	536.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0520	610-00020	*Median Cover Material (Patterned Concrete)	57.000	0.000		
			SF	0.000	0.00	
			8.12000	0.000		0.00
0525	612-00001	*Delineator (Type I)	12.000	0.000		
			EACH	0.000	0.00	
			30.32000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0530	613-00050	*1/2 Inch Electrical Conduit	48.000	40.000		
			LF	8.000	56.88	
			7.11000	48.000		341.28
0535	613-00206	*2 Inch Electrical Conduit (Bored)	6,165.000	6,000.000		
			LF	0.000	0.00	
			9.14000	6,000.000		54,840.00
0540	613-00306	*3 Inch Electrical Conduit (Bored)	600.000	0.000		
			LF	0.000	0.00	
			10.15000	0.000		0.00
0545	613-01200	*2 Inch Electrical Conduit (Plastic)	2,026.000	1,370.000		
			LF	157.000	1,274.84	
			8.12000	1,527.000		12,399.24
0550	613-01300	*3 Inch Electrical Conduit (Plastic)	100.000	0.000		
			LF	0.000	0.00	
			10.15000	0.000		0.00
0555	613-06000	*Meter Pole	1.000	0.000		
			EACH	0.000	0.00	
			1,522.00000	0.000		0.00
0560	613-07034	*Pull Box (24"x36"x18")	4.000	3.000		
			EACH	0.000	0.00	
			535.00000	3.000		1,605.00
0565	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			12,708.00000	0.000		0.00
0570	613-32350	*Light Standard Steel (35 Foot)	10.000	0.000		
			EACH	5.000	19,640.00	
			3,928.00000	5.000		19,640.00
0570		MATERIAL ALLOWANCE 35' Light Pole Xcel Davits Fed Green on T-Base		10.000		
			EACH	-5.000	-14,600.00	
			2,920.00000	5.000		14,600.00
0575	613-40010	*Light Standard Foundation	10.000	6.000		
			EACH	0.000	0.00	
			802.00000	6.000		4,812.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575		MATERIAL ALLOWANCE Light Standard Bases		4.000		
			EACH	0.000	0.00	
			355.00000	4.000		1,420.00
0580	613-70250	*Luminaire High Pressure Sodium (250 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			304.00000	0.000		0.00
0585	613-70400	*Luminaire High Pressure Sodium (400 Watt)	9.000	0.000		
			EACH	5.000	1,775.00	
			355.00000	5.000		1,775.00
0590	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	6.000	0.000		
			EACH	0.000	0.00	
			406.00000	0.000		0.00
0595	614-00011	*Sign Panel (Class I)	84.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0600	614-00012	*Sign Panel (Class II)	9.000	0.000		
			SF	0.000	0.00	
			51.00000	0.000		0.00
0605	614-00013	*Sign Panel (Class III)	361.000	0.000		
			SF	0.000	0.00	
			20.00000	0.000		0.00
0605		MATERIAL ALLOWANCE Sign Panel Class III		0.000		
			SF	361.000	4,693.00	
			13.00000	361.000		4,693.00
0610	614-00216	*Steel Sign Post (2x2 Inch Tubing)	228.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0615	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	2.000	0.000		
			EACH	0.000	0.00	
			29,726.00000	0.000		0.00
0620	614-70150	*Pedestrian Signal Face (16) (Countdown)	4.000	0.000		
			EACH	0.000	0.00	
			523.00000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	614-70336	*Traffic Signal Face (12-12-12)	8.000	0.000		
			EACH	0.000	0.00	
			620.00000	0.000		0.00
0630	614-70560	*Traffic Signal Face (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			919.00000	0.000		0.00
0635	614-72855	*Traffic Signal Controller Cabinet	1.000	0.000		
			EACH	0.000	0.00	
			17,032.00000	0.000		0.00
0640	614-72886	*Intersection Detection System (Camera)	2.000	0.000		
			EACH	0.000	0.00	
			6,049.00000	0.000		0.00
0645	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			5,988.00000	0.000		0.00
0645		MATERIAL ALLOWANCE TS Light Pole with 30' Mast Arm Fed Green		1.000		
			EACH	0.000	0.00	
			5,089.80000	1.000		5,089.80
0650	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			8,848.00000	0.000		0.00
0650		MATERIAL ALLOWANCE TS Light Pole with 50' Mast Arm Fed Green		2.000		
			EACH	0.000	0.00	
			7,520.80000	2.000		15,041.60
0655	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	0.000		
			EACH	0.000	0.00	
			1,522.00000	0.000		0.00
0660	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	3,738.000	3,000.000		
			LF	738.000	1,498.14	
			2.03000	3,738.000		7,588.14
0665	614-87548	*Splice Fiber Optic Cable (48 Strand)	2.000	1.000		
			EACH	0.000	0.00	
			3,045.00000	1.000		3,045.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0670	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			3,552.00000	0.000		0.00
0675	615-00150	Embankment Protector (Special) [Boulder Drop]	1.000	1.000		
			EACH	0.000	0.00	
			1,370.00000	1.000		1,370.00
0680	625-00000	*Construction Surveying	1.000	0.650		
			L S	0.050	1,141.90	
			22,838.00000	0.700		15,986.60
0681	625-00001	Construction Surveying (Hourly)	75.000	63.500		
			HOOR	0.000	0.00	
			100.00000	63.500		6,350.00
0685	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			255,954.00000	1.000		255,954.00
0690	626-01000	Public Information Services	1.000	0.650		
			L S	0.050	442.25	
			8,845.00000	0.700		6,191.50
0695	627-00002	*Thermoplastic Pavement Marking	2,606.000	0.000		
			SF	0.000	0.00	
			2.54000	0.000		0.00
0700	627-00005	*Epoxy Pavement Marking	143.000	108.000		
			GAL	0.000	0.00	
			96.43000	108.000		10,414.44
0705	627-01001	*Preformed Plastic Pavement Marking (Type I)	667.000	0.000		
			SF	0.000	0.00	
			8.12000	0.000		0.00
0710	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	107.000	0.000		
			SF	0.000	0.00	
			10.15000	0.000		0.00
0715	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	672.000	0.000		
			SF	0.000	0.00	
			6.09000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	630-00000	*Flagging	4,500.000	1,208.200		
			HOURLY	267.600	4,549.20	
			17.00000	1,475.800		25,088.60
0721	630-00003	Uniformed Traffic Control	300.000	219.500		
			HOURLY	0.000	0.00	
			63.00000	219.500		13,828.50
0725	630-00007	*Traffic Control Inspection	95.000	74.000		
			DAY	19.000	3,857.00	
			203.00000	93.000		18,879.00
0730	630-00012	*Traffic Control Management	240.000	167.000		
			DAY	19.000	7,524.00	
			396.00000	186.000		73,656.00
0735	630-00015	*Uniformed Traffic Control Coordination	200.000	8.000		
			HOURLY	0.000	0.00	
			5.10000	8.000		40.80
0740	630-80001	*Flashing Beacon (Portable)	8.000	3.000		
			EACH	0.000	0.00	
			812.00000	3.000		2,436.00
0745	630-80335	*Barricade (Type 3 M-A) (Temporary)	30.000	4.500		
			EACH	0.000	0.00	
			152.00000	4.500		684.00
0750	630-80341	*Construction Traffic Sign (Panel Size A)	344.000	114.500		
			EACH	0.000	0.00	
			20.30000	114.500		2,324.35
0755	630-80342	*Construction Traffic Sign (Panel Size B)	44.000	14.000		
			EACH	0.000	0.00	
			20.30000	14.000		284.20
0760	630-80343	*Construction Traffic Sign (Panel Size C)	27.000	13.500		
			EACH	0.000	0.00	
			20.30000	13.500		274.05
0765	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			2,538.00000	2.000		5,076.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0770	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	4.000	1.500		
			EACH	0.000	0.00	
			812.00000	1.500		1,218.00
0775	630-80360	*Drum Channelizing Device	400.000	112.500		
			EACH	0.000	0.00	
			20.30000	112.500		2,283.75
0780	630-80370	Concrete Barrier (Temporary)	6,773.000	3,188.000		
			LF	0.000	0.00	
			10.00000	3,188.000		31,880.00
0785	630-80380	*Traffic Cone	400.000	122.000		
			EACH	0.000	0.00	
			3.05000	122.000		372.10
0790	630-85010	*Impact Attenuator (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			2,675.00000	0.000		0.00
0795	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	1.000	0.500		
			EACH	0.000	0.00	
			4,815.00000	0.500		2,407.50
0800	700-70010	F/A Minor Contract Revisions	71,619.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70011	F/A Partnering	10,000.000	1,646.900		
			F A	0.000	0.00	
			1.00000	1,646.900		1,646.90
0810	700-70012	F/A Asphalt Pavement Incentive	22,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70016	F/A Fuel Cost Adjustment	42,500.000	653.720		
			F A	2,155.870	2,155.87	
			1.00000	2,809.590		2,809.59
0820	700-70018	F/A Roadway Smoothness Incentive	13,330.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0825	700-70019	F/A Asphalt Cement Cost Adjustment	92,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0830	700-70021	F/A On-The-Job Trainee	7,680.000	601.000		
			HOUR	0.000	0.00	
			1.00000	601.000		601.00
0835	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0840	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0845	700-70074	F/A Obtain Power from Xcel	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0850	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0855	700-70589	F/A Environmental Health & Safety Management	10,000.000	3,266.980		
			F A	0.000	0.00	
			1.00000	3,266.980		3,266.98
0856	900-00014	Added Item (Lump Sum)/ Qwest Shoring Wall	1.000	1.000		
			L S	0.000	0.00	
			231,525.00000	1.000		231,525.00
0857	900-00012	*Added Item (Foot)/ Tie Backs	2,416.000	2,416.000		
			LF	0.000	0.00	
			64.99000	2,416.000		157,015.84
0858	900-00006	Added Item (Dollar)/ Winter Protection	19,179.330	4,340.410		
			DOL	14,838.920	14,838.92	
			1.00000	19,179.330		19,179.33

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0859	900-00006	Added Item (Dollar)/ Lien Withholding	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$ 3,608,438.37 \$	62,607.57 \$	2,174,539.74
CAT NO0201 ROADWAY / Westminster Waterline						
0865	202-00035	Removal of Pipe	0.000	0.000		
			LF	0.000	0.00	
			9.14000	0.000		0.00
0870	206-00000	*Structure Excavation	2,730.000	2,730.000		
			CY	0.000	0.00	
			3.55000	2,730.000		9,691.50
0875	206-01000	Bed Course Material	725.000	725.000		
			CY	0.000	0.00	
			35.50000	725.000		25,737.50
0880	619-06060	6 Inch Ductile Iron Pipe	20.000	20.000		
			LF	0.000	0.00	
			33.50000	20.000		670.00
0880		MATERIAL ALLOWANCE 6 INCH DUCTILE PIPE		20.000		
			LF	0.000	0.00	
			9.00000	20.000		180.00
0885	619-06080	8 Inch Ductile Iron Pipe	8.000	8.000		
			LF	0.000	0.00	
			166.50000	8.000		1,332.00
0885		MATERIAL ALLOWANCE 8 INCH DUCTILE IRON PIPE		32.000		
			LF	0.000	0.00	
			14.00000	32.000		448.00
0890	619-06100	10 Inch Ductile Iron Pipe	10.000	10.000		
			LF	0.000	0.00	
			308.00000	10.000		3,080.00
0890		MATERIAL ALLOWANCE 10 INCH DUCTILE IRON PIPE		20.000		
			LF	0.000	0.00	
			19.00000	20.000		380.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 20
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY / Westminster Waterline						
0895	619-06120	12 Inch Ductile Iron Pipe	325.500	325.500		
			LF	0.000	0.00	
			83.00000	325.500		27,016.50
0895		MATERIAL ALLOWANCE 12 INCH DUCTILE IRON PIPE		74.500		
			LF	0.000	0.00	
			20.05000	74.500		1,493.73
0900	619-06160	16 Inch Ductile Iron Pipe	1,820.000	1,820.000		
			LF	0.000	0.00	
			91.00000	1,820.000		165,620.00
0900		MATERIAL ALLOWANCE 16 INCH DUCTILE IRON PIPE		23.000		
			LF	0.000	0.00	
			28.85000	23.000		663.55
0905	619-06161	*16 Inch Ductile Iron Pipe (Auger Bored)	190.000	190.000		
			LF	0.000	0.00	
			61.00000	190.000		11,590.00
0910	619-73016	2 Inch Blow Off	9.000	9.000		
			EACH	0.000	0.00	
			3,420.00000	9.000		30,780.00
0915	619-75048	6 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			1,401.00000	2.000		2,802.00
0920	619-75096	12 Inch Gate Valve	2.000	2.000		
			EACH	0.000	0.00	
			2,520.00000	2.000		5,040.00
0925	619-75116	16 Inch Gate Valve	14.000	14.000		
			EACH	0.000	0.00	
			8,933.00000	14.000		125,062.00
0925		MATERIAL ALLOWANCE 16 INCH GATE VALVE		0.000		
			EACH	0.000	0.00	
			5,661.90000	0.000		0.00
0930	619-77300	Corporation Stop [Tap and Corporation Stop]	2.000	2.000		
			EACH	0.000	0.00	
			1,730.00000	2.000		3,460.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY / Westminster Waterline						
0935	619-78048	6 Inch Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			55,114.00000	1.000		55,114.00
0936	625-00001	Construction Surveying (Hourly)	83.500	83.500		
			HOOR	0.000	0.00	
			100.00000	83.500		8,350.00
0937	900-00014	Added Item (Lump Sum)/	1.000	1.000		
			L S	0.000	0.00	
			5,432.44000	1.000		5,432.44
0938	900-00014	Added Item (Lump Sum)/ Field Revision #2	1.000	1.000		
			L S	0.000	0.00	
			66,726.86000	1.000		66,726.86
			CAT 0201	CURRENT AMT \$	547,504.80 \$	0.00 \$
						550,670.08
CAT NO0300 STRUCTURE E-16-YF						
0940	202-00400	*Removal of Bridge	1.000	0.980		
			EACH	0.000	0.00	
			177,625.00000	0.980		174,072.50
0945	206-00000	*Structure Excavation	405.000	405.000		
			CY	0.000	0.00	
			3.55000	405.000		1,437.75
0950	206-00100	*Structure Backfill (Class 1)	980.000	425.000		
			CY	0.000	0.00	
			11.40000	425.000		4,845.00
0955	206-00200	*Structure Backfill (Class 2)	315.000	315.000		
			CY	0.000	0.00	
			8.12000	315.000		2,557.80
0960	206-00360	*Mechanical Reinforcement of Soil	980.000	425.000		
			CY	0.000	0.00	
			20.50000	425.000		8,712.50
0965	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	320.000	0.000		
			TON	0.000	0.00	
			76.13000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 22
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-YF						
0970	502-00460	*Pile Tip	30.000	30.000		
			EACH	0.000	0.00	
			166.00000	30.000		4,980.00
0975	502-11253	*Steel Piling (HP 12x53)	177.000	177.000		
			LF	0.000	0.00	
			65.00000	177.000		11,505.00
0980	502-11489	*Steel Piling (HP 14x89)	1,755.500	1,755.500		
			LF	0.000	0.00	
			82.00000	1,755.500		143,951.00
0985	503-00072	*Drilled Caisson (72 Inch)	198.000	198.000		
			LF	0.000	0.00	
			494.00000	198.000		97,812.00
0990	514-00200	Pedestrian Railing (Steel)	165.000	0.000		
			LF	0.000	0.00	
			314.00000	0.000		0.00
0995	515-00120	*Waterproofing (Membrane)	1,990.000	0.000		
			SY	0.000	0.00	
			11.40000	0.000		0.00
1000	515-00400	*Concrete Sealer	730.000	0.000		
			SY	0.000	0.00	
			8.50000	0.000		0.00
1005	518-01004	Bridge Expansion Device (0-4 Inch)	225.000	0.000		
			LF	0.000	0.00	
			162.00000	0.000		0.00
1010	601-01040	Concrete Class B (Bridge)	105.000	51.000		
			CY	0.000	0.00	
			358.00000	51.000		18,258.00
1015	601-03040	*Concrete Class D (Bridge)	1,022.000	196.000		
			CY	0.000	0.00	
			400.00000	196.000		78,400.00
1020	601-40300	Structural Concrete Coating	930.000	0.000		
			SY	0.000	0.00	
			12.00000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE E-16-YF						
1025	602-00000	*Reinforcing Steel	14,680.000	7,119.000		
			LB	0.000	0.00	
			0.74000	7,119.000		5,268.06
1030	602-00020	*Reinforcing Steel (Epoxy Coated)	243,525.000	55,275.100		
			LB	0.000	0.00	
			0.85000	55,275.100		46,983.84
1035	603-10300	30 Inch Corrugated Steel Pipe	312.000	312.000		
			LF	0.000	0.00	
			5.50000	312.000		1,716.00
1040	606-11030	*Bridge Rail Type 10M	418.000	0.000		
			LF	0.000	0.00	
			104.00000	0.000		0.00
1045	613-00075	*3/4 Inch Electrical Conduit	155.000	155.000		
			LF	0.000	0.00	
			7.11000	155.000		1,102.05
1050	613-00200	*2 Inch Electrical Conduit	1,060.000	0.000		
			LF	0.000	0.00	
			8.12000	0.000		0.00
1055	618-01994	*Prestressed Concrete Box (Depth 32" Through 48")	18,605.000	0.000		
			SF	0.000	0.00	
			52.00000	0.000		0.00
1055		MATERIAL ALLOWANCE 36" Prestressed Conc Box @ Encon Yard		10,753.370		
			SF	0.000	0.00	
			35.51875	10,753.370		381,946.26
1055		MATERIAL ALLOWANCE 36" Prestressed Conc Box Girders		7,851.630		
			SF	0.000	0.00	
			35.50000	7,851.630		278,732.87
1055		MATERIAL ALLOWANCE Expansion Joint Device		225.000		
			LF	0.000	0.00	
			99.66666	225.000		22,425.00
			CAT 0300	CURRENT AMT \$ 2,310,409.85 \$	0.00 \$	1,284,705.63

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 24
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE / MSE Abuts E-16-BZ/CA						
1060	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			8,830.00000	1.000		8,830.00
1065	206-00000	*Structure Excavation	14,970.000	13,360.000		
			CY	0.000	0.00	
			3.55000	13,360.000		47,428.00
1070	206-00100	*Structure Backfill (Class 1)	27,825.000	14,806.000		
			CY	8,788.000	100,183.20	
			11.40000	23,594.000		268,971.60
1075	206-00200	*Structure Backfill (Class 2)	450.000	450.000		
			CY	0.000	0.00	
			8.12000	450.000		3,654.00
1080	206-00360	*Mechanical Reinforcement of Soil	17,630.000	9,725.000		
			CY	5,953.000	122,036.50	
			20.50000	15,678.000		321,399.00
1085	504-04420	*Precast Panel Facing	17,935.000	10,891.000		
			SF	5,251.000	71,938.70	
			13.70000	16,142.000		221,145.40
1090	514-00000	*Pipe Railing	907.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
1095	601-03050	*Concrete Class D (Wall)	179.700	179.700		
			CY	0.000	0.00	
			384.00000	179.700		69,004.80
1100	602-00000	*Reinforcing Steel	19,285.000	19,285.000		
			LB	0.000	0.00	
			0.74000	19,285.000		14,270.90
1105	606-10700	Bridge Rail Type 7	161.000	149.000		
			LF	0.000	0.00	
			92.50000	149.000		13,782.50
			CAT 0301	CURRENT AMT	\$ 1,117,149.20 \$	294,158.40 \$ 968,486.20

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE / Architectural Enhancements						
1110	502-00460	*Pile Tip	12.000	0.000		
			EACH	12.000	1,992.00	
			166.00000	12.000		1,992.00
1115	502-11253	*Steel Piling (HP 12x53)	372.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
1120	503-00072	*Drilled Caisson (72 Inch)	33.000	33.000		
			LF	0.000	0.00	
			494.00000	33.000		16,302.00
1125	509-00000	Structural Steel	14,430.000	0.000		
			LB	0.000	0.00	
			3.25000	0.000		0.00
1130	514-00200	Pedestrian Railing (Steel)	325.000	0.000		
			LF	0.000	0.00	
			314.00000	0.000		0.00
1135	601-03000	*Concrete Class D	79.000	0.000		
			CY	0.000	0.00	
			501.00000	0.000		0.00
1140	601-40006	Cut Stone Veneer (Slab)	160.000	0.000		
			SF	0.000	0.00	
			41.55000	0.000		0.00
1145	601-40210	Concrete Finish (Special)	3,160.000	640.000		
			SF	0.000	0.00	
			7.83000	640.000		5,011.20
1150	601-40301	Structural Concrete Coating	6,000.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
1155	602-00020	*Reinforcing Steel (Epoxy Coated)	5,820.000	0.000		
			LB	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C16696
 PCN: 16696-BID
 PROJECT: BR M356-022

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 26
 ESTIMATE RUN 03/10/2011
 08:46:37

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE / Architectural Enhancements						
1160	606-11030	*Bridge Rail Type 10M	104.000	0.000		
			LF	0.000	0.00	
			104.00000	0.000		0.00
			CAT 0302	CURRENT AMT \$	290,154.30 \$	1,992.00 \$ 23,305.20
CAT NO0303 STRUCTURES / Pedestrian Culvert						
1165	202-00001	Removal of Structure	1.000	1.000		
			EACH	0.000	0.00	
			8,830.00000	1.000		8,830.00
1170	510-00144	Structural Plate Pipe (144 Inch)	34.000	34.000		
			LF	0.000	0.00	
			939.00000	34.000		31,926.00
1175	601-03050	*Concrete Class D (Wall)	67.000	67.000		
			CY	0.000	0.00	
			384.00000	67.000		25,728.00
1180	602-00000	*Reinforcing Steel	7,300.000	7,300.000		
			LB	0.000	0.00	
			0.74000	7,300.000		5,402.00
1185	607-53172	*Fence Chain Link (72 Inch)	86.000	86.000		
			LF	0.000	0.00	
			22.90000	86.000		1,969.40
			CAT 0303	CURRENT AMT \$	73,855.40 \$	0.00 \$ 73,855.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1190	620-00005	Field Office (Special)	1.000	1.000		
			EACH	0.000	0.00	
			26,817.00000	1.000		26,817.00
1195	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			25,380.00000	1.000		25,380.00
1200	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,884.00000	2.000		3,768.00
			CAT 0400	CURRENT AMT \$	55,965.00 \$	0.00 \$ 55,965.00
PROJECT TOTAL			CURRENT AMT \$	8,003,476.92 \$	358,757.97 \$	5,131,527.25