

ESTIMATE SUMMARY

15:59:45

CONTID: C16697

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 16697-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 98.0 DAYS

TIME ALLOW:

105 WORK DAYS

SH 125 MICHIGAN RIVER BRIDGE (

PERCENT TIME: 93.33

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: BR1251-007

SH 125 MICHIGAN RIVER BRIDGE (

NAME OF ROAD: 125A

PROJECT COUNTIES: JACKSON

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS, INC.

PAY PERIOD ENDING 02/13/2014

DATE TIME STARTED 08/13/2012

4901 S. Windermere St

DATE LET 04/05/2012

DATE WORK BEGAN 08/13/2012

DATE AWARDED 04/11/2012

DATE TIME STOPPED 06/07/2013

DATE CONTRACT EXECUTED 04/25/2012

DATE ACCEPTED 06/07/2013

Littleton CO 80120

DATE NOTICE TO PROCEED 08/13/2012

CURRENT TOTAL

THIS ESTIMATE

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,482,296.75 PARTICIPATING	\$ 1,455,394.59	\$ 25,207.89
AWARD PROJECT AMT: \$ 1,488,946.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 98.19% TOTAL EARNINGS	1,455,394.59	25,207.89
FUNDS AVAILABLE: \$ 26,902.16 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS 1,455,394.59	25,207.89
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-1,500.00	20,834.19
	SECURITIES ENCUMBERED 0.00	0.00
	NET EARNINGS 1,453,894.59	46,042.08
	LIQUIDATED DAMAGES 0.00	0.00
	AUTOPAY ADJUSTMENT 0.00	0.00
	AMOUNT DUE 1,453,894.59	46,042.08
	OTHER ADJUSTMENTS 0.00	0.00

PAYMENT DUE \$ 46,042.08

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.850	1.850		
			ACRE	0.000	0.00	
			10,000.00000	1.850		18,500.00
0010	202-00220	Removal of Asphalt Mat	1,050.000	1,050.000		
			SY	0.000	0.00	
			5.00000	1,050.000		5,250.00
0015	202-00250	Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0020	202-00400	Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			56,300.00000	1.000		56,300.00
0025	202-00810	*Removal of Ground Sign	5.000	5.000		
			EACH	0.000	0.00	
			60.00000	5.000		300.00
0030	202-01000	Removal of Fence	70.000	70.000		
			LF	0.000	0.00	
			3.00000	70.000		210.00
0035	202-01130	Removal of Guardrail Type 3	263.000	263.000		
			LF	0.000	0.00	
			6.00000	263.000		1,578.00
0040	202-01300	Removal of End Anchorage	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0045	203-00060	Embankment Material (Complete In Place)	5,075.000	5,075.000		
			CY	0.000	0.00	
			12.00000	5,075.000		60,900.00
0050	203-00100	Muck Excavation	29.000	29.000		
			CY	0.000	0.00	
			6.00000	29.000		174.00
0055	203-01500	Blading	0.000	0.000		
			HOURL	0.000	0.00	
			150.00000	0.000		0.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01510	Backhoe	20.000	20.000		
			20.000000	20.000	0.00	2,900.00
0065	203-01550	Dozing	0.000	0.000		
			145.000000	0.000	0.00	0.00
0070	203-01594	Combination Loader	12.000	0.000		
			95.000000	12.000	1,140.00	1,140.00
0075	203-01597	Potholing	4.000	4.000		
			175.000000	4.000	0.00	700.00
0080	206-00000	Structure Excavation	715.000	715.000		
			10.000000	715.000	0.00	7,150.00
0085	206-00100	Structure Backfill (Class 1)	372.100	372.100		
			35.000000	372.100	0.00	13,023.50
0090	206-01750	Shoring	1.000	1.000		
			20,000.000000	1.000	0.00	20,000.00
0095	207-00205	Topsoil	535.000	535.000		
			5.000000	535.000	0.00	2,675.00
0100	207-00210	Stockpile Topsoil	408.000	408.000		
			4.000000	408.000	0.00	1,632.00
0105	207-00305	Wetland Topsoil	243.000	243.000		
			25.000000	243.000	0.00	6,075.00
0110	208-00002	Erosion Log (12 Inch)	2,300.000	2,300.000		
			4.000000	2,300.000	0.00	9,200.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00020	Silt Fence	0.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0120	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0125	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			2,100.00000	0.000		0.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	40.000	40.000		
			HOUR	0.000	0.00	
			30.00000	40.000		1,200.00
0135	208-00105	Removal and Disposal of Sediment (Equipment)	10.000	10.000		
			HOUR	0.000	0.00	
			90.00000	10.000		900.00
0140	208-00206	Erosion Control Supervisor	100.000	100.000		
			DAY	0.000	0.00	
			180.00000	100.000		18,000.00
0145	208-00300	Temporary Berms	525.000	525.000		
			LF	0.000	0.00	
			20.00000	525.000		10,500.00
0150	210-00810	*Reset Ground Sign	4.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0155	212-00006	Seeding (Native)	1.000	1.000		
			ACRE	0.000	0.00	
			1,200.00000	1.000		1,200.00
0160	212-00028	Seeding (Wetlands)	0.500	0.500		
			ACRE	0.000	0.00	
			3,300.00000	0.500		1,650.00
0165	212-00032	Soil Conditioning	1.000	1.000		
			ACRE	0.000	0.00	
			2,200.00000	1.000		2,200.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00012	Spray-on Mulch Blanket	2.600	2.600		
			ACRE	0.000	0.00	
			2,200.00000	2.600		5,720.00
0175	213-00100	Soil Binder	0.000	0.000		
			ACRE	0.000	0.00	
			1,100.00000	0.000		0.00
0180	216-00015	Soil Retention Blanket (Excelsior)	94.200	94.200		
			SY	0.000	0.00	
			3.30000	94.200		310.86
0185	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			2,000.00000	1.000		2,000.00
0190	250-00110	*Health and Safety Officer	20.000	20.000		
			HOUR	0.000	0.00	
			90.00000	20.000		1,800.00
0195	250-00210	Solid Waste Disposal	0.000	0.000		
			CY	0.000	0.00	
			130.00000	0.000		0.00
0200	304-01000	Aggregate Base Course (Class 1)	0.000	0.000		
			TON	0.000	0.00	
			24.00000	0.000		0.00
0205	304-06000	Aggregate Base Course (Class 6)	2,359.460	2,359.460		
			TON	0.000	0.00	
			18.00000	2,359.460		42,470.28
0210	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			300.00000	0.000		0.00
0215	403-34731	*Hot Mix Asphalt (Grading SX) (75) (PG 58-34)	425.650	425.650		
			TON	0.000	0.00	
			175.00000	425.650		74,488.75
0220	411-10255	*Emulsified Asphalt (Slow-Setting)	150.000	0.000		
			GAL	150.000	750.00	
			5.00000	150.000		750.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	420-00132	Geotextile (Separator) (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0230	506-00212	Riprap (12 Inch)	134.000	134.000		
			CY	0.000	0.00	
			75.00000	134.000		10,050.00
0235	601-03030	*Concrete Class D (Box Culvert)	755.000	755.000		
			CY	0.000	0.00	
			600.00000	755.000		453,000.00
0240	602-00000	*Reinforcing Steel	174,694.000	174,694.000		
			LB	0.000	0.00	
			0.75000	174,694.000		131,020.50
0240		MATERIAL ALLOWANCE Black Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.47000	0.000		0.00
0245	607-01100	Fence Barbed Wire With Treated Wooden Posts	0.000	0.000		
			LF	0.000	0.00	
			5.65000	0.000		0.00
0250	607-11525	*Fence (Plastic)	1,468.000	1,468.000		
			LF	0.000	0.00	
			2.00000	1,468.000		2,936.00
0255	612-00001	*Delineator (Type I)	6.000	6.000		
			EACH	0.000	0.00	
			22.00000	6.000		132.00
0260	612-00003	*Delineator (Type III)	4.000	4.000		
			EACH	0.000	0.00	
			23.00000	4.000		92.00
0265	614-00011	*Sign Panel (Class I)	30.000	30.000		
			SF	0.000	0.00	
			18.00000	30.000		540.00
0270	614-00035	*Sign Panel (Special)	0.000	0.000		
			SF	0.000	0.00	
			27.00000	0.000		0.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	34.000	34.000		
			LF	0.000	0.00	
			37.00000	34.000		1,258.00
0280	624-20301	Detour Drainage Pipe (Class 0)	1.000	1.000		
			L S	0.000	0.00	
			20,000.00000	1.000		20,000.00
0285	625-00000	*Construction Surveying	1.000	0.310		
			L S	0.690	21,390.00	
			31,000.00000	1.000		31,000.00
0290	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			148,000.00000	1.000		148,000.00
0295	627-00001	Pavement Marking Paint	0.000	0.000		
			GAL	0.000	0.00	
			115.00000	0.000		0.00
0300	627-00005	Epoxy Pavement Marking	8.800	8.800		
			GAL	0.000	0.00	
			300.00000	8.800		2,640.00
0305	630-00000	*Flagging	1,214.250	1,214.250		
			HOURL	0.000	0.00	
			28.00000	1,214.250		33,999.00
0310	630-00007	*Traffic Control Inspection	39.000	39.000		
			DAY	0.000	0.00	
			300.00000	39.000		11,700.00
0315	630-00012	*Traffic Control Management	98.000	98.000		
			DAY	0.000	0.00	
			750.00000	98.000		73,500.00
0320	630-80001	*Flashing Beacon (Portable)	4.000	4.000		
			EACH	0.000	0.00	
			700.00000	4.000		2,800.00
0325	630-80335	*Barricade (Type 3 M-A) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			315.00000	2.000		630.00

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	630-80341	*Construction Traffic Sign (Panel Size A)	4.000	4.000		
			EACH	0.000	0.00	
			22.00000	4.000		88.00
0335	630-80342	*Construction Traffic Sign (Panel Size B)	24.000	20.000		
			EACH	4.000	92.00	
			23.00000	24.000		552.00
0340	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	4.000		
			EACH	0.000	0.00	
			24.00000	4.000		96.00
0345	630-80344	*Construction Traffic Sign (Special)	286.000	286.000		
			SF	0.000	0.00	
			18.00000	286.000		5,148.00
0350	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			1,200.00000	4.000		4,800.00
0355	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	0.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0360	630-80360	*Drum Channelizing Device	100.000	100.000		
			EACH	0.000	0.00	
			35.00000	100.000		3,500.00
0365	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000	4.000		
			EACH	0.000	0.00	
			36.00000	4.000		144.00
0370	630-80370	Concrete Barrier (Temporary)	1,152.000	1,152.000		
			LF	0.000	0.00	
			30.00000	1,152.000		34,560.00
0375	630-80380	*Traffic Cone	46.000	46.000		
			EACH	0.000	0.00	
			3.00000	46.000		138.00
0380	630-85010	*Impact Attenuator (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			3,800.00000	4.000		15,200.00



CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	700-70010	F/A Minor Contract Revisions	25,702.160	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70016	F/A Fuel Cost Adjustment	-21.380	-21.380		
			F A	0.000	0.00	
			1.00000	-21.380		-21.38
0400	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70019	F/A Asphalt Cement Cost Adjustment	27,276.350	27,276.350		
			F A	0.000	0.00	
			1.00000	27,276.350		27,276.35
0410	700-70021	F/A On-The-Job Trainee	1,065.000	635.000		
			HOUR	430.000	430.00	
			1.00000	1,065.000		1,065.00
0415	700-70025	F/A Quality Incentive Payment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70380	F/A Erosion Control	1,405.890	0.000		
			F A	1,405.890	1,405.89	
			1.00000	1,405.890		1,405.89
0440	626-01000	Public Info Services Added Item-Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0445	900-00014	Added Item (Lump Sum)/ Added Items-Removal of Nests and Netting	3,300.000	3,300.000		
			L S	0.000	0.00	
			1.00000	3,300.000		3,300.00
0450	900-00014	Added Item (Lump Sum)/ Wingwall connectors for CBC	1.000	1.000		
			L S	0.000	0.00	
			11,116.24000	1.000		11,116.24

CONTID: C16697  
 PCN: 16697-BID  
 PROJECT: BR1251-007

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10  
 ESTIMATE RUN 02/13/2014  
 15:59:45

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0455	626-00100	Mobilization (w/o Autopay) 2013 Re-mobilization	1.000	1.000		
			L S	0.000	0.00	
			23,181.60000	1.000		23,181.60
0460	900-00014	Added Item (Lump Sum)/ Removal of Nests and Netting	1.000	1.000		
			L S	0.000	0.00	
			3,600.00000	1.000		3,600.00
			CAT 0200	CURRENT AMT	\$ 1,463,296.75 \$	25,207.89 \$ 1,436,394.59
CAT NO0400 CONSTRUCTION ENGINEERING						
0425	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0430	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,000.00000	1.000		8,000.00
0435	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT	\$ 19,000.00 \$	0.00 \$ 19,000.00
PROJECT TOTAL			CURRENT AMT	\$ 1,482,296.75 \$	25,207.89 \$	1,455,394.59