

ESTIMATE SUMMARY

10:37:06

CONTID: C16698

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 16698-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION: SH 125 WILLOW CREEK BRIDGE (D-12-F)
 TIME CHARGED: 19.0 DAYS TIME ALLOW: 11/1/2015 FIXED COMPLETION DATE
 PERCENT TIME: 9.05 ORIG TIME ALLOW: 11/1/2015 FIXED COMPLETION DATE

PROJECT NO: BR1251-008
 SH 125 WILLOW CREEK BRIDGE (D-12-F)

NAME OF ROAD:

PROJECT COUNTIES: GRAND

CONTRACTOR:

DUCKELS CONSTRUCTION INCORPORATED	PAY PERIOD ENDING	04/24/2015	DATE TIME STARTED	04/06/2015
3500 DUCKELS COURT	DATE LET	08/21/2014	DATE WORK BEGAN	04/06/2015
	DATE AWARDED	09/17/2014	DATE TIME STOPPED	
	DATE CONTRACT EXECUTED	10/07/2014	DATE ACCEPTED	
STEAMBOAT SPRINGS CO 80487 970-879-6072	DATE NOTICE TO PROCEED	04/06/2015		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 1,890,686.81 PARTICIPATING	\$ 313,256.50	\$ 313,256.50
AWARD PROJECT AMT: \$ 1,833,762.89 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 16.57% TOTAL EARNINGS	313,256.50	313,256.50
FUNDS AVAILABLE: \$ 1,577,430.31 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	313,256.50
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-6,921.71	-6,921.71
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	306,334.79
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	306,334.79
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 306,334.79

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	0.000		
			L S	1.000	70,000.00	
			70,000.00000	1.000		70,000.00
0010	202-00035	Removal of Pipe	124.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0015	202-00090	*Removal of Delineator	9.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0020	202-00220	Removal of Asphalt Mat	3,135.000	0.000		
			SY	0.000	0.00	
			4.00000	0.000		0.00
0025	202-00240	Removal of Asphalt Mat (Planing)	52.000	0.000		
			SY	0.000	0.00	
			35.00000	0.000		0.00
0030	202-00250	Removal of Pavement Marking	200.000	0.000		
			SF	0.000	0.00	
			4.00000	0.000		0.00
0035	202-00810	*Removal of Ground Sign	7.000	0.000		
			EACH	0.000	0.00	
			175.00000	0.000		0.00
0040	203-00060	Embankment Material (Complete In Place)	4,395.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0045	203-00100	Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			10.00000	0.000		0.00
0050	203-01500	Blading	20.000	0.000		
			HOURL	0.000	0.00	
			120.00000	0.000		0.00
0055	203-01510	Backhoe	10.000	0.000		
			HOURL	0.000	0.00	
			140.00000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	203-01550	Dozing	20.000	0.000		
			HOURLY	0.000	0.00	
			120.00000	0.000		0.00
0065	203-01594	Combination Loader	10.000	0.000		
			HOURLY	0.000	0.00	
			110.00000	0.000		0.00
0070	203-01597	Potholing	10.000	0.000		
			HOURLY	0.000	0.00	
			250.00000	0.000		0.00
0075	203-02330	Laborer	60.000	0.000		
			HOURLY	0.000	0.00	
			40.00000	0.000		0.00
0080	206-00000	Structure Excavation	721.000	0.000		
			CY	721.000	9,373.00	
			13.00000	721.000		9,373.00
0085	206-00065	Structure Backfill (Flow-Fill)	0.000	0.000		
			CY	0.000	0.00	
			220.00000	0.000		0.00
0090	206-01782	Shoring (Area 2)	1.000	0.000		
			L S	0.000	0.00	
			16,800.00000	0.000		0.00
0095	207-00205	Topsoil	387.000	0.000		
			CY	0.000	0.00	
			60.00000	0.000		0.00
0100	207-00305	Wetland Topsoil	193.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0105	207-00310	Stockpile Wetland Topsoil	193.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0110	208-00002	*Erosion Log (12 Inch)	100.000	0.000		
			LF	34.000	187.00	
			5.50000	34.000		187.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	208-00009	*Erosion Log (20 Inch)	2,620.000	0.000		
			LF	1,309.000	11,126.50	
			8.50000	1,309.000		11,126.50
0120	208-00045	Concrete Washout Structure	2.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0125	208-00070	Vehicle Tracking Pad	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0130	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0135	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0140	208-00106	Sweeping (Sediment Removal)	40.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0145	208-00107	Removal of Trash	40.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0150	208-00206	*Erosion Control Supervisor	180.000	0.000		
			DAY	13.000	1,300.00	
			100.00000	13.000		1,300.00
0155	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			10,000.00000	0.000		0.00
0160	212-00006	*Seeding (Native)	0.720	0.000		
			ACRE	0.000	0.00	
			1,500.00000	0.000		0.00
0165	212-00009	*Seeding (Temporary)	0.220	0.000		
			ACRE	0.000	0.00	
			1,450.00000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY// UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	212-00028	*Seeding (Wetlands)	0.357	0.000		
			ACRE	0.000	0.00	
			3,850.00000	0.000		0.00
0175	212-00032	*Soil Conditioning	0.720	0.000		
			ACRE	0.000	0.00	
			4,260.00000	0.000		0.00
0180	213-00003	*Mulching (Weed Free)	0.720	0.000		
			ACRE	0.000	0.00	
			2,300.00000	0.000		0.00
0185	213-00004	*Mulching (Weed Free Straw)	0.070	0.000		
			ACRE	0.000	0.00	
			3,600.00000	0.000		0.00
0190	213-00012	*Spray-on Mulch Blanket	0.220	0.000		
			ACRE	0.000	0.00	
			4,000.00000	0.000		0.00
0195	213-00061	*Mulch Tackifier	144.000	0.000		
			LB	0.000	0.00	
			3.00000	0.000		0.00
0200	214-00220	*Deciduous Tree (2 Inch Caliper)	10.000	0.000		
			EACH	0.000	0.00	
			435.00000	0.000		0.00
0205	214-00350	*Deciduous Shrub (5 Gallon Container)	120.000	0.000		
			EACH	0.000	0.00	
			44.00000	0.000		0.00
0210	214-01010	*Brush Layer Cutting	3,600.000	0.000		
			EACH	0.000	0.00	
			4.50000	0.000		0.00
0215	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class)	1,728.000	0.000		
			SY	0.000	0.00	
			3.30000	0.000		0.00
0220	240-00000	*Wildlife Biologist	40.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	240-00010	*Removal of Nests	40.000	0.000		
			HOOR	16.000	1,168.00	
			73.00000	16.000		1,168.00
0230	304-01000	Aggregate Base Course (Class 1)	578.000	0.000		
			TON	0.000	0.00	
			21.00000	0.000		0.00
0235	304-06000	Aggregate Base Course (Class 6)	1,767.000	0.000		
			TON	0.000	0.00	
			21.00000	0.000		0.00
0240	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	10.000	0.000		
			TON	0.000	0.00	
			150.00000	0.000		0.00
0245	403-34701	Hot Mix Asphalt (Grading SX) (75)	618.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0250	411-03352	Asphalt Cement Performance Grade (PG 58-28)	37.000	0.000		
			TON	0.000	0.00	
			185.00000	0.000		0.00
0255	411-10255	Emulsified Asphalt (Slow-Setting)	100.000	0.000		
			GAL	0.000	0.00	
			8.00000	0.000		0.00
0260	420-00103	Geotextile (Erosion Control) (Class 2)	789.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0265	420-00132	Geotextile (Separator) (Class 1)	500.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0270	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,500.00000	0.000		0.00
0275	607-11525	Fence (Plastic)	1,854.000	0.000		
			LF	1,342.000	4,697.00	
			3.50000	1,342.000		4,697.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	612-00001	*Delineator (Type I)	6.000	0.000		
			EACH	0.000	0.00	
			30.00000	0.000		0.00
0285	614-00011	*Sign Panel (Class I)	31.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0290	614-01512	*Steel Sign Support (2-Inch Round)(Post)	70.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0295	614-01522	*Steel Sign Support (2-Inch Round)(Socket)	7.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0300	621-00450	Detour Pavement	1,506.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0305	624-20072	72 Inch Drainage Pipe (Class 0)	0.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0310	624-29018	18 Inch Drainage Pipe (Class 9)	84.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00
0315	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.000	0.00	
			12,000.00000	0.000		0.00
0320	626-00000	*Mobilization	1.000	0.000		
			L S	0.451	82,533.00	
			183,000.00000	0.451		82,533.00
0325	626-01000	*Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			6,050.00000	0.000		0.00
0330	627-00001	Pavement Marking Paint	30.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	627-00011	Pavement Marking Paint (Waterborne)	11.000	0.000		
			GAL	0.000	0.00	
			100.00000	0.000		0.00
0340	630-00000	*Flagging	1,000.000	0.000		
			HOURL	246.000	7,134.00	
			29.00000	246.000		7,134.00
0345	630-00007	*Traffic Control Inspection	51.000	0.000		
			DAY	6.000	2,250.00	
			375.00000	6.000		2,250.00
0350	630-00012	*Traffic Control Management	129.000	0.000		
			DAY	14.000	11,900.00	
			850.00000	14.000		11,900.00
0355	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	2.000	600.00	
			300.00000	2.000		600.00
0360	630-80336	*Barricade (Type 3 M-B) (Temporary)	2.000	0.000		
			EACH	0.500	30.00	
			60.00000	0.500		30.00
0365	630-80341	*Construction Traffic Sign (Panel Size A)	20.000	0.000		
			EACH	8.000	320.00	
			40.00000	8.000		320.00
0370	630-80342	*Construction Traffic Sign (Panel Size B)	9.000	0.000		
			EACH	4.000	160.00	
			40.00000	4.000		160.00
0375	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	3,750.00	
			3,750.00000	1.000		3,750.00
0380	630-80370	Concrete Barrier (Temporary)	1,387.000	0.000		
			LF	320.000	9,600.00	
			30.00000	320.000		9,600.00
0385	630-80380	*Traffic Cone	100.000	0.000		
			EACH	0.000	0.00	
			1.50000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	630-85011	*Impact Attenuator (Temporary)	3.000	0.000		
			DAY	1.500	675.00	
			450.00000	1.500		675.00
0395	630-86800	*Traffic Signal (Temporary)	1.000	0.000		
			L S	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0400	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70012	F/A Asphalt Pavement Incentive	2,200.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70016	F/A Fuel Cost Adjustment	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70019	F/A Asphalt Cement Cost Adjustment	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70021	F/A On-The-Job Trainee	640.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,066,785.55	\$ 226,803.50
			CAT 0200			\$ 226,803.50
CAT NO0300 0300 STRUCTURE D-12-F						
0435	202-00400	Removal of Bridge	1.000	0.000		
			EACH	0.000	0.00	
			32,000.00000	0.000		0.00
			CAT 0300	CURRENT AMT	\$ 32,000.00	\$ 0.00
			CAT 0300			\$ 0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 0301 STRUCTURE D-12-L						
0306	621-00500	Temp Brdg	0.000	0.000		
			L S	0.000	0.00	
			120,316.93000	0.000		0.00
0440	203-00060	Embankment Material (Complete In Place)	352.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0445	206-00000	Structure Excavation	2,060.000	0.000		
			CY	721.000	9,373.00	
			13.00000	721.000		9,373.00
0450	206-00100	Structure Backfill (Class 1)	146.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0455	206-00520	Filter Material (Class B)	5.000	0.000		
			CY	0.000	0.00	
			200.00000	0.000		0.00
0460	206-01781	*Shoring (Area 1)	1.000	0.000		
			L S	1.000	35,280.00	
			35,280.00000	1.000		35,280.00
0465	207-00405	Topsoil (Special)	363.000	0.000		
			CY	0.000	0.00	
			16.00000	0.000		0.00
0470	420-00112	Geotextile (Drainage) (Class 1)	1,000.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0475	420-00113	Geotextile (Drainage) (Class 2)	35.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0480	506-00012	Riprap (Special)	10.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0485	506-00212	Riprap (12 Inch)	160.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00

CONTID: C16698
 PCN: 16698-BID
 PROJECT: BR1251-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 05/21/2015
 10:37:06

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 0301 STRUCTURE D-12-L							
0490	506-00224	Riprap (24 Inch)	474.000	0.000			
			CY	0.000	0.00		
			110.00000	0.000		0.00	
0495	506-00424	Soil Riprap (24 Inch)	427.000	0.000			
			CY	0.000	0.00		
			110.00000	0.000		0.00	
0500	515-00120	Waterproofing (Membrane)	566.000	0.000			
			SY	0.000	0.00		
			20.00000	0.000		0.00	
0505	601-03030	*Concrete Class D (Box Culvert)	711.000	0.000			
			CY	0.000	0.00		
			505.00000	0.000		0.00	
0510	602-00020	*Reinforcing Steel (Epoxy Coated)	190,178.000	0.000			
			LB	0.000	0.00		
			0.92000	0.000		0.00	
0515	605-00060	6 Inch Perforated Pipe Underdrain	44.000	0.000			
			LF	0.000	0.00		
			18.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	750,101.26 \$	44,653.00 \$	44,653.00
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS							
0520	620-00002	Field Office (Class 2)	1.000	0.000			
			EACH	1.000	20,000.00		
			20,000.00000	1.000		20,000.00	
0525	620-00012	Field Laboratory (Class 2)	1.000	0.000			
			EACH	1.000	20,000.00		
			20,000.00000	1.000		20,000.00	
0530	620-00020	Sanitary Facility	1.000	0.000			
			EACH	1.000	1,800.00		
			1,800.00000	1.000		1,800.00	
			CAT 0400	CURRENT AMT \$	41,800.00 \$	41,800.00 \$	41,800.00
PROJECT TOTAL			CURRENT AMT \$	1,890,686.81 \$	313,256.50 \$	313,256.50	