

ESTIMATE SUMMARY

08:00:07

CONTID: C16731

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 16731-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 107.0 DAYS

TIME ALLOW:

115 WORK DAYS

SH 120 HARDCRABBLE CRK BRIDGE

PERCENT TIME: 93.04

ORIG TIME ALLOW:

110 WORK DAYS

PROJECT NO:

BRS120A-008

SH 120 HARDCRABBLE CRK BRIDGE

NAME OF ROAD:

120A

PROJECT COUNTIES:

FREMONT, REGION 2

CONTRACTOR:

TEZAK HEAVY EQUIPMENT CO., INC.

205 Tunnel Drive

PAY PERIOD ENDING

08/18/2009

DATE TIME STARTED

12/01/2008

DATE LET

10/09/2008

DATE WORK BEGAN

12/01/2008

DATE AWARDED

10/20/2008

DATE TIME STOPPED

05/15/2009

DATE CONTRACT EXECUTED

11/29/2008

DATE ACCEPTED

05/15/2009

CANON CITY

CO 81212

719/269-1173

DATE NOTICE TO PROCEED

12/01/2008

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,111,933.30 PARTICIPATING	\$ 2,087,576.83	\$ 31,804.64
AWARD PROJECT AMT:	\$ 2,049,430.27 NON-PARTICIPATING	24,101.73	0.00
PERCENT COMPLETE:	99.99% TOTAL EARNINGS	2,111,678.56	31,804.64
FUNDS AVAILABLE:	\$ 254.74 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,111,678.56	31,804.64
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-23,032.00	7,709.45
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	2,088,646.56	39,514.09
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	2,088,646.56	39,514.09
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 39,514.09

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 08/18/2009

08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	1.000		
			L S	0.000	0.00	
			3,874.33000	1.000		3,874.33
0010	202-00090	REMOVAL OF DELINEATOR	26.000	26.000		
			EACH	0.000	0.00	
			11.06000	26.000		287.56
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,639.000	2,639.000		
			SY	0.000	0.00	
			3.47000	2,639.000		9,157.33
0020	202-00400	*REMOVAL OF BRIDGE	1.000	1.000		
			EACH	0.000	0.00	
			62,741.37000	1.000		62,741.37
0025	202-00810	REMOVAL OF GROUND SIGN	15.000	15.000		
			EACH	0.000	0.00	
			59.19000	15.000		887.85
0030	202-01000	*REMOVAL OF FENCE	470.000	470.000		
			LF	0.000	0.00	
			0.53000	470.000		249.10
0035	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	6,830.000	6,830.000		
			CY	0.000	0.00	
			11.53000	6,830.000		78,749.90
0040	203-01500	BLADING	100.000	100.000		
			HOUR	0.000	0.00	
			131.11000	100.000		13,111.00
0045	203-01510	BACKHOE	100.000	100.000		
			HOUR	0.000	0.00	
			150.19000	100.000		15,019.00
0050	203-01594	COMBINATION LOADER	100.000	100.000		
			HOUR	0.000	0.00	
			88.42000	100.000		8,842.00
0055	207-00205	TOPSOIL	634.000	634.000		
			CY	0.000	0.00	
			10.89000	634.000		6,904.26

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00002	*EROSION LOG (12 INCH)	720.000	720.000		
			LF	0.000	0.00	
			5.64000	720.000		4,060.80
0065	208-00020	*SILT FENCE	2,633.000	2,633.000		
			LF	0.000	0.00	
			1.58000	2,633.000		4,160.14
0070	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			876.85000	1.000		876.85
0075	208-00070	STABILIZED CONSTRUCTION ENTRANCE	4.000	4.000		
			EACH	0.000	0.00	
			834.96000	4.000		3,339.84
0080	208-00100	SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			L S	0.000	0.00	
			5,438.22000	0.000		0.00
0085	208-00205	EROSION CONTROL SUPERVISOR	231.000	231.000		
			HOUR	0.000	0.00	
			53.91000	231.000		12,453.21
0090	212-00006	*SEEDING (NATIVE)	2.000	2.000		
			ACRE	0.000	0.00	
			869.95000	2.000		1,739.90
0095	212-00032	*SOIL CONDITIONING	2.000	2.000		
			ACRE	0.000	0.00	
			1,017.57000	2.000		2,035.14
0100	213-00100	*SOIL BINDER	2.000	2.000		
			ACRE	0.000	0.00	
			685.41000	2.000		1,370.82
0105	216-00021	*SOIL RETENTION BLANKET (CLASS 1)	3,100.000	3,100.000		
			SY	0.000	0.00	
			2.00000	3,100.000		6,200.00
0110	304-06007	AGGREGATE BASE COURSE (CLASS 6)	1,394.000	1,394.000		
			CY	0.000	0.00	
			16.01000	1,394.000		22,317.94

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	15.450	15.450		
			TON	0.000	0.00	
			121.91000	15.450		1,883.51
0120	403-34741	*HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22)	1,429.520	1,429.520		
			TON	0.000	0.00	
			75.43000	1,429.520		107,828.69
0125	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	1,250.000	1,250.000		
			GAL	0.000	0.00	
			3.22000	1,250.000		4,025.00
0130	420-00100	GEOTEXTILE (EROSION CONTROL) (CLASS A)	900.000	900.000		
			SY	0.000	0.00	
			2.01000	900.000		1,809.00
0135	506-00209	RIPRAP (9 INCH)	3.000	3.000		
			CY	0.000	0.00	
			110.32000	3.000		330.96
0140	506-00224	RIPRAP (24 INCH)	1,040.000	1,040.000		
			CY	0.000	0.00	
			36.96000	1,040.000		38,438.40
0145	507-00400	*BITUMINOUS SLOPE AND DITCH PAVING (ASPHALT)	4.000	4.000		
			TON	0.000	0.00	
			343.18000	4.000		1,372.72
0150	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	650.000	650.000		
			LF	0.000	0.00	
			18.82000	650.000		12,233.00
0155	606-01370	*TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,455.18000	4.000		5,820.72
0160	606-02005	*END ANCHORAGE (FLARED)	4.000	4.000		
			EACH	0.000	0.00	
			1,929.70000	4.000		7,718.80
0165	607-00005	*END POST	5.000	5.000		
			EACH	0.000	0.00	
			274.16000	5.000		1,370.80

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	607-00010	*CORNER AND LINE BRACE POST	8.000	8.000		
			EACH	0.000	0.00	
			311.07000	8.000		2,488.56
0175	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,932.000	1,932.000		
			LF	0.000	0.00	
			1.69000	1,932.000		3,265.08
0180	607-11580	*FENCE (TEMPORARY)	242.000	242.000		
			LF	0.000	0.00	
			2.32000	242.000		561.44
0185	607-60112	*12 FOOT GATE	0.000	0.000		
			EACH	0.000	0.00	
			569.42000	0.000		0.00
0190	609-60011	*CURB TYPE 6 (SECTION M)	100.000	100.000		
			LF	0.000	0.00	
			11.83000	100.000		1,183.00
0195	612-00001	DELINEATOR (TYPE I)	40.000	40.000		
			EACH	0.000	0.00	
			15.90000	40.000		636.00
0200	612-00003	DELINEATOR (TYPE III)	2.000	2.000		
			EACH	0.000	0.00	
			19.11000	2.000		38.22
0205	614-00011	SIGN PANEL (CLASS I)	48.000	48.000		
			SF	0.000	0.00	
			19.25000	48.000		924.00
0210	614-01582	STEEL SIGN SUPPORT (2-1/2 INCH ROUND) (POST AND SLIPBASE)	35.000	35.000		
			LF	0.000	0.00	
			42.94000	35.000		1,502.90
0215	615-00050	EMBANKMENT PROTECTOR TYPE 5	2.000	2.000		
			EACH	0.000	0.00	
			855.04000	2.000		1,710.08
0220	621-00425	*DETOUR	1.000	1.000		
			L S	0.000	0.00	
			166,377.99000	1.000		166,377.99

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	625-00000	*CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,376.08000	1.000		10,376.08
0230	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			128,100.52000	1.000		128,100.52
0235	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			9,610.30000	1.000		9,610.30
0240	627-00005	*EPOXY PAVEMENT MARKING	25.000	25.000		
			GAL	0.000	0.00	
			316.34000	25.000		7,908.50
0245	630-00000	*FLAGGING	211.000	211.000		
			HOUR	0.000	0.00	
			21.68000	211.000		4,574.48
0250	630-00007	*TRAFFIC CONTROL INSPECTION	149.000	149.000		
			DAY	0.000	0.00	
			63.27000	149.000		9,427.23
0255	630-00012	*TRAFFIC CONTROL MANAGEMENT	16.000	16.000		
			DAY	0.000	0.00	
			384.88000	16.000		6,158.08
0260	630-80002	*FLASHING BEACON (SOLAR)	4.000	3.600		
			EACH	0.400	189.81	
			474.52000	4.000		1,898.08
0265	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	2.000	1.800		
			EACH	0.200	31.63	
			158.17000	2.000		316.34
0270	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	11.000	9.900		
			EACH	1.100	46.40	
			42.18000	11.000		463.98
0275	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	18.000		
			EACH	2.000	84.36	
			42.18000	20.000		843.60

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	6.000	3.600		
			EACH	0.400	18.47	
			46.18000	4.000		184.72
0285	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.200	527.24	
			2,636.20000	2.000		5,272.40
0290	630-80360	*DRUM CHANNELIZING DEVICE	60.000	47.700		
			EACH	5.300	122.96	
			23.20000	53.000		1,229.60
0295	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	8.000	7.200		
			EACH	0.800	21.09	
			26.36000	8.000		210.88
0300	630-80376	GUARDRAIL TYPE 7 (TEMPORARY)	430.000	387.000		
			LF	43.000	889.67	
			20.69000	430.000		8,896.70
0305	630-80380	*TRAFFIC CONE	0.000	0.000		
			EACH	0.000	0.00	
			7.38000	0.000		0.00
0310	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	1.000	0.900		
			EACH	0.100	123.02	
			1,230.22000	1.000		1,230.22
0315	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0320	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0325	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0335	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0340	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0345	700-70025	F/A QUALITY INCENTIVE PAYMENT	2,036.610	2,036.610			
			F A	0.000	0.00		
			1.00000	2,036.610		2,036.61	
0350	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0355	700-70034	F/A DISPUTES REVIEW BOARD	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0360	700-70380	F/A EROSION CONTROL	44,821.790	15,071.800			
			F A	29,749.990	29,749.99		
			1.00000	44,821.790		44,821.79	
0450	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	25.000	25.000			
			HOUR	0.000	0.00		
			100.00000	25.000		2,500.00	
0455	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	24.000	24.000			
			HOUR	0.000	0.00		
			225.00000	24.000		5,400.00	
0460	900-00014	*ADDED ITEM (LUMP SUM)/	1.000	1.000			
			L S	0.000	0.00		
			35,000.00000	1.000		35,000.00	
			CAT 0200	CURRENT AMT \$	906,612.08 \$	31,804.64 \$	906,357.32
CAT NO0300 STRUCTURE K-16-AM							
0365	202-00400	*REMOVAL OF BRIDGE	1.000	1.000			
			EACH	0.000	0.00		
			62,741.37000	1.000		62,741.37	

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE K-16-AM						
0370	206-00000	STRUCTURE EXCAVATION	405.000	405.000		
			CY	0.000	0.00	
			27.53000	405.000		11,149.65
0375	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	410.000	410.000		
			CY	0.000	0.00	
			79.85000	410.000		32,738.50
0380	206-00200	STRUCTURE BACKFILL (CLASS 2)	105.000	105.000		
			CY	0.000	0.00	
			25.44000	105.000		2,671.20
0385	403-34741	*HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22)	195.000	195.000		
			TON	0.000	0.00	
			75.43000	195.000		14,708.85
0390	503-00024	*DRILLED CAISSON (24 INCH)	295.000	295.000		
			LF	0.000	0.00	
			145.31000	295.000		42,866.45
0395	503-00054	*DRILLED CAISSON (54 INCH)	62.000	62.000		
			LF	0.000	0.00	
			476.62000	62.000		29,550.44
0400	513-00690	*BRIDGE DRAIN (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			4,009.42000	2.000		8,018.84
0405	515-00120	*WATERPROOFING (MEMBRANE)	1,270.000	1,270.000		
			SY	0.000	0.00	
			13.50000	1,270.000		17,145.00
0410	518-03000	*SAWING AND SEALING BRIDGE JOINT	80.000	80.000		
			LF	0.000	0.00	
			18.88000	80.000		1,510.40
0415	601-03040	*CONCRETE CLASS D (BRIDGE)	371.000	371.000		
			CY	0.000	0.00	
			364.11000	371.000		135,084.81
0420	602-00020	*REINFORCING STEEL (EPOXY COATED)	118,269.000	118,269.000		
			LB	0.000	0.00	
			1.19000	118,269.000		140,740.11

CONTID: C16731
 PCN: 16731-BID
 PROJECT: BRS120A-008

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 08/18/2009
 08:00:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE K-16-AM						
0425	606-11030	*BRIDGE RAIL TYPE 10M	533.000	533.000		
			LF	0.000	0.00	
			135.61000	533.000		72,280.13
0430	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	9,898.000	9,898.000		
			SF	0.000	0.00	
			61.63000	9,898.000		610,013.74
0430		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			61.63000	0.000		0.00
			CAT 0300	CURRENT AMT \$	1,181,219.49 \$	0.00 \$ 1,181,219.49
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0435	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			13,831.75000	1.000		13,831.75
0440	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,269.98000	1.000		10,269.98
0445	620-00020	SANITARY FACILITY	0.000	0.000		
			EACH	0.000	0.00	
			1,054.48000	0.000		0.00
			CAT 0400	CURRENT AMT \$	24,101.73 \$	0.00 \$ 24,101.73
PROJECT TOTAL			CURRENT AMT \$	2,111,933.30 \$	31,804.64 \$	2,111,678.54