

ESTIMATE SUMMARY

 CONTID: C16737 ESTIMATE NO: 0001 PROG SPEC YR: 2005
 PCN: 16737-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: TIME CHARGED: 14.0 DAYS TIME ALLOW: 30 WORK DAYS
 PARKER (SH 83) / ORCHARD WIDENING PERCENT TIME: 46.67 ORIG TIME ALLOW: 30 WORK DAYS

PROJECT NO: STU 0831-108
 PARKER (SH 83) / ORCHARD WIDENING
 NAME OF ROAD: 083A
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR:
 NEW DESIGN CONSTRUCTION COMPANY PAY PERIOD ENDING 11/23/2009 DATE TIME STARTED 10/19/2009
 2350 E. 70TH AVE. DATE LET 09/03/2009 DATE WORK BEGAN 10/19/2009
 P.O. BOX 358 DATE AWARDED 09/16/2009 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 10/06/2009 DATE ACCEPTED
 DENVER CO 80229 303-286-8500 DATE NOTICE TO PROCEED 10/19/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 565,079.30 PARTICIPATING	\$ 78,236.81	\$ 78,236.81
AWARD PROJECT AMT:	\$ 458,441.30 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	13.85% TOTAL EARNINGS	78,236.81	78,236.81
FUNDS AVAILABLE:	\$ 486,842.49 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	78,236.81	78,236.81
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-1,722.61	-1,722.61
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	76,514.20	76,514.20
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	76,514.20	76,514.20
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 76,514.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/23/2009

07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00010	*REMOVAL OF TREE	2.000 EACH 287.00000	0.000 0.000 0.000	0.00 0.00	0.00
0010	202-00019	*REMOVAL OF INLET	2.000 EACH 500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0015	202-00021	REMOVAL OF MANHOLE	1.000 EACH 468.00000	0.000 0.000 0.000	0.00 0.00	0.00
0020	202-00035	*REMOVAL OF PIPE	115.000 LF 25.00000	0.000 0.000 0.000	0.00 0.00	0.00
0025	202-00090	REMOVAL OF DELINEATOR	25.000 EACH 5.00000	0.000 7.000 7.000	35.00	35.00
0030	202-00200	*REMOVAL OF SIDEWALK	975.000 SY 4.50000	0.000 741.000 741.000	3,334.50	3,334.50
0035	202-00203	*REMOVAL OF CURB AND GUTTER	1,674.000 LF 5.50000	0.000 0.000 0.000	0.00	0.00
0040	202-00206	*REMOVAL OF CONCRETE CURB RAMP	95.000 SY 8.00000	0.000 0.000 0.000	0.00	0.00
0045	202-00210	*REMOVAL OF CONCRETE PAVEMENT	23.000 SY 38.00000	0.000 0.000 0.000	0.00	0.00
0050	202-00250	*REMOVAL OF PAVEMENT MARKING	1,754.000 SF 2.00000	0.000 1,754.000 1,754.000	3,508.00	3,508.00
0055	202-00810	REMOVAL OF GROUND SIGN	6.000 EACH 25.00000	0.000 4.000 4.000	100.00	100.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	REMOVAL OF SIGN PANEL	2.000 EACH 177.00000	0.000 0.000 0.000	0.00 0.00	0.00
0065	202-00827	*REMOVAL OF PULL BOX	3.000 EACH 278.00000	0.000 2.000 2.000	556.00	556.00
0070	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	50.000 LF 9.50000	0.000 50.000 50.000	475.00	475.00
0075	202-01300	*REMOVAL OF END ANCHORAGE	1.000 EACH 205.00000	0.000 1.000 1.000	205.00	205.00
0080	202-04005	CLEAN VALVE BOX	2.000 EACH 204.50000	0.000 0.000 0.000	0.00	0.00
0085	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	967.000 CY 12.00000	0.000 0.000 0.000	0.00	0.00
0090	203-00100	*MUCK EXCAVATION	50.000 CY 25.00000	0.000 0.000 0.000	0.00	0.00
0095	203-01100	PROOF ROLLING	5.000 HOUR 143.00000	0.000 0.000 0.000	0.00	0.00
0100	203-01597	POTHOLING	42.000 HOUR 200.00000	0.000 42.000 42.000	8,400.00	8,400.00
0105	203-01622	SWEEPING (WITH PICKUP BROOM)	25.000 HOUR 150.00000	0.000 0.000 0.000	0.00	0.00
0110	207-00205	*TOPSOIL	90.000 CY 43.50000	0.000 0.000 0.000	0.00	0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00002	EROSION LOG (12 INCH)	1,400.000	0.000		
			LF	1,183.000	4,436.25	
			3.75000	1,183.000		4,436.25
0120	208-00011	EROSION BALES (WEED FREE)	25.000	0.000		
			EACH	0.000	0.00	
			14.00000	0.000		0.00
0125	208-00015	SAND BAG	4.000	0.000		
			EACH	0.000	0.00	
			19.50000	0.000		0.00
0130	208-00045	CONCRETE WASHOUT STRUCTURE	2.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0135	208-00050	STORM DRAIN INLET PROTECTION	10.000	0.000		
			EACH	3.000	525.00	
			175.00000	3.000		525.00
0140	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	25.000	0.000		
			HOUR	8.000	568.00	
			71.00000	8.000		568.00
0145	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	25.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0150	208-00206	*EROSION CONTROL SUPERVISOR	60.000	0.000		
			DAY	4.000	600.00	
			150.00000	4.000		600.00
0155	210-00001	RESET STRUCTURE (RTD BENCH)	1.000	0.000		
			EACH	0.000	0.00	
			251.90000	0.000		0.00
0160	210-00750	*RESET LIGHT STANDARD	2.000	0.000		
			EACH	2.000	1,446.40	
			723.20000	2.000		1,446.40
0165	210-00810	*RESET GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			362.00000	0.000		0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00815	*RESET SIGN PANEL	1.000 EACH 285.00000	0.000 0.000 0.000	0.00 0.00	0.00
0175	210-00827	*RESET PULL BOX	6.000 EACH 295.00000	0.000 0.000 0.000	0.00 0.00	0.00
0180	210-04010	ADJUST MANHOLE	1.000 EACH 308.00000	0.000 0.000 0.000	0.00 0.00	0.00
0185	210-04015	MODIFY MANHOLE	2.000 EACH 720.00000	0.000 0.000 0.000	0.00 0.00	0.00
0190	210-04050	ADJUST VALVE BOX	2.000 EACH 195.00000	0.000 0.000 0.000	0.00 0.00	0.00
0195	212-00050	*SOD	7,325.000 SF 0.75000	0.000 0.000 0.000	0.00 0.00	0.00
0200	212-00100	TREE RETENTION AND PROTECTION	1.000 L S 1,635.25000	0.000 0.250 0.250	408.81 0.00	408.81
0205	213-00100	*SOIL BINDER	1.500 ACRE 742.90000	0.000 0.000 0.000	0.00 0.00	0.00
0210	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	2.000 EACH 571.40000	0.000 0.000 0.000	0.00 0.00	0.00
0215	304-06007	AGGREGATE BASE COURSE (CLASS 6)	321.000 CY 41.40000	0.000 0.000 0.000	0.00 0.00	0.00
0220	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	19.000 TON 250.40000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	412-00605	CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	33.000	0.000		
			SY	0.000	0.00	
			85.00000	0.000		0.00
0230	412-01050	CONCRETE PAVEMENT (10-1/2 INCH)	1,391.000	0.000		
			SY	0.000	0.00	
			56.25000	0.000		0.00
0235	420-00132	GEOTEXTILE (SEPARATOR) (CLASS 1)	1,923.000	0.000		
			SY	0.000	0.00	
			10.50000	0.000		0.00
0240	603-01185	18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	48.000	0.000		
			LF	0.000	0.00	
			77.70000	0.000		0.00
0245	603-01245	24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	54.000	0.000		
			LF	0.000	0.00	
			90.70000	0.000		0.00
0250	603-01365	36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	11.000	0.000		
			LF	0.000	0.00	
			142.70000	0.000		0.00
0255	604-00310	INLET TYPE C (10 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0260	604-19310	INLET TYPE R L 15 (10 FOOT) (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			9,000.00000	0.000		0.00
0265	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			4,975.00000	0.000		0.00
0270	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	175.000	0.000		
			LF	0.000	0.00	
			18.60000	0.000		0.00
0275	606-01340	*END ANCHORAGE TYPE 3D	1.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-01395	*TRANSITION TYPE 3L	1.000 EACH 980.00000	0.000 0.000 0.000	0.00 0.00	0.00
0285	607-11525	FENCE (PLASTIC)	377.000 LF 4.00000	0.000 377.000 377.000	1,508.00	1,508.00
0290	608-00006	CONCRETE SIDEWALK (6 INCH)	833.000 SY 31.00000	0.000 0.000 0.000	0.00	0.00
0295	608-00010	CONCRETE CURB RAMP	105.000 SY 78.00000	0.000 0.000 0.000	0.00	0.00
0300	609-21011	CURB AND GUTTER TYPE 2 (SECTION I-M)	386.000 LF 16.50000	0.000 0.000 0.000	0.00	0.00
0305	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	200.000 LF 16.00000	0.000 0.000 0.000	0.00	0.00
0310	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M)	1,066.000 LF 10.50000	0.000 0.000 0.000	0.00	0.00
0315	612-00001	DELINEATOR (TYPE I)	16.000 EACH 40.00000	0.000 0.000 0.000	0.00	0.00
0320	612-00002	DELINEATOR (TYPE II)	9.000 EACH 41.00000	0.000 0.000 0.000	0.00	0.00
0325	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	3,130.000 LF 7.80000	0.000 2,240.000 2,240.000	17,472.00	17,472.00
0330	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	210.000 LF 6.70000	0.000 210.000 210.000	1,407.00	1,407.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	613-07023	*PULL BOX (24"X36"X24")	3.000 EACH 456.00000	0.000 0.000 0.000	0.00	0.00
0340	613-07040	*PULL BOX (30"X48"X24")	2.000 EACH 685.00000	0.000 0.000 0.000	0.00	0.00
0345	613-10000	*WIRING	1.000 L S 2,725.00000	0.000 0.000 0.000	0.00	0.00
0350	613-40010	*LIGHT STANDARD FOUNDATION	2.000 EACH 445.00000	0.000 2.000 2.000	890.00	890.00
0355	614-00011	*SIGN PANEL (CLASS I)	28.000 SF 23.50000	0.000 0.000 0.000	0.00	0.00
0360	614-00012	*SIGN PANEL (CLASS II)	46.000 SF 26.75000	0.000 0.000 0.000	0.00	0.00
0365	614-01583	*STL SIGN SUPP(2-1/2 IN RD SCH 80) (PO&SLIP)	6.000 EACH 333.00000	0.000 0.000 0.000	0.00	0.00
0370	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	25.000 HOUR 140.00000	0.000 0.000 0.000	0.00	0.00
0375	626-00000	*MOBILIZATION	1.000 L S 41,800.00000	0.000 0.498 0.498	20,816.40	20,816.40
0380	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S 2,500.00000	0.000 0.250 0.250	625.00	625.00
0385	627-00005	*EPOXY PAVEMENT MARKING	32.000 GAL 94.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	32.000	0.000		
			GAL	17.000	788.80	
			46.40000	17.000		788.80
0395	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	209.000	0.000		
			SF	0.000	0.00	
			14.60000	0.000		0.00
0400	627-02010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID)	982.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0405	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	54.000	0.000		
			SF	0.000	0.00	
			21.25000	0.000		0.00
0410	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,458.000	0.000		
			SF	0.000	0.00	
			13.25000	0.000		0.00
0415	630-00000	*FLAGGING	90.000	0.000		
			HOUR	19.500	456.30	
			23.40000	19.500		456.30
0420	630-00003	*UNIFORMED TRAFFIC CONTROL	10.000	0.000		
			HOUR	0.000	0.00	
			61.20000	0.000		0.00
0425	630-00007	*TRAFFIC CONTROL INSPECTION	15.000	0.000		
			DAY	1.000	27.80	
			27.80000	1.000		27.80
0430	630-00012	*TRAFFIC CONTROL MANAGEMENT	30.000	0.000		
			DAY	9.000	4,506.30	
			500.70000	9.000		4,506.30
0435	630-00025	*TRAFFIC CONTROL VEHICLE	10.000	0.000		
			HOUR	0.000	0.00	
			16.70000	0.000		0.00
0440	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			27.80000	0.000		0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	0.000		
			EACH	7.500	208.50	
			27.80000	7.500		208.50
0450	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	20.000	0.000		
			EACH	7.500	208.50	
			27.80000	7.500		208.50
0455	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	2.500	69.50	
			27.80000	2.500		69.50
0460	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	160.000	0.000		
			SF	80.000	1,336.00	
			16.70000	80.000		1,336.00
0465	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	1.000	2,781.50	
			2,781.50000	1.000		2,781.50
0470	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.500	111.25	
			222.50000	0.500		111.25
0475	630-80360	*DRUM CHANNELIZING DEVICE	40.000	0.000		
			EACH	0.000	0.00	
			22.30000	0.000		0.00
0480	630-80380	*TRAFFIC CONE	80.000	0.000		
			EACH	40.000	224.00	
			5.60000	40.000		224.00
0485	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.000		
			EACH	0.000	0.00	
			2,781.50000	0.000		0.00
0490	700-70010	F/A MINOR CONTRACT REVISIONS	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0495	700-70011	F/A PARTNERING	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16737
 PCN: 16737-BID
 PROJECT: STU 0831-108

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/23/2009
 07:24:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0500	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0505	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0510	700-70022	F/A OJT COLORADO TRAINING PROGRAM	300.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0515	700-70028	F/A ESB PROGRAM	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0520	700-70310	F/A LANDSCAPING	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0525	700-70380	F/A EROSION CONTROL	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	564,877.30 \$	78,034.81 \$	78,034.81
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0530	620-00020	SANITARY FACILITY	1.000	0.000			
			EACH	1.000	202.00		
			202.00000	1.000		202.00	
			CAT 0400	CURRENT AMT \$	202.00 \$	202.00 \$	202.00
			PROJECT TOTAL	CURRENT AMT \$	565,079.30 \$	78,236.81 \$	78,236.81