

ESTIMATE SUMMARY

CONTID: C16869

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 16869-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 119.0 DAYS

TIME ALLOW:

130 WORK DAYS

I-70 FRISCO TO VAIL PASS RESURFACING

PERCENT TIME: 91.54

ORIG TIME ALLOW:

130 WORK DAYS

PROJECT NO: ES1 0702-283

I-70 FRISCO TO VAIL PASS RESURFACING

NAME OF ROAD: 070A

PROJECT COUNTIES: SUMMIT

EAGLE

CONTRACTOR:

ASPHALT PAVING CO.

PAY PERIOD ENDING

07/14/2011

DATE TIME STARTED 05/05/2009

14802 W. 44TH AVE.

DATE LET

04/02/2009

DATE WORK BEGAN 06/02/2009

DATE AWARDED

04/14/2009

DATE TIME STOPPED 07/29/2010

DATE CONTRACT EXECUTED

04/28/2009

DATE ACCEPTED 07/29/2010

GOLDEN

CO 80403 303-279-6611

DATE NOTICE TO PROCEED

05/05/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,960,448.21	PARTICIPATING	\$ 6,908,496.29	\$ 0.00
AWARD PROJECT AMT:	\$ 6,756,523.31	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.25%	TOTAL EARNINGS	6,908,496.29	0.00
FUNDS AVAILABLE:	\$ 51,951.92	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	6,908,496.29	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-20,000.00	81,347.85
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	6,888,496.29	81,347.85
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	6,888,496.29	81,347.85
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 81,347.85

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/14/2011

10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00240	*Removal of Asphalt Mat (Planing)	385,499.000	385,499.000		
			SY	0.000	0.00	
			1.58000	385,499.000		609,088.42
0010	202-00250	*Removal of Pavement Marking	0.000	0.000		
			SF	0.000	0.00	
			1.26000	0.000		0.00
0015	202-00502	*Removal of Portions of Present Structure	1.200	1.200		
			CY	0.000	0.00	
			1,863.00000	1.200		2,235.60
0020	202-00504	*Removal of Expansion Device	10.000	10.000		
			LF	0.000	0.00	
			170.00000	10.000		1,700.00
0025	202-01300	*Removal of End Anchorage	9.000	9.000		
			EACH	0.000	0.00	
			101.00000	9.000		909.00
0030	202-05100	*Sandblasting Reinforcing Steel	5.500	5.500		
			SY	0.000	0.00	
			12.12000	5.500		66.66
0035	203-00000	Unclassified Excavation	50.000	50.000		
			CY	0.000	0.00	
			21.62000	50.000		1,081.00
0040	203-01500	Blading	17.000	17.000		
			HOURL	0.000	0.00	
			106.00000	17.000		1,802.00
0045	203-01594	Combination Loader	24.000	24.000		
			HOURL	0.000	0.00	
			106.00000	24.000		2,544.00
0050	208-00002	*Erosion Log (12 Inch)	460.000	460.000		
			LF	0.000	0.00	
			5.10000	460.000		2,346.00
0055	208-00034	*Gravel Bag	40.000	40.000		
			LF	0.000	0.00	
			9.15000	40.000		366.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00045	*Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,300.00000	1.000		2,300.00
0065	208-00070	Stabilized Construction Entrance	0.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	0.000	0.000		
			HOOR	0.000	0.00	
			106.00000	0.000		0.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			68.00000	0.000		0.00
0080	210-00410	*Modify Bridge Expansion Device	3.000	1.000		
			EACH	0.000	0.00	
			3,320.00000	1.000		3,320.00
0085	210-01130	*Reset Guardrail Type 3	50.000	50.000		
			LF	0.000	0.00	
			11.10000	50.000		555.00
0090	212-00006	*Seeding (Native)	0.650	0.650		
			ACRE	0.000	0.00	
			1,960.00000	0.650		1,274.00
0095	212-00032	*Soil Conditioning	0.650	0.650		
			ACRE	0.000	0.00	
			1,600.00000	0.650		1,040.00
0100	213-00002	*Mulching (Weed Free Hay)	0.650	0.650		
			ACRE	0.000	0.00	
			2,300.00000	0.650		1,495.00
0105	213-00061	*Mulch Tackifier	130.000	130.000		
			LB	0.000	0.00	
			9.50000	130.000		1,235.00
0110	250-00100	*Environmental Health and Safety	1.000	1.000		
			L S	0.000	0.00	
			2,300.00000	1.000		2,300.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	6.140	6.140		
			TON	0.000	0.00	
			76.00000	6.140		466.64
0120	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	73,442.100	73,442.100		
			TON	0.000	0.00	
			45.00000	73,442.100		3,304,894.50
0125	411-10253	Emulsified Asphalt (CSS-1H)	28,626.200	28,626.200		
			GAL	0.000	0.00	
			4.00000	28,626.200		114,504.80
0130	518-01004	*Bridge Expansion Device (0-4 Inch)	10.000	10.000		
			LF	0.000	0.00	
			260.00000	10.000		2,600.00
0135	519-03000	*Thin Bonded Epoxy Overlay	63.000	63.000		
			SY	0.000	0.00	
			129.25000	63.000		8,142.75
0140	601-03040	*Concrete Class D (Bridge)	2.460	2.460		
			CY	0.000	0.00	
			467.00000	2.460		1,148.82
0145	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	304.000	304.000		
			LF	0.000	0.00	
			43.50000	304.000		13,224.00
0150	603-05024	24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			900.00000	2.000		1,800.00
0155	604-00305	Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			1,950.00000	2.000		3,900.00
0160	606-02005	*End Anchorage (Flared)	9.000	9.000		
			EACH	0.000	0.00	
			1,700.00000	9.000		15,300.00
0165	607-11525	*Fence (Plastic)	200.000	200.000		
			LF	0.000	0.00	
			3.00000	200.000		600.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	613-01200	*2 Inch Electrical Conduit (Plastic)	310.000	310.000		
			LF	0.000	0.00	
			10.10000	310.000		3,131.00
0175	613-07026	*Pull Box (16"x24"x12")	4.000	4.000		
			EACH	0.000	0.00	
			606.00000	4.000		2,424.00
0180	614-00012	*Sign Panel (Class II)	236.000	236.000		
			SF	0.000	0.00	
			24.00000	236.000		5,664.00
0185	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	228.000	228.000		
			LF	0.000	0.00	
			11.10000	228.000		2,530.80
0190	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	19.000	19.000		
			EACH	0.000	0.00	
			182.00000	19.000		3,458.00
0195	614-72875	*Loop Detector Wire	1,000.000	1,000.000		
			LF	0.000	0.00	
			7.07000	1,000.000		7,070.00
0200	614-73005	*Piezo Electric Tube, Class 2	4.000	4.000		
			EACH	0.000	0.00	
			3,000.00000	4.000		12,000.00
0205	614-80009	*Surface Condition Analyzer (Furnish Only)	8.000	4.000		
			EACH	0.000	0.00	
			6,400.00000	4.000		25,600.00
0210	614-80385	*Rumble Strip	117,120.000	117,120.000		
			LF	0.000	0.00	
			0.05000	117,120.000		5,856.00
0215	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			6,900.00000	1.000		6,900.00
0220	625-00001	*Construction Surveying (Hourly)	0.000	0.000		
			HOUR	0.000	0.00	
			111.00000	0.000		0.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			383,000.00000	1.000		383,000.00
0230	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			656.53000	1.000		656.53
0235	627-00005	*Epoxy Pavement Marking	1,672.000	1,672.000		
			GAL	0.000	0.00	
			52.52000	1,672.000		87,813.44
0240	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,707.200	2,707.200		
			GAL	0.000	0.00	
			26.26000	2,707.200		71,091.07
0245	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	27,859.000	27,859.000		
			SF	0.000	0.00	
			8.13000	27,859.000		226,493.67
0250	630-00000	*Flagging	4,120.000	4,120.000		
			HOURL	0.000	0.00	
			18.18000	4,120.000		74,901.60
0255	630-00007	*Traffic Control Inspection	61.000	61.000		
			DAY	0.000	0.00	
			50.50000	61.000		3,080.50
0260	630-00012	*Traffic Control Management	124.000	124.000		
			DAY	0.000	0.00	
			520.18000	124.000		64,502.32
0265	630-80001	*Flashing Beacon (Portable)	6.000	4.000		
			EACH	0.000	0.00	
			1,212.06000	4.000		4,848.24
0270	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			50.50000	3.000		151.50
0275	630-80341	*Construction Traffic Sign (Panel Size A)	22.000	0.000		
			EACH	0.000	0.00	
			50.50000	0.000		0.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80342	*Construction Traffic Sign (Panel Size B)	148.000	63.000		
			EACH	0.000	0.00	
			50.50000	63.000		3,181.50
0285	630-80343	*Construction Traffic Sign (Panel Size C)	58.000	58.000		
			EACH	0.000	0.00	
			50.50000	58.000		2,929.00
0290	630-80344	*Construction Traffic Sign (Special)	602.000	602.000		
			SF	0.000	0.00	
			19.19000	602.000		11,552.38
0295	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			4,040.20000	4.000		16,160.80
0300	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	5.000		
			EACH	0.000	0.00	
			1,212.06000	5.000		6,060.30
0305	630-80360	*Drum Channelizing Device	56.000	56.000		
			EACH	0.000	0.00	
			25.25000	56.000		1,414.00
0310	630-80363	*Drum Channelizing Device (With Light) (Flashing)	10.000	10.000		
			EACH	0.000	0.00	
			30.30000	10.000		303.00
0315	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	40.000	40.000		
			EACH	0.000	0.00	
			30.30000	40.000		1,212.00
0320	630-80370	*Concrete Barrier (Temporary)	1,280.000	1,260.000		
			LF	0.000	0.00	
			77.77000	1,260.000		97,990.20
0325	630-80380	*Traffic Cone	700.000	700.000		
			EACH	0.000	0.00	
			7.07000	700.000		4,949.00
0330	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			2,020.10000	1.000		2,020.10

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-85010	*Impact Attenuator (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			4,800.00000	3.000		14,400.00
0340	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			15,150.75000	2.000		30,301.50
0345	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0355	700-70012	F/A Asphalt Pavement Incentive	71,134.470	71,134.470		
			F A	0.000	0.00	
			1.00000	71,134.470		71,134.47
0360	700-70016	F/A Fuel Cost Adjustment	72,550.960	72,550.960		
			F A	0.000	0.00	
			1.00000	72,550.960		72,550.96
0365	700-70019	F/A Asphalt Cement Cost Adjustment	322,110.760	322,110.760		
			F A	0.000	0.00	
			1.00000	322,110.760		322,110.76
0370	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70023	F/A On-The-Job Trainee	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70025	F/A Quality Incentive Payment	105,798.710	105,798.710		
			F A	0.000	0.00	
			1.00000	105,798.710		105,798.71
0385	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,899,255.06 \$	0.00 \$ 5,857,480.54
CAT NO0300 F-12-V						
0400	202-00240	*Removal of Asphalt Mat (Planing)	672.000	672.000		
			SY	0.000	0.00	
			1.58000	672.000		1,061.76
0405	202-00450	*Removal of Portions of Present Structure (Class 1)	8.570	8.570		
			SY	0.000	0.00	
			84.85000	8.570		727.16
0410	202-00453	*Removal of Portions of Present Structure (Class 2)	5.970	5.970		
			SY	0.000	0.00	
			227.00000	5.970		1,355.19
0415	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			274.00000	0.000		0.00
0420	202-05100	*Sandblasting Reinforcing Steel	18.550	18.550		
			SY	0.000	0.00	
			12.12000	18.550		224.83
0425	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	109.000	109.000		
			TON	0.000	0.00	
			45.00000	109.000		4,905.00
0430	515-00120	*Waterproofing (Membrane)	864.000	864.000		
			SY	0.000	0.00	
			15.40000	864.000		13,305.60
0435	515-00400	*Concrete Sealer	109.000	109.000		
			SY	0.000	0.00	
			6.78000	109.000		739.02

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-12-V						
0440	515-00410	*Concrete Sealer (Calcium Nitrite)	18.550	18.550		
			SY	0.000	0.00	
			24.24000	18.550		449.65
0445	601-03041	*Concrete Class D (Bridge) (Special)	3.250	3.250		
			CY	0.000	0.00	
			575.00000	3.250		1,868.75
0450	601-06150	*Concrete (Patching)	119.000	119.000		
			SF	0.000	0.00	
			94.00000	119.000		11,186.00
			CAT 0300	CURRENT AMT \$	35,822.96 \$	0.00 \$
						35,822.96
CAT NO0301 F-12-W						
0455	202-00240	*Removal of Asphalt Mat (Planing)	672.000	672.000		
			SY	0.000	0.00	
			1.58000	672.000		1,061.76
0460	202-00450	*Removal of Portions of Present Structure (Class 1)	6.020	6.020		
			SY	0.000	0.00	
			84.85000	6.020		510.80
0465	202-00453	*Removal of Portions of Present Structure (Class 2)	23.600	23.600		
			SY	0.000	0.00	
			227.00000	23.600		5,357.20
0470	202-00460	*Removal of Portions of Present Structure (Class 3)	1.890	1.890		
			SY	0.000	0.00	
			274.00000	1.890		517.86
0475	202-05100	*Sandblasting Reinforcing Steel	38.440	38.440		
			SY	0.000	0.00	
			12.12000	38.440		465.89
0480	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	109.000	109.000		
			TON	0.000	0.00	
			45.00000	109.000		4,905.00
0485	515-00120	*Waterproofing (Membrane)	864.000	864.000		
			SY	0.000	0.00	
			15.40000	864.000		13,305.60

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 11
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 F-12-W						
0490	515-00400	*Concrete Sealer	115.000	115.000		
			SY	0.000	0.00	
			6.78000	115.000		779.70
0495	515-00410	*Concrete Sealer (Calcium Nitrite)	38.440	38.440		
			SY	0.000	0.00	
			24.24000	38.440		931.79
0500	601-03041	*Concrete Class D (Bridge) (Special)	5.500	5.500		
			CY	0.000	0.00	
			575.00000	5.500		3,162.50
			CAT 0301	CURRENT AMT \$	30,998.10 \$	0.00 \$
						30,998.10
CAT NO0302 F-12-AA						
0505	202-00240	*Removal of Asphalt Mat (Planing)	1,566.000	1,566.000		
			SY	0.000	0.00	
			1.58000	1,566.000		2,474.28
0510	202-00450	*Removal of Portions of Present Structure (Class 1)	3.000	3.000		
			SY	0.000	0.00	
			84.85000	3.000		254.55
0515	202-00453	*Removal of Portions of Present Structure (Class 2)	5.000	5.000		
			SY	0.000	0.00	
			227.00000	5.000		1,135.00
0520	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			274.00000	0.000		0.00
0525	202-05100	*Sandblasting Reinforcing Steel	8.000	8.000		
			SY	0.000	0.00	
			12.12000	8.000		96.96
0530	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	254.000	254.000		
			TON	0.000	0.00	
			45.00000	254.000		11,430.00
0535	515-00120	*Waterproofing (Membrane)	1,566.000	1,566.000		
			SY	0.000	0.00	
			15.40000	1,566.000		24,116.40

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 12
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 F-12-AA							
0540	515-00400	*Concrete Sealer	196.000	196.000			
			SY	0.000	0.00		
			6.78000	196.000		1,328.88	
0545	515-00410	*Concrete Sealer (Calcium Nitrite)	8.000	8.000			
			SY	0.000	0.00		
			24.24000	8.000		193.92	
0550	601-03041	*Concrete Class D (Bridge) (Special)	1.000	1.000			
			CY	0.000	0.00		
			575.00000	1.000		575.00	
0555	601-06150	*Concrete (Patching)	27.000	27.000			
			SF	0.000	0.00		
			94.00000	27.000		2,538.00	
			CAT 0302	CURRENT AMT \$	44,142.99 \$	0.00 \$	44,142.99
CAT NO0303 F-12-AP							
0560	202-00240	*Removal of Asphalt Mat (Planing)	2,715.000	2,715.000			
			SY	0.000	0.00		
			1.58000	2,715.000		4,289.70	
0565	202-00450	*Removal of Portions of Present Structure (Class 1)	0.150	0.150			
			SY	0.000	0.00		
			84.85000	0.150		12.73	
0570	202-00453	*Removal of Portions of Present Structure (Class 2)	95.000	95.000			
			SY	0.000	0.00		
			227.00000	95.000		21,565.00	
0575	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			274.00000	0.000		0.00	
0580	202-05100	*Sandblasting Reinforcing Steel	95.150	95.150			
			SY	0.000	0.00		
			12.12000	95.150		1,153.22	
0585	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	443.000	443.000			
			TON	0.000	0.00		
			45.00000	443.000		19,935.00	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 13
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 F-12-AP							
0590	515-00120	*Waterproofing (Membrane)	2,715.000	2,715.000			
			SY	0.000	0.00		
			15.40000	2,715.000		41,811.00	
0595	515-00400	*Concrete Sealer	1,060.000	1,060.000			
			SY	0.000	0.00		
			6.78000	1,060.000		7,186.80	
0600	515-00410	*Concrete Sealer (Calcium Nitrite)	95.150	95.150			
			SY	0.000	0.00		
			24.24000	95.150		2,306.44	
0605	601-03041	*Concrete Class D (Bridge) (Special)	2.500	2.500			
			CY	0.000	0.00		
			575.00000	2.500		1,437.50	
0610	601-06150	*Concrete (Patching)	0.000	0.000			
			SF	0.000	0.00		
			94.00000	0.000		0.00	
			CAT 0303	CURRENT AMT \$	99,697.39 \$	0.00 \$	99,697.39
CAT NO0304 F-12-AO							
0615	202-00240	*Removal of Asphalt Mat (Planing)	1,735.000	1,735.000			
			SY	0.000	0.00		
			1.58000	1,735.000		2,741.30	
0620	202-00450	*Removal of Portions of Present Structure (Class 1)	0.000	0.000			
			SY	0.000	0.00		
			84.85000	0.000		0.00	
0625	202-00453	*Removal of Portions of Present Structure (Class 2)	72.000	72.000			
			SY	0.000	0.00		
			227.00000	72.000		16,344.00	
0630	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			274.00000	0.000		0.00	
0635	202-05100	*Sandblasting Reinforcing Steel	72.000	72.000			
			SY	0.000	0.00		
			12.12000	72.000		872.64	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 14
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 F-12-AO							
0640	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	281.000	281.000			
			TON	0.000	0.00		
			45.00000	281.000		12,645.00	
0645	515-00120	*Waterproofing (Membrane)	1,735.000	1,735.000			
			SY	0.000	0.00		
			15.40000	1,735.000		26,719.00	
0650	515-00400	*Concrete Sealer	670.000	670.000			
			SY	0.000	0.00		
			6.78000	670.000		4,542.60	
0655	515-00410	*Concrete Sealer (Calcium Nitrite)	72.000	72.000			
			SY	0.000	0.00		
			24.24000	72.000		1,745.28	
0660	601-03041	*Concrete Class D (Bridge) (Special)	1.500	1.500			
			CY	0.000	0.00		
			575.00000	1.500		862.50	
0665	601-06150	*Concrete (Patching)	0.000	0.000			
			SF	0.000	0.00		
			94.00000	0.000		0.00	
			CAT 0304	CURRENT AMT \$	66,472.32 \$	0.00 \$	66,472.32
CAT NO0305 F-12-AN							
0670	202-00240	*Removal of Asphalt Mat (Planing)	1,621.000	1,621.000			
			SY	0.000	0.00		
			1.58000	1,621.000		2,561.18	
0675	202-00450	*Removal of Portions of Present Structure (Class 1)	3.000	3.000			
			SY	0.000	0.00		
			84.85000	3.000		254.55	
0680	202-00453	*Removal of Portions of Present Structure (Class 2)	4.000	4.000			
			SY	0.000	0.00		
			227.00000	4.000		908.00	
0685	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			274.00000	0.000		0.00	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 15
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 F-12-AN							
0690	202-05100	*Sandblasting Reinforcing Steel	7.000	7.000			
			SY	0.000	0.00		
			12.12000	7.000		84.84	
0695	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	263.000	263.000			
			TON	0.000	0.00		
			45.00000	263.000		11,835.00	
0700	515-00120	*Waterproofing (Membrane)	1,621.000	1,621.000			
			SY	0.000	0.00		
			15.40000	1,621.000		24,963.40	
0705	515-00400	*Concrete Sealer	622.000	622.000			
			SY	0.000	0.00		
			6.78000	622.000		4,217.16	
0710	515-00410	*Concrete Sealer (Calcium Nitrite)	7.000	7.000			
			SY	0.000	0.00		
			24.24000	7.000		169.68	
0715	601-03041	*Concrete Class D (Bridge) (Special)	1.000	1.000			
			CY	0.000	0.00		
			575.00000	1.000		575.00	
0720	601-06150	*Concrete (Patching)	0.000	0.000			
			SF	0.000	0.00		
			94.00000	0.000		0.00	
			CAT 0305	CURRENT AMT \$	45,568.81 \$	0.00 \$	45,568.81
CAT NO0306 F-12-AM							
0725	202-00240	*Removal of Asphalt Mat (Planing)	1,155.000	1,155.000			
			SY	0.000	0.00		
			1.58000	1,155.000		1,824.90	
0730	202-00450	*Removal of Portions of Present Structure (Class 1)	2.000	2.000			
			SY	0.000	0.00		
			84.85000	2.000		169.70	
0735	202-00453	*Removal of Portions of Present Structure (Class 2)	1.000	1.000			
			SY	0.000	0.00		
			227.00000	1.000		227.00	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 16
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 F-12-AM							
0740	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			274.00000	0.000		0.00	
0745	202-05100	*Sandblasting Reinforcing Steel	3.000	3.000			
			SY	0.000	0.00		
			12.12000	3.000		36.36	
0750	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	187.000	187.000			
			TON	0.000	0.00		
			45.00000	187.000		8,415.00	
0755	515-00120	*Waterproofing (Membrane)	1,155.000	1,155.000			
			SY	0.000	0.00		
			15.40000	1,155.000		17,787.00	
0760	515-00400	*Concrete Sealer	477.000	477.000			
			SY	0.000	0.00		
			6.78000	477.000		3,234.06	
0765	515-00410	*Concrete Sealer (Calcium Nitrite)	3.000	3.000			
			SY	0.000	0.00		
			24.24000	3.000		72.72	
0770	601-03041	*Concrete Class D (Bridge) (Special)	0.330	0.330			
			CY	0.000	0.00		
			575.00000	0.330		189.75	
0775	601-06150	*Concrete (Patching)	0.000	0.000			
			SF	0.000	0.00		
			94.00000	0.000		0.00	
			CAT 0306	CURRENT AMT \$	31,956.49 \$	0.00 \$	31,956.49
CAT NO0307 F-12-AL							
0780	202-00240	*Removal of Asphalt Mat (Planing)	1,609.000	1,609.000			
			SY	0.000	0.00		
			1.58000	1,609.000		2,542.22	
0785	202-00425	*Removal of Bridge Railing	418.000	418.000			
			LF	0.000	0.00		
			63.65000	418.000		26,605.70	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 17
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 F-12-AL						
0790	202-00450	*Removal of Portions of Present Structure (Class 1)	3.000	3.000		
			SY	0.000	0.00	
			84.85000	3.000		254.55
0795	202-00453	*Removal of Portions of Present Structure (Class 2)	10.870	10.870		
			SY	0.000	0.00	
			227.00000	10.870		2,467.49
0800	202-00460	*Removal of Portions of Present Structure (Class 3)	3.300	3.300		
			SY	0.000	0.00	
			274.00000	3.300		904.20
0805	202-05100	*Sandblasting Reinforcing Steel	13.870	13.870		
			SY	0.000	0.00	
			12.12000	13.870		168.10
0810	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	261.000	261.000		
			TON	0.000	0.00	
			45.00000	261.000		11,745.00
0815	515-00120	*Waterproofing (Membrane)	1,609.000	1,609.000		
			SY	0.000	0.00	
			15.40000	1,609.000		24,778.60
0820	515-00400	*Concrete Sealer	678.000	678.000		
			SY	0.000	0.00	
			6.78000	678.000		4,596.84
0825	515-00410	*Concrete Sealer (Calcium Nitrite)	13.870	13.870		
			SY	0.000	0.00	
			24.24000	13.870		336.21
0830	601-03041	*Concrete Class D (Bridge) (Special)	2.250	2.250		
			CY	0.000	0.00	
			575.00000	2.250		1,293.75
0835	601-06150	*Concrete (Patching)	27.000	27.000		
			SF	0.000	0.00	
			94.00000	27.000		2,538.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 18
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0307 F-12-AL						
0840	606-10405	*Bridge Rail Type 4 (Special)	418.000	418.000		
			LF	0.000	0.00	
			148.00000	418.000		61,864.00
			CAT 0307	CURRENT AMT \$	140,094.66 \$	0.00 \$ 140,094.66
CAT NO0308 F-12-AK						
0845	202-00240	*Removal of Asphalt Mat (Planing)	958.000	958.000		
			SY	0.000	0.00	
			1.58000	958.000		1,513.64
0850	202-00425	*Removal of Bridge Railing	478.000	478.000		
			LF	0.000	0.00	
			63.65000	478.000		30,424.70
0855	202-00450	*Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			84.85000	0.000		0.00
0860	202-00453	*Removal of Portions of Present Structure (Class 2)	36.000	36.000		
			SY	0.000	0.00	
			227.00000	36.000		8,172.00
0865	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			274.00000	0.000		0.00
0870	202-00502	*Removal of Portions of Present Structure	11.000	11.000		
			CY	0.000	0.00	
			1,863.00000	11.000		20,493.00
0875	202-00504	*Removal of Expansion Device	42.000	42.000		
			LF	0.000	0.00	
			170.00000	42.000		7,140.00
0880	202-05100	*Sandblasting Reinforcing Steel	36.000	36.000		
			SY	0.000	0.00	
			12.12000	36.000		436.32
0885	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	155.000	155.000		
			TON	0.000	0.00	
			45.00000	155.000		6,975.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 19
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0308 F-12-AK							
0890	509-90003	*Paint Structural Steel	1.000	0.000			
			L S	0.000	0.00		
			2,020.00000	0.000		0.00	
0895	515-00120	*Waterproofing (Membrane)	958.000	958.000			
			SY	0.000	0.00		
			15.40000	958.000		14,753.20	
0900	515-00400	*Concrete Sealer	558.000	558.000			
			SY	0.000	0.00		
			6.78000	558.000		3,783.24	
0905	515-00410	*Concrete Sealer (Calcium Nitrite)	36.000	36.000			
			SY	0.000	0.00		
			24.24000	36.000		872.64	
0910	518-01004	*Bridge Expansion Device (0-4 Inch)	42.000	42.000			
			LF	0.000	0.00		
			260.00000	42.000		10,920.00	
0915	601-03041	*Concrete Class D (Bridge) (Special)	1.500	1.500			
			CY	0.000	0.00		
			575.00000	1.500		862.50	
0920	602-00020	*Reinforcing Steel (Epoxy Coated)	1,892.000	1,892.000			
			LB	0.000	0.00		
			1.41000	1,892.000		2,667.72	
0925	606-10405	*Bridge Rail Type 4 (Special)	478.000	478.000			
			LF	0.000	0.00		
			148.00000	478.000		70,744.00	
			CAT 0308	CURRENT AMT \$	181,777.96 \$	0.00 \$	179,757.96
CAT NO0309 F-12-AJ							
0930	202-00200	*Removal of Sidewalk	190.000	190.000			
			SY	0.000	0.00		
			111.00000	190.000		21,090.00	
0935	202-00240	*Removal of Asphalt Mat (Planing)	1,344.000	896.000			
			SY	0.000	0.00		
			1.58000	896.000		1,415.68	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 20
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0309 F-12-AJ						
0940	202-00425	*Removal of Bridge Railing	321.000	321.000		
			LF	0.000	0.00	
			63.65000	321.000		20,431.65
0945	202-00450	*Removal of Portions of Present Structure (Class 1)	0.000	0.000		
			SY	0.000	0.00	
			84.85000	0.000		0.00
0950	202-00453	*Removal of Portions of Present Structure (Class 2)	50.000	50.000		
			SY	0.000	0.00	
			227.00000	50.000		11,350.00
0955	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000		
			SY	0.000	0.00	
			274.00000	0.000		0.00
0960	202-00502	*Removal of Portions of Present Structure	24.000	24.000		
			CY	0.000	0.00	
			1,863.00000	24.000		44,712.00
0965	202-00504	*Removal of Expansion Device	84.000	84.000		
			LF	0.000	0.00	
			170.00000	84.000		14,280.00
0970	202-05100	*Sandblasting Reinforcing Steel	53.000	53.000		
			SY	0.000	0.00	
			12.12000	53.000		642.36
0975	206-00000	*Structure Excavation	86.000	86.000		
			CY	0.000	0.00	
			28.00000	86.000		2,408.00
0980	206-00100	*Structure Backfill (Class 1)	60.000	42.600		
			CY	0.000	0.00	
			80.00000	42.600		3,408.00
0985	210-00425	*Reset Bridge Railing	321.000	321.000		
			LF	0.000	0.00	
			24.25000	321.000		7,784.25
0990	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	145.000	145.000		
			TON	0.000	0.00	
			45.00000	145.000		6,525.00

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 21
 ESTIMATE RUN 07/14/2011
 10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0309 F-12-AJ							
0995	509-90003	*Paint Structural Steel	1.000	1.000			
			L S	0.000	0.00		
			2,020.00000	1.000		2,020.00	
1000	515-00120	*Waterproofing (Membrane)	1,013.000	1,013.000			
			SY	0.000	0.00		
			15.40000	1,013.000		15,600.20	
1005	515-00410	*Concrete Sealer (Calcium Nitrite)	53.000	53.000			
			SY	0.000	0.00		
			24.24000	53.000		1,284.72	
1010	518-01004	*Bridge Expansion Device (0-4 Inch)	84.000	84.000			
			LF	0.000	0.00		
			260.00000	84.000		21,840.00	
1015	601-03040	*Concrete Class D (Bridge)	194.750	194.750			
			CY	0.000	0.00		
			467.00000	194.750		90,948.25	
1020	601-40300	*Structural Concrete Coating	631.000	0.000			
			SY	0.000	0.00		
			9.60000	0.000		0.00	
1025	602-00020	*Reinforcing Steel (Epoxy Coated)	17,312.000	17,312.000			
			LB	0.000	0.00		
			1.41000	17,312.000		24,409.92	
1030	606-10405	*Bridge Rail Type 4 (Special)	310.500	310.500			
			LF	0.000	0.00		
			148.00000	310.500		45,954.00	
			CAT 0309	CURRENT AMT \$	344,261.47 \$	0.00 \$	336,104.03
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1035	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			23,000.00000	1.000		23,000.00	
1040	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,500.00000	1.000		16,500.00	

CONTID: C16869
 PCN: 16869-BID
 PROJECT: ES1 0702-283

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

ESTIMATE RUN 07/14/2011

10:22:40

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
1045	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			900.00000	1.000		900.00	
			CAT 0400	CURRENT AMT	\$ 40,400.00	\$ 0.00	\$ 40,400.00
			PROJECT TOTAL	CURRENT AMT	\$ 6,960,448.21	\$ 0.00	\$ 6,908,496.25