

ESTIMATE SUMMARY

13:33:51

 CONTID: C16884 ESTIMATE NO: 0016 PROG SPEC YR: 2005
 PCN: 16884-BID COFRS REPORTING CATEGORY: 4 FACS REF NO:

CONTRACT DESCRIPTION: SH 119 INTERSECTION RECONSTRUCTION
 TIME CHARGED: 145.5 DAYS TIME ALLOW: 155 WORK DAYS
 PERCENT TIME: 93.87 ORIG TIME ALLOW: 141 WORK DAYS

PROJECT NO: FSA 1191-027
 SH 119 INTERSECTION RECONSTRUCTION
 NAME OF ROAD: 119B
 PROJECT COUNTIES: BOULDER, REGION 4

CONTRACTOR: JALISCO INTERNATIONAL, INC.
 6663 COLORADO BLVD.
 COMMERCE CITY CO 80022 303-287-8905

PAY PERIOD ENDING	01/06/2014	DATE TIME STARTED	09/01/2012
DATE LET	07/26/2012	DATE WORK BEGAN	
DATE AWARDED	08/07/2012	DATE TIME STOPPED	01/03/2014
DATE CONTRACT EXECUTED	08/27/2012	DATE ACCEPTED	01/03/2014
DATE NOTICE TO PROCEED	09/01/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,994,303.77 PARTICIPATING	\$ 4,851,484.96	\$ 19,804.06
AWARD PROJECT AMT:	\$ 4,476,746.10 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	97.14% TOTAL EARNINGS	4,851,484.96	19,804.06
FUNDS AVAILABLE:	\$ 142,818.81 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,851,484.96	19,804.06
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-67,151.19	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,784,333.77	19,804.06
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,784,333.77	19,804.06
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 19,804.06

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			6,190.00000	1.000		6,190.00
0010	202-00004	Removal of Steel H or Pipe Piling	12.000	12.000		
			LF	0.000	0.00	
			106.00000	12.000		1,272.00
0015	202-00010	*Removal of Tree	5.000	5.000		
			EACH	0.000	0.00	
			320.00000	5.000		1,600.00
0016	202-00019	Rem Inlet	1.000	1.000		
			EACH	0.000	0.00	
			836.77000	1.000		836.77
0018	202-00021	Rem Manhole	2.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0020	202-00035	*Removal of Pipe	1,565.000	1,110.000		
			LF	0.000	0.00	
			21.25000	1,110.000		23,587.50
0025	202-00037	*Removal of End Section	7.000	7.000		
			EACH	0.000	0.00	
			235.00000	7.000		1,645.00
0030	202-00190	*Removal of Concrete Median Cover Material	500.000	500.000		
			SY	0.000	0.00	
			6.40000	500.000		3,200.00
0035	202-00200	*Removal of Sidewalk	336.000	336.000		
			SY	0.000	0.00	
			8.50000	336.000		2,856.00
0040	202-00203	*Removal of Curb and Gutter	1,545.000	1,542.000		
			LF	0.000	0.00	
			3.75000	1,542.000		5,782.50
0045	202-00206	*Removal of Concrete Curb Ramp	38.000	38.000		
			SY	0.000	0.00	
			12.75000	38.000		484.50

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-00220	*Removal of Asphalt Mat	24,370.000	24,370.000		
			SY	0.000	0.00	
			2.50000	24,370.000		60,925.00
0055	202-00240	*Removal of Asphalt Mat (Planing)	5,646.000	5,646.000		
			SY	0.000	0.00	
			4.90000	5,646.000		27,665.40
0060	202-00250	*Removal of Pavement Marking	6,637.000	6,618.240		
			SF	0.000	0.00	
			2.15000	6,618.240		14,229.22
0065	202-00810	*Removal of Ground Sign	70.000	70.000		
			EACH	0.000	0.00	
			64.00000	70.000		4,480.00
0070	202-00821	*Removal of Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			64.00000	1.000		64.00
0075	202-00827	*Removal of Pull Box	29.000	29.000		
			EACH	0.000	0.00	
			83.00000	29.000		2,407.00
0080	202-00840	*Removal of Traffic Signal Pole	12.000	12.000		
			EACH	0.000	0.00	
			1,535.00000	12.000		18,420.00
0085	202-00848	*Removal of Traffic Signal Controller and Cabinet	4.000	4.000		
			EACH	0.000	0.00	
			270.00000	4.000		1,080.00
0090	202-00858	*Removal of Pedestal Pole	4.000	4.000		
			EACH	0.000	0.00	
			95.00000	4.000		380.00
0095	202-01000	Removal of Fence	286.000	286.000		
			LF	0.000	0.00	
			4.25000	286.000		1,215.50
0100	202-04002	Clean Culvert	6.000	0.000		
			EACH	0.000	0.00	
			1,480.00000	0.000		0.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	203-00000	*Unclassified Excavation	0.000	0.000		
			CY	0.000	0.00	
			9.60000	0.000		0.00
0110	203-00010	*Unclassified Excavation (Complete In Place)	31,579.000	31,578.500		
			CY	0.000	0.00	
			7.45000	31,578.500		235,259.83
0115	203-00062	*Embankment Material (Complete In Place) (Special)	17,709.000	17,709.000		
			CY	0.000	0.00	
			15.00000	17,709.000		265,635.00
0120	203-01100	*Proof Rolling	11.500	11.500		
			HOURL	0.000	0.00	
			85.00000	11.500		977.50
0125	203-01510	Backhoe	20.500	20.500		
			HOURL	0.000	0.00	
			125.00000	20.500		2,562.50
0130	203-01550	Dozing	7.500	7.500		
			HOURL	0.000	0.00	
			140.00000	7.500		1,050.00
0135	203-01594	Combination Loader	8.000	8.000		
			HOURL	0.000	0.00	
			125.00000	8.000		1,000.00
0140	203-01597	*Potholing	161.750	161.750		
			HOURL	0.000	0.00	
			180.00000	161.750		29,115.00
0145	206-00000	*Structure Excavation	239.000	239.000		
			CY	0.000	0.00	
			10.60000	239.000		2,533.40
0150	206-00100	Structure Backfill (Class 1)	263.000	263.000		
			CY	0.000	0.00	
			27.00000	263.000		7,101.00
0155	206-00360	Mechanical Reinforcement of Soil	142.000	142.000		
			CY	0.000	0.00	
			17.25000	142.000		2,449.50

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	207-00205	*Topsoil	8,460.000	6,818.000		
			CY	80.000	340.00	
			4.25000	6,898.000		29,316.50
0165	207-00305	*Wetland Topsoil	0.000	0.000		
			CY	0.000	0.00	
			6.40000	0.000		0.00
0170	207-00310	*Stockpile Wetland Topsoil	0.000	0.000		
			CY	0.000	0.00	
			6.40000	0.000		0.00
0175	208-00002	Erosion Log (12 Inch)	480.000	480.000		
			LF	0.000	0.00	
			6.15000	480.000		2,952.00
0180	208-00007	Erosion Log (8 Inch)	0.000	0.000		
			LF	0.000	0.00	
			5.35000	0.000		0.00
0185	208-00009	Erosion Log (20 Inch)	1,015.000	1,015.000		
			LF	0.000	0.00	
			5.85000	1,015.000		5,937.75
0190	208-00020	Silt Fence	4,626.000	4,626.000		
			LF	0.000	0.00	
			2.00000	4,626.000		9,252.00
0195	208-00033	Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			1,585.00000	0.000		0.00
0200	208-00034	Gravel Bag	162.000	162.000		
			LF	0.000	0.00	
			7.60000	162.000		1,231.20
0205	208-00040	Check Dam	0.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0210	208-00045	Concrete Washout Structure	8.000	8.000		
			EACH	0.000	0.00	
			1,135.00000	8.000		9,080.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	208-00070	Vehicle Tracking Pad	4.000	4.000		
			EACH	0.000	0.00	
			2,515.00000	4.000		10,060.00
0220	208-00103	Removal and Disposal of Sediment (Labor)	163.000	163.000		
			HOURLY	0.000	0.00	
			32.00000	163.000		5,216.00
0225	208-00105	Removal and Disposal of Sediment (Equipment)	15.000	10.000		
			HOURLY	0.000	0.00	
			62.00000	10.000		620.00
0230	208-00106	Sweeping (Sediment Removal)	6.000	3.000		
			HOURLY	2.000	280.00	
			140.00000	5.000		700.00
0235	208-00107	Removal of Trash	8.000	2.000		
			HOURLY	2.000	190.00	
			95.00000	4.000		380.00
0240	208-00206	Erosion Control Supervisor	258.000	242.000		
			DAY	7.000	805.00	
			115.00000	249.000		28,635.00
0245	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			160.00000	0.000		0.00
0250	210-04010	*Adjust Manhole	4.000	4.000		
			EACH	0.000	0.00	
			465.00000	4.000		1,860.00
0255	210-04020	*Modify Inlet	0.000	0.000		
			EACH	0.000	0.00	
			1,930.00000	0.000		0.00
0260	210-04050	*Adjust Valve Box	2.000	2.000		
			EACH	0.000	0.00	
			215.00000	2.000		430.00
0265	212-00006	*Seeding (Native)	13.000	5.400		
			ACRE	7.600	3,230.00	
			425.00000	13.000		5,525.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	212-00028	*Seeding (Wetlands)	0.000	0.000		
			ACRE	0.000	0.00	
			3,215.00000	0.000		0.00
0275	213-00002	*Mulching (Weed Free Hay)	11.300	4.000		
			ACRE	7.300	4,139.10	
			567.00000	11.300		6,407.10
0280	213-00012	*Spray-on Mulch Blanket	0.000	0.000		
			ACRE	0.000	0.00	
			2,840.00000	0.000		0.00
0285	213-00061	*Mulch Tackifier	2,461.000	800.500		
			LB	1,660.500	4,068.23	
			2.45000	2,461.000		6,029.45
0290	214-00225	*Deciduous Tree (2.5 Inch Caliper)	0.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0295	214-00350	*Deciduous Shrub (5 Gallon Container)	0.000	0.000		
			EACH	0.000	0.00	
			39.50000	0.000		0.00
0300	214-01200	*Plant (Tubeling)	0.000	0.000		
			EACH	0.000	0.00	
			2.52000	0.000		0.00
0305	216-00201	*Soil Retention Blanket (Straw-Coconut)	8,928.000	7,937.000		
			SY	991.000	1,882.90	
			1.90000	8,928.000		16,963.20
0310	217-00020	*Herbicide Treatment	0.000	0.000		
			HOUR	0.000	0.00	
			155.00000	0.000		0.00
0315	240-00010	Removal of Nests	0.000	0.000		
			HOUR	0.000	0.00	
			90.00000	0.000		0.00
0320	240-00020	Netting	0.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0321	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			5,720.00000	1.000		5,720.00
0322	625-00001	Const Surveying (Hour)	50.000	48.250		
			HOOR	0.000	0.00	
			100.00000	48.250		4,825.00
0325	304-06007	*Aggregate Base Course (Class 6)	4,796.000	4,796.000		
			CY	0.000	0.00	
			23.75000	4,796.000		113,905.00
0330	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	16.080	16.080		
			TON	0.000	0.00	
			185.00000	16.080		2,974.80
0333	403-33841	HMA (Gr S) (100) (PG 64-22) CMO 18	337.080	337.080		
			TON	0.000	0.00	
			85.00000	337.080		28,651.80
0335	403-34751	*Hot Mix Asphalt (Grading SX) (75) (PG 64-28) CMO 18	1,171.020	890.120		
			TON	0.000	0.00	
			102.00000	890.120		90,792.24
0340	412-01200	*Concrete Pavement (12 Inch)	22,254.000	22,254.000		
			SY	0.000	0.00	
			51.00000	22,254.000		1,134,954.00
0340		MATERIAL ALLOWANCE Paving Baskets - Dowel & Tie Bars		0.000		
			SY	0.000	0.00	
			51.00000	0.000		0.00
0340		MATERIAL ALLOWANCE Conc Baskets Dowel & tie bars		0.000		
			SY	0.000	0.00	
			3.79000	0.000		0.00
0345	412-01220	*Concrete Pavement (12 Inch) (Fast Track)	4,065.000	4,065.000		
			SY	0.000	0.00	
			76.00000	4,065.000		308,940.00
0350	420-00000	Geomembrane	137.000	137.000		
			SY	0.000	0.00	
			6.70000	137.000		917.90

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0353	900-00022	Added Item (Square Yard)/ Geogrid	7,340.000	7,340.000		
			SY	0.000	0.00	
			5.80000	7,340.000		42,572.00
0355	420-00102	*Geotextile (Erosion Control) (Class 1)	600.000	327.800		
			SY	0.000	0.00	
			3.20000	327.800		1,048.96
0360	420-00400	*Media Filter Drain (MFD) mix (Type 1)	240.000	240.000		
			CY	0.000	0.00	
			107.00000	240.000		25,680.00
0365	503-00018	*Drilled Caisson (18 Inch)	32.000	32.000		
			LF	0.000	0.00	
			65.00000	32.000		2,080.00
0370	503-00036	*Drilled Caisson (36 Inch)	60.000	60.000		
			LF	0.000	0.00	
			248.00000	60.000		14,880.00
0375	503-00042	*Drilled Caisson (42 Inch)	17.000	17.000		
			LF	0.000	0.00	
			292.00000	17.000		4,964.00
0380	503-00048	*Drilled Caisson (48 Inch)	84.000	84.000		
			LF	0.000	0.00	
			318.00000	84.000		26,712.00
0385	503-00054	*Drilled Caisson (54 Inch)	21.000	21.000		
			LF	0.000	0.00	
			400.00000	21.000		8,400.00
0390	504-04410	Block Facing	553.000	553.000		
			SF	0.000	0.00	
			24.75000	553.000		13,686.75
0395	506-00206	*Riprap (6 Inch)	25.000	25.000		
			CY	0.000	0.00	
			53.25000	25.000		1,331.25
0400	506-00212	*Riprap (12 Inch)	300.000	169.000		
			CY	0.000	0.00	
			59.50000	169.000		10,055.50

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	514-00000	Pipe Railing	100.000	100.000		
			LF	0.000	0.00	
			72.00000	100.000		7,200.00
0410	601-03050	*Concrete Class D (Wall)	97.200	97.200		
			CY	0.000	0.00	
			415.00000	97.200		40,338.00
0415	602-00020	Reinforcing Steel (Epoxy Coated)	300.000	265.000		
			LB	0.000	0.00	
			1.30000	265.000		344.50
0420	603-01185	*18 Inch Reinforced Concrete Pipe (Complete In Place)	824.000	824.000		
			LF	0.000	0.00	
			39.50000	824.000		32,548.00
0425	603-01245	*24 Inch Reinforced Concrete Pipe (Complete In Place)	695.000	695.000		
			LF	0.000	0.00	
			72.50000	695.000		50,387.50
0430	603-01365	*36 Inch Reinforced Concrete Pipe (Complete In Place)	82.000	82.000		
			LF	0.000	0.00	
			101.00000	82.000		8,282.00
0435	603-03240	*24 Inch Reinforced Concrete Pipe Special	8.000	8.000		
			LF	0.000	0.00	
			167.00000	8.000		1,336.00
0440	603-05018	*18 Inch Reinforced Concrete End Section	11.000	11.000		
			EACH	0.000	0.00	
			1,200.00000	11.000		13,200.00
0445	603-05024	*24 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			1,715.00000	2.000		3,430.00
0450	603-05036	*36 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,840.00000	2.000		5,680.00
0455	603-15036	*36 Inch Equivalent Corrugated Steel Pipe Arch	421.000	421.000		
			LF	0.000	0.00	
			88.00000	421.000		37,048.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460	603-31336	*36 Inch Equivalent Arch Steel End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,075.00000	4.000		4,300.00
0462	603-83008	8 In Sewer Pipe	12.000	12.000		
			LF	0.000	0.00	
			56.33000	12.000		675.96
0465	604-00511	*Inlet Type D (Special) (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			15,000.00000	2.000		30,000.00
0467	604-16005	Inlet Ty 16 (5 Ft)	1.000	1.000		
			EACH	0.000	0.00	
			4,400.00000	1.000		4,400.00
0470	604-13005	*Inlet Type 13 (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			2,250.00000	0.000		0.00
0475	604-30005	*Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,145.00000	2.000		4,290.00
0476	604-30010	MH Slab Base (10 Ft)	2.000	2.000		
			EACH	0.000	0.00	
			3,000.00000	2.000		6,000.00
0480	605-00081	*8 Inch Perforated Pipe Underdrain (Special)	0.000	0.000		
			LF	0.000	0.00	
			32.00000	0.000		0.00
0485	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	250.000	250.000		
			LF	0.000	0.00	
			15.50000	250.000		3,875.00
0490	606-00710	Guardrail Type 7 (Style CA)	62.000	62.000		
			LF	0.000	0.00	
			83.00000	62.000		5,146.00
0495	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,115.00000	1.000		1,115.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 12
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			2,010.00000	1.000		2,010.00
0505	607-00020	Corner and Line Brace Post (Special)	2.000	2.000		
			EACH	0.000	0.00	
			134.00000	2.000		268.00
0510	607-01000	Fence Barbed Wire with Metal Posts	208.000	208.000		
			LF	0.000	0.00	
			1.55000	208.000		322.40
0515	607-01055	Fence Wire With Treated Wooden Posts	13.000	13.000		
			LF	0.000	0.00	
			3.00000	13.000		39.00
0520	607-11525	Fence (Plastic)	2,769.000	2,769.000		
			LF	0.000	0.00	
			2.40000	2,769.000		6,645.60
0525	607-52905	End Post (Chain Link)	9.000	9.000		
			EACH	0.000	0.00	
			145.00000	9.000		1,305.00
0530	607-53149	Fence Chain Link (Special) (48 Inch)	165.000	165.000		
			LF	0.000	0.00	
			39.00000	165.000		6,435.00
0535	608-00006	Concrete Sidewalk (6 Inch)	1,082.000	996.000		
			SY	0.000	0.00	
			35.00000	996.000		34,860.00
0540	608-00010	Concrete Curb Ramp	175.000	175.000		
			SY	0.000	0.00	
			70.00000	175.000		12,250.00
0545	608-00015	Detectable Warnings	208.000	208.000		
			SF	0.000	0.00	
			44.00000	208.000		9,152.00
0550	609-21010	Curb and Gutter Type 2 (Section I-B)	0.000	0.000		
			LF	0.000	0.00	
			24.00000	0.000		0.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	609-21011	Curb and Gutter Type 2 (Section I-M)	605.000	605.000		
			LF	0.000	0.00	
			17.75000	605.000		10,738.75
0560	609-21021	Curb and Gutter Type 2 (Section II-M)	753.000	753.000		
			LF	0.000	0.00	
			26.00000	753.000		19,578.00
0565	609-23000	Gutter (Special)	0.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0570	609-24000	Gutter Type 2 (Special)	525.000	525.000		
			LF	0.000	0.00	
			41.00000	525.000		21,525.00
0575	610-00024	Median Cover Material (4 Inch Patterned Concrete)	4,418.000	4,418.000		
			SF	0.000	0.00	
			6.75000	4,418.000		29,821.50
0580	612-00001	*Delineator (Type I)	150.000	93.000		
			EACH	0.000	0.00	
			24.50000	93.000		2,278.50
0585	612-00002	*Delineator (Type II)	83.000	83.000		
			EACH	0.000	0.00	
			25.50000	83.000		2,116.50
0590	612-00003	*Delineator (Type III)	25.000	9.000		
			EACH	0.000	0.00	
			26.70000	9.000		240.30
0595	613-00206	*2 Inch Electrical Conduit (Bored)	2,102.000	2,102.000		
			LF	0.000	0.00	
			10.50000	2,102.000		22,071.00
0595		MATERIAL ALLOWANCE 2 Inch Electrical Conduit (Bored)		0.000		
			LF	0.000	0.00	
			9.98000	0.000		0.00
0600	613-00306	*3 Inch Electrical Conduit (Bored)	2,102.000	2,102.000		
			LF	0.000	0.00	
			12.00000	2,102.000		25,224.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600		MATERIAL ALLOWANCE 3 Inch Electrical Conduit (Bored)		0.000		
			LF	0.000	0.00	
			11.39000	0.000		0.00
0605	613-01200	*2 Inch Electrical Conduit (Plastic)	1,515.000	1,515.000		
			LF	0.000	0.00	
			4.60000	1,515.000		6,969.00
0605		MATERIAL ALLOWANCE 2 Inch Electrical Conduit (Plastic)		0.000		
			LF	0.000	0.00	
			4.34000	0.000		0.00
0610	613-01300	*3 Inch Electrical Conduit (Plastic)	1,442.000	1,442.000		
			LF	0.000	0.00	
			6.70000	1,442.000		9,661.40
0610		MATERIAL ALLOWANCE 3 Inch Electrical Conduit (Plastic)		0.000		
			LF	0.000	0.00	
			6.42000	0.000		0.00
0615	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			29,000.00000	1.000		29,000.00
0615		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			27,493.00000	0.000		0.00
0615		MATERIAL ALLOWANCE Wiring		0.000		
			L S	0.000	0.00	
			29,000.00000	0.000		0.00
0620	613-32300	*Light Standard Steel (30 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			3,200.00000	4.000		12,800.00
0620		MATERIAL ALLOWANCE Light Standard Steel (30ft)		0.000		
			EACH	0.000	0.00	
			3,027.00000	0.000		0.00
0625	613-40010	*Light Standard Foundation	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0630	613-70250	*Luminaire High Pressure Sodium (250 Watt) CMO 3	12.000	12.000		
			EACH	0.000	0.00	
			335.00000	12.000		4,020.00
0630		MATERIAL ALLOWANCE Luminaire		0.000		
			EACH	0.000	0.00	
			335.00000	0.000		0.00
0635	614-00011	*Sign Panel (Class I)	632.000	632.000		
			SF	0.000	0.00	
			16.75000	632.000		10,586.00
0635		MATERIAL ALLOWANCE Class I Sign Panels		0.000		
			SF	0.000	0.00	
			7.95000	0.000		0.00
0640	614-00012	*Sign Panel (Class II)	991.000	991.000		
			SF	0.000	0.00	
			23.50000	991.000		23,288.50
0640		MATERIAL ALLOWANCE Class II Sign Panels		0.000		
			SF	0.000	0.00	
			11.15000	0.000		0.00
0645	614-00013	*Sign Panel (Class III)	108.000	72.000		
			SF	0.000	0.00	
			25.60000	72.000		1,843.20
0645		MATERIAL ALLOWANCE Class III Sign Panel		0.000		
			SF	0.000	0.00	
			12.35000	0.000		0.00
0650	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	21.000	21.000		
			EACH	-2.000	-320.00	
			160.00000	19.000		3,040.00
0655	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	60.000	60.000		
			EACH	0.000	0.00	
			330.00000	60.000		19,800.00
0660	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	34.000	34.000		
			EACH	0.000	0.00	
			400.00000	34.000		13,600.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	614-70150	*Pedestrian Signal Face (16) (Countdown)	12.000	12.000		
			EACH	0.000	0.00	
			545.00000	12.000		6,540.00
0665		MATERIAL ALLOWANCE Pedestrian Signal Face (16) (Countdown)		0.000		
			EACH	0.000	0.00	
			518.00000	0.000		0.00
0670	614-70336	*Traffic Signal Face (12-12-12) CMO 3	51.000	51.000		
			EACH	0.000	0.00	
			645.00000	51.000		32,895.00
0670		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12) Black Poly		0.000		
			EACH	0.000	0.00	
			612.00000	0.000		0.00
0675	614-70448	*Traffic Signal Face (12-12-12-12) CMO 3	9.000	9.000		
			EACH	0.000	0.00	
			800.00000	9.000		7,200.00
0675		MATERIAL ALLOWANCE Traffic Signal Face (12-12-12-12)		0.000		
			EACH	0.000	0.00	
			761.00000	0.000		0.00
0680	614-72860	*Pedestrian Push Button	12.000	12.000		
			EACH	0.000	0.00	
			116.00000	12.000		1,392.00
0680		MATERIAL ALLOWANCE Pedestrian Push Button		0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0685	614-72866	*Fire Preemption Unit and Timer	0.000	0.000		
			EACH	0.000	0.00	
			4,150.00000	0.000		0.00
0687	614-72866	Fire Preempt Unit + Timer	0.000	0.000		
			EACH	0.000	0.00	
			5,750.99000	0.000		0.00
0688	614-72866	Fire Preempt Unit + Timer CMO 10	4.000	4.000		
			EACH	0.000	0.00	
			5,775.00000	4.000		23,100.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0688		MATERIAL ALLOWANCE Fire Preemption Unit & Timer		0.000		
			EACH	0.000	0.00	
			5,395.11000	0.000		0.00
0690	614-72886	*Intersection Detection System (Camera) CMO 3	12.000	12.000		
			EACH	0.000	0.00	
			7,000.00000	12.000		84,000.00
0690		MATERIAL ALLOWANCE Intersection Detection System (Camera)		0.000		
			EACH	0.000	0.00	
			6,647.00000	0.000		0.00
0690		MATERIAL ALLOWANCE Intersection Detection System (Camera)		0.000		
			EACH	0.000	0.00	
			6,647.00000	0.000		0.00
0690		MATERIAL ALLOWANCE		0.000		
			EACH	0.000	0.00	
			5,285.00000	0.000		0.00
0695	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm) CMO 3	2.000	2.000		
			EACH	0.000	0.00	
			14,000.00000	2.000		28,000.00
0695		MATERIAL ALLOWANCE Signal Pole Bolts		0.000		
			EACH	0.000	0.00	
			14,000.00000	0.000		0.00
0695		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-40ft)		0.000		
			EACH	0.000	0.00	
			13,286.00000	0.000		0.00
0695		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-40ft)		0.000		
			EACH	0.000	0.00	
			13,286.00000	0.000		0.00
0696	614-81140	Sig-Light Pole Steel (1-40 Ft) CMO 3	2.000	2.000		
			EACH	0.000	0.00	
			14,674.25000	2.000		29,348.50
0696		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-40ft) w/mastarm		0.000		
			EACH	0.000	0.00	
			13,784.00000	0.000		0.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0696		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-40ft) w/mastarm	EACH 13,784.00000	0.000 0.000	0.00	0.00
0700	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm) CMO 3	EACH 18,125.00000	0.000 0.000	0.00	0.00
0700		MATERIAL ALLOWANCE Signal Pole Bolts	EACH 18,125.00000	0.000 0.000	0.00	0.00
0700		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-50ft)	EACH 18,234.00000	0.000 0.000	0.00	0.00
0701	614-81150	Sig-Light Pole Steel (1-50 Ft) CMO 3	EACH 19,487.55000	1.000 1.000	0.00	19,487.55
0701		MATERIAL ALLOWANCE Sig-Light Pole (1-50 Ft)	EACH 19,487.55000	0.000 0.000	0.00	0.00
0705	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm) CMO 3	EACH 19,330.00000	0.000 0.000	0.00	0.00
0705		MATERIAL ALLOWANCE Signal Pole Bolts	EACH 19,330.00000	0.000 0.000	0.00	0.00
0706	614-81155	Sig-Light Pole Steel (1-55 Ft) CMO 3	EACH 20,407.78000	2.000 2.000	0.00	40,815.56
0706		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-55ft)	EACH 19,096.00000	0.000 0.000	0.00	0.00
0710	614-81175	*Traffic Signal-Light Pole Steel (1-75 Foot Mast Arm) CMO 3	EACH 22,000.00000	0.000 0.000	0.00	0.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710		MATERIAL ALLOWANCE Signal Pole Bolts		0.000		
			EACH	0.000	0.00	
			22,000.00000	0.000		0.00
0711	614-81175	Sig-Light Pole Steel (1-75 Ft) CMO 3	1.000	1.000		
			EACH	0.000	0.00	
			23,263.54000	1.000		23,263.54
0711		MATERIAL ALLOWANCE Sig-Light Pole Steel (1-75ft)		0.000		
			EACH	0.000	0.00	
			21,803.00000	0.000		0.00
0715	614-81260	*Traffic Signal Light Pole Steel (2-60 Foot Mast Arm) CMO 3	0.000	0.000		
			EACH	0.000	0.00	
			28,500.00000	0.000		0.00
0715		MATERIAL ALLOWANCE Signal Pole Bolts		0.000		
			EACH	0.000	0.00	
			28,500.00000	0.000		0.00
0716	614-81260	Sig-Light Pole Steel (2-60 Ft) CMO 3	2.000	2.000		
			EACH	0.000	0.00	
			29,746.63000	2.000		59,493.26
0716		MATERIAL ALLOWANCE Sig-Light Pole Steel (2-60ft)		0.000		
			EACH	0.000	0.00	
			27,905.00000	0.000		0.00
0716		MATERIAL ALLOWANCE Sig-Light Pole Steel (2-60ft)		0.000		
			EACH	0.000	0.00	
			27,905.00000	0.000		0.00
0720	614-84000	*Traffic Signal Pedestal Pole Steel CMO 3	8.000	8.000		
			EACH	0.000	0.00	
			860.00000	8.000		6,880.00
0720		MATERIAL ALLOWANCE Traffic Signal Pedestrian Pole Steel		0.000		
			EACH	0.000	0.00	
			813.00000	0.000		0.00
0725	614-86105	*Telemetry (Field)	4.000	4.000		
			EACH	0.000	0.00	
			1,795.00000	4.000		7,180.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0016

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0725		MATERIAL ALLOWANCE Telemetry (Field)		0.000		
			EACH	0.000	0.00	
			1,698.00000	0.000		0.00
0730	614-86246	*Controller (Type 170E-HC11)	4.000	4.000		
			EACH	0.000	0.00	
			16,100.00000	4.000		64,400.00
0730		MATERIAL ALLOWANCE Controller (Type 170E-HC11)		0.000		
			EACH	0.000	0.00	
			15,225.00000	0.000		0.00
0735	614-86800	*Uninterrupted Power Supply	4.000	4.000		
			EACH	0.000	0.00	
			5,025.00000	4.000		20,100.00
0735		MATERIAL ALLOWANCE Uninterrupted Power Supply		0.000		
			EACH	0.000	0.00	
			4,749.00000	0.000		0.00
0736	614-87006	*Fiber Optic Termination Panel (6 Fiber)	4.000	4.000		
			EACH	0.000	0.00	
			1,782.00000	4.000		7,128.00
0737	614-87406	Fiber Optic Cable (S Mode) (6 S)	966.000	966.000		
			LF	0.000	0.00	
			1.10000	966.000		1,062.60
0740	616-30024	*24 Inch Trash Guard	0.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0745	621-00450	*Detour Pavement	4,196.300	4,196.300		
			SY	0.000	0.00	
			31.25000	4,196.300		131,134.38
0750	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			35,000.00000	1.000		35,000.00
0755	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			240,000.00000	1.000		240,000.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 21
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0760	626-01000	Public Information Services	0.000	0.000		
			L S	0.000	0.00	
			4,200.00000	0.000		0.00
0762	626-01000	*Public Information Services	1.000	0.750		
			L S	0.250	1,800.00	
			7,200.00000	1.000		7,200.00
0765	627-00005	*Epoxy Pavement Marking	123.000	123.000		
			GAL	0.000	0.00	
			135.00000	123.000		16,605.00
0770	627-00011	*Pavement Marking Paint (Waterborne)	400.000	388.100		
			GAL	0.000	0.00	
			44.50000	388.100		17,270.45
0775	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	1,408.500	1,408.500		
			SF	0.000	0.00	
			11.20000	1,408.500		15,775.20
0780	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	1,722.000	1,638.000		
			SF	0.000	0.00	
			9.60000	1,638.000		15,724.80
0785	629-01031	*Survey Monument (Type 3A)	2.000	0.000		
			EACH	1.000	790.00	
			790.00000	1.000		790.00
0790	630-00000	*Flagging	3,500.000	3,200.000		
			HOUR	0.000	0.00	
			21.00000	3,200.000		67,200.00
0795	630-00007	Traffic Control Inspection	160.000	160.000		
			DAY	0.000	0.00	
			150.00000	160.000		24,000.00
0800	630-00012	Traffic Control Management	196.000	196.000		
			DAY	0.000	0.00	
			715.00000	196.000		140,140.00
0803	630-80335	Barricade (3 M-A) (Temp)	70.000	63.000		
			EACH	0.000	0.00	
			103.50000	63.000		6,520.50

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0805	630-80341	Construction Traffic Sign (Panel Size A)	132.000	118.800		
			EACH	0.000	0.00	
			56.00000	118.800		6,652.80
0810	630-80342	Construction Traffic Sign (Panel Size B)	119.000	107.100		
			EACH	0.000	0.00	
			99.00000	107.100		10,602.90
0815	630-80343	Construction Traffic Sign (Panel Size C)	25.000	22.500		
			EACH	0.000	0.00	
			133.00000	22.500		2,992.50
0820	630-80355	Portable Message Sign Panel	8.000	7.200		
			EACH	0.000	0.00	
			4,100.00000	7.200		29,520.00
0825	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	3.600		
			EACH	0.000	0.00	
			1,515.00000	3.600		5,454.00
0830	630-80360	Drum Channelizing Device	289.000	260.100		
			EACH	0.000	0.00	
			53.00000	260.100		13,785.30
0835	630-80370	Concrete Barrier (Temporary)	3,648.000	3,283.200		
			LF	0.000	0.00	
			19.00000	3,283.200		62,380.80
0840	630-80380	Traffic Cone	361.000	324.900		
			EACH	0.000	0.00	
			12.00000	324.900		3,898.80
0845	630-85010	Impact Attenuator (Temporary)	9.000	8.100		
			EACH	0.000	0.00	
			7,000.00000	8.100		56,700.00
0850	630-85020	Mobile Attenuator	1.000	0.900		
			EACH	0.000	0.00	
			10,700.00000	0.900		9,630.00
0855	630-86810	*Traffic Signal (Temporary)	4.000	4.000		
			EACH	0.000	0.00	
			12,400.00000	4.000		49,600.00

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 23
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0860	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0870	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0875	700-70013	F/A Concrete Pavement Incentive	40,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0880	700-70016	F/A Fuel Cost Adjustment	5,000.000	4,614.220		
			F A	0.000	0.00	
			1.00000	4,614.220		4,614.22
0885	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0890	700-70019	F/A Asphalt Cement Cost Adjustment	7,606.940	7,606.940		
			F A	0.000	0.00	
			1.00000	7,606.940		7,606.94
0895	700-70023	F/A On-The-Job Trainee	2,204.000	2,117.000		
			F A	87.000	87.00	
			1.00000	2,204.000		2,204.00
0900	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0903	700-70034	F/A UTC MCR	745.250	745.250		
			F A	0.000	0.00	
			1.00000	745.250		745.25
0904	700-70034	F/A Signal Monitoring	2,511.830	0.000		
			F A	2,511.830	2,511.83	
			1.00000	2,511.830		2,511.83

CONTID: C16884
 PCN: 16884-BID
 PROJECT: FSA 1191-027

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 24
 ESTIMATE RUN 01/06/2014
 13:33:51

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0905	700-70042	F/A Railroad Flagging	11,604.140	11,604.140		
			F A	0.000	0.00	
			1.00000	11,604.140		11,604.14
0910	700-70155	F/A Pavement Surface Course Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0915	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0938	900-00006	Added Item (Dollar)/	-1,040.000	-1,040.000		
			DOL	0.000	0.00	
			1.00000	-1,040.000		-1,040.00
			CAT 0200	CURRENT AMT	\$ 4,916,903.77 \$	19,804.06 \$ 4,774,084.95
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0925	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			40,000.00000	1.000		40,000.00
0930	620-00011	Field Laboratory (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			35,000.00000	1.000		35,000.00
0935	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,200.00000	2.000		2,400.00
0937	900-00006	Added Item (Dollar)/ lien	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0400	CURRENT AMT	\$ 77,400.00 \$	0.00 \$ 77,400.00
PROJECT TOTAL			CURRENT AMT	\$ 4,994,303.77 \$	19,804.06 \$	4,851,484.95