

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	202-00090	*REMOVAL OF DELINEATOR	428.000	418.000		
			EACH	0.000	0.00	
			4.35000	418.000		1,818.30
0010	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	388,199.000	388,199.000		
			SY	0.000	0.00	
			0.91000	388,199.000		353,261.09
0015	202-00250	*REMOVAL OF PAVEMENT MARKING	0.000	0.000		
			SF	0.000	0.00	
			2.12000	0.000		0.00
0020	202-00810	*REMOVAL OF GROUND SIGN	75.000	75.000		
			EACH	0.000	0.00	
			32.62000	75.000		2,446.50
0025	202-00821	*REMOVAL OF SIGN PANEL	1.000	1.000		
			EACH	0.000	0.00	
			16.30000	1.000		16.30
0030	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	2,825.000	1,350.000		
			LF	1,475.000	3,525.25	
			2.39000	2,825.000		6,751.75
0035	202-01300	*REMOVAL OF END ANCHORAGE	18.000	6.000		
			EACH	0.000	0.00	
			95.40000	6.000		572.40
0040	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	678.000	678.000		
			CY	0.000	0.00	
			11.09000	678.000		7,519.02
0045	203-01500	BLADING	103.000	103.000		
			hour	0.000	0.00	
			143.66000	103.000		14,796.98
0050	203-01550	DOZING	28.000	8.000		
			hour	0.000	0.00	
			133.81000	8.000		1,070.48
0055	203-01594	COMBINATION LOADER	0.000	0.000		
			hour	0.000	0.00	
			81.65000	0.000		0.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	*POTHOLING	40.000	40.000		
			96.94000	40.000		3,877.60
0065	207-00205	*TOPSOIL	0.000	0.000		
			19.56000	0.000		0.00
0070	208-00002	*EROSION LOG (12 INCH)	550.000	550.000		
			4.28000	550.000		2,354.00
0075	208-00011	*EROSION BALES (WEED FREE)	39.000	39.000		
			16.88000	39.000		658.32
0080	208-00020	*SILT FENCE	1,870.000	1,870.000		
			1.19000	1,870.000		2,225.30
0085	208-00045	*CONCRETE WASHOUT STRUCTURE	5.000	5.000		
			283.58000	5.000		1,417.90
0090	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	3.000	3.000		
			659.70000	3.000		1,979.10
0095	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR) (LABOR)	0.000	0.000		
			84.07000	0.000		0.00
0100	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) (EQUIPMENT)	0.000	0.000		
			114.93000	0.000		0.00
0105	208-00206	EROSION CONTROL SUPERVISOR	101.000	101.000		
			68.90000	101.000		6,958.90
0110	210-00810	*RESET GROUND SIGN	3.000	2.000		
			201.12000	2.000		402.24

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-00815	*RESET SIGN PANEL	22.000	20.000		
			EACH	0.000	0.00	
			27.18000	20.000		543.60
0120	212-00006	*SEEDING (NATIVE)	5.400	5.400		
			ACRE	0.000	0.00	
			630.70000	5.400		3,405.78
0125	216-00021	*SOIL RETENTION BLANKET (CLASS 1)	4,577.000	4,577.000		
			SY	0.000	0.00	
			1.79000	4,577.000		8,192.83
0130	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	496.000	496.000		
			TON	0.000	0.00	
			107.41000	496.000		53,275.36
0135	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	54,499.100	54,499.010		
			TON	0.000	0.00	
			44.25000	54,499.010		2,411,581.19
0140	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	19,654.000	19,654.000		
			GAL	0.000	0.00	
			2.60000	19,654.000		51,100.40
0145	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	5,750.000	2,150.000		
			LF	3,450.000	38,398.50	
			11.13000	5,600.000		62,328.00
0150	606-01340	*END ANCHORAGE TYPE 3D	10.000	0.000		
			EACH	0.000	0.00	
			545.90000	0.000		0.00
0155	606-01370	*TRANSITION TYPE 3G	8.000	2.000		
			EACH	6.000	5,883.00	
			980.50000	8.000		7,844.00
0160	606-01380	*TRANSITION TYPE 3H	8.000	2.000		
			EACH	6.000	2,989.20	
			498.20000	8.000		3,985.60
0165	606-02005	*END ANCHORAGE (FLARED)	10.000	4.000		
			EACH	6.000	8,331.60	
			1,388.60000	10.000		13,886.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	612-00001	*DELINEATOR (TYPE I)	320.000	301.000		
			EACH	0.000	0.00	
			17.39000	301.000		5,234.39
0175	612-00002	*DELINEATOR (TYPE II)	211.000	211.000		
			EACH	0.000	0.00	
			18.48000	211.000		3,899.28
0180	612-00003	*DELINEATOR (TYPE III)	99.000	99.000		
			EACH	0.000	0.00	
			19.57000	99.000		1,937.43
0185	614-00011	*SIGN PANEL (CLASS I)	135.000	127.000		
			SF	0.000	0.00	
			15.22000	127.000		1,932.94
0190	614-00012	*SIGN PANEL (CLASS II)	800.000	698.000		
			SF	0.000	0.00	
			17.39000	698.000		12,138.22
0195	614-00013	*SIGN PANEL (CLASS III)	836.000	836.000		
			SF	0.000	0.00	
			17.94000	836.000		14,997.84
0200	614-00612	*STEEL SIGN POST (W 6X12)	60.000	60.000		
			LF	0.000	0.00	
			32.62000	60.000		1,957.20
0205	614-00615	*STEEL SIGN POST (W 6X15)	120.000	120.000		
			LF	0.000	0.00	
			35.88000	120.000		4,305.60
0210	614-00821	*STEEL SIGN POST (W 8X21)	34.000	34.000		
			LF	0.000	0.00	
			45.66000	34.000		1,552.44
0215	614-01022	*STEEL SIGN POST (W 10X22)	38.000	34.000		
			LF	0.000	0.00	
			51.10000	34.000		1,737.40
0220	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)(SLIPBASE)	0.000	0.000		
			EACH	0.000	0.00	
			184.82000	0.000		0.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-03001	*CONCRETE FOOTING (TYPE 1)	4.000	4.000		
			EACH	0.000	0.00	
			842.57000	4.000		3,370.28
0230	614-03002	*CONCRETE FOOTING (TYPE 2)	8.000	8.000		
			EACH	0.000	0.00	
			896.92000	8.000		7,175.36
0235	614-03004	*CONCRETE FOOTING (TYPE 4)	4.000	4.000		
			EACH	0.000	0.00	
			1,005.64000	4.000		4,022.56
0240	614-03005	*CONCRETE FOOTING (TYPE 5)	2.000	2.000		
			EACH	0.000	0.00	
			1,195.90000	2.000		2,391.80
0245	614-80385	*RUMBLE STRIP	96,514.000	96,514.000		
			LF	0.000	0.00	
			0.27000	96,514.000		26,058.78
0250	621-00200	*HAUL ROAD	1.000	1.000		
			L S	0.000	0.00	
			5,857.03000	1.000		5,857.03
0255	625-00000	CONSTRUCTION SURVEYING	1.000	1.000		
			L S	0.000	0.00	
			10,239.60000	1.000		10,239.60
0260	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			162,218.55000	1.000		162,218.55
0265	626-01000	PUBLIC INFORMATION SERVICES	0.000	0.000		
			L S	0.000	0.00	
			10,070.00000	0.000		0.00
0270	627-00005	*EPOXY PAVEMENT MARKING	677.000	677.000		
			GAL	0.000	0.00	
			65.72000	677.000		44,492.44
0275	627-00070	*PREFORMED THERMOPLASTIC PAVEMENT MARKING	1,598.000	1,588.000		
			SF	0.000	0.00	
			10.60000	1,588.000		16,832.80

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	6,939.000	6,939.000		
			SF	0.000	0.00	
			7.95000	6,939.000		55,165.05
0285	630-00000	*FLAGGING	1,707.000	1,707.000		
			HOUR	0.000	0.00	
			23.32000	1,707.000		39,807.24
0290	630-00007	*TRAFFIC CONTROL INSPECTION	65.000	48.000		
			DAY	17.000	1,441.60	
			84.80000	65.000		5,512.00
0295	630-00012	*TRAFFIC CONTROL MANAGEMENT	95.000	90.000		
			DAY	3.000	2,060.01	
			686.67000	93.000		63,860.31
0300	630-80001	*FLASHING BEACON (PORTABLE)	8.000	7.200		
			EACH	0.000	0.00	
			212.00000	7.200		1,526.40
0305	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			37.10000	0.000		0.00
0310	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	34.000	29.700		
			EACH	0.000	0.00	
			21.20000	29.700		629.64
0315	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	58.000	45.900		
			EACH	0.000	0.00	
			31.80000	45.900		1,459.62
0320	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	24.000	21.600		
			EACH	0.000	0.00	
			42.40000	21.600		915.84
0325	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	44.000	39.600		
			SF	0.000	0.00	
			15.90000	39.600		629.64
0330	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.000	0.00	
			5,300.00000	1.800		9,540.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	5.400		
			EACH	0.000	0.00	
			530.00000	5.400		2,862.00
0340	630-80360	*DRUM CHANNELIZING DEVICE	51.000	45.900		
			EACH	0.000	0.00	
			21.20000	45.900		973.08
0345	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	12.000	10.800		
			EACH	0.000	0.00	
			21.20000	10.800		228.96
0350	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	26.000	23.400		
			EACH	0.000	0.00	
			21.20000	23.400		496.08
0355	630-80370	*CONCRETE BARRIER (TEMPORARY)	550.000	495.000		
			LF	0.000	0.00	
			23.89000	495.000		11,825.55
0360	630-80380	*TRAFFIC CONE	404.000	363.600		
			EACH	0.000	0.00	
			5.30000	363.600		1,927.08
0365	630-80520	*MOBILE PAVEMENT MARKING ZONE	50.000	46.000		
			DAY	0.000	0.00	
			689.00000	46.000		31,694.00
0370	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	1.000	0.900		
			EACH	0.000	0.00	
			424.00000	0.900		381.60
0375	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	1.000	0.900		
			EACH	0.000	0.00	
			15,900.00000	0.900		14,310.00
0380	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0385	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70016	F/A FUEL COST ADJUSTMENT	97.120	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	72,563.460	72,563.460		
			F A	0.000	0.00	
			1.00000	72,563.460		72,563.46
0400	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	75.760	75.760		
			F A	0.000	0.00	
			1.00000	75.760		75.76
0405	700-70021	F/A ON-THE-JOB TRAINEE	0.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70025	F/A QUALITY INCENTIVE PAYMENT	94,432.030	94,432.030		
			F A	0.000	0.00	
			1.00000	94,432.030		94,432.03
0420	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70034	F/A INTERIM HMA SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70380	F/A EROSION CONTROL	10,446.560	10,446.560		
			F A	0.000	0.00	
			1.00000	10,446.560		10,446.56
0805	900-00010	ADDED ITEM (hour)/ LABOR HOUR TO MOVE AND MAINTAIN RUMBLE STRIPS	45.500	45.500		
			hour	0.000	0.00	
			44.71000	45.500		2,034.31
0810	614-01582	STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	991.000	991.000		
			LF	0.000	0.00	
			39.45000	991.000		39,094.95

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0815	900-00006	ADDED ITEM (DOLLAR)/ CHANGE TO STEEL GUARD RAIL POSTS	13,063.600	4,735.920			
			DOL	8,327.680	8,327.68		
			1.00000	13,063.600		13,063.60	
0820	900-00014	ADDED ITEM (LUMP SUM)/ PORTABLE AND TEMPORARY RUMBLE STRIPS	1.000	1.000			
			L S	0.000	0.00		
			18,232.06000	1.000		18,232.06	
0825	900-00006	ADDED ITEM (DOLLAR)/ EXTRA 48" RCP, STEEL ES, TRASH GUARDS	15,824.750	15,824.750			
			DOL	0.000	0.00		
			1.00000	15,824.750		15,824.75	
0830	900-00006	ADDED ITEM (DOLLAR)/ CORRECTION TO CURB HEIGHT	13,248.770	13,248.770			
			DOL	0.000	0.00		
			1.00000	13,248.770		13,248.77	
0835	900-00006	ADDED ITEM (DOLLAR)/ ASPHALTIC PLUG JOINT AT K-16-AC	47,456.980	47,456.980			
			DOL	0.000	0.00		
			1.00000	47,456.980		47,456.98	
0900	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION, LD'S MOUNTAIN BARRICADE	-1,590.000	-1,590.000			
			DOL	0.000	0.00		
			1.00000	-1,590.000		-1,590.00	
0905	900-00006	ADDED ITEM (DOLLAR)/ PRICE ADJUSTMENT, ASPHALT CEMENT COST ADJUSTMENT	-14,819.420	-14,819.420			
			DOL	0.000	0.00		
			1.00000	-14,819.420		-14,819.42	
0910	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - OUT OF AIR AND LOW BREAKS	-1,004.850	-1,004.850			
			DOL	0.000	0.00		
			1.00000	-1,004.850		-1,004.85	
0915	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - FUEL COST ADJUSTMENT	-229.980	-229.980			
			DOL	0.000	0.00		
			1.00000	-229.980		-229.98	
			CAT 0200	CURRENT AMT \$	3,932,753.64 \$	70,956.84 \$	3,909,193.95
CAT NO0300 BRIDGE ITEMS - CULVERT REPAIR							
0435	202-00015	*REMOVAL OF HEADWALL	1.000	1.000			
			EACH	0.000	0.00		
			430.66000	1.000		430.66	

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE ITEMS - CULVERT REPAIR						
0440	202-00035	*REMOVAL OF PIPE	260.000	260.000		
			LF	0.000	0.00	
			12.54000	260.000		3,260.40
0445	202-00220	*REMOVAL OF ASPHALT MAT	1,159.000	1,159.000		
			SY	0.000	0.00	
			4.04000	1,159.000		4,682.36
0450	202-01000	REMOVAL OF FENCE	0.000	0.000		
			LF	0.000	0.00	
			0.90000	0.000		0.00
0455	206-00000	*STRUCTURE EXCAVATION	5,119.000	5,119.000		
			CY	0.000	0.00	
			7.99000	5,119.000		40,900.81
0460	206-00060	*STRUCTURE BACKFILL (SPECIAL) (FLOW-FILL)	295.000	295.000		
			CY	0.000	0.00	
			115.93000	295.000		34,199.35
0465	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	2,360.000	2,333.000		
			CY	0.000	0.00	
			68.03000	2,333.000		158,713.99
0470	206-00100	*STRUCTURE BACKFILL (CLASS 1)	80.000	80.000		
			CY	0.000	0.00	
			25.25000	80.000		2,020.00
0475	207-00310	*STOCKPILE WETLAND TOPSOIL	18.000	18.000		
			CY	0.000	0.00	
			24.83000	18.000		446.94
0480	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	0.000	0.000		
			GAL	0.000	0.00	
			2.60000	0.000		0.00
0485	420-00103	*GEOTEXTILE (EROSION CONTROL) (CLASS 2)	398.000	398.000		
			SY	0.000	0.00	
			3.68000	398.000		1,464.64
0490	506-00212	*RIPRAP (12 INCH)	233.000	233.000		
			CY	0.000	0.00	
			97.08000	233.000		22,619.64

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE ITEMS - CULVERT REPAIR						
0495	506-00218	*RIPRAP (18 INCH)	152.000	152.000		
			CY	0.000	0.00	
			132.31000	152.000		20,111.12
0500	601-03050	*CONCRETE CLASS D (WALL)	34.000	34.000		
			CY	0.000	0.00	
			531.72000	34.000		18,078.48
0505	602-00000	*REINFORCING STEEL	1,919.000	1,919.000		
			LB	0.000	0.00	
			0.63000	1,919.000		1,208.97
0510	603-00054	*CULVERT LINING (54 INCH) (SPECIAL) 60" CULVERT LINING	131.000	131.000		
			LF	0.000	0.00	
			343.10000	131.000		44,946.10
0515	603-00072	*CULVERT LINING (72 INCH) (SPECIAL) 84" CULVERT LINING	351.000	351.000		
			LF	0.000	0.00	
			488.58000	351.000		171,491.58
0520	603-01480	*48 INCH REINFORCED CONCRETE PIPE	784.000	784.000		
			LF	0.000	0.00	
			113.07000	784.000		88,646.88
0525	603-01720	*72 INCH REINFORCED CONCRETE PIPE	288.000	288.000		
			LF	0.000	0.00	
			250.27000	288.000		72,077.76
0530	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	4.000	4.000		
			EACH	0.000	0.00	
			1,665.06000	4.000		6,660.24
0535	603-05072	*72 INCH REINFORCED CONCRETE END SECTION	2.000	2.000		
			EACH	0.000	0.00	
			2,314.65000	2.000		4,629.30
0540	603-10360	*36 INCH CORRUGATED STEEL PIPE	10.000	10.000		
			LF	0.000	0.00	
			85.91000	10.000		859.10
0545	603-30036	*36 INCH STEEL END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			667.12000	1.000		667.12

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 BRIDGE ITEMS - CULVERT REPAIR						
0550	607-00005	END POST	7.000	7.000		
			EACH	0.000	0.00	
			132.50000	7.000		927.50
0555	607-00010	CORNER AND LINE BRACE POST	1.000	1.000		
			EACH	0.000	0.00	
			153.70000	1.000		153.70
0560	607-01000	FENCE BARBED WIRE WITH METAL POSTS	360.000	360.000		
			LF	0.000	0.00	
			1.54000	360.000		554.40
0565	607-11525	*FENCE (PLASTIC)	280.000	280.000		
			LF	0.000	0.00	
			1.62000	280.000		453.60
0570	607-11580	*FENCE (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			1.42000	0.000		0.00
			CAT 0300	CURRENT AMT \$	702,041.45 \$	0.00 \$ 700,204.64
CAT NO0301 K-16-C						
0575	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	580.000	580.000		
			SY	0.000	0.00	
			0.91000	580.000		527.80
0580	202-00425	*REMOVAL OF BRIDGE RAILING	348.000	0.000		
			LF	348.000	1,659.96	
			4.77000	348.000		1,659.96
0585	515-00120	*WATERPROOFING (MEMBRANE)	580.000	580.000		
			SY	0.000	0.00	
			13.36000	580.000		7,748.80
0590	518-02100	*POLYMER MORTAR END DAM	42.000	42.000		
			CF	0.000	0.00	
			632.82000	42.000		26,578.44
0595	518-03100	*RAPID CURE SILICONE JOINT SEAL	70.000	70.000		
			LF	0.000	0.00	
			30.63000	70.000		2,144.10

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 K-16-C						
0600	606-11010	*BRIDGE RAIL TYPE 10R	348.000	0.000		
			LF	348.000	27,074.40	
			77.80000	348.000		27,074.40
			CAT 0301	CURRENT AMT \$	65,733.50 \$	28,734.36 \$ 65,733.50
CAT NO0302 K-16-CD						
0605	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	845.000	845.000		
			SY	0.000	0.00	
			0.91000	845.000		768.95
0610	202-00425	*REMOVAL OF BRIDGE RAILING	420.000	0.000		
			LF	420.000	2,003.40	
			4.77000	420.000		2,003.40
0615	206-00000	*STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			7.99000	0.000		0.00
0620	420-00103	*GEOTEXTILE (EROSION CONTROL) (CLASS 2)	230.000	230.000		
			SY	0.000	0.00	
			3.68000	230.000		846.40
0625	506-00218	*RIPRAP (18 INCH)	270.000	270.000		
			CY	0.000	0.00	
			132.31000	270.000		35,723.70
0630	515-00120	*WATERPROOFING (MEMBRANE)	845.000	845.000		
			SY	0.000	0.00	
			13.36000	845.000		11,289.20
0635	518-03000	*SAWING AND SEALING BRIDGE JOINT	97.000	97.000		
			LF	0.000	0.00	
			34.45000	97.000		3,341.65
0640	606-11010	*BRIDGE RAIL TYPE 10R	429.000	0.000		
			LF	429.000	33,376.20	
			77.80000	429.000		33,376.20
			CAT 0302	CURRENT AMT \$	87,349.50 \$	35,379.60 \$ 87,349.50
CAT NO0303 K-16-D						
0645	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	384.000	384.000		
			SY	0.000	0.00	
			0.91000	384.000		349.44

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 K-16-D						
0650	202-00425	*REMOVAL OF BRIDGE RAILING	228.000	0.000		
			LF	228.000	1,087.56	
			4.77000	228.000		1,087.56
0655	206-00000	*STRUCTURE EXCAVATION	156.000	156.000		
			CY	0.000	0.00	
			7.99000	156.000		1,246.44
0660	420-00103	*GEOTEXTILE (EROSION CONTROL) (CLASS 2)	399.000	399.000		
			SY	0.000	0.00	
			3.68000	399.000		1,468.32
0665	506-00218	*RIPRAP (18 INCH)	296.500	296.500		
			CY	0.000	0.00	
			132.31000	296.500		39,229.92
0670	509-00000	*STRUCTURAL STEEL	19,442.000	19,442.000		
			LB	0.000	0.00	
			2.02000	19,442.000		39,272.84
0675	515-00120	*WATERPROOFING (MEMBRANE)	384.000	384.000		
			SY	0.000	0.00	
			13.36000	384.000		5,130.24
0680	518-01001	*BRIDGE EXPANSION JOINT (ASPHALTIC PLUG)	35.000	35.000		
			LF	0.000	0.00	
			177.02000	35.000		6,195.70
0685	518-03000	*SAWING AND SEALING BRIDGE JOINT	70.000	70.000		
			LF	0.000	0.00	
			34.45000	70.000		2,411.50
0690	601-03020	*CONCRETE CLASS D (MISCELLANEOUS)	27.000	27.000		
			CY	0.000	0.00	
			744.88000	27.000		20,111.76
0695	602-00020	*REINFORCING STEEL (EPOXY COATED)	360.000	360.000		
			LB	0.000	0.00	
			1.01000	360.000		363.60

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 K-16-D						
0700	606-11010	*BRIDGE RAIL TYPE 10R	226.000	0.000		
			LF	226.000	17,582.80	
			77.80000	226.000		17,582.80
			CAT 0303	CURRENT AMT \$	134,450.12 \$	18,670.36 \$ 134,450.12
CAT NO0304 K-16-CE						
0705	202-00240	REMOVAL OF ASPHALT MAT (PLANING)	650.000	650.000		
			SY	0.000	0.00	
			0.91000	650.000		591.50
0710	202-00425	*REMOVAL OF BRIDGE RAILING	336.000	0.000		
			LF	336.000	1,602.72	
			4.77000	336.000		1,602.72
0715	206-00100	*STRUCTURE BACKFILL (CLASS 1)	118.000	118.000		
			CY	0.000	0.00	
			25.25000	118.000		2,979.50
0720	515-00120	*WATERPROOFING (MEMBRANE)	650.000	650.000		
			SY	0.000	0.00	
			13.36000	650.000		8,684.00
0725	518-03000	*SAWING AND SEALING BRIDGE JOINT	100.000	100.000		
			LF	0.000	0.00	
			34.45000	100.000		3,445.00
0730	606-11010	*BRIDGE RAIL TYPE 10R	334.000	0.000		
			LF	334.000	25,985.20	
			77.80000	334.000		25,985.20
			CAT 0304	CURRENT AMT \$	43,287.92 \$	27,587.92 \$ 43,287.92
CAT NO0305 OUTLET MP 288.41						
0735	202-00495	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	1.000		
			L S	0.000	0.00	
			1,404.87000	1.000		1,404.87
0740	206-00000	*STRUCTURE EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			7.99000	0.000		0.00
0745	206-00100	*STRUCTURE BACKFILL (CLASS 1)	100.000	100.000		
			CY	0.000	0.00	
			25.25000	100.000		2,525.00

CONTID: C16967
 PCN: 16967-BID
 PROJECT: ST C140-010

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 03/04/2010
 10:27:25

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 OUTLET MP 288.41						
0750	420-00103	*GEOTEXTILE (EROSION CONTROL) (CLASS 2)	125.000	125.000		
			SY	0.000	0.00	
			3.68000	125.000		460.00
0755	506-00224	*RIPRAP (24 INCH)	150.000	150.000		
			CY	0.000	0.00	
			95.19000	150.000		14,278.50
0760	601-03030	*CONCRETE CLASS D (BOX CULVERT)	36.000	36.000		
			CY	0.000	0.00	
			432.12000	36.000		15,556.32
0765	602-00020	*REINFORCING STEEL (EPOXY COATED)	1,850.000	1,850.000		
			LB	0.000	0.00	
			1.01000	1,850.000		1,868.50
			CAT 0305	CURRENT AMT \$	36,093.19 \$	0.00 \$ 36,093.19
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0770	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,335.00000	1.000		10,335.00
0775	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			8,999.40000	1.000		8,999.40
0780	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			265.00000	2.000		530.00
0800	900-00014	ADDED ITEM (LUMP SUM)/ TEMPORARY PORTABLE RUMBLE STRIPS	0.000	0.000		
			L S	0.000	0.00	
			18,232.06000	0.000		0.00
			CAT 0400	CURRENT AMT \$	19,864.40 \$	0.00 \$ 19,864.40
PROJECT TOTAL			CURRENT AMT	\$ 5,021,573.72 \$	181,329.08 \$	4,996,177.22