

ESTIMATE SUMMARY

CONTID: C17046

ESTIMATE NO: 0012 FINL

SPEC YR: 2005

PCN: 17046-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 327.0 DAYS

TIME ALLOW: 9/23/2011 FIXED COMPLETION DAT

US 50 - FORTINO/MORRIS TO BALTIMORE

PERCENT TIME: 100.00

ORIG TIME ALLOW: 6/30/2011 FIXED COMPLETION DAT

PROJECT NO: SHE 0503-071

US 50 - FORTINO/MORRIS TO BALTIMORE

NAME OF ROAD: 050A

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

TONY J. BELTRAMO AND SONS INCORPORATED

PAY PERIOD ENDING 10/02/2012

DATE TIME STARTED 11/01/2010

1541 STOCKYARD ROAD

DATE LET 10/07/2010

DATE WORK BEGAN

DATE AWARDED 10/13/2010

DATE TIME STOPPED 09/23/2011

DATE CONTRACT EXECUTED 11/01/2010

DATE ACCEPTED 09/23/2011

PUEBLO CO 81001 719-544-4744

DATE NOTICE TO PROCEED 11/01/2010

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,024,733.17 PARTICIPATING	\$ 2,005,496.82	\$ 0.00
AWARD PROJECT AMT: \$ 1,917,447.55 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 99.05% TOTAL EARNINGS	2,005,496.82	0.00
FUNDS AVAILABLE: \$ 19,236.35 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	0.00
TOTAL CLAIMS: \$ 0.00 RETAINAGE	0.00	1,000.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	1,000.00
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	1,000.00
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 1,000.00

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

ESTIMATE RUN 10/02/2012

10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			12,700.00000	1.000		12,700.00
0010	202-00001	Removal of Structure (Sign)	1.000	1.000		
			EACH	0.000	0.00	
			850.00000	1.000		850.00
0015	202-00010	Removal of Tree	7.000	7.000		
			EACH	0.000	0.00	
			150.00000	7.000		1,050.00
0020	202-00015	Removal of Headwall	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0025	202-00026	Removal of Slope and Ditch Paving	20.000	20.000		
			SY	0.000	0.00	
			3.45000	20.000		69.00
0030	202-00027	Removal of Riprap	92.000	92.000		
			SY	0.000	0.00	
			9.00000	92.000		828.00
0035	202-00070	*Removal of Barricade	1.000	1.000		
			EACH	0.000	0.00	
			75.00000	1.000		75.00
0040	202-00090	*Removal of Delineator	8.000	8.000		
			EACH	0.000	0.00	
			3.00000	8.000		24.00
0045	202-00190	Removal of Concrete Median Cover Material	42.000	42.000		
			SY	0.000	0.00	
			3.45000	42.000		144.90
0050	202-00200	Removal of Sidewalk	352.000	352.000		
			SY	0.000	0.00	
			3.00000	352.000		1,056.00
0055	202-00201	Removal of Curb	87.000	87.000		
			LF	0.000	0.00	
			4.00000	87.000		348.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 3
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00202	Removal of Gutter	160.000	160.000		
			LF	0.000	0.00	
			4.00000	160.000		640.00
0065	202-00203	Removal of Curb and Gutter	826.000	826.000		
			LF	0.000	0.00	
			4.00000	826.000		3,304.00
0070	202-00206	Removal of Concrete Curb Ramp	71.000	71.000		
			SY	0.000	0.00	
			5.00000	71.000		355.00
0075	202-00220	Removal of Asphalt Mat	6,528.260	6,528.260		
			SY	0.000	0.00	
			7.00000	6,528.260		45,697.82
0080	202-00240	*Removal of Asphalt Mat (Planing)	2,396.000	2,396.000		
			SY	0.000	0.00	
			5.90000	2,396.000		14,136.40
0085	202-00420	Removal of Pedestrian Rail	24.000	24.000		
			LF	0.000	0.00	
			10.00000	24.000		240.00
0090	202-00700	*Removal of Light Standard	4.000	4.000		
			EACH	0.000	0.00	
			250.00000	4.000		1,000.00
0095	202-00710	*Removal of Power Pole	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0100	202-00810	*Removal of Ground Sign	18.000	18.000		
			EACH	0.000	0.00	
			30.00000	18.000		540.00
0105	202-00821	*Removal of Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			20.00000	2.000		40.00
0110	202-01000	Removal of Fence	543.000	543.000		
			LF	0.000	0.00	
			1.75000	543.000		950.25

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 4
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-01150	Removal of Guardrail Type 5	259.000	259.000		
			LF	0.000	0.00	
			2.95000	259.000		764.05
0120	202-05030	Sawing Asphalt Material (10 Inch)	3,535.000	3,535.000		
			LF	0.000	0.00	
			1.60000	3,535.000		5,656.00
0125	203-00040	Unclassified Excavation (Special)	3,083.000	3,083.000		
			CY	0.000	0.00	
			22.05000	3,083.000		67,980.15
0130	203-00060	Embankment Material (Complete In Place)	2,673.000	2,673.000		
			CY	0.000	0.00	
			6.00000	2,673.000		16,038.00
0135	203-01597	Potholing	296.000	296.000		
			HOURL	0.000	0.00	
			100.00000	296.000		29,600.00
0140	206-00100	Structure Backfill (Class 1)	380.000	380.000		
			CY	0.000	0.00	
			19.00000	380.000		7,220.00
0145	210-00815	*Reset Sign Panel	7.000	7.000		
			EACH	0.000	0.00	
			200.00000	7.000		1,400.00
0150	210-02510	Relay Sprinkler System	1.000	1.000		
			L S	0.000	0.00	
			1,500.00000	1.000		1,500.00
0155	304-06000	Aggregate Base Course (Class 6)	10,337.570	10,337.570		
			TON	0.000	0.00	
			20.10000	10,337.570		207,785.16
0160	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	2,604.970	2,604.970		
			TON	0.000	0.00	
			65.70000	2,604.970		171,146.53
0165	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	1,553.740	1,533.740		
			TON	0.000	0.00	
			77.70000	1,533.740		119,171.60

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 5
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	411-10255	Emulsified Asphalt (Slow-Setting)	715.000	715.000		
			GAL	0.000	0.00	
			1.50000	715.000		1,072.50
0175	608-00000	*Concrete Sidewalk	1,487.000	1,487.000		
			SY	0.000	0.00	
			31.85000	1,487.000		47,360.95
0180	608-00010	*Concrete Curb Ramp	485.000	485.000		
			SY	0.000	0.00	
			47.65000	485.000		23,110.25
0185	608-00015	*Truncated Domes	312.000	312.000		
			SF	0.000	0.00	
			45.00000	312.000		14,040.00
0190	609-20010	*Curb Type 2 (Section B)	203.000	203.000		
			LF	0.000	0.00	
			14.45000	203.000		2,933.35
0195	609-21011	*Curb and Gutter Type 2 (Section I-M)	358.000	358.000		
			LF	0.000	0.00	
			12.55000	358.000		4,492.90
0200	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,253.000	1,253.000		
			LF	0.000	0.00	
			10.15000	1,253.000		12,717.95
0205	609-21021	*Curb and Gutter Type 2 (Section II-M)	1,808.000	1,808.000		
			LF	0.000	0.00	
			15.15000	1,808.000		27,391.20
0210	609-24003	*Gutter Type 2 (3 Foot)	103.000	103.000		
			LF	0.000	0.00	
			22.00000	103.000		2,266.00
0215	609-40011	Curb Type 4 (Section M)	228.000	228.000		
			LF	0.000	0.00	
			11.00000	228.000		2,508.00
0220	610-00020	*Median Cover Material (Patterned Concrete)	967.000	967.000		
			SF	0.000	0.00	
			10.50000	967.000		10,153.50

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 6
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	625-00000	Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			19,500.00000	1.000		19,500.00
0230	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			125,150.00000	1.000		125,150.00
0235	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			3,000.00000	1.000		3,000.00
0240	630-00000	*Flagging	1,276.000	1,276.000		
			HOURLY	0.000	0.00	
			21.00000	1,276.000		26,796.00
0245	630-00007	*Traffic Control Inspection	103.000	103.000		
			DAY	0.000	0.00	
			35.00000	103.000		3,605.00
0250	630-00012	*Traffic Control Management	138.000	138.000		
			DAY	0.000	0.00	
			225.00000	138.000		31,050.00
0255	630-00015	*Uniformed Traffic Control Coordination	11.000	11.000		
			HOURLY	0.000	0.00	
			1.00000	11.000		11.00
0260	630-80002	*Flashing Beacon (Solar)	2.000	2.000		
			EACH	0.000	0.00	
			300.00000	2.000		600.00
0265	630-80305	*Flagging Station Light	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0270	630-80335	*Barricade (Type 3 M-A) (Temporary)	3.000	3.000		
			EACH	0.000	0.00	
			150.00000	3.000		450.00
0275	630-80341	*Construction Traffic Sign (Panel Size A)	19.000	19.000		
			EACH	0.000	0.00	
			35.00000	19.000		665.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 7
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-80342	*Construction Traffic Sign (Panel Size B)	48.000	46.000		
			EACH	0.000	0.00	
			55.00000	46.000		2,530.00
0285	630-80343	*Construction Traffic Sign (Panel Size C)	1.000	1.000		
			EACH	0.000	0.00	
			55.00000	1.000		55.00
0290	630-80348	*Construction Information Sign	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0295	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			3,500.00000	2.000		7,000.00
0300	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			500.00000	3.000		1,500.00
0305	630-80360	*Drum Channelizing Device	166.000	166.000		
			EACH	0.000	0.00	
			22.00000	166.000		3,652.00
0310	630-80370	Concrete Barrier (Temporary)	1,372.000	1,372.000		
			LF	0.000	0.00	
			30.60000	1,372.000		41,983.20
0315	630-80380	*Traffic Cone	150.000	150.000		
			EACH	0.000	0.00	
			4.00000	150.000		600.00
0320	630-85010	*Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			2,900.00000	2.000		5,800.00
0325	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0330	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 8
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	700-70012	F/A Asphalt Pavement Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0340	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70018	F/A Roadway Smoothness Incentive	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70019	F/A Asphalt Cement Cost Adjustment	24,078.510	24,078.510		
			F A	0.000	0.00	
			1.00000	24,078.510		24,078.51
0355	700-70021	F/A On-The-Job Trainee	768.000	768.000		
			HOOR	0.000	0.00	
			1.00000	768.000		768.00
0360	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70025	F/A Quality Incentive Payment	0.000	-17,572.360		
			F A	0.000	0.00	
			1.00000	-17,572.360		-17,572.36
0370	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70034	F/A Uniformed Traffic Control	17,723.230	17,723.230		
			F A	0.000	0.00	
			1.00000	17,723.230		17,723.23
0380	700-70380	F/A Erosion Control	18,750.040	18,750.040		
			F A	0.000	0.00	
			1.00000	18,750.040		18,750.04
1105	630-80344	Construction Traffic Sign (Special) (Faster Signs)	50.000	50.000		
			SF	0.000	0.00	
			26.80000	50.000		1,340.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 9
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1115	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	64.000	64.000		
			LF	0.000	0.00	
			75.30000	64.000		4,819.20
1125	506-01020	Geogrid Reinforcement	1,440.000	1,440.000		
			SY	0.000	0.00	
			12.50000	1,440.000		18,000.00
1165	900-00014	Added Item (Lump Sum)/ Change of Excavation Conditions	1.000	1.000		
			L S	0.000	0.00	
			14,399.57000	1.000		14,399.57
1170	210-04050	Adj Valve Box	3.000	3.000		
			EACH	0.000	0.00	
			177.13000	3.000		531.39
1175	210-04010	Adj Manhole	2.000	2.000		
			EACH	0.000	0.00	
			419.43000	2.000		838.86
			CAT 0200	CURRENT AMT	\$ 1,240,666.46 \$	0.00 \$ 1,221,430.10
CAT NO0201 EROSION CONTROL						
0385	203-01622	Sweeping (With Pickup Broom)	71.000	71.000		
			HOOR	0.000	0.00	
			45.00000	71.000		3,195.00
0390	207-00205	Topsoil	90.000	90.000		
			CY	0.000	0.00	
			22.40000	90.000		2,016.00
0395	208-00002	Erosion Log (12 Inch)	450.000	450.000		
			LF	0.000	0.00	
			5.00000	450.000		2,250.00
0400	208-00011	Erosion Bales (Weed Free)	38.000	38.000		
			EACH	0.000	0.00	
			15.00000	38.000		570.00
0405	208-00020	Silt Fence	1,223.000	1,223.000		
			LF	0.000	0.00	
			1.25000	1,223.000		1,528.75

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 10
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 EROSION CONTROL						
0410	208-00034	Gravel Bag	322.000	322.000		
			LF	0.000	0.00	
			10.00000	322.000		3,220.00
0415	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
0420	208-00051	Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0425	208-00052	Storm Drain Inlet Protection (Type 2)	2.000	2.000		
			LF	0.000	0.00	
			12.00000	2.000		24.00
0430	208-00070	Vehicle Tracking Pad	3.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0435	208-00103	Removal and Disposal of Sediment (Labor)	35.000	35.000		
			HOOR	0.000	0.00	
			85.00000	35.000		2,975.00
0440	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			HOOR	0.000	0.00	
			85.00000	0.000		0.00
0445	208-00205	Erosion Control Supervisor	133.000	133.000		
			HOOR	0.000	0.00	
			55.00000	133.000		7,315.00
0450	210-04025	Modify Structure (Water Quality)	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
0455	212-00006	Seeding (Native)	0.180	0.180		
			ACRE	0.000	0.00	
			2,500.00000	0.180		450.00
0460	212-00032	Soil Conditioning	0.000	0.000		
			ACRE	0.000	0.00	
			2,500.00000	0.000		0.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 11
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 EROSION CONTROL							
0465	213-00065	Inorganic Mulch (1 1/2-inch Gravel)	556.000	556.000			
			CY	0.000	0.00		
			42.50000	556.000		23,630.00	
0470	213-00070	Landscape Weed Barrier Fabric	5,162.000	5,162.000			
			SY	0.000	0.00		
			0.50000	5,162.000		2,581.00	
0475	213-00100	Soil Binder	0.000	0.000			
			ACRE	0.000	0.00		
			2,500.00000	0.000		0.00	
0480	216-00021	Soil Retention Blanket (Class 1)	421.000	421.000			
			SY	0.000	0.00		
			1.50000	421.000		631.50	
0485	217-00000	Herbicide Treatment	4,760.000	4,760.000			
			SY	0.000	0.00		
			0.20000	4,760.000		952.00	
			CAT 0201	CURRENT AMT \$	58,188.25 \$	0.00 \$	58,188.25
CAT NO0202 TRAFFIC							
0490	202-00250	*Removal of Pavement Marking	5,045.000	5,045.000			
			SF	0.000	0.00		
			2.50000	5,045.000		12,612.50	
0495	202-00827	*Removal of Pull Box	6.000	6.000			
			EACH	0.000	0.00		
			25.00000	6.000		150.00	
0500	202-00831	*Removal of Traffic Signal Head	5.000	5.000			
			EACH	0.000	0.00		
			25.00000	5.000		125.00	
0505	202-00840	*Removal of Traffic Signal Pole	4.000	4.000			
			EACH	0.000	0.00		
			250.00000	4.000		1,000.00	
0510	202-00858	*Removal of Pedestal Pole	2.000	2.000			
			EACH	0.000	0.00		
			100.00000	2.000		200.00	

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 12
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 TRAFFIC						
0515	210-00827	*Reset Pull Box	2.000	2.000		
			EACH	0.000	0.00	
			50.00000	2.000		100.00
0520	503-00036	*Drilled Caisson (36 Inch)	96.000	96.000		
			LF	0.000	0.00	
			210.00000	96.000		20,160.00
0525	613-00206	*2 Inch Electrical Conduit (Bored)	1,814.000	1,814.000		
			LF	0.000	0.00	
			8.00000	1,814.000		14,512.00
0530	613-00306	*3 Inch Electrical Conduit (Bored)	1,032.000	1,032.000		
			LF	0.000	0.00	
			9.00000	1,032.000		9,288.00
0535	613-01200	*2 Inch Electrical Conduit (Plastic)	550.000	550.000		
			LF	0.000	0.00	
			6.10000	550.000		3,355.00
0540	613-01300	*3 Inch Electrical Conduit (Plastic)	376.000	376.000		
			LF	0.000	0.00	
			7.90000	376.000		2,970.40
0545	613-07034	*Pull Box (24"x36"x18")	6.000	6.000		
			EACH	0.000	0.00	
			438.00000	6.000		2,628.00
0550	613-10000	*Wiring	0.500	0.500		
			L S	0.000	0.00	
			18,950.00000	0.500		9,475.00
0555	613-70400	*Luminaire High Pressure Sodium (400 Watt)	4.000	4.000		
			EACH	0.000	0.00	
			490.00000	4.000		1,960.00
0560	614-00011	*Sign Panel (Class I)	249.600	249.600		
			SF	0.000	0.00	
			15.90000	249.600		3,968.64
0565	614-00012	*Sign Panel (Class II)	296.500	296.500		
			SF	0.000	0.00	
			15.00000	296.500		4,447.50

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 13
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 TRAFFIC						
0570	614-00026	*Sign Panel (Class I) (Install Only)	0.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0575	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	5.000	5.000		
			EACH	0.000	0.00	
			110.00000	5.000		550.00
0580	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	17.000	17.000		
			EACH	0.000	0.00	
			300.00000	17.000		5,100.00
0585	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	4.000	4.000		
			EACH	0.000	0.00	
			350.00000	4.000		1,400.00
0590	614-70150	*Pedestrian Signal Face (16) (Countdown)	14.000	14.000		
			EACH	0.000	0.00	
			440.00000	14.000		6,160.00
0595	614-70336	*Traffic Signal Face (12-12-12)	13.000	13.000		
			EACH	0.000	0.00	
			590.00000	13.000		7,670.00
0600	614-70448	*Traffic Signal Face (12-12-12-12)	16.000	16.000		
			EACH	0.000	0.00	
			685.00000	16.000		10,960.00
0605	614-72858	*Pedestal Pole (3 Foot 6 Inch)	4.000	4.000		
			EACH	0.000	0.00	
			975.00000	4.000		3,900.00
0610	614-72862	*Pedestrian Push Button (Special)	14.000	14.000		
			EACH	0.000	0.00	
			930.00000	14.000		13,020.00
0615	614-72886	*Intersection Detection System (Camera)	4.000	4.000		
			EACH	0.000	0.00	
			4,500.00000	4.000		18,000.00
0620	614-81011	*Traffic Signal-Light Pole Steel (1 Mast Arm) (Install Only)	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 14
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0202 TRAFFIC							
0625	614-82011	*Traffic Signal Pole Steel (1 Mast Arm) (Install Only)	1.000	1.000			
			EACH	0.000	0.00		
			1,700.00000	1.000		1,700.00	
0630	614-84000	*Traffic Signal Pedestal Pole Steel	1.000	1.000			
			EACH	0.000	0.00		
			1,105.00000	1.000		1,105.00	
0635	627-00003	*Thermoplastic Pavement Marking (Inlaid)	2,740.000	2,740.000			
			SF	0.000	0.00		
			16.00000	2,740.000		43,840.00	
0640	627-00005	*Epoxy Pavement Marking	46.000	46.000			
			GAL	0.000	0.00		
			280.00000	46.000		12,880.00	
0645	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	307.000	307.000			
			SF	0.000	0.00		
			14.00000	307.000		4,298.00	
1140	614-72855	Traffic Signal Controller Cabinet (Install Only)	1.000	1.000			
			EACH	0.000	0.00		
			1,320.00000	1.000		1,320.00	
1145	613-10010	Wiring (Special)	1.000	1.000			
			L S	0.000	0.00		
			850.00000	1.000		850.00	
			CAT 0202	CURRENT AMT \$	226,505.04 \$	0.00 \$	226,505.04
CAT NO0203 STORM SEWER							
0650	202-00019	Removal of Inlet	5.000	5.000			
			EACH	0.000	0.00		
			500.00000	5.000		2,500.00	
0655	202-00021	Removal of Manhole	2.000	2.000			
			EACH	0.000	0.00		
			500.00000	2.000		1,000.00	
0660	202-00035	Removal of Pipe	644.000	644.000			
			LF	0.000	0.00		
			12.00000	644.000		7,728.00	

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 15
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 STORM SEWER						
0665	202-00037	Removal of End Section	2.000	2.000		
			EACH	0.000	0.00	
			350.00000	2.000		700.00
0670	202-04001	Plug Culvert	1.000	1.000		
			EACH	0.000	0.00	
			350.00000	1.000		350.00
0675	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00
0680	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,350.00000	1.000		1,350.00
0685	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	375.000	375.000		
			LF	0.000	0.00	
			75.30000	375.000		28,237.50
0685		MATERIAL ALLOWANCE 18" RCP Pipe		0.000		
			LF	0.000	0.00	
			11.80000	0.000		0.00
0690	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	246.000	246.000		
			LF	0.000	0.00	
			83.10000	246.000		20,442.60
0690		MATERIAL ALLOWANCE 24" RCP Pipe		0.000		
			LF	0.000	0.00	
			19.60000	0.000		0.00
0690		MATERIAL ALLOWANCE 24" RCP Pipe		0.000		
			LF	0.000	0.00	
			19.60000	0.000		0.00
0695	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	453.000	453.000		
			LF	0.000	0.00	
			93.65000	453.000		42,423.45
0700	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	807.000	807.000		
			LF	0.000	0.00	
			105.75000	807.000		85,340.25

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0012

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0203 STORM SEWER							
0700		MATERIAL ALLOWANCE 36" RCP Pipe		0.000			
			LF	0.000	0.00		
			38.00000	0.000		0.00	
0705	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000			
			EACH	0.000	0.00		
			1,150.00000	1.000		1,150.00	
0710	603-50008	8 Inch Plastic Pipe	20.000	20.000			
			LF	0.000	0.00		
			35.00000	20.000		700.00	
0715	604-00350	Inlet Type C (Special)	1.000	1.000			
			EACH	0.000	0.00		
			2,500.00000	1.000		2,500.00	
0720	604-19105	Inlet Type R L 5 (5 Foot)	1.000	1.000			
			EACH	0.000	0.00		
			2,350.00000	1.000		2,350.00	
0725	604-19210	Inlet Type R L 10 (10 Foot)	2.000	2.000			
			EACH	0.000	0.00		
			4,750.00000	2.000		9,500.00	
0730	604-19310	Inlet Type R L 15 (10 Foot)	5.000	5.000			
			EACH	0.000	0.00		
			6,550.00000	5.000		32,750.00	
0735	604-30010	Manhole Slab Base (10 Foot)	8.000	8.000			
			EACH	0.000	0.00		
			2,550.00000	8.000		20,400.00	
0740	604-39000	Manhole Special	5.000	5.000			
			EACH	0.000	0.00		
			2,550.00000	5.000		12,750.00	
			CAT 0203	CURRENT AMT \$	273,671.80 \$	0.00 \$	273,671.80
CAT NO0204 WALLS							
0745	206-00000	Structure Excavation	320.000	320.000			
			CY	0.000	0.00		
			11.65000	320.000		3,728.00	

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 17
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0204 WALLS							
0750	206-00100	Structure Backfill (Class 1)	0.000	0.000			
			CY	0.000	0.00		
			19.00000	0.000		0.00	
0755	504-08255	Masonry Landscape Wall (Dry Stack)	958.000	958.000			
			SF	0.000	0.00		
			20.00000	958.000		19,160.00	
0760	514-00200	Pedestrian Railing (Steel)	65.000	65.000			
			LF	0.000	0.00		
			24.00000	65.000		1,560.00	
0765	601-03050	*Concrete Class D (Wall)	75.300	75.300			
			CY	0.000	0.00		
			568.00000	75.300		42,770.40	
0770	602-00000	*Reinforcing Steel	7,394.000	7,394.000			
			LB	0.000	0.00		
			0.95000	7,394.000		7,024.30	
			CAT 0204	CURRENT AMT \$	74,242.70 \$	0.00 \$	74,242.70
CAT NO0205 LIGHTING							
0775	613-00206	*2 Inch Electrical Conduit (Bored)	829.000	829.000			
			LF	0.000	0.00		
			8.00000	829.000		6,632.00	
0780	613-01200	*2 Inch Electrical Conduit (Plastic)	1,359.000	1,359.000			
			LF	0.000	0.00		
			6.10000	1,359.000		8,289.90	
0785	613-07018	*Pull Box (18"x12"x8")	12.000	12.000			
			EACH	0.000	0.00		
			225.00000	12.000		2,700.00	
0790	613-07034	*Pull Box (24"x36"x18")	2.000	2.000			
			EACH	0.000	0.00		
			438.00000	2.000		876.00	
0795	613-10000	*Wiring	0.500	0.500			
			L S	0.000	0.00		
			18,950.00000	0.500		9,475.00	

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 18
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0205 LIGHTING						
0800	613-70250	*Luminaire High Pressure Sodium (250 Watt)	12.000	12.000		
			EACH	0.000	0.00	
			390.00000	12.000		4,680.00
0805	613-34400	*Light Standard Metal (40 Foot)	12.000	12.000		
			EACH	0.000	0.00	
			2,290.00000	12.000		27,480.00
0805		MATERIAL ALLOWANCE Light Standards		0.000		
			EACH	0.000	0.00	
			1,842.00000	0.000		0.00
0810	613-40010	*Light Standard Foundation	12.000	12.000		
			EACH	0.000	0.00	
			484.00000	12.000		5,808.00
1135	614-87330	Remove and Relocate CCTV and Wiring	1.000	1.000		
			L S	0.000	0.00	
			16,518.00000	1.000		16,518.00
			CAT 0205	CURRENT AMT \$	82,458.90 \$	0.00 \$ 82,458.90
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0815	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,500.00000	1.000		11,500.00
0820	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			14,000.00000	1.000		14,000.00
0825	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,500.00000	1.000		2,500.00
			CAT 0400	CURRENT AMT \$	28,000.00 \$	0.00 \$ 28,000.00
CAT NO0500 UTILITIES BY CONTRACTOR						
0830	202-00030	Removal of Water Service	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
0835	210-00050	Reset Fire Hydrant	1.000	1.000		
			EACH	0.000	0.00	
			5,200.00000	1.000		5,200.00

CONTID: C17046
 PCN: 17046-BID
 PROJECT: SHE 0503-071

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0012

Page 19
 ESTIMATE RUN 10/02/2012
 10:24:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0500 UTILITIES BY CONTRACTOR						
0840	210-04000	Adjust Structure (Sewer Clean-out)	1.000	1.000		
			EACH	0.000	0.00	
			400.00000	1.000		400.00
1150	900-00014	Added Item (Lump Sum)/ Water Line Relocation	1.000	1.000		
			L S	0.000	0.00	
			31,919.04000	1.000		31,919.04
1155	700-70270	F/A Water Lines - Pipes and Valves	2,280.980	2,280.980		
			F A	0.000	0.00	
			1.00000	2,280.980		2,280.98
			CAT 0500	CURRENT AMT \$	41,000.02 \$	0.00 \$ 41,000.02
			PROJECT TOTAL	CURRENT AMT \$	2,024,733.17 \$	0.00 \$ 2,005,496.81