

ESTIMATE SUMMARY

11:31:44

CONTID: C17066

ESTIMATE NO: 0017 PROG

SPEC YR: 2005

PCN: 17066-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 506.0 DAYS

TIME ALLOW: 11/29/201 FIXED COMPLETION DAT

I-70 WILDLIFE FENCE IN EAGLE C

PERCENT TIME: 94.40

ORIG TIME ALLOW: 11/19/201 FIXED COMPLETION DAT

PROJECT NO: C0702-292

I-70 WILDLIFE FENCE IN EAGLE C

NAME OF ROAD: 070A

PROJECT COUNTIES: EAGLE

CONTRACTOR:

DOUBLE D CONSTRUCTION LLC

PAY PERIOD ENDING 10/30/2010

DATE TIME STARTED 06/12/2009

7009 COUNTY ROAD S

DATE LET 04/16/2009

DATE WORK BEGAN 06/17/2009

DATE AWARDED 05/13/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/11/2009

DATE ACCEPTED

LAMAR CO 81052 719/336-7264

DATE NOTICE TO PROCEED 06/12/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,610,178.44	PARTICIPATING	\$ 24,750.00	\$ 0.00
AWARD PROJECT AMT:	\$ 1,892,162.13	NON-PARTICIPATING	2,584,446.13	22,768.18
PERCENT COMPLETE:	99.96%	TOTAL EARNINGS	2,609,196.13	22,768.18
FUNDS AVAILABLE:	\$ 982.31	STOCKPILED MATERIALS	0.00	-2,778.79
		GROSS EARNINGS	2,609,196.13	19,989.39
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-28,382.43	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	2,580,813.70	19,989.39
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	2,580,813.70	19,989.39
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 19,989.39

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 2  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	CLEARING AND GRUBBING	1.000	1.000		
			L S	0.000	0.00	
			11,250.00000	1.000		11,250.00
0010	202-01000	REMOVAL OF FENCE CMO # 3	88,958.000	88,958.000		
			LF	0.000	0.00	
			0.56000	88,958.000		49,816.48
0015	202-01170	*REMOVAL OF GUARDRAIL TYPE 7	100.000	100.000		
			LF	0.000	0.00	
			95.00000	100.000		9,500.00
0020	203-01500	*BLADING	0.000	0.000		
			HOURL	0.000	0.00	
			160.00000	0.000		0.00
0025	203-01550	*DOZING	45.000	45.000		
			HOURL	0.000	0.00	
			197.00000	45.000		8,865.00
0030	203-01597	POTHOLING	0.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0035	203-02330	LABORER	231.000	231.000		
			HOURL	0.000	0.00	
			35.00000	231.000		8,085.00
0040	208-00002	*EROSION LOG (12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			3.54000	0.000		0.00
0045	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			2,025.00000	1.000		2,025.00
0050	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0055	208-00206	*EROSION CONTROL SUPERVISOR	0.000	0.000		
			DAY	0.000	0.00	
			85.00000	0.000		0.00

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 3  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	212-00006	*SEEDING (NATIVE)	0.800	0.600		
			ACRE	0.200	2,700.00	
			13,500.00000	0.800		10,800.00
0065	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	78.000	78.000		
			LF	0.000	0.00	
			540.00000	78.000		42,120.00
0070	606-00755	*CONCRETE GLARE SCREEN (PRECAST TYPE 7)	28.000	28.000		
			LF	0.000	0.00	
			110.00000	28.000		3,080.00
0075	606-01370	TRANSITION TYPE 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,180.00000	4.000		4,720.00
0080	607-00005	END POST CMO # 3	129.000	124.000		
			EACH	5.000	1,741.75	
			348.35000	129.000		44,937.15
0085	607-00010	CORNER AND LINE BRACE POST CMO # 3	267.000	265.000		
			EACH	2.000	851.40	
			425.70000	267.000		113,661.90
0085		MATERIAL ALLOWANCE CORNER AND LINE BRACE POST		0.000		
			EACH	0.000	0.00	
			85.65800	0.000		0.00
0090	607-11350	FENCE DEER	71,118.000	70,465.000		
			LF	653.000	5,426.43	
			8.31000	71,118.000		590,990.58
0090		MATERIAL ALLOWANCE FENCE DEER		1,634.986		
			LF	-1,634.986	-2,778.79	
			1.69958	0.000		0.00
0095	607-11352	FENCE DEER (WIRE MESH)	19,593.000	19,453.000		
			LF	140.000	803.60	
			5.74000	19,593.000		112,463.82
0095		MATERIAL ALLOWANCE FENCE DEER (WIRE MESH)		0.000		
			LF	0.000	0.00	
			1.69936	0.000		0.00

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 4  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	607-11354	FENCE DEER (WOODEN STAYS)	33,054.000	33,054.000		
			LF	0.000	0.00	
			1.77000	33,054.000		58,505.58
0105	607-11360	FENCE DEER (SPECIAL)	3,573.000	3,573.000		
			LF	0.000	0.00	
			7.28000	3,573.000		26,011.44
0110	607-11525	*FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			1.90000	0.000		0.00
0115	607-60002	*GAME RAMP CMO # 3	54.000	54.000		
			EACH	0.000	0.00	
			8,100.00000	54.000		437,400.00
0115		MATERIAL ALLOWANCE GAME RAMP		0.000		
			EACH	0.000	0.00	
			555.96540	0.000		0.00
0120	607-60010	*GAME RAMP (LUMBER)	6.000	6.000		
			EACH	0.000	0.00	
			7,550.00000	6.000		45,300.00
0125	607-60012	*GAME RAMP (BACKFILL)	9.000	9.000		
			EACH	0.000	0.00	
			4,950.00000	9.000		44,550.00
0130	607-60014	GAME RAMP (SEEDING)	27.000	27.000		
			EACH	0.000	0.00	
			1,406.25000	27.000		37,968.75
0135	607-60110	10 FOOT GATE	7.000	5.000		
			EACH	2.000	2,200.00	
			1,100.00000	7.000		7,700.00
0140	614-85045	TRUCK WITH MOUNTED ATTENUATOR AND FLASHING ARROW PANEL	1.000	1.000		
			EACH	0.000	0.00	
			11,250.00000	1.000		11,250.00
0145	625-00000	*CONSTRUCTION SURVEYING	1.000	0.900		
			L S	0.100	1,845.00	
			18,450.00000	1.000		18,450.00

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 5  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			139,662.50000	1.000		139,662.50
0155	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			3,250.00000	1.000		3,250.00
0160	629-01001	*SURVEY MONUMENT (TYPE 1) CMO # 3	83.000	83.000		
			EACH	0.000	0.00	
			196.88000	83.000		16,341.04
0165	629-01002	*SURVEY MONUMENT (TYPE 2) CMO # 3	12.000	12.000		
			EACH	0.000	0.00	
			337.50000	12.000		4,050.00
0170	629-01110	*LOCATE MONUMENTS CMO # 3	360.000	360.000		
			HOURL	0.000	0.00	
			146.25000	360.000		52,650.00
0175	630-00000	FLAGGING	3.500	3.500		
			HOURL	0.000	0.00	
			24.75000	3.500		86.63
0180	630-00007	TRAFFIC CONTROL INSPECTION	1.000	1.000		
			DAY	0.000	0.00	
			350.00000	1.000		350.00
0185	630-00012	TRAFFIC CONTROL MANAGEMENT CMO # 3	258.000	249.000		
			DAY	9.000	7,200.00	
			800.00000	258.000		206,400.00
0190	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	1.000	0.900		
			EACH	0.000	0.00	
			22.50000	0.900		20.25
0195	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	51.000	45.900		
			EACH	0.000	0.00	
			22.50000	45.900		1,032.75
0200	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	4.000	3.600		
			EACH	0.000	0.00	
			22.50000	3.600		81.00

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 6  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0205	630-80355	PORTABLE MESSAGE SIGN PANEL	2.000	1.800		
			EACH	0.000	0.00	
			2,250.00000	1.800		4,050.00
0210	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
			EACH	0.000	0.00	
			843.75000	1.800		1,518.75
0215	630-80360	DRUM CHANNELIZING DEVICE	3.000	2.700		
			EACH	0.000	0.00	
			22.50000	2.700		60.75
0220	630-80370	CONCRETE BARRIER (TEMPORARY)	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0225	630-80380	TRAFFIC CONE	410.000	369.000		
			EACH	0.000	0.00	
			5.63000	369.000		2,077.47
0230	630-85041	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	3.000	3.000		
			DAY	0.000	0.00	
			787.50000	3.000		2,362.50
0235	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0240	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0245	700-70011	F/A PARTNERING	2,000.000	2,000.000		
			F A	0.000	0.00	
			1.00000	2,000.000		2,000.00
0250	700-70014	F/A INCENTIVE (MILESTONE)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0255	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 7  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0260	700-70023	F/A ON-THE-JOB TRAINEE	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0265	700-70028	F/A ESB PROGRAM	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0315	607-11360	FENCE DEER (SPECIAL) CMO #2 FENCE DEER (SPECIAL) (10 FEET)	2,623.000	2,623.000			
			LF	0.000	0.00		
			31.00000	2,623.000		81,313.00	
0320	607-11350	FENCE DEER CMO # 3 ADDITIONAL WORK IN ZONE 6	21,701.000	21,701.000			
			LF	0.000	0.00		
			14.75000	21,701.000		320,089.75	
0320		MATERIAL ALLOWANCE DEER FENCE IN ZONE # 6.		0.000			
			LF	0.000	0.00		
			8.84000	0.000		0.00	
0325	625-00000	CONSTRUCTION SURVEYING CMO # 3 ADDITIONAL WORK IN ZONE 6	1.000	1.000			
			L S	0.000	0.00		
			4,243.50000	1.000		4,243.50	
			CAT 0200	CURRENT AMT \$	2,543,772.92 \$	19,989.39 \$	2,542,790.59
CAT NO0201 TRAFFIC SIGNS							
0270	614-00026	*SIGN PANEL (CLASS I) (INSTALL ONLY)	8.000	8.000			
			EACH	0.000	0.00		
			28.13000	8.000		225.04	
0275	614-00029	*SIGN PANEL (CLASS II) (INSTALL ONLY)	145.000	145.000			
			EACH	0.000	0.00		
			39.38000	145.000		5,710.10	
0280	614-00030	*SIGN PANEL (CLASS III) (INSTALL ONLY)	1.000	1.000			
			EACH	0.000	0.00		
			225.00000	1.000		225.00	
0285	614-01513	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST) (INSTALL ONLY)	65.800	65.800			
			LF	0.000	0.00		
			28.13000	65.800		1,850.95	

CONTID: C17066  
 PCN: 17066-BID  
 PROJECT: C0702-292

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0017

Page 8  
 ESTIMATE RUN 10/30/2010  
 11:31:44

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0201 TRAFFIC SIGNS							
0290	614-01523	*STEEL SIGN SUPPORT (2-INCH ROUND)(SOCKET)(INSTALL ONLY)	6.000	6.000			
			EACH	0.000	0.00		
			67.50000	6.000		405.00	
0295	614-01586	*STEEL SIGN SUPPORT (2-1/2 IN RD SCH 80)(POST)(INSTALL ONLY)	1,497.900	1,497.900			
			LF	0.000	0.00		
			5.63000	1,497.900		8,433.18	
0300	614-01589	*STEEL SIGN SUPP (2-1/2 IN RD SCH 80)(SLIP)(INSTALL ONLY)	147.000	147.000			
			EACH	0.000	0.00		
			168.75000	147.000		24,806.25	
			CAT 0201	CURRENT AMT \$	41,655.52 \$	0.00 \$	41,655.52
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0305	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			22,500.00000	1.000		22,500.00	
0310	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			2,250.00000	1.000		2,250.00	
			CAT 0400	CURRENT AMT \$	24,750.00 \$	0.00 \$	24,750.00
			PROJECT TOTAL	CURRENT AMT \$	2,610,178.44 \$	19,989.39 \$	2,609,196.11