

ESTIMATE SUMMARY

10:38:54

CONTID: C17070

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17070-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 33.0 DAYS

TIME ALLOW: 10/30/20( FIXED COMPLETION DATE)

I-70 MOUNTAIN CORRIDOR ITS - W

PERCENT TIME: 25.19

ORIG TIME ALLOW: 10/30/20( FIXED COMPLETION DATE)

PROJECT NO: C R100-164

I-70 MOUNTAIN CORRIDOR ITS - W

NAME OF ROAD: 070A

PROJECT COUNTIES: CLEAR CREEK

SUMMIT

JEFFERSON, REGION 1

EAGLE

CONTRACTOR:

TETRA TECH CONSTRUCTION SERVICES, INC.

PAY PERIOD ENDING 07/24/2009

DATE TIME STARTED 06/22/2009

2 WEST DRY CREEK CIRCLE #270

DATE LET 05/21/2009

DATE WORK BEGAN

DATE AWARDED 06/01/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/22/2009

DATE ACCEPTED

LITTLETON CO 80120 720-881-7111

DATE NOTICE TO PROCEED 06/22/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$	869,811.22 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$	365,720.02 NON-PARTICIPATING	10,106.00	10,106.00
PERCENT COMPLETE:	1.16% TOTAL EARNINGS	10,106.00	10,106.00
FUNDS AVAILABLE: \$	859,705.22 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	10,106.00	10,106.00
TOTAL CLAIMS: \$	0.00 RETAINAGE	-303.18	-303.18
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	9,802.82	9,802.82
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	9,802.82	9,802.82
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 9,802.82

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17070  
 PCN: 17070-BID  
 PROJECT: C R100-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2  
 ESTIMATE RUN 07/31/2009  
 10:38:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	203-01597	*POTHOLING	40.000	0.000		
			HOUR	6.000	930.00	
			155.00000	6.000		930.00
0010	208-00005	*EROSION LOG	3,000.000	0.000		
			LF	160.000	800.00	
			5.00000	160.000		800.00
0015	208-00034	*GRAVEL BAG	100.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0020	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	10.000	0.000		
			HOUR	0.000	0.00	
			94.00000	0.000		0.00
0025	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	10.000	0.000		
			HOUR	0.000	0.00	
			122.00000	0.000		0.00
0030	210-00090	*RESET DELINEATOR	20.000	0.000		
			EACH	0.000	0.00	
			63.00000	0.000		0.00
0035	210-00810	*RESET GROUND SIGN	10.000	0.000		
			EACH	0.000	0.00	
			185.00000	0.000		0.00
0040	212-00006	*SEEDING (NATIVE)	0.500	0.000		
			ACRE	0.000	0.00	
			1,379.00000	0.000		0.00
0045	212-00032	*SOIL CONDITIONING	0.500	0.000		
			ACRE	0.000	0.00	
			2,603.00000	0.000		0.00
0050	213-00002	*MULCHING (WEED FREE HAY)	0.500	0.000		
			ACRE	0.000	0.00	
			2,059.00000	0.000		0.00
0055	213-00061	*MULCH TACKIFIER	75.000	0.000		
			LB	0.000	0.00	
			14.00000	0.000		0.00

CONTID: C17070  
 PCN: 17070-BID  
 PROJECT: C R100-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 07/31/2009  
 10:38:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	5.000	0.000		
			TON	0.000	0.00	
			412.00000	0.000		0.00
0065	607-11525	*FENCE (PLASTIC)	100.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0070	612-00033	*DELINEATOR (TYPE III) (EXTRA HEIGHT)	10.000	0.000		
			EACH	0.000	0.00	
			88.00000	0.000		0.00
0075	612-00260	LOCATION MARKER (FIBER OPTIC) (DOME)	48.000	0.000		
			EACH	0.000	0.00	
			110.00000	0.000		0.00
0080	613-00406	*4 INCH ELECTRICAL CONDUIT (MULTIDUCT) (JACKED)	727.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0085	613-01125	1-1/4 INCH ELECTRICAL CONDUIT (PLASTIC)	2,882.000	0.000		
			LF	970.000	3,880.00	
			4.00000	970.000		3,880.00
0090	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	600.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0095	613-07034	PULL BOX (24"X36"X18")	25.000	0.000		
			EACH	1.000	764.00	
			764.00000	1.000		764.00
0100	613-10010	WIRING (SPECIAL)	1.000	0.000		
			L S	0.000	0.00	
			12,163.00000	0.000		0.00
0105	614-72830	COMMUNICATIONS CABINET	8.000	0.000		
			EACH	0.000	0.00	
			971.00000	0.000		0.00
0110	614-87006	*FIBER OPTIC TERMINATION PANEL - 6 FIBER	17.000	0.000		
			EACH	0.000	0.00	
			143.00000	0.000		0.00

CONTID: C17070  
 PCN: 17070-BID  
 PROJECT: C R100-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 07/31/2009  
 10:38:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	614-87015	*BUFFER TUBE FAN OUT KIT	17.000 EACH	0.000 0.000	0.00	0.00
			166.00000	0.000		0.00
0120	614-87020	*OPTICAL TRANSCEIVER	24.000 EACH	0.000 0.000	0.00	0.00
			1,233.00000	0.000		0.00
0125	614-87025	OPTICAL TRANSCEIVER CHASSIS	24.000 EACH	0.000 0.000	0.00	0.00
			772.00000	0.000		0.00
0130	614-87320	CLOSED CIRCUIT TELEVISION	1.000 EACH	0.000 0.000	0.00	0.00
			4,014.00000	0.000		0.00
0135	614-87350	*TEST FIBER OPTIC CABLE	1.000 L S	0.000 0.000	0.00	0.00
			5,045.00000	0.000		0.00
0140	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	11,890.000 LF	0.000 0.000	0.00	0.00
			1.50000	0.000		0.00
0145	614-87424	*FIBER OPTIC CABLE (SINGLE MODE) (24 STRANDS)	1,860.000 LF	0.000 0.000	0.00	0.00
			3.00000	0.000		0.00
0150	614-87660	VIDEO DECODER	2.000 EACH	0.000 0.000	0.00	0.00
			4,276.00000	0.000		0.00
0155	626-00000	*MOBILIZATION	1.000 L S	0.000 0.000	0.00	0.00
			33,207.52000	0.000		0.00
0160	626-01000	PUBLIC INFORMATION SERVICES	1.000 L S	0.000 0.000	0.00	0.00
			2,992.00000	0.000		0.00
0165	630-00000	*FLAGGING	100.000 HOUR	0.000 0.000	0.00	0.00
			24.00000	0.000		0.00

CONTID: C17070  
 PCN: 17070-BID  
 PROJECT: C R100-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 07/31/2009  
 10:38:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	630-00007	*TRAFFIC CONTROL INSPECTION	20.000	0.000		
			DAY	0.000	0.00	
			171.00000	0.000		0.00
0175	630-00012	*TRAFFIC CONTROL MANAGEMENT	50.000	0.000		
			DAY	4.000	3,512.00	
			878.00000	4.000		3,512.00
0180	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			59.00000	0.000		0.00
0185	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	84.000	0.000		
			EACH	0.000	0.00	
			10.00000	0.000		0.00
0190	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	87.000	0.000		
			EACH	2.500	22.50	
			9.00000	2.500		22.50
0195	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	54.000	0.000		
			EACH	2.000	22.00	
			11.00000	2.000		22.00
0200	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	152.000	0.000		
			SF	0.000	0.00	
			36.00000	0.000		0.00
0205	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			7,172.00000	0.000		0.00
0210	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			3,675.00000	0.000		0.00
0215	630-80360	*DRUM CHANNELIZING DEVICE	300.000	0.000		
			EACH	2.000	18.00	
			9.00000	2.000		18.00
0220	630-80380	*TRAFFIC CONE	800.000	0.000		
			EACH	22.500	157.50	
			7.00000	22.500		157.50

CONTID: C17070  
 PCN: 17070-BID  
 PROJECT: C R100-164

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 07/31/2009  
 10:38:54

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0225	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	25.000	0.000			
		DAY		0.000	0.00		
			414.00000	0.000		0.00	
0230	700-70002	F/A ANTICIPATED CMO	329,791.200	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0235	700-70010	F/A MINOR CONTRACT REVISIONS	80,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0240	700-70011	F/A PARTNERING	2,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0245	700-70016	F/A FUEL COST ADJUSTMENT	2,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0250	700-70022	F/A OJT COLORADO TRAINING PROGRAM	300.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0255	700-70028	F/A ESB PROGRAM	5,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0260	700-70074	F/A OBTAIN POWER FROM	80,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
0265	700-70380	F/A EROSION CONTROL	5,000.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	868,328.22 \$	10,106.00 \$	10,106.00
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0270	620-00020	SANITARY FACILITY	1.000	0.000			
		EACH		0.000	0.00		
			1,483.00000	0.000		0.00	
			CAT 0400	CURRENT AMT \$	1,483.00 \$	0.00 \$	0.00
PROJECT TOTAL			CURRENT AMT \$	869,811.22 \$	10,106.00 \$	10,106.00	