

ESTIMATE SUMMARY

10:24:03

 CONTID: C17083 ESTIMATE NO: 0034 PROG SPEC YR: 2005
 PCN: 17083-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:

CONTRACT DESCRIPTION: I-225 PARKER RD TO MISSISSIPPI
 TIME CHARGED: 647.0 DAYS TIME ALLOW: 542 WORK DAYS
 PERCENT TIME: 119.37 ORIG TIME ALLOW: 528 WORK DAYS

PROJECT NO: IM 2254-076
 I-225 PARKER RD TO MISSISSIPPI
 NAME OF ROAD: 225A
 PROJECT COUNTIES: ARAPAHOE, REGION 6

CONTRACTOR: SEMA CONSTRUCTION, INC.
 7353 S. EAGLE STREET
 CENTENNIAL CO 80112-42:303-627-2600

PAY PERIOD ENDING	02/25/2015	DATE TIME STARTED	03/12/2012
DATE LET	01/19/2012	DATE WORK BEGAN	
DATE AWARDED	02/14/2012	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	03/02/2012	DATE ACCEPTED	
DATE NOTICE TO PROCEED	03/12/2012		

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 49,484,384.49 PARTICIPATING	\$ 40,778,420.70	\$ 79,667.20
AWARD PROJECT AMT:	\$ 42,793,272.17 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	82.41% TOTAL EARNINGS	40,778,420.70	79,667.20
FUNDS AVAILABLE:	\$ 8,705,963.79 STOCKPILED MATERIALS	46,022.65	0.00
	GROSS EARNINGS	40,824,443.35	79,667.20
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-641,899.08	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	40,182,544.27	79,667.20
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	40,182,544.27	79,667.20
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 79,667.20

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 2
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 CDOT / RTD Roadway						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			809,194.19000	1.000		809,194.19
0010	202-00008	Tree Trimming	41.500	41.500		
			HOURL	0.000	0.00	
			110.00000	41.500		4,565.00
0015	202-00010	Removal of Tree	81.000	81.000		
			EACH	0.000	0.00	
			170.00000	81.000		13,770.00
0020	202-00250	*Removal of Pavement Marking	97,235.000	97,235.000		
			SF	0.000	0.00	
			0.90000	97,235.000		87,511.50
0025	203-01500	Blading	50.000	47.000		
			HOURL	0.000	0.00	
			100.00000	47.000		4,700.00
0030	203-01510	Backhoe	20.000	17.000		
			HOURL	0.000	0.00	
			150.00000	17.000		2,550.00
0035	203-01550	Dozing	20.000	9.000		
			HOURL	0.000	0.00	
			120.00000	9.000		1,080.00
0040	203-01594	Combination Loader	20.000	5.000		
			HOURL	0.000	0.00	
			78.00000	5.000		390.00
0045	203-01597	*Potholing	100.000	82.000		
			HOURL	0.000	0.00	
			150.00000	82.000		12,300.00
0050	203-01622	*Sweeping (With Pickup Broom)	3,200.000	888.000		
			HOURL	0.000	0.00	
			79.00000	888.000		70,152.00
0055	208-00002	*Erosion Log (12 Inch)	6,011.000	6,011.000		
			LF	0.000	0.00	
			3.90000	6,011.000		23,442.90

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 3
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0060	208-00003	*Erosion Log (18 Inch)	100.000	10.000		
			LF	0.000	0.00	
			6.50000	10.000		65.00
0065	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0070	208-00020	*Silt Fence	3,500.000	3,496.000		
			LF	0.000	0.00	
			0.90000	3,496.000		3,146.40
0075	208-00033	Sediment Trap	0.000	0.000		
			EACH	0.000	0.00	
			980.00000	0.000		0.00
0080	208-00034	*Gravel Bag	2,800.000	2,727.000		
			LF	0.000	0.00	
			6.00000	2,727.000		16,362.00
0085	208-00041	Rock Check Dam	50.000	34.000		
			EACH	0.000	0.00	
			330.00000	34.000		11,220.00
0090	208-00045	*Concrete Washout Structure	32.000	32.000		
			EACH	0.000	0.00	
			670.00000	32.000		21,440.00
0095	208-00051	*Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0100	208-00052	*Storm Drain Inlet Protection (Type 2)	0.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00
0105	208-00070	Vehicle Tracking Pad	24.000	24.000		
			EACH	0.000	0.00	
			1,200.00000	24.000		28,800.00
0110	208-00103	Removal and Disposal of Sediment (Labor)	1,225.000	1,225.000		
			HOUR	0.000	0.00	
			30.00000	1,225.000		36,750.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 4
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0115	208-00105	Removal and Disposal of Sediment (Equipment)	323.000	323.000		
			74.00000	323.000		23,902.00
					0.00	
					0.00	
					0.00	
0120	208-00206	Erosion Control Supervisor	720.000	616.000		
			35.00000	616.000		21,560.00
					0.00	
					0.00	
					0.00	
0125	208-00300	Temporary Berms	12,000.000	11,692.000		
			2.10000	11,692.000		24,553.20
					0.00	
					0.00	
					0.00	
0130	212-00006	*Seeding (Native)	50.000	22.330		
			700.00000	22.330		15,631.00
					0.00	
					0.00	
					0.00	
0135	213-00003	*Mulching (Weed Free)	50.000	13.100		
			530.00000	13.100		6,943.00
					0.00	
					0.00	
					0.00	
0140	213-00061	*Mulch Tackifier	10,000.000	2,628.000		
			1.90000	2,628.000		4,993.20
					0.00	
					0.00	
					0.00	
0145	213-00100	*Soil Binder	5.000	5.000		
			460.00000	5.000		2,300.00
					0.00	
					0.00	
					0.00	
0150	216-00101	*Soil Retention Blanket (Straw-Coconut) (Photodegradable Cla	39,100.000	39,100.000		
			1.60000	39,100.000		62,560.00
					0.00	
					0.00	
					0.00	
0155	216-00301	*Turf Reinforcement Mat (Class 1)	17,000.000	5,028.000		
			4.20000	5,028.000		21,117.60
					0.00	
					0.00	
					0.00	
0160	217-00000	*Herbicide Treatment	73,968.000	73,968.000		
			0.65000	73,968.000		48,079.20
					0.00	
					0.00	
					0.00	
0165	240-00000	*Wildlife Biologist	20.000	17.500		
			58.00000	17.500		1,015.00
					0.00	
					0.00	

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 5
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0170	240-00100	*Prairie Dog Management	1.000	0.750		
			L S	0.000	0.00	
			6,500.00000	0.750		4,875.00
0175	250-00050	*Monitoring Technician	0.000	0.000		
			HOOR	0.000	0.00	
			56.00000	0.000		0.00
0180	250-00110	*Health and Safety Officer	0.000	0.000		
			HOOR	0.000	0.00	
			76.00000	0.000		0.00
0185	606-00720	*Guardrail Type 7 (Style CC)	4,511.000	4,511.000		
			LF	0.000	0.00	
			42.00000	4,511.000		189,462.00
0190	607-11525	*Fence (Plastic)	1,900.000	1,873.000		
			LF	0.000	0.00	
			2.50000	1,873.000		4,682.50
0195	621-00450	*Detour Pavement	58,567.000	58,567.000		
			SY	0.000	0.00	
			29.00000	58,567.000		1,698,443.00
0200	625-00000	*Construction Surveying	1.000	0.950		
			L S	0.000	0.00	
			374,000.00000	0.950		355,300.00
0205	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			2,259,171.91000	1.000		2,259,171.91
0210	626-01000	*Public Information Services	1.000	0.750		
			L S	0.000	0.00	
			21,600.00000	0.750		16,200.00
0215	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	2,687.660	2,687.660		
			GAL	0.000	0.00	
			30.00000	2,687.660		80,629.80
0220	627-00032	*Raised Flexible Pavement Marker (Temporary)	415.000	415.000		
			EACH	0.000	0.00	
			4.20000	415.000		1,743.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 6
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0225	630-00000	*Flagging	12,000.000	11,167.250		
			HOUR	170.250	3,745.50	
			22.00000	11,337.500		249,425.00
0230	630-00003	*Uniformed Traffic Control	1,671.000	1,671.000		
			HOUR	0.000	0.00	
			61.00000	1,671.000		101,931.00
0235	630-00004	*Traffic Control Vehicle	2.000	1.800		
			EACH	0.000	0.00	
			2,600.00000	1.800		4,680.00
0240	630-00007	*Traffic Control Inspection	275.000	275.000		
			DAY	0.000	0.00	
			77.00000	275.000		21,175.00
0245	630-00012	*Traffic Control Management	550.000	546.000		
			DAY	4.000	2,040.00	
			510.00000	550.000		280,500.00
0250	630-80002	*Flashing Beacon (Solar)	4.000	2.700		
			EACH	0.000	0.00	
			530.00000	2.700		1,431.00
0255	630-80335	*Barricade (Type 3 M-A) (Temporary)	28.000	23.400		
			EACH	0.000	0.00	
			79.00000	23.400		1,848.60
0260	630-80341	*Construction Traffic Sign (Panel Size A)	313.000	169.200		
			EACH	0.000	0.00	
			53.00000	169.200		8,967.60
0265	630-80342	*Construction Traffic Sign (Panel Size B)	115.000	58.500		
			EACH	0.000	0.00	
			53.00000	58.500		3,100.50
0270	630-80343	*Construction Traffic Sign (Panel Size C)	24.000	5.400		
			EACH	0.000	0.00	
			53.00000	5.400		286.20
0275	630-80344	*Construction Traffic Sign (Special)	888.000	794.700		
			SF	0.000	0.00	
			21.00000	794.700		16,688.70

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 7
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0280	630-80355	*Portable Message Sign Panel	15.000	11.700		
			EACH	0.000	0.00	
			12,700.00000	11.700		148,590.00
0285	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	1.000	0.900		
			EACH	0.000	0.00	
			530.00000	0.900		477.00
0290	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	6.000	1.800		
			EACH	0.000	0.00	
			530.00000	1.800		954.00
0295	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	5.000	2.700		
			EACH	0.000	0.00	
			530.00000	2.700		1,431.00
0300	630-80360	*Drum Channelizing Device	200.000	103.500		
			EACH	0.000	0.00	
			26.00000	103.500		2,691.00
0305	630-80363	*Drum Channelizing Device (With Light) (Flashing)	40.000	36.000		
			EACH	0.000	0.00	
			58.00000	36.000		2,088.00
0310	630-80370	*Concrete Barrier (Temporary)	42,250.000	34,614.000		
			LF	0.000	0.00	
			26.00000	34,614.000		899,964.00
0315	630-80378	Glare Screen (Temporary)	2,494.000	2,244.600		
			LF	0.000	0.00	
			7.50000	2,244.600		16,834.50
0320	630-80380	*Traffic Cone	500.000	450.000		
			EACH	0.000	0.00	
			7.50000	450.000		3,375.00
0325	630-85010	*Impact Attenuator (Temporary)	15.000	13.500		
			EACH	0.000	0.00	
			16,200.00000	13.500		218,700.00
0330	630-85020	*Mobile Attenuator	2.000	1.800		
			EACH	0.000	0.00	
			21,100.00000	1.800		37,980.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 8
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
0335	630-86800	*Traffic Signal (Temporary)	1.000	1.000		
			L S	0.000	0.00	
			51,200.00000	1.000		51,200.00
0340	700-70010	F/A Minor Contract Revisions	1,447,794.500	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0345	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0350	700-70016	F/A Fuel Cost Adjustment	25,000.000	22,869.540		
			F A	0.000	0.00	
			1.00000	22,869.540		22,869.54
0355	700-70023	F/A On-The-Job Trainee	15,000.000	14,099.500		
			F A	0.000	0.00	
			1.00000	14,099.500		14,099.50
0360	700-70035	F/A Tree Mitigation	53,096.000	53,096.000		
			F A	0.000	0.00	
			1.00000	53,096.000		53,096.00
0365	700-70082	F/A Furnish & Install Electrical Service	40,000.000	4,793.490		
			F A	0.000	0.00	
			1.00000	4,793.490		4,793.49
0370	700-70380	F/A Erosion Control	30,000.000	13,279.500		
			F A	0.000	0.00	
			1.00000	13,279.500		13,279.50
0375	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
3000	900-00006	Added Item (Dollar)/ Price Reduction - Violation of Work Time Limitation	0.000	-19,050.000		
			DOL	0.000	0.00	
			1.00000	-19,050.000		-19,050.00
3005	900-00006	Added Item (Dollar)/ Subcontractor's Lien - Brooklyn Sweeps	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 9
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 CDOT / RTD Roadway						
3010	700-70594	F/A DRB Standing Committee	0.000	0.000		
			F A	0.000	0.00	
			120,000.00000	0.000		0.00
3011	700-70594	F/A DRB Standing Committee (Corr. Line Item 3010)	6,075.000	4,625.000		
			F A	0.000	0.00	
			1.00000	4,625.000		4,625.00
3015	900-00006	Added Item (Dollar)/ Subcontractor's Lien - Castle Rock Const.	1,501,678.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 11,819,055.00 \$	5,785.50 \$ 8,158,631.53
CAT NO0201 CDOT Roadway						
0385	202-00019	Removal of Inlet	22.000	21.000		
			EACH	0.000	0.00	
			400.00000	21.000		8,400.00
0390	202-00021	Removal of Manhole	4.000	4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0395	202-00035	Removal of Pipe	8,349.000	8,349.000		
			LF	0.000	0.00	
			10.00000	8,349.000		83,490.00
0400	202-00090	*Removal of Delineator	284.000	278.000		
			EACH	0.000	0.00	
			10.00000	278.000		2,780.00
0405	202-00195	Removal of Median Cover	182.000	182.000		
			SY	0.000	0.00	
			19.00000	182.000		3,458.00
0410	202-00200	Removal of Sidewalk	284.000	284.000		
			SY	0.000	0.00	
			6.00000	284.000		1,704.00
0415	202-00203	Removal of Curb and Gutter	1,764.000	1,185.000		
			LF	237.000	971.70	
			4.10000	1,422.000		5,830.20

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 10
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0420	202-00206	Removal of Concrete Curb Ramp	28.000	28.000		
			SY	0.000	0.00	
			26.00000	28.000		728.00
0425	202-00210	*Removal of Concrete Pavement	85,000.000	84,457.000		
			SY	0.000	0.00	
			4.40000	84,457.000		371,610.80
0430	202-00212	Removal of Concrete Pavement (Special)	688.000	688.000		
			SY	0.000	0.00	
			14.00000	688.000		9,632.00
0435	202-00220	*Removal of Asphalt Mat	79,144.000	79,144.000		
			SY	0.000	0.00	
			4.40000	79,144.000		348,233.60
0440	202-00504	Removal of Expansion Device	276.000	276.000		
			LF	0.000	0.00	
			120.00000	276.000		33,120.00
0445	202-00700	*Removal of Light Standard	35.000	34.000		
			EACH	0.000	0.00	
			310.00000	34.000		10,540.00
0450	202-00805	*Removal of Overhead Sign Structure	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00
0455	202-00810	*Removal of Ground Sign	45.000	45.000		
			EACH	0.000	0.00	
			94.00000	45.000		4,230.00
0460	202-00821	*Removal of Sign Panel	23.000	23.000		
			EACH	0.000	0.00	
			52.00000	23.000		1,196.00
0465	202-00895	Removal of Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			780.00000	1.000		780.00
0470	202-01000	*Removal of Fence	418.000	418.000		
			LF	0.000	0.00	
			3.10000	418.000		1,295.80

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 11
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0475	202-01130	*Removal of Guardrail Type 3	2,032.000	1,795.000		
			LF	0.000	0.00	
			2.30000	1,795.000		4,128.50
0480	202-01140	Removal of Guardrail Type 4	2,329.000	2,294.000		
			LF	0.000	0.00	
			7.50000	2,294.000		17,205.00
0485	202-01200	*Removal of Tensioned Cable Barrier	12,675.000	12,675.000		
			LF	0.000	0.00	
			2.00000	12,675.000		25,350.00
0490	202-04002	Clean Culvert	4.000	4.000		
			EACH	0.000	0.00	
			1,800.00000	4.000		7,200.00
0495	202-04100	*Abandon Well	14.000	14.000		
			EACH	0.000	0.00	
			620.00000	14.000		8,680.00
0500	203-00010	*Unclassified Excavation (Complete In Place)	171,236.000	171,236.000		
			CY	0.000	0.00	
			7.94000	171,236.000		1,359,613.84
0505	203-00100	Muck Excavation	2,595.000	2,595.000		
			CY	0.000	0.00	
			12.00000	2,595.000		31,140.00
0510	203-01100	Proof Rolling	100.000	92.500		
			HOOR	0.000	0.00	
			85.00000	92.500		7,862.50
0515	206-00065	Structure Backfill (Flow-Fill)	60.000	52.000		
			CY	0.000	0.00	
			99.00000	52.000		5,148.00
0520	206-00530	Filter Material (Class C)	571.000	571.000		
			CY	0.000	0.00	
			29.00000	571.000		16,559.00
0525	207-00205	Topsoil	21,785.000	21,785.000		
			CY	0.000	0.00	
			9.50000	21,785.000		206,957.50

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 12
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0530	210-00809	*Reset Blankout Sign (Fiber Optic)	1.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
0535	210-00810	*Reset Ground Sign	9.000	9.000		
			EACH	0.000	0.00	
			310.00000	9.000		2,790.00
0540	210-00815	*Reset Sign Panel	10.000	8.000		
			EACH	0.000	0.00	
			52.00000	8.000		416.00
0545	210-00820	*Reset Variable Message Sign	0.000	0.000		
			EACH	0.000	0.00	
			6,400.00000	0.000		0.00
0546	900-00007	Added Item (Each)/ Reset Variable Message Sign (Spec)	1.000	1.000		
			EACH	0.000	0.00	
			21,272.00000	1.000		21,272.00
0550	210-00848	*Reset Traffic Signal Controller and Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			3,000.00000	3.000		9,000.00
0555	210-04015	Modify Manhole	8.000	7.000		
			EACH	1.000	860.00	
			860.00000	8.000		6,880.00
0560	210-04020	Modify Inlet	13.000	13.000		
			EACH	0.000	0.00	
			1,200.00000	13.000		15,600.00
0565	213-00071	Vegetation Control Mat	70.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0570	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			12.00000	0.000		0.00
0571	304-06007	ABC (CL 6)	36,882.000	36,566.000		
			CY	0.000	0.00	
			21.55000	36,566.000		787,997.30

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0571		MATERIAL ALLOWANCE ABC (Cl.6)		0.000		
			CY	0.000	0.00	
			10.43000	0.000		0.00
0575	307-00000	*Hydrated Lime	1,539.770	1,539.770		
			TON	0.000	0.00	
			150.00000	1,539.770		230,965.50
0580	307-00212	*Processing Lime Treated Subgrade (12 Inch)	64,701.000	64,701.000		
			SY	0.000	0.00	
			1.90000	64,701.000		122,931.90
0585	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	872.890	872.890		
			TON	0.000	0.00	
			100.00000	872.890		87,289.00
0590	412-00950	*Concrete Pavement (9-1/2 Inch)	0.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0595	412-00952	*Concrete Pavement (9 1/2 Inch) (Fast Track)	442.000	442.000		
			SY	0.000	0.00	
			37.00000	442.000		16,354.00
0600	412-01050	*Concrete Pavement (10-1/2 Inch)	8,852.000	5,633.000		
			SY	0.000	0.00	
			33.00000	5,633.000		185,889.00
0605	412-01060	*Concrete Pavement (10-1/2 Inch) (Fast Track)	2,266.000	2,133.000		
			SY	0.000	0.00	
			39.00000	2,133.000		83,187.00
0610	412-01150	*Concrete Pavement (11-1/2 Inch)	2,059.000	0.000		
			SY	0.000	0.00	
			34.00000	0.000		0.00
0612	412-01152	Conc Pvmt (11-1/2 In) (Fast Track) Added by CO 32	2,054.000	2,054.000		
			SY	0.000	0.00	
			41.72000	2,054.000		85,692.88
0615	412-01250	*Concrete Pavement (12-1/2 Inch)	239,148.000	238,528.000		
			SY	0.000	0.00	
			35.21000	238,528.000		8,398,570.88

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0615		MATERIAL ALLOWANCE Dowel Baskets & Tiebars		0.000		
			SY	0.000	0.00	
			1.06635	0.000		0.00
0615		MATERIAL ALLOWANCE Loose Dowels		0.000		
			SY	0.000	0.00	
			0.60797	0.000		0.00
0615		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			2.84000	0.000		0.00
0615		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			2.84000	0.000		0.00
0615		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			2.84000	0.000		0.00
0615		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			2.84000	0.000		0.00
0617	900-00022	Added Item (Square Yard)/ Concrete Pavement (12-1/2 Inch)(Special)	2,285.000	2,285.000		
			SY	0.000	0.00	
			40.61000	2,285.000		92,793.85
0620	412-01252	*Concrete Pavement (12 1/2 Inch) (Fast Track)	6,702.000	2,548.000		
			SY	0.000	0.00	
			42.00000	2,548.000		107,016.00
0625	420-00000	Geomembrane	2,553.000	2,553.000		
			SY	0.000	0.00	
			6.50000	2,553.000		16,594.50
0625		MATERIAL ALLOWANCE Geomembrane		0.000		
			SY	0.000	0.00	
			2.79000	0.000		0.00
0630	420-00102	Geotextile (Erosion Control) (Class 1)	689.000	559.000		
			SY	0.000	0.00	
			3.40000	559.000		1,900.60

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 15
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY// UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0635	420-00132	Geotextile (Separator) (Class 1)	199,674.000	199,674.000		
			SY	0.000	0.00	
			0.95000	199,674.000		189,690.30
0635		MATERIAL ALLOWANCE Geotextile (Separator) Class 1		0.000		
			SY	0.000	0.00	
			0.55000	0.000		0.00
0640	503-00030	*Drilled Caisson (30 Inch)	511.000	511.000		
			LF	0.000	0.00	
			120.00000	511.000		61,320.00
0645	503-00042	*Drilled Caisson (42 Inch)	56.000	56.000		
			LF	0.000	0.00	
			210.00000	56.000		11,760.00
0650	503-00048	*Drilled Caisson (48 Inch)	204.370	204.370		
			LF	0.000	0.00	
			300.00000	204.370		61,311.00
0655	503-00054	*Drilled Caisson (54 Inch)	160.000	159.880		
			LF	0.000	0.00	
			280.00000	159.880		44,766.40
0660	506-00030	*Grouted Riprap	204.000	204.000		
			CY	0.000	0.00	
			220.00000	204.000		44,880.00
0665	506-00212	Riprap (12 Inch)	65.000	53.000		
			CY	0.000	0.00	
			84.00000	53.000		4,452.00
0670	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	39.000	38.000		
			CY	0.000	0.00	
			310.00000	38.000		11,780.00
0675	509-08120	Temporary Bridge Deck	0.000	0.000		
			SF	0.000	0.00	
			68.00000	0.000		0.00
0680	514-00000	Pipe Railing	64.000	64.000		
			LF	0.000	0.00	
			100.00000	64.000		6,400.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 16
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0685	518-01004	Bridge Expansion Device (0-4 Inch)	238.000	238.000		
			LF	0.000	0.00	
			190.00000	238.000		45,220.00
0686	900-00006	Added Item (Dollar)/ PRICE REDUCTION - Miss. Ave. Bridge Expansion Devices	0.000	-15,857.240		
			DOL	0.000	0.00	
			1.00000	-15,857.240		-15,857.24
0690	601-03041	Concrete Class D (Bridge) (Special)	20.000	20.000		
			CY	0.000	0.00	
			560.00000	20.000		11,200.00
0695	601-03050	*Concrete Class D (Wall)	112.000	103.700		
			CY	0.000	0.00	
			240.00000	103.700		24,888.00
0700	602-00020	*Reinforcing Steel (Epoxy Coated)	1,093.000	1,093.000		
			LB	0.000	0.00	
			0.84000	1,093.000		918.12
0705	603-01155	15 Inch Reinforced Concrete Pipe (Complete In Place)	100.000	100.000		
			LF	0.000	0.00	
			200.00000	100.000		20,000.00
0710	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	6,134.000	6,056.000		
			LF	0.000	0.00	
			43.00000	6,056.000		260,408.00
0715	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	3,481.000	3,481.000		
			LF	0.000	0.00	
			50.00000	3,481.000		174,050.00
0720	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	3,631.000	3,522.000		
			LF	0.000	0.00	
			61.00000	3,522.000		214,842.00
0725	603-01365	36 Inch Reinforced Concrete Pipe (Complete In Place)	2,334.000	2,101.000		
			LF	0.000	0.00	
			79.00000	2,101.000		165,979.00
0730	603-01425	42 Inch Reinforced Concrete Pipe (Complete In Place)	602.000	602.000		
			LF	0.000	0.00	
			88.00000	602.000		52,976.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 17
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0735	603-01485	48 Inch Reinforced Concrete Pipe (Complete In Place)	1,568.000	1,568.000		
			LF	0.000	0.00	
			120.00000	1,568.000		188,160.00
0740	603-05018	18 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	1.000	1,500.00	
			1,500.00000	2.000		3,000.00
0745	603-05030	30 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
0750	603-05036	36 Inch Reinforced Concrete End Section	4.000	3.000		
			EACH	0.000	0.00	
			1,800.00000	3.000		5,400.00
0755	603-05048	48 Inch Reinforced Concrete End Section	2.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00
0760	604-00305	Inlet Type C (5 Foot)	19.000	19.000		
			EACH	0.000	0.00	
			1,900.00000	19.000		36,100.00
0765	604-00310	Inlet Type C (10 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			2,600.00000	9.000		23,400.00
0770	604-00505	Inlet Type D (5 Foot)	3.000	2.000		
			EACH	1.000	2,500.00	
			2,500.00000	3.000		7,500.00
0775	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
0780	604-00550	Inlet Type D (Special)	1.000	1.000		
			EACH	0.000	0.00	
			5,000.00000	1.000		5,000.00
0785	604-13010	Inlet Type 13 (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,800.00000	1.000		2,800.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 18
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0790	604-19105	Inlet Type R L 5 (5 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			3,400.00000	2.000		6,800.00
0795	604-19110	Inlet Type R L 5 (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			3,900.00000	2.000		7,800.00
0800	604-25005	Vane Grate Inlet (5 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			2,500.00000	6.000		15,000.00
0805	604-26005	Vane Grate Inlet (Double) (5 Foot)	16.000	16.000		
			EACH	0.000	0.00	
			3,900.00000	16.000		62,400.00
0810	604-26010	Vane Grate Inlet (Double) (10 Foot)	32.000	29.000		
			EACH	3.000	14,100.00	
			4,700.00000	32.000		150,400.00
0815	604-30005	Manhole Slab Base (5 Foot)	7.000	6.000		
			EACH	0.000	0.00	
			1,700.00000	6.000		10,200.00
0820	604-30010	Manhole Slab Base (10 Foot)	20.000	17.000		
			EACH	0.000	0.00	
			2,200.00000	17.000		37,400.00
0825	604-30015	Manhole Slab Base (15 Foot)	8.000	7.000		
			EACH	0.000	0.00	
			3,400.00000	7.000		23,800.00
0830	604-31000	Manhole Box Base (Special)	1.000	1.000		
			EACH	0.000	0.00	
			13,000.00000	1.000		13,000.00
0835	604-31010	Manhole Box Base (10 Foot)	6.000	6.000		
			EACH	0.000	0.00	
			4,900.00000	6.000		29,400.00
0840	604-39020	Manhole Special (20 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			43,700.00000	4.000		174,800.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 19
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0845	605-00041	4 Inch Perforated Pipe Underdrain (Special)	572.000	372.000		
			LF	200.000	3,800.00	
			19.00000	572.000		10,868.00
0850	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	6,268.000	6,158.000		
			LF	-225.000	-3,150.00	
			14.00000	5,933.000		83,062.00
0850		MATERIAL ALLOWANCE Guardrail Ty. 3		0.000		
			LF	0.000	0.00	
			4.86000	0.000		0.00
0855	606-00710	*Guardrail Type 7 (Style CA)	2,182.000	1,719.000		
			LF	0.000	0.00	
			41.00000	1,719.000		70,479.00
0860	606-00720	*Guardrail Type 7 (Style CC)	4,099.000	3,415.000		
			LF	0.000	0.00	
			42.00000	3,415.000		143,430.00
0860		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0860		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0865	606-00730	*Guardrail Type 7 (Style CD)	1,870.000	1,870.000		
			LF	0.000	0.00	
			54.00000	1,870.000		100,980.00
0870	606-00735	*Guardrail Type 7 (Style CD)(Concrete Glare Screen)	436.000	436.000		
			LF	0.000	0.00	
			170.00000	436.000		74,120.00
0875	606-00740	*Guardrail Type 7 (Style CE)	1,356.000	1,346.000		
			LF	0.000	0.00	
			53.00000	1,346.000		71,338.00
0880	606-00745	*Guardrail Type 7 (Style CE)(Concrete Glare Screen)	9,778.000	9,778.000		
			LF	0.000	0.00	
			62.00000	9,778.000		606,236.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0880		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
0882	900-00006	Added Item (Dollar)/ PRICE REDUCTION -	-241.800	-365.800		
			DOL	0.000	0.00	
			1.00000	-365.800		-365.80
0885	606-01340	*End Anchorage Type 3D	11.000	10.000		
			EACH	0.000	0.00	
			510.00000	10.000		5,100.00
0885		MATERIAL ALLOWANCE End Anchor Ty.3D		1.000		
			EACH	0.000	0.00	
			419.50000	1.000		419.50
0890	606-01370	*Transition Type 3G	7.000	6.000		
			EACH	0.000	0.00	
			1,100.00000	6.000		6,600.00
0890		MATERIAL ALLOWANCE Transition Ty. 3G		1.000		
			EACH	0.000	0.00	
			406.00000	1.000		406.00
0895	606-01380	*Transition Type 3H	3.000	2.000		
			EACH	0.000	0.00	
			620.00000	2.000		1,240.00
0895		MATERIAL ALLOWANCE Transition Ty.3H		1.000		
			EACH	0.000	0.00	
			306.00000	1.000		306.00
0900	606-01385	*Transition Type 3J	0.000	0.000		
			EACH	0.000	0.00	
			430.00000	0.000		0.00
0905	606-02003	*End Anchorage (Nonflared)	11.000	11.000		
			EACH	-1.000	-1,900.00	
			1,900.00000	10.000		19,000.00
0905		MATERIAL ALLOWANCE End Anchor (Non-Flared)		0.000		
			EACH	0.000	0.00	
			1,355.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 21
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0910	606-02005	*End Anchorage (Flared)	4.000	3.000		
			EACH	0.000	0.00	
			1,500.00000	3.000		4,500.00
0910		MATERIAL ALLOWANCE End Anchor (Flared)		1.000		
			EACH	0.000	0.00	
			1,044.00000	1.000		1,044.00
0915	607-52905	*End Post (Chain Link)	10.000	4.000		
			EACH	0.000	0.00	
			130.00000	4.000		520.00
0915		MATERIAL ALLOWANCE End Posts		6.000		
			EACH	0.000	0.00	
			70.41000	6.000		422.46
0920	607-52910	*Corner and Line Brace Post (Chain Link)	24.000	4.000		
			EACH	0.000	0.00	
			180.00000	4.000		720.00
0920		MATERIAL ALLOWANCE Corner/Line Brace Post		20.000		
			EACH	0.000	0.00	
			109.49000	20.000		2,189.80
0925	607-53172	*Fence Chain Link (72 Inch)	7,300.000	260.000		
			LF	0.000	0.00	
			11.00000	260.000		2,860.00
0925		MATERIAL ALLOWANCE Fence Materials		7,039.999		
			LF	0.000	0.00	
			4.32760	7,039.999		30,466.30
0930	607-60270	*20 Foot Gate Double (Chain Link)	1.000	1.000		
			EACH	0.000	0.00	
			760.00000	1.000		760.00
0935	608-00006	*Concrete Sidewalk (6 Inch)	253.000	253.000		
			SY	0.000	0.00	
			25.00000	253.000		6,325.00
0940	608-00010	*Concrete Curb Ramp	29.000	29.000		
			SY	0.000	0.00	
			150.00000	29.000		4,350.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 22
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0945	609-21010	*Curb and Gutter Type 2 (Section I-B)	380.000	380.000		
			LF	0.000	0.00	
			12.00000	380.000		4,560.00
0950	609-21020	*Curb and Gutter Type 2 (Section II-B)	382.000	382.000		
			LF	0.000	0.00	
			14.00000	382.000		5,348.00
0955	609-21023	*Curb and Gutter Type 2 (Section II-B) (Special)	358.000	358.000		
			LF	0.000	0.00	
			16.00000	358.000		5,728.00
0960	609-23000	*Gutter (Special)	144.000	142.000		
			LF	0.000	0.00	
			46.00000	142.000		6,532.00
0965	609-24000	*Gutter Type 2 (Special)	850.000	850.000		
			LF	0.000	0.00	
			11.00000	850.000		9,350.00
0970	609-40010	*Curb Type 4 (Section B)	127.000	127.000		
			LF	0.000	0.00	
			13.00000	127.000		1,651.00
0975	610-00020	*Median Cover Material (Patterned Concrete)	3,783.000	3,783.000		
			SF	0.000	0.00	
			4.50000	3,783.000		17,023.50
0980	610-00050	Median Cover Material (Stone)	463.000	427.500		
			TON	0.000	0.00	
			22.00000	427.500		9,405.00
0981	900-00006	Added Item (Dollar)/ Price Reduction - Overweight Trucks	0.000	-4,188.000		
			DOL	0.000	0.00	
			1.00000	-4,188.000		-4,188.00
0985	612-00022	*Delineator (Type II) (Barrier)	97.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0990	612-00041	*Delineator (Flexible) (Type I)	81.000	0.000		
			EACH	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 23
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
0995	612-00042	*Delineator (Flexible) (Type II)	30.000	0.000		
			EACH	0.000	0.00	
			35.00000	0.000		0.00
1000	612-00043	*Delineator (Flexible) (Type III)	13.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
1005	612-00260	*Location Marker (Fiber Optic)(Dome)	50.000	13.000		
			EACH	0.000	0.00	
			160.00000	13.000		2,080.00
1010	613-00100	*1 Inch Electrical Conduit	517.000	517.000		
			LF	0.000	0.00	
			9.00000	517.000		4,653.00
1015	613-00200	*2 Inch Electrical Conduit	12,047.000	12,047.000		
			LF	0.000	0.00	
			9.50000	12,047.000		114,446.50
1020	613-00206	*2 Inch Electrical Conduit (Bored)	2,060.000	2,060.000		
			LF	0.000	0.00	
			12.00000	2,060.000		24,720.00
1025	613-00300	*3 Inch Electrical Conduit	17,888.000	17,888.000		
			LF	0.000	0.00	
			11.00000	17,888.000		196,768.00
1027	613-00306	3 In Elec Cond (Bored) Added by CO 26	0.000	0.000		
			LF	0.000	0.00	
			15.75000	0.000		0.00
1030	613-01200	*2 Inch Electrical Conduit (Plastic)	11,222.000	11,222.000		
			LF	0.000	0.00	
			9.50000	11,222.000		106,609.00
1035	613-07023	*Pull Box (24"x36"x24")	13.000	13.000		
			EACH	0.000	0.00	
			1,100.00000	13.000		14,300.00
1040	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			359,000.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 24
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1041	900-00014	Added Item (Lump Sum)/ Wiring (Special)	0.860	0.860		
			L S	0.000	0.00	
			321,142.50000	0.860		276,182.55
1045	613-32400	*Light Standard Steel (40 Foot)	15.000	15.000		
			EACH	0.000	0.00	
			2,000.00000	15.000		30,000.00
1045		MATERIAL ALLOWANCE Light Standard, Steel (40')		0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
1050	613-32650	*Light Standard Steel (65 Foot)	33.000	33.000		
			EACH	0.000	0.00	
			6,300.00000	33.000		207,900.00
1050		MATERIAL ALLOWANCE Light Standard, Steel (65')		0.000		
			EACH	0.000	0.00	
			4,918.00000	0.000		0.00
1055	613-40010	*Light Standard Foundation	15.000	15.000		
			EACH	0.000	0.00	
			1,100.00000	15.000		16,500.00
1060	613-50010	*Photoelectric Cell	2.000	1.000		
			EACH	0.000	0.00	
			690.00000	1.000		690.00
1065	613-50100	*Lighting Control Center	0.000	0.000		
			EACH	0.000	0.00	
			7,700.00000	0.000		0.00
1066	900-00007	Added Item (Each)/ Lighting Control Center (Special)	5.000	5.000		
			EACH	0.000	0.00	
			13,230.00000	5.000		66,150.00
1070	613-50210	*Temporary Lighting	1.000	1.000		
			L S	0.000	0.00	
			102,900.00000	1.000		102,900.00
1075	613-70400	*Luminaire High Pressure Sodium (400 Watt)	14.000	14.000		
			EACH	0.000	0.00	
			870.00000	14.000		12,180.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 25
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1077	613-71000	Lumin HPS (1000 W) Added by CO 26	66.000	66.000		
			EACH	0.000	0.00	
			1,512.00000	66.000		99,792.00
1080	613-72150	*Luminaire High Pressure Sodium (Wall Type) (150 Watt)	6.000	6.000		
			EACH	0.000	0.00	
			3,500.00000	6.000		21,000.00
1085	614-00011	*Sign Panel (Class I)	49.000	49.000		
			SF	0.000	0.00	
			18.00000	49.000		882.00
1090	614-00012	*Sign Panel (Class II)	468.000	468.000		
			SF	0.000	0.00	
			23.00000	468.000		10,764.00
1095	614-00013	*Sign Panel (Class III)	3,327.000	3,303.000		
			SF	0.000	0.00	
			27.00000	3,303.000		89,181.00
1100	614-00615	*Steel Sign Post (W 6x15)	31.000	31.000		
			LF	0.000	0.00	
			41.00000	31.000		1,271.00
1105	614-00818	*Steel Sign Post (W 8x18)	92.000	92.000		
			LF	0.000	0.00	
			49.00000	92.000		4,508.00
1110	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	39.000	39.000		
			EACH	0.000	0.00	
			470.00000	39.000		18,330.00
1115	614-03002	*Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			830.00000	2.000		1,660.00
1120	614-03003	*Concrete Footing (Type 3)	6.000	4.000		
			EACH	0.000	0.00	
			870.00000	4.000		3,480.00
1125	614-30110	Butterfly Structure	2.000	2.000		
			EACH	0.000	0.00	
			21,200.00000	2.000		42,400.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 26
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1130	614-32000	Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			28,400.00000	1.000		28,400.00
1135	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	7.000	7.000		
			EACH	0.000	0.00	
			29,600.00000	7.000		207,200.00
1137	900-00007	Added Item (Each)/ Monotube Overhead Sign Cant. (24" Diameter)(Spec)	1.000	1.000		
			EACH	0.000	0.00	
			31,327.50000	1.000		31,327.50
1140	614-42400	Monotube Overhead Sign Bridge (24 Inch Diameter)	3.000	3.000		
			EACH	0.000	0.00	
			63,600.00000	3.000		190,800.00
1145	614-70216	*Traffic Signal Face (8-8)	6.000	6.000		
			EACH	0.000	0.00	
			570.00000	6.000		3,420.00
1145		MATERIAL ALLOWANCE Traff. Signal Face (8-8)		0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
1150	614-70328	*Traffic Signal Face (12-8-8)	6.000	6.000		
			EACH	0.000	0.00	
			770.00000	6.000		4,620.00
1150		MATERIAL ALLOWANCE Traff. Signal Face (12-8-8)		0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
1155	614-72831	*Communications Cabinet (Type 1)	1.000	1.000		
			EACH	0.000	0.00	
			3,400.00000	1.000		3,400.00
1160	614-72832	*Communications Cabinet (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00
1165	614-72884	*Traffic Signal Vehicle Detector (Micro Wave Type)	7.000	7.000		
			EACH	0.000	0.00	
			10,400.00000	7.000		72,800.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1165		MATERIAL ALLOWANCE Traff. Vehicle Detector (Micro Wave)		0.000		
			EACH	0.000	0.00	
			8,171.42000	0.000		0.00
1170	614-72900	*Wireless Magnetometer Vehicle Detection system	5.000	3.000		
			EACH	0.000	0.00	
			8,900.00000	3.000		26,700.00
1175	614-80000	*Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
1175		MATERIAL ALLOWANCE Flashing Beacon		0.000		
			EACH	0.000	0.00	
			880.00000	0.000		0.00
1180	614-80010	*Travel Time Indicator	4.000	4.000		
			EACH	0.000	0.00	
			3,700.00000	4.000		14,800.00
1185	614-84000	*Traffic Signal Pedestal Pole Steel	8.000	6.000		
			EACH	0.000	0.00	
			2,100.00000	6.000		12,600.00
1185		MATERIAL ALLOWANCE Traff. Signal Ped. Pole (Steel)		0.000		
			EACH	0.000	0.00	
			580.00000	0.000		0.00
1190	614-87010	*Fiber Optic Cable (Single Mode) (12 Fiber)	6,100.000	5,622.000		
			LF	0.000	0.00	
			5.50000	5,622.000		30,921.00
1195	614-87020	*Optical Transceiver	8.000	8.000		
			EACH	0.000	0.00	
			2,900.00000	8.000		23,200.00
1200	614-87320	*Closed Circuit Television	3.000	3.000		
			EACH	0.000	0.00	
			3,900.00000	3.000		11,700.00
1205	614-87325	*Closed Circuit Television Pole	6.000	6.000		
			EACH	0.000	0.00	
			3,600.00000	6.000		21,600.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 28
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1210	619-10240	24 Inch Welded Steel Pipe	47.000	0.000		
			LF	0.000	0.00	
			1,900.00000	0.000		0.00
1215	619-71516	2 Inch Air and Vacuum Valve	1.000	0.000		
			EACH	0.000	0.00	
			6,800.00000	0.000		0.00
1220	619-73048	6 Inch Tangential Blow Off	1.000	0.000		
			EACH	0.000	0.00	
			6,100.00000	0.000		0.00
1225	619-76192	24 Inch Butterfly Valve	1.000	0.000		
			EACH	0.000	0.00	
			13,400.00000	0.000		0.00
1230	627-00005	*Epoxy Pavement Marking	305.950	305.950		
			GAL	0.000	0.00	
			59.00000	305.950		18,051.05
1235	627-01001	*Preformed Plastic Pavement Marking (Type I)	0.000	0.000		
			SF	0.000	0.00	
			11.00000	0.000		0.00
1240	627-02010	*Preformed Plastic Pavement Marking (Type II) (Inlaid)	23,523.000	23,523.000		
			SF	0.000	0.00	
			11.00000	23,523.000		258,753.00
1245	629-01001	Survey Monument (Type 1)	9.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
1250	629-01065	Survey Monument (Type 5S)	1.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
1255	700-70010	F/A Minor Contract Revisions	817,216.370	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1260	700-70013	F/A Concrete Pavement Incentive	458,000.000	95,818.480		
			F A	0.000	0.00	
			1.00000	95,818.480		95,818.48

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 29
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
1265	700-70018	F/A Roadway Smoothness Incentive	263,106.100	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1270	700-70082	F/A Furnish & Install Electrical Service	35,040.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1275	700-70130	F/A Repair Repair Existing ROW Fence	20,000.000	495.000		
			F A	0.000	0.00	
			1.00000	495.000		495.00
1280	700-70230	F/A Communication Lines	36,419.110	36,419.110		
			F A	0.000	0.00	
			1.00000	36,419.110		36,419.11
5005	900-00014	Added Item (Lump Sum)/ FR-4 : Storm Line "P" Modifications	1.000	1.000		
			L S	0.000	0.00	
			5,875.15000	1.000		5,875.15
5010	900-00024	Added Item (Ton)/ Remove Buried Rubble	0.000	0.000		
			TON	0.000	0.00	
			55.82000	0.000		0.00
5015	900-00012	Added Item (Foot)/ Removal of Guardrail Ty.7 (Sty CE)(Spec)	290.000	290.000		
			LF	0.000	0.00	
			64.21000	290.000		18,620.90
5020	606-00741	Gdrail Ty 7 (Sty CE) (Spec) CO 17 / FR-16	290.000	290.000		
			LF	0.000	0.00	
			202.86000	290.000		58,829.40
5025	700-70310	F/A Landscaping CDOT - Roadway Landscape Restoration	0.000	0.000		
			F A	0.000	0.00	
			5,000.00000	0.000		0.00
5026	700-70310	F/A Landscaping (Corr. Line Item 5025)	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
5030	620-00040	Liquidated Damages - Violation of Davis-Bacon & Related Acts	-210.000	-210.000		
			DOL	0.000	0.00	
			1.00000	-210.000		-210.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 30
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CDOT Roadway						
5035	900-00006	Added Item (Dollar)/ Liquidated Damages - Violations of CWHSSA	-420.000	-420.000		
		DOL		0.000	0.00	
			1.00000	-420.000		-420.00
			CAT 0201	CURRENT AMT	\$ 21,609,984.40 \$	18,681.70 \$19,028,210.13
CAT NO0202 RTD LRT Envelope						
1290	202-00019	Removal of Inlet	1.000	1.000		
		EACH		0.000	0.00	
			400.00000	1.000		400.00
1295	202-00021	Removal of Manhole	2.000	1.000		
		EACH		0.000	0.00	
			300.00000	1.000		300.00
1300	202-00035	Removal of Pipe	764.000	268.000		
		LF		0.000	0.00	
			10.00000	268.000		2,680.00
1305	210-04020	Modify Inlet	1.000	0.000		
		EACH		0.000	0.00	
			1,200.00000	0.000		0.00
1310	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
		TON		0.000	0.00	
			12.00000	0.000		0.00
1311	304-06007	ABC (CL 6)	7.000	7.000		
		CY		0.000	0.00	
			21.55000	7.000		150.85
1315	304-09014	Aggregate Base Course (Special)	4,065.040	4,065.040		
		TON		0.000	0.00	
			16.00000	4,065.040		65,040.64
1316	900-00006	Added Item (Dollar)/ Price Reduction - Overweight Trucks	-8,148.000	-10,376.000		
		DOL		0.000	0.00	
			1.00000	-10,376.000		-10,376.00
1320	506-00212	Riprap (12 Inch)	28.000	28.000		
		CY		0.000	0.00	
			84.00000	28.000		2,352.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 31
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 RTD LRT Envelope						
1325	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	1,307.000	1,273.200		
			CY	0.000	0.00	
			310.00000	1,273.200		394,692.00
1326	900-00006	Added Item (Dollar)/ Concrete Slope & Ditch Paving (Reinforced) - Low Strength	0.000	-3,255.000		
			DOL	0.000	0.00	
			1.00000	-3,255.000		-3,255.00
1330	601-03050	*Concrete Class D (Wall)	14.000	1.700		
			CY	0.000	0.00	
			240.00000	1.700		408.00
1335	602-00020	*Reinforcing Steel (Epoxy Coated)	476.000	0.000		
			LB	0.000	0.00	
			0.84000	0.000		0.00
1340	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	230.000	206.000		
			LF	0.000	0.00	
			43.00000	206.000		8,858.00
1345	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	48.000	48.000		
			LF	0.000	0.00	
			50.00000	48.000		2,400.00
1350	603-01305	30 Inch Reinforced Concrete Pipe (Complete In Place)	541.000	101.000		
			LF	0.000	0.00	
			61.00000	101.000		6,161.00
1355	604-00305	Inlet Type C (5 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
1360	604-00315	Inlet Type C (15 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,200.00000	2.000		8,400.00
1365	604-00350	Inlet Type C (Special)	12.000	12.000		
			EACH	0.000	0.00	
			4,300.00000	12.000		51,600.00
1370	604-19015	Inlet Special (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 32
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 RTD LRT Envelope						
1375	604-19025	Inlet Special (25 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,200.00000	1.000		7,200.00
1380	604-30005	Manhole Slab Base (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			1,700.00000	1.000		1,700.00
1385	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
1390	604-30015	Manhole Slab Base (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
1395	604-30020	Manhole Slab Base (20 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,600.00000	1.000		4,600.00
1400	605-00100	10 Inch Perforated Pipe Underdrain	8,073.000	7,987.000		
			LF	0.000	0.00	
			15.00000	7,987.000		119,805.00
1405	606-00720	*Guardrail Type 7 (Style CC)	3,524.000	3,524.000		
			LF	0.000	0.00	
			42.00000	3,524.000		148,008.00
1405		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
1410	606-00721	*Guardrail Type 7 (Style CC) (Special)	0.000	0.000		
			LF	0.000	0.00	
			41.00000	0.000		0.00
1410		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LF	0.000	0.00	
			2.32000	0.000		0.00
1415	606-00730	*Guardrail Type 7 (Style CD)	747.000	747.000		
			LF	0.000	0.00	
			54.00000	747.000		40,338.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 33
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 RTD LRT Envelope						
1420	607-52905	*End Post (Chain Link)	3.000	3.000		
			EACH	0.000	0.00	
			130.00000	3.000		390.00
1420		MATERIAL ALLOWANCE End Posts		0.000		
			EACH	0.000	0.00	
			70.41000	0.000		0.00
1425	607-53172	*Fence Chain Link (72 Inch)	10.000	10.000		
			LF	0.000	0.00	
			11.00000	10.000		110.00
1425		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			4.32760	0.000		0.00
1430	607-60001	*Pedestrian Gate (Special)	2.000	2.000		
			EACH	0.000	0.00	
			3,300.00000	2.000		6,600.00
1435	607-60600	*Security Gate	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
1440	608-00006	*Concrete Sidewalk (6 Inch)	213.000	200.000		
			SY	0.000	0.00	
			25.00000	200.000		5,000.00
1445	613-00408	*4 Inch Electrical Conduit (Bored)	550.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1450	621-00650	Pedestrian Stair Structure	1.000	0.750		
			L S	0.000	0.00	
			73,300.00000	0.750		54,975.00
1455	652-00000	Fire Protection Systems	1.000	0.750		
			L S	0.000	0.00	
			30,600.00000	0.750		22,950.00
1460	670-00000	*Electrical Systems	1.000	0.000		
			L S	0.000	0.00	
			330,700.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 34
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 RTD LRT Envelope						
1461	670-00000	Electrical Syst (Spec)(Rev. FR-3)	0.800	0.800		
		L S		0.000	0.00	
			316,406.00000	0.800		253,124.80
1462	900-00014	Added Item (Lump Sum)/ Elect. Syst.(Spec)(Rev. FR-11 & FR-20)	0.000	0.000		
		L S		0.000	0.00	
			34,045.65000	0.000		0.00
1465	700-70010	F/A Minor Contract Revisions	434,135.700	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
1470	700-70082	F/A Furnish & Install Electrical Service	5,040.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
1475	700-70230	F/A Communication Lines	80,259.350	80,259.350		
		F A		0.000	0.00	
			1.00000	80,259.350		80,259.35
4000	203-00100	Muck Excav - RTD LRT Envelope	0.000	0.000		
		CY		0.000	0.00	
			12.00000	0.000		0.00
4025	900-00014	Added Item (Lump Sum)/ TPSS Costs Incurred by SEMA	1.000	1.000		
		L S		0.000	0.00	
			108,382.40000	1.000		108,382.40
			CAT 0202	CURRENT AMT	\$ 2,265,064.58	\$ 0.00
						\$ 1,396,454.04
CAT NO0300 CDOT Ground Nailed Wall at Jewell and Ramp L						
1480	420-00102	Geotextile (Erosion Control) (Class 1)	263.000	241.000		
		SY		0.000	0.00	
			3.40000	241.000		819.40
1485	504-06100	*Ground Nailed Wall	17,110.000	17,110.000		
		SF		0.000	0.00	
			24.00000	17,110.000		410,640.00
1490	506-00206	Riprap (6 Inch)	83.000	80.000		
		CY		0.000	0.00	
			46.00000	80.000		3,680.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 35
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 CDOT Ground Nailed Wall at Jewell and Ramp L						
1495	601-03050	*Concrete Class D (Wall)	654.000	654.000		
			CY	0.000	0.00	
			240.00000	654.000		156,960.00
1500	601-40400	*Structural Concrete Stain	2,451.000	2,451.000		
			SY	0.000	0.00	
			7.00000	2,451.000		17,157.00
1505	602-00020	*Reinforcing Steel (Epoxy Coated)	62,410.000	62,410.000		
			LB	0.000	0.00	
			0.84000	62,410.000		52,424.40
1510	604-19000	Inlet Special	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
1515	607-53148	*Fence Chain Link (48 Inch)	1,390.000	1,390.000		
			LF	0.000	0.00	
			20.00000	1,390.000		27,800.00
1515		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			6.08930	0.000		0.00
1520	609-24000	*Gutter Type 2 (Special)	1,916.000	1,916.000		
			LF	0.000	0.00	
			11.00000	1,916.000		21,076.00
5000	900-00006	Added Item (Dollar)/ Ground Nailed Wall Redesign	0.000	-11,880.690		
			DOL	0.000	0.00	
			1.00000	-11,880.690		-11,880.69
			CAT 0300	CURRENT AMT \$	697,169.60 \$	0.00 \$ 685,076.11
CAT NO0301 CDOT Sound Barrier Wall / Alameda Str Finish						
1525	601-40400	*Structural Concrete Stain	7,749.000	7,749.000		
			SY	0.000	0.00	
			7.00000	7,749.000		54,243.00
1530	601-40900	*Paint Existing Structure	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 36
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 CDOT Sound Barrier Wall / Alameda Str Finish						
1535	607-15000	*Fence Concrete (Sound Barrier)	18,600.000	18,600.000		
			SF	0.000	0.00	
			38.00000	18,600.000		706,800.00
1535 MATERIAL ALLOWANCE SOUNDWALL PRECAST PANELS						
			SF	0.000	0.00	
			12.05000	0.000		0.00
			CAT 0301	CURRENT AMT \$	767,543.00 \$	0.00 \$ 767,543.00
CAT NO0302 RTD Yale Bridge Structure						
1540	202-00200	Removal of Sidewalk	662.000	662.000		
			SY	0.000	0.00	
			6.00000	662.000		3,972.00
1545	202-00203	Removal of Curb and Gutter	1,209.000	1,209.000		
			LF	0.000	0.00	
			4.10000	1,209.000		4,956.90
1550	202-00220	*Removal of Asphalt Mat	4,008.000	4,008.000		
			SY	0.000	0.00	
			4.40000	4,008.000		17,635.20
1555	202-00400	*Removal of Bridge	1.000	1.000		
			EACH	0.000	0.00	
			131,300.00000	1.000		131,300.00
1560	202-00401	*Removal of Bridge (Special)	1.000	1.000		
			EACH	0.000	0.00	
			46,900.00000	1.000		46,900.00
1565	202-00821	*Removal of Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			52.00000	5.000		260.00
1570	202-00895	Removal of Impact Attenuator	2.000	2.000		
			EACH	0.000	0.00	
			780.00000	2.000		1,560.00
1575	202-01130	*Removal of Guardrail Type 3	269.000	269.000		
			LF	0.000	0.00	
			2.30000	269.000		618.70

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 37
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RTD Yale Bridge Structure						
1580	206-00000	Structure Excavation	4,456.000	4,456.000		
			CY	0.000	0.00	
			11.00000	4,456.000		49,016.00
1585	206-00100	Structure Backfill (Class 1)	1,157.000	1,157.000		
			CY	0.000	0.00	
			17.00000	1,157.000		19,669.00
1590	206-00200	Structure Backfill (Class 2)	1,287.000	1,287.000		
			CY	0.000	0.00	
			6.00000	1,287.000		7,722.00
1595	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
1600	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			19,000.00000	1.000		19,000.00
1605	210-00815	*Reset Sign Panel	5.000	5.000		
			EACH	0.000	0.00	
			52.00000	5.000		260.00
1610	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			560.00000	1.000		560.00
1615	210-04050	Adjust Valve Box	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
1620	304-06000	Aggregate Base Course (Class 6)	0.000	0.000		
			TON	0.000	0.00	
			12.00000	0.000		0.00
1621	304-06007	ABC (CL 6)	977.000	977.000		
			CY	0.000	0.00	
			21.55000	977.000		21,054.35
1625	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 38
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RTD Yale Bridge Structure						
1630	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	1,398.700	1,398.700		
			TON	0.000	0.00	
			57.00000	1,398.700		79,725.90
1631	900-00006	Added Item (Dollar)/ Price Reduction - HMA (Gr.S)(100)(PG 64-22)	-1,817.750	-1,817.750		
			DOL	0.000	0.00	
			1.00000	-1,817.750		-1,817.75
1635	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	593.840	593.840		
			TON	0.000	0.00	
			77.00000	593.840		45,725.68
1640	411-10255	*Emulsified Asphalt (Slow-Setting)	0.000	0.000		
			GAL	0.000	0.00	
			2.30000	0.000		0.00
1645	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	224.000	224.000		
			SY	0.000	0.00	
			67.00000	224.000		15,008.00
1650	412-00800	*Concrete Pavement (8 Inch)	7.000	7.000		
			SY	0.000	0.00	
			69.00000	7.000		483.00
1655	503-00016	*Drilled Caisson (16 Inch)	64.000	64.000		
			LF	0.000	0.00	
			78.00000	64.000		4,992.00
1660	503-00018	*Drilled Caisson (18 Inch)	4.000	4.000		
			LF	0.000	0.00	
			230.00000	4.000		920.00
1665	503-00042	*Drilled Caisson (42 Inch)	969.000	969.000		
			LF	0.000	0.00	
			210.00000	969.000		203,490.00
1670	503-00054	*Drilled Caisson (54 Inch)	80.000	80.000		
			LF	0.000	0.00	
			280.00000	80.000		22,400.00
1675	507-00100	*Concrete Slope and Ditch Paving (Reinforced)	33.000	33.000		
			CY	0.000	0.00	
			310.00000	33.000		10,230.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 39
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RTD Yale Bridge Structure						
1680	512-00101	Bearing Device (Type I)	14.000	14.000		
			EACH	0.000	0.00	
			910.00000	14.000		12,740.00
1685	513-00690	Bridge Drain (Special)	4.000	4.000		
			EACH	0.000	0.00	
			5,100.00000	4.000		20,400.00
1690	514-00000	Pipe Railing	89.000	89.000		
			LF	0.000	0.00	
			100.00000	89.000		8,900.00
1695	515-00400	*Concrete Sealer	2,313.000	2,313.000		
			SY	0.000	0.00	
			5.50000	2,313.000		12,721.50
1700	518-01004	Bridge Expansion Device (0-4 Inch)	186.000	186.000		
			LF	0.000	0.00	
			190.00000	186.000		35,340.00
1705	601-03040	*Concrete Class D (Bridge)	1,590.000	1,590.000		
			CY	0.000	0.00	
			450.00000	1,590.000		715,500.00
1706	900-00006	Added Item (Dollar)/ PRICE REDUCTION - CONCRETE CLASS D (BRIDGE)	-900.000	-900.000		
			DOL	0.000	0.00	
			1.00000	-900.000		-900.00
1710	601-40250	*Bridge Deck Finish (Sawed Grooves)	2,212.000	2,212.000		
			SY	0.000	0.00	
			3.90000	2,212.000		8,626.80
1715	601-40400	*Structural Concrete Stain	2,569.000	2,569.000		
			SY	0.000	0.00	
			7.00000	2,569.000		17,983.00
1720	602-00000	*Reinforcing Steel	28,262.000	28,262.000		
			LB	0.000	0.00	
			0.70000	28,262.000		19,783.40
1725	602-00020	*Reinforcing Steel (Epoxy Coated)	277,139.000	277,139.000		
			LB	0.000	0.00	
			0.84000	277,139.000		232,796.76

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 40
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RTD Yale Bridge Structure						
1730	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	13.000	13.000		
			LF	0.000	0.00	
			14.00000	13.000		182.00
1735	606-00710	*Guardrail Type 7 (Style CA)	13.000	13.000		
			LF	0.000	0.00	
			41.00000	13.000		533.00
1740	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
1745	606-02003	*End Anchorage (Nonflared)	1.000	1.000		
			EACH	0.000	0.00	
			1,900.00000	1.000		1,900.00
1750	606-10700	*Bridge Rail Type 7	653.000	653.000		
			LF	0.000	0.00	
			84.00000	653.000		54,852.00
1755	607-53172	*Fence Chain Link (72 Inch)	45.000	23.000		
			LF	0.000	0.00	
			11.00000	23.000		253.00
1755		MATERIAL ALLOWANCE Fence Materials		22.001		
			LF	0.000	0.00	
			4.32760	22.001		95.21
1760	607-53173	*Fence Chain Link (Special) (72 Inch)	612.000	612.000		
			LF	0.000	0.00	
			35.00000	612.000		21,420.00
1765	608-00005	*Concrete Sidewalk (Special)	185.000	185.000		
			SY	0.000	0.00	
			84.00000	185.000		15,540.00
1770	608-00006	*Concrete Sidewalk (6 Inch)	239.000	239.000		
			SY	0.000	0.00	
			25.00000	239.000		5,975.00
1775	609-21020	*Curb and Gutter Type 2 (Section II-B)	1,080.000	1,080.000		
			LF	0.000	0.00	
			14.00000	1,080.000		15,120.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 41
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 RTD Yale Bridge Structure						
1780	613-00075	*3/4 Inch Electrical Conduit	474.000	474.000		
			LF	0.000	0.00	
			8.00000	474.000		3,792.00
1785	613-00200	*2 Inch Electrical Conduit	1,222.000	825.000		
			LF	0.000	0.00	
			9.50000	825.000		7,837.50
1790	613-00402	*4 Inch Electrical Conduit (Install Only)	2,164.000	2,164.000		
			LF	0.000	0.00	
			8.50000	2,164.000		18,394.00
1795	613-00602	*6 Inch Electrical Conduit (Install Only)	715.000	715.000		
			LF	0.000	0.00	
			10.00000	715.000		7,150.00
1800	614-00216	*Steel Sign Post (2x2 Inch Tubing)	12.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
1805	614-85001	Impact Attenuator	1.000	1.000		
			EACH	0.000	0.00	
			11,900.00000	1.000		11,900.00
1810	614-86749	*Weather Monitoring System (Install Only)	1.000	1.000		
			L S	0.000	0.00	
			9,200.00000	1.000		9,200.00
1815	618-10060	Precast Concrete U Girder (U60)(Pre-Tensioned)	1,890.000	1,890.000		
			LF	0.000	0.00	
			390.00000	1,890.000		737,100.00
1815		MATERIAL ALLOWANCE Precast Concrete U-Girder(U60) (Pre-Tensioned)		0.000		
			LF	0.000	0.00	
			287.00000	0.000		0.00
1820	627-00005	*Epoxy Pavement Marking	27.000	27.000		
			GAL	0.000	0.00	
			59.00000	27.000		1,593.00
1825	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	224.000	224.000		
			SF	0.000	0.00	
			15.00000	224.000		3,360.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 42
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 RTD Yale Bridge Structure							
1830	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	0.000	0.000			
		SF		0.000	0.00		
			10.00000	0.000		0.00	
1835	641-10000	*Shotcrete	65.000	65.000			
		SY		0.000	0.00		
			91.00000	65.000		5,915.00	
1840	700-70012	F/A Asphalt Pavement Incentive	-7,492.570	-7,492.570			
		F A		0.000	0.00		
			1.00000	-7,492.570		-7,492.57	
1845	700-70014	F/A Incentive Early Completion	150,000.000	150,000.000			
		F A		0.000	0.00		
			1.00000	150,000.000		150,000.00	
1850	700-70018	F/A Roadway Smoothness Incentive	6,193.900	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
1855	700-70019	F/A Asphalt Cement Cost Adjustment	-1,815.380	-1,815.380			
		F A		0.000	0.00		
			1.00000	-1,815.380		-1,815.38	
4005	203-00100	Muck Excav - RTD Yale Ave.	99.000	99.000			
		CY		0.000	0.00		
			12.00000	99.000		1,188.00	
4010	700-70310	F/A Landscaping RTD-Yale Ave. Landscape Restoration	0.000	0.000			
		F A		0.000	0.00		
			1.00000	0.000		0.00	
4015	614-00011	Sign Panel (CL I) RTD - Yale Ave.	0.000	0.000			
		SF		0.000	0.00		
			18.00000	0.000		0.00	
			CAT 0302	CURRENT AMT	\$ 2,885,396.39	\$ 0.00	\$ 2,875,224.20
CAT NO0303 RTD Median Structure							
1860	206-00000	Structure Excavation	68.000	68.000			
		CY		0.000	0.00		
			11.00000	68.000		748.00	

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 43
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RTD Median Structure						
1865	206-00200	Structure Backfill (Class 2)	82.000	82.000		
			CY	0.000	0.00	
			6.00000	82.000		492.00
1870	503-00024	*Drilled Caisson (24 Inch)	425.800	425.800		
			LF	0.000	0.00	
			77.00000	425.800		32,786.60
1875	503-00096	*Drilled Caisson (96 Inch)	0.000	0.000		
			LF	0.000	0.00	
			740.00000	0.000		0.00
1876	900-00012	Added Item (Foot)/ Drilled Caisson (96 Inch)(Spec)	465.300	465.300		
			LF	0.000	0.00	
			942.74000	465.300		438,656.92
1880	512-00101	Bearing Device (Type I)	78.000	78.000		
			EACH	0.000	0.00	
			910.00000	78.000		70,980.00
1880		MATERIAL ALLOWANCE Bearing Device Type 1		0.000		
			EACH	0.000	0.00	
			702.70000	0.000		0.00
1885	513-00690	Bridge Drain (Special)	4.000	4.000		
			EACH	0.000	0.00	
			5,100.00000	4.000		20,400.00
1890	518-01004	Bridge Expansion Device (0-4 Inch)	64.000	64.000		
			LF	0.000	0.00	
			190.00000	64.000		12,160.00
1895	601-03040	*Concrete Class D (Bridge)	2,228.000	2,228.000		
			CY	0.000	0.00	
			450.00000	2,228.000		1,002,600.00
1900	601-05050	*Concrete Class S50	523.000	523.000		
			CY	0.000	0.00	
			460.00000	523.000		240,580.00
1901	900-00006	Added Item (Dollar)/ Price Reduction: Conc. Cl. S50 - Low Compressive Strength	-14,720.000	-18,192.080		
			DOL	0.000	0.00	
			1.00000	-18,192.080		-18,192.08

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 44
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RTD Median Structure						
1905	601-40400	*Structural Concrete Stain	12,332.000	12,332.000		
			SY	0.000	0.00	
			7.00000	12,332.000		86,324.00
1910	602-00020	*Reinforcing Steel (Epoxy Coated)	678,726.000	678,726.000		
			LB	0.000	0.00	
			0.84000	678,726.000		570,129.84
1915	607-53137	*Fence Chain Link (Special) (36 Inch)	2,268.000	2,268.000		
			LF	0.000	0.00	
			24.00000	2,268.000		54,432.00
1915		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			8.72250	0.000		0.00
1915		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			3.39890	0.000		0.00
1920	613-00075	*3/4 Inch Electrical Conduit	380.000	195.000		
			LF	0.000	0.00	
			8.00000	195.000		1,560.00
1925	613-00400	*4 Inch Electrical Conduit	3,401.000	2,598.000		
			LF	0.000	0.00	
			13.00000	2,598.000		33,774.00
1930	618-00002	*Prestressing Steel Strand	3,408.000	3,408.000		
			MKFT	0.000	0.00	
			46.00000	3,408.000		156,768.00
1935	618-00172	Prestressed Concrete I (BT72)	4,850.000	4,850.000		
			LF	0.000	0.00	
			170.00000	4,850.000		824,500.00
1935		MATERIAL ALLOWANCE Prestressed Concrete (BT72)		0.000		
			LF	0.000	0.00	
			118.00000	0.000		0.00
1935		MATERIAL ALLOWANCE Prestressed Concrete (BT72)		0.000		
			LF	0.000	0.00	
			118.00000	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 45
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 RTD Median Structure						
4020	620-00045	Liquidated Damages - Missed LRT Bridge Milestone	0.000	0.000		
		DAY		0.000	0.00	
			16,500.00000	0.000		0.00
			CAT 0303	CURRENT AMT \$ 3,544,090.36 \$	0.00 \$	3,528,699.28
CAT NO0304 RTD Retaining and Sound Walls						
1940	202-00495	Removal of Portions of Present Structure	0.000	0.000		
		L S		0.000	0.00	
			8,700.00000	0.000		0.00
1945	206-00000	Structure Excavation	6,987.500	6,987.500		
		CY		0.000	0.00	
			11.00000	6,987.500		76,862.50
1950	206-00100	Structure Backfill (Class 1)	15,614.000	15,614.000		
		CY		0.000	0.00	
			17.00000	15,614.000		265,438.00
1955	206-00360	Mechanical Reinforcement of Soil	11,244.000	11,244.000		
		CY		0.000	0.00	
			4.80000	11,244.000		53,971.20
1960	420-00000	Geomembrane	2,884.000	2,884.000		
		SY		0.000	0.00	
			6.50000	2,884.000		18,746.00
1960		MATERIAL ALLOWANCE Geomembrane		0.000		
		SY		0.000	0.00	
			2.79000	0.000		0.00
1965	503-00024	*Drilled Caisson (24 Inch)	8,942.000	8,942.000		
		LF		0.000	0.00	
			77.00000	8,942.000		688,534.00
1970	503-00030	*Drilled Caisson (30 Inch)	3,466.000	3,466.000		
		LF		0.000	0.00	
			120.00000	3,466.000		415,920.00
1975	503-00036	*Drilled Caisson (36 Inch)	4,788.000	4,751.000		
		LF		0.000	0.00	
			180.00000	4,751.000		855,180.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 46
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RTD Retaining and Sound Walls						
1980	504-04420	*Precast Panel Facing	29,088.000	29,088.000		
			SF	0.000	0.00	
			27.00000	29,088.000		785,376.00
1980		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			10.14000	0.000		0.00
1980		MATERIAL ALLOWANCE Precast Panel Facing		0.000		
			SF	0.000	0.00	
			10.14000	0.000		0.00
1980		MATERIAL ALLOWANCE Connection Hardware		0.000		
			SF	0.000	0.00	
			2.74800	0.000		0.00
1985	504-04440	*Facing (Special)	22,158.000	22,158.000		
			SF	0.000	0.00	
			19.00000	22,158.000		421,002.00
1985		MATERIAL ALLOWANCE MSE WALL PRECAST PANELS		0.000		
			SF	0.000	0.00	
			3.20230	0.000		0.00
1985		MATERIAL ALLOWANCE MSE Wall Precast Panels		0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
1985		MATERIAL ALLOWANCE MSE Wall Precast Panels		0.000		
			SF	0.000	0.00	
			5.50000	0.000		0.00
1985		MATERIAL ALLOWANCE Panel Tie-Back Straps		0.000		
			SF	0.000	0.00	
			4.38000	0.000		0.00
1990	509-00001	Structural Steel (Galvanized)	30,550.000	15,270.000		
			LB	0.000	0.00	
			2.40000	15,270.000		36,648.00
1995	601-03050	*Concrete Class D (Wall)	880.400	880.400		
			CY	0.000	0.00	
			240.00000	880.400		211,296.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 47
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RTD Retaining and Sound Walls						
2000	601-40400	*Structural Concrete Stain	8,269.000	8,269.000		
			SY	0.000	0.00	
			7.00000	8,269.000		57,883.00
2005	602-00020	*Reinforcing Steel (Epoxy Coated)	80,834.000	80,834.000		
			LB	0.000	0.00	
			0.84000	80,834.000		67,900.56
2010	603-36036	Place 36 Inch Corrugated Steel Pipe	60.000	60.000		
			LF	0.000	0.00	
			74.00000	60.000		4,440.00
2015	605-83002	Geocomposite Drain with Pipe	3,066.000	3,065.000		
			SY	0.000	0.00	
			6.50000	3,065.000		19,922.50
2020	607-13000	*Fence Masonry (Sound Barrier)	0.000	0.000		
			SF	0.000	0.00	
			28.00000	0.000		0.00
2025	607-53137	*Fence Chain Link (Special) (36 Inch)	1,176.000	1,176.000		
			LF	0.000	0.00	
			24.00000	1,176.000		28,224.00
2025		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			8.72250	0.000		0.00
2025		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			3.39890	0.000		0.00
2030	607-53161	*Fence Chain Link (Special) (60 Inch)	2,868.000	2,868.000		
			LF	0.000	0.00	
			29.00000	2,868.000		83,172.00
2030		MATERIAL ALLOWANCE Fence Materials		0.000		
			LF	0.000	0.00	
			12.63960	0.000		0.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0034

Page 48
 ESTIMATE RUN 03/05/2015
 10:24:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 RTD Retaining and Sound Walls						
2035	641-10000	*Shotcrete	1,130.000	1,130.000		
			SY	0.000	0.00	
			91.00000	1,130.000		102,830.00
			CAT 0304	CURRENT AMT \$ 4,236,684.26 \$	0.00 \$	4,193,345.76
CAT NO0305 RTD Ballast Walls						
2040	206-00000	Structure Excavation	3,308.000	3,308.000		
			CY	0.000	0.00	
			11.00000	3,308.000		36,388.00
2045	206-00100	Structure Backfill (Class 1)	1,418.000	1,418.000		
			CY	0.000	0.00	
			17.00000	1,418.000		24,106.00
2050	412-01265	*Concrete Pavement (12-1/2 Inch)(Reinforced)	4,442.000	4,432.000		
			SY	0.000	0.00	
			94.00000	4,432.000		416,608.00
2050		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			SY	0.000	0.00	
			15.77000	0.000		0.00
2055	601-03050	*Concrete Class D (Wall)	1,977.000	1,977.000		
			CY	0.000	0.00	
			240.00000	1,977.000		474,480.00
2060	602-00020	*Reinforcing Steel (Epoxy Coated)	182,210.000	182,210.000		
			LB	0.000	0.00	
			0.84000	182,210.000		153,056.40
2065	605-83002	Geocomposite Drain with Pipe	225.000	225.000		
			SY	0.000	0.00	
			6.50000	225.000		1,462.50
2070	606-00705	*Guardrail Type 7 (Special)	369.000	330.000		
			LF	0.000	0.00	
			66.00000	330.000		21,780.00
2075	606-10705	*Bridge Rail Type 7 (Special)	2,747.000	2,708.000		
			LF	0.000	0.00	
			62.00000	2,708.000		167,896.00

CONTID: C17083
 PCN: 17083-BID
 PROJECT: IM 2254-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0034

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 RTD Ballast Walls							
2075		MATERIAL ALLOWANCE Reinforcing Steel		0.000			
			LF	0.000	0.00		
			10.64000	0.000		0.00	
2080	607-53137	*Fence Chain Link (Special) (36 Inch)	424.000	264.000			
			LF	0.000	0.00		
			24.00000	264.000		6,336.00	
2080		MATERIAL ALLOWANCE Fence Materials		160.000			
			LF	0.000	0.00		
			8.72250	160.000		1,395.60	
2080		MATERIAL ALLOWANCE Fence Materials		159.999			
			LF	0.000	0.00		
			3.39890	159.999		543.82	
2085	607-53161	*Fence Chain Link (Special) (60 Inch)	3,628.000	2,937.000			
			LF	0.000	0.00		
			29.00000	2,937.000		85,173.00	
2085		MATERIAL ALLOWANCE Fence Materials		691.000			
			LF	0.000	0.00		
			12.63960	691.000		8,733.96	
			CAT 0305	CURRENT AMT	\$ 1,417,096.90	\$ 0.00	\$ 1,397,959.28
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
2090	620-00005	Field Office (Special)	1.000	1.000			
			EACH	0.000	0.00		
			186,400.00000	1.000		186,400.00	
2095	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			41,400.00000	1.000		41,400.00	
2100	620-00020	Sanitary Facility	5.000	5.000			
			EACH	0.000	0.00		
			2,900.00000	5.000		14,500.00	
2200	620-00045	Liquidated Damages Elapse of Contract Time	0.000	-109.000			
			DAY	4.000	55,200.00		
			13,800.00000	-105.000		-1,449,000.00	
			CAT 0400	CURRENT AMT	\$ 242,300.00	\$ 55,200.00	\$ -1,206,700.00
PROJECT TOTAL			CURRENT AMT	\$ 49,484,384.49	\$ 79,667.20	\$ 40,824,443.33	