

ESTIMATE SUMMARY

04:52:07

CONTID: C17118

ESTIMATE NO: 0005 FINL

SPEC YR: 2005

PCN: 17118-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 40.0 DAYS

TIME ALLOW:

40 WORK DAYS

US34@CR 49 INTERSECTION SIGNAL

PERCENT TIME: 100.00

ORIG TIME ALLOW:

40 WORK DAYS

PROJECT NO: ES40342-050

US34@CR 49 INTERSECTION SIGNAL

NAME OF ROAD: 034A

PROJECT COUNTIES: WELD, REGION 4

CONTRACTOR:

DKS ENTERPRISES INC.

PAY PERIOD ENDING 04/15/2010

DATE TIME STARTED 08/08/2009

250 N. MAIN ST.

DATE LET 07/02/2009

DATE WORK BEGAN

DATE AWARDED 07/09/2009

DATE TIME STOPPED 03/23/2010

DATE CONTRACT EXECUTED 08/03/2009

DATE ACCEPTED 03/23/2010

BRIGHTON CO 80601 720/685-0041

DATE NOTICE TO PROCEED 08/08/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 313,344.82	PARTICIPATING	\$ 313,344.84	\$ 0.00
AWARD PROJECT AMT:	\$ 296,276.45	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	313,344.84	0.00
FUNDS AVAILABLE:	\$ -0.02	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	313,344.84	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	4,444.15
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	313,344.84	4,444.15
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	313,344.84	4,444.15
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 4,444.15

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 04/15/2010

04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00250	*REMOVAL OF PAVEMENT MARKING	309.000	309.000		
			SF	0.000	0.00	
			1.88000	309.000		580.92
0010	202-00700	REMOVAL OF LIGHT STANDARD	1.000	1.000		
			EACH	0.000	0.00	
			350.00000	1.000		350.00
0015	202-00810	REMOVAL OF GROUND SIGN	4.000	4.000		
			EACH	0.000	0.00	
			50.00000	4.000		200.00
0016	203-00061	*EMBANKMENT MATERIAL (COMPLETE IN PLACE) ADDED BY MCR #1 LINE #1	60.000	60.000		
			TON	0.000	0.00	
			42.50000	60.000		2,550.00
0020	203-01597	*POTHOLING	10.000	10.000		
			HOURL	0.000	0.00	
			130.00000	10.000		1,300.00
0025	208-00002	EROSION LOG (12 INCH)	220.000	220.000		
			LF	0.000	0.00	
			3.00000	220.000		660.00
0030	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			250.00000	1.000		250.00
0035	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR) DELETED FM 105	0.000	0.000		
			HOURL	0.000	0.00	
			65.00000	0.000		0.00
0040	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) DELETED FM 105	0.000	0.000		
			HOURL	0.000	0.00	
			85.00000	0.000		0.00
0045	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	86.860	86.860		
			TON	0.000	0.00	
			135.00000	86.860		11,726.10
0050	503-00036	*DRILLED CAISSON (36 INCH)	20.000	20.000		
			LF	0.000	0.00	
			365.00000	20.000		7,300.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3
 ESTIMATE RUN 04/15/2010
 04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	503-00048	*DRILLED CAISSON (48 INCH)	74.000	74.000		
			LF	0.000	0.00	
			372.00000	74.000		27,528.00
0060	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	560.000	560.000		
			LF	0.000	0.00	
			6.00000	560.000		3,360.00
0065	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	888.000	888.000		
			LF	0.000	0.00	
			7.00000	888.000		6,216.00
0070	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,999.000	1,999.000		
			LF	0.000	0.00	
			6.00000	1,999.000		11,994.00
0075	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	242.000	242.000		
			LF	0.000	0.00	
			7.50000	242.000		1,815.00
0080	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			5,915.00000	1.000		5,915.00
0085	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	4.000		
			EACH	0.000	0.00	
			400.00000	4.000		1,600.00
0090	614-00011	SIGN PANEL (CLASS I)	70.000	70.000		
			SF	0.000	0.00	
			13.00000	70.000		910.00
0095	614-00012	SIGN PANEL (CLASS II)	23.000	23.000		
			SF	0.000	0.00	
			17.10000	23.000		393.30
0100	614-01512	STEEL SIGN SUPPORT (2-INCH ROUND)(POST) DELETED FM 105	0.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0105	614-01522	STEEL SIGN SUPPORT (2-INCH ROUND)(SOCKET) DELETED FM 105	0.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4
 ESTIMATE RUN 04/15/2010
 04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)(POST)	36.000	36.000		
			LF	0.000	0.00	
			28.00000	36.000		1,008.00
0115	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80)(SLIPBASE)	3.000	3.000		
			EACH	0.000	0.00	
			201.00000	3.000		603.00
0120	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	13.000	13.000		
			EACH	0.000	0.00	
			575.00000	13.000		7,475.00
0125	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			893.00000	2.000		1,786.00
0130	614-72765	TRAFFIC SIGNAL (24 INCH X 24 INCH BLANKOUT LED SIGN)	1.000	1.000		
			EACH	0.000	0.00	
			2,940.00000	1.000		2,940.00
0135	614-72866	FIRE PREEMPTION UNIT AND TIMER	2.000	2.000		
			EACH	0.000	0.00	
			2,442.00000	2.000		4,884.00
0140	614-72886	INTERSECTION DETECTION SYSTEM (CAMERA)	4.000	4.000		
			EACH	0.000	0.00	
			5,470.00000	4.000		21,880.00
0141	614-72889	TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE) ADDED BY MCR #1 LINE #2	4.000	4.000		
			EACH	0.000	0.00	
			1,250.00000	4.000		5,000.00
0145	614-80000	FLASHING BEACON	2.000	2.000		
			EACH	0.000	0.00	
			1,430.00000	2.000		2,860.00
0150	614-81140	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			11,675.00000	1.000		11,675.00
0150		MATERIAL ALLOWANCE 40' MAST ARM		0.000		
			EACH	0.000	0.00	
			9,150.00000	0.000		0.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5
 ESTIMATE RUN 04/15/2010
 04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0155	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			12,710.00000	1.000		12,710.00
0155		MATERIAL ALLOWANCE 55' MAST ARM		0.000		
			EACH	0.000	0.00	
			9,850.00000	0.000		0.00
0160	614-81160	TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			18,100.00000	1.000		18,100.00
0160		MATERIAL ALLOWANCE 60' MAST ARM		0.000		
			EACH	0.000	0.00	
			14,300.00000	0.000		0.00
0165	614-81165	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			18,440.00000	1.000		18,440.00
0165		MATERIAL ALLOWANCE 65' MAST ARM		0.000		
			EACH	0.000	0.00	
			14,420.00000	0.000		0.00
0170	614-86105	TELEMETRY (FIELD)	1.000	1.000		
			EACH	0.000	0.00	
			2,475.00000	1.000		2,475.00
0175	614-86246	CONTROLLER (TYPE 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			15,410.00000	1.000		15,410.00
0180	614-86800	UNINTERRUPTED POWER SUPPLY	1.000	1.000		
			EACH	0.000	0.00	
			5,726.00000	1.000		5,726.00
0185	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			7,500.00000	1.000		7,500.00
0186	626-00100	*MOBILIZATION (WITHOUT AUTOPAY) ADDED BY MCR #1 LINE #1	1.000	1.000		
			L S	0.000	0.00	
			700.00000	1.000		700.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6
 ESTIMATE RUN 04/15/2010
 04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0190	627-00011	PAVEMENT MARKING PAINT (WATERBORNE)	2.000	2.000		
			GAL	0.000	0.00	
			160.00000	2.000		320.00
0195	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	169.000	169.000		
			SF	0.000	0.00	
			11.00000	169.000		1,859.00
0200	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	192.000	192.000		
			SF	0.000	0.00	
			10.00000	192.000		1,920.00
0205	630-00000	*FLAGGING	584.000	584.000		
			HOUR	0.000	0.00	
			24.25000	584.000		14,162.00
0210	630-00007	*TRAFFIC CONTROL INSPECTION	55.000	55.000		
			DAY	0.000	0.00	
			79.00000	55.000		4,345.00
0215	630-00012	*TRAFFIC CONTROL MANAGEMENT	35.000	35.000		
			DAY	0.000	0.00	
			498.00000	35.000		17,430.00
0220	630-00015	*UNIFORMED TRAFFIC CONTROL COORDINATION DELETED FM 105	0.000	0.000		
			HOUR	0.000	0.00	
			26.25000	0.000		0.00
0225	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	4.000	4.000		
			EACH	0.000	0.00	
			42.00000	4.000		168.00
0230	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	29.000	29.000		
			EACH	0.000	0.00	
			73.50000	29.000		2,131.50
0235	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	140.000	140.000		
			SF	0.000	0.00	
			21.00000	140.000		2,940.00
0240	630-80355	*PORTABLE MESSAGE SIGN PANEL	3.000	3.000		
			EACH	0.000	0.00	
			3,140.00000	3.000		9,420.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7
 ESTIMATE RUN 04/15/2010
 04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	2.000		
			EACH	0.000	0.00	
			785.00000	2.000		1,570.00
0250	630-80360	*DRUM CHANNELIZING DEVICE	37.000	37.000		
			EACH	0.000	0.00	
			32.00000	37.000		1,184.00
0255	630-80380	*TRAFFIC CONE	100.000	100.000		
			EACH	0.000	0.00	
			5.25000	100.000		525.00
0260	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	2.000		
			EACH	0.000	0.00	
			15,700.00000	2.000		31,400.00
0261	900-00006	ADDED ITEM (DOLLAR)/ PRICE REDUCTION - WORK TIME VIOLATION	-2,250.000	-2,250.000		
			DOL	0.000	0.00	
			1.00000	-2,250.000		-2,250.00
0265	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0270	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0275	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0280	700-70022	F/A OJT COLORADO TRAINING PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0285	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0290	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17118
 PCN: 17118-BID
 PROJECT: ES40342-050

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 04/15/2010

ESTIMATE NO: 0005

04:52:07

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	700-70380	F/A EROSION CONTROL	0.000	0.000		
		F A		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	312,944.82 \$	0.00 \$ 312,944.82
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0305	620-00020	SANITARY FACILITY	1.000	1.000		
		EACH		0.000	0.00	
			400.00000	1.000		400.00
			CAT 0400	CURRENT AMT \$	400.00 \$	0.00 \$ 400.00
			PROJECT TOTAL	CURRENT AMT \$	313,344.82 \$	0.00 \$ 313,344.82