

ESTIMATE SUMMARY

08:31:17

CONTID: C17168

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17168-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 10.0 DAYS

TIME ALLOW:

151 WORK DAYS

SH2:ALAMEDA TO MLK RESURF

PERCENT TIME: 6.62

ORIG TIME ALLOW:

151 WORK DAYS

PROJECT NO: NHC010-100

SH2:ALAMEDA TO MLK RESURF

NAME OF ROAD: 002A

PROJECT COUNTIES: DENVER

CONTRACTOR:

LAFARGE NORTH AMERICA INC.

PAY PERIOD ENDING 06/15/2010

DATE TIME STARTED 06/02/2010

1800 N TAFT ROAD

DATE LET 04/01/2010

DATE WORK BEGAN 06/02/2010

DATE AWARDED 04/14/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED 05/18/2010

DATE ACCEPTED

FORT COLLINS CO 80521 970 407-3600

DATE NOTICE TO PROCEED 06/02/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,644,689.81	PARTICIPATING	\$ 81,296.05	\$ 81,296.05
AWARD PROJECT AMT:	\$ 3,808,889.81	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	1.75%	TOTAL EARNINGS	81,296.05	81,296.05
FUNDS AVAILABLE:	\$ 4,563,393.76	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	81,296.05	81,296.05
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,438.88	-2,438.88
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	78,857.17	78,857.17
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	78,857.17	78,857.17
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 78,857.17

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 06/21/2010

08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
	CAT NO0200	ROADWAY				
0005	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	4,227.000	0.000		
			SY	0.000	0.00	
			4.85000	0.000		0.00
0010	202-00195	*REMOVAL OF MEDIAN COVER	2,542.000	0.000		
			SY	0.000	0.00	
			6.65000	0.000		0.00
0015	202-00200	*REMOVAL OF SIDEWALK	293.000	0.000		
			SY	3.000	15.60	
			5.20000	3.000		15.60
0020	202-00203	*REMOVAL OF CURB AND GUTTER	25,000.000	0.000		
			LF	278.000	1,139.80	
			4.10000	278.000		1,139.80
0025	202-00206	*REMOVAL OF CONCRETE CURB RAMP	718.000	0.000		
			SY	0.000	0.00	
			13.20000	0.000		0.00
0030	202-00210	*REMOVAL OF CONCRETE PAVEMENT	563.000	0.000		
			SY	0.000	0.00	
			14.85000	0.000		0.00
0035	202-00220	REMOVAL OF ASPHALT MAT	335.000	0.000		
			SY	0.000	0.00	
			11.50000	0.000		0.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	146,127.000	0.000		
			SY	0.000	0.00	
			1.28000	0.000		0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	9,500.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0050	202-00810	*REMOVAL OF GROUND SIGN	50.000	0.000		
			EACH	0.000	0.00	
			46.55000	0.000		0.00
0055	202-04003	CLEAN CULVERT (SPECIAL)	150.000	0.000		
			EACH	80.500	22,338.75	
			277.50000	80.500		22,338.75

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-04005	CLEAN VALVE BOX	102.000	0.000		
			EACH	0.000	0.00	
			102.00000	0.000		0.00
0065	203-01597	*POTHOLING	10.000	0.000		
			HOURL	0.000	0.00	
			167.50000	0.000		0.00
0070	203-01622	*SWEEPING (WITH PICKUP BROOM)	160.000	0.000		
			HOURL	3.000	364.50	
			121.50000	3.000		364.50
0075	208-00034	*GRAVEL BAG	300.000	0.000		
			LF	108.000	734.40	
			6.80000	108.000		734.40
0080	208-00045	*CONCRETE WASHOUT STRUCTURE	8.000	0.000		
			EACH	0.000	0.00	
			470.00000	0.000		0.00
0085	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	25.000	0.000		
			HOURL	0.000	0.00	
			31.35000	0.000		0.00
0090	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	25.000	0.000		
			HOURL	0.000	0.00	
			52.25000	0.000		0.00
0095	208-00205	*EROSION CONTROL SUPERVISOR	450.000	0.000		
			HOURL	0.000	0.00	
			36.55000	0.000		0.00
0100	210-00065	*RESET MONUMENT (TYPE 3A)	2.000	0.000		
			EACH	0.000	0.00	
			558.00000	0.000		0.00
0105	210-00827	*RESET PULL BOX	20.000	0.000		
			EACH	0.000	0.00	
			182.00000	0.000		0.00
0110	210-04010	ADJUST MANHOLE	134.000	0.000		
			EACH	0.000	0.00	
			404.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04050	ADJUST VALVE BOX	227.000	0.000		
			EACH	0.000	0.00	
			153.00000	0.000		0.00
0120	213-00005	*MULCHING (DECORATIVE)	43.000	0.000		
			CF	0.000	0.00	
			6.80000	0.000		0.00
0125	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	985.000	0.000		
			TON	0.000	0.00	
			63.00000	0.000		0.00
0130	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	25,780.000	0.000		
			TON	0.000	0.00	
			55.55000	0.000		0.00
0135	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	7,673.000	0.000		
			GAL	0.000	0.00	
			1.90000	0.000		0.00
0140	412-00605	*CONCRETE PAVEMENT (6 INCH) (FAST TRACK)	393.000	0.000		
			SY	0.000	0.00	
			51.15000	0.000		0.00
0145	412-01120	*CONCRETE PAVEMENT (11 INCH) (FAST TRACK)	170.000	0.000		
			SY	0.000	0.00	
			92.10000	0.000		0.00
0150	607-11525	FENCE (PLASTIC)	190.000	0.000		
			LF	0.000	0.00	
			2.05000	0.000		0.00
0155	608-00000	*CONCRETE SIDEWALK	11.000	0.000		
			SY	0.000	0.00	
			30.80000	0.000		0.00
0160	608-00010	*CONCRETE CURB RAMP	763.000	0.000		
			SY	0.000	0.00	
			37.35000	0.000		0.00
0165	608-00015	*TRUNCATED DOMES	1,710.000	0.000		
			SF	0.000	0.00	
			41.95000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	220.000	0.000		
			LF	0.000	0.00	
			9.70000	0.000		0.00
0175	609-21110	*CURB AND GUTTER TYPE 2 (SECTION I-B) (SPECIAL)	20,089.000	0.000		
			LF	0.000	0.00	
			8.95000	0.000		0.00
0180	609-31020	*CURB AND GUTTER TYPE 2 (SECTION II-B) (FAST TRACK)	5,718.000	0.000		
			LF	0.000	0.00	
			16.35000	0.000		0.00
0181	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	0.000	0.000		
			LF	0.000	0.00	
			14.75000	0.000		0.00
0185	610-00040	MEDIAN COVER MATERIAL (BITUMINOUS)	1,484.000	0.000		
			TON	0.000	0.00	
			91.05000	0.000		0.00
0190	613-07000	*PULL BOX (SPECIAL)	9.000	0.000		
			EACH	0.000	0.00	
			312.00000	0.000		0.00
0195	613-07017	*PULL BOX (16"X14"X6")	21.000	0.000		
			EACH	0.000	0.00	
			953.50000	0.000		0.00
0200	614-00011	*SIGN PANEL (CLASS I)	576.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0205	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	600.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0210	614-70117	*PEDESTRIAN SIGNAL FACE (16)	104.000	0.000		
			EACH	0.000	0.00	
			462.50000	0.000		0.00
0215	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	81.000	0.000		
			EACH	0.000	0.00	
			603.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0220	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	4.000	0.000		
			EACH	0.000	0.00	
			898.50000	0.000		0.00
0225	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	1.000	0.000		
			EACH	0.000	0.00	
			987.50000	0.000		0.00
0230	614-72860	*PEDESTRIAN PUSH BUTTON	1.000	0.000		
			EACH	0.000	0.00	
			199.50000	0.000		0.00
0235	614-72875	*LOOP DETECTOR WIRE	4,368.000	0.000		
			LF	0.000	0.00	
			2.60000	0.000		0.00
0240	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			44,548.00000	0.000		0.00
0245	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			10,143.00000	0.000		0.00
0250	627-00005	*EPOXY PAVEMENT MARKING	246.000	0.000		
			GAL	0.000	0.00	
			56.90000	0.000		0.00
0255	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	412.000	0.000		
			GAL	0.000	0.00	
			25.85000	0.000		0.00
0260	627-00090	*PAVEMENT MARKING (SPECIAL)	9,240.000	0.000		
			SF	0.000	0.00	
			8.80000	0.000		0.00
0265	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	4,664.000	0.000		
			SF	0.000	0.00	
			8.80000	0.000		0.00
0270	627-30327	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	169.000	0.000		
			SF	0.000	0.00	
			14.50000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	9,860.000	0.000		
			SF	0.000	0.00	
			6.45000	0.000		0.00
0280	630-00000	*FLAGGING	500.000	0.000		
			HOUR	34.500	714.15	
			20.70000	34.500		714.15
0285	630-00007	*TRAFFIC CONTROL INSPECTION	72.000	0.000		
			DAY	3.000	294.90	
			98.30000	3.000		294.90
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	151.000	0.000		
			DAY	7.000	2,859.50	
			408.50000	7.000		2,859.50
0295	630-80001	*FLASHING BEACON (PORTABLE)	4.000	0.000		
			EACH	0.000	0.00	
			776.00000	0.000		0.00
0300	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	8.000	0.000		
			EACH	0.000	0.00	
			258.50000	0.000		0.00
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	60.000	0.000		
			EACH	8.000	372.40	
			46.55000	8.000		372.40
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	60.000	0.000		
			EACH	14.500	825.05	
			56.90000	14.500		825.05
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	2.000	165.50	
			82.75000	2.000		165.50
0320	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	200.000	0.000		
			SF	72.000	1,638.00	
			22.75000	72.000		1,638.00
0325	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			1,914.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	0.000		
			EACH	1.000	1,086.50	
			1,086.50000	1.000		1,086.50
0335	630-80360	*DRUM CHANNELIZING DEVICE	240.000	0.000		
			EACH	0.000	0.00	
			36.20000	0.000		0.00
0340	630-80380	*TRAFFIC CONE	250.000	0.000		
			EACH	50.000	415.00	
			8.30000	50.000		415.00
0345	630-80520	*MOBILE PAVEMENT MARKING ZONE	4.000	0.000		
			DAY	0.000	0.00	
			103.50000	0.000		0.00
0350	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	20.000	0.000		
			DAY	6.000	2,484.00	
			414.00000	6.000		2,484.00
0355	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70011	F/A PARTNERING	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	84,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70016	F/A FUEL COST ADJUSTMENT	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	43,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0380	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	288,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	700-70021	F/A ON-THE-JOB TRAINEE	1,600.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,700.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70031	F/A INTERIM SURFACE REPAIR	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70081	F/A PROVIDE	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70380	F/A EROSION CONTROL	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 3,944,943.21 \$	35,448.05 \$ 35,448.05
CAT NO0201 CCD SIGNAL PROJECT						
0425	202-00019	*REMOVAL OF INLET	5.000	0.000		
			EACH	0.000	0.00	
			972.50000	0.000		0.00
0430	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	21.000	0.000		
			SY	0.000	0.00	
			4.85000	0.000		0.00
0435	202-00200	*REMOVAL OF SIDEWALK	320.000	0.000		
			SY	0.000	0.00	
			5.20000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0440	202-00203	*REMOVAL OF CURB AND GUTTER	1,188.000	0.000		
			LF	0.000	0.00	
			4.10000	0.000		0.00
0445	202-00206	*REMOVAL OF CONCRETE CURB RAMP	174.000	0.000		
			SY	0.000	0.00	
			13.20000	0.000		0.00
0450	202-00220	REMOVAL OF ASPHALT MAT	1,082.000	0.000		
			SY	0.000	0.00	
			11.50000	0.000		0.00
0455	202-00250	*REMOVAL OF PAVEMENT MARKING	1,178.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0460	202-00810	*REMOVAL OF GROUND SIGN	4.000	0.000		
			EACH	0.000	0.00	
			46.55000	0.000		0.00
0465	202-00821	*REMOVAL OF SIGN PANEL	12.000	0.000		
			EACH	0.000	0.00	
			46.55000	0.000		0.00
0470	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			7,277.50000	0.000		0.00
0475	203-01597	*POTHOLING	60.000	0.000		
			HOURL	0.000	0.00	
			167.50000	0.000		0.00
0480	208-00005	*EROSION LOG	460.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0485	210-00815	*RESET SIGN PANEL	18.000	0.000		
			EACH	0.000	0.00	
			93.10000	0.000		0.00
0490	210-04010	ADJUST MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			404.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0495	210-04020	*MODIFY INLET	1.000	0.000		
			EACH	0.000	0.00	
			2,047.00000	0.000		0.00
0500	212-00050	*SOD	4,356.000	0.000		
			SF	0.000	0.00	
			1.85000	0.000		0.00
0505	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	121.000	0.000		
			TON	0.000	0.00	
			63.00000	0.000		0.00
0510	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	69.000	0.000		
			TON	0.000	0.00	
			55.55000	0.000		0.00
0515	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	20.000	0.000		
			GAL	0.000	0.00	
			1.90000	0.000		0.00
0520	503-00036	*DRILLED CAISSON (36 INCH)	148.000	0.000		
			LF	0.000	0.00	
			260.00000	0.000		0.00
0525	504-08255	*MASONRY LANDSCAPE WALL (DRY STACK)	114.000	0.000		
			SF	0.000	0.00	
			46.05000	0.000		0.00
0530	603-01180	*18 INCH REINFORCED CONCRETE PIPE	94.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0535	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	5.000	0.000		
			EACH	0.000	0.00	
			2,200.50000	0.000		0.00
0540	604-30005	*MANHOLE SLAB BASE (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			1,535.00000	0.000		0.00
0545	608-00000	*CONCRETE SIDEWALK	392.000	0.000		
			SY	0.000	0.00	
			30.80000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0550	608-00010	*CONCRETE CURB RAMP	181.000	0.000		
			SY	0.000	0.00	
			37.35000	0.000		0.00
0555	608-00015	*TRUNCATED DOMES	90.000	0.000		
			SF	0.000	0.00	
			41.95000	0.000		0.00
0560	609-21010	*CURB AND GUTTER TYPE 2 (SECTION I-B)	12.000	0.000		
			LF	0.000	0.00	
			9.70000	0.000		0.00
0565	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	766.000	0.000		
			LF	0.000	0.00	
			16.35000	0.000		0.00
0570	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	795.000	0.000		
			LF	0.000	0.00	
			10.40000	0.000		0.00
0575	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	1,823.000	0.000		
			LF	0.000	0.00	
			11.45000	0.000		0.00
0580	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			10,917.00000	0.000		0.00
0585	614-00011	*SIGN PANEL (CLASS I)	71.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0590	614-00216	*STEEL SIGN POST (2X2 INCH TUBING)	55.000	0.000		
			LF	0.000	0.00	
			10.10000	0.000		0.00
0595	614-70117	*PEDESTRIAN SIGNAL FACE (16)	24.000	0.000		
			EACH	0.000	0.00	
			462.50000	0.000		0.00
0600	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	49.000	0.000		
			EACH	0.000	0.00	
			603.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0605	614-70560	*TRAFFIC SIGNAL FACE (12-12-12-12-12)	9.000	0.000		
			EACH	0.000	0.00	
			898.50000	0.000		0.00
0610	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	3.000	0.000		
			EACH	0.000	0.00	
			10,054.00000	0.000		0.00
0615	614-72860	*PEDESTRIAN PUSH BUTTON	7.000	0.000		
			EACH	0.000	0.00	
			199.50000	0.000		0.00
0620	614-72866	*FIRE PREEMPTION UNIT AND TIMER	3.000	0.000		
			EACH	0.000	0.00	
			6,633.00000	0.000		0.00
0625	614-72895	*VEHICLE DETECTION SYSTEM (SINGLE CAMERA)	12.000	0.000		
			EACH	0.000	0.00	
			6,035.50000	0.000		0.00
0630	614-81125	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-25 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			6,165.00000	0.000		0.00
0635	614-81130	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-30 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			6,415.00000	0.000		0.00
0640	614-81145	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-45 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			9,343.50000	0.000		0.00
0645	614-81150	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	4.000	0.000		
			EACH	0.000	0.00	
			9,476.50000	0.000		0.00
0650	614-81155	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			9,854.00000	0.000		0.00
0655	614-86105	*TELEMETRY (FIELD)	3.000	0.000		
			EACH	0.000	0.00	
			3,327.00000	0.000		0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0660	614-86239	*TRAFFIC SIGNAL CONTROLLER (SOLID STATE) (FULL-ACTUATED)	3.000 EACH 2,391.00000	0.000 0.000 0.000	0.00 0.00	0.00
0665	614-86800	*UNINTERRUPTED POWER SUPPLY	3.000 EACH 5,120.50000	0.000 0.000 0.000	0.00 0.00	0.00
0670	625-00000	*CONSTRUCTION SURVEYING	1.000 L S 15,539.00000	0.000 0.000 0.000	0.00 0.00	0.00
0675	626-00000	*MOBILIZATION	1.000 L S 44,548.00000	0.000 0.000 0.000	0.00 0.00	0.00
0680	627-00005	*EPOXY PAVEMENT MARKING	18.000 GAL 56.90000	0.000 0.000 0.000	0.00 0.00	0.00
0685	627-30332	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	2,646.000 SF 6.45000	0.000 0.000 0.000	0.00 0.00	0.00
0690	630-00000	*FLAGGING	480.000 HOUR 20.70000	0.000 0.000 0.000	0.00 0.00	0.00
0695	630-00003	*UNIFORMED TRAFFIC CONTROL	48.000 HOUR 67.25000	0.000 0.000 0.000	0.00 0.00	0.00
0700	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	4.000 EACH 258.50000	0.000 0.000 0.000	0.00 0.00	0.00
0705	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	18.000 EACH 46.55000	0.000 0.000 0.000	0.00 0.00	0.00
0710	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	12.000 EACH 56.90000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C17168  
 PCN: 17168-BID  
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15  
 ESTIMATE RUN 06/21/2010  
 08:31:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD SIGNAL PROJECT						
0715	630-80355	*PORTABLE MESSAGE SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			1,914.00000	0.000		0.00
0720	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	1.000	0.000		
			EACH	0.000	0.00	
			1,086.50000	0.000		0.00
0725	630-80360	*DRUM CHANNELIZING DEVICE	60.000	0.000		
			EACH	0.000	0.00	
			36.20000	0.000		0.00
0730	630-80380	*TRAFFIC CONE	150.000	0.000		
			EACH	0.000	0.00	
			8.30000	0.000		0.00
0735	700-70010	F/A MINOR CONTRACT REVISIONS	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70074	F/A OBTAIN POWER FROM	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70380	F/A EROSION CONTROL	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	653,898.60 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0750	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	21,301.00	
			21,301.00000	1.000		21,301.00
0755	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	21,301.00	
			21,301.00000	1.000		21,301.00
0760	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	3,246.00	
			1,623.00000	2.000		3,246.00
			CAT 0400	CURRENT AMT \$	45,848.00 \$	45,848.00 \$
			PROJECT TOTAL	CURRENT AMT \$	4,644,689.81 \$	81,296.05 \$
						81,296.05