

ESTIMATE SUMMARY

CONTID: C17168

ESTIMATE NO: 0013 FINL

SPEC YR: 2005

PCN: 17168-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 165.5 DAYS

TIME ALLOW:

166 WORK DAYS

SH2:ALAMEDA TO MLK RESURF

PERCENT TIME: 99.70

ORIG TIME ALLOW:

151 WORK DAYS

PROJECT NO: NHC010-100

SH2:ALAMEDA TO MLK RESURF

NAME OF ROAD: 002A

PROJECT COUNTIES: DENVER

CONTRACTOR:

LAFARGE NORTH AMERICA INC.

PAY PERIOD ENDING 01/09/2012

DATE TIME STARTED 06/02/2010

1800 N TAFT ROAD

DATE LET 04/01/2010

DATE WORK BEGAN 06/02/2010

DATE AWARDED 04/14/2010

DATE TIME STOPPED 09/15/2011

DATE CONTRACT EXECUTED 05/18/2010

DATE ACCEPTED 09/15/2011

FORT COLLINS CO 80521 970 407-3600

DATE NOTICE TO PROCEED 06/02/2010

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 4,440,114.36 PARTICIPATING	\$ 4,058,764.16	\$ 25.90
AWARD PROJECT AMT:	\$ 3,808,889.81 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	91.41% TOTAL EARNINGS	4,058,764.16	25.90
FUNDS AVAILABLE:	\$ 381,350.20 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	4,058,764.16	25.90
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	0.00	57,133.35
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	4,058,764.16	57,159.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,058,764.16	57,159.25
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 57,159.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 2
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00190	*Removal of Concrete Median Cover Material	3,221.000	3,221.000		
			SY	0.000	0.00	
			4.85000	3,221.000		15,621.85
0010	202-00195	*Removal of Median Cover	1,335.000	1,335.000		
			SY	0.000	0.00	
			6.65000	1,335.000		8,877.75
0015	202-00200	*Removal of Sidewalk	419.000	419.000		
			SY	0.000	0.00	
			5.20000	419.000		2,178.80
0020	202-00203	*Removal of Curb and Gutter	26,411.000	26,411.000		
			LF	0.000	0.00	
			4.10000	26,411.000		108,285.10
0025	202-00206	*Removal of Concrete Curb Ramp	527.000	527.000		
			SY	0.000	0.00	
			13.20000	527.000		6,956.40
0030	202-00210	*Removal of Concrete Pavement	520.000	520.000		
			SY	0.000	0.00	
			14.85000	520.000		7,722.00
0035	202-00220	Removal of Asphalt Mat	520.000	520.000		
			SY	0.000	0.00	
			11.50000	520.000		5,980.00
0040	202-00240	*Removal of Asphalt Mat (Planing)	148,277.000	148,277.000		
			SY	0.000	0.00	
			1.28000	148,277.000		189,794.56
0041	900-00006	Added Item (Dollar)/ Lane Rental Fee for Milled Surfaces	-1,670.000	-1,670.000		
			DOL	0.000	0.00	
			1.00000	-1,670.000		-1,670.00
0045	202-00250	*Removal of Pavement Marking	23,444.000	23,444.000		
			SF	0.000	0.00	
			0.80000	23,444.000		18,755.20
0050	202-00810	*Removal of Ground Sign	33.000	33.000		
			EACH	0.000	0.00	
			46.55000	33.000		1,536.15

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 3
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0051	202-00821	Removal of Sign Panel	16.000	16.000		
			EACH	0.000	0.00	
			46.55000	16.000		744.80
0052	210-00815	Reset Sign Panel	41.000	41.000		
			EACH	0.000	0.00	
			93.10000	41.000		3,817.10
0055	202-04003	Clean Culvert (Special)	281.500	179.000		
			EACH	0.000	0.00	
			277.50000	179.000		49,672.50
0060	202-04005	Clean Valve Box	105.000	105.000		
			EACH	0.000	0.00	
			102.00000	105.000		10,710.00
0065	203-01597	*Potholing	0.000	0.000		
			hour	0.000	0.00	
			167.50000	0.000		0.00
0070	203-01622	*Sweeping (With Pickup Broom)	216.000	216.000		
			hour	0.000	0.00	
			121.50000	216.000		26,244.00
0075	208-00034	*Gravel Bag	412.000	412.000		
			LF	0.000	0.00	
			6.80000	412.000		2,801.60
0080	208-00045	*Concrete Washout Structure	8.000	8.000		
			EACH	0.000	0.00	
			470.00000	8.000		3,760.00
0085	208-00103	*Removal and Disposal of Sediment (Labor)	0.000	0.000		
			hour	0.000	0.00	
			31.35000	0.000		0.00
0090	208-00105	*Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			hour	0.000	0.00	
			52.25000	0.000		0.00
0095	208-00205	*Erosion Control Supervisor	63.000	63.000		
			hour	0.000	0.00	
			36.55000	63.000		2,302.65

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 4
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0100	210-00065	*Reset Monument (Type 3A)	0.000	0.000		
			EACH	0.000	0.00	
			558.00000	0.000		0.00
0105	210-00827	*Reset Pull Box	32.000	32.000		
			EACH	0.000	0.00	
			182.00000	32.000		5,824.00
0110	210-04010	Adjust Manhole	134.000	134.000		
			EACH	0.000	0.00	
			404.00000	134.000		54,136.00
0115	210-04050	Adjust Valve Box	224.000	224.000		
			EACH	0.000	0.00	
			153.00000	224.000		34,272.00
0120	213-00005	*Mulching (Decorative)	135.000	135.000		
			CF	0.000	0.00	
			6.80000	135.000		918.00
0125	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	268.500	268.050		
			TON	0.000	0.00	
			63.00000	268.050		16,887.15
0130	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	23,976.980	23,976.980		
			TON	0.000	0.00	
			55.55000	23,976.980		1,331,921.24
0131	900-00006	Added Item (Dollar)/ Overweight Trucks	-40.000	-40.000		
			DOL	0.000	0.00	
			1.00000	-40.000		-40.00
0135	411-10255	Emulsified Asphalt (Slow-Setting)	7,511.000	7,511.000		
			GAL	0.000	0.00	
			1.90000	7,511.000		14,270.90
0140	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	185.000	185.000		
			SY	0.000	0.00	
			51.15000	185.000		9,462.75
0145	412-01120	*Concrete Pavement (11 Inch) (Fast Track)	213.000	213.000		
			SY	0.000	0.00	
			92.10000	213.000		19,617.30

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 5
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0150	607-11525	Fence (Plastic)	60.000	60.000		
			LF	0.000	0.00	
			2.05000	60.000		123.00
0155	608-00000	*Concrete Sidewalk	210.000	210.000		
			SY	0.000	0.00	
			30.80000	210.000		6,468.00
0160	608-00010	*Concrete Curb Ramp	563.000	563.000		
			SY	0.000	0.00	
			37.35000	563.000		21,028.05
0165	608-00015	*Truncated Domes	1,532.000	1,532.000		
			SF	0.000	0.00	
			41.95000	1,532.000		64,267.40
0170	609-21010	*Curb and Gutter Type 2 (Section I-B)	451.000	451.000		
			LF	0.000	0.00	
			9.70000	451.000		4,374.70
0175	609-21110	*Curb and Gutter Type 2 (Section I-B) (Special)	19,926.000	19,926.000		
			LF	0.000	0.00	
			8.95000	19,926.000		178,337.70
0180	609-31020	*Curb and Gutter Type 2 (Section II-B) (Fast Track)	545.000	545.000		
			LF	0.000	0.00	
			16.35000	545.000		8,910.75
0181	609-21020	Curb and Gutter Type 2 (Section II-B)	5,620.000	5,620.000		
			LF	0.000	0.00	
			14.75000	5,620.000		82,895.00
0185	610-00040	Median Cover Material (Bituminous)	1,064.740	1,064.740		
			TON	0.000	0.00	
			91.05000	1,064.740		96,944.58
0190	613-07000	*Pull Box (Special)	11.000	11.000		
			EACH	0.000	0.00	
			312.00000	11.000		3,432.00
0195	613-07017	*Pull Box (16"x14"x6")	56.000	56.000		
			EACH	0.000	0.00	
			953.50000	56.000		53,396.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 6
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0200	614-00011	*Sign Panel (Class I)	540.000	540.000		
			SF	0.000	0.00	
			15.00000	540.000		8,100.00
0201	614-00021	Sign Panel (Class I) (Furnish Only)	60.000	60.000		
			SF	0.000	0.00	
			13.00000	60.000		780.00
0205	614-00216	*Steel Sign Post (2x2 Inch Tubing)	508.000	508.000		
			LF	0.000	0.00	
			10.10000	508.000		5,130.80
0210	614-70117	*Pedestrian Signal Face (16)	108.000	108.000		
			EACH	0.000	0.00	
			462.50000	108.000		49,950.00
0215	614-70336	*Traffic Signal Face (12-12-12)	75.000	75.000		
			EACH	0.000	0.00	
			603.00000	75.000		45,225.00
0220	614-70560	*Traffic Signal Face (12-12-12-12-12)	3.000	3.000		
			EACH	0.000	0.00	
			898.50000	3.000		2,695.50
0225	614-72858	*Pedestal Pole (3 Foot 6 Inch)	1.000	1.000		
			EACH	0.000	0.00	
			987.50000	1.000		987.50
0226	614-84100	Traffic Signal Pedestal Pole Aluminum 12 Foot Aluminum, Powder Coated Federal Green	2.000	2.000		
			EACH	0.000	0.00	
			1,100.00000	2.000		2,200.00
0230	614-72860	*Pedestrian Push Button	0.000	0.000		
			EACH	0.000	0.00	
			199.50000	0.000		0.00
0235	614-72875	*Loop Detector Wire	4,220.000	4,220.000		
			LF	0.000	0.00	
			2.60000	4,220.000		10,972.00
0240	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			44,548.00000	1.000		44,548.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 7
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			10,143.00000	1.000		10,143.00
0250	627-00005	*Epoxy Pavement Marking	333.000	333.000		
			GAL	0.000	0.00	
			56.90000	333.000		18,947.70
0255	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	171.000	171.000		
			GAL	0.000	0.00	
			25.85000	171.000		4,420.35
0260	627-00090	*Pavement Marking (Special)	9,381.000	9,381.000		
			SF	0.000	0.00	
			8.80000	9,381.000		82,552.80
0265	627-01001	*Preformed Plastic Pavement Marking (Type I)	5,450.000	5,450.000		
			SF	0.000	0.00	
			8.80000	5,450.000		47,960.00
0270	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	136.000	136.000		
			SF	0.000	0.00	
			14.50000	136.000		1,972.00
0275	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	10,859.000	10,859.000		
			SF	0.000	0.00	
			6.45000	10,859.000		70,040.55
0280	630-00000	*Flagging	5,677.000	5,671.000		
			HOURL	6.000	124.20	
			20.70000	5,677.000		117,513.90
0281	630-00003	Uniformed Traffic Control	786.000	786.000		
			HOURL	0.000	0.00	
			67.25000	786.000		52,858.50
0285	630-00007	*Traffic Control Inspection	121.000	121.000		
			DAY	-1.000	-98.30	
			98.30000	120.000		11,796.00
0290	630-00012	*Traffic Control Management	171.000	171.000		
			DAY	0.000	0.00	
			408.50000	171.000		69,853.50

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 8
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0295	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			776.00000	0.000		0.00
0300	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	6.000		
			EACH	0.000	0.00	
			258.50000	6.000		1,551.00
0305	630-80341	*Construction Traffic Sign (Panel Size A)	60.000	57.000		
			EACH	0.000	0.00	
			46.55000	57.000		2,653.35
0310	630-80342	*Construction Traffic Sign (Panel Size B)	60.000	41.000		
			EACH	0.000	0.00	
			56.90000	41.000		2,332.90
0315	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	8.000		
			EACH	0.000	0.00	
			82.75000	8.000		662.00
0320	630-80344	*Construction Traffic Sign (Special)	200.000	176.000		
			SF	0.000	0.00	
			22.75000	176.000		4,004.00
0325	630-80355	*Portable Message Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			1,914.00000	1.000		1,914.00
0330	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			1,086.50000	4.000		4,346.00
0335	630-80360	*Drum Channelizing Device	240.000	200.000		
			EACH	0.000	0.00	
			36.20000	200.000		7,240.00
0340	630-80380	*Traffic Cone	250.000	250.000		
			EACH	0.000	0.00	
			8.30000	250.000		2,075.00
0345	630-80520	*Mobile Pavement Marking Zone	4.000	4.000		
			DAY	0.000	0.00	
			103.50000	4.000		414.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 9
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0350	630-85041	*Impact Attenuator (Truck Mounted Attenuator)	53.000	53.000		
			DAY	0.000	0.00	
			414.00000	53.000		21,942.00
0351	900-00006	Added Item (Dollar)/ Price Reduction - Working Time Violation	-300.000	-300.000		
			DOL	0.000	0.00	
			1.00000	-300.000		-300.00
0352	503-00018	Drilled Caisson (18 Inch)	8.000	8.000		
			LF	0.000	0.00	
			175.00000	8.000		1,400.00
0353	613-00200	2 Inch Electrical Conduit (non-bored)	219.000	219.000		
			LF	0.000	0.00	
			11.56000	219.000		2,531.64
0354	613-00300	3 Inch Electrical Conduit (non-bored)	404.000	404.000		
			LF	0.000	0.00	
			12.86000	404.000		5,195.44
0355	700-70010	F/A Minor Contract Revisions	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0360	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0365	700-70012	F/A Asphalt Pavement Incentive	62,812.440	62,812.440		
			F A	0.000	0.00	
			1.00000	62,812.440		62,812.44
0370	700-70016	F/A Fuel Cost Adjustment	33,466.060	33,466.060		
			F A	0.000	0.00	
			1.00000	33,466.060		33,466.06
0375	700-70018	F/A Roadway Smoothness Incentive	23,275.370	23,275.370		
			F A	0.000	0.00	
			1.00000	23,275.370		23,275.37
0380	700-70019	F/A Asphalt Cement Cost Adjustment	10,680.670	10,680.670		
			F A	0.000	0.00	
			1.00000	10,680.670		10,680.67

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 10
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0390	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0395	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70081	F/A Provide	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0416	700-70035	F/A Rotomillings (Temp)	1,297.200	1,297.200		
			F A	0.000	0.00	
			1.00000	1,297.200		1,297.20
0417	700-70110	F/A Install HaTelit Geosynthetic Grid	5,000.000	991.920		
			F A	0.000	0.00	
			1.00000	991.920		991.92
0418	700-70320	F/A Sprinklers	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0501	900-00024	Added Item (Ton)/ 3/4 Inch River Rock	16.620	16.620		
			TON	0.000	0.00	
			105.00000	16.620		1,745.10

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 11
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0502	900-00004	Added Item (Cubic Yard)/ Topsoil	21.000	21.000		
			CY	0.000	0.00	
			144.50000	21.000		3,034.50
0503	900-00021	Added Item (Square Foot)/ Landscape Fabric	1,733.000	1,733.000		
			SF	0.000	0.00	
			0.15000	1,733.000		259.95
0504	900-00006	Added Item (Dollar)/ Price Reduction for Failing Binder	-6,891.850	-6,891.850		
			DOL	0.000	0.00	
			1.00000	-6,891.850		-6,891.85
0506	900-00006	Added Item (Dollar)/ Failing Lottman Tests	-3,944.050	-3,944.050		
			DOL	0.000	0.00	
			1.00000	-3,944.050		-3,944.05
			CAT 0200	CURRENT AMT \$	3,676,182.95 \$	25.90 \$ 3,314,872.72
CAT NO0201 CCD Signal Project						
0425	202-00019	*Removal of Inlet	4.000	4.000		
			EACH	0.000	0.00	
			972.50000	4.000		3,890.00
0430	202-00190	*Removal of Concrete Median Cover Material	58.000	58.000		
			SY	0.000	0.00	
			4.85000	58.000		281.30
0435	202-00200	*Removal of Sidewalk	315.000	315.000		
			SY	0.000	0.00	
			5.20000	315.000		1,638.00
0440	202-00203	*Removal of Curb and Gutter	837.000	837.000		
			LF	0.000	0.00	
			4.10000	837.000		3,431.70
0445	202-00206	*Removal of Concrete Curb Ramp	83.000	83.000		
			SY	0.000	0.00	
			13.20000	83.000		1,095.60
0450	202-00220	Removal of Asphalt Mat	479.000	479.000		
			SY	0.000	0.00	
			11.50000	479.000		5,508.50

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 12
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0455	202-00250	*Removal of Pavement Marking	40.000	40.000		
			SF	0.000	0.00	
			0.80000	40.000		32.00
0460	202-00810	*Removal of Ground Sign	9.000	9.000		
			EACH	0.000	0.00	
			46.55000	9.000		418.95
0465	202-00821	*Removal of Sign Panel	12.000	12.000		
			EACH	0.000	0.00	
			46.55000	12.000		558.60
0470	202-00828	*Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			7,277.50000	1.000		7,277.50
0475	203-01597	*Potholing	310.000	310.000		
			HOURL	0.000	0.00	
			167.50000	310.000		51,925.00
0480	208-00005	*Erosion Log	0.000	0.000		
			LF	0.000	0.00	
			3.40000	0.000		0.00
0485	210-00815	*Reset Sign Panel	11.000	11.000		
			EACH	0.000	0.00	
			93.10000	11.000		1,024.10
0490	210-04010	Adjust Manhole	1.000	1.000		
			EACH	0.000	0.00	
			404.00000	1.000		404.00
0495	210-04020	*Modify Inlet	0.000	0.000		
			EACH	0.000	0.00	
			2,047.00000	0.000		0.00
0500	212-00050	*Sod	5,410.000	5,410.000		
			SF	0.000	0.00	
			1.85000	5,410.000		10,008.50
0505	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	130.580	130.580		
			TON	0.000	0.00	
			63.00000	130.580		8,226.54

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 13
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0510	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	0.000	0.000		
			TON	0.000	0.00	
			55.55000	0.000		0.00
0515	411-10255	Emulsified Asphalt (Slow-Setting)	0.000	0.000		
			GAL	0.000	0.00	
			1.90000	0.000		0.00
0520	503-00036	*Drilled Caisson (36 Inch)	226.130	226.000		
			LF	0.000	0.00	
			260.00000	226.000		58,760.00
0525	504-08255	*Masonry Landscape Wall (Dry Stack)	126.000	126.000		
			SF	0.000	0.00	
			46.05000	126.000		5,802.30
0530	603-01180	*18 Inch Reinforced Concrete Pipe	10.000	10.000		
			LF	0.000	0.00	
			67.00000	10.000		670.00
0535	604-16050	*Inlet Type 16 (Single) (Special)	4.000	4.000		
			EACH	0.000	0.00	
			2,200.50000	4.000		8,802.00
0540	604-30005	*Manhole Slab Base (5 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			1,535.00000	0.000		0.00
0545	608-00000	*Concrete Sidewalk	491.000	491.000		
			SY	0.000	0.00	
			30.80000	491.000		15,122.80
0550	608-00010	*Concrete Curb Ramp	71.000	71.000		
			SY	0.000	0.00	
			37.35000	71.000		2,651.85
0555	608-00015	*Truncated Domes	180.000	180.000		
			SF	0.000	0.00	
			41.95000	180.000		7,551.00
0560	609-21010	*Curb and Gutter Type 2 (Section I-B)	0.000	0.000		
			LF	0.000	0.00	
			9.70000	0.000		0.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 14
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0565	609-21020	*Curb and Gutter Type 2 (Section II-B)	706.000	706.000		
			LF	0.000	0.00	
			16.35000	706.000		11,543.10
0570	613-00206	*2 Inch Electrical Conduit (Bored)	1,060.000	1,060.000		
			LF	0.000	0.00	
			10.40000	1,060.000		11,024.00
0575	613-00306	*3 Inch Electrical Conduit (Bored)	1,838.000	1,838.000		
			LF	0.000	0.00	
			11.45000	1,838.000		21,045.10
0580	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			10,917.00000	1.000		10,917.00
0585	614-00011	*Sign Panel (Class I)	137.000	137.000		
			SF	0.000	0.00	
			15.00000	137.000		2,055.00
0590	614-00216	*Steel Sign Post (2x2 Inch Tubing)	60.000	60.000		
			LF	0.000	0.00	
			10.10000	60.000		606.00
0595	614-70117	*Pedestrian Signal Face (16)	26.000	26.000		
			EACH	0.000	0.00	
			462.50000	26.000		12,025.00
0600	614-70336	*Traffic Signal Face (12-12-12)	51.000	51.000		
			EACH	0.000	0.00	
			603.00000	51.000		30,753.00
0605	614-70560	*Traffic Signal Face (12-12-12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			898.50000	10.000		8,985.00
0610	614-72855	*Traffic Signal Controller Cabinet	3.000	3.000		
			EACH	0.000	0.00	
			10,054.00000	3.000		30,162.00
0615	614-72860	*Pedestrian Push Button	7.000	7.000		
			EACH	0.000	0.00	
			199.50000	7.000		1,396.50

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 15
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0620	614-72866	*Fire Preemption Unit and Timer	3.000	3.000		
			EACH	0.000	0.00	
			6,633.00000	3.000		19,899.00
0625	614-72895	*Vehicle Detection System (Single Camera)	12.000	12.000		
			EACH	0.000	0.00	
			6,035.50000	12.000		72,426.00
0630	614-81125	*Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			6,165.00000	0.000		0.00
0631	614-81125	Traffic Signal-Light Pole Steel (1-25 Foot Mast Arm) (Special) (Valmont)	2.000	2.000		
			EACH	0.000	0.00	
			9,742.00000	2.000		19,484.00
0635	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			6,415.00000	0.000		0.00
0636	614-81130	Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm) (Special) (Valmont)	2.000	2.000		
			EACH	0.000	0.00	
			9,905.00000	2.000		19,810.00
0640	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			9,343.50000	0.000		0.00
0641	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm) (Specail) (Valmont)	2.000	2.000		
			EACH	0.000	0.00	
			12,782.50000	2.000		25,565.00
0645	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			9,476.50000	0.000		0.00
0646	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm) (Special) (Valmont)	4.000	4.000		
			EACH	0.000	0.00	
			12,966.50000	4.000		51,866.00
0650	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	0.000	0.000		
			EACH	0.000	0.00	
			9,854.00000	0.000		0.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 16
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0651	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm) (Special) (Valmont)	2.000 EACH 13,487.00000	2.000 0.000 2.000	0.00 0.00	26,974.00
0655	614-86105	*Telemetry (Field)	3.000 EACH 3,327.00000	3.000 0.000 3.000	0.00 0.00	9,981.00
0660	614-86239	*Traffic Signal Controller (Solid State) (Full-Actuated)	3.000 EACH 2,391.00000	3.000 0.000 3.000	0.00 0.00	7,173.00
0665	614-86800	*Uninterrupted Power Supply	3.000 EACH 5,120.50000	3.000 0.000 3.000	0.00 0.00	15,361.50
0670	625-00000	*Construction Surveying	1.000 L S 15,539.00000	1.000 0.000 1.000	0.00 0.00	15,539.00
0675	626-00000	*Mobilization	1.000 L S 44,548.00000	1.000 0.000 1.000	0.00 0.00	44,548.00
0680	627-00005	*Epoxy Pavement Marking	0.000 GAL 56.90000	0.000 0.000 0.000	0.00 0.00	0.00
0685	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	0.000 SF 6.45000	0.000 0.000 0.000	0.00 0.00	0.00
0690	630-00000	*Flagging	635.300 HOUR 20.70000	635.000 0.000 635.000	0.00 0.00	13,144.50
0695	630-00003	*Uniformed Traffic Control	91.000 HOUR 67.25000	91.000 0.000 91.000	0.00 0.00	6,119.75
0700	630-80335	*Barricade (Type 3 M-A) (Temporary)	4.000 EACH 258.50000	4.000 0.000 4.000	0.00 0.00	1,034.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 17
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0705	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	18.000		
			EACH	0.000	0.00	
			46.55000	18.000		837.90
0710	630-80342	*Construction Traffic Sign (Panel Size B)	12.000	12.000		
			EACH	0.000	0.00	
			56.90000	12.000		682.80
0715	630-80355	*Portable Message Sign Panel	1.000	1.000		
			EACH	0.000	0.00	
			1,914.00000	1.000		1,914.00
0720	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	1.000	1.000		
			EACH	0.000	0.00	
			1,086.50000	1.000		1,086.50
0725	630-80360	*Drum Channelizing Device	60.000	60.000		
			EACH	0.000	0.00	
			36.20000	60.000		2,172.00
0730	630-80380	*Traffic Cone	150.000	150.000		
			EACH	0.000	0.00	
			8.30000	150.000		1,245.00
0735	700-70010	F/A Minor Contract Revisions	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70074	F/A Obtain Power from	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0746	900-00007	Added Item (Each)/ Guy Wire Support	2.000	2.000		
			EACH	0.000	0.00	
			575.00000	2.000		1,150.00

CONTID: C17168
 PCN: 17168-BID
 PROJECT: NHC010-100

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0013

Page 18
 ESTIMATE RUN 01/09/2012
 08:37:52

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 CCD Signal Project						
0747	700-70035	F/A Hydro-Drill Caisson	4,438.510	4,438.510		
			F A	0.000	0.00	
			1.00000	4,438.510		4,438.51
			CAT 0201	CURRENT AMT \$	718,083.41 \$	0.00 \$ 698,043.40
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0750	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,301.00000	1.000		21,301.00
0755	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,301.00000	1.000		21,301.00
0760	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,623.00000	2.000		3,246.00
			CAT 0400	CURRENT AMT \$	45,848.00 \$	0.00 \$ 45,848.00
PROJECT TOTAL			CURRENT AMT \$	4,440,114.36 \$	25.90 \$	4,058,764.12