

ESTIMATE SUMMARY

CONTID: C17169

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 17169-BID

COFRS REPORTING CATEGORY: 4

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 59.0 DAYS

TIME ALLOW:

150 WORK DAYS

I-76: SEDGWICK TO NE ST. LINE

PERCENT TIME: 39.33

ORIG TIME ALLOW:

135 WORK DAYS

PROJECT NO: ES4 0762-045

I-76: SEDGWICK TO NE ST. LINE

NAME OF ROAD: 076A

PROJECT COUNTIES: SEDGWICK

CONTRACTOR:

INTERSTATE HIGHWAY CONSTRUCTION

PAY PERIOD ENDING 03/01/2010

DATE TIME STARTED 07/13/2009

P. O. BOX 4356

DATE LET 06/11/2009

DATE WORK BEGAN

DATE AWARDED 07/01/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/10/2009

DATE ACCEPTED

ENGLEWOOD CO 80155-431303 790-9100

DATE NOTICE TO PROCEED 07/13/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 12,806,785.39 PARTICIPATING	\$ 3,208,550.06	\$ 1,848.65
AWARD PROJECT AMT:	\$ 11,337,839.38 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	25.05% TOTAL EARNINGS	3,208,550.06	1,848.65
FUNDS AVAILABLE:	\$ 9,598,235.33 STOCKPILED MATERIALS	1,001,407.89	120,162.97
	GROSS EARNINGS	4,209,957.95	122,011.62
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-87,940.50	-55.46
	SECURITIES ENCUMBERED	87,940.50	55.46
	NET EARNINGS	4,209,957.95	122,011.62
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	4,209,957.95	122,011.62
	OTHER ADJUSTMENTS	0.00	0.00

		PAYMENT DUE	\$ 122,011.62

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN 03/01/2010

09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO 0200 ROADWAY						
0005	202-00019	*REMOVAL OF INLET	1.000	0.000		
			EACH	0.000	0.00	
			374.50000	0.000		0.00
0010	202-00210	*REMOVAL OF CONCRETE PAVEMENT	11,117.000	3,528.000		
			SY	0.000	0.00	
			13.20000	3,528.000		46,569.60
0015	202-00220	*REMOVAL OF ASPHALT MAT	4,174.000	507.000		
			SY	0.000	0.00	
			6.55000	507.000		3,320.85
0020	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	929.000	0.000		
			SY	0.000	0.00	
			9.30000	0.000		0.00
0025	202-00250	*REMOVAL OF PAVEMENT MARKING	60,000.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
0030	202-00700	*REMOVAL OF LIGHT STANDARD	3.000	0.000		
			EACH	0.000	0.00	
			372.00000	0.000		0.00
0035	202-00810	*REMOVAL OF GROUND SIGN	25.000	0.000		
			EACH	0.000	0.00	
			53.70000	0.000		0.00
0040	202-00900	*REMOVAL OF CONCRETE FOOTING	3.000	0.000		
			EACH	0.000	0.00	
			318.50000	0.000		0.00
0045	202-01000	*REMOVAL OF FENCE	203,711.000	0.000		
			LF	0.000	0.00	
			0.15000	0.000		0.00
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	813.000	0.000		
			LF	0.000	0.00	
			2.65000	0.000		0.00
0055	202-01300	*REMOVAL OF END ANCHORAGE	8.000	0.000		
			EACH	0.000	0.00	
			111.50000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-05150	*SANDBLASTING	40,000.000	0.000		
			SF	0.000	0.00	
			0.50000	0.000		0.00
0065	202-06000	*REMOVAL OF DETOUR	1.000	0.000		
			L S	0.000	0.00	
			160,400.00000	0.000		0.00
0070	203-00060	*EMBANKMENT MATERIAL (COMPLETE IN PLACE)	61,699.000	16,054.000		
			CY	0.000	0.00	
			8.95000	16,054.000		143,683.30
0075	203-00100	*MUCK EXCAVATION	200.000	0.000		
			CY	0.000	0.00	
			16.50000	0.000		0.00
0080	203-01100	*PROOF ROLLING	20.000	0.000		
			hour	0.000	0.00	
			99.50000	0.000		0.00
0085	203-01500	*BLADING	250.000	82.000		
			hour	0.000	0.00	
			109.00000	82.000		8,938.00
0086	203-01550	DOZING CMO 4	53.000	53.000		
			hour	0.000	0.00	
			165.00000	53.000		8,745.00
0090	203-01597	POTHOLING	20.000	0.000		
			hour	0.000	0.00	
			208.50000	0.000		0.00
0095	208-00005	*EROSION LOG	6,740.000	918.000		
			LF	0.000	0.00	
			5.40000	918.000		4,957.20
0100	208-00034	*GRAVEL BAG	480.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0105	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			1,040.00000	1.000		1,040.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0110	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	0.000	0.00	
			2,085.00000	0.000		0.00
0115	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	100.000	14.000		
			HOOR	0.000	0.00	
			138.00000	14.000		1,932.00
0120	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	50.000	4.000		
			HOOR	0.000	0.00	
			29.50000	4.000		118.00
0125	208-00206	EROSION CONTROL SUPERVISOR	130.000	68.000		
			DAY	0.000	0.00	
			416.00000	68.000		28,288.00
0130	210-00810	*RESET GROUND SIGN	10.000	0.000		
			EACH	0.000	0.00	
			263.00000	0.000		0.00
0135	212-00006	*SEEDING (NATIVE)	86.400	0.000		
			ACRE	0.000	0.00	
			296.50000	0.000		0.00
0140	212-00009	*SEEDING (TEMPORARY)	9.000	5.500		
			ACRE	0.000	0.00	
			161.50000	5.500		888.25
0145	212-00032	*SOIL CONDITIONING	81.000	0.000		
			ACRE	0.000	0.00	
			2,405.00000	0.000		0.00
0150	213-00003	*MULCHING (WEED FREE)	115.400	7.400		
			ACRE	0.000	0.00	
			431.50000	7.400		3,193.10
0155	213-00061	*MULCH TACKIFIER	23,080.000	1,500.000		
			LB	0.000	0.00	
			1.20000	1,500.000		1,800.00
0160	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	5,000.000	0.000		
			SY	0.000	0.00	
			2.20000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0165	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	10,000.000	4,346.050		
			TON	0.000	0.00	
			24.40000	4,346.050		106,043.62
0166	304-09000	AGGREGATE BASE COURSE (SPECIAL)	3,788.000	1,688.000		
			CY	0.000	0.00	
			26.45000	1,688.000		44,647.60
0170	306-01000	RECONDITIONING	3,542.000	3,528.000		
			SY	0.000	0.00	
			21.40000	3,528.000		75,499.20
0175	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	200.000	17.150		
			TON	0.000	0.00	
			117.50000	17.150		2,015.13
0180	403-34741	*HOT MIX ASPHALT (GRADING SX) (75) (PG 64-22)	19,843.000	16,217.830		
			TON	0.000	0.00	
			89.10000	16,217.830		1,445,008.65
0185	412-00000	FURNISH CONCRETE PAVEMENT	62,984.000	0.000		
			CY	0.000	0.00	
			67.00000	0.000		0.00
0185		MATERIAL ALLOWANCE		18,564.470		
			CY	0.000	0.00	
			15.61000	18,564.470		289,791.38
0185		MATERIAL ALLOWANCE		12,672.940		
			CY	0.000	0.00	
			15.61000	12,672.940		197,824.59
0185		MATERIAL ALLOWANCE		7,236.850		
			CY	0.000	0.00	
			15.61000	7,236.850		112,967.23
0185		MATERIAL ALLOWANCE		9,744.040		
			CY	0.000	0.00	
			15.61000	9,744.040		152,104.46
0185		MATERIAL ALLOWANCE		0.000		
			CY	7,697.820	120,162.97	
			15.61000	7,697.820		120,162.97

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0185		MATERIAL ALLOWANCE		24,676.000		
			CY	0.000	0.00	
			5.20981	24,676.000		128,557.27
0190	412-00050	*PLACE CONCRETE PAVEMENT	239,490.000	0.000		
			SY	0.000	0.00	
			5.15000	0.000		0.00
0195	412-00805	CONCRETE PAVEMENT (8 INCH) (FAST TRACK)	3,542.000	3,542.000		
			SY	0.000	0.00	
			103.50000	3,542.000		366,597.00
0200	412-01200	*CONCRETE PAVEMENT (12 INCH)	11,822.000	0.000		
			SY	0.000	0.00	
			32.90000	0.000		0.00
0205	420-00100	*GEOTEXTILE (EROSION CONTROL) (CLASS A)	100.000	0.000		
			SY	0.000	0.00	
			3.85000	0.000		0.00
0210	506-00209	*RIPRAP (9 INCH)	52.500	27.500		
			CY	0.000	0.00	
			96.30000	27.500		2,648.25
0215	605-00040	*4 INCH PERFORATED PIPE UNDERDRAIN	1,042.000	0.000		
			LF	0.000	0.00	
			25.70000	0.000		0.00
0220	605-84000	*SUBSURFACE DRAIN OUTLET	493.000	0.000		
			LF	0.000	0.00	
			25.70000	0.000		0.00
0225	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,237.500	0.000		
			LF	0.000	0.00	
			13.40000	0.000		0.00
0230	606-01370	*TRANSITION TYPE 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,030.00000	0.000		0.00
0235	606-02005	*END ANCHORAGE (FLARED)	4.000	0.000		
			EACH	0.000	0.00	
			1,560.00000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	607-00005	*END POST	100.000	40.000		
			EACH	0.000	0.00	
			111.50000	40.000		4,460.00
0241	900-00007	ADDED ITEM (EACH)/ END POST W/TWP	42.000	21.000		
			EACH	0.000	0.00	
			169.22000	21.000		3,553.62
0245	607-00010	*CORNER AND LINE BRACE POST	500.000	252.000		
			EACH	0.000	0.00	
			153.00000	252.000		38,556.00
0246	900-00007	ADDED ITEM (EACH)/ CORNER AND LINE BRACE POST	50.000	46.000		
			EACH	0.000	0.00	
			214.76000	46.000		9,878.96
0250	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	199,311.000	97,050.000		
			LF	0.000	0.00	
			1.05000	97,050.000		101,902.50
0251	607-01100	FENCE BARBED WIRE WITH TREATED WOODEN POSTS	4,000.000	1,978.000		
			LF	0.000	0.00	
			2.47000	1,978.000		4,885.66
0252	900-00012	ADDED ITEM (FOOT)/	27,980.000	27,980.000		
			LF	0.000	0.00	
			0.20000	27,980.000		5,596.00
0255	607-11200	*FENCE COMBINATION WIRE WITH METAL POSTS	400.000	0.000		
			LF	0.000	0.00	
			1.35000	0.000		0.00
0260	607-60620	*ROAD CLOSURE GATE	6.000	0.000		
			EACH	0.000	0.00	
			9,030.00000	0.000		0.00
0265	609-60011	*CURB TYPE 6 (SECTION M)	2,435.000	2,254.000		
			LF	0.000	0.00	
			4.65000	2,254.000		10,481.10
0270	612-00001	*DELINEATOR (TYPE I)	308.000	3.000		
			EACH	0.000	0.00	
			23.60000	3.000		70.80

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0275	612-00002	*DELINEATOR (TYPE II)	24.000	0.000		
			EACH	0.000	0.00	
			24.70000	0.000		0.00
0280	612-00003	*DELINEATOR (TYPE III)	24.000	2.000		
			EACH	0.000	0.00	
			25.80000	2.000		51.60
0285	613-00200	*2 INCH ELECTRICAL CONDUIT	4,509.000	4,028.000		
			LF	0.000	0.00	
			7.45000	4,028.000		30,008.60
0290	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	1,656.000	1,656.000		
			LF	0.000	0.00	
			14.90000	1,656.000		24,674.40
0295	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			1,595.00000	0.000		0.00
0300	613-34400	*LIGHT STANDARD METAL (40 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			3,185.00000	0.000		0.00
0305	613-40000	*CONCRETE FOUNDATION PAD	3.000	0.000		
			EACH	0.000	0.00	
			1,275.00000	0.000		0.00
0310	613-50410	*LIGHT STANDARD (TEMPORARY)	5.000	1.000		
			EACH	0.000	0.00	
			4,460.00000	1.000		4,460.00
0315	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT)	3.000	0.000		
			EACH	0.000	0.00	
			425.00000	0.000		0.00
0320	614-00011	*SIGN PANEL (CLASS I)	102.000	0.000		
			SF	0.000	0.00	
			23.60000	0.000		0.00
0325	614-00012	*SIGN PANEL (CLASS II)	99.130	0.000		
			SF	0.000	0.00	
			26.80000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND)(POST & SOCKET)	91.500	0.000		
			LF	0.000	0.00	
			18.20000	0.000		0.00
0335	614-01582	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND)(POST AND SLIPBASE)	207.500	0.000		
			LF	0.000	0.00	
			21.50000	0.000		0.00
0340	615-00030	EMBANKMENT PROTECTOR TYPE 3	12.000	12.000		
			EACH	0.000	0.00	
			2,085.00000	12.000		25,020.00
0345	617-00012	*12 INCH CULVERT PIPE	1,185.000	1,094.000		
			LF	0.000	0.00	
			42.80000	1,094.000		46,823.20
0350	617-03010	*DETOUR CULVERT PIPE	593.000	380.000		
			LF	0.000	0.00	
			42.80000	380.000		16,264.00
0355	625-00000	*CONSTRUCTION SURVEYING	1.000	0.175		
			L S	0.017	1,771.40	
			104,200.00000	0.192		20,006.40
0356	625-00000	CONSTRUCTION SURVEYING	40.000	33.000		
			L S	0.000	0.00	
			100.00000	33.000		3,300.00
0360	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			462,000.00000	0.600		277,200.00
0365	627-00001	*PAVEMENT MARKING PAINT	1,008.000	407.000		
			GAL	0.000	0.00	
			26.60000	407.000		10,826.20
0370	627-00005	*EPOXY PAVEMENT MARKING	1,004.000	428.000		
			GAL	0.000	0.00	
			55.20000	428.000		23,625.60
0375	627-00030	*RAISED PAVEMENT MARKER (TEMPORARY)	600.000	0.000		
			EACH	0.000	0.00	
			6.35000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0380	627-02010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE II) (INLAID)	9,820.000	0.000		
		SF		0.000	0.00	
			8.50000	0.000		0.00
0385	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	13.000	0.000		
		SF		0.000	0.00	
			21.30000	0.000		0.00
0390	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	200.000	0.000		
		SF		0.000	0.00	
			15.90000	0.000		0.00
0395	630-00000	*FLAGGING	4,000.000	2,076.500		
		HOURLY		0.000	0.00	
			23.80000	2,076.500		49,420.70
0400	630-00007	*TRAFFIC CONTROL INSPECTION	90.000	51.000		
		DAY		0.000	0.00	
			108.00000	51.000		5,508.00
0405	630-00012	*TRAFFIC CONTROL MANAGEMENT	150.000	77.000		
		DAY		0.000	0.00	
			801.50000	77.000		61,715.50
0410	630-80002	*FLASHING BEACON (SOLAR)	8.000	2.000		
		EACH		0.000	0.00	
			647.50000	2.000		1,295.00
0415	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	7.000	3.500		
		EACH		0.000	0.00	
			108.00000	3.500		378.00
0420	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	2.000	0.000		
		EACH		0.000	0.00	
			432.00000	0.000		0.00
0425	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	227.000	10.500		
		EACH		0.000	0.00	
			64.80000	10.500		680.40
0430	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	158.000	31.000		
		EACH		0.000	0.00	
			108.00000	31.000		3,348.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0435	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	59.000	29.500		
			EACH	0.000	0.00	
			118.50000	29.500		3,495.75
0440	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,901.000	51.500		
			SF	0.000	0.00	
			13.00000	51.500		669.50
0445	630-80355	*PORTABLE MESSAGE SIGN PANEL	4.000	1.000		
			EACH	0.000	0.00	
			4,855.00000	1.000		4,855.00
0450	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	6.000	2.000		
			EACH	0.000	0.00	
			1,080.00000	2.000		2,160.00
0455	630-80360	*DRUM CHANNELIZING DEVICE	300.000	150.000		
			EACH	0.000	0.00	
			27.00000	150.000		4,050.00
0460	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	24.000	10.000		
			EACH	0.000	0.00	
			54.00000	10.000		540.00
0465	630-80367	*PORTABLE TRAFFIC SPEED MONITOR	2.000	1.000		
			EACH	0.000	0.00	
			7,555.00000	1.000		7,555.00
0470	630-80370	CONCRETE BARRIER (TEMPORARY)	600.000	0.000		
			LF	0.000	0.00	
			27.80000	0.000		0.00
0475	630-80380	*TRAFFIC CONE	400.000	150.000		
			EACH	0.000	0.00	
			10.80000	150.000		1,620.00
0480	630-80391	*CHANNELIZING DEVICE (FIXED)	800.000	0.000		
			EACH	0.000	0.00	
			37.80000	0.000		0.00
0485	630-80430	RUMBLE STRIP (PORTABLE)	9.000	0.000		
			EACH	0.000	0.00	
			2,875.00000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	630-80520	*MOBILE PAVEMENT MARKING ZONE	4.000	2.000		
			DAY	0.000	0.00	
			531.00000	2.000		1,062.00
0495	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			12,950.00000	0.000		0.00
0500	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	100.000	58.000		
			DAY	0.000	0.00	
			485.50000	58.000		28,159.00
0505	700-70010	F/A MINOR CONTRACT REVISIONS	126,542.760	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0510	700-70011	F/A PARTNERING	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0515	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	25,000.000	13,530.190		
			F A	0.000	0.00	
			1.00000	13,530.190		13,530.19
0520	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	350,000.000	10,997.540		
			F A	0.000	0.00	
			1.00000	10,997.540		10,997.54
0525	700-70016	F/A FUEL COST ADJUSTMENT	100,000.000	17,505.840		
			F A	0.000	0.00	
			1.00000	17,505.840		17,505.84
0530	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0535	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0540	700-70021	F/A ON-THE-JOB TRAINEE	2,600.010	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17169
 PCN: 17169-BID
 PROJECT: ES4 0762-045

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 03/01/2010
 09:24:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	700-70022	F/A OJT COLORADO TRAINING PROGRAM	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0550	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0555	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	20,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0560	700-70220	F/A PHONE SERVICE	1,000.000	550.000		
			F A	77.250	77.25	
			1.00000	627.250		627.25
0565	700-70380	F/A EROSION CONTROL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 12,774,985.39 \$	122,011.62 \$ 4,178,157.96
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0570	620-00002	FIELD OFFICE (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			15,640.00000	1.000		15,640.00
0575	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			12,510.00000	1.000		12,510.00
0580	620-00020	SANITARY FACILITY	1.000	1.000		
			EACH	0.000	0.00	
			3,650.00000	1.000		3,650.00
			CAT 0400	CURRENT AMT	\$ 31,800.00 \$	0.00 \$ 31,800.00
PROJECT TOTAL			CURRENT AMT	\$ 12,806,785.39 \$	122,011.62 \$	4,209,957.96