

ESTIMATE SUMMARY

CONTID: C17170

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 17170-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 186.0 DAYS

TIME ALLOW:

502 WORK DAYS

ALAMEDA BRIDGE OVER I-25

PERCENT TIME: 37.05

ORIG TIME ALLOW:

500 WORK DAYS

PROJECT NO: ES6 C010-101

ALAMEDA BRIDGE OVER I-25

NAME OF ROAD: I-25

PROJECT COUNTIES: DENVER

CONTRACTOR:

JALISCO INTERNATIONAL, INC.

PAY PERIOD ENDING 12/30/2010

DATE TIME STARTED 04/01/2010

6663 COLORADO BLVD.

DATE LET 12/30/2009

DATE WORK BEGAN 04/01/2010

DATE AWARDED 01/25/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/10/2010

DATE ACCEPTED

COMMERCE CITY CO 80022 303/287-8905

DATE NOTICE TO PROCEED 04/01/2010

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 29,347,482.06 PARTICIPATING	\$ 9,980,516.37	\$ 1,209,448.76
AWARD PROJECT AMT:	\$ 23,723,233.20 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	34.01% TOTAL EARNINGS	9,980,516.37	1,209,448.76
FUNDS AVAILABLE:	\$ 19,366,965.69 STOCKPILED MATERIALS	444,109.92	-104,927.22
	GROSS EARNINGS	10,424,626.29	1,104,521.54
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-283,215.49	-36,283.46
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	10,141,410.80	1,068,238.08
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	10,141,410.80	1,068,238.08
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 1,068,238.08

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 12/30/2010

16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY				
0005	201-00000	*CLEARING AND GRUBBING	1.000	0.700		
			L S	0.000	0.00	
			31,500.00000	0.700		22,050.00
0010	202-00001	REMOVAL OF STRUCTURE	10.000	6.000		
			EACH	0.000	0.00	
			730.00000	6.000		4,380.00
0015	202-00010	*REMOVAL OF TREE	109.000	91.000		
			EACH	6.000	1,260.00	
			210.00000	97.000		20,370.00
0020	202-00011	TREE TRIMMING	20.000	0.000		
			EACH	0.000	0.00	
			790.00000	0.000		0.00
0025	202-00019	*REMOVAL OF INLET	26.000	5.000		
			EACH	0.000	0.00	
			460.00000	5.000		2,300.00
0030	202-00021	*REMOVAL OF MANHOLE	13.000	2.000		
			EACH	1.000	475.00	
			475.00000	3.000		1,425.00
0035	202-00035	*REMOVAL OF PIPE	5,443.000	341.000		
			LF	0.000	0.00	
			13.20000	341.000		4,501.20
0040	202-00165	*REMOVAL OF WALL	1.000	0.000		
			L S	0.000	0.00	
			3,150.00000	0.000		0.00
0045	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	393.000	149.000		
			SY	0.000	0.00	
			4.20000	149.000		625.80
0050	202-00200	*REMOVAL OF SIDEWALK	406.000	357.000		
			SY	0.000	0.00	
			5.25000	357.000		1,874.25
0055	202-00203	*REMOVAL OF CURB AND GUTTER	6,479.000	1,912.000		
			LF	0.000	0.00	
			4.20000	1,912.000		8,030.40

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00206	*REMOVAL OF CONCRETE CURB RAMP	20.000	0.000		
			SY	0.000	0.00	
			7.35000	0.000		0.00
0065	202-00210	*REMOVAL OF CONCRETE PAVEMENT	504.000	328.000		
			SY	0.000	0.00	
			15.75000	328.000		5,166.00
0070	202-00220	*REMOVAL OF ASPHALT MAT	37,690.000	9,073.000		
			SY	0.000	0.00	
			4.20000	9,073.000		38,106.60
0075	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,109.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0080	202-00250	REMOVAL OF PAVEMENT MARKING	14,000.000	5,503.000		
			SF	0.000	0.00	
			0.95000	5,503.000		5,227.85
0085	202-00700	*REMOVAL OF LIGHT STANDARD	13.000	6.000		
			EACH	3.000	615.00	
			205.00000	9.000		1,845.00
0090	202-00750	*REMOVAL OF LUMINAIRE (TRAFFIC)	5.000	3.000		
			EACH	0.000	0.00	
			53.50000	3.000		160.50
0095	202-00750	*REMOVAL OF LUMINAIRE (BRIDGE)	6.000	6.000		
			EACH	0.000	0.00	
			53.50000	6.000		321.00
0100	202-00805	REMOVAL OF OVERHEAD SIGN STRUCTURE	4.000	2.000		
			EACH	0.000	0.00	
			7,400.00000	2.000		14,800.00
0105	202-00810	REMOVAL OF GROUND SIGN	28.000	11.000		
			EACH	0.000	0.00	
			89.00000	11.000		979.00
0110	202-00821	REMOVAL OF SIGN PANEL	21.000	1.000		
			EACH	0.000	0.00	
			89.00000	1.000		89.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			2,625.00000	1.000		2,625.00
0120	202-00895	REMOVAL OF IMPACT ATTENUATOR	1.000	0.000		
			EACH	0.000	0.00	
			1,025.00000	0.000		0.00
0125	202-01000	*REMOVAL OF FENCE	561.000	230.000		
			LF	252.000	1,323.00	
			5.25000	482.000		2,530.50
0130	202-01170	REMOVAL OF GUARDRAIL TYPE 7	3,484.000	2,785.000		
			LF	0.000	0.00	
			6.50000	2,785.000		18,102.50
0135	202-01300	*REMOVAL OF END ANCHORAGE	2.000	1.000		
			EACH	0.000	0.00	
			165.00000	1.000		165.00
0140	202-04000	*PLUG STRUCTURE	7.000	2.000		
			EACH	0.000	0.00	
			158.00000	2.000		316.00
0145	202-04001	*PLUG CULVERT	7.000	3.000		
			EACH	0.000	0.00	
			790.00000	3.000		2,370.00
0150	202-04005	*CLEAN VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			460.00000	0.000		0.00
0155	202-04100	*ABANDON WELL	1.000	0.000		
			EACH	0.000	0.00	
			1,625.00000	0.000		0.00
0160	203-00010	*UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	90,180.000	29,847.000		
			CY	15,000.000	86,250.00	
			5.75000	44,847.000		257,870.25
0165	203-01500	*BLADING	80.000	21.000		
			HOOR	0.000	0.00	
			105.00000	21.000		2,205.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01597	*POTHOLING	233.000	233.000		
			184.00000	233.000	0.00	42,872.00
0175	203-01622	*SWEEPING (WITH PICKUP BROOM)	210.000	77.000		
			156.00000	102.000	3,900.00	15,912.00
0180	206-01784	*SHORING (AREA 4)	1.000	0.000		
			320,000.00000	0.000	0.00	0.00
0185	206-01788	*SHORING (AREA 8)	1.000	0.500		
			73,000.00000	0.500	0.00	36,500.00
0190	206-01789	*SHORING (AREA 9)	1.000	0.700		
			1,000,000.00000	0.700	0.00	700,000.00
0195	208-00002	EROSION LOG (12 INCH)	1,960.000	161.000		
			5.50000	161.000	0.00	885.50
0200	208-00020	SILT FENCE	6,440.000	5,957.000		
			2.00000	6,137.000	360.00	12,274.00
0205	208-00034	GRAVEL BAG	601.000	456.000		
			12.50000	601.000	1,812.50	7,512.50
0210	208-00045	CONCRETE WASHOUT STRUCTURE	6.000	5.000		
			1,085.00000	5.000	0.00	5,425.00
0215	208-00050	STORM DRAIN INLET PROTECTION	118.000	27.000		
			270.00000	27.000	0.00	7,290.00
0220	208-00070	*VEHICLE TRACKING PAD	12.000	7.000		
			1,470.00000	12.000	7,350.00	17,640.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	656.500	566.500		
			HOURLY	90.000	3,600.00	
			40.00000	656.500		26,260.00
0230	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	80.000	62.000		
			HOURLY	0.000	0.00	
			58.00000	62.000		3,596.00
0235	208-00206	*EROSION CONTROL SUPERVISOR	500.000	164.000		
			DAY	18.000	1,260.00	
			70.00000	182.000		12,740.00
0240	209-00200	*TIME-RELEASED WATER PRODUCT	11,000.000	0.000		
			EACH	0.000	0.00	
			8.25000	0.000		0.00
0245	210-00473	*RESET TV CAMERAS	3.000	3.000		
			EACH	0.000	0.00	
			540.00000	3.000		1,620.00
0250	210-00750	*RESET LIGHT STANDARD	9.000	3.000		
			EACH	0.000	0.00	
			350.00000	3.000		1,050.00
0255	210-00810	RESET GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			158.00000	0.000		0.00
0260	210-00815	RESET SIGN PANEL	2.000	0.000		
			EACH	0.000	0.00	
			158.00000	0.000		0.00
0265	210-00820	*RESET VARIABLE MESSAGE SIGN	1.000	0.500		
			EACH	0.000	0.00	
			6,240.00000	0.500		3,120.00
0270	210-00910	*RESET TRAFFIC COUNTER (PERMANENT)	4.000	4.000		
			EACH	0.000	0.00	
			650.00000	4.000		2,600.00
0275	210-04010	*ADJUST MANHOLE	5.000	0.000		
			EACH	0.000	0.00	
			635.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04015	*MODIFY MANHOLE	4.000	4.000		
			EACH	0.000	0.00	
			1,140.00000	4.000		4,560.00
0285	210-04020	*MODIFY INLET	5.000	0.750		
			EACH	0.000	0.00	
			3,950.00000	0.750		2,962.50
0290	210-04050	*ADJUST VALVE BOX	4.000	0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0295	211-03005	*DEWATERING	1.000	0.300		
			L S	0.050	27,500.00	
			550,000.00000	0.350		192,500.00
0300	212-00006	*SEEDING (NATIVE)	16.000	0.000		
			ACRE	0.000	0.00	
			330.00000	0.000		0.00
0305	212-00032	*SOIL CONDITIONING	16.000	0.000		
			ACRE	0.000	0.00	
			3,060.00000	0.000		0.00
0310	213-00002	*MULCHING (WEED FREE HAY)	16.000	0.000		
			ACRE	0.000	0.00	
			420.00000	0.000		0.00
0315	213-00009	*FLEXIBLE GROWTH MEDIUM	1.300	0.300		
			ACRE	0.000	0.00	
			935.00000	0.300		280.50
0320	213-00061	*MULCH TACKIFIER	3,200.000	0.000		
			LB	0.000	0.00	
			2.10000	0.000		0.00
0325	214-00000	*LANDSCAPE MAINTENANCE	1.000	0.000		
			L S	0.000	0.00	
			15,500.00000	0.000		0.00
0330	214-00205	*DECIDUOUS TREE (5 GALLON CONTAINER)	51.000	0.000		
			EACH	0.000	0.00	
			41.50000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	216-00042	*SOIL RETENTION BLANKET (BIODEGRADABLE STRAW/COCONUT)	3,620.000	0.000		
			SY	0.000	0.00	
			3.10000	0.000		0.00
0340	217-00020	*HERBICIDE TREATMENT	40.000	0.000		
			hour	0.000	0.00	
			104.00000	0.000		0.00
0345	240-00000	*WILDLIFE BIOLOGIST	40.000	6.500		
			hour	0.000	0.00	
			68.00000	6.500		442.00
0350	250-00010	*ENVIRONMENTAL HEALTH AND SAFETY MANAGEMENT	1.000	0.450		
			L S	0.050	210.00	
			4,200.00000	0.500		2,100.00
0355	250-00050	*MONITORING TECHNICIAN	1,080.000	643.300		
			hour	101.200	3,719.10	
			36.75000	744.500		27,360.38
0360	250-00110	*HEALTH AND SAFETY OFFICER	1,080.000	874.800		
			hour	53.200	3,059.00	
			57.50000	928.000		53,360.00
0365	250-00120	*MATERIAL SAMPLING AND DELIVERY	100.000	34.000		
			EACH	1.000	42.00	
			42.00000	35.000		1,470.00
0370	250-00200	*MATERIAL HANDLING (STOCKPILE)	26,000.000	4,554.000		
			CY	0.000	0.00	
			4.45000	4,554.000		20,265.30
0375	250-00210	*SOLID WASTE DISPOSAL	25,500.000	10,512.000		
			CY	0.000	0.00	
			19.75000	10,512.000		207,612.00
0380	304-06000	*AGGREGATE BASE COURSE (CLASS 6)	24,845.000	341.540		
			TON	0.000	0.00	
			10.00000	341.540		3,415.40
0385	304-06007	*AGGREGATE BASE COURSE (CLASS 6)	412.000	412.000		
			CY	0.000	0.00	
			23.00000	412.000		9,476.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	403-00720	*HOT MIX ASPHALT (PATCHING) (ASPHALT)	795.000	404.320		
			TON	0.000	0.00	
			114.00000	404.320		46,092.48
0395	403-09221	*STONE MATRIX ASPHALT (FIBERS)(ASPHALT)	1,886.000	0.000		
			TON	0.000	0.00	
			86.00000	0.000		0.00
0400	403-33841	*HOT MIX ASPHALT (GRADING S) (100) (PG 64-22)	9,715.000	1,893.810		
			TON	253.020	11,006.37	
			43.50000	2,146.830		93,387.11
0405	403-34871	*HOT MIX ASPHALT (GRADING SX) (100) (PG 76-28)	1,000.000	0.000		
			TON	0.000	0.00	
			65.50000	0.000		0.00
0410	411-10255	*EMULSIFIED ASPHALT (SLOW-SETTING)	6,816.000	199.000		
			GAL	8.000	24.00	
			3.00000	207.000		621.00
0415	412-01300	*CONCRETE PAVEMENT (13 INCH)	29,723.000	0.000		
			SY	0.000	0.00	
			50.00000	0.000		0.00
0415		MATERIAL ALLOWANCE TIE BARS		29,722.589		
			SY	0.000	0.00	
			0.52990	29,722.589		15,750.00
0420	420-00113	*GEOTEXTILE (DRAINAGE) (CLASS 2)	1,200.000	0.000		
			SY	0.000	0.00	
			3.10000	0.000		0.00
0425	503-00030	*DRILLED CAISSON (30 INCH)	68.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0430	503-00042	*DRILLED CAISSON (42 INCH)	21.000	0.000		
			LF	0.000	0.00	
			145.00000	0.000		0.00
0435	503-00048	*DRILLED CAISSON (48 INCH)	76.000	0.000		
			LF	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0440	506-00010	*RIPRAP (SPECIAL) (D50=9 INCH)	386.000	278.000		
			CY	0.000	0.00	
			68.00000	278.000		18,904.00
0445	506-00035	*GROUTED RIPRAP	164.000	0.000		
			SY	0.000	0.00	
			310.00000	0.000		0.00
0450	514-00200	*PEDESTRIAN RAILING (STEEL)	101.000	0.000		
			LF	0.000	0.00	
			120.00000	0.000		0.00
0455	601-01000	CONCRETE CLASS B	118.000	0.000		
			CY	0.000	0.00	
			410.00000	0.000		0.00
0460	602-00000	*REINFORCING STEEL	10,420.000	0.000		
			LB	0.000	0.00	
			0.46000	0.000		0.00
0465	603-01155	*15 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,075.000	471.000		
			LF	0.000	0.00	
			103.00000	471.000		48,513.00
0470	603-01185	*18 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	1,601.000	461.000		
			LF	0.000	0.00	
			74.00000	461.000		34,114.00
0475	603-01245	*24 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	303.000	148.000		
			LF	0.000	0.00	
			70.00000	148.000		10,360.00
0480	603-01305	*30 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	947.000	338.000		
			LF	0.000	0.00	
			115.00000	338.000		38,870.00
0485	603-01365	*36 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	170.000	114.000		
			LF	0.000	0.00	
			125.00000	114.000		14,250.00
0490	603-01485	*48 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	52.000	52.000		
			LF	0.000	0.00	
			150.00000	52.000		7,800.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0495	603-05015	*15 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			1,115.00000	0.000		0.00
0500	603-05024	*24 INCH REINFORCED CONCRETE END SECTION	2.000	0.000		
			EACH	0.000	0.00	
			1,385.00000	0.000		0.00
0505	603-05036	*36 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0510	603-05048	*48 INCH REINFORCED CONCRETE END SECTION	1.000	1.000		
			EACH	0.000	0.00	
			2,430.00000	1.000		2,430.00
0515	603-07300	*30 INCH REINFORCED CONCRETE PIPE (JACKED) CLASS V PIPE	0.000	0.000		
			LF	0.000	0.00	
			1,250.00000	0.000		0.00
0520	603-50008	*8 INCH PLASTIC PIPE	1,971.000	1,502.000		
			LF	0.000	0.00	
			81.25000	1,502.000		122,037.50
0525	603-50030	*30 INCH PLASTIC PIPE	1,182.000	798.000		
			LF	0.000	0.00	
			137.00000	798.000		109,326.00
0530	603-70503	*5X3 FOOT CONCRETE BOX CULVERT (PRECAST)	106.000	106.000		
			LF	0.000	0.00	
			304.00000	106.000		32,224.00
0530		MATERIAL ALLOWANCE CBC MATERIALS		0.000		
			LF	0.000	0.00	
			66.02303	0.000		0.00
0535	604-00305	*INLET TYPE C (5 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			3,890.00000	1.000		3,890.00
0540	604-00310	*INLET TYPE C (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,675.00000	1.000		4,675.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0545	604-00350	*INLET TYPE C (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			4,250.00000	0.000		0.00
0550	604-16010	*INLET TYPE 16 (10 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,545.00000	1.000		4,545.00
0555	604-16050	*INLET TYPE 16 (SINGLE) (SPECIAL)	4.000	3.000		
			EACH	0.000	0.00	
			4,790.00000	3.000		14,370.00
0560	604-20001	*OUTLET STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			45,130.00000	0.000		0.00
0565	604-25005	*VANE GRATE INLET (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,890.00000	0.000		0.00
0570	604-25015	*VANE GRATE INLET (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			6,470.00000	0.000		0.00
0575	604-26005	*VANE GRATE INLET (DOUBLE) (5 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			5,150.00000	0.000		0.00
0580	604-26006	*VANE GRATE INLET SPECIAL (DOUBLE) (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			5,675.00000	0.000		0.00
0585	604-26010	*VANE GRATE INLET (DOUBLE) (10 FOOT)	11.000	0.000		
			EACH	0.000	0.00	
			5,925.00000	0.000		0.00
0590	604-26011	*VANE GRATE INLET SPECIAL (DOUBLE) (10 FOOT)	3.000	2.000		
			EACH	0.000	0.00	
			6,240.00000	2.000		12,480.00
0595	604-30000	*MANHOLE SLAB BASE (SPECIAL) (SPECIAL)(25 FOOT)(5 FOOT DIAMETER)	3.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0600	604-30000	*MANHOLE SLAB BASE (SPECIAL) (SPECIAL)(15 FOOT)(5 FOOT DIAMETER)	3.000	2.000		
			EACH	0.000	0.00	
			4,270.00000	2.000		8,540.00
0605	604-30000	*MANHOLE SLAB BASE (SPECIAL) (SPECIAL)(20 FOOT)(6 FOOT DIAMETER)	1.000	0.000		
			EACH	0.000	0.00	
			5,900.00000	0.000		0.00
0610	604-30000	*MANHOLE SLAB BASE (SPECIAL) (SPECIAL)(10 FOOT)(6 FOOT DIAMETER)	2.000	0.000		
			EACH	0.000	0.00	
			2,830.00000	0.000		0.00
0615	604-30000	*MANHOLE SLAB BASE (SPECIAL) (SPECIAL)(25 FOOT)(9 FOOT DIAMETER)	0.000	0.000		
			EACH	0.000	0.00	
			36,700.00000	0.000		0.00
0620	604-30010	*MANHOLE SLAB BASE (10 FOOT)	7.000	5.000		
			EACH	1.000	1,910.00	
			1,910.00000	6.000		11,460.00
0625	604-30015	*MANHOLE SLAB BASE (15 FOOT)	2.000	2.000		
			EACH	0.000	0.00	
			3,390.00000	2.000		6,780.00
0630	604-30020	*MANHOLE SLAB BASE (20 FOOT)	2.000	1.000		
			EACH	0.000	0.00	
			4,365.00000	1.000		4,365.00
0635	604-31010	*MANHOLE BOX BASE (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			9,745.00000	0.000		0.00
0640	604-39000	MANHOLE SPECIAL	1.000	1.000		
			EACH	0.000	0.00	
			8,310.00000	1.000		8,310.00
0645	604-39005	*MANHOLE SPECIAL (5 FOOT)	3.000	2.000		
			EACH	0.000	0.00	
			2,070.00000	2.000		4,140.00
0650	604-39010	*MANHOLE SPECIAL (10 FOOT)	3.000	2.000		
			EACH	0.000	0.00	
			2,200.00000	2.000		4,400.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0655	604-39020	*MANHOLE SPECIAL (20 FOOT)	1.000	1.000		
			EACH	0.000	0.00	
			4,720.00000	1.000		4,720.00
0660	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	980.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0665	606-00710	*GUARDRAIL TYPE 7 (STYLE CA)	1,953.000	0.000		
			LF	0.000	0.00	
			53.00000	0.000		0.00
0670	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	80.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0675	606-00725	*GUARDRAIL TYPE 7 (STYLE CC)(CONCRETE GLARE SCREEN)	1,573.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0680	606-00730	*GUARDRAIL TYPE 7 (STYLE CD)	2,839.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0685	606-00740	*GUARDRAIL TYPE 7 (STYLE CE)	1,068.000	0.000		
			LF	0.000	0.00	
			105.00000	0.000		0.00
0690	606-01340	*END ANCHORAGE TYPE 3D	5.000	0.000		
			EACH	0.000	0.00	
			610.00000	0.000		0.00
0695	606-01390	*END ANCHORAGE TYPE 3K	1.000	0.000		
			EACH	0.000	0.00	
			1,135.00000	0.000		0.00
0700	606-02005	*END ANCHORAGE (FLARED)	2.000	0.000		
			EACH	0.000	0.00	
			1,595.00000	0.000		0.00
0705	607-11525	FENCE (PLASTIC)	2,584.000	1,520.000		
			LF	1,064.000	3,936.80	
			3.70000	2,584.000		9,560.80

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0710	608-00006	CONCRETE SIDEWALK (6 INCH)	421.000	153.000		
			SY	0.000	0.00	
			36.50000	153.000		5,584.50
0715	608-00010	CONCRETE CURB RAMP	45.000	21.000		
			SY	0.000	0.00	
			115.00000	21.000		2,415.00
0720	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	472.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0725	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	978.000	788.000		
			LF	0.000	0.00	
			15.00000	788.000		11,820.00
0730	610-00030	MEDIAN COVER MATERIAL (CONCRETE)	3,423.000	0.000		
			SF	0.000	0.00	
			7.00000	0.000		0.00
0735	612-00001	DELINEATOR (TYPE I)	36.000	0.000		
			EACH	0.000	0.00	
			23.00000	0.000		0.00
0740	612-00002	DELINEATOR (TYPE II)	15.000	0.000		
			EACH	0.000	0.00	
			24.00000	0.000		0.00
0745	612-00021	DELINEATOR (TYPE I) (BARRIER)	8.000	0.000		
			EACH	0.000	0.00	
			10.50000	0.000		0.00
0750	612-00022	DELINEATOR (TYPE II) (BARRIER)	35.000	0.000		
			EACH	0.000	0.00	
			11.50000	0.000		0.00
0755	613-00100	*1 INCH ELECTRICAL CONDUIT	3,295.000	218.000		
			LF	35.000	147.00	
			4.20000	253.000		1,062.60
0760	613-00300	*3 INCH ELECTRICAL CONDUIT	2,150.000	103.000		
			LF	0.000	0.00	
			11.50000	103.000		1,184.50

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0765	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	4,773.000	4,573.000		
			LF	43.000	348.30	
			8.10000	4,616.000		37,389.60
0770	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	10,150.000	9,855.000		
			LF	174.000	1,644.30	
			9.45000	10,029.000		94,774.05
0775	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	750.000	750.000		
			LF	0.000	0.00	
			11.55000	750.000		8,662.50
0780	613-07023	*PULL BOX (24"X36"X24")	27.000	18.000		
			EACH	2.000	1,406.00	
			703.00000	20.000		14,060.00
0785	613-07026	*PULL BOX (16"X24"X12")	8.000	0.000		
			EACH	0.000	0.00	
			304.00000	0.000		0.00
0790	613-07039	*PULL BOX (30"X48"X18")	3.000	3.000		
			EACH	0.000	0.00	
			990.00000	3.000		2,970.00
0795	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			21,325.00000	0.000		0.00
0800	613-34700	*LIGHT STANDARD METAL (70 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			7,525.00000	0.000		0.00
0800		MATERIAL ALLOWANCE LIGHT STANDARD		4.000		
			EACH	0.000	0.00	
			4,802.50000	4.000		19,210.00
0805	613-40010	*LIGHT STANDARD FOUNDATION	9.000	1.000		
			EACH	0.000	0.00	
			950.00000	1.000		950.00
0810	613-50100	*LIGHTING CONTROL CENTER	1.000	0.000		
			EACH	0.000	0.00	
			8,425.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0815	613-50210	*TEMPORARY LIGHTING	1.000	0.650		
			L S	0.000	0.00	
			11,800.00000	0.650		7,670.00
0820	613-70400	*LUMINAIRE HIGH PRESSURE SODIUM (400 WATT) CURVILINEAR (TRAFFIC)	5.000	1.000		
			EACH	0.000	0.00	
			1,545.00000	1.000		1,545.00
0825	613-71000	*LUMINAIRE HIGH PRESSURE SODIUM (1000 WATT)	10.000	0.000		
			EACH	0.000	0.00	
			1,225.00000	0.000		0.00
0830	613-72150	*LUMINAIRE HIGH PRESSURE SODIUM (WALL TYPE) (150 WATT)	8.000	0.000		
			EACH	0.000	0.00	
			333.00000	0.000		0.00
0835	614-00011	SIGN PANEL (CLASS I)	216.000	0.000		
			SF	0.000	0.00	
			15.25000	0.000		0.00
0840	614-00012	SIGN PANEL (CLASS II)	396.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0845	614-00013	SIGN PANEL (CLASS III)	515.000	0.000		
			SF	0.000	0.00	
			34.50000	0.000		0.00
0850	614-00040	SIGN POST (SPECIAL)	10.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0855	614-00216	STEEL SIGN POST (2X2 INCH TUBING)	43.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
0860	614-01583	STL SIGN SUPP(2-1/2 IN RD SCH 80)(PO&SLIP)	24.000	0.000		
			EACH	0.000	0.00	
			409.00000	0.000		0.00
0865	614-03100	*CONCRETE FOOTING (TRAFFIC SIGNAL POLE)	5.000	0.000		
			EACH	1.000	2,520.00	
			2,520.00000	1.000		2,520.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0870	614-30110	BUTTERFLY STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			25,000.00000	0.000		0.00
0875	614-32400	MONOTUBE OVERHEAD SIGN CANTILEVER (24 INCH DIAMETER)	3.000	0.000		
			EACH	0.000	0.00	
			34,500.00000	0.000		0.00
0880	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	4.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0880		MATERIAL ALLOWANCE PED SIGNAL FACE (16) (COUNTDOWN)		4.000		
			EACH	0.000	0.00	
			340.00000	4.000		1,360.00
0885	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	18.000	0.000		
			EACH	0.000	0.00	
			350.00000	0.000		0.00
0885		MATERIAL ALLOWANCE TRAF SIG FACE (12-12-12)		18.000		
			EACH	0.000	0.00	
			212.32500	18.000		3,821.85
0890	614-72855	*TRAFFIC SIGNAL CONTROLLER CABINET	2.000	0.000		
			EACH	0.000	0.00	
			14,900.00000	0.000		0.00
0890		MATERIAL ALLOWANCE TRAF SIG CTRL CABINET		2.000		
			EACH	0.000	0.00	
			9,784.00000	2.000		19,568.00
0895	614-72860	*PEDESTRIAN PUSH BUTTON	2.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0895		MATERIAL ALLOWANCE PED PUSH BUTTON		2.000		
			EACH	0.000	0.00	
			145.00000	2.000		290.00
0900	614-72866	*FIRE PREEMPTION UNIT AND TIMER	3.000	0.000		
			EACH	0.000	0.00	
			3,945.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 19
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0905	614-72886	*INTERSECTION DETECTION SYSTEM (CAMERA)	3.000	0.000		
			EACH	0.000	0.00	
			8,300.00000	0.000		0.00
0905		MATERIAL ALLOWANCE INTERSECTION DETECT SYS (CAMERA)		2.996		
			EACH	0.000	0.00	
			5,406.66666	2.996		16,198.37
0910	614-81000	*TRAFFIC SIGNAL-LIGHT POLE STEEL	1.000	1.000		
			EACH	0.000	0.00	
			4,300.00000	1.000		4,300.00
0910		MATERIAL ALLOWANCE TS POLE		0.000		
			EACH	0.000	0.00	
			2,514.00000	0.000		0.00
0915	614-81160	*TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			22,130.00000	0.000		0.00
0915		MATERIAL ALLOWANCE TS POLE		1.000		
			EACH	0.000	0.00	
			14,999.00000	1.000		14,999.00
0920	614-81165	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	2.000	0.000		
			EACH	0.000	0.00	
			23,400.00000	0.000		0.00
0920		MATERIAL ALLOWANCE TS POLE		2.000		
			EACH	0.000	0.00	
			15,218.00000	2.000		30,436.00
0925	614-82010	*TRAFFIC SIGNAL POLE STEEL (1 MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			15,400.00000	0.000		0.00
0925		MATERIAL ALLOWANCE TS POLE		1.000		
			EACH	0.000	0.00	
			10,536.00000	1.000		10,536.00
0930	614-84000	*TRAFFIC SIGNAL PEDESTAL POLE STEEL	1.000	0.000		
			EACH	0.000	0.00	
			840.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0010

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0930		MATERIAL ALLOWANCE TRAF SIG PED POLE STEEL		1.000		
			EACH	0.000	0.00	
			445.00000	1.000		445.00
0935	614-85001	IMPACT ATTENUATOR (QUADGUARD)(TAPERED)	1.000	0.000		
			EACH	0.000	0.00	
			28,700.00000	0.000		0.00
0940	614-85312	*TRAFFIC SIGNAL SPAN WIRE POLE (12 INCH)	1.000	1.000		
			EACH	0.000	0.00	
			2,825.00000	1.000		2,825.00
0945	614-86800	*UNINTERRUPTED POWER SUPPLY	2.000	0.000		
			EACH	0.000	0.00	
			6,275.00000	0.000		0.00
0945		MATERIAL ALLOWANCE UNINTERRUPTED POWER SUPPLY		2.000		
			EACH	0.000	0.00	
			3,948.00000	2.000		7,896.00
0950	614-87320	*CLOSED CIRCUIT TELEVISION	1.000	0.000		
			EACH	0.000	0.00	
			287.00000	0.000		0.00
0955	614-87350	*TEST FIBER OPTIC CABLE	1.000	1.000		
			L S	0.000	0.00	
			1,045.00000	1.000		1,045.00
0960	614-87401	*FIBER OPTIC CABLE (SPECIAL)	4,506.000	3,004.000		
			LF	1,502.000	2,328.10	
			1.55000	4,506.000		6,984.30
0965	614-87406	*FIBER OPTIC CABLE (SINGLE MODE) (6 STRANDS)	750.000	500.000		
			LF	250.000	525.00	
			2.10000	750.000		1,575.00
0970	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	3,398.000	3,398.000		
			LF	0.000	0.00	
			3.70000	3,398.000		12,572.60
0975	617-03000	*DETOUR CULVERT PIPE	1.000	0.300		
			L S	0.000	0.00	
			200,000.00000	0.300		60,000.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 21
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0980	621-00425	*DETOUR	1.000	0.500		
			L S	0.000	0.00	
			795,000.00000	0.500		397,500.00
0985	625-00000	*CONSTRUCTION SURVEYING	1.000	0.291		
			L S	0.043	5,590.00	
			130,000.00000	0.334		43,420.00
0990	626-00000	*MOBILIZATION	1.000	0.600		
			L S	0.000	0.00	
			900,000.00000	0.600		540,000.00
0995	626-01000	*PUBLIC INFORMATION SERVICES	1.000	0.500		
			L S	0.000	0.00	
			16,000.00000	0.500		8,000.00
1000	627-00001	PAVEMENT MARKING PAINT	1,192.000	140.000		
			GAL	0.000	0.00	
			26.25000	140.000		3,675.00
1005	627-00005	EPOXY PAVEMENT MARKING	102.000	0.000		
			GAL	0.000	0.00	
			63.00000	0.000		0.00
1010	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	826.000	0.000		
			SF	0.000	0.00	
			9.45000	0.000		0.00
1015	627-01010	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	1,350.000	0.000		
			SF	0.000	0.00	
			10.00000	0.000		0.00
1020	627-30327	PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	62.000	0.000		
			SF	0.000	0.00	
			16.75000	0.000		0.00
1025	627-30332	PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	268.000	0.000		
			SF	0.000	0.00	
			12.60000	0.000		0.00
1030	627-30405	PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	453.000	0.000		
			SF	0.000	0.00	
			14.70000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN 12/30/2010

16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1035	627-30410	PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,252.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
1040	630-00000	*FLAGGING	6,000.000	2,936.500		
			HOUR	316.000	6,478.00	
			20.50000	3,252.500		66,676.25
1045	630-00004	TRAFFIC CONTROL VEHICLE	2.000	1.000		
			EACH	0.000	0.00	
			625.00000	1.000		625.00
1050	630-00007	TRAFFIC CONTROL INSPECTION	225.000	73.000		
			DAY	8.000	880.00	
			110.00000	81.000		8,910.00
1055	630-00012	*TRAFFIC CONTROL MANAGEMENT	500.000	161.000		
			DAY	20.000	9,600.00	
			480.00000	181.000		86,880.00
1060	630-00015	UNIFORMED TRAFFIC CONTROL COORDINATION	887.500	797.000		
			HOUR	90.500	1,380.13	
			15.25000	887.500		13,534.38
1065	630-80001	FLASHING BEACON (PORTABLE)	6.000	3.000		
			EACH	0.000	0.00	
			1,655.00000	3.000		4,965.00
1070	630-80335	BARRICADE (TYPE 3 M-A) (TEMPORARY)	27.000	13.500		
			EACH	0.000	0.00	
			190.00000	13.500		2,565.00
1075	630-80341	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	192.000	92.000		
			EACH	0.000	0.00	
			55.00000	92.000		5,060.00
1080	630-80342	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	77.000	38.500		
			EACH	0.000	0.00	
			100.00000	38.500		3,850.00
1085	630-80343	CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	21.000	9.500		
			EACH	0.000	0.00	
			130.00000	9.500		1,235.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 23
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1090	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL)	1,039.250	519.625		
			SF	0.000	0.00	
			21.50000	519.625		11,171.94
1095	630-80355	PORTABLE MESSAGE SIGN PANEL	12.000	5.000		
			EACH	0.000	0.00	
			5,300.00000	5.000		26,500.00
1100	630-80358	ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	11.000	5.500		
			EACH	0.000	0.00	
			915.00000	5.500		5,032.50
1105	630-80360	DRUM CHANNELIZING DEVICE	400.000	103.000		
			EACH	0.000	0.00	
			48.50000	103.000		4,995.50
1110	630-80363	DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	2.000		
			EACH	0.000	0.00	
			73.00000	2.000		146.00
1115	630-80370	CONCRETE BARRIER (TEMPORARY)	7,690.000	3,334.500		
			LF	510.500	8,295.63	
			16.25000	3,845.000		62,481.25
1120	630-80378	GLARE SCREEN (TEMPORARY)	850.000	0.000		
			LF	0.000	0.00	
			11.25000	0.000		0.00
1125	630-80380	TRAFFIC CONE	569.000	284.500		
			EACH	0.000	0.00	
			12.25000	284.500		3,485.13
1130	630-85010	IMPACT ATTENUATOR (TEMPORARY)	15.000	1.500		
			EACH	0.000	0.00	
			2,300.00000	1.500		3,450.00
1135	630-85040	IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	2.000	1.000		
			EACH	0.000	0.00	
			28,500.00000	1.000		28,500.00
1140	630-86800	*TRAFFIC SIGNAL (TEMPORARY)	1.000	0.750		
			L S	0.000	0.00	
			41,560.00000	0.750		31,170.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 24
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1145	700-70010	F/A MINOR CONTRACT REVISIONS	3,000,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1150	700-70011	F/A PARTNERING	25,000.000	230.460		
			F A	0.000	0.00	
			1.00000	230.460		230.46
1155	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1160	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	731.690		
			F A	3,876.870	3,876.87	
			1.00000	4,608.560		4,608.56
1165	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE FOR PCCP ONLY	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1170	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1175	700-70021	F/A ON-THE-JOB TRAINEE	25,600.000	0.000		
			hour	0.000	0.00	
			1.00000	0.000		0.00
1180	700-70022	F/A OJT COLORADO TRAINING PROGRAM	9,000.000	2,488.800		
			F A	0.000	0.00	
			1.00000	2,488.800		2,488.80
1185	700-70025	F/A QUALITY INCENTIVE PAYMENT	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1190	700-70028	F/A ESB PROGRAM	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1195	700-70031	F/A INTERIM SURFACE REPAIR	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 25
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1200	700-70034	F/A LANDSCAPE RESTORATION	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70035	F/A UTC OFFICER HOURS	72,837.400	60,989.600		
			F A	11,847.800	11,847.80	
			1.00000	72,837.400		72,837.40
1210	700-70036	FORCED ACCOUNTS SECURITY GUARD SERVICES	58,315.830	0.000		
			F A	58,315.830	58,315.83	
			1.00000	58,315.830		58,315.83
1215	700-70070	F/A OBTAIN PERMITS	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1220	700-70072	F/A OBTAIN POWER FROM XCEL ENERGY	175,000.000	67,388.480		
			F A	1,648.100	1,648.10	
			1.00000	69,036.580		69,036.58
1225	700-70380	F/A EROSION CONTROL	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1230	700-70587	F/A HAZARDOUS WASTE DISPOSAL SOILS	1,200,000.000	29,493.670		
			F A	0.000	0.00	
			1.00000	29,493.670		29,493.67
1235	700-70589	F/A ENVIRONMENTAL HEALTH & SAFETY MANAGEMENT	500,000.000	87,697.230		
			F A	75,680.230	75,680.23	
			1.00000	163,377.460		163,377.46
1595	403-02000	HOT MIX ASPHALT (SPECIAL) HMA (SPECIAL) TRENCH PAVING	920.430	920.430		
			TON	0.000	0.00	
			63.50000	920.430		58,447.31
1600	900-00006	ADDED ITEM (DOLLAR)/ HBP PRICE REDUCTION DATED 5/5/10	-1.000	-1.000		
			DOL	0.000	0.00	
			802.14000	-1.000		-802.14
1610	208-00011	EROSION BALES (WEED FREE)	8.000	8.000		
			EACH	0.000	0.00	
			19.00000	8.000		152.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 26
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1615	208-00004	SILT BERM	7,667.000	4,400.000		
			LF	3,267.000	5,717.25	
			1.75000	7,667.000		13,417.25
1620	630-80391	CHANNELIZING DEVICE (FIXED)	25.000	12.500		
			EACH	0.000	0.00	
			40.00000	12.500		500.00
1625	625-00001	CONSTRUCTION SURVEYING (HOURLY)	38.000	38.000		
			HOURLY	0.000	0.00	
			136.00000	38.000		5,168.00
1630	900-00012	ADDED ITEM (FOOT)/ PRE-DRILLING (SHORING AREA 9)	3,963.000	3,963.000		
			LF	0.000	0.00	
			5.90000	3,963.000		23,381.70
1635	900-00007	ADDED ITEM (EACH)/ FIELD OFFICE REPAIRS	1.000	1.000		
			EACH	0.000	0.00	
			4,040.00000	1.000		4,040.00
1640	900-00007	ADDED ITEM (EACH)/ DENVER ITS WORK	2.000	1.000		
			EACH	1.000	8,225.00	
			8,225.00000	2.000		16,450.00
1645	900-00007	ADDED ITEM (EACH)/ O-CELL LOAD TEST - PHASE II & III	1.000	1.000		
			EACH	0.000	0.00	
			106,768.50000	1.000		106,768.50
1710	607-11581	FENCE (TEMPORARY) (SPECIAL) SAFETY FENCE & GATE AROUND POND	644.000	644.000		
			LF	0.000	0.00	
			18.00000	644.000		11,592.00
1715	613-00408	4 INCH ELECTRICAL CONDUIT (BORED) EXCEL POWER SUPPLY (PUMP HOUSE)	351.000	351.000		
			LF	0.000	0.00	
			21.00000	351.000		7,371.00
1720	900-00006	ADDED ITEM (DOLLAR)/ HMA PRICE ADJ 10/12/10 1720-01	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 18,439,544.66 \$	366,066.31 \$ 4,958,399.02

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 27
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-16-XU BRIDGE						
1245	202-00400	*REMOVAL OF BRIDGE	1.000	0.520		
			EACH	0.000	0.00	
			270,000.00000	0.520		140,400.00
1250	202-00410	*REMOVAL OF MAT FROM BRIDGE	395.000	0.000		
			SY	0.000	0.00	
			5.10000	0.000		0.00
1255	206-00000	*STRUCTURE EXCAVATION	2,261.000	1,194.000		
			CY	0.000	0.00	
			7.35000	1,194.000		8,775.90
1260	206-00010	*STRUCTURE EXCAVATION (SPECIAL)	690.000	282.000		
			CY	0.000	0.00	
			8.40000	282.000		2,368.80
1265	206-00100	*STRUCTURE BACKFILL (CLASS 1)	441.000	321.000		
			CY	0.000	0.00	
			15.00000	321.000		4,815.00
1270	206-00200	*STRUCTURE BACKFILL (CLASS 2)	558.000	0.000		
			CY	0.000	0.00	
			7.35000	0.000		0.00
1275	206-01781	*SHORING (AREA 1)	1.000	0.500		
			L S	0.000	0.00	
			34,000.00000	0.500		17,000.00
1280	206-01782	*SHORING (AREA 2)	1.000	0.900		
			L S	0.000	0.00	
			72,000.00000	0.900		64,800.00
1285	403-09221	*STONE MATRIX ASPHALT (FIBERS)(ASPHALT)	512.000	122.990		
			TON	0.000	0.00	
			86.00000	122.990		10,577.14
1290	503-00048	*DRILLED CAISSON (48 INCH)	2,981.000	1,768.000		
			LF	0.000	0.00	
			155.00000	1,768.000		274,040.00
1295	503-00060	*DRILLED CAISSON (60 INCH)	200.000	98.000		
			LF	0.000	0.00	
			330.00000	98.000		32,340.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 28
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-16-XU BRIDGE						
1300	503-00536	*JET GROUTED SHAFT (36 INCH)	645.000	512.000		
			LF	0.000	0.00	
			98.00000	512.000		50,176.00
1305	509-00001	STRUCTURAL STEEL (GALVANIZED)	5,345.000	2,672.000		
			LB	0.000	0.00	
			4.85000	2,672.000		12,959.20
1310	512-00101	BEARING DEVICE (TYPE I)	67.000	23.000		
			EACH	14.000	6,650.00	
			475.00000	37.000		17,575.00
1310		MATERIAL ALLOWANCE BEARINGS		0.000		
			EACH	0.000	0.00	
			323.00000	0.000		0.00
1310		MATERIAL ALLOWANCE BEARINGS TYPE 1		44.000		
			EACH	-14.000	-4,522.00	
			323.00000	30.000		9,690.00
1315	514-00201	*PEDESTRIAN RAILING (STEEL)(SPECIAL)	481.000	0.000		
			LF	0.000	0.00	
			212.00000	0.000		0.00
1320	515-00120	*WATERPROOFING (MEMBRANE)	2,846.000	526.000		
			SY	0.000	0.00	
			12.25000	526.000		6,443.50
1325	518-01004	BRIDGE EXPANSION DEVICE (0-4 INCH)	362.000	130.000		
			LF	0.000	0.00	
			225.00000	130.000		29,250.00
1330	601-03040	*CONCRETE CLASS D (BRIDGE)	2,156.000	729.700		
			CY	348.300	121,905.00	
			350.00000	1,078.000		377,300.00
1330		MATERIAL ALLOWANCE STEEL DECK PANELS		1,426.298		
			CY	-348.301	-757.99	
			2.17625	1,077.997		2,345.99
1335	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	20,601.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 29
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-16-XU BRIDGE						
1340	601-40400	*STRUCTURAL CONCRETE STAIN	2,289.000	0.000		
			SY	0.000	0.00	
			7.15000	0.000		0.00
1345	602-00020	*REINFORCING STEEL (EPOXY COATED)	350,395.000	138,160.000		
			LB	48,200.000	27,474.00	
			0.57000	186,360.000		106,225.20
1350	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	367.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1355	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	478.000	120.000		
			LF	0.000	0.00	
			148.00000	120.000		17,760.00
1360	613-00300	*3 INCH ELECTRICAL CONDUIT	1,020.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
1365	613-01400	*4 INCH ELECTRICAL CONDUIT (PLASTIC)	482.000	0.000		
			LF	0.000	0.00	
			11.55000	0.000		0.00
1370	613-01600	*6 INCH ELECTRICAL CONDUIT (PLASTIC)	964.000	0.000		
			LF	0.000	0.00	
			12.60000	0.000		0.00
1375	618-01994	*PRESTRESSED CONCRETE BOX (DEPTH 32" THROUGH 48")	30,095.000	8,025.000		
			SF	7,022.000	312,479.00	
			44.50000	15,047.000		669,591.50
1375		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	0.000	0.00	
			34.19998	0.000		0.00
1375		MATERIAL ALLOWANCE GIRDERS		5,016.000		
			SF	-5,016.000	-151,248.84	
			30.15328	0.000		0.00
1375		MATERIAL ALLOWANCE GIRDERS		2,845.607		
			SF	-2,845.607	-85,804.39	
			30.15328	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE F-16-XU BRIDGE						
1375		MATERIAL ALLOWANCE GIRDERS		0.000		
			SF	5,015.989	145,818.65	
			29.07077	5,015.989		145,818.66
			CAT 0300	CURRENT AMT \$	3,755,231.25 \$	371,993.43 \$ 2,000,251.89
CAT NO0301 STRUCTURE F-16-XT CULVERT						
1380	202-00002	*REMOVAL OF STRUCTURE (SPECIAL)	2.000	2.000		
			EACH	0.000	0.00	
			2,625.00000	2.000		5,250.00
1385	202-00900	*REMOVAL OF CONCRETE FOOTING	2.000	1.000		
			EACH	0.000	0.00	
			1,040.00000	1.000		1,040.00
1390	206-00010	*STRUCTURE EXCAVATION (SPECIAL)	14,755.000	5,626.000		
			CY	0.000	0.00	
			8.40000	5,626.000		47,258.40
1395	206-00050	*STRUCTURE BACKFILL (SPECIAL)	224.000	0.000		
			CY	0.000	0.00	
			10.50000	0.000		0.00
1400	206-00100	*STRUCTURE BACKFILL (CLASS 1)	4,670.000	949.000		
			CY	721.000	10,815.00	
			15.00000	1,670.000		25,050.00
1405	206-01783	*SHORING (AREA 3)	1.000	0.140		
			L S	0.100	32,000.00	
			320,000.00000	0.240		76,800.00
1410	514-00000	*PIPE RAILING	182.000	0.000		
			LF	0.000	0.00	
			64.00000	0.000		0.00
1415	601-03030	CONCRETE CLASS D (BOX CULVERT)	3,560.000	1,347.000		
			CY	0.000	0.00	
			300.00000	1,347.000		404,100.00
1420	602-00000	*REINFORCING STEEL	538,160.000	190,239.000		
			LB	0.000	0.00	
			0.46000	190,239.000		87,509.94

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 31
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURE F-16-XT CULVERT						
1425	602-00020	*REINFORCING STEEL (EPOXY COATED)	247,680.0000	105,169.0000		
			LB	0.0000	0.00	
			0.57000	105,169.0000		59,946.33
			CAT 0301	CURRENT AMT \$	1,992,053.20 \$	42,815.00 \$ 706,954.67
CAT NO0302 PUMP STATION						
1430	202-00000	*REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.0000	0.00	
			38,000.00000	0.0000		0.00
1435	206-01786	*SHORING (AREA 6)	1.000	0.000		
			L S	0.0000	0.00	
			5,100.00000	0.0000		0.00
1440	622-00720	*PUMP STATION	1.000	0.130		
			L S	0.170	76,500.00	
			450,000.00000	0.300		135,000.00
1445	622-10200	*SUMP PUMP (SPECIAL)(12 INCH SUBMERSIBLE)	4.000	0.000		
			EACH	0.0000	0.00	
			48,000.00000	0.0000		0.00
1445		MATERIAL ALLOWANCE (SPECIAL) (12 INCH SUBMERSIBLE)		4.000		
			EACH	0.0000	0.00	
			27,327.07000	4.0000		109,308.28
1450	622-10200	*SUMP PUMP (SPECIAL)(6 INCH SUBMERSIBLE)	2.000	0.000		
			EACH	0.0000	0.00	
			14,800.00000	0.0000		0.00
1450		MATERIAL ALLOWANCE (SPECIAL) (6 INCH SUBMERIBLE)		2.000		
			EACH	0.0000	0.00	
			9,662.50000	2.0000		19,325.00
1455	670-00000	*ELECTRICAL SYSTEMS	1.000	0.000		
			L S	0.500	102,500.00	
			205,000.00000	0.500		102,500.00
1455		MATERIAL ALLOWANCE ELECTRICAL SYST		1.000		
			L S	-0.500	-8,412.65	
			16,825.30000	0.500		8,412.65
			CAT 0302	CURRENT AMT \$	919,700.00 \$	170,587.35 \$ 374,545.93

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 32
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL STRUCTURES						
1460	202-00495	REMOVAL OF PORTIONS OF PRESENT STRUCTURE	1.000	0.000		
			L S	0.000	0.00	
			21,400.00000	0.000		0.00
1465	206-00000	*STRUCTURE EXCAVATION	174.000	118.000		
			CY	0.000	0.00	
			7.35000	118.000		867.30
1470	206-00065	STRUCTURE BACKFILL (FLOW-FILL)	250.000	7.000		
			CY	0.000	0.00	
			62.00000	7.000		434.00
1475	206-00100	*STRUCTURE BACKFILL (CLASS 1)	306.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
1480	206-00200	*STRUCTURE BACKFILL (CLASS 2)	121.000	25.000		
			CY	0.000	0.00	
			7.35000	25.000		183.75
1485	206-00510	*FILTER MATERIAL (CLASS A)	19.000	0.000		
			CY	0.000	0.00	
			52.50000	0.000		0.00
1490	206-01785	*SHORING (AREA 5)	1.000	1.000		
			L S	0.000	0.00	
			32,000.00000	1.000		32,000.00
1495	206-01787	*SHORING (AREA 7)	1.000	0.000		
			L S	0.000	0.00	
			32,000.00000	0.000		0.00
1500	503-00042	*DRILLED CAISSON (42 INCH)	8,137.000	7,104.000		
			LF	0.000	0.00	
			145.00000	7,104.000		1,030,080.00
1505	503-00048	*DRILLED CAISSON (48 INCH)	2,271.000	2,137.000		
			LF	0.000	0.00	
			155.00000	2,137.000		331,235.00
1510	503-00536	*JET GROUTED SHAFT (36 INCH)	6,174.000	5,052.000		
			LF	58.000	5,684.00	
			98.00000	5,110.000		500,780.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 33
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL STRUCTURES						
1515	504-06100	*GROUND NAILED WALL	18,792.000	1,320.000		
			SF	2,103.000	73,605.00	
			35.00000	3,423.000		119,805.00
1520	507-00000	CONCRETE SLOPE AND DITCH PAVING	41.000	0.000		
			CY	0.000	0.00	
			380.00000	0.000		0.00
1525	514-00201	*PEDESTRIAN RAILING (STEEL)(SPECIAL)	37.000	0.000		
			LF	0.000	0.00	
			212.00000	0.000		0.00
1530	601-03050	CONCRETE CLASS D (WALL)	2,244.000	420.000		
			CY	161.000	66,654.00	
			414.00000	581.000		240,534.00
1535	601-40302	*STRUCTURAL CONCRETE COATING (ANTI-GRAFFITI)	46,341.000	0.000		
			SF	0.000	0.00	
			0.85000	0.000		0.00
1540	601-40400	*STRUCTURAL CONCRETE STAIN	5,154.000	0.000		
			SY	0.000	0.00	
			7.15000	0.000		0.00
1545	602-00020	*REINFORCING STEEL (EPOXY COATED)	140,225.000	32,123.000		
			LB	12,485.000	7,116.45	
			0.57000	44,608.000		25,426.56
1550	605-00060	6 INCH PERFORATED PIPE UNDERDRAIN	1,467.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
1555	605-83000	GEOCOMPOSITE DRAIN	1,492.000	0.000		
			SY	0.000	0.00	
			15.50000	0.000		0.00
1560	605-84000	SUBSURFACE DRAIN OUTLET	48.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
1565	606-11005	*BRIDGE RAIL TYPE 10 (SPECIAL)	37.000	0.000		
			LF	0.000	0.00	
			148.00000	0.000		0.00

CONTID: C17170
 PCN: 17170-BID
 PROJECT: ES6 C010-101

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 34
 ESTIMATE RUN 12/30/2010
 16:14:00

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 WALL STRUCTURES						
1570	607-53148	*FENCE CHAIN LINK (48 INCH)	2,430.000	0.000		
			LF	0.000	0.00	
			30.25000	0.000		0.00
1570		MATERIAL ALLOWANCE FENCE MATERIALS		2,429.999		
			LF	0.000	0.00	
			3.57922	2,429.999		8,697.50
1575	609-24000	GUTTER TYPE 2 (SPECIAL)	789.000	0.000		
			LF	0.000	0.00	
			14.50000	0.000		0.00
			CAT 0303	CURRENT AMT	\$ 4,146,522.95	\$ 153,059.45
						\$ 2,290,043.11
CAT NO0400 CONSTRUCTION ENGINEERING						
1580	620-00005	FIELD OFFICE (SPECIAL)	1.000	1.000		
			EACH	0.000	0.00	
			48,500.00000	1.000		48,500.00
1585	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000		
			EACH	0.000	0.00	
			41,200.00000	1.000		41,200.00
1590	620-00020	SANITARY FACILITY	2.000	2.000		
			EACH	0.000	0.00	
			2,365.00000	2.000		4,730.00
			CAT 0400	CURRENT AMT	\$ 94,430.00	\$ 0.00
						\$ 94,430.00
PROJECT TOTAL			CURRENT AMT	\$ 29,347,482.06	\$ 1,104,521.54	\$ 10,424,624.62