

ESTIMATE SUMMARY

10:39:23

CONTID: C17193

ESTIMATE NO: 0008 PROG

SPEC YR: 2005

PCN: 17193-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 108.0 DAYS

TIME ALLOW:

110 WORK DAYS

Federal Blvd Signal Upgrade at 54th, 56th, and I-76

PERCENT TIME: 98.18

ORIG TIME ALLOW:

110 WORK DAYS

PROJECT NO:

SHE0761-198

Federal Blvd Signal Upgrade at 54th, 56th, and I-76

NAME OF ROAD:

287C

PROJECT COUNTIES:

ADAMS, REGION 6

CONTRACTOR:

W.L. CONTRACTORS, INC.

PAY PERIOD ENDING

02/09/2015

DATE TIME STARTED

09/16/2013

5920 LAMAR STREET

DATE LET

07/18/2013

DATE WORK BEGAN

09/16/2013

DATE AWARDED

07/23/2013

DATE TIME STOPPED

05/12/2014

DATE CONTRACT EXECUTED

08/12/2013

DATE ACCEPTED

05/12/2014

ARVADA

CO 80003

303-422-7985

DATE NOTICE TO PROCEED

09/16/2013

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT:	\$ 1,108,961.83	PARTICIPATING	\$ 1,108,961.83	\$ 19,903.52
AWARD PROJECT AMT:	\$ 978,857.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	1,108,961.83	19,903.52
FUNDS AVAILABLE:	\$ 0.00	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	1,108,961.83	19,903.52
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-14,682.86	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	1,094,278.97	19,903.52
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	1,094,278.97	19,903.52
		OTHER ADJUSTMENTS	0.00	0.00

PAYMENT DUE

\$

19,903.52

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 2
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00090	Removal of Delineator	12.000	12.000		
			EACH	0.000	0.00	
			12.00000	12.000		144.00
0010	202-00190	*Removal of Concrete Median Cover Material	1,221.360	1,221.360		
			SY	0.000	0.00	
			12.00000	1,221.360		14,656.32
0015	202-00200	*Removal of Sidewalk	115.000	115.000		
			SY	0.000	0.00	
			17.00000	115.000		1,955.00
0020	202-00203	*Removal of Curb and Gutter	1,460.000	1,460.000		
			LF	0.000	0.00	
			5.00000	1,460.000		7,300.00
0025	202-00206	*Removal of Concrete Curb Ramp	152.000	152.000		
			SY	0.000	0.00	
			20.00000	152.000		3,040.00
0030	202-00220	*Removal of Asphalt Mat	396.230	396.230		
			SY	0.000	0.00	
			22.00000	396.230		8,717.06
0035	202-00250	*Removal of Pavement Marking	3,134.000	3,134.000		
			SF	0.000	0.00	
			1.50000	3,134.000		4,701.00
0040	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			95.00000	1.000		95.00
0045	202-00828	Removal of Traffic Signal Equipment	1.000	1.000		
			L S	0.000	0.00	
			15,985.00000	1.000		15,985.00
0050	202-04003	Clean Culvert (Special)	1.000	1.000		
			EACH	0.000	0.00	
			550.00000	1.000		550.00
0055	203-01597	*Potholing	96.500	96.500		
			HOURL	0.000	0.00	
			130.00000	96.500		12,545.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 3
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00005	Erosion Log	0.000	0.000		
			LF	0.000	0.00	
			6.50000	0.000		0.00
0065	208-00035	Aggregate Bag	312.000	312.000		
			LF	0.000	0.00	
			8.50000	312.000		2,652.00
0070	208-00045	Concrete Washout Structure	4.000	4.000		
			EACH	0.000	0.00	
			170.00000	4.000		680.00
0075	208-00052	Storm Drain Inlet Protection (Type 2)	65.000	65.000		
			LF	0.000	0.00	
			49.00000	65.000		3,185.00
0080	208-00103	Removal and Disposal of Sediment (Labor)	26.000	26.000		
			HOUR	0.000	0.00	
			45.00000	26.000		1,170.00
0085	208-00205	Erosion Control Supervisor	96.500	96.500		
			HOUR	0.000	0.00	
			55.00000	96.500		5,307.50
0090	210-00815	Reset Sign Panel	7.000	7.000		
			EACH	0.000	0.00	
			95.00000	7.000		665.00
0095	210-00866	Reset Fire Preemption Unit and Timer	2.000	2.000		
			EACH	0.000	0.00	
			1,150.00000	2.000		2,300.00
0100	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	109.590	109.590		
			TON	0.000	0.00	
			315.00000	109.590		34,520.85
0105	412-00605	*Concrete Pavement (6 Inch) (Fast Track)	0.000	0.000		
			SY	0.000	0.00	
			121.00000	0.000		0.00
0110	503-00036	*Drilled Caisson (36 Inch)	285.000	285.000		
			LF	0.000	0.00	
			205.00000	285.000		58,425.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 4
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	503-00048	Drilled Caisson (48 Inch)	21.000	21.000		
			LF	0.000	0.00	
			355.00000	21.000		7,455.00
0120	608-00000	*Concrete Sidewalk	295.000	295.000		
			SY	0.000	0.00	
			51.00000	295.000		15,045.00
0125	608-00010	*Concrete Curb Ramp	319.000	319.000		
			SY	0.000	0.00	
			115.00000	319.000		36,685.00
0130	609-20010	*Curb Type 2 (Section B)	410.000	410.000		
			LF	0.000	0.00	
			20.00000	410.000		8,200.00
0135	609-21010	*Curb and Gutter Type 2 (Section I-B)	999.000	999.000		
			LF	0.000	0.00	
			18.00000	999.000		17,982.00
0140	609-21020	*Curb and Gutter Type 2 (Section II-B)	421.000	421.000		
			LF	0.000	0.00	
			21.00000	421.000		8,841.00
0145	610-00030	*Median Cover Material (Concrete)	12,606.000	12,606.000		
			SF	0.000	0.00	
			5.00000	12,606.000		63,030.00
0150	612-00001	Delineator (Type I)	12.000	12.000		
			EACH	0.000	0.00	
			50.00000	12.000		600.00
0155	612-00260	Location Marker (Fiber Optic)(Dome)	4.000	4.000		
			EACH	0.000	0.00	
			150.00000	4.000		600.00
0160	613-00206	*2 Inch Electrical Conduit (Bored)	2,994.000	2,994.000		
			LF	0.000	0.00	
			11.00000	2,994.000		32,934.00
0165	613-00306	*3 Inch Electrical Conduit (Bored)	2,522.000	2,522.000		
			LF	0.000	0.00	
			10.50000	2,522.000		26,481.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 5
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	613-01200	2 Inch Electrical Conduit (Plastic)	521.000	521.000		
			LF	0.000	0.00	
			9.50000	521.000		4,949.50
0175	613-01300	3 Inch Electrical Conduit (Plastic)	504.000	504.000		
			LF	0.000	0.00	
			10.00000	504.000		5,040.00
0180	613-07000	Pull Box (Special)	1.000	1.000		
			EACH	0.000	0.00	
			200.00000	1.000		200.00
0185	613-07023	Pull Box (24"x36"x24")	21.000	21.000		
			EACH	0.000	0.00	
			890.00000	21.000		18,690.00
0190	613-07040	Pull Box (30"x48"x24")	2.000	2.000		
			EACH	0.000	0.00	
			1,300.00000	2.000		2,600.00
0195	613-10000	Wiring	1.000	1.000		
			L S	0.000	0.00	
			14,275.00000	1.000		14,275.00
0200	613-32300	Light Standard Steel (30 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			1,960.00000	2.000		3,920.00
0205	613-40010	Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			955.00000	2.000		1,910.00
0210	614-00011	Sign Panel (Class I)	151.000	151.000		
			SF	0.000	0.00	
			26.00000	151.000		3,926.00
0215	614-00012	Sign Panel (Class II)	144.000	144.000		
			SF	0.000	0.00	
			32.00000	144.000		4,608.00
0220	614-01583	Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	11.000	11.000		
			EACH	0.000	0.00	
			650.00000	11.000		7,150.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 6
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-70150	Pedestrian Signal Face (16) (Countdown)	22.000	22.000		
			EACH	0.000	0.00	
			545.00000	22.000		11,990.00
0230	614-70336	Traffic Signal Face (12-12-12)	51.000	51.000		
			EACH	0.000	0.00	
			580.00000	51.000		29,580.00
0235	614-70448	Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			720.00000	2.000		1,440.00
0240	614-70560	Traffic Signal Face (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			885.00000	2.000		1,770.00
0245	614-72863	Pedestrian Push Button Post Assembly	10.000	10.000		
			EACH	0.000	0.00	
			1,025.00000	10.000		10,250.00
0250	614-72875	Loop Detector Wire	2,304.000	2,304.000		
			LF	0.000	0.00	
			3.50000	2,304.000		8,064.00
0255	614-72889	Traffic Signal Vehicle Detector (Micro Type) (Non-Invasive)	8.000	8.000		
			EACH	0.000	0.00	
			980.00000	8.000		7,840.00
0260	614-81120	Traffic Signal-Light Pole Steel (1-20 Foot Mast Arm)	5.000	5.000		
			EACH	0.000	0.00	
			10,600.00000	5.000		53,000.00
0265	614-81145	Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			13,225.00000	2.000		26,450.00
0270	614-81150	Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	3.000	3.000		
			EACH	0.000	0.00	
			14,050.00000	3.000		42,150.00
0275	614-81155	Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			14,300.00000	1.000		14,300.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 7
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-81160	Traffic Signal Light Pole Steel (1-60 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			20,270.00000	1.000		20,270.00
0285	614-82010	Traffic Signal Pole Steel (1 Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			11,250.00000	2.000		22,500.00
0290	614-86246	Controller (Type 170E-HC11)	4.000	4.000		
			EACH	0.000	0.00	
			22,695.00000	4.000		90,780.00
0295	614-87320	Closed Circuit Television	2.000	2.000		
			EACH	0.000	0.00	
			4,100.00000	2.000		8,200.00
0295		MATERIAL ALLOWANCE Camera purchase		0.000		
			NCU	0.000	0.00	
			5,284.80000	0.000		0.00
0300	614-87350	Test Fiber Optic Cable	1.000	1.000		
			L S	0.000	0.00	
			775.00000	1.000		775.00
0305	614-87412	Fiber Optic Cable (Single Mode) (12 Strands) (Install Only)	244.000	244.000		
			LF	0.000	0.00	
			2.50000	244.000		610.00
0310	614-87690	Ethernet Switch	2.000	2.000		
			EACH	0.000	0.00	
			9,300.00000	2.000		18,600.00
0315	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			40,310.00000	1.000		40,310.00
0320	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			6,500.00000	1.000		6,500.00
0325	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	2,987.000	2,987.000		
			SF	0.000	0.00	
			11.50000	2,987.000		34,350.50

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 8
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0330	630-00000	*Flagging	1,348.000	1,348.000		
			HOUR	0.000	0.00	
			25.00000	1,348.000		33,700.00
0335	630-00003	*Uniformed Traffic Control	21.000	21.000		
			HOUR	0.000	0.00	
			74.00000	21.000		1,554.00
0340	630-00007	*Traffic Control Inspection	90.000	90.000		
			DAY	0.000	0.00	
			62.00000	90.000		5,580.00
0345	630-00012	*Traffic Control Management	124.000	124.000		
			DAY	0.000	0.00	
			615.00000	124.000		76,260.00
0350	630-80341	*Construction Traffic Sign (Panel Size A)	2.000	2.000		
			EACH	0.000	0.00	
			13.00000	2.000		26.00
0355	630-80342	*Construction Traffic Sign (Panel Size B)	22.000	22.000		
			EACH	0.000	0.00	
			31.00000	22.000		682.00
0360	630-80343	*Construction Traffic Sign (Panel Size C)	4.000	4.000		
			EACH	0.000	0.00	
			25.00000	4.000		100.00
0365	630-80344	*Construction Traffic Sign (Special)	60.000	60.000		
			SF	0.000	0.00	
			15.00000	60.000		900.00
0370	630-80355	*Portable Message Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			2,465.00000	2.000		4,930.00
0375	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	3.000		
			EACH	0.000	0.00	
			250.00000	3.000		750.00
0380	630-80360	*Drum Channelizing Device	62.000	62.000		
			EACH	0.000	0.00	
			25.00000	62.000		1,550.00

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 9
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	630-80380	*Traffic Cone	230.000	230.000		
			EACH	0.000	0.00	
			2.50000	230.000		575.00
0390	630-85041	*Mobile Attenuator	44.000	44.000		
			DAY	0.000	0.00	
			148.00000	44.000		6,512.00
0395	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0396	614-86710	Traffic Sig Equip	1.000	1.000		
			L S	0.000	0.00	
			970.60000	1.000		970.60
0397	900-00006	Added Item (Dollar)/ Additional Caisson Work	19,903.520	0.000		
			DOL	19,903.520	19,903.52	
			1.00000	19,903.520		19,903.52
0400	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70082	F/A Furnish & Install Electrical Service	29,693.980	29,693.980		
			F A	0.000	0.00	
			1.00000	29,693.980		29,693.98
0420	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 1,097,131.83 \$	19,903.52 \$ 1,097,131.83

CONTID: C17193
 PCN: 17193-BID
 PROJECT: SHE0761-198

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0008

Page 10
 ESTIMATE RUN 02/09/2015
 10:39:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0425	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0430	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			415.00000	2.000		830.00
		CAT 0400	CURRENT AMT	\$ 11,830.00	\$ 0.00	\$ 11,830.00
		PROJECT TOTAL	CURRENT AMT	\$ 1,108,961.83	\$ 19,903.52	\$ 1,108,961.83