

ESTIMATE SUMMARY

16:41:23

CONTID: C17214

ESTIMATE NO: 0005 PROG

SPEC YR: 2005

PCN: 17214-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 72.0 DAYS

TIME ALLOW:

75 WORK DAYS

SIGNAL INSTALLATION & UPGRADE

PERCENT TIME: 96.00

ORIG TIME ALLOW:

70 WORK DAYS

PROJECT NO: ES6R600-343

SIGNAL INSTALLATION & UPGRADE

NAME OF ROAD:

PROJECT COUNTIES: JEFFERSON, REGION 6

CONTRACTOR:

MYR GROUP, INC. dba Sturgeon Electric

12150 E. 112TH AVE.

HENDERSON

CO 80640 303-286-8000

PAY PERIOD ENDING 02/01/2010

DATE TIME STARTED 07/20/2009

DATE LET 05/07/2009

DATE WORK BEGAN 07/20/2009

DATE AWARDED 05/20/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 06/04/2009

DATE ACCEPTED

DATE NOTICE TO PROCEED 07/20/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 720,458.68 PARTICIPATING	\$ 690,799.77	\$ 20,817.98
AWARD PROJECT AMT:	\$ 699,635.01 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	95.88% TOTAL EARNINGS	690,799.77	20,817.98
FUNDS AVAILABLE:	\$ 29,658.91 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	690,799.77	20,817.98
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-10,494.53	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	680,305.24	20,817.98
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	680,305.24	20,817.98
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 20,817.98

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

ESTIMATE RUN 02/08/2010

16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00190	*REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	75.000	75.000		
			SY	0.000	0.00	
			80.00000	75.000		6,000.00
0007	202-00203	*REMOVAL OF CURB AND GUTTER	39.000	39.000		
			LF	0.000	0.00	
			14.00000	39.000		546.00
0010	202-00250	*REMOVAL OF PAVEMENT MARKING	100.000	0.000		
			SF	0.000	0.00	
			2.15000	0.000		0.00
0015	202-00821	REMOVAL OF SIGN PANEL	6.000	4.000		
			EACH	0.000	0.00	
			100.00000	4.000		400.00
0020	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			4,270.00000	1.000		4,270.00
0025	203-01597	*POTHOLING	43.000	43.000		
			HOUR	0.000	0.00	
			136.00000	43.000		5,848.00
0030	208-00002	EROSION LOG (12 INCH)	20.000	20.000		
			LF	0.000	0.00	
			4.75000	20.000		95.00
0035	208-00020	SILT FENCE	200.000	200.000		
			LF	0.000	0.00	
			2.95000	200.000		590.00
0040	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	3.000		
			EACH	0.000	0.00	
			380.00000	3.000		1,140.00
0045	208-00050	STORM DRAIN INLET PROTECTION	0.000	0.000		
			EACH	0.000	0.00	
			395.00000	0.000		0.00
0050	208-00205	EROSION CONTROL SUPERVISOR	0.000	0.000		
			HOUR	0.000	0.00	
			67.00000	0.000		0.00

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 3  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0055	503-00036	*DRILLED CAISSON (36 INCH)	76.000	76.000		
			LF	0.000	0.00	
			185.00000	76.000		14,060.00
0060	503-00048	*DRILLED CAISSON (48 INCH)	63.000	63.000		
			LF	0.000	0.00	
			355.00000	63.000		22,365.00
0065	601-01000	*CONCRETE CLASS B	15.000	15.000		
			CY	0.000	0.00	
			1,840.00000	15.000		27,600.00
0070	607-11580	FENCE (TEMPORARY)	144.000	144.000		
			LF	0.000	0.00	
			1.35000	144.000		194.40
0073	609-21020	*CURB AND GUTTER TYPE 2 (SECTION II-B)	39.000	39.000		
			LF	0.000	0.00	
			26.00000	39.000		1,014.00
0075	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	24,800.000	24,474.000		
			LF	0.000	0.00	
			8.00000	24,474.000		195,792.00
0080	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	1,966.000	1,966.000		
			LF	0.000	0.00	
			10.00000	1,966.000		19,660.00
0085	613-01200	2 INCH ELECTRICAL CONDUIT (PLASTIC)	250.000	209.000		
			LF	0.000	0.00	
			7.50000	209.000		1,567.50
0090	613-01300	3 INCH ELECTRICAL CONDUIT (PLASTIC)	272.000	272.000		
			LF	0.000	0.00	
			8.50000	272.000		2,312.00
0095	613-07000	PULL BOX (SPECIAL)	15.000	15.000		
			EACH	0.000	0.00	
			350.00000	15.000		5,250.00
0100	613-07023	*PULL BOX (24"X36"X24")	15.000	15.000		
			EACH	0.000	0.00	
			650.00000	15.000		9,750.00

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 4  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0105	613-07034	*PULL BOX (24"X36"X18")	20.000 EACH 575.00000	20.000 0.000 20.000	0.00 0.00	11,500.00
0110	613-07040	*PULL BOX (30"X48"X24")	8.000 EACH 835.00000	8.000 0.000 8.000	0.00 0.00	6,680.00
0115	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	6.000 EACH 360.00000	6.000 0.000 6.000	0.00 0.00	2,160.00
0120	614-00011	SIGN PANEL (CLASS I)	93.000 SF 20.75000	87.100 0.000 87.100	0.00 0.00	1,807.33
0125	614-00012	SIGN PANEL (CLASS II)	33.500 SF 30.85000	33.500 0.000 33.500	0.00 0.00	1,033.47
0130	614-01585	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	30.000 LF 24.85000	30.000 0.000 30.000	0.00 0.00	745.50
0135	614-01588	STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	3.000 EACH 325.00000	3.000 0.000 3.000	0.00 0.00	975.00
0140	614-70117	PEDESTRIAN SIGNAL FACE (16)	12.000 EACH 585.00000	12.000 0.000 12.000	0.00 0.00	7,020.00
0145	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	32.000 EACH 820.00000	32.000 0.000 32.000	0.00 0.00	26,240.00
0150	614-70560	TRAFFIC SIGNAL FACE (12-12-12-12-12)	1.000 EACH 1,250.00000	1.000 0.000 1.000	0.00 0.00	1,250.00
0155	614-72858	PEDESTAL POLE (3 FOOT 6 INCH)	1.000 EACH 1,090.00000	1.000 0.000 1.000	0.00 0.00	1,090.00

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 5  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0157	614-72860	PEDESTRIAN PUSH BUTTON	1.000 EACH 250.00000	1.000 0.000 1.000	0.00	250.00
0160	614-72875	LOOP DETECTOR WIRE	4,732.000 LF 2.95000	4,732.000 0.000 4,732.000	0.00	13,959.40
0165	614-72876	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	4.000 EACH 635.00000	4.000 0.000 4.000	0.00	2,540.00
0170	614-72878	TRAFFIC SIGNAL VEHICLE DETECTOR AMPLIFIER (LOOP TYPE)	4.000 EACH 1,360.00000	4.000 0.000 4.000	0.00	5,440.00
0175	614-72889	TRAFFIC SIGNAL VEHICLE DETECTOR (MICRO TYPE) (NON-INVASIVE)	10.000 EACH 3,500.00000	10.000 0.000 10.000	0.00	35,000.00
0180	614-81135	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	3.000 EACH 11,500.00000	3.000 0.000 3.000	0.00	34,500.00
0185	614-81150	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-50 FOOT MAST ARM)	1.000 EACH 12,560.00000	1.000 0.000 1.000	0.00	12,560.00
0190	614-81160	TRAFFIC SIGNAL LIGHT POLE STEEL (1-60 MAST ARM FOOT)	1.000 EACH 17,350.00000	1.000 0.000 1.000	0.00	17,350.00
0195	614-81165	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	2.000 EACH 17,500.00000	2.000 0.000 2.000	0.00	35,000.00
0200	614-84100	TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	2.000 EACH 1,070.00000	2.000 0.000 2.000	0.00	2,140.00
0205	614-86246	CONTROLLER (TYPE 170E-HC11)	2.000 EACH 30,000.00000	2.000 0.000 2.000	0.00	60,000.00

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 6  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0210	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	500.000	500.000		
			LF	0.000	0.00	
			0.27000	500.000		135.00
0215	614-87020	OPTICAL TRANSCEIVER	8.000	8.000		
			EACH	0.000	0.00	
			1,745.00000	8.000		13,960.00
0220	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	1.000	10,077.00	
			10,077.00000	1.000		10,077.00
0225	614-87496	*FIBER OPTIC CABLE (SINGLE MODE) (96 STRANDS)	24,000.000	23,125.000		
			LF	0.000	0.00	
			0.06000	23,125.000		1,387.50
0235	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			7,795.20000	1.000		7,795.20
0240	627-01010	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I) (INLAID)	158.000	158.000		
			SF	0.000	0.00	
			8.65000	158.000		1,366.70
0245	627-30324	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE I)	0.000	0.000		
			SF	0.000	0.00	
			12.60000	0.000		0.00
0250	627-30329	*PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	0.000	0.000		
			SF	0.000	0.00	
			12.60000	0.000		0.00
0251	627-30405	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	231.000	231.000		
			SF	0.000	0.00	
			11.60000	231.000		2,679.60
0252	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	612.000	0.000		
			SF	0.000	0.00	
			11.60000	0.000		0.00
0255	630-00000	*FLAGGING	126.000	126.000		
			HOUR	0.000	0.00	
			18.90000	126.000		2,381.40

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 7  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0260	630-00003	*UNIFORMED TRAFFIC CONTROL	8.000	8.000		
			HOUR	0.000	0.00	
			57.75000	8.000		462.00
0265	630-00007	*TRAFFIC CONTROL INSPECTION	0.000	0.000		
			DAY	0.000	0.00	
			84.00000	0.000		0.00
0270	630-00012	*TRAFFIC CONTROL MANAGEMENT	75.000	66.000		
			DAY	2.000	980.00	
			490.00000	68.000		33,320.00
0275	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			EACH	0.000	0.00	
			26.00000	0.000		0.00
0280	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	26.000	23.400		
			EACH	0.000	0.00	
			31.00000	23.400		725.40
0285	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	14.000	9.900		
			EACH	0.000	0.00	
			31.00000	9.900		306.90
0290	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	381.500	343.350		
			SF	0.000	0.00	
			16.00000	343.350		5,493.60
0295	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	1.800		
			EACH	0.000	0.00	
			630.00000	1.800		1,134.00
0300	630-80360	*DRUM CHANNELIZING DEVICE	20.000	18.000		
			EACH	0.000	0.00	
			21.00000	18.000		378.00
0305	630-80380	*TRAFFIC CONE	175.000	157.500		
			EACH	0.000	0.00	
			5.25000	157.500		826.88
0310	700-70010	F/A MINOR CONTRACT REVISIONS	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17214  
 PCN: 17214-BID  
 PROJECT: ES6R600-343

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0005

Page 8  
 ESTIMATE RUN 02/08/2010  
 16:41:23

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0315	700-70011	F/A PARTNERING	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0320	700-70016	F/A FUEL COST ADJUSTMENT	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0325	700-70072	F/A OBTAIN POWER FROM PUBLIC SERVICE CO	9,760.980	0.000			
			F A	9,760.980	9,760.98		
			1.00000	9,760.980		9,760.98	
0330	700-70310	F/A LANDSCAPING	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0335	700-70380	F/A EROSION CONTROL	0.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0340	900-00006	ADDED ITEM (DOLLAR) /	6,546.320	0.000			
			DOL	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT \$	719,543.68 \$	20,817.98 \$	689,884.77
CAT NO0400 CONST. ENGRNG. BID ITEMS							
0230	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			915.00000	1.000		915.00	
			CAT 0400	CURRENT AMT \$	915.00 \$	0.00 \$	915.00
			PROJECT TOTAL	CURRENT AMT \$	720,458.68 \$	20,817.98 \$	690,799.77