

ESTIMATE SUMMARY

08:20:03

CONTID: C17255

ESTIMATE NO: 0011 FINL

SPEC YR: 2005

PCN: 17255-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 96.0 DAYS

TIME ALLOW:

100 WORK DAYS

I-25 Overlay, US6 to 23rd Ave

PERCENT TIME: 96.00

ORIG TIME ALLOW:

100 WORK DAYS

PROJECT NO: ES6 0252-402

I-25 OVERLAY, US6 TO 23RD AVE

NAME OF ROAD: I-25

PROJECT COUNTIES: DENVER

CONTRACTOR:

BRANNAN SAND AND GRAVEL, LLC

PAY PERIOD ENDING 10/26/2010

DATE TIME STARTED 06/14/2009

2500 E BRANNAN WAY

DATE LET 04/02/2009

DATE WORK BEGAN 06/14/2009

DATE AWARDED 04/08/2009

DATE TIME STOPPED 06/15/2010

DATE CONTRACT EXECUTED 04/27/2009

DATE ACCEPTED 06/15/2010

DENVER CO 80229 303/273-9382

DATE NOTICE TO PROCEED 06/14/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,864,420.73	PARTICIPATING	\$ 2,849,420.83	\$ 0.00
AWARD PROJECT AMT:	\$ 2,775,094.21	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	99.48%	TOTAL EARNINGS	2,849,420.83	0.00
FUNDS AVAILABLE:	\$ 14,999.90	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	2,849,420.83	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	41,626.41
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	2,849,420.83	41,626.41
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	2,849,420.83	41,626.41
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 41,626.41

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

ESTIMATE RUN 10/26/2010

08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO 0200 ROADWAY						
0005	202-00202	*REMOVAL OF GUTTER	100.000	100.000		
			LF	0.000	0.00	
			17.09000	100.000		1,709.00
0010	202-00203	*REMOVAL OF CURB AND GUTTER	677.000	677.000		
			LF	0.000	0.00	
			5.88000	677.000		3,980.76
0015	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	144,114.000	144,114.000		
			SY	0.000	0.00	
			1.09000	144,114.000		157,084.26
0020	202-00246	*REMOVAL OF ASPHALT MAT (PLANING) (SPECIAL)	130.000	130.000		
			SY	0.000	0.00	
			5.00000	130.000		650.00
0025	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	1,179.000	1,179.000		
			LF	0.000	0.00	
			2.67000	1,179.000		3,147.93
0030	202-01140	*REMOVAL OF GUARDRAIL TYPE 4	2,316.000	2,316.000		
			LF	0.000	0.00	
			13.36000	2,316.000		30,941.76
0035	202-01300	*REMOVAL OF END ANCHORAGE	7.000	7.000		
			EACH	0.000	0.00	
			105.80000	7.000		740.60
0040	202-04002	*CLEAN CULVERT	1.000	1.000		
			EACH	0.000	0.00	
			1,068.64000	1.000		1,068.64
0045	202-04010	*CLEAN INLET	40.000	40.000		
			EACH	0.000	0.00	
			267.16000	40.000		10,686.40
0050	203-00100	MUCK EXCAVATION	0.000	0.000		
			CY	0.000	0.00	
			83.62000	0.000		0.00
0055	203-01500	BLADING	4.000	4.000		
			HOURL	0.000	0.00	
			118.15000	4.000		472.60

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 3
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-01597	*POTHOLING	0.000	0.000		
			HOURLY	0.000	0.00	
			165.64000	0.000		0.00
0065	203-01620	SWEEPING (PICK-UP BROOM)	12.000	12.000		
			HOURLY	0.000	0.00	
			117.82000	12.000		1,413.84
0070	203-02330	LABORER	10.000	10.000		
			HOURLY	0.000	0.00	
			50.97000	10.000		509.70
0075	206-01000	BED COURSE MATERIAL	31.000	31.000		
			CY	0.000	0.00	
			74.48000	31.000		2,308.88
0080	207-00205	TOPSOIL	10.000	10.000		
			CY	0.000	0.00	
			25.65000	10.000		256.50
0085	208-00002	*EROSION LOG (12 INCH)	0.000	0.000		
			LF	0.000	0.00	
			2.46000	0.000		0.00
0090	208-00020	*SILT FENCE	227.000	227.000		
			LF	0.000	0.00	
			0.96000	227.000		217.92
0095	208-00034	*GRAVEL BAG	764.000	764.000		
			LF	0.000	0.00	
			4.81000	764.000		3,674.84
0100	208-00045	*CONCRETE WASHOUT STRUCTURE URBAN	3.000	3.000		
			EACH	0.000	0.00	
			961.78000	3.000		2,885.34
0105	208-00050	*STORM DRAIN INLET PROTECTION	43.000	43.000		
			EACH	0.000	0.00	
			3.63000	43.000		156.09
0110	208-00206	*EROSION CONTROL SUPERVISOR	29.000	29.000		
			DAY	0.000	0.00	
			181.67000	29.000		5,268.43

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 4
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	210-04010	ADJUST MANHOLE	0.000	0.000		
			EACH	0.000	0.00	
			267.16000	0.000		0.00
0120	212-00006	*SEEDING (NATIVE)	0.200	0.200		
			ACRE	0.000	0.00	
			374.02000	0.200		74.80
0125	213-00003	*MULCHING (WEED FREE)	0.200	0.200		
			ACRE	0.000	0.00	
			480.90000	0.200		96.18
0130	213-00061	*MULCH TACKIFIER	50.000	50.000		
			LB	0.000	0.00	
			1.68000	50.000		84.00
0135	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	178.000	178.000		
			SY	0.000	0.00	
			1.88000	178.000		334.64
0140	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	336.130	336.130		
			TON	0.000	0.00	
			104.60000	336.130		35,159.20
0145	403-09221	*STONE MATRIX ASPHALT (FIBERS)(ASPHALT)	23,230.230	23,230.230		
			TON	0.000	0.00	
			74.90000	23,230.230		1,739,944.23
0150	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	3,497.000	3,497.000		
			GAL	0.000	0.00	
			2.52000	3,497.000		8,812.44
0155	420-00500	*GEOTEXTILE (PAVING)	4,159.000	4,159.000		
			SY	0.000	0.00	
			2.09000	4,159.000		8,692.31
0160	420-00510	*GEOTEXTILE (CRACK REDUCTION) (HIGH DENSITY)	130.000	130.000		
			SY	0.000	0.00	
			18.30000	130.000		2,379.00
0165	507-00100	*CONCRETE SLOPE AND DITCH PAVING (REINFORCED) 4 INCH	3.000	3.000		
			CY	0.000	0.00	
			486.23000	3.000		1,458.69

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 5
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	601-06100	*CONCRETE (PATCHING)	0.000	0.000		
			CY	0.000	0.00	
			4,808.86000	0.000		0.00
0175	606-00301	*GUARDRAIL TYPE 3 (6-3 POST SPACING)	1,005.000	1,005.000		
			LF	0.000	0.00	
			13.89000	1,005.000		13,959.45
0180	606-00501	*PRECAST GUARDRAIL (INSTALL ONLY)	0.000	0.000		
			LF	0.000	0.00	
			14.05000	0.000		0.00
0185	606-00720	*GUARDRAIL TYPE 7 (STYLE CC)	2,544.000	2,544.000		
			LF	0.000	0.00	
			53.43000	2,544.000		135,925.92
0190	606-01370	*TRANSITION TYPE 3G	5.000	5.000		
			EACH	0.000	0.00	
			1,207.56000	5.000		6,037.80
0195	606-01380	*TRANSITION TYPE 3H	1.000	1.000		
			EACH	0.000	0.00	
			555.69000	1.000		555.69
0200	606-02003	*END ANCHORAGE (NONFLARED)	2.000	2.000		
			EACH	0.000	0.00	
			1,939.58000	2.000		3,879.16
0205	606-02005	*END ANCHORAGE (FLARED)	5.000	5.000		
			EACH	0.000	0.00	
			1,741.88000	5.000		8,709.40
0210	607-11525	FENCE (PLASTIC)	0.000	0.000		
			LF	0.000	0.00	
			2.94000	0.000		0.00
0215	609-24004	*GUTTER TYPE 2 (4 FOOT)	100.000	100.000		
			LF	0.000	0.00	
			10.69000	100.000		1,069.00
0220	609-60011	*CURB TYPE 6 (SECTION M)	834.000	834.000		
			LF	0.000	0.00	
			6.41000	834.000		5,345.94

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 6
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	614-72887	*MICROWAVE VEHICLE RADAR DETECTOR	2.000	2.000		
			EACH	0.000	0.00	
			13,731.98000	2.000		27,463.96
0230	614-87326	*CCTV POLE (INSTALL ONLY)	1.000	1.000		
			EACH	0.000	0.00	
			1,122.06000	1.000		1,122.06
0235	615-00050	EMBANKMENT PROTECTOR TYPE 5	7.000	7.000		
			EACH	0.000	0.00	
			2,671.59000	7.000		18,701.13
0240	625-00000	*CONSTRUCTION SURVEYING	0.000	0.000		
			L S	0.000	0.00	
			5,850.79000	0.000		0.00
0245	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			76,025.71000	1.000		76,025.71
0250	626-01000	PUBLIC INFORMATION SERVICES	1.000	1.000		
			L S	0.000	0.00	
			534.31000	1.000		534.31
0255	627-00005	*EPOXY PAVEMENT MARKING	190.000	190.000		
			GAL	0.000	0.00	
			69.46000	190.000		13,197.40
0260	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	549.000	549.000		
			GAL	0.000	0.00	
			30.99000	549.000		17,013.51
0265	627-01001	*PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	6,013.000	6,013.000		
			SF	0.000	0.00	
			8.71000	6,013.000		52,373.23
0270	630-00000	*FLAGGING	622.000	622.000		
			HOURL	0.000	0.00	
			22.44000	622.000		13,957.68
0275	630-00003	*UNIFORMED TRAFFIC CONTROL	752.000	752.000		
			HOURL	0.000	0.00	
			2.14000	752.000		1,609.28

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 7
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	630-00004	*TRAFFIC CONTROL VEHICLE	2.000	2.000		
			EACH	0.000	0.00	
			6,411.82000	2.000		12,823.64
0285	630-00007	*TRAFFIC CONTROL INSPECTION	91.000	91.000		
			DAY	0.000	0.00	
			133.58000	91.000		12,155.78
0290	630-00012	*TRAFFIC CONTROL MANAGEMENT	96.000	96.000		
			DAY	0.000	0.00	
			748.05000	96.000		71,812.80
0295	630-80001	*FLASHING BEACON (PORTABLE)	4.000	4.000		
			EACH	0.000	0.00	
			213.73000	4.000		854.92
0300	630-80335	*BARRICADE (TYPE 3 M-A) (TEMPORARY)	12.000	12.000		
			EACH	0.000	0.00	
			53.43000	12.000		641.16
0305	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	182.000	182.000		
			EACH	0.000	0.00	
			21.37000	182.000		3,889.34
0310	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	88.000	88.000		
			EACH	0.000	0.00	
			32.06000	88.000		2,821.28
0315	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	8.000		
			EACH	0.000	0.00	
			42.75000	8.000		342.00
0320	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	215.000	215.000		
			SF	0.000	0.00	
			117.55000	215.000		25,273.25
0325	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000	8.000		
			EACH	0.000	0.00	
			1,602.95000	8.000		12,823.60
0330	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	5.000	5.000		
			EACH	0.000	0.00	
			1,068.64000	5.000		5,343.20

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 8
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-80360	*DRUM CHANNELIZING DEVICE	11.000	11.000		
			EACH	0.000	0.00	
			10.69000	11.000		117.59
0340	630-80370	*CONCRETE BARRIER (TEMPORARY)	2,330.000	2,330.000		
			LF	0.000	0.00	
			42.75000	2,330.000		99,607.50
0345	630-80380	*TRAFFIC CONE	500.000	500.000		
			EACH	0.000	0.00	
			7.48000	500.000		3,740.00
0350	630-80520	*MOBILE PAVEMENT MARKING ZONE	1.000	1.000		
			DAY	0.000	0.00	
			534.32000	1.000		534.32
0355	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	0.000	0.000		
			EACH	0.000	0.00	
			26,715.90000	0.000		0.00
0360	630-85040	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR) (TEMPORARY)	3.000	3.000		
			EACH	0.000	0.00	
			6,946.13000	3.000		20,838.39
0365	700-70010	F/A MINOR CONTRACT REVISIONS	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0370	700-70011	F/A PARTNERING	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0375	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	-29,174.680	-29,174.680		
			F A	0.000	0.00	
			1.00000	-29,174.680		-29,174.68
0380	700-70016	F/A FUEL COST ADJUSTMENT	25,453.560	25,453.560		
			F A	0.000	0.00	
			1.00000	25,453.560		25,453.56
0385	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	-26,079.190	-26,079.190		
			F A	0.000	0.00	
			1.00000	-26,079.190		-26,079.19

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 9
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	128,206.070	128,206.070		
			F A	0.000	0.00	
			1.00000	128,206.070		128,206.07
0395	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,500.000	1,500.000		
			F A	0.000	0.00	
			1.00000	1,500.000		1,500.00
0400	700-70028	F/A ESB PROGRAM	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0405	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70035	F/A UNIFORMED TRAFFIC CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70036	FORCED ACCOUNTS LANDSCAPE RESTORATION	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70380	F/A EROSION CONTROL	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	900-00021	*ADDED ITEM (SQUARE FOOT)/ STORM DRAIN INLET PROTECTION (SPECIAL)	396.000	396.000		
			SF	0.000	0.00	
			17.00000	396.000		6,732.00
0445	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR) SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			HOUR	0.000	0.00	
			60.00000	0.000		0.00
0450	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT) SEDIMENT REMOVAL AND DISPOSAL	0.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0455	208-00070	*VEHICLE TRACKING PAD SMCO #5	1.000	1.000		
			EACH	0.000	0.00	
			1,500.00000	1.000		1,500.00

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 10
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0465	900-00006	ADDED ITEM (DOLLAR)/ SMCO #7 - PRICE REDUCTION FOR CONCRETE	-889.310	-889.310			
			DOL	0.000	0.00		
			1.00000	-889.310		-889.31	
0470	630-80367	*PORTABLE TRAFFIC SPEED MONITOR SMCO #8	0.000	0.000			
			EACH	0.000	0.00		
			5,248.00000	0.000		0.00	
0475	612-00060	*REFLECTOR (MEDIAN BARRIER)	48.000	48.000			
			EACH	0.000	0.00		
			12.00000	48.000		576.00	
0480	900-00006	ADDED ITEM (DOLLAR)/	-140.000	-140.000			
			DOL	0.000	0.00		
			1.00000	-140.000		-140.00	
0485	900-00006	ADDED ITEM (DOLLAR)/	-450.000	-450.000			
			DOL	0.000	0.00		
			1.00000	-450.000		-450.00	
0490	627-30324	*PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE I) SMCO #12	126.000	126.000			
			SF	0.000	0.00		
			30.60000	126.000		3,855.60	
0495	900-00006	ADDED ITEM (DOLLAR)/ TEMPORARY FENCE (ROADWAY)	22.300	22.300			
			DOL	0.000	0.00		
			1.00000	22.300		22.30	
			CAT 0200	CURRENT AMT	\$ 2,821,420.73	\$ 0.00	\$ 2,806,420.73
CAT NO0400 CONSTRUCTION ENGINEERING							
0425	620-00012	FIELD LABORATORY (CLASS 2)	1.000	1.000			
			EACH	0.000	0.00		
			14,453.30000	1.000		14,453.30	
0430	620-00020	SANITARY FACILITY	1.000	1.000			
			EACH	0.000	0.00		
			801.47000	1.000		801.47	
0435	700-70081	*F/A PROVIDE FIELD OFFICE (UTILITIES AND SECURITY)	2,907.280	2,907.280			
			F A	0.000	0.00		
			1.00000	2,907.280		2,907.28	

CONTID: C17255
 PCN: 17255-BID
 PROJECT: ES6 0252-402

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0011

Page 11
 ESTIMATE RUN 10/26/2010
 08:20:03

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
0460	620-00002	FIELD OFFICE (CLASS 2) REVISION OF SECTION 620 - SMC0#6	1.000	1.000		
		EACH		0.000	0.00	
			24,618.19000	1.000		24,618.19
0496	900-00006	ADDED ITEM (DOLLAR)/ TEMPORARY FENCE (CE ITEM)	219.760	219.760		
		DOL		0.000	0.00	
			1.00000	219.760		219.76
			CAT 0400	CURRENT AMT	\$ 43,000.00	\$ 43,000.00
			PROJECT TOTAL	CURRENT AMT	\$ 2,864,420.73	\$ 2,849,420.73