

ESTIMATE SUMMARY

CONTID: C17265

ESTIMATE NO: 0018 PROG

SPEC YR: 2005

PCN: 17265-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 239.5 DAYS

TIME ALLOW:

325 WORK DAYS

US 285: Shaffers Crossing

PERCENT TIME: 73.69

ORIG TIME ALLOW:

325 WORK DAYS

PROJECT NO: ES1 2854-117

US 285: Shaffers Crossing

NAME OF ROAD: 285D

PROJECT COUNTIES: JEFFERSON, REGION 1

CONTRACTOR:

HUDICK EXCAVATING, INC.

PAY PERIOD ENDING 02/26/2011

DATE TIME STARTED 08/26/2009

1700 N. PARK ST., YELLOWSTONE SUITE

DATE LET 07/16/2009

DATE WORK BEGAN 09/11/2009

DATE AWARDED 08/05/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/25/2009

DATE ACCEPTED

CASTLE ROCK CO 80109 303-688-9500

DATE NOTICE TO PROCEED 08/26/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,289,813.21	PARTICIPATING	\$ 6,233,678.17	\$ 289,870.55
AWARD PROJECT AMT:	\$ 7,361,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	67.10%	TOTAL EARNINGS	6,233,678.17	289,870.55
FUNDS AVAILABLE:	\$ 3,056,135.04	STOCKPILED MATERIALS	255,987.23	-38,673.00
		GROSS EARNINGS	6,489,665.40	251,197.55
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-110,415.00	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	6,379,250.40	251,197.55
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	6,379,250.40	251,197.55
		OTHER ADJUSTMENTS	0.00	0.00

			PAYMENT DUE	\$ 251,197.55

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN 03/08/2011

10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	201-00000	*Clearing and Grubbing	1.000		0.900		
			L S		0.000	0.00	
			75,345.40000		0.900		67,810.86
0006	202-00010	Removal of Tree	14.000		14.000		
			EACH		0.000	0.00	
			600.00000		14.000		8,400.00
0010	202-00015	Removal of Headwall	1.000		1.000		
			EACH		0.000	0.00	
			1,551.00000		1.000		1,551.00
0015	202-00019	Removal of Inlet	3.000		2.000		
			EACH		1.000	685.00	
			685.00000		3.000		2,055.00
0020	202-00027	Removal of Riprap	40.000		0.000		
			SY		0.000	0.00	
			16.00000		0.000		0.00
0025	202-00035	Removal of Pipe	411.000		362.000		
			LF		49.000	661.50	
			13.50000		411.000		5,548.50
0030	202-00090	Removal of Delineator	108.000		76.000		
			EACH		0.000	0.00	
			6.00000		76.000		456.00
0035	202-00195	Removal of Median Cover	958.000		958.000		
			SY		0.000	0.00	
			13.58000		958.000		13,009.64
0040	202-00203	Removal of Curb and Gutter	3,281.000		3,104.000		
			LF		0.000	0.00	
			7.19000		3,104.000		22,317.76
0045	202-00220	Removal of Asphalt Mat	18,804.000		18,804.000		
			SY		0.000	0.00	
			0.87000		18,804.000		16,359.48
0046	202-00220	Removal of Asphalt Mat	8,300.000		0.000		
			SY		0.000	0.00	
			0.87000		0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 3
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-00240	*Removal of Asphalt Mat (Planing)	28,692.000	0.000		
			SY	0.000	0.00	
			2.01000	0.000		0.00
0051	202-05030	Sawing Asphalt Material (10 Inch)	2,429.000	2,429.000		
			LF	0.000	0.00	
			2.20000	2,429.000		5,343.80
0055	202-00250	*Removal of Pavement Marking	12,000.000	5,968.000		
			SF	326.000	316.22	
			0.97000	6,294.000		6,105.18
0060	202-00810	Removal of Ground Sign	27.000	13.000		
			EACH	0.000	0.00	
			36.00000	13.000		468.00
0065	202-00821	*Removal of Sign Panel	1.000	0.000		
			EACH	0.000	0.00	
			67.00000	0.000		0.00
0070	202-00825	*Removal of Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			103.00000	1.000		103.00
0075	202-01000	*Removal of Fence	2,613.000	2,102.000		
			LF	0.000	0.00	
			0.67000	2,102.000		1,408.34
0080	202-01130	*Removal of Guardrail Type 3	913.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0085	202-01300	*Removal of End Anchorage	4.000	0.000		
			EACH	0.000	0.00	
			97.00000	0.000		0.00
0090	202-04001	Plug Culvert	3.000	0.000		
			EACH	0.000	0.00	
			167.00000	0.000		0.00
0095	203-00010	Unclassified Excavation (Complete In Place)	83,699.000	63,729.000		
			CY	0.000	0.00	
			12.17000	63,729.000		775,581.93

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 4
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0097	203-00010	Unclassified Excavation (Complete In Place) Phase II Detour (Revised)	0.000	0.000		
			CY	0.000	0.00	
			12.17000	0.000		0.00
0100	203-00060	Embankment Material (Complete In Place)	4,573.000	4,206.000		
			CY	0.000	0.00	
			11.35000	4,206.000		47,738.10
0101	203-00061	Embankment Material (Complete In Place) Phase II Detour (Revised)	0.000	0.000		
			TON	0.000	0.00	
			11.35000	0.000		0.00
0105	203-00100	Muck Excavation	4,342.000	4,342.000		
			CY	0.000	0.00	
			20.00000	4,342.000		86,840.00
0110	203-01500	Blading	50.000	34.000		
			HR	0.000	0.00	
			109.00000	34.000		3,706.00
0115	203-01550	Dozing	65.000	65.000		
			HR	0.000	0.00	
			133.00000	65.000		8,645.00
0120	203-01597	*Potholing	184.000	157.000		
			HR	27.000	8,316.00	
			308.00000	184.000		56,672.00
0125	206-00000	Structure Excavation	456.000	335.200		
			CY	118.000	776.44	
			6.58000	453.200		2,982.06
0130	206-00100	*Structure Backfill (Class 1)	41.000	0.000		
			CY	0.000	0.00	
			13.08000	0.000		0.00
0135	207-00205	Topsoil	1,500.000	202.000		
			CY	0.000	0.00	
			2.73000	202.000		551.46
0140	207-00210	Stockpile Topsoil	3,378.000	3,378.000		
			CY	0.000	0.00	
			3.29000	3,378.000		11,113.62

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 5
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0145	207-00305	Wetland Topsoil	352.000	0.000		
			CY	0.000	0.00	
			8.25000	0.000		0.00
0150	207-00310	Stockpile Wetland Topsoil	352.000	104.000		
			CY	0.000	0.00	
			11.00000	104.000		1,144.00
0155	208-00002	*Erosion Log (12 Inch)	9,990.000	9,990.000		
			LF	0.000	0.00	
			4.52000	9,990.000		45,154.80
0156	900-00012	Added Item (Foot)/ Erosion Log (Recycled Rubber)	2,450.000	1,550.000		
			LF	900.000	5,850.00	
			6.50000	2,450.000		15,925.00
0160	208-00004	*Silt Berm	250.000	0.000		
			LF	0.000	0.00	
			10.25000	0.000		0.00
0165	208-00020	*Silt Fence	1,500.000	154.000		
			LF	0.000	0.00	
			1.22000	154.000		187.88
0170	208-00034	*Gravel Bag	400.000	280.000		
			LF	0.000	0.00	
			5.50000	280.000		1,540.00
0175	208-00040	*Check Dam	33.000	12.000		
			EACH	0.000	0.00	
			128.00000	12.000		1,536.00
0180	208-00045	Concrete Washout Structure	8.000	5.000		
			EACH	0.000	0.00	
			833.00000	5.000		4,165.00
0185	208-00051	*Storm Drain Inlet Protection (Type 1)	500.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0190	208-00070	Stabilized Construction Entrance	12.000	12.000		
			EACH	0.000	0.00	
			1,152.00000	12.000		13,824.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 6
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0195	208-00103	Removal and Disposal of Sediment (Labor)	800.000	356.500		
			HOURLY	22.500	866.25	
			38.50000	379.000		14,591.50
0200	208-00105	Removal and Disposal of Sediment (Equipment)	400.000	86.000		
			HOURLY	19.500	1,340.63	
			68.75000	105.500		7,253.13
0205	208-00206	Erosion Control Supervisor	368.000	349.000		
			DAY	19.000	1,325.25	
			69.75000	368.000		25,668.00
0208	210-00755	Reset Light Standard Steel High Mast	3.000	3.000		
			EACH	0.000	0.00	
			2,150.00000	3.000		6,450.00
0210	210-00810	*Reset Ground Sign	10.000	10.000		
			EACH	0.000	0.00	
			154.00000	10.000		1,540.00
0215	210-04020	*Modify Inlet	5.000	5.000		
			EACH	0.000	0.00	
			2,143.00000	5.000		10,715.00
0220	211-01111	*Rock Reinforcement (Dowels)	750.000	600.000		
			LF	0.000	0.00	
			15.00000	600.000		9,000.00
0225	212-00006	*Seeding (Native)	3.000	0.000		
			ACRE	0.000	0.00	
			549.00000	0.000		0.00
0230	212-00032	*Soil Conditioning	3.000	0.000		
			ACRE	0.000	0.00	
			1,898.00000	0.000		0.00
0235	213-00002	*Mulching (Weed Free Hay)	3.500	0.000		
			ACRE	0.000	0.00	
			692.00000	0.000		0.00
0240	213-00009	*Flexible Growth Medium	3.020	3.020		
			ACRE	0.000	0.00	
			3,539.00000	3.020		10,687.78

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 7
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0245	213-00061	*Mulch Tackifier	1,000.000	0.000		
			LB	0.000	0.00	
			2.25000	0.000		0.00
0250	213-00100	*Soil Binder	1.340	1.340		
			ACRE	0.000	0.00	
			503.00000	1.340		674.02
0255	214-00905	*Perennials (2.25 Inch Pot)	800.000	0.000		
			EACH	0.000	0.00	
			2.50000	0.000		0.00
0260	214-01010	*Brush Layer Cutting	400.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0265	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	1,500.000	0.000		
			SY	0.000	0.00	
			2.48000	0.000		0.00
0270	217-00020	*Herbicide Treatment	25.000	0.000		
			HOOR	0.000	0.00	
			97.00000	0.000		0.00
0275	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	295.950	295.950		
			TON	0.000	0.00	
			82.00000	295.950		24,267.90
0276	900-00006	Added Item (Dollar)/ Hot Mix Asphalt (Emergency Pothole Repair)	2,946.000	2,946.000		
			DOL	0.000	0.00	
			1.00000	2,946.000		2,946.00
0280	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	7,675.670	178.460		
			TON	0.000	0.00	
			59.33000	178.460		10,588.03
0285	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	5,357.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00
0286	900-00024	Added Item (Ton)/ HMA (Temporary)	3,145.760	3,145.760		
			TON	0.000	0.00	
			59.33000	3,145.760		186,637.94

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 8
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0290	411-10255	*Emulsified Asphalt (Slow-Setting)	3,175.000	12.000		
			GAL	0.000	0.00	
			2.87000	12.000		34.44
0295	506-00209	Riprap (9 Inch)	269.000	0.000		
			CY	0.000	0.00	
			40.50000	0.000		0.00
0300	506-00212	Riprap (12 Inch)	164.000	164.000		
			CY	0.000	0.00	
			50.00000	164.000		8,200.00
0305	507-00000	*Concrete Slope and Ditch Paving	10.000	0.000		
			CY	0.000	0.00	
			308.00000	0.000		0.00
0310	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	2.000	0.000		
			TON	0.000	0.00	
			446.00000	0.000		0.00
0315	510-00132	*Structural Plate Pipe (132 Inch)	32.000	32.000		
			LF	0.000	0.00	
			519.00000	32.000		16,608.00
0320	601-01000	*Concrete Class B	87.000	81.300		
			CY	0.000	0.00	
			411.75000	81.300		33,475.28
0325	602-00000	*Reinforcing Steel	6,177.000	6,177.000		
			LB	0.000	0.00	
			0.87000	6,177.000		5,373.99
0330	603-01180	18 Inch Reinforced Concrete Pipe	358.000	131.000		
			LF	80.000	3,000.00	
			37.50000	211.000		7,912.50
0335	603-01240	24 Inch Reinforced Concrete Pipe	1,034.000	512.000		
			LF	156.000	7,943.52	
			50.92000	668.000		34,014.56
0340	603-01300	30 Inch Reinforced Concrete Pipe	237.000	237.000		
			LF	0.000	0.00	
			60.75000	237.000		14,397.75

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 9
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0345	603-01360	36 Inch Reinforced Concrete Pipe	137.000	137.000		
			LF	0.000	0.00	
			88.50000	137.000		12,124.50
0345		MATERIAL ALLOWANCE 36 Inch Reinforced Concrete Pipe		0.000		
			LF	0.000	0.00	
			54.15000	0.000		0.00
0350	603-05018	18 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			837.00000	1.000		837.00
0355	603-05024	24 Inch Reinforced Concrete End Section	6.000	1.000		
			EACH	1.000	944.00	
			944.00000	2.000		1,888.00
0360	603-05030	30 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00
0365	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,160.00000	1.000		1,160.00
0365		MATERIAL ALLOWANCE 36 Inch Reinforced Concrete End Section		0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0368	603-50006	6 Inch Plastic Pipe	400.000	400.000		
			LF	0.000	0.00	
			15.25000	400.000		6,100.00
0370	603-50018	18 Inch Plastic Pipe	410.000	410.000		
			LF	0.000	0.00	
			28.50000	410.000		11,685.00
0375	603-60120	Place 12 Inch Flexible Pipe	25.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0380	604-00305	*Inlet Type C (5 Foot)	5.000	3.000		
			EACH	0.000	0.00	
			2,328.00000	3.000		6,984.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 10
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0385	604-00310	*Inlet Type C (10 Foot)	4.000	1.000		
			EACH	0.000	0.00	
			3,135.00000	1.000		3,135.00
0390	604-00315	*Inlet Type C (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
0395	604-00350	*Inlet Type C (Special)	3.000	0.900		
			EACH	0.000	0.00	
			3,754.00000	0.900		3,378.60
0400	604-25000	*Vane Grate Inlet Special	1.000	0.750		
			EACH	0.000	0.00	
			5,238.00000	0.750		3,928.50
0405	604-25005	*Vane Grate Inlet (5 Foot)	4.000	0.000		
			EACH	1.500	5,241.00	
			3,494.00000	1.500		5,241.00
0410	604-25010	*Vane Grate Inlet (10 Foot)	5.000	0.750		
			EACH	0.750	4,010.25	
			5,347.00000	1.500		8,020.50
0415	604-25020	*Vane Grate Inlet (20 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			8,328.00000	0.000		0.00
0416	900-00007	Added Item (Each)/ Vane Grate Inlet (20 Foot) (Special)	0.750	0.750		
			EACH	0.000	0.00	
			13,750.00000	0.750		10,312.50
0420	604-30010	Manhole Slab Base (10 Foot)	1.000	0.500		
			EACH	0.000	0.00	
			2,695.00000	0.500		1,347.50
0425	604-30015	Manhole Slab Base (15 Foot)	2.000	1.500		
			EACH	0.000	0.00	
			4,027.00000	1.500		6,040.50
0426	605-83560	6 Inch Pipe Underdrain	400.000	400.000		
			LF	0.000	0.00	
			38.50000	400.000		15,400.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 11
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0430	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,363.000	0.000		
			LF	0.000	0.00	
			11.80000	0.000		0.00
0430		MATERIAL ALLOWANCE Guardrail Type 3 (6-3)		5,362.999		
			LF	0.000	0.00	
			6.88187	5,362.999		36,907.46
0435	606-00730	*Guardrail Type 7 (Style CD)	336.000	246.000		
			LF	0.000	0.00	
			74.50000	246.000		18,327.00
0440	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	0.000	0.00	
			749.00000	0.000		0.00
0440		MATERIAL ALLOWANCE End Anchor Type 3D		4.000		
			EACH	0.000	0.00	
			290.00000	4.000		1,160.00
0445	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	0.000	0.00	
			1,046.00000	0.000		0.00
0445		MATERIAL ALLOWANCE Transition Type 3G		4.000		
			EACH	0.000	0.00	
			803.50000	4.000		3,214.00
0450	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	0.000	0.00	
			544.00000	0.000		0.00
0450		MATERIAL ALLOWANCE Transition Type 3H		4.000		
			EACH	0.000	0.00	
			300.00000	4.000		1,200.00
0455	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	0.000	0.00	
			677.00000	0.000		0.00
0460	606-01460	*Median Terminal	2.000	0.000		
			EACH	0.000	0.00	
			3,129.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460		MATERIAL ALLOWANCE Median Terminal		2.053		
			EACH	0.000	0.00	
			2,659.65000	2.053		5,460.26
0465	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	0.000	0.00	
			1,703.00000	0.000		0.00
0465		MATERIAL ALLOWANCE End Anchor (Nonflared)		4.000		
			EACH	0.000	0.00	
			1,355.00000	4.000		5,420.00
0470	607-00005	*End Post	6.000	6.000		
			EACH	0.000	0.00	
			353.00000	6.000		2,118.00
0475	607-00010	*Corner and Line Brace Post	17.000	6.000		
			EACH	0.000	0.00	
			184.00000	6.000		1,104.00
0480	607-01000	*Fence Barbed Wire with Metal Posts	3,200.000	1,444.000		
			LF	0.000	0.00	
			1.54000	1,444.000		2,223.76
0485	607-11350	*Fence Deer	40.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00
0490	607-11525	*Fence (Plastic)	1,006.000	1,006.000		
			LF	0.000	0.00	
			3.50000	1,006.000		3,521.00
0495	607-55040	*Mesh Anchor	59.000	59.000		
			EACH	0.000	0.00	
			127.00000	59.000		7,493.00
0496	900-00006	Added Item (Dollar)/ Re-Drill Mesh Anchor Holes	1.000	1.000		
			DOL	0.000	0.00	
			5,097.20000	1.000		5,097.20
0500	607-55060	*Mesh Pin	25.000	0.000		
			EACH	0.000	0.00	
			58.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 13
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0505	607-55100	*Wire Mesh	90,188.000	86,576.000		
			SF	3,612.000	5,381.88	
			1.49000	90,188.000		134,380.12
0506	900-00014	Added Item (Lump Sum)/ Wire Mesh Mobilization	1.000	0.000		
			L S	1.000	3,250.00	
			3,250.00000	1.000		3,250.00
0510	609-60011	*Curb Type 6 (Section M)	1,390.000	0.000		
			LF	0.000	0.00	
			7.18000	0.000		0.00
0515	612-00001	*Delineator (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0520	612-00041	*Delineator (Flexible) (Type I)	81.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0525	612-00042	*Delineator (Flexible) (Type II)	40.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00
0530	612-00043	*Delineator (Flexible) (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00
0535	613-01200	*2 Inch Electrical Conduit (Plastic)	2,360.000	1,174.000		
			LF	336.000	3,309.60	
			9.85000	1,510.000		14,873.50
0540	613-01300	*3 Inch Electrical Conduit (Plastic)	230.000	144.000		
			LF	0.000	0.00	
			16.50000	144.000		2,376.00
0545	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			1,539.00000	0.000		0.00
0550	613-34180	*Light Standard Metal (18 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			2,565.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN

ESTIMATE NO: 0018

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0550		MATERIAL ALLOWANCE 18' Light Standard		2.000		
			EACH	0.000	0.00	
			2,180.00000	2.000		4,360.00
0555	613-34400	*Light Standard Metal (40 Foot)	5.000	0.000		
			EACH	0.000	0.00	
			2,975.00000	0.000		0.00
0555		MATERIAL ALLOWANCE 40' Light Standard		5.000		
			EACH	0.000	0.00	
			2,136.00000	5.000		10,680.00
0560	613-40010	*Light Standard Foundation	7.000	2.000		
			EACH	0.000	0.00	
			821.00000	2.000		1,642.00
0560		MATERIAL ALLOWANCE Light Standard Foundation		5.000		
			EACH	0.000	0.00	
			360.00000	5.000		1,800.00
0565	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	0.000	0.00	
			3,591.00000	0.000		0.00
0570	613-75100	*Luminaire Metal Halide (100 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			513.00000	0.000		0.00
0575	613-75250	*Luminaire Metal Halide (250 Watt)	5.000	0.000		
			EACH	0.000	0.00	
			513.00000	0.000		0.00
0580	614-00011	*Sign Panel (Class I)	244.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0585	614-00012	*Sign Panel (Class II)	210.000	0.000		
			SF	0.000	0.00	
			21.50000	0.000		0.00
0590	614-00200	*Steel Sign Post (U-2)	16.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 15
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0595	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	214.000	0.000		
			LF	0.000	0.00	
			10.25000	0.000		0.00
0600	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	329.000	0.000		
			LF	0.000	0.00	
			28.25000	0.000		0.00
0605	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			1,231.00000	0.000		0.00
0606	614-80387	Rumble Strip (Grinding)	68.000	68.000		
			LF	0.000	0.00	
			59.25000	68.000		4,029.00
0610	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			507.00000	0.000		0.00
0615	617-03010	Detour Culvert Pipe	580.000	325.000		
			LF	0.000	0.00	
			64.00000	325.000		20,800.00
0620	621-00450	*Detour Pavement	2,776.000	1,685.000		
			SY	0.000	0.00	
			23.84000	1,685.000		40,170.40
0625	625-00000	*Construction Surveying	1.000	0.654		
			L S	0.024	1,107.74	
			46,156.00000	0.678		31,293.77
0630	625-00001	*Construction Surveying (Hourly)	100.000	93.000		
			HOUR	0.000	0.00	
			97.00000	93.000		9,021.00
0635	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			188,001.00000	1.000		188,001.00
0640	626-01000	Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			10,520.00000	0.500		5,260.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 16
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0645	627-00005	*Epoxy Pavement Marking	484.000	37.000		
			GAL	0.000	0.00	
			59.50000	37.000		2,201.50
0650	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	330.000	264.000		
			GAL	66.000	1,963.50	
			29.75000	330.000		9,817.50
0655	627-01001	*Preformed Plastic Pavement Marking (Type I)	610.000	0.000		
			SF	0.000	0.00	
			9.75000	0.000		0.00
0660	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	215.000	103.000		
			SF	112.000	1,792.00	
			16.00000	215.000		3,440.00
0665	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	260.000	20.000		
			SF	144.000	1,332.00	
			9.25000	164.000		1,517.00
0670	630-00000	*Flagging	14,879.750	14,115.250		
			HOUR	764.500	15,687.54	
			20.52000	14,879.750		305,332.47
0675	630-00007	*Traffic Control Inspection	226.000	214.000		
			DAY	12.000	615.00	
			51.25000	226.000		11,582.50
0680	630-00012	*Traffic Control Management	325.000	305.000		
			DAY	14.000	6,034.00	
			431.00000	319.000		137,489.00
0685	630-80001	*Flashing Beacon (Portable)	4.000	2.000		
			EACH	0.000	0.00	
			51.00000	2.000		102.00
0690	630-80335	*Barricade (Type 3 M-A) (Temporary)	6.000	3.000		
			EACH	0.000	0.00	
			51.00000	3.000		153.00
0695	630-80336	*Barricade (Type 3 M-B) (Temporary)	3.000	0.000		
			EACH	0.000	0.00	
			51.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 17
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0700	630-80341	*Construction Traffic Sign (Panel Size A)	44.000	22.000		
			EACH	0.000	0.00	
			51.00000	22.000		1,122.00
0705	630-80342	*Construction Traffic Sign (Panel Size B)	88.000	44.000		
			EACH	0.000	0.00	
			51.00000	44.000		2,244.00
0710	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	2.500		
			EACH	0.000	0.00	
			51.00000	2.500		127.50
0715	630-80344	*Construction Traffic Sign (Special)	164.000	82.000		
			SF	0.000	0.00	
			22.00000	82.000		1,804.00
0720	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			4,104.00000	2.000		8,208.00
0725	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	1.500		
			EACH	0.000	0.00	
			1,026.00000	1.500		1,539.00
0730	630-80360	*Drum Channelizing Device	240.000	120.000		
			EACH	0.000	0.00	
			25.75000	120.000		3,090.00
0735	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	6.000		
			EACH	0.000	0.00	
			26.00000	6.000		156.00
0739	630-80367	Portable Traffic Speed Monitor	2.000	1.000		
			EACH	0.000	0.00	
			4,400.00000	1.000		4,400.00
0740	630-80370	Concrete Barrier (Temporary)	4,024.000	2,012.000		
			LF	0.000	0.00	
			32.31000	2,012.000		65,007.72
0741	900-00006	Added Item (Dollar)/ Re-set Concrete Barrier (Temp)	1.000	1.000		
			DOL	0.000	0.00	
			2,281.92000	1.000		2,281.92

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 18
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0745	630-80380	*Traffic Cone	200.000	100.000		
			EACH	0.000	0.00	
			5.25000	100.000		525.00
0750	630-85010	*Impact Attenuator (Temporary)	4.000	2.000		
			EACH	0.000	0.00	
			3,591.00000	2.000		7,182.00
0755	700-70002	F/A ANTICIPATED CMO	181,526.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70010	F/A Minor Contract Revisions	150,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70011	F/A Partnering	4,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70016	F/A Fuel Cost Adjustment	40,000.000	14,619.400		
			F A	968.230	968.23	
			1.00000	15,587.630		15,587.63
0775	700-70018	F/A Roadway Smoothness Incentive	12,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	432.390		
			F A	0.000	0.00	
			1.00000	432.390		432.39
0785	700-70021	F/A On-The-Job Trainee	1,700.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0786	700-70023	F/A On-The-Job Trainee	2,356.800	2,356.800		
			F A	0.000	0.00	
			1.00000	2,356.800		2,356.80
0790	700-70022	F/A OJT Colorado Training Program	2,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 19
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0795	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70082	F/A Furnish & Install Electrical Service	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70180	F/A Gas Lines	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70380	F/A Erosion Control	75,000.000	2,430.220		
			F A	0.000	0.00	
			1.00000	2,430.220		2,430.22
0816	900-00006	Added Item (Dollar)/ Construct New Access Road	1.000	1.000		
			DOL	0.000	0.00	
			4,014.48000	1.000		4,014.48
			CAT 0200	CURRENT AMT \$	5,116,681.94 \$	82,717.55 \$ 2,916,187.93
CAT NO0300 SB Bridge (G-15-R)						
0820	206-00100	*Structure Backfill (Class 1)	264.000	0.000		
			CY	0.000	0.00	
			13.08000	0.000		0.00
0825	206-00200	Structure Backfill (Class 2)	4.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0830	206-00360	*Mechanical Reinforcement of Soil	264.000	0.000		
			CY	0.000	0.00	
			8.79000	0.000		0.00
0835	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	68.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 20
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 SB Bridge (G-15-R)						
0840	502-00100	*Drilling Hole to Facilitate Pile Driving	150.000	0.000		
			LF	0.000	0.00	
			47.75000	0.000		0.00
0845	502-00460	*Pile Tip	16.000	16.000		
			EACH	0.000	0.00	
			109.00000	16.000		1,744.00
0850	502-11253	*Steel Piling (HP 12x53)	591.600	591.600		
			LF	0.000	0.00	
			42.49000	591.600		25,137.08
0855	515-00120	*Waterproofing (Membrane)	415.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0860	601-03040	*Concrete Class D (Bridge)	358.000	288.300		
			CY	0.000	0.00	
			450.75000	288.300		129,951.23
0865	601-40300	*Structural Concrete Coating	577.000	0.000		
			SY	0.000	0.00	
			11.40000	0.000		0.00
0870	602-00020	*Reinforcing Steel (Epoxy Coated)	40,809.000	32,634.000		
			LB	0.000	0.00	
			0.86000	32,634.000		28,065.24
0870		MATERIAL ALLOWANCE Reinforcing Steel		8,766.000		
			LB	0.000	0.00	
			0.43000	8,766.000		3,769.38
0875	606-10700	*Bridge Rail Type 7	237.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
0875		MATERIAL ALLOWANCE Bridge Rail Ty 7 - Reinforcing Steel		237.000		
			LF	0.000	0.00	
			7.20000	237.000		1,706.40
0880	607-53137	*Fence Chain Link (Special) (36 Inch)	185.000	0.000		
			LF	0.000	0.00	
			26.75000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 21
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 SB Bridge (G-15-R)						
0885	613-00200	*2 Inch Electrical Conduit	120.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0890	613-07026	*Pull Box (16"x24"x12")	2.000	0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00
0895	618-00002	*Prestressing Steel Strand	726.000	726.000		
			MKFT	0.000	0.00	
			83.94000	726.000		60,940.44
			CAT 0300	CURRENT AMT \$	347,779.73 \$	0.00 \$ 251,313.77
CAT NO0301 NB Bridge (G-15-Q)						
0900	206-00100	*Structure Backfill (Class 1)	317.000	0.000		
			CY	0.000	0.00	
			13.08000	0.000		0.00
0905	206-00200	Structure Backfill (Class 2)	4.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0910	206-00360	*Mechanical Reinforcement of Soil	317.000	0.000		
			CY	0.000	0.00	
			8.79000	0.000		0.00
0915	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	81.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00
0920	502-00100	*Drilling Hole to Facilitate Pile Driving	390.000	0.000		
			LF	0.000	0.00	
			47.75000	0.000		0.00
0925	502-00460	*Pile Tip	18.000	18.000		
			EACH	0.000	0.00	
			109.00000	18.000		1,962.00
0930	502-11253	*Steel Piling (HP 12x53)	838.900	838.900		
			LF	0.000	0.00	
			42.49000	838.900		35,644.86

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 22
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 NB Bridge (G-15-Q)						
0931	502-11253	Steel Piling (HP 12x53) Pile Cut Offs <10 Feet	9.100	9.100		
			LF	0.000	0.00	
			33.99000	9.100		309.31
0935	515-00120	*Waterproofing (Membrane)	498.000	0.000		
			SY	0.000	0.00	
			14.00000	0.000		0.00
0940	601-03040	*Concrete Class D (Bridge)	423.000	345.000		
			CY	0.000	0.00	
			450.75000	345.000		155,508.75
0945	601-40300	*Structural Concrete Coating	639.000	0.000		
			SY	0.000	0.00	
			11.40000	0.000		0.00
0950	602-00020	*Reinforcing Steel (Epoxy Coated)	47,143.000	37,336.000		
			LB	0.000	0.00	
			0.86000	37,336.000		32,108.96
0950		MATERIAL ALLOWANCE Reinforcing Steel		10,380.000		
			LB	0.000	0.00	
			0.43000	10,380.000		4,463.40
0955	606-10700	*Bridge Rail Type 7	237.000	0.000		
			LF	0.000	0.00	
			114.00000	0.000		0.00
0955		MATERIAL ALLOWANCE Bridge Rail Ty 7 - Reinforcing Steel		237.000		
			LF	0.000	0.00	
			7.20000	237.000		1,706.40
0960	607-53137	*Fence Chain Link (Special) (36 Inch)	185.000	0.000		
			LF	0.000	0.00	
			26.75000	0.000		0.00
0965	613-00200	*2 Inch Electrical Conduit	120.000	0.000		
			LF	0.000	0.00	
			8.25000	0.000		0.00
0970	613-07026	*Pull Box (16"x24"x12")	2.000	0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 23
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 NB Bridge (G-15-Q)						
0975	618-00002	*Prestressing Steel Strand	858.000	858.000		
			MKFT	0.000	0.00	
			83.94000	858.000		72,020.52
CAT 0301 CURRENT AMT \$ 419,992.39 \$ 0.00 \$ 303,724.20						
CAT NO0302 Wall B (G-15-H)						
0980	206-00000	Structure Excavation	5,362.000	5,362.000		
			CY	0.000	0.00	
			6.58000	5,362.000		35,281.96
0985	206-00100	*Structure Backfill (Class 1)	14,416.000	4,655.000		
			CY	0.000	0.00	
			13.08000	4,655.000		60,887.40
0985		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
0985		MATERIAL ALLOWANCE Structural Backfill Class 1		3,837.000		
			CY	0.000	0.00	
			3.87000	3,837.000		14,849.19
0986	900-00004	Added Item (Cubic Yard)/ Structure Backfill Special (Gradation 2" to 1/2")	0.000	0.000		
			CY	0.000	0.00	
			18.35000	0.000		0.00
0986		MATERIAL ALLOWANCE Structural Backfil(Special)(Gradation 2" to 1/2")		0.000		
			CY	3,000.000	27,000.00	
			9.00000	3,000.000		27,000.00
0990	206-00360	*Mechanical Reinforcement of Soil	9,087.000	3,037.000		
			CY	0.000	0.00	
			8.79000	3,037.000		26,695.23
0991	420-00132	Geotextile (Separator) (Class 1) / Wall "B" CMO 030	0.000	0.000		
			SY	0.000	0.00	
			2.65000	0.000		0.00
0995	504-04410	*Block Facing	14,945.000	5,520.000		
			SF	0.000	0.00	
			13.74000	5,520.000		75,844.80

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 Wall B (G-15-H)							
0995		MATERIAL ALLOWANCE Block Facing Wall "B"		9,936.000			
			SF	0.000	0.00		
			9.00000	9,936.000		89,424.00	
1000	601-01000	*Concrete Class B	36.000	15.940			
			CY	0.000	0.00		
			411.75000	15.940		6,563.30	
1005	602-00020	*Reinforcing Steel (Epoxy Coated)	2,455.000	347.000			
			LB	0.000	0.00		
			0.86000	347.000		298.42	
1010	607-52905	*End Post (Chain Link)	4.000	0.000			
			EACH	0.000	0.00		
			106.00000	0.000		0.00	
1015	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000			
			EACH	0.000	0.00		
			152.00000	0.000		0.00	
1020	607-53148	*Fence Chain Link (48 Inch)	615.000	0.000			
			LF	0.000	0.00		
			9.59000	0.000		0.00	
			CAT 0302	CURRENT AMT \$	532,470.42 \$	27,000.00 \$	336,844.30
CAT NO0303 Wall C (G-15-J)							
1025	206-00000	Structure Excavation	10,324.000	10,324.000			
			CY	0.000	0.00		
			6.58000	10,324.000		67,931.92	
1030	206-00100	*Structure Backfill (Class 1)	34,227.000	34,227.000			
			CY	0.000	0.00		
			13.08000	34,227.000		447,689.16	
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000			
			CY	0.000	0.00		
			4.55000	0.000		0.00	
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000			
			CY	0.000	0.00		
			3.87000	0.000		0.00	

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 Wall C (G-15-J)						
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1031	206-00050	Structure Backfill (Special) (6 Inch Minus Rock)	4,117.000	4,117.000		
			CY	0.000	0.00	
			22.00000	4,117.000		90,574.00
1032	900-00024	Added Item (Ton)/ Structure Backfill (Special) (1-1/2 Inch Rock)	0.000	0.000		
			TON	0.000	0.00	
			21.50000	0.000		0.00
1035	206-00360	*Mechanical Reinforcement of Soil	20,986.000	20,986.000		
			CY	0.000	0.00	
			8.79000	20,986.000		184,466.94
1036	420-00112	Geotextile (Drainage) (Class 1) Wall "C" Subgrade Improvement	0.000	0.000		
			SY	0.000	0.00	
			4.25000	0.000		0.00
1037	420-00132	Geotextile (Separator) (Class 1)	2,797.000	2,797.000		
			SY	0.000	0.00	
			2.65000	2,797.000		7,412.05
1038	700-70130	F/A Repair MSE Wall "C" Impervious Membrane Repair	1.000	1.000		
			F A	0.000	0.00	
			4,815.83000	1.000		4,815.83
1040	504-04410	*Block Facing	20,753.000	20,672.000		
			SF	0.000	0.00	
			13.74000	20,672.000		284,033.28
1040		MATERIAL ALLOWANCE Block Facing Wall "C"		0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 26
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 Wall C (G-15-J)						
1045	601-01000	*Concrete Class B	26.000	24.400		
			CY	0.000	0.00	
			411.75000	24.400		10,046.70
1050	602-00020	*Reinforcing Steel (Epoxy Coated)	1,675.000	602.000		
			LB	0.000	0.00	
			0.86000	602.000		517.72
1055	607-52905	*End Post (Chain Link)	2.000	0.000		
			EACH	0.000	0.00	
			106.00000	0.000		0.00
1060	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			152.00000	0.000		0.00
1065	607-53148	*Fence Chain Link (48 Inch)	614.000	0.000		
			LF	0.000	0.00	
			9.59000	0.000		0.00
			CAT 0303	CURRENT AMT	\$ 1,106,434.38 \$	0.00 \$ 1,097,487.60
CAT NO0304 Wall D (G-15-K)						
1070	206-00000	Structure Excavation	13,496.000	13,496.000		
			CY	0.000	0.00	
			6.58000	13,496.000		88,803.68
1071	900-00004	Added Item (Cubic Yard)/ (Structure Backfill Special) (Gradation 1-1/2" to 1/2")	1,180.000	1,180.000		
			CY	0.000	0.00	
			21.60000	1,180.000		25,488.00
1072	900-00004	Added Item (Cubic Yard)/ (Structure Backfill Special) (Gradation 2" to 1/2")	9,498.000	6,543.000		
			CY	2,955.000	54,224.25	
			18.35000	9,498.000		174,288.30
1072		MATERIAL ALLOWANCE Structural Backfill (Special)(Gradation 2" to 1/2")		1,023.000		
			CY	-1,023.000	-9,207.00	
			9.00000	0.000		0.00
1073	900-00014	Added Item (Lump Sum)/ (Mobilization) (Additional Crusher Screen)	1.000	1.000		
			L S	0.000	0.00	
			5,850.00000	1.000		5,850.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 27
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 Wall D (G-15-K)						
1075	206-00100	*Structure Backfill (Class 1)	27,088.000	18,342.000		
			CY	0.000	0.00	
			13.08000	18,342.000		239,913.36
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1076	206-00050	Structure Backfill (Special) (6 inch Minus Rock)	1,206.000	1,206.000		
			CY	0.000	0.00	
			22.00000	1,206.000		26,532.00
1077	900-00024	Added Item (Ton)/ Structure Backfill (Special) (1-1/2 Inch Rock)	72.310	72.310		
			TON	0.000	0.00	
			21.50000	72.310		1,554.67
1080	206-00360	*Mechanical Reinforcement of Soil	17,537.000	16,217.000		
			CY	1,320.000	11,602.80	
			8.79000	17,537.000		154,150.23
1081	420-00112	Geotextile (Drainage) (Class 1) Wall "D" Subgrade Improvement	325.000	325.000		
			SY	0.000	0.00	
			4.25000	325.000		1,381.25
1082	420-00132	Geotextile (Separator) (Class 1)	6,550.000	4,150.000		
			SY	2,400.000	6,360.00	
			2.65000	6,550.000		17,357.50
1085	504-04410	*Block Facing	20,394.000	18,322.000		
			SF	1,367.000	18,782.58	
			13.74000	19,689.000		270,526.86
1085		MATERIAL ALLOWANCE Block Facing Wall "D"		0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0304 Wall D (G-15-K)							
1085		MATERIAL ALLOWANCE Block Facing Wall "D"		2,227.000			
			SF	-1,367.000	-12,303.00		
			9.00000	860.000		7,740.00	
1090	601-01000	*Concrete Class B	33.000	32.100			
			CY	0.000	0.00		
			411.75000	32.100		13,217.18	
1095	602-00020	*Reinforcing Steel (Epoxy Coated)	2,212.000	1,056.950			
			LB	0.000	0.00		
			0.86000	1,056.950		908.98	
1100	607-52905	*End Post (Chain Link)	2.000	0.000			
			EACH	0.000	0.00		
			106.00000	0.000		0.00	
1105	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000			
			EACH	0.000	0.00		
			152.00000	0.000		0.00	
1110	607-53148	*Fence Chain Link (48 Inch)	724.000	0.000			
			LF	0.000	0.00		
			9.59000	0.000		0.00	
			CAT 0304	CURRENT AMT \$	1,152,727.46 \$	69,459.63 \$	1,027,712.01
CAT NO0305 Wall E (G-15-I)							
1114	900-00014	Added Item (Lump Sum)/ Wall E Redesign Engineering	1.000	1.000			
			L S	0.000	0.00		
			2,950.00000	1.000		2,950.00	
1115	206-00000	Structure Excavation	1,270.000	1,270.000			
			CY	0.000	0.00		
			6.58000	1,270.000		8,356.60	
1120	206-00100	*Structure Backfill (Class 1)	6,994.000	2,868.000			
			CY	974.000	12,739.92		
			13.08000	3,842.000		50,253.36	
1121	900-00004	Added Item (Cubic Yard)/ Structure Backfill Special (Gradation 2" to 1/2")	1,595.000	0.000			
			CY	1,595.000	29,268.25		
			18.35000	1,595.000		29,268.25	

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 Wall E (G-15-I)						
1121		MATERIAL ALLOWANCE Structural Backfill(Special)(Gradation 2" to 1/2")		2,977.000		
			CY	-1,595.000	-14,355.00	
			9.00000	1,382.000		12,438.00
1125	206-00360	*Mechanical Reinforcement of Soil	4,737.000	1,579.000		
			CY	1,749.000	15,373.71	
			8.79000	3,328.000		29,253.12
1126	420-00132	Geotextile (Separator) (Class 1) / Wall "E" CMO 030	1,200.000	0.000		
			SY	1,200.000	3,180.00	
			2.65000	1,200.000		3,180.00
1130	504-04410	*Block Facing	9,114.000	3,629.000		
			SF	3,312.000	45,506.88	
			13.74000	6,941.000		95,369.34
1130		MATERIAL ALLOWANCE Block Facing Wall "E"		5,833.000		
			SF	-3,312.000	-29,808.00	
			9.00000	2,521.000		22,689.00
1131	900-00014	Added Item (Lump Sum)/ Impervious Membrane Repair	1.000	0.000		
			L S	1.000	4,500.00	
			4,500.00000	1.000		4,500.00
1135	601-01000	*Concrete Class B	25.800	13.200		
			CY	12.600	5,188.05	
			411.75000	25.800		10,623.15
1140	602-00020	*Reinforcing Steel (Epoxy Coated)	1,456.000	284.000		
			LB	496.000	426.56	
			0.86000	780.000		670.80
1145	607-52905	*End Post (Chain Link)	4.000	0.000		
			EACH	0.000	0.00	
			106.00000	0.000		0.00
1150	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			152.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 30
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0305 Wall E (G-15-I)							
1155	607-53148	*Fence Chain Link (48 Inch)	389.000	0.000			
			LF	0.000	0.00		
			9.59000	0.000		0.00	
			CAT 0305	CURRENT AMT \$	322,782.78 \$	72,020.37 \$	269,551.62
CAT NO0306 Wildlife Structure (G-15-S)							
1160	203-00060	Embankment Material (Complete In Place)	789.000	789.000			
			CY	0.000	0.00		
			11.35000	789.000		8,955.15	
1165	206-00000	Structure Excavation	2,595.000	2,595.000			
			CY	0.000	0.00		
			6.58000	2,595.000		17,075.10	
1170	206-00100	*Structure Backfill (Class 1)	1,148.000	1,148.000			
			CY	0.000	0.00		
			13.08000	1,148.000		15,015.84	
1175	206-01750	*Shoring	1.000	1.000			
			L S	0.000	0.00		
			26,161.00000	1.000		26,161.00	
1180	304-06007	Aggregate Base Course (Class 6)	66.000	16.000			
			CY	0.000	0.00		
			40.00000	16.000		640.00	
1181	502-11253	Steel Piling (HP 12x53)	240.000	240.000			
			LF	0.000	0.00		
			42.49000	240.000		10,197.60	
1185	510-20100	*Structural Plate Arch (Special)	144.000	144.000			
			LF	0.000	0.00		
			699.25000	144.000		100,692.00	
1185		MATERIAL ALLOWANCE Structural Plate Arch (Special)		0.000			
			LF	0.000	0.00		
			438.00000	0.000		0.00	
1190	601-01000	*Concrete Class B	100.000	94.900			
			CY	0.000	0.00		
			411.75000	94.900		39,075.07	

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0018

Page 31
 ESTIMATE RUN 03/08/2011
 10:59:16

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0306 Wildlife Structure (G-15-S)						
1195	602-00000	*Reinforcing Steel	10,766.000	10,766.000		
			LB	0.000	0.00	
			0.87000	10,766.000		9,366.42
			CAT 0306	CURRENT AMT \$	231,278.11 \$	0.00 \$ 227,178.19
CAT NO0400 Construction Engineering						
1200	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			24,837.00000	1.000		24,837.00
1205	620-00012	*Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			32,367.00000	1.000		32,367.00
1210	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			2,462.00000	1.000		2,462.00
			CAT 0400	CURRENT AMT \$	59,666.00 \$	0.00 \$ 59,666.00
PROJECT TOTAL			CURRENT AMT \$	9,289,813.21 \$	251,197.55 \$	6,489,665.62