

ESTIMATE SUMMARY

CONTID: C17265

ESTIMATE NO: 0022 PROG

SPEC YR: 2005

PCN: 17265-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 310.0 DAYS

TIME ALLOW:

330 WORK DAYS

US 285: Shaffers Crossing

PERCENT TIME: 93.94

ORIG TIME ALLOW:

325 WORK DAYS

PROJECT NO: ES1 2854-117

US 285: Shaffers Crossing

NAME OF ROAD: 285D

PROJECT COUNTIES: JEFFERSON, REGION 1

CONTRACTOR:

HUDICK EXCAVATING, INC.

PAY PERIOD ENDING 06/25/2011

DATE TIME STARTED 08/26/2009

1700 N. PARK ST., YELLOWSTONE SUITE

DATE LET 07/16/2009

DATE WORK BEGAN 09/11/2009

DATE AWARDED 08/05/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 08/25/2009

DATE ACCEPTED

CASTLE ROCK CO 80109 303-688-9500

DATE NOTICE TO PROCEED 08/26/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 8,904,578.13	PARTICIPATING	\$ 8,031,982.81	\$ 419,622.97
AWARD PROJECT AMT:	\$ 7,361,000.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	90.20%	TOTAL EARNINGS	8,031,982.81	419,622.97
FUNDS AVAILABLE:	\$ 872,595.32	STOCKPILED MATERIALS	26,956.65	-59,210.81
		GROSS EARNINGS	8,058,939.46	360,412.16
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-110,415.00	0.00
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	7,948,524.46	360,412.16
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	7,948,524.46	360,412.16
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 360,412.16

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 2
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	*Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			75,345.40000	1.000		75,345.40
0006	202-00010	Removal of Tree	14.000	14.000		
			EACH	0.000	0.00	
			600.00000	14.000		8,400.00
0010	202-00015	Removal of Headwall	1.000	1.000		
			EACH	0.000	0.00	
			1,551.00000	1.000		1,551.00
0015	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			685.00000	3.000		2,055.00
0020	202-00027	Removal of Riprap	0.000	0.000		
			SY	0.000	0.00	
			16.00000	0.000		0.00
0025	202-00035	Removal of Pipe	411.000	411.000		
			LF	0.000	0.00	
			13.50000	411.000		5,548.50
0030	202-00090	Removal of Delineator	76.000	76.000		
			EACH	0.000	0.00	
			6.00000	76.000		456.00
0035	202-00195	Removal of Median Cover	958.000	958.000		
			SY	0.000	0.00	
			13.58000	958.000		13,009.64
0040	202-00203	Removal of Curb and Gutter	3,104.000	3,104.000		
			LF	0.000	0.00	
			7.19000	3,104.000		22,317.76
0045	202-00220	Removal of Asphalt Mat	18,804.000	10,290.000		
			SY	340.000	295.80	
			0.87000	10,630.000		9,248.10
0046	202-00220	Removal of Asphalt Mat	8,927.000	8,927.000		
			SY	0.000	0.00	
			0.87000	8,927.000		7,766.49

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 3
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0050	202-00240	*Removal of Asphalt Mat (Planing)	20,392.000	0.000		
			SY	0.000	0.00	
			2.01000	0.000		0.00
0051	202-05030	Sawing Asphalt Material (10 Inch)	5,636.000	4,950.000		
			LF	686.000	1,509.20	
			2.20000	5,636.000		12,399.20
0055	202-00250	*Removal of Pavement Marking	8,227.000	6,294.000		
			SF	1,933.000	1,875.01	
			0.97000	8,227.000		7,980.19
0060	202-00810	Removal of Ground Sign	13.000	13.000		
			EACH	0.000	0.00	
			36.00000	13.000		468.00
0065	202-00821	*Removal of Sign Panel	0.000	0.000		
			EACH	0.000	0.00	
			67.00000	0.000		0.00
0070	202-00825	*Removal of Flashing Beacon	1.000	1.000		
			EACH	0.000	0.00	
			103.00000	1.000		103.00
0075	202-01000	*Removal of Fence	2,102.000	2,102.000		
			LF	0.000	0.00	
			0.67000	2,102.000		1,408.34
0080	202-01130	*Removal of Guardrail Type 3	913.000	913.000		
			LF	0.000	0.00	
			3.25000	913.000		2,967.25
0085	202-01300	*Removal of End Anchorage	3.000	2.000		
			EACH	1.000	97.00	
			97.00000	3.000		291.00
0090	202-04001	Plug Culvert	0.000	0.000		
			EACH	0.000	0.00	
			167.00000	0.000		0.00
0095	203-00010	*Unclassified Excavation (Complete In Place)	78,172.000	78,172.000		
			CY	-2,237.000	-27,224.29	
			12.17000	75,935.000		924,128.95

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 4
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0096	900-00004	Added Item (Cubic Yard)/ Design Change to RockCut Slope	4,105.410	0.000		
			CY	4,105.000	49,957.85	
			12.17000	4,105.000		49,957.85
0097	203-00010	Unclassified Excavation (Complete In Place) Phase II Detour (Revised)	3,659.000	3,659.000		
			CY	0.000	0.00	
			12.17000	3,659.000		44,530.03
0100	203-00060	Embankment Material (Complete In Place)	4,206.000	4,206.000		
			CY	-3,659.000	-41,529.65	
			11.35000	547.000		6,208.45
0101	203-00061	Embankment Material (Complete In Place) Phase II Detour (Revised)	3,659.000	0.000		
			TON	3,659.000	41,529.65	
			11.35000	3,659.000		41,529.65
0105	203-00100	Muck Excavation	4,342.000	4,342.000		
			CY	0.000	0.00	
			20.00000	4,342.000		86,840.00
0110	203-01500	Blading	34.000	34.000		
			HOUR	0.000	0.00	
			109.00000	34.000		3,706.00
0115	203-01550	Dozing	65.000	65.000		
			HOUR	0.000	0.00	
			133.00000	65.000		8,645.00
0120	203-01597	*Potholing	220.500	205.500		
			HOUR	15.000	4,620.00	
			308.00000	220.500		67,914.00
0125	206-00000	Structure Excavation	495.200	453.200		
			CY	42.000	276.36	
			6.58000	495.200		3,258.42
0130	206-00100	*Structure Backfill (Class 1)	0.000	0.000		
			CY	0.000	0.00	
			13.08000	0.000		0.00
0135	207-00205	Topsoil	202.000	202.000		
			CY	0.000	0.00	
			2.73000	202.000		551.46

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 5
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0140	207-00210	Stockpile Topsoil	3,378.000	3,378.000		
			CY	0.000	0.00	
			3.29000	3,378.000		11,113.62
0145	207-00305	Wetland Topsoil	104.000	0.000		
			CY	0.000	0.00	
			8.25000	0.000		0.00
0150	207-00310	Stockpile Wetland Topsoil	104.000	104.000		
			CY	0.000	0.00	
			11.00000	104.000		1,144.00
0155	208-00002	*Erosion Log (12 Inch)	11,020.000	11,020.000		
			LF	0.000	0.00	
			4.52000	11,020.000		49,810.40
0156	900-00012	Added Item (Foot)/ Erosion Log (Recycled Rubber)	2,450.000	2,450.000		
			LF	0.000	0.00	
			6.50000	2,450.000		15,925.00
0160	208-00004	*Silt Berm	0.000	0.000		
			LF	0.000	0.00	
			10.25000	0.000		0.00
0165	208-00020	*Silt Fence	154.000	154.000		
			LF	0.000	0.00	
			1.22000	154.000		187.88
0170	208-00034	*Gravel Bag	280.000	280.000		
			LF	0.000	0.00	
			5.50000	280.000		1,540.00
0175	208-00040	*Check Dam	18.000	18.000		
			EACH	0.000	0.00	
			128.00000	18.000		2,304.00
0180	208-00045	Concrete Washout Structure	6.000	6.000		
			EACH	0.000	0.00	
			833.00000	6.000		4,998.00
0185	208-00051	*Storm Drain Inlet Protection (Type 1)	0.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 6
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0190	208-00070	Stabilized Construction Entrance	13.000	13.000		
			EACH	0.000	0.00	
			1,152.00000	13.000		14,976.00
0195	208-00103	Removal and Disposal of Sediment (Labor)	500.000	489.500		
			HOOR	10.500	404.25	
			38.50000	500.000		19,250.00
0200	208-00105	Removal and Disposal of Sediment (Equipment)	143.000	130.500		
			HOOR	12.500	859.38	
			68.75000	143.000		9,831.25
0205	208-00206	Erosion Control Supervisor	450.000	432.000		
			DAY	18.000	1,255.50	
			69.75000	450.000		31,387.50
0208	210-00755	Reset Light Standard Steel High Mast	3.000	3.000		
			EACH	0.000	0.00	
			2,150.00000	3.000		6,450.00
0210	210-00810	*Reset Ground Sign	11.000	11.000		
			EACH	0.000	0.00	
			154.00000	11.000		1,694.00
0215	210-04020	*Modify Inlet	5.000	5.000		
			EACH	0.000	0.00	
			2,143.00000	5.000		10,715.00
0220	211-01111	*Rock Reinforcement (Dowels)	600.000	600.000		
			LF	0.000	0.00	
			15.00000	600.000		9,000.00
0225	212-00006	*Seeding (Native)	3.100	0.800		
			ACRE	2.300	1,262.70	
			549.00000	3.100		1,701.90
0230	212-00032	*Soil Conditioning	3.000	1.100		
			ACRE	0.000	0.00	
			1,898.00000	1.100		2,087.80
0235	213-00002	*Mulching (Weed Free Hay)	3.500	0.800		
			ACRE	2.000	1,384.00	
			692.00000	2.800		1,937.60

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 7
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0240	213-00009	*Flexible Growth Medium	3.620	3.620		
			ACRE	0.000	0.00	
			3,539.00000	3.620		12,811.18
0245	213-00061	*Mulch Tackifier	620.000	160.000		
			LB	460.000	1,035.00	
			2.25000	620.000		1,395.00
0250	213-00100	*Soil Binder	1.340	1.340		
			ACRE	0.000	0.00	
			503.00000	1.340		674.02
0255	214-00905	*Perennials (2.25 Inch Pot)	800.000	0.000		
			EACH	0.000	0.00	
			2.50000	0.000		0.00
0260	214-01010	*Brush Layer Cutting	400.000	0.000		
			EACH	0.000	0.00	
			2.00000	0.000		0.00
0265	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	1,500.000	0.000		
			SY	0.000	0.00	
			2.48000	0.000		0.00
0270	217-00020	*Herbicide Treatment	0.000	0.000		
			HOUR	0.000	0.00	
			97.00000	0.000		0.00
0275	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	696.990	295.950		
			TON	401.040	32,885.28	
			82.00000	696.990		57,153.18
0276	900-00006	Added Item (Dollar)/ Hot Mix Asphalt (Emergency Pothole Repair)	2,946.000	2,946.000		
			DOL	0.000	0.00	
			1.00000	2,946.000		2,946.00
0280	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	5,891.000	2,772.970		
			TON	1,833.830	108,801.13	
			59.33000	4,606.800		273,321.44
0285	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	5,357.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 8
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0286	900-00024	Added Item (Ton)/ HMA (Temporary)	3,145.760	3,145.760		
			TON	0.000	0.00	
			59.33000	3,145.760		186,637.94
0290	411-10255	*Emulsified Asphalt (Slow-Setting)	1,000.000	374.000		
			GAL	534.000	1,532.58	
			2.87000	908.000		2,605.96
0295	506-00209	Riprap (9 Inch)	269.000	85.000		
			CY	0.000	0.00	
			40.50000	85.000		3,442.50
0300	506-00212	Riprap (12 Inch)	164.000	164.000		
			CY	0.000	0.00	
			50.00000	164.000		8,200.00
0305	507-00000	*Concrete Slope and Ditch Paving	10.000	5.200		
			CY	0.000	0.00	
			308.00000	5.200		1,601.60
0310	507-00400	*Bituminous Slope and Ditch Paving (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			446.00000	0.000		0.00
0315	510-00132	*Structural Plate Pipe (132 Inch)	32.000	32.000		
			LF	0.000	0.00	
			519.00000	32.000		16,608.00
0320	601-01000	*Concrete Class B	87.000	82.700		
			CY	0.000	0.00	
			411.75000	82.700		34,051.73
0321	601-40300	Structural Concrete Coating	0.000	0.000		
			SY	0.000	0.00	
			11.40000	0.000		0.00
0325	602-00000	*Reinforcing Steel	6,391.000	6,391.000		
			LB	0.000	0.00	
			0.87000	6,391.000		5,560.17
0330	603-01180	18 Inch Reinforced Concrete Pipe	542.000	518.000		
			LF	24.000	900.00	
			37.50000	542.000		20,325.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 9
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	603-01240	24 Inch Reinforced Concrete Pipe	1,045.000	1,045.000		
			LF	0.000	0.00	
			50.92000	1,045.000		53,211.40
0340	603-01300	30 Inch Reinforced Concrete Pipe	237.000	237.000		
			LF	0.000	0.00	
			60.75000	237.000		14,397.75
0345	603-01360	36 Inch Reinforced Concrete Pipe	137.000	137.000		
			LF	0.000	0.00	
			88.50000	137.000		12,124.50
0345		MATERIAL ALLOWANCE 36 Inch Reinforced Concrete Pipe		0.000		
			LF	0.000	0.00	
			54.15000	0.000		0.00
0350	603-05018	18 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	1.000	837.00	
			837.00000	2.000		1,674.00
0355	603-05024	24 Inch Reinforced Concrete End Section	6.000	3.000		
			EACH	0.000	0.00	
			944.00000	3.000		2,832.00
0360	603-05030	30 Inch Reinforced Concrete End Section	2.000	0.000		
			EACH	0.000	0.00	
			975.00000	0.000		0.00
0365	603-05036	36 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,160.00000	1.000		1,160.00
0365		MATERIAL ALLOWANCE 36 Inch Reinforced Concrete End Section		0.000		
			EACH	0.000	0.00	
			630.00000	0.000		0.00
0368	603-50006	6 Inch Plastic Pipe	400.000	400.000		
			LF	0.000	0.00	
			15.25000	400.000		6,100.00
0370	603-50018	18 Inch Plastic Pipe	410.000	410.000		
			LF	0.000	0.00	
			28.50000	410.000		11,685.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 10
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0375	603-60120	Place 12 Inch Flexible Pipe	25.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00
0380	604-00305	*Inlet Type C (5 Foot)	4.000	3.000		
			EACH	1.000	2,328.00	
			2,328.00000	4.000		9,312.00
0385	604-00310	*Inlet Type C (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			3,135.00000	5.000		15,675.00
0390	604-00315	*Inlet Type C (15 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			5,350.00000	0.000		0.00
0395	604-00350	*Inlet Type C (Special)	3.000	0.900		
			EACH	1.100	4,129.40	
			3,754.00000	2.000		7,508.00
0400	604-25000	*Vane Grate Inlet Special	1.000	0.750		
			EACH	0.250	1,309.50	
			5,238.00000	1.000		5,238.00
0405	604-25005	*Vane Grate Inlet (5 Foot)	5.000	3.000		
			EACH	2.000	6,988.00	
			3,494.00000	5.000		17,470.00
0410	604-25010	*Vane Grate Inlet (10 Foot)	5.000	3.750		
			EACH	0.250	1,336.75	
			5,347.00000	4.000		21,388.00
0415	604-25020	*Vane Grate Inlet (20 Foot)	0.000	0.000		
			EACH	0.000	0.00	
			8,328.00000	0.000		0.00
0416	900-00007	Added Item (Each)/ Vane Grate Inlet (20 Foot) (Special)	1.000	0.750		
			EACH	0.250	3,437.50	
			13,750.00000	1.000		13,750.00
0420	604-30010	Manhole Slab Base (10 Foot)	1.000	0.500		
			EACH	0.000	0.00	
			2,695.00000	0.500		1,347.50

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 11
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0425	604-30015	Manhole Slab Base (15 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			4,027.00000	3.000		12,081.00
0426	605-83560	6 Inch Pipe Underdrain	400.000	400.000		
			LF	0.000	0.00	
			38.50000	400.000		15,400.00
0430	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	5,363.000	0.000		
			LF	3,794.000	44,769.20	
			11.80000	3,794.000		44,769.20
0430		MATERIAL ALLOWANCE Guardrail Type 3 (6-3)		5,362.999		
			LF	-3,793.999	-26,109.81	
			6.88187	1,569.000		10,797.65
0434	900-00012	Added Item (Foot)/ Guardrail Type 7 (Style CA) (Special)	114.000	114.000		
			LF	0.000	0.00	
			294.61000	114.000		33,585.54
0435	606-00730	*Guardrail Type 7 (Style CD)	567.000	246.000		
			LF	321.000	23,914.50	
			74.50000	567.000		42,241.50
0440	606-01340	*End Anchorage Type 3D	4.000	0.000		
			EACH	3.000	2,247.00	
			749.00000	3.000		2,247.00
0440		MATERIAL ALLOWANCE End Anchor Type 3D		4.000		
			EACH	-3.000	-870.00	
			290.00000	1.000		290.00
0445	606-01370	*Transition Type 3G	4.000	0.000		
			EACH	4.000	4,184.00	
			1,046.00000	4.000		4,184.00
0445		MATERIAL ALLOWANCE Transition Type 3G		4.000		
			EACH	-4.000	-3,214.00	
			803.50000	0.000		0.00
0450	606-01380	*Transition Type 3H	4.000	0.000		
			EACH	4.000	2,176.00	
			544.00000	4.000		2,176.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0450		MATERIAL ALLOWANCE Transition Type 3H		4.000		
			EACH	-4.000	-1,200.00	
			300.00000	0.000		0.00
0455	606-01385	*Transition Type 3J	1.000	0.000		
			EACH	1.000	677.00	
			677.00000	1.000		677.00
0456	606-01390	End Anchorage Type 3K	2.000	0.000		
			EACH	2.000	2,720.00	
			1,360.00000	2.000		2,720.00
0460	606-01460	*Median Terminal	2.000	0.000		
			EACH	2.000	6,258.00	
			3,129.00000	2.000		6,258.00
0460		MATERIAL ALLOWANCE Median Terminal		2.053		
			EACH	-2.053	-5,460.00	
			2,659.65000	0.000		0.00
0465	606-02003	*End Anchorage (Nonflared)	4.000	0.000		
			EACH	1.000	1,703.00	
			1,703.00000	1.000		1,703.00
0465		MATERIAL ALLOWANCE End Anchor (Nonflared)		4.000		
			EACH	-1.000	-1,355.00	
			1,355.00000	3.000		4,065.00
0470	607-00005	*End Post	6.000	6.000		
			EACH	0.000	0.00	
			353.00000	6.000		2,118.00
0475	607-00010	*Corner and Line Brace Post	17.000	6.000		
			EACH	0.000	0.00	
			184.00000	6.000		1,104.00
0480	607-01000	*Fence Barbed Wire with Metal Posts	3,200.000	1,444.000		
			LF	0.000	0.00	
			1.54000	1,444.000		2,223.76
0485	607-11350	*Fence Deer	40.000	0.000		
			LF	0.000	0.00	
			37.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 13
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0490	607-11525	*Fence (Plastic)	1,006.000	1,006.000		
			LF	0.000	0.00	
			3.50000	1,006.000		3,521.00
0495	607-55040	*Mesh Anchor	59.000	59.000		
			EACH	0.000	0.00	
			127.00000	59.000		7,493.00
0496	900-00006	Added Item (Dollar)/ Re-Drill Mesh Anchor Holes	1.000	1.000		
			DOL	0.000	0.00	
			5,097.20000	1.000		5,097.20
0500	607-55060	*Mesh Pin	0.000	0.000		
			EACH	0.000	0.00	
			58.00000	0.000		0.00
0505	607-55100	*Wire Mesh	90,188.000	90,188.000		
			SF	0.000	0.00	
			1.49000	90,188.000		134,380.12
0506	900-00014	Added Item (Lump Sum)/ Wire Mesh Mobilization	1.000	1.000		
			L S	0.000	0.00	
			3,250.00000	1.000		3,250.00
0510	609-60011	*Curb Type 6 (Section M)	1,390.000	0.000		
			LF	0.000	0.00	
			7.18000	0.000		0.00
0515	612-00001	*Delineator (Type I)	16.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0520	612-00041	*Delineator (Flexible) (Type I)	81.000	0.000		
			EACH	0.000	0.00	
			36.00000	0.000		0.00
0525	612-00042	*Delineator (Flexible) (Type II)	40.000	0.000		
			EACH	0.000	0.00	
			37.00000	0.000		0.00
0530	612-00043	*Delineator (Flexible) (Type III)	5.000	0.000		
			EACH	0.000	0.00	
			39.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 14
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0535	613-01200	*2 Inch Electrical Conduit (Plastic)	2,360.000	2,008.000		
			LF	200.000	1,970.00	
			9.85000	2,208.000		21,748.80
0540	613-01300	*3 Inch Electrical Conduit (Plastic)	260.000	260.000		
			LF	0.000	0.00	
			16.50000	260.000		4,290.00
0545	613-10000	*Wiring	1.000	0.000		
			L S	0.250	384.75	
			1,539.00000	0.250		384.75
0550	613-34180	*Light Standard Metal (18 Foot)	2.000	0.000		
			EACH	1.000	2,565.00	
			2,565.00000	1.000		2,565.00
0550		MATERIAL ALLOWANCE 18' Light Standard		2.000		
			EACH	-1.000	-2,180.00	
			2,180.00000	1.000		2,180.00
0555	613-34400	*Light Standard Metal (40 Foot)	5.000	0.000		
			EACH	1.000	2,975.00	
			2,975.00000	1.000		2,975.00
0555		MATERIAL ALLOWANCE 40' Light Standard		5.000		
			EACH	-1.000	-2,136.00	
			2,136.00000	4.000		8,544.00
0560	613-40010	*Light Standard Foundation	7.000	2.000		
			EACH	2.000	1,642.00	
			821.00000	4.000		3,284.00
0560		MATERIAL ALLOWANCE Light Standard Foundation		5.000		
			EACH	-2.000	-720.00	
			360.00000	3.000		1,080.00
0565	613-50100	*Lighting Control Center	1.000	0.000		
			EACH	1.000	3,591.00	
			3,591.00000	1.000		3,591.00
0570	613-75100	*Luminaire Metal Halide (100 Watt)	2.000	0.000		
			EACH	0.000	0.00	
			513.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 15
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0575	613-75250	*Luminaire Metal Halide (250 Watt)	5.000	0.000		
			EACH	0.000	0.00	
			513.00000	0.000		0.00
0580	614-00011	*Sign Panel (Class I)	244.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0585	614-00012	*Sign Panel (Class II)	210.000	0.000		
			SF	0.000	0.00	
			21.50000	0.000		0.00
0590	614-00200	*Steel Sign Post (U-2)	16.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0595	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	214.000	0.000		
			LF	0.000	0.00	
			10.25000	0.000		0.00
0600	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	329.000	0.000		
			LF	0.000	0.00	
			28.25000	0.000		0.00
0605	614-80000	*Flashing Beacon	1.000	0.000		
			EACH	0.000	0.00	
			1,231.00000	0.000		0.00
0606	614-80387	Rumble Strip (Grinding)	68.000	68.000		
			LF	0.000	0.00	
			59.25000	68.000		4,029.00
0610	615-00030	Embankment Protector Type 3	1.000	0.000		
			EACH	0.000	0.00	
			507.00000	0.000		0.00
0615	617-03010	Detour Culvert Pipe	325.000	325.000		
			LF	0.000	0.00	
			64.00000	325.000		20,800.00
0620	621-00450	*Detour Pavement	1,685.000	1,685.000		
			SY	0.000	0.00	
			23.84000	1,685.000		40,170.40

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 16
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	625-00000	*Construction Surveying	1.000	0.849		
			L S	0.084	3,877.10	
			46,156.00000	0.933		43,063.55
0630	625-00001	*Construction Surveying (Hourly)	104.500	101.000		
			HOOR	3.500	339.50	
			97.00000	104.500		10,136.50
0635	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			188,001.00000	1.000		188,001.00
0640	626-01000	Public Information Services	1.000	0.750		
			L S	0.000	0.00	
			10,520.00000	0.750		7,890.00
0645	627-00005	*Epoxy Pavement Marking	484.000	37.000		
			GAL	0.000	0.00	
			59.50000	37.000		2,201.50
0650	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	390.000	330.000		
			GAL	60.000	1,785.00	
			29.75000	390.000		11,602.50
0655	627-01001	*Preformed Plastic Pavement Marking (Type I)	610.000	0.000		
			SF	0.000	0.00	
			9.75000	0.000		0.00
0660	627-30405	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	246.000	215.000		
			SF	31.000	496.00	
			16.00000	246.000		3,936.00
0665	627-30410	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	284.000	164.000		
			SF	120.000	1,110.00	
			9.25000	284.000		2,627.00
0670	630-00000	*Flagging	19,605.250	18,389.750		
			HOOR	1,215.500	24,942.06	
			20.52000	19,605.250		402,299.73
0675	630-00007	*Traffic Control Inspection	267.000	261.000		
			DAY	6.000	307.50	
			51.25000	267.000		13,683.75

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 17
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0680	630-00012	*Traffic Control Management	397.000	378.000		
			DAY	19.000	8,189.00	
			431.00000	397.000		171,107.00
0685	630-80001	*Flashing Beacon (Portable)	4.000	3.600		
			EACH	0.000	0.00	
			51.00000	3.600		183.60
0690	630-80335	*Barricade (Type 3 M-A) (Temporary)	10.000	5.400		
			EACH	3.600	183.60	
			51.00000	9.000		459.00
0695	630-80336	*Barricade (Type 3 M-B) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			51.00000	0.000		0.00
0700	630-80341	*Construction Traffic Sign (Panel Size A)	44.000	39.600		
			EACH	0.000	0.00	
			51.00000	39.600		2,019.60
0705	630-80342	*Construction Traffic Sign (Panel Size B)	99.000	77.400		
			EACH	11.700	596.70	
			51.00000	89.100		4,544.10
0710	630-80343	*Construction Traffic Sign (Panel Size C)	5.000	4.500		
			EACH	0.000	0.00	
			51.00000	4.500		229.50
0715	630-80344	*Construction Traffic Sign (Special)	204.000	183.600		
			SF	0.000	0.00	
			22.00000	183.600		4,039.20
0720	630-80355	*Portable Message Sign Panel	4.000	3.600		
			EACH	0.000	0.00	
			4,104.00000	3.600		14,774.40
0725	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	3.000	2.700		
			EACH	0.000	0.00	
			1,026.00000	2.700		2,770.20
0730	630-80360	*Drum Channelizing Device	240.000	216.000		
			EACH	0.000	0.00	
			25.75000	216.000		5,562.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 18
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0735	630-80363	*Drum Channelizing Device (With Light) (Flashing)	12.000	10.800		
			EACH	0.000	0.00	
			26.00000	10.800		280.80
0739	630-80367	Portable Traffic Speed Monitor	2.000	1.800		
			EACH	0.000	0.00	
			4,400.00000	1.800		7,920.00
0740	630-80370	Concrete Barrier (Temporary)	4,024.000	3,621.600		
			LF	0.000	0.00	
			32.31000	3,621.600		117,013.90
0741	900-00006	Added Item (Dollar)/ Re-set Concrete Barrier (Temp)	1.000	1.000		
			DOL	0.000	0.00	
			2,281.92000	1.000		2,281.92
0745	630-80380	*Traffic Cone	200.000	180.000		
			EACH	0.000	0.00	
			5.25000	180.000		945.00
0750	630-85010	*Impact Attenuator (Temporary)	4.000	3.600		
			EACH	0.000	0.00	
			3,591.00000	3.600		12,927.60
0755	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70010	F/A Minor Contract Revisions	48,553.550	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70016	F/A Fuel Cost Adjustment	41,275.990	33,959.030		
			F A	7,316.960	7,316.96	
			1.00000	41,275.990		41,275.99
0775	700-70018	F/A Roadway Smoothness Incentive	12,400.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 19
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0780	700-70019	F/A Asphalt Cement Cost Adjustment	40,000.000	21,019.010		
			F A	14,573.210	14,573.21	
			1.00000	35,592.220		35,592.22
0785	700-70021	F/A On-The-Job Trainee	0.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0786	700-70023	F/A On-The-Job Trainee	2,356.800	2,356.800		
			F A	0.000	0.00	
			1.00000	2,356.800		2,356.80
0790	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	700-70025	F/A Quality Incentive Payment	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0800	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0805	700-70082	F/A Furnish & Install Electrical Service	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0810	700-70180	F/A Gas Lines	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0815	700-70380	F/A Erosion Control	2,430.220	2,430.220		
			F A	0.000	0.00	
			1.00000	2,430.220		2,430.22
0816	900-00006	Added Item (Dollar)/ Construct New Access Road	1.000	1.000		
			DOL	0.000	0.00	
			4,014.48000	1.000		4,014.48

CAT 0200 CURRENT AMT \$ 4,829,526.38 \$ 324,341.17 \$ 4,003,038.48

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 20
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 SB Bridge (G-15-R)						
0820	206-00100	*Structure Backfill (Class 1)	264.000	264.000		
			CY	0.000	0.00	
			13.08000	264.000		3,453.12
0825	206-00200	Structure Backfill (Class 2)	4.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00
0830	206-00360	*Mechanical Reinforcement of Soil	264.000	264.000		
			CY	0.000	0.00	
			8.79000	264.000		2,320.56
0835	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	68.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00
0840	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
			LF	0.000	0.00	
			47.75000	0.000		0.00
0845	502-00460	*Pile Tip	16.000	16.000		
			EACH	0.000	0.00	
			109.00000	16.000		1,744.00
0850	502-11253	*Steel Piling (HP 12x53)	591.600	591.600		
			LF	0.000	0.00	
			42.49000	591.600		25,137.08
0855	515-00120	*Waterproofing (Membrane)	415.000	415.000		
			SY	0.000	0.00	
			14.00000	415.000		5,810.00
0860	601-03040	*Concrete Class D (Bridge)	358.000	358.000		
			CY	0.000	0.00	
			450.75000	358.000		161,368.50
0865	601-40300	*Structural Concrete Coating	577.000	0.000		
			SY	543.000	6,190.20	
			11.40000	543.000		6,190.20
0870	602-00020	*Reinforcing Steel (Epoxy Coated)	41,402.000	41,402.000		
			LB	0.000	0.00	
			0.86000	41,402.000		35,605.72

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 SB Bridge (G-15-R)							
0870		MATERIAL ALLOWANCE Reinforcing Steel		0.000			
			LB	0.000	0.00		
				0.43000	0.000	0.00	
0875	606-10700	*Bridge Rail Type 7	237.000	237.000			
			LF	0.000	0.00		
				114.00000	237.000	27,018.00	
0875		MATERIAL ALLOWANCE Bridge Rail Ty 7 - Reinforcing Steel		0.000			
			LF	0.000	0.00		
				7.20000	0.000	0.00	
0880	607-53137	*Fence Chain Link (Special) (36 Inch)	185.000	0.000			
			LF	0.000	0.00		
				26.75000	0.000	0.00	
0885	613-00200	*2 Inch Electrical Conduit	120.000	120.000			
			LF	0.000	0.00		
				8.25000	120.000	990.00	
0890	613-07026	*Pull Box (16"x24"x12")	2.000	0.000			
			EACH	0.000	0.00		
				308.00000	0.000	0.00	
0895	618-00002	*Prestressing Steel Strand	726.000	726.000			
			MKFT	0.000	0.00		
				83.94000	726.000	60,940.44	
			CAT 0300	CURRENT AMT \$	341,127.21 \$	6,190.20 \$	330,577.62
CAT NO0301 NB Bridge (G-15-Q)							
0900	206-00100	*Structure Backfill (Class 1)	317.000	317.000			
			CY	0.000	0.00		
				13.08000	317.000	4,146.36	
0905	206-00200	Structure Backfill (Class 2)	4.000	0.000			
			CY	0.000	0.00		
				20.00000	0.000	0.00	
0910	206-00360	*Mechanical Reinforcement of Soil	317.000	317.000			
			CY	0.000	0.00		
				8.79000	317.000	2,786.43	

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 22
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 NB Bridge (G-15-Q)						
0915	403-34771	*Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	81.000	0.000		
			TON	0.000	0.00	
			66.43000	0.000		0.00
0920	502-00100	*Drilling Hole to Facilitate Pile Driving	0.000	0.000		
			LF	0.000	0.00	
			47.75000	0.000		0.00
0925	502-00460	*Pile Tip	18.000	18.000		
			EACH	0.000	0.00	
			109.00000	18.000		1,962.00
0930	502-11253	*Steel Piling (HP 12x53)	838.900	838.900		
			LF	0.000	0.00	
			42.49000	838.900		35,644.86
0931	502-11253	Steel Piling (HP 12x53) Pile Cut Offs <10 Feet	9.100	9.100		
			LF	0.000	0.00	
			33.99000	9.100		309.31
0935	515-00120	*Waterproofing (Membrane)	498.000	498.000		
			SY	0.000	0.00	
			14.00000	498.000		6,972.00
0940	601-03040	*Concrete Class D (Bridge)	423.000	423.000		
			CY	0.000	0.00	
			450.75000	423.000		190,667.25
0945	601-40300	*Structural Concrete Coating	639.000	0.000		
			SY	604.000	6,885.60	
			11.40000	604.000		6,885.60
0950	602-00020	*Reinforcing Steel (Epoxy Coated)	47,716.000	47,716.000		
			LB	0.000	0.00	
			0.86000	47,716.000		41,035.76
0950		MATERIAL ALLOWANCE Reinforcing Steel		0.000		
			LB	0.000	0.00	
			0.43000	0.000		0.00
0955	606-10700	*Bridge Rail Type 7	237.000	224.000		
			LF	0.000	0.00	
			114.00000	224.000		25,536.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 NB Bridge (G-15-Q)							
0955		MATERIAL ALLOWANCE Bridge Rail Ty 7 - Reinforcing Steel		0.000			
			LF	0.000	0.00		
			7.20000	0.000		0.00	
0960	607-53137	*Fence Chain Link (Special) (36 Inch)	185.000	0.000			
			LF	185.000	4,948.75		
			26.75000	185.000		4,948.75	
0965	613-00200	*2 Inch Electrical Conduit	120.000	110.000			
			LF	0.000	0.00		
			8.25000	110.000		907.50	
0970	613-07026	*Pull Box (16"x24"x12")	2.000	0.000			
			EACH	0.000	0.00		
			308.00000	0.000		0.00	
0975	618-00002	*Prestressing Steel Strand	858.000	858.000			
			MKFT	0.000	0.00		
			83.94000	858.000		72,020.52	
			CAT 0301	CURRENT AMT \$	401,862.67 \$	11,834.35 \$	393,822.34
CAT NO0302 Wall B (G-15-H)							
0980	206-00000	Structure Excavation	5,362.000	5,362.000			
			CY	0.000	0.00		
			6.58000	5,362.000		35,281.96	
0985	206-00100	*Structure Backfill (Class 1)	11,057.000	11,057.000			
			CY	0.000	0.00		
			13.08000	11,057.000		144,625.56	
0985		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000			
			CY	0.000	0.00		
			3.87000	0.000		0.00	
0985		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000			
			CY	0.000	0.00		
			3.87000	0.000		0.00	
0986	900-00004	Added Item (Cubic Yard)/ Structure Backfill Special (Gradation 2" to 1/2")	3,336.000	3,336.000			
			CY	0.000	0.00		
			18.35000	3,336.000		61,215.60	

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0302 Wall B (G-15-H)							
0986		MATERIAL ALLOWANCE Structural Backfil(Special)(Gradation 2" to 1/2")		0.000			
			CY	0.000	0.00		
			9.00000	0.000		0.00	
0990	206-00360	*Mechanical Reinforcement of Soil	8,880.000	8,880.000			
			CY	0.000	0.00		
			8.79000	8,880.000		78,055.20	
0991	420-00132	Geotextile (Separator) (Class 1) / Wall "B" CMO 030	1,200.000	1,200.000			
			SY	0.000	0.00		
			2.65000	1,200.000		3,180.00	
0995	504-04410	*Block Facing	15,456.000	15,300.000			
			SF	156.000	2,143.44		
			13.74000	15,456.000		212,365.44	
0995		MATERIAL ALLOWANCE Block Facing Wall "B"		156.000			
			SF	-156.000	-1,404.00		
			9.00000	0.000		0.00	
1000	601-01000	*Concrete Class B	36.640	36.640			
			CY	0.000	0.00		
			411.75000	36.640		15,086.52	
1005	602-00020	*Reinforcing Steel (Epoxy Coated)	1,174.000	1,174.000			
			LB	0.000	0.00		
			0.86000	1,174.000		1,009.64	
1010	607-52905	*End Post (Chain Link)	6.000	6.000			
			EACH	0.000	0.00		
			106.00000	6.000		636.00	
1015	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	1.000			
			EACH	0.000	0.00		
			152.00000	1.000		152.00	
1020	607-53148	*Fence Chain Link (48 Inch)	625.000	625.000			
			LF	0.000	0.00		
			9.59000	625.000		5,993.75	
			CAT 0302	CURRENT AMT \$	557,601.67 \$	739.44 \$	557,601.67

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 25
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 Wall C (G-15-J)						
1025	206-00000	Structure Excavation	10,324.000	10,324.000		
			CY	0.000	0.00	
			6.58000	10,324.000		67,931.92
1030	206-00100	*Structure Backfill (Class 1)	34,227.000	34,227.000		
			CY	0.000	0.00	
			13.08000	34,227.000		447,689.16
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			4.55000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1030		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1031	206-00050	Structure Backfill (Special) (6 Inch Minus Rock)	4,117.000	4,117.000		
			CY	0.000	0.00	
			22.00000	4,117.000		90,574.00
1032	900-00024	Added Item (Ton)/ Structure Backfill (Special) (1-1/2 Inch Rock)	0.000	0.000		
			TON	0.000	0.00	
			21.50000	0.000		0.00
1035	206-00360	*Mechanical Reinforcement of Soil	20,986.000	20,986.000		
			CY	0.000	0.00	
			8.79000	20,986.000		184,466.94
1036	420-00112	Geotextile (Drainage) (Class 1) Wall "C" Subgrade Improvement	0.000	0.000		
			SY	0.000	0.00	
			4.25000	0.000		0.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 26
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0303 Wall C (G-15-J)						
1037	420-00132	Geotextile (Separator) (Class 1)	2,797.000	2,797.000		
			SY	0.000	0.00	
			2.65000	2,797.000		7,412.05
1038	700-70130	F/A Repair MSE Wall "C" Impervious Membrane Repair	1.000	1.000		
			F A	0.000	0.00	
			4,815.83000	1.000		4,815.83
1040	504-04410	*Block Facing	20,672.000	20,672.000		
			SF	0.000	0.00	
			13.74000	20,672.000		284,033.28
1040		MATERIAL ALLOWANCE Block Facing Wall "C"		0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1045	601-01000	*Concrete Class B	24.400	24.400		
			CY	0.000	0.00	
			411.75000	24.400		10,046.70
1050	602-00020	*Reinforcing Steel (Epoxy Coated)	602.000	602.000		
			LB	0.000	0.00	
			0.86000	602.000		517.72
1055	607-52905	*End Post (Chain Link)	2.000	0.000		
			EACH	2.000	212.00	
			106.00000	2.000		212.00
1060	607-52910	*Corner and Line Brace Post (Chain Link)	2.000	0.000		
			EACH	2.000	304.00	
			152.00000	2.000		304.00
1065	607-53148	*Fence Chain Link (48 Inch)	627.000	0.000		
			LF	627.000	6,012.93	
			9.59000	627.000		6,012.93
			CAT 0303	CURRENT AMT	\$ 1,104,016.53	\$ 6,528.93
CAT NO0304 Wall D (G-15-K)						
1070	206-00000	Structure Excavation	13,496.000	13,496.000		
			CY	0.000	0.00	
			6.58000	13,496.000		88,803.68

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 27
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 Wall D (G-15-K)						
1071	900-00004	Added Item (Cubic Yard)/ (Structure Backfill Special) (Gradation 1-1/2" to 1/2")	1,180.000	1,180.000		
			CY	0.000	0.00	
			21.60000	1,180.000		25,488.00
1072	900-00004	Added Item (Cubic Yard)/ (Structure Backfill Special) (Gradation 2" to 1/2")	9,498.000	9,498.000		
			CY	0.000	0.00	
			18.35000	9,498.000		174,288.30
1072		MATERIAL ALLOWANCE Structural Backfill (Special)(Gradation 2" to 1/2")		0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1073	900-00014	Added Item (Lump Sum)/ (Mobilization) (Additional Crusher Screen)	1.000	1.000		
			L S	0.000	0.00	
			5,850.00000	1.000		5,850.00
1075	206-00100	*Structure Backfill (Class 1)	18,342.000	18,342.000		
			CY	0.000	0.00	
			13.08000	18,342.000		239,913.36
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1075		MATERIAL ALLOWANCE Structural Backfill Class 1		0.000		
			CY	0.000	0.00	
			3.87000	0.000		0.00
1076	206-00050	Structure Backfill (Special) (6 inch Minus Rock)	1,206.000	1,206.000		
			CY	0.000	0.00	
			22.00000	1,206.000		26,532.00
1077	900-00024	Added Item (Ton)/ Structure Backfill (Special) (1-1/2 Inch Rock)	72.310	72.310		
			TON	0.000	0.00	
			21.50000	72.310		1,554.67
1080	206-00360	*Mechanical Reinforcement of Soil	17,537.000	17,537.000		
			CY	0.000	0.00	
			8.79000	17,537.000		154,150.23

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 28
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0304 Wall D (G-15-K)						
1081	420-00112	Geotextile (Drainage) (Class 1) Wall "D" Subgrade Improvement	325.000	325.000		
			SY	0.000	0.00	
			4.25000	325.000		1,381.25
1082	420-00132	Geotextile (Separator) (Class 1)	9,550.000	9,550.000		
			SY	0.000	0.00	
			2.65000	9,550.000		25,307.50
1085	504-04410	*Block Facing	20,549.000	19,689.000		
			SF	860.000	11,816.40	
			13.74000	20,549.000		282,343.26
1085		MATERIAL ALLOWANCE Block Facing Wall "D"		0.000		
			SF	0.000	0.00	
			9.00000	0.000		0.00
1085		MATERIAL ALLOWANCE Block Facing Wall "D"		860.000		
			SF	-860.000	-7,740.00	
			9.00000	0.000		0.00
1090	601-01000	*Concrete Class B	33.000	32.100		
			CY	0.000	0.00	
			411.75000	32.100		13,217.18
1095	602-00020	*Reinforcing Steel (Epoxy Coated)	1,056.950	1,056.950		
			LB	0.000	0.00	
			0.86000	1,056.950		908.98
1100	607-52905	*End Post (Chain Link)	2.000	2.000		
			EACH	0.000	0.00	
			106.00000	2.000		212.00
1105	607-52910	*Corner and Line Brace Post (Chain Link)	4.000	4.000		
			EACH	0.000	0.00	
			152.00000	4.000		608.00
1110	607-53148	*Fence Chain Link (48 Inch)	735.000	735.000		
			LF	0.000	0.00	
			9.59000	735.000		7,048.65
			CAT 0304	CURRENT AMT	\$ 1,047,977.63 \$	4,076.40 \$ 1,047,607.06

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 29
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 Wall E (G-15-I)						
1114	900-00014	Added Item (Lump Sum)/ Wall E Redesign Engineering	1.000	1.000		
			L S	0.000	0.00	
			2,950.00000	1.000		2,950.00
1115	206-00000	Structure Excavation	1,270.000	1,270.000		
			CY	0.000	0.00	
			6.58000	1,270.000		8,356.60
1120	206-00100	*Structure Backfill (Class 1)	4,500.000	4,500.000		
			CY	0.000	0.00	
			13.08000	4,500.000		58,860.00
1121	900-00004	Added Item (Cubic Yard)/ Structure Backfill Special (Gradation 2" to 1/2")	3,170.000	3,170.000		
			CY	0.000	0.00	
			18.35000	3,170.000		58,169.50
1121		MATERIAL ALLOWANCE Structural Backfill(Special)(Gradation 2" to 1/2")		0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
1125	206-00360	*Mechanical Reinforcement of Soil	5,005.000	5,005.000		
			CY	0.000	0.00	
			8.79000	5,005.000		43,993.95
1126	420-00132	Geotextile (Separator) (Class 1) / Wall "E" CMO 030	1,200.000	1,200.000		
			SY	0.000	0.00	
			2.65000	1,200.000		3,180.00
1127	700-70130	F/A Repair Wall "E" / Wall "C" Membrane Conflict	1.000	1.000		
			F A	0.000	0.00	
			6,682.71000	1.000		6,682.71
1130	504-04410	*Block Facing	9,462.000	8,704.000		
			SF	758.000	10,414.92	
			13.74000	9,462.000		130,007.88
1130		MATERIAL ALLOWANCE Block Facing Wall "E"		758.000		
			SF	-758.000	-6,822.00	
			9.00000	0.000		0.00
1131	900-00014	Added Item (Lump Sum)/ Impervious Membrane Repair	1.000	1.000		
			L S	0.000	0.00	
			4,500.00000	1.000		4,500.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 30
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0305 Wall E (G-15-I)						
1135	601-01000	*Concrete Class B	25.800	25.800		
			CY	0.000	0.00	
			411.75000	25.800		10,623.15
1140	602-00020	*Reinforcing Steel (Epoxy Coated)	780.000	780.000		
			LB	0.000	0.00	
			0.86000	780.000		670.80
1145	607-52905	*End Post (Chain Link)	6.000	6.000		
			EACH	0.000	0.00	
			106.00000	6.000		636.00
1150	607-52910	*Corner and Line Brace Post (Chain Link)	1.000	0.000		
			EACH	0.000	0.00	
			152.00000	0.000		0.00
1155	607-53148	*Fence Chain Link (48 Inch)	389.000	385.000		
			LF	0.000	0.00	
			9.59000	385.000		3,692.15
			CAT 0305	CURRENT AMT \$	332,513.10 \$	3,592.92 \$
						332,322.74
CAT NO0306 Wildlife Structure (G-15-S)						
1160	203-00060	Embankment Material (Complete In Place)	789.000	789.000		
			CY	0.000	0.00	
			11.35000	789.000		8,955.15
1165	206-00000	Structure Excavation	2,595.000	2,595.000		
			CY	0.000	0.00	
			6.58000	2,595.000		17,075.10
1170	206-00100	*Structure Backfill (Class 1)	1,148.000	1,148.000		
			CY	0.000	0.00	
			13.08000	1,148.000		15,015.84
1175	206-01750	*Shoring	1.000	1.000		
			L S	0.000	0.00	
			26,161.00000	1.000		26,161.00
1180	304-06007	Aggregate Base Course (Class 6)	16.000	16.000		
			CY	0.000	0.00	
			40.00000	16.000		640.00

CONTID: C17265
 PCN: 17265-BID
 PROJECT: ES1 2854-117

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0022

Page 31
 ESTIMATE RUN 07/08/2011
 07:54:10

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0306 Wildlife Structure (G-15-S)							
1181	502-11253	Steel Piling (HP 12x53)	240.000	240.000			
			LF	0.000	0.00		
			42.49000	240.000		10,197.60	
1185	510-20100	*Structural Plate Arch (Special)	144.000	144.000			
			LF	0.000	0.00		
			699.25000	144.000		100,692.00	
1185		MATERIAL ALLOWANCE Structural Plate Arch (Special)		0.000			
			LF	0.000	0.00		
			438.00000	0.000		0.00	
1190	601-01000	*Concrete Class B	101.700	94.900			
			CY	6.800	2,799.90		
			411.75000	101.700		41,874.98	
1191	601-40300	Structural Concrete Coating	0.000	0.000			
			SY	0.000	0.00		
			11.40000	0.000		0.00	
1195	602-00000	*Reinforcing Steel	11,121.000	10,766.000			
			LB	355.000	308.85		
			0.87000	11,121.000		9,675.27	
			CAT 0306	CURRENT AMT \$	230,286.94 \$	3,108.75 \$	230,286.94
CAT NO0400 Construction Engineering							
1200	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			24,837.00000	1.000		24,837.00	
1205	620-00012	*Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			32,367.00000	1.000		32,367.00	
1210	620-00020	Sanitary Facility	1.000	1.000			
			EACH	0.000	0.00		
			2,462.00000	1.000		2,462.00	
			CAT 0400	CURRENT AMT \$	59,666.00 \$	0.00 \$	59,666.00
PROJECT TOTAL			CURRENT AMT \$	8,904,578.13 \$	360,412.16 \$	8,058,939.38	