

ESTIMATE SUMMARY

10:07:22

CONTID: C17271

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17271-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 9.0 DAYS

TIME ALLOW:

200 WORK DAYS

I-18-G BRIDGE REPLACEMENT PROJ

PERCENT TIME: 4.50

ORIG TIME ALLOW:

200 WORK DAYS

PROJECT NO:

ES20243-076

I-18-G BRIDGE REPLACEMENT PROJ

NAME OF ROAD:

024G

PROJECT COUNTIES:

EL PASO

CONTRACTOR:

SCOTT CONTRACTING INC.

9540 E. 104th Avenue

PAY PERIOD ENDING

10/23/2009

DATE TIME STARTED 09/16/2009

DATE LET

08/06/2009

DATE WORK BEGAN

DATE AWARDED

08/27/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED

09/15/2009

DATE ACCEPTED

Henderson

CO 80640

303/279-0900

DATE NOTICE TO PROCEED

09/16/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,883,358.48	PARTICIPATING	\$ 108,918.41	\$ 108,918.41
AWARD PROJECT AMT:	\$ 2,419,795.25	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	3.78%	TOTAL EARNINGS	108,918.41	108,918.41
FUNDS AVAILABLE:	\$ 2,774,440.07	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	108,918.41	108,918.41
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-3,267.55	-3,267.55
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	105,650.86	105,650.86
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	105,650.86	105,650.86
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 105,650.86

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 11/02/2009

10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	ROADWAY SITE A				
0005	201-00000	CLEARING AND GRUBBING	0.500	0.000		
			L S	0.100	1,850.00	
			18,500.00000	0.100		1,850.00
0010	202-00000	REMOVAL OF STRUCTURES AND OBSTRUCTIONS	1.000	0.000		
			L S	0.000	0.00	
			3,500.00000	0.000		0.00
0011	202-00010	REMOVAL OF TREE LARGE TREE	2.000	0.000		
			EACH	2.000	1,000.00	
			500.00000	2.000		1,000.00
0012	202-00010	REMOVAL OF TREE MEDIUM TREE	3.000	0.000		
			EACH	3.000	1,125.00	
			375.00000	3.000		1,125.00
0015	202-00015	REMOVAL OF HEADWALL	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0020	202-00035	REMOVAL OF PIPE	48.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0025	202-00037	REMOVAL OF END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			85.00000	0.000		0.00
0030	202-00090	*REMOVAL OF DELINEATOR	52.000	0.000		
			EACH	0.000	0.00	
			7.00000	0.000		0.00
0035	202-00220	REMOVAL OF ASPHALT MAT	483.000	0.000		
			SY	0.000	0.00	
			3.75000	0.000		0.00
0040	202-00250	*REMOVAL OF PAVEMENT MARKING	1,067.000	0.000		
			SF	0.000	0.00	
			2.00000	0.000		0.00
0045	202-01000	*REMOVAL OF FENCE	1,841.000	0.000		
			LF	0.000	0.00	
			0.75000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0050	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	988.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0055	202-01300	*REMOVAL OF END ANCHORAGE	4.000	0.000		
			EACH	0.000	0.00	
			95.00000	0.000		0.00
0060	202-04001	PLUG CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			220.00000	0.000		0.00
0065	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	3,300.000	0.000		
			CY	0.000	0.00	
			3.00000	0.000		0.00
0070	203-00100	MUCK EXCAVATION	788.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0075	203-01100	PROOF ROLLING	10.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0080	203-01500	BLADING	50.000	0.000		
			HOUR	0.000	0.00	
			100.00000	0.000		0.00
0085	203-01515	BACKHOE (LANDSCAPING)	5.000	0.000		
			HOUR	0.000	0.00	
			80.00000	0.000		0.00
0090	203-01555	DOZING (LANDSCAPING)	5.000	0.000		
			HOUR	0.000	0.00	
			65.00000	0.000		0.00
0095	203-01597	POTHOLING	50.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0100	203-01622	*SWEEPING (WITH PICKUP BROOM)	75.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0105	207-00305	WETLAND TOPSOIL	444.000 CY	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0110	207-00310	STOCKPILE WETLAND TOPSOIL	444.000 CY	0.000 0.000	0.00	0.00
			10.50000	0.000		0.00
0115	208-00002	*EROSION LOG (12 INCH)	780.000 LF	0.000 10.000	40.00	40.00
			4.00000	10.000		40.00
0120	208-00020	*SILT FENCE	4,750.000 LF	0.000 2,320.000	2,320.00	2,320.00
			1.00000	2,320.000		2,320.00
0125	208-00033	*SEDIMENT TRAP	2.000 EACH	0.000 0.000	0.00	0.00
			1,050.00000	0.000		0.00
0130	208-00040	*CHECK DAM	3.000 EACH	0.000 0.000	0.00	0.00
			138.00000	0.000		0.00
0135	208-00045	*CONCRETE WASHOUT STRUCTURE	4.000 EACH	0.000 0.050	28.75	28.75
			575.00000	0.050		28.75
0140	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	4.000 EACH	0.000 0.000	0.00	0.00
			1,300.00000	0.000		0.00
0145	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	320.000 HOUR	0.000 0.000	0.00	0.00
			38.00000	0.000		0.00
0150	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	320.000 HOUR	0.000 0.000	0.00	0.00
			65.00000	0.000		0.00
0155	208-00206	*EROSION CONTROL SUPERVISOR	100.000 DAY	0.000 15.000	1,875.00	1,875.00
			125.00000	15.000		1,875.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0156	210-01000	RESET FENCE	956.000	0.000		
			LF	956.000	1,988.48	
			2.08000	956.000		1,988.48
0160	210-00810	*RESET GROUND SIGN	5.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0165	212-00006	*SEEDING (NATIVE)	4.000	0.000		
			ACRE	0.000	0.00	
			340.00000	0.000		0.00
0170	212-00028	*SEEDING (WETLANDS)	0.180	0.000		
			ACRE	0.000	0.00	
			1,300.00000	0.000		0.00
0175	212-00032	*SOIL CONDITIONING	4.000	0.000		
			ACRE	0.000	0.00	
			850.00000	0.000		0.00
0180	213-00002	*MULCHING (WEED FREE HAY)	4.000	0.000		
			ACRE	0.000	0.00	
			450.00000	0.000		0.00
0185	213-00004	*MULCHING (WEED FREE STRAW)	1.180	0.000		
			ACRE	0.000	0.00	
			360.00000	0.000		0.00
0190	213-00061	*MULCH TACKIFIER	800.000	0.000		
			LB	0.000	0.00	
			2.00000	0.000		0.00
0195	213-00100	*SOIL BINDER	8.000	0.000		
			ACRE	0.000	0.00	
			525.00000	0.000		0.00
0200	214-01010	*BRUSH LAYER CUTTING	125.000	0.000		
			EACH	0.000	0.00	
			2.50000	0.000		0.00
0205	216-00021	*SOIL RETENTION BLANKET (CLASS 1)	500.000	0.000		
			SY	0.000	0.00	
			1.90000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0210	216-00022	*SOIL RETENTION BLANKET (CLASS 2)	550.000	0.000		
			SY	0.000	0.00	
			4.25000	0.000		0.00
0215	217-00020	*HERBICIDE TREATMENT	20.000	0.000		
			HOUR	0.000	0.00	
			85.00000	0.000		0.00
0220	304-06000	AGGREGATE BASE COURSE (CLASS 6)	235.000	0.000		
			TON	0.000	0.00	
			20.00000	0.000		0.00
0225	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	50.000	0.000		
			TON	0.000	0.00	
			110.00000	0.000		0.00
0230	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	261.000	0.000		
			TON	0.000	0.00	
			74.00000	0.000		0.00
0235	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	161.000	0.000		
			GAL	0.000	0.00	
			1.65000	0.000		0.00
0240	420-00102	GETEXTILE (EROSION CONTROL) (CLASS 1)	1,843.000	0.000		
			SY	0.000	0.00	
			2.60000	0.000		0.00
0245	420-00104	GEOTEXTILE (EROSION CONTROL) (CLASS 3)	1,600.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0250	506-00030	GROUTED RIPRAP	246.000	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00
0255	506-00036	GROUTED RIPRAP (36 INCH) (SPECIAL)	14.000	0.000		
			CY	0.000	0.00	
			94.00000	0.000		0.00
0260	506-00209	RIPRAP (9 INCH)	3.300	0.000		
			CY	0.000	0.00	
			72.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0265	506-00218	RIPRAP (18 INCH)	452.000 CY	0.000 0.000	0.00	0.00
			50.00000	0.000		0.00
0270	601-03030	*CONCRETE CLASS D (BOX CULVERT)	2.000 CY	0.000 0.000	0.00	0.00
			395.00000	0.000		0.00
0275	602-00000	*REINFORCING STEEL	113.000 LB	0.000 0.000	0.00	0.00
			1.60000	0.000		0.00
0280	603-01180	18 INCH REINFORCED CONCRETE PIPE	95.000 LF	0.000 0.000	0.00	0.00
			36.00000	0.000		0.00
0285	603-05018	18 INCH REINFORCED CONCRETE END SECTION	2.000 EACH	0.000 0.000	0.00	0.00
			630.00000	0.000		0.00
0290	607-00005	*END POST	2.000 EACH	0.000 0.000	0.00	0.00
			92.00000	0.000		0.00
0295	607-00010	*CORNER AND LINE BRACE POST	2.000 EACH	0.000 0.000	0.00	0.00
			96.00000	0.000		0.00
0300	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,841.000 LF	0.000 0.000	0.00	0.00
			2.15000	0.000		0.00
0305	607-11525	FENCE (PLASTIC)	4,750.000 LF	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
0310	612-00001	*DELINEATOR (TYPE I)	44.000 EACH	0.000 0.000	0.00	0.00
			19.00000	0.000		0.00
0315	612-00003	*DELINEATOR (TYPE III)	8.000 EACH	0.000 0.000	0.00	0.00
			26.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0320	617-03010	DETOUR CULVERT PIPE	160.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0325	621-00425	*DETOUR	1.000	0.000		
			L S	0.000	0.00	
			159,000.00000	0.000		0.00
0330	625-00000	*CONSTRUCTION SURVEYING	0.500	0.000		
			L S	0.175	3,281.25	
			18,750.00000	0.175		3,281.25
0335	626-00000	*MOBILIZATION	0.500	0.000		
			L S	0.000	0.00	
			51,825.00000	0.000		0.00
0340	627-00005	*EPOXY PAVEMENT MARKING	30.000	0.000		
			GAL	0.000	0.00	
			80.00000	0.000		0.00
0345	627-00012	*PAVEMENT MARKING PAINT (LOW VOC SOLVENT BASE)	50.000	0.000		
			GAL	0.000	0.00	
			37.00000	0.000		0.00
0350	630-00000	*FLAGGING	2,000.000	0.000		
			HOUR	0.000	0.00	
			22.50000	0.000		0.00
0355	630-00007	*TRAFFIC CONTROL INSPECTION	80.000	0.000		
			DAY	9.000	855.00	
			95.00000	9.000		855.00
0360	630-00012	*TRAFFIC CONTROL MANAGEMENT	200.000	0.000		
			DAY	4.000	1,720.00	
			430.00000	4.000		1,720.00
0365	630-80001	*FLASHING BEACON (PORTABLE)	2.000	0.000		
			EACH	1.000	540.00	
			540.00000	1.000		540.00
0370	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY SITE A						
0375	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	0.000		
			EACH	8.000	260.00	
			32.50000	8.000		260.00
0380	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	38.000	0.000		
			EACH	5.000	215.00	
			43.00000	5.000		215.00
0385	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	175.000	0.000		
			SF	87.500	1,400.00	
			16.00000	87.500		1,400.00
0390	630-80355	*PORTABLE MESSAGE SIGN PANEL	2.000	0.000		
			EACH	1.000	4,250.00	
			4,250.00000	1.000		4,250.00
0395	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	2.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0400	630-80360	*DRUM CHANNELIZING DEVICE	100.000	0.000		
			EACH	9.000	288.00	
			32.00000	9.000		288.00
0405	630-80370	CONCRETE BARRIER (TEMPORARY)	4,500.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0410	630-80380	*TRAFFIC CONE	200.000	0.000		
			EACH	18.000	112.50	
			6.25000	18.000		112.50
0415	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0420	700-70010	F/A MINOR CONTRACT REVISIONS	400,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY SITE A							
0430	700-70016	F/A FUEL COST ADJUSTMENT	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0435	700-70018	F/A ROADWAY SMOOTHNESS INCENTIVE	1,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0440	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	2,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0445	700-70021	F/A ON-THE-JOB TRAINEE	1,400.000	0.000			
			HOUR	0.000	0.00		
			1.00000	0.000		0.00	
0450	700-70025	F/A QUALITY INCENTIVE PAYMENT	1,012.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0455	700-70028	F/A ESB PROGRAM	7,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0460	700-70380	F/A EROSION CONTROL	25,000.000	0.000			
			F A	3,450.500	3,450.50		
			1.00000	3,450.500		3,450.50	
			CAT 0200	CURRENT AMT \$	1,167,723.98 \$	26,599.48 \$	26,599.48
CAT NO0201 ROADWAY SITE B							
0470	201-00000	CLEARING AND GRUBBING	0.500	0.000			
			L S	0.100	1,850.00		
			18,500.00000	0.100		1,850.00	
0475	202-00035	REMOVAL OF PIPE	20.000	0.000			
			LF	0.000	0.00		
			13.00000	0.000		0.00	
0480	202-00220	REMOVAL OF ASPHALT MAT	805.000	0.000			
			SY	0.000	0.00		
			3.75000	0.000		0.00	

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SITE B						
0485	202-01000	*REMOVAL OF FENCE	1,290.000	0.000		
			LF	0.000	0.00	
			0.75000	0.000		0.00
0490	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	33,760.000	0.000		
			CY	0.000	0.00	
			3.00000	0.000		0.00
0495	203-00100	MUCK EXCAVATION	1,810.000	0.000		
			CY	0.000	0.00	
			15.00000	0.000		0.00
0500	206-00000	STRUCTURE EXCAVATION	950.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0505	206-00100	STRUCTURE BACKFILL (CLASS 1)	336.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0510	207-00205	TOPSOIL	3,290.000	0.000		
			CY	0.000	0.00	
			6.75000	0.000		0.00
0515	207-00210	STOCKPILE TOPSOIL	3,140.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0520	208-00002	*EROSION LOG (12 INCH)	560.000	0.000		
			LF	170.000	680.00	
			4.00000	170.000		680.00
0525	208-00011	*EROSION BALES (WEED FREE)	24.000	0.000		
			EACH	0.000	0.00	
			13.00000	0.000		0.00
0530	208-00020	*SILT FENCE	950.000	0.000		
			LF	454.000	454.00	
			1.00000	454.000		454.00
0535	208-00033	*SEDIMENT TRAP	1.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SITE B						
0540	208-00045	*CONCRETE WASHOUT STRUCTURE	1.000 EACH 575.00000	0.000 0.000 0.000	0.00 0.00	0.00
0545	208-00070	*STABILIZED CONSTRUCTION ENTRANCE	2.000 EACH 1,300.00000	0.000 2.000 2.000	2,600.00	2,600.00
0550	208-00103	*REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	120.000 HOUR 38.00000	0.000 0.000 0.000	0.00	0.00
0555	208-00105	*REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	120.000 HOUR 65.00000	0.000 0.000 0.000	0.00	0.00
0560	208-00206	*EROSION CONTROL SUPERVISOR	100.000 DAY 125.00000	0.000 0.000 0.000	0.00	0.00
0565	211-03005	DEWATERING	1.000 L S 12,500.00000	0.000 0.000 0.000	0.00	0.00
0570	212-00022	*SEEDING (RIPARIAN)	4.420 ACRE 380.00000	0.000 0.000 0.000	0.00	0.00
0575	213-00004	*MULCHING (WEED FREE STRAW)	4.420 ACRE 360.00000	0.000 0.000 0.000	0.00	0.00
0580	213-00011	*MULCHING (HYDRAULIC)	1.600 ACRE 1,100.00000	0.000 0.000 0.000	0.00	0.00
0585	214-00220	*DECIDUOUS TREE (2 INCH CALIPER)	216.000 EACH 270.00000	0.000 0.000 0.000	0.00	0.00
0590	214-00310	*DECIDUOUS SHRUB (1 GALLON CONTAINER)	1,600.000 EACH 16.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SITE B						
0595	214-00410	*EVERGREEN TREE (1 GALLON CONTAINER)	72.000 EACH	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0600	215-00700	*TRANSPLANT SOD	1,850.000 SY	0.000 0.000	0.00	0.00
			3.50000	0.000		0.00
0605	216-00041	*SOIL RETENTION BLANKET (STRAW/COCONUT)	7,800.000 SY	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
0610	217-00020	*HERBICIDE TREATMENT	40.000 HOUR	0.000 0.000	0.00	0.00
			85.00000	0.000		0.00
0615	304-06000	AGGREGATE BASE COURSE (CLASS 6)	1,130.000 TON	0.000 0.000	0.00	0.00
			20.00000	0.000		0.00
0620	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	158.000 TON	0.000 0.000	0.00	0.00
			74.00000	0.000		0.00
0625	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	98.000 GAL	0.000 0.000	0.00	0.00
			1.65000	0.000		0.00
0630	501-00000	*STEEL SHEET PILING (TYPE I)	53,400.000 SF	0.000 197.100	1,330.43	1,330.43
			6.75000	197.100		1,330.43
0635	506-00224	RIPRAP (24 INCH)	2,530.000 CY	0.000 0.000	0.00	0.00
			42.00000	0.000		0.00
0640	506-00406	SOIL RIPRAP (6 INCH)	2,416.000 CY	0.000 0.000	0.00	0.00
			34.00000	0.000		0.00
0645	506-00418	SOIL RIPRAP (18 INCH)	2,240.000 CY	0.000 0.000	0.00	0.00
			34.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SITE B						
0650	514-00100	*HAND RAIL	64.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0655	603-01605	60 INCH REINFORCED CONCRETE PIPE (COMPLETE IN PLACE)	96.000	0.000		
			LF	0.000	0.00	
			180.00000	0.000		0.00
0660	607-00005	*END POST	18.000	0.000		
			EACH	2.000	184.00	
			92.00000	2.000		184.00
0665	607-00010	*CORNER AND LINE BRACE POST	5.000	0.000		
			EACH	5.000	480.00	
			96.00000	5.000		480.00
0670	607-01000	*FENCE BARBED WIRE WITH METAL POSTS	1,325.000	0.000		
			LF	0.000	0.00	
			2.15000	0.000		0.00
0675	607-11525	FENCE (PLASTIC)	4,085.000	0.000		
			LF	1,980.000	3,960.00	
			2.00000	1,980.000		3,960.00
0680	607-11530	*FENCE (SPECIAL)	940.000	0.000		
			LF	940.000	2,115.00	
			2.25000	940.000		2,115.00
0685	607-11580	*FENCE (TEMPORARY)	655.000	0.000		
			LF	655.000	2,456.25	
			3.75000	655.000		2,456.25
0690	607-60113	*12 FOOT GATE (SPECIAL)	2.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00
0695	607-60116	*16 FOOT GATE	3.000	0.000		
			EACH	1.000	320.00	
			320.00000	1.000		320.00
0700	607-60117	*16 FOOT GATE (SPECIAL)	4.000	0.000		
			EACH	0.000	0.00	
			320.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 ROADWAY SITE B						
0705	625-00000	*CONSTRUCTION SURVEYING	0.500	0.000		
			L S	0.175	3,281.25	
			18,750.00000	0.175		3,281.25
0710	626-00000	*MOBILIZATION	0.500	0.000		
			L S	0.000	0.00	
			51,825.00000	0.000		0.00
0715	630-80337	*BARRICADE (TYPE 3 M-C) (TEMPORARY)	6.000	0.000		
			EACH	0.000	0.00	
			107.00000	0.000		0.00
0720	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	14.000	0.000		
			EACH	2.000	65.00	
			32.50000	2.000		65.00
0725	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	4.000	0.000		
			EACH	1.000	43.00	
			43.00000	1.000		43.00
0730	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	50.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	1,100,522.75 \$	19,818.93 \$
						19,818.93
CAT NO0300 STRUCTURE NO. I-18-BQ						
0735	202-00400	*REMOVAL OF BRIDGE	1.000	0.000		
			EACH	0.000	0.00	
			8,000.00000	0.000		0.00
0740	206-00000	STRUCTURE EXCAVATION	3,760.000	0.000		
			CY	0.000	0.00	
			7.00000	0.000		0.00
0745	206-00100	STRUCTURE BACKFILL (CLASS 1)	1,338.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0750	206-00505	FILTER MATERIAL (SPECIAL)	628.000	0.000		
			CY	0.000	0.00	
			45.00000	0.000		0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 11/02/2009
 10:07:22

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STRUCTURE NO. I-18-BQ							
0755	206-01750	*SHORING	1.000	0.000			
			L S	0.000	0.00		
			8,000.00000	0.000		0.00	
0760	304-06000	AGGREGATE BASE COURSE (CLASS 6)	488.000	0.000			
			TON	0.000	0.00		
			20.00000	0.000		0.00	
0765	403-34841	HOT MIX ASPHALT (GRADING SX) (100) (PG 64-22)	47.000	0.000			
			TON	0.000	0.00		
			74.00000	0.000		0.00	
0770	506-01020	GEOGRID REINFORCEMENT	769.000	0.000			
			SY	0.000	0.00		
			6.25000	0.000		0.00	
0775	509-00001	*STRUCTURAL STEEL (GALVANIZED)	66.000	0.000			
			LB	0.000	0.00		
			12.00000	0.000		0.00	
0780	601-03030	*CONCRETE CLASS D (BOX CULVERT)	532.000	0.000			
			CY	0.000	0.00		
			395.00000	0.000		0.00	
0785	602-00020	*REINFORCING STEEL (EPOXY COATED)	101,560.000	0.000			
			LB	0.000	0.00		
			0.75000	0.000		0.00	
			CAT 0300	CURRENT AMT \$	413,190.25 \$	0.00 \$	0.00
CAT NO0301 STRUCTURE - SITE B							
0790	601-03030	*CONCRETE CLASS D (BOX CULVERT)	74.000	0.000			
			CY	0.000	0.00		
			395.00000	0.000		0.00	
0795	602-00020	*REINFORCING STEEL (EPOXY COATED)	4,842.000	0.000			
			LB	0.000	0.00		
			0.75000	0.000		0.00	
0800	603-71208	12X8 FOOT CONCRETE BOX CULVERT (PRECAST)	144.000	0.000			
			LF	0.000	0.00		
			740.00000	0.000		0.00	
			CAT 0301	CURRENT AMT \$	139,421.50 \$	0.00 \$	0.00

CONTID: C17271
 PCN: 17271-BID
 PROJECT: ES20243-076

COLORADO DEPARTMENT OF TRANSPORTATION

Page 17
 ESTIMATE RUN 11/02/2009
 10:07:22

ESTIMATE NO: 0001

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0805	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	22,500.00	
			22,500.00000	1.000		22,500.00
0810	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	35,000.00	
			35,000.00000	1.000		35,000.00
0815	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	5,000.00	
			2,500.00000	2.000		5,000.00
		CAT 0400	CURRENT AMT	\$ 62,500.00	\$ 62,500.00	\$ 62,500.00
		PROJECT TOTAL	CURRENT AMT	\$ 2,883,358.48	\$ 108,918.41	\$ 108,918.41