

ESTIMATE SUMMARY

CONTID: C17280

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17280-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 24.0 DAYS TIME ALLOW: 11/1/2011 FIXED COMPLETION DAT

US 160 INTERCHANGE PHASE 3

PERCENT TIME: 10.04 ORIG TIME ALLOW: 11/1/2011 FIXED COMPLETION DAT

PROJECT NO: NH160A-011

US 160 INTERCHANGE PHASE 3

NAME OF ROAD: 160A

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 03/31/2011

DATE TIME STARTED 03/08/2011

7926 S. PLATTE CANYON RD

DATE LET 12/23/2010

DATE WORK BEGAN

DATE AWARDED 01/11/2011

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/08/2011

DATE ACCEPTED

LITTLETON CO 80128 303-979-9330

DATE NOTICE TO PROCEED 03/08/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 6,495,895.00 PARTICIPATING	\$ 70,312.20	\$ 70,312.20
AWARD PROJECT AMT: \$ 5,430,545.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 1.08% TOTAL EARNINGS	70,312.20	70,312.20
FUNDS AVAILABLE: \$ 6,425,582.80 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	70,312.20
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-2,109.37	-2,109.37
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	68,202.83
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	68,202.83
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 68,202.83

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS	UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY							
0005	201-00000	Clearing and Grubbing	1.000		0.000		
			L S		0.850	12,750.00	
				15,000.00000	0.850		12,750.00
0010	202-00000	Removal of Structures and Obstructions	1.000		0.000		
			L S		0.000	0.00	
				600.00000	0.000		0.00
0015	202-00035	Removal of Pipe	141.000		0.000		
			LF		0.000	0.00	
				15.00000	0.000		0.00
0020	202-00250	*Removal of Pavement Marking	500.000		0.000		
			SF		0.000	0.00	
				2.10000	0.000		0.00
0025	202-01000	*Removal of Fence	1,480.000		0.000		
			LF		1,112.000	778.40	
				0.70000	1,112.000		778.40
0030	203-00060	Embankment Material (Complete In Place)	77,170.000		0.000		
			CY		0.000	0.00	
				9.00000	0.000		0.00
0035	203-01100	Proof Rolling	80.000		0.000		
			HOURL		0.000	0.00	
				120.00000	0.000		0.00
0040	203-01500	Blading	60.000		0.000		
			HOURL		0.000	0.00	
				130.00000	0.000		0.00
0045	203-01594	Combination Loader	40.000		0.000		
			HOURL		6.000	600.00	
				100.00000	6.000		600.00
0050	203-01597	*Potholing	40.000		0.000		
			HOURL		36.000	8,640.00	
				240.00000	36.000		8,640.00
0055	203-01622	Sweeping (With Pickup Broom)	50.000		0.000		
			HOURL		0.000	0.00	
				120.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	120.000	0.000		
			HOOR	6.000	240.00	
			40.00000	6.000		240.00
0065	206-00065	Structure Backfill (Flow-Fill)	173.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0070	207-00205	Topsoil	3,685.000	0.000		
			CY	0.000	0.00	
			14.00000	0.000		0.00
0075	207-00210	Stockpile Topsoil	1,585.000	0.000		
			CY	1,300.000	3,900.00	
			3.00000	1,300.000		3,900.00
0080	208-00002	*Erosion Log (12 Inch)	2,358.000	0.000		
			LF	470.000	1,527.50	
			3.25000	470.000		1,527.50
0085	208-00020	*Silt Fence	5,340.000	0.000		
			LF	3,626.000	3,807.30	
			1.05000	3,626.000		3,807.30
0090	208-00045	Concrete Washout Structure	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0095	208-00050	*Storm Drain Inlet Protection	7.000	0.000		
			EACH	2.000	252.00	
			126.00000	2.000		252.00
0100	208-00070	Vehicle Tracking Pad	3.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0105	208-00103	Removal and Disposal of Sediment (Labor)	40.000	0.000		
			HOOR	2.000	90.00	
			45.00000	2.000		90.00
0110	208-00105	Removal and Disposal of Sediment (Equipment)	40.000	0.000		
			HOOR	0.000	0.00	
			120.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00206	Erosion Control Supervisor	180.000	0.000		
			DAY	8.000	200.00	
			25.00000	8.000		200.00
0120	209-00100	*Water (Landscaping)	43.000	0.000		
			MGAL	0.000	0.00	
			130.00000	0.000		0.00
0125	210-00011	Reset Mailbox Structure (Type 1)	3.000	0.000		
			EACH	0.000	0.00	
			70.00000	0.000		0.00
0130	210-00012	Reset Mailbox Structure (Type 2)	1.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0135	210-00013	Reset Mailbox Structure (Type 3)	3.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0140	210-01300	Reset Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0145	210-04010	Adjust Manhole	9.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0150	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0155	212-00006	*Seeding (Native)	21.000	0.000		
			ACRE	0.000	0.00	
			320.00000	0.000		0.00
0160	212-00032	*Soil Conditioning	10.500	0.000		
			ACRE	0.000	0.00	
			1,030.00000	0.000		0.00
0165	213-00004	*Mulching (Weed Free Straw)	21.000	0.000		
			ACRE	0.000	0.00	
			370.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00061	*Mulch Tackifier	1,050.000	0.000		
			LB	0.000	0.00	
			2.60000	0.000		0.00
0175	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			5,500.00000	0.000		0.00
0180	214-00205	*Deciduous Tree (5 Gallon Container)	20.000	0.000		
			EACH	0.000	0.00	
			40.00000	0.000		0.00
0185	214-00310	*Deciduous Shrub (1 Gallon Container)	60.000	0.000		
			EACH	0.000	0.00	
			25.00000	0.000		0.00
0190	214-00450	*Evergreen Tree (5 Gallon Container)	40.000	0.000		
			EACH	0.000	0.00	
			50.00000	0.000		0.00
0195	216-00021	*Soil Retention Blanket (Class 1)	4,519.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0200	304-03005	Aggregate Base Course (Class 3)	7,449.000	0.000		
			CY	0.000	0.00	
			25.00000	0.000		0.00
0205	304-06007	Aggregate Base Course (Class 6)	6,186.000	0.000		
			CY	0.000	0.00	
			34.00000	0.000		0.00
0210	304-09000	Aggregate Base Course (Special)	564.000	0.000		
			CY	0.000	0.00	
			40.00000	0.000		0.00
0215	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	88.000	0.000		
			TON	0.000	0.00	
			115.00000	0.000		0.00
0220	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	4,083.000	0.000		
			TON	0.000	0.00	
			75.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	3,894.000	0.000		
			TON	0.000	0.00	
			98.00000	0.000		0.00
0230	411-10255	Emulsified Asphalt (Slow-Setting)	1,987.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0235	411-10300	Emulsified Asphalt (Prime Coat)	2,138.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0240	412-01100	*Concrete Pavement (11 Inch)	5,455.000	0.000		
			SY	0.000	0.00	
			78.00000	0.000		0.00
0245	420-00113	Geotextile (Drainage) (Class 2)	143.000	0.000		
			SY	0.000	0.00	
			5.00000	0.000		0.00
0250	503-00036	*Drilled Caisson (36 Inch)	19.000	0.000		
			LF	0.000	0.00	
			225.00000	0.000		0.00
0255	506-00206	Riprap (6 Inch)	28.000	0.000		
			CY	0.000	0.00	
			50.00000	0.000		0.00
0260	506-00212	Riprap (12 Inch)	106.000	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0265	506-01020	Geogrid Reinforcement	25,304.000	0.000		
			SY	0.000	0.00	
			1.50000	0.000		0.00
0270	601-01000	Concrete Class B	9.000	0.000		
			CY	0.000	0.00	
			400.00000	0.000		0.00
0275	603-10120	12 Inch Corrugated Steel Pipe	466.000	0.000		
			LF	0.000	0.00	
			50.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10240	24 Inch Corrugated Steel Pipe	43.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0285	603-50004	4 Inch Plastic Pipe	440.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00
0290	603-50008	8 Inch Plastic Pipe	975.000	0.000		
			LF	0.000	0.00	
			45.00000	0.000		0.00
0295	604-00305	Inlet Type C (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0300	604-00310	Inlet Type C (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,000.00000	0.000		0.00
0305	604-00505	Inlet Type D (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0310	604-00510	Inlet Type D (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0315	604-19105	Inlet Type R L 5 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0320	604-30005	Manhole Slab Base (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,000.00000	0.000		0.00
0325	604-30010	Manhole Slab Base (10 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,000.00000	0.000		0.00
0330	604-30015	Manhole Slab Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	3,412.500	0.000		
			LF	0.000	0.00	
			13.60000	0.000		0.00
0340	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	37.500	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0345	606-00650	*Guardrail Type 6 (Double) (6-3 Post Spacing) (Install Only)	600.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0350	606-01370	*Transition Type 3G	6.000	0.000		
			EACH	0.000	0.00	
			1,130.00000	0.000		0.00
0355	606-01390	*End Anchorage Type 3K	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0360	606-02005	*End Anchorage (Flared)	8.000	0.000		
			EACH	0.000	0.00	
			1,430.00000	0.000		0.00
0365	607-00005	*End Post	19.000	0.000		
			EACH	0.000	0.00	
			125.00000	0.000		0.00
0370	607-00010	*Corner and Line Brace Post	10.000	0.000		
			EACH	0.000	0.00	
			150.00000	0.000		0.00
0375	607-00015	*End Post (Special) (Deer Fence)	6.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0380	607-00020	*Corner and Line Brace Post (Special) (Deer Fence)	15.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0385	607-01010	*Fence Barbed Wire with Metal Posts (Special)	2,551.000	0.000		
			LF	0.000	0.00	
			1.90000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	607-11350	*Fence Deer	2,344.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0395	607-11450	*Fence Split Cedar	1,201.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0400	607-11525	*Fence (Plastic)	3,818.000	0.000		
			LF	2,568.000	3,081.60	
			1.20000	2,568.000		3,081.60
0405	607-60116	*16 Foot Gate	1.000	0.000		
			EACH	0.000	0.00	
			900.00000	0.000		0.00
0410	608-00026	*Concrete Bikeway (6 Inch)	1,355.000	0.000		
			SY	0.000	0.00	
			42.00000	0.000		0.00
0415	609-21020	*Curb and Gutter Type 2 (Section II-B)	962.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0420	609-60011	Curb Type 6 (Section M)	1,589.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0425	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	9,275.000	0.000		
			SF	0.000	0.00	
			10.50000	0.000		0.00
0430	612-00001	*Delineator (Type I)	286.000	0.000		
			EACH	0.000	0.00	
			20.00000	0.000		0.00
0435	612-00002	*Delineator (Type II)	32.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0440	612-00003	*Delineator (Type III)	32.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-00200	*2 Inch Electrical Conduit	50.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0450	613-00300	*3 Inch Electrical Conduit	100.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0455	613-00600	*6 Inch Electrical Conduit	240.000	0.000		
			LF	0.000	0.00	
			36.00000	0.000		0.00
0460	613-01200	*2 Inch Electrical Conduit (Plastic)	5,000.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0465	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			22,600.00000	0.000		0.00
0470	613-16000	*Luminaire (Special) (QL Induction)	22.000	0.000		
			EACH	0.000	0.00	
			1,330.00000	0.000		0.00
0475	613-30352	*Light Standard Aluminum (35 Foot) (2-Arm)	11.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0480	613-40000	*Concrete Foundation Pad	2.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0485	613-40010	*Light Standard Foundation	11.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00
0490	613-40020	*Transformer Base Aluminum	11.000	0.000		
			EACH	0.000	0.00	
			300.00000	0.000		0.00
0495	613-50100	*Lighting Control Center	2.000	0.000		
			EACH	0.000	0.00	
			17,000.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	614-00011	*Sign Panel (Class I)	215.000	0.000		
			SF	0.000	0.00	
			14.00000	0.000		0.00
0505	614-00012	*Sign Panel (Class II)	283.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0510	614-00013	*Sign Panel (Class III)	192.000	0.000		
			SF	0.000	0.00	
			22.00000	0.000		0.00
0515	614-00612	*Steel Sign Post (W 6x12)	30.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0520	614-00615	*Steel Sign Post (W 6x15)	30.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0525	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	525.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0530	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	48.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0535	614-03001	*Concrete Footing (Type 1)	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0540	614-03002	*Concrete Footing (Type 2)	2.000	0.000		
			EACH	0.000	0.00	
			1,050.00000	0.000		0.00
0545	614-70336	*Traffic Signal Face (12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			550.00000	0.000		0.00
0550	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-85003	*Impact Attenuator (Low Maintenance)	1.000	0.000		
			EACH	0.000	0.00	
			26,400.00000	0.000		0.00
0560	615-00030	Embankment Protector Type 3	7.000	0.000		
			EACH	0.000	0.00	
			3,000.00000	0.000		0.00
0565	619-10220	22 Inch Welded Steel Pipe (Install Only)	10.000	0.000		
			LF	0.000	0.00	
			200.00000	0.000		0.00
0570	624-27018	18 Inch Drainage Pipe (Class 7)	560.000	0.000		
			LF	0.000	0.00	
			67.00000	0.000		0.00
0575	624-27036	36 Inch Drainage Pipe (Class 7)	529.000	0.000		
			LF	0.000	0.00	
			175.00000	0.000		0.00
0580	624-47024	24 Inch Equivalent Drainage Pipe Elliptical (Class 7)	108.000	0.000		
			LF	0.000	0.00	
			150.00000	0.000		0.00
0585	624-47042	42 Inch Equivalent Drainage Pipe Elliptical (Class 7)	176.000	0.000		
			LF	0.000	0.00	
			300.00000	0.000		0.00
0590	625-00000	*Construction Surveying	1.000	0.000		
			L S	0.150	7,500.00	
			50,000.00000	0.150		7,500.00
0595	625-00001	*Construction Surveying (Hourly)	40.000	0.000		
			HOUR	0.000	0.00	
			130.00000	0.000		0.00
0600	626-00000	*Mobilization	1.000	0.000		
			L S	0.000	0.00	
			397,000.00000	0.000		0.00
0605	626-01000	Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			5,000.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	627-00005	*Epoxy Pavement Marking	131.000	0.000		
			GAL	0.000	0.00	
			135.00000	0.000		0.00
0615	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	686.000	0.000		
			SF	0.000	0.00	
			23.00000	0.000		0.00
0620	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	183.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0625	630-00000	*Flagging	1,500.000	0.000		
			HOUR	0.000	0.00	
			21.00000	0.000		0.00
0630	630-00007	*Traffic Control Inspection	55.000	0.000		
			DAY	10.000	1,050.00	
			105.00000	10.000		1,050.00
0635	630-00012	*Traffic Control Management	180.000	0.000		
			DAY	9.000	4,725.00	
			525.00000	9.000		4,725.00
0640	630-80336	*Barricade (Type 3 M-B) (Temporary)	4.000	0.000		
			EACH	0.000	0.00	
			80.00000	0.000		0.00
0645	630-80341	*Construction Traffic Sign (Panel Size A)	12.000	0.000		
			EACH	0.000	0.00	
			42.00000	0.000		0.00
0650	630-80342	*Construction Traffic Sign (Panel Size B)	27.000	0.000		
			EACH	5.500	231.00	
			42.00000	5.500		231.00
0655	630-80350	*Vertical Panel	50.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0660	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	2.000	0.000		
			EACH	0.000	0.00	
			700.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-80359	*Portable Message Sign Panel	480.000	0.000		
			DAY	33.000	858.00	
			26.00000	33.000		858.00
0670	630-80360	*Drum Channelizing Device	300.000	0.000		
			EACH	4.500	49.50	
			11.00000	4.500		49.50
0675	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	100.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0680	630-80370	Concrete Barrier (Temporary)	1,500.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0685	630-80380	*Traffic Cone	300.000	0.000		
			EACH	14.500	31.90	
			2.20000	14.500		31.90
0690	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0695	700-70002	F/A ANTICIPATED CMO	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70010	F/A Minor Contract Revisions	350,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70012	F/A Asphalt Pavement Incentive (HMA Quality)	58,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70016	F/A Fuel Cost Adjustment	70,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/31/2011

15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	700-70018	F/A Roadway Smoothness Incentive	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70019	F/A Asphalt Cement Cost Adjustment	85,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0730	700-70020	F/A On-The-Job Trainee	1,600.000	0.000		
			EACH	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70025	F/A Quality Incentive Payment (PCCP)	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70060	F/A Adjust Utilities	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70082	F/A Furnish & Install Electrical Service	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70380	F/A Erosion Control	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 5,253,919.00 \$	50,312.20 \$
						50,312.20
CAT NO0300 STRUCTURES - STR Wall P-05-BA						
0765	206-00000	Structure Excavation	3,000.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES - STR Wall P-05-BA						
0770	206-00100	Structure Backfill (Class 1)	15,532.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00
0775	206-00360	Mechanical Reinforcement of Soil	7,953.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0780	504-04420	Precast Panel Facing	13,327.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0785	506-00030	Grouted Riprap	36.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0790	601-03050	Concrete Class D (Wall)	70.000	0.000		
			CY	0.000	0.00	
			900.00000	0.000		0.00
0795	601-40300	Structural Concrete Coating	1,555.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0800	602-00020	Reinforcing Steel (Epoxy Coated)	6,065.000	0.000		
			LB	0.000	0.00	
			1.20000	0.000		0.00
			CAT 0300	CURRENT AMT \$	984,642.00 \$	0.00 \$
CAT NO0301 STRUCTURES - STR Wall P-05-BC						
0805	206-00000	Structure Excavation	303.000	0.000		
			CY	0.000	0.00	
			5.00000	0.000		0.00
0810	206-00065	Structure Backfill (Flow-Fill)	20.000	0.000		
			CY	0.000	0.00	
			110.00000	0.000		0.00
0815	206-00100	Structure Backfill (Class 1)	160.000	0.000		
			CY	0.000	0.00	
			28.00000	0.000		0.00

CONTID: C17280
 PCN: 17280-BID
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/31/2011
 15:23:39

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURES - STR Wall P-05-BC						
0820	504-04420	Precast Panel Facing	1,564.000	0.000		
			SF	0.000	0.00	
			30.00000	0.000		0.00
0825	504-08150	*Soldier Pile Wall	1,543.000	0.000		
			SF	0.000	0.00	
			95.00000	0.000		0.00
0830	506-00030	Grouted Riprap	30.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0835	601-03050	Concrete Class D (Wall)	29.000	0.000		
			CY	0.000	0.00	
			900.00000	0.000		0.00
0840	601-40300	Structural Concrete Coating	252.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0845	602-00020	Reinforcing Steel (Epoxy Coated)	3,140.000	0.000		
			LB	0.000	0.00	
			1.20000	0.000		0.00
			CAT 0301	CURRENT AMT \$	237,334.00 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0850	620-00002	Field Office (Class 2)	1.000	0.000		
			EACH	1.000	10,000.00	
			10,000.00000	1.000		10,000.00
0855	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	1.000	9,000.00	
			9,000.00000	1.000		9,000.00
0860	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	20,000.00 \$	20,000.00 \$
			PROJECT TOTAL	CURRENT AMT \$	6,495,895.00 \$	70,312.20 \$