

ESTIMATE SUMMARY

CONTID: C17280

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 17280-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 207.0 DAYS

TIME ALLOW: 12/1/2011 FIXED COMPLETION DAT

US 160 INTERCHANGE PHASE 3

PERCENT TIME: 76.95

ORIG TIME ALLOW: 11/1/2011 FIXED COMPLETION DAT

PROJECT NO: NH160A-011

US 160 INTERCHANGE PHASE 3

NAME OF ROAD: 160A

PROJECT COUNTIES: LA PLATA

CONTRACTOR:

KIEWIT INFRASTRUCTURE CO.

PAY PERIOD ENDING 03/07/2012

DATE TIME STARTED 03/08/2011

7926 S. PLATTE CANYON RD

DATE LET 12/23/2010

DATE WORK BEGAN 03/09/2011

DATE AWARDED 01/11/2011

DATE TIME STOPPED 09/30/2011

DATE CONTRACT EXECUTED 02/08/2011

DATE ACCEPTED 09/30/2011

LITTLETON CO 80128 303-979-9330

DATE NOTICE TO PROCEED 03/08/2011

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 6,439,461.51 PARTICIPATING	\$ 5,872,632.92	\$ 6,725.43
AWARD PROJECT AMT:	\$ 5,430,545.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	91.20% TOTAL EARNINGS	5,872,632.92	6,725.43
FUNDS AVAILABLE:	\$ 566,828.59 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,872,632.92	6,725.43
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-81,458.18	0.00
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	5,791,174.74	6,725.43
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	5,791,174.74	6,725.43
	OTHER ADJUSTMENTS	0.00	0.00
	PAYMENT DUE		\$ 6,725.43

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			15,000.00000	1.000		15,000.00
0010	202-00000	Removal of Structures and Obstructions	1.000	1.000		
			L S	0.000	0.00	
			600.00000	1.000		600.00
0015	202-00035	Removal of Pipe	148.500	148.500		
			LF	0.000	0.00	
			15.00000	148.500		2,227.50
0020	202-00250	*Removal of Pavement Marking	1,891.000	1,891.000		
			SF	0.000	0.00	
			2.10000	1,891.000		3,971.10
0025	202-01000	*Removal of Fence	1,200.000	1,192.000		
			LF	0.000	0.00	
			0.70000	1,192.000		834.40
0030	203-00060	Embankment Material (Complete In Place)	78,546.000	78,546.000		
			CY	0.000	0.00	
			9.00000	78,546.000		706,914.00
0035	203-01100	Proof Rolling	80.000	50.250		
			HOURL	0.000	0.00	
			120.00000	50.250		6,030.00
0040	203-01500	Blading	60.000	12.000		
			HOURL	0.000	0.00	
			130.00000	12.000		1,560.00
0045	203-01594	Combination Loader	143.500	143.500		
			HOURL	0.000	0.00	
			100.00000	143.500		14,350.00
0050	203-01597	*Potholing	60.000	58.500		
			HOURL	0.000	0.00	
			240.00000	58.500		14,040.00
0055	203-01622	Sweeping (With Pickup Broom)	31.500	31.500		
			HOURL	0.000	0.00	
			120.00000	31.500		3,780.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	203-02330	Laborer	379.500	379.500		
			HOOR	0.000	0.00	
			40.00000	379.500		15,180.00
0065	206-00065	Structure Backfill (Flow-Fill)	212.000	212.000		
			CY	0.000	0.00	
			110.00000	212.000		23,320.00
0070	207-00205	Topsoil	5,183.000	5,183.000		
			CY	0.000	0.00	
			14.00000	5,183.000		72,562.00
0075	207-00210	Stockpile Topsoil	1,716.000	1,716.000		
			CY	0.000	0.00	
			3.00000	1,716.000		5,148.00
0080	208-00002	*Erosion Log (12 Inch)	3,080.000	3,080.000		
			LF	0.000	0.00	
			3.25000	3,080.000		10,010.00
0085	208-00020	*Silt Fence	5,000.000	4,348.000		
			LF	0.000	0.00	
			1.05000	4,348.000		4,565.40
0090	208-00045	Concrete Washout Structure	3.000	2.000		
			EACH	0.000	0.00	
			800.00000	2.000		1,600.00
0095	208-00050	*Storm Drain Inlet Protection	12.500	12.500		
			EACH	0.000	0.00	
			126.00000	12.500		1,575.00
0100	208-00070	Vehicle Tracking Pad	0.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0105	208-00103	Removal and Disposal of Sediment (Labor)	103.000	103.000		
			HOOR	0.000	0.00	
			45.00000	103.000		4,635.00
0110	208-00105	Removal and Disposal of Sediment (Equipment)	36.250	36.250		
			HOOR	0.000	0.00	
			120.00000	36.250		4,350.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	208-00206	Erosion Control Supervisor	166.000	166.000		
			DAY	0.000	0.00	
			25.00000	166.000		4,150.00
0120	209-00100	*Water (Landscaping)	43.000	20.000		
			MGAL	0.000	0.00	
			130.00000	20.000		2,600.00
0125	210-00011	Reset Mailbox Structure (Type 1)	3.000	1.000		
			EACH	0.000	0.00	
			70.00000	1.000		70.00
0130	210-00012	Reset Mailbox Structure (Type 2)	3.000	3.000		
			EACH	0.000	0.00	
			80.00000	3.000		240.00
0135	210-00013	Reset Mailbox Structure (Type 3)	4.000	4.000		
			EACH	0.000	0.00	
			90.00000	4.000		360.00
0140	210-01300	Reset Impact Attenuator	1.000	0.000		
			EACH	0.000	0.00	
			7,500.00000	0.000		0.00
0145	210-04010	Adjust Manhole	12.000	12.000		
			EACH	0.000	0.00	
			400.00000	12.000		4,800.00
0150	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			800.00000	1.000		800.00
0155	212-00006	*Seeding (Native)	25.000	12.700		
			ACRE	0.000	0.00	
			320.00000	12.700		4,064.00
0160	212-00032	*Soil Conditioning	14.000	12.700		
			ACRE	0.000	0.00	
			1,030.00000	12.700		13,081.00
0165	213-00004	*Mulching (Weed Free Straw)	25.000	9.200		
			ACRE	0.000	0.00	
			370.00000	9.200		3,404.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	213-00061	*Mulch Tackifier	1,300.000	920.000		
			LB	0.000	0.00	
			2.60000	920.000		2,392.00
0175	214-00000	*Landscape Maintenance	1.000	1.000		
			L S	0.000	0.00	
			5,500.00000	1.000		5,500.00
0180	214-00205	*Deciduous Tree (5 Gallon Container)	20.000	20.000		
			EACH	0.000	0.00	
			40.00000	20.000		800.00
0185	214-00310	*Deciduous Shrub (1 Gallon Container)	60.000	60.000		
			EACH	0.000	0.00	
			25.00000	60.000		1,500.00
0190	214-00450	*Evergreen Tree (5 Gallon Container)	40.000	40.000		
			EACH	0.000	0.00	
			50.00000	40.000		2,000.00
0195	216-00021	*Soil Retention Blanket (Class 1)	17,061.500	17,061.500		
			SY	0.000	0.00	
			2.00000	17,061.500		34,123.00
0200	304-03005	Aggregate Base Course (Class 3)	7,800.000	7,109.000		
			CY	0.000	0.00	
			25.00000	7,109.000		177,725.00
0205	304-06007	Aggregate Base Course (Class 6)	6,186.000	5,906.600		
			CY	0.000	0.00	
			34.00000	5,906.600		200,824.40
0210	304-09000	Aggregate Base Course (Special)	595.000	595.000		
			CY	0.000	0.00	
			40.00000	595.000		23,800.00
0215	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	114.730	114.730		
			TON	0.000	0.00	
			115.00000	114.730		13,193.95
0220	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	4,200.000	3,078.560		
			TON	0.000	0.00	
			75.00000	3,078.560		230,892.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	403-34871	*Hot Mix Asphalt (Grading SX) (100) (PG 76-28)	4,618.260	4,162.080		
			TON	0.000	0.00	
			98.00000	4,162.080		407,883.84
0230	411-10255	Emulsified Asphalt (Slow-Setting)	2,521.390	2,521.390		
			GAL	0.000	0.00	
			2.00000	2,521.390		5,042.78
0235	411-10300	Emulsified Asphalt (Prime Coat)	0.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0240	412-01100	*Concrete Pavement (11 Inch)	5,000.000	4,743.000		
			SY	0.000	0.00	
			78.00000	4,743.000		369,954.00
0245	420-00113	Geotextile (Drainage) (Class 2)	685.300	685.300		
			SY	0.000	0.00	
			5.00000	685.300		3,426.50
0250	503-00036	*Drilled Caisson (36 Inch)	19.000	19.000		
			LF	0.000	0.00	
			225.00000	19.000		4,275.00
0255	506-00206	Riprap (6 Inch)	151.000	151.000		
			CY	0.000	0.00	
			50.00000	151.000		7,550.00
0260	506-00212	Riprap (12 Inch)	220.600	220.600		
			CY	0.000	0.00	
			100.00000	220.600		22,060.00
0265	506-01020	Geogrid Reinforcement	28,000.000	25,235.400		
			SY	0.000	0.00	
			1.50000	25,235.400		37,853.10
0270	601-01000	Concrete Class B	27.000	27.000		
			CY	0.000	0.00	
			400.00000	27.000		10,800.00
0275	603-10120	12 Inch Corrugated Steel Pipe	428.000	428.000		
			LF	0.000	0.00	
			50.00000	428.000		21,400.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	603-10240	24 Inch Corrugated Steel Pipe	0.000	0.000		
			LF	0.000	0.00	
			110.00000	0.000		0.00
0285	603-50004	4 Inch Plastic Pipe	435.000	435.000		
			LF	0.000	0.00	
			40.00000	435.000		17,400.00
0290	603-50008	*8 Inch Plastic Pipe	1,067.000	1,067.000		
			LF	0.000	0.00	
			45.00000	1,067.000		48,015.00
0295	604-00305	Inlet Type C (5 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			4,000.00000	4.000		16,000.00
0300	604-00310	Inlet Type C (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,000.00000	1.000		7,000.00
0305	604-00505	Inlet Type D (5 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			4,000.00000	3.000		12,000.00
0310	604-00510	Inlet Type D (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,500.00000	1.000		7,500.00
0315	604-19105	Inlet Type R L 5 (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			5,000.00000	2.000		10,000.00
0320	604-30005	Manhole Slab Base (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,000.00000	2.000		8,000.00
0325	604-30010	Manhole Slab Base (10 Foot)	3.000	3.000		
			EACH	0.000	0.00	
			5,000.00000	3.000		15,000.00
0330	604-30015	Manhole Slab Base (15 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			6,000.00000	1.000		6,000.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	4,138.000	4,138.000		
			LF	0.000	0.00	
			13.60000	4,138.000		56,276.80
0340	606-00350	*Guardrail Type 3 (Double) (6-3 Post Spacing)	37.500	0.000		
			LF	0.000	0.00	
			23.00000	0.000		0.00
0345	606-00650	*Guardrail Type 6 (Double) (6-3 Post Spacing) (Install Only)	600.000	600.000		
			LF	0.000	0.00	
			5.00000	600.000		3,000.00
0350	606-01370	*Transition Type 3G	6.000	6.000		
			EACH	0.000	0.00	
			1,130.00000	6.000		6,780.00
0355	606-01390	*End Anchorage Type 3K	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0360	606-02005	*End Anchorage (Flared)	8.000	8.000		
			EACH	0.000	0.00	
			1,430.00000	8.000		11,440.00
0365	607-00005	*End Post	19.000	16.000		
			EACH	0.000	0.00	
			125.00000	16.000		2,000.00
0370	607-00010	*Corner and Line Brace Post	11.000	11.000		
			EACH	0.000	0.00	
			150.00000	11.000		1,650.00
0375	607-00015	*End Post (Special) (Deer Fence)	4.000	4.000		
			EACH	0.000	0.00	
			280.00000	4.000		1,120.00
0380	607-00020	*Corner and Line Brace Post (Special) (Deer Fence)	22.000	18.000		
			EACH	0.000	0.00	
			450.00000	18.000		8,100.00
0385	607-01010	*Fence Barbed Wire with Metal Posts (Special)	2,551.000	2,452.000		
			LF	0.000	0.00	
			1.90000	2,452.000		4,658.80



CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 9  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	607-11350	*Fence Deer	2,595.000	2,595.000		
			LF	0.000	0.00	
			12.00000	2,595.000		31,140.00
0395	607-11450	*Fence Split Cedar	1,328.000	1,328.000		
			LF	0.000	0.00	
			9.00000	1,328.000		11,952.00
0400	607-11525	*Fence (Plastic)	3,000.000	2,810.000		
			LF	0.000	0.00	
			1.20000	2,810.000		3,372.00
0405	607-60116	*16 Foot Gate	1.000	1.000		
			EACH	0.000	0.00	
			900.00000	1.000		900.00
0410	608-00026	*Concrete Bikeway (6 Inch)	1,380.000	1,380.000		
			SY	0.000	0.00	
			42.00000	1,380.000		57,960.00
0415	609-21020	*Curb and Gutter Type 2 (Section II-B)	962.000	962.000		
			LF	0.000	0.00	
			22.00000	962.000		21,164.00
0420	609-60011	*Curb Type 6 (Section M)	2,607.000	2,607.000		
			LF	0.000	0.00	
			10.00000	2,607.000		26,070.00
0425	610-00024	*Median Cover Material (4 Inch Patterned Concrete)	9,878.000	9,878.000		
			SF	0.000	0.00	
			10.50000	9,878.000		103,719.00
0430	612-00001	*Delineator (Type I)	286.000	231.000		
			EACH	0.000	0.00	
			20.00000	231.000		4,620.00
0435	612-00002	*Delineator (Type II)	77.000	77.000		
			EACH	0.000	0.00	
			22.00000	77.000		1,694.00
0440	612-00003	*Delineator (Type III)	59.000	59.000		
			EACH	0.000	0.00	
			22.00000	59.000		1,298.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	613-00200	*2 Inch Electrical Conduit	50.000	50.000		
			LF	0.000	0.00	
			12.00000	50.000		600.00
0450	613-00300	*3 Inch Electrical Conduit	100.000	50.000		
			LF	0.000	0.00	
			13.00000	50.000		650.00
0455	613-00600	*6 Inch Electrical Conduit	450.000	402.000		
			LF	0.000	0.00	
			36.00000	402.000		14,472.00
0460	613-01200	*2 Inch Electrical Conduit (Plastic)	5,390.000	5,390.000		
			LF	0.000	0.00	
			9.00000	5,390.000		48,510.00
0465	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			22,600.00000	1.000		22,600.00
0470	613-16000	*Luminaire (Special) (QL Induction)	22.000	22.000		
			EACH	0.000	0.00	
			1,330.00000	22.000		29,260.00
0475	613-30352	*Light Standard Aluminum (35 Foot) (2-Arm)	11.000	11.000		
			EACH	0.000	0.00	
			1,800.00000	11.000		19,800.00
0480	613-40000	*Concrete Foundation Pad	2.000	2.000		
			EACH	0.000	0.00	
			450.00000	2.000		900.00
0485	613-40010	*Light Standard Foundation	11.000	11.000		
			EACH	0.000	0.00	
			700.00000	11.000		7,700.00
0490	613-40020	*Transformer Base Aluminum	11.000	11.000		
			EACH	0.000	0.00	
			300.00000	11.000		3,300.00
0495	613-50100	*Lighting Control Center	2.000	2.000		
			EACH	0.000	0.00	
			17,000.00000	2.000		34,000.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	614-00011	*Sign Panel (Class I)	224.500	224.500		
			SF	0.000	0.00	
			14.00000	224.500		3,143.00
0505	614-00012	*Sign Panel (Class II)	305.000	305.000		
			SF	0.000	0.00	
			16.00000	305.000		4,880.00
0510	614-00013	*Sign Panel (Class III)	273.000	273.000		
			SF	0.000	0.00	
			22.00000	273.000		6,006.00
0515	614-00612	*Steel Sign Post (W 6x12)	30.000	30.000		
			LF	0.000	0.00	
			42.00000	30.000		1,260.00
0520	614-00615	*Steel Sign Post (W 6x15)	30.000	30.000		
			LF	0.000	0.00	
			42.00000	30.000		1,260.00
0525	614-01575	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post)	560.000	560.000		
			LF	0.000	0.00	
			18.00000	560.000		10,080.00
0530	614-01578	*Steel Sign Support (2-1/2 Inch Round NP-40)(Slipbase)	58.000	58.000		
			EACH	0.000	0.00	
			210.00000	58.000		12,180.00
0535	614-03001	*Concrete Footing (Type 1)	2.000	2.000		
			EACH	0.000	0.00	
			1,050.00000	2.000		2,100.00
0540	614-03002	*Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			1,050.00000	2.000		2,100.00
0545	614-70336	*Traffic Signal Face (12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			550.00000	2.000		1,100.00
0550	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	1.000	1.000		
			EACH	0.000	0.00	
			12,000.00000	1.000		12,000.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	614-85003	*Impact Attenuator (Low Maintenance)	2.000	1.000		
			EACH	0.000	0.00	
			26,400.00000	1.000		26,400.00
0560	615-00030	Embankment Protector Type 3	8.000	8.000		
			EACH	0.000	0.00	
			3,000.00000	8.000		24,000.00
0565	619-10220	22 Inch Welded Steel Pipe (Install Only)	10.000	10.000		
			LF	0.000	0.00	
			200.00000	10.000		2,000.00
0570	624-27018	18 Inch Drainage Pipe (Class 7)	560.000	556.000		
			LF	0.000	0.00	
			67.00000	556.000		37,252.00
0575	624-27036	*36 Inch Drainage Pipe (Class 7)	534.000	534.000		
			LF	0.000	0.00	
			175.00000	534.000		93,450.00
0580	624-47024	24 Inch Equivalent Drainage Pipe Elliptical (Class 7)	108.000	108.000		
			LF	0.000	0.00	
			150.00000	108.000		16,200.00
0585	624-47042	*42 Inch Equivalent Drainage Pipe Elliptical (Class 7)	176.000	176.000		
			LF	0.000	0.00	
			300.00000	176.000		52,800.00
0590	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			50,000.00000	1.000		50,000.00
0595	625-00001	*Construction Surveying (Hourly)	26.500	26.500		
			HOUR	0.000	0.00	
			130.00000	26.500		3,445.00
0600	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			397,000.00000	1.000		397,000.00
0605	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	627-00005	*Epoxy Pavement Marking	141.000	141.000		
			GAL	0.000	0.00	
			135.00000	141.000		19,035.00
0615	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	737.000	737.000		
			SF	0.000	0.00	
			23.00000	737.000		16,951.00
0620	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	314.000	314.000		
			SF	0.000	0.00	
			15.00000	314.000		4,710.00
0625	630-00000	*Flagging	1,166.250	1,166.250		
			HOUR	0.000	0.00	
			21.00000	1,166.250		24,491.25
0630	630-00007	*Traffic Control Inspection	91.000	91.000		
			DAY	0.000	0.00	
			105.00000	91.000		9,555.00
0635	630-00012	*Traffic Control Management	147.000	147.000		
			DAY	0.000	0.00	
			525.00000	147.000		77,175.00
0640	630-80336	*Barricade (Type 3 M-B) (Temporary)	9.000	3.000		
			EACH	0.000	0.00	
			80.00000	3.000		240.00
0645	630-80341	*Construction Traffic Sign (Panel Size A)	6.000	3.000		
			EACH	0.000	0.00	
			42.00000	3.000		126.00
0650	630-80342	*Construction Traffic Sign (Panel Size B)	56.000	56.000		
			EACH	0.000	0.00	
			42.00000	56.000		2,352.00
0655	630-80350	*Vertical Panel	50.000	50.000		
			EACH	0.000	0.00	
			16.00000	50.000		800.00
0660	630-80356	*Advance Warning Flashing or Sequencing Arrow Panel (A Type)	3.000	3.000		
			EACH	0.000	0.00	
			700.00000	3.000		2,100.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	630-80359	*Portable Message Sign Panel	447.000	447.000		
			DAY	0.000	0.00	
			26.00000	447.000		11,622.00
0670	630-80360	*Drum Channelizing Device	159.000	159.000		
			EACH	0.000	0.00	
			11.00000	159.000		1,749.00
0675	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	0.000	0.000		
			EACH	0.000	0.00	
			21.00000	0.000		0.00
0680	630-80370	Concrete Barrier (Temporary)	2,270.000	2,270.000		
			LF	0.000	0.00	
			20.00000	2,270.000		45,400.00
0685	630-80380	*Traffic Cone	200.000	200.000		
			EACH	0.000	0.00	
			2.20000	200.000		440.00
0690	630-85006	*Impact Attenuator (Sand Filled Plastic Barrel) (Temporary)	0.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0695	700-70002	F/A ANTICIPATED CMO	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0700	700-70010	F/A Minor Contract Revisions	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0705	700-70011	F/A Partnering	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0710	700-70012	F/A Asphalt Pavement Incentive (HMA Quality)	58,000.000	11,379.000		
			F A	0.000	0.00	
			1.00000	11,379.000		11,379.00
0715	700-70016	F/A Fuel Cost Adjustment	70,000.000	39,055.090		
			F A	0.000	0.00	
			1.00000	39,055.090		39,055.09

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	700-70018	*F/A Roadway Smoothness Incentive	75,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70019	F/A Asphalt Cement Cost Adjustment	85,000.000	6,615.090		
			F A	0.000	0.00	
			1.00000	6,615.090		6,615.09
0730	700-70020	F/A On-The-Job Trainee	1,600.000	1,540.000		
			EACH	0.000	0.00	
			1.00000	1,540.000		1,540.00
0735	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0740	700-70025	F/A Quality Incentive Payment (PCCP)	25,000.000	14,797.420		
			F A	0.000	0.00	
			1.00000	14,797.420		14,797.42
0745	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70060	F/A Adjust Utilities	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70082	F/A Furnish & Install Electrical Service	6,000.000	4,677.750		
			F A	0.000	0.00	
			1.00000	4,677.750		4,677.75
0760	700-70380	F/A Erosion Control	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0865	202-00220	Removal of Asphalt Mat - CMO 002	212.000	212.000		
			SY	0.000	0.00	
			24.00000	212.000		5,088.00
0870	202-00240	Removal of Asphalt Mat (Planing) - CMO 002	900.000	695.000		
			SY	0.000	0.00	
			12.00000	695.000		8,340.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0875	202-04002	Clean Culvert - CMO 002	2.000	2.000		
			EACH	0.000	0.00	
			2,500.00000	2.000		5,000.00
0880	203-00000	Unclassified Excavation - CMO 002	2,746.000	2,746.000		
			CY	0.000	0.00	
			11.25000	2,746.000		30,892.50
0885	210-00810	Reset Ground Sign - CMO 002	3.000	0.000		
			EACH	0.000	0.00	
			225.00000	0.000		0.00
0890	609-21011	Curb and Gutter Type 2 (Section I-M) - CMO 002	105.000	97.000		
			LF	0.000	0.00	
			29.00000	97.000		2,813.00
0900	624-47030	30 Inch Equivalent Drainage Pipe Elliptical (Class 7) - CMO 002	92.000	92.000		
			LF	0.000	0.00	
			148.00000	92.000		13,616.00
0905	625-00000	Construction Surveying - CMO 002	1.000	1.000		
			L S	0.000	0.00	
			9,000.00000	1.000		9,000.00
0910	626-00100	Mobilization (without Autopay) - CMO 002	1.000	1.000		
			L S	0.000	0.00	
			28,000.00000	1.000		28,000.00
0915	304-03005	Aggregate Base Course (Class 3) - CMO 002	1,064.000	1,064.000		
			CY	0.000	0.00	
			34.00000	1,064.000		36,176.00
0920	304-06007	Aggregate Base Course (Class 6) - CMO 002	460.000	460.000		
			CY	0.000	0.00	
			41.00000	460.000		18,860.00
0925	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22) - CMO 002	806.170	806.170		
			TON	0.000	0.00	
			103.00000	806.170		83,035.51
0930	403-34871	Hot Mix Asphalt (Grading SX) (100) (PG 76-28) - CMO 002	697.950	697.950		
			TON	0.000	0.00	
			121.00000	697.950		84,451.95



CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0935	506-01020	Geogrid Reinforcement - CMO 002	2,846.000	2,846.000		
			SY	0.000	0.00	
			1.91000	2,846.000		5,435.86
0940	624-47024	24 Inch Equivalent Drainage Pipe Elliptical (Class 7) - CMO 002	45.000	45.000		
			LF	0.000	0.00	
			330.00000	45.000		14,850.00
0945	626-00100	Mobilization (w/o Autopay) - CMO 003	2,500.000	0.000		
			L S	2,500.000	2,500.00	
			1.00000	2,500.000		2,500.00
0950	900-00006	Added Item (Dollar)/ Guardrail Type 6 (Double) Materials - MCR 004	4,225.430	0.000		
			DOL	4,225.430	4,225.43	
			1.00000	4,225.430		4,225.43
			CAT 0200	CURRENT AMT	\$ 5,191,378.01 \$	6,725.43 \$ 4,628,089.42
CAT NO0300 STRUCTURES - STR Wall P-05-BA						
0765	206-00000	Structure Excavation	3,200.000	3,142.000		
			CY	0.000	0.00	
			5.00000	3,142.000		15,710.00
0770	206-00100	*Structure Backfill (Class 1)	15,674.000	15,674.000		
			CY	0.000	0.00	
			28.00000	15,674.000		438,872.00
0775	206-00360	*Mechanical Reinforcement of Soil	7,953.000	7,953.000		
			CY	0.000	0.00	
			6.00000	7,953.000		47,718.00
0780	504-04420	*Precast Panel Facing	13,327.000	13,327.000		
			SF	0.000	0.00	
			30.00000	13,327.000		399,810.00
0785	506-00030	Grouted Riprap	36.000	24.000		
			CY	0.000	0.00	
			125.00000	24.000		3,000.00
0790	601-03050	*Concrete Class D (Wall)	70.000	70.000		
			CY	0.000	0.00	
			900.00000	70.000		63,000.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES - STR Wall P-05-BA						
0795	601-40300	*Structural Concrete Coating	1,555.000	1,555.000		
			SY	0.000	0.00	
			8.00000	1,555.000		12,440.00
0800	602-00020	*Reinforcing Steel (Epoxy Coated)	6,065.000	6,065.000		
			LB	0.000	0.00	
			1.20000	6,065.000		7,278.00
			CAT 0300	CURRENT AMT \$	989,618.00 \$	0.00 \$
CAT NO0301 STRUCTURES - STR Wall P-05-BC						
0805	206-00000	Structure Excavation	507.300	507.300		
			CY	0.000	0.00	
			5.00000	507.300		2,536.50
0810	206-00065	Structure Backfill (Flow-Fill)	21.000	21.000		
			CY	0.000	0.00	
			110.00000	21.000		2,310.00
0815	206-00100	*Structure Backfill (Class 1)	160.000	160.000		
			CY	0.000	0.00	
			28.00000	160.000		4,480.00
0820	504-04420	*Precast Panel Facing	1,564.000	1,564.000		
			SF	0.000	0.00	
			30.00000	1,564.000		46,920.00
0825	504-08150	*Soldier Pile Wall	1,543.000	1,543.000		
			SF	0.000	0.00	
			95.00000	1,543.000		146,585.00
0830	506-00030	Grouted Riprap	30.000	16.000		
			CY	0.000	0.00	
			125.00000	16.000		2,000.00
0835	601-03050	*Concrete Class D (Wall)	29.000	29.000		
			CY	0.000	0.00	
			900.00000	29.000		26,100.00
0840	601-40300	*Structural Concrete Coating	252.000	252.000		
			SY	0.000	0.00	
			8.00000	252.000		2,016.00

CONTID: C17280  
 PCN: 17280-BID  
 PROJECT: NH160A-011

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19  
 ESTIMATE RUN 03/07/2012  
 06:28:04

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0301 STRUCTURES - STR Wall P-05-BC						
0845	602-00020	*Reinforcing Steel (Epoxy Coated)	3,140.000	3,140.000		
			LB	0.000	0.00	
			1.20000	3,140.000		3,768.00
			CAT 0301	CURRENT AMT \$	238,465.50 \$	0.00 \$ 236,715.50
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0850	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0855	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			9,000.00000	1.000		9,000.00
0860	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,000.00000	1.000		1,000.00
			CAT 0400	CURRENT AMT \$	20,000.00 \$	0.00 \$ 20,000.00
PROJECT TOTAL			CURRENT AMT \$	6,439,461.51 \$	6,725.43 \$	5,872,632.92