

ESTIMATE SUMMARY

CONTID: C17303

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17303-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 28.0 DAYS

TIME ALLOW: 11/19/201 FIXED COMPLETION DAT

I-70 EDWARDS INTERCHANGE UPGRA

PERCENT TIME: 10.49

ORIG TIME ALLOW: 11/19/201 FIXED COMPLETION DAT

PROJECT NO: ES3 0702-297

I-70 EDWARDS INTERCHANGE UPGRA

NAME OF ROAD: 070G

PROJECT COUNTIES: EAGLE

CONTRACTOR:

AMERICAN CIVIL CONSTRUCTORS INC AND SUBSIDIARY

PAY PERIOD ENDING 03/25/2010

DATE TIME STARTED 02/26/2010

1601 W. Belleview Ave.

DATE LET 01/14/2010

DATE WORK BEGAN 03/15/2010

DATE AWARDED 01/25/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED 02/24/2010

DATE ACCEPTED

Littleton CO 80120 303-795-2582

DATE NOTICE TO PROCEED 02/26/2010

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 7,091,688.00	PARTICIPATING	\$ 68,749.90	\$ 68,749.90
AWARD PROJECT AMT:	\$ 6,422,888.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	0.97%	TOTAL EARNINGS	68,749.90	68,749.90
FUNDS AVAILABLE:	\$ 7,022,938.10	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	68,749.90	68,749.90
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-2,062.50	-2,062.50
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	66,687.40	66,687.40
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	66,687.40	66,687.40
		OTHER ADJUSTMENTS	0.00	0.00
			PAYMENT DUE	\$ 66,687.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	CLEARING AND GRUBBING	11.100	0.000		
			ACRE	7.000	7,000.00	
			1,000.00000	7.000		7,000.00
0010	202-00001	REMOVAL OF STRUCTURE	6.000	0.000		
			EACH	0.000	0.00	
			825.00000	0.000		0.00
0015	202-00001	REMOVAL OF STRUCTURE (IRRIGATION)	1.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
0020	202-00019	REMOVAL OF INLET	4.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0025	202-00026	REMOVAL OF SLOPE AND DITCH PAVING	646.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
0030	202-00033	REMOVAL OF PIPE	12.000	0.000		
			EACH	0.000	0.00	
			1,210.00000	0.000		0.00
0035	202-00035	REMOVAL OF PIPE	1,197.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0040	202-00090	REMOVAL OF DELINEATOR	21.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
0045	202-00155	REMOVAL OF WALL	240.000	0.000		
			LF	0.000	0.00	
			12.00000	0.000		0.00
0050	202-00190	REMOVAL OF CONCRETE MEDIAN COVER MATERIAL	263.000	0.000		
			SY	0.000	0.00	
			8.00000	0.000		0.00
0055	202-00203	REMOVAL OF CURB AND GUTTER	2,457.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00210	REMOVAL OF CONCRETE PAVEMENT	387.000	0.000		
			SY	0.000	0.00	
			9.00000	0.000		0.00
0065	202-00220	REMOVAL OF ASPHALT MAT	23,079.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0070	202-00250	REMOVAL OF PAVEMENT MARKING	633.000	0.000		
			SF	0.000	0.00	
			3.00000	0.000		0.00
0075	202-00700	*REMOVAL OF LIGHT STANDARD	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0080	202-00810	REMOVAL OF GROUND SIGN	21.000	0.000		
			EACH	2.000	104.00	
			52.00000	2.000		104.00
0085	202-00821	REMOVAL OF SIGN PANEL	10.000	0.000		
			EACH	1.000	28.00	
			28.00000	1.000		28.00
0090	202-00828	*REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	0.000		
			L S	0.000	0.00	
			9,000.00000	0.000		0.00
0095	202-01000	REMOVAL OF FENCE	682.000	0.000		
			LF	340.000	1,700.00	
			5.00000	340.000		1,700.00
0100	202-01000	REMOVAL OF FENCE (SPECIAL)	182.000	0.000		
			LF	182.000	2,002.00	
			11.00000	182.000		2,002.00
0105	202-01130	REMOVAL OF GUARDRAIL TYPE 3	863.000	0.000		
			LF	56.000	168.00	
			3.00000	56.000		168.00
0110	202-01140	REMOVAL OF GUARDRAIL TYPE 4	484.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-04001	PLUG CULVERT	10.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0120	202-04002	CLEAN CULVERT	5.000	0.000		
			EACH	0.000	0.00	
			1,425.00000	0.000		0.00
0125	203-00060	EMBANKMENT MATERIAL (COMPLETE IN PLACE)	36,661.000	0.000		
			CY	0.000	0.00	
			13.00000	0.000		0.00
0130	203-01500	BLADING	65.000	0.000		
			HOUR	0.000	0.00	
			125.00000	0.000		0.00
0135	203-01510	BACKHOE	65.000	0.000		
			HOUR	0.000	0.00	
			120.00000	0.000		0.00
0140	203-01550	DOZING	65.000	0.000		
			HOUR	0.000	0.00	
			105.00000	0.000		0.00
0145	203-01592	FRONT END LOADER (SPECIAL)	68.000	0.000		
			HOUR	0.000	0.00	
			160.00000	0.000		0.00
0150	203-01594	COMBINATION LOADER	65.000	0.000		
			HOUR	0.000	0.00	
			75.00000	0.000		0.00
0155	203-01597	POTHOLING	100.000	0.000		
			HOUR	3.000	450.00	
			150.00000	3.000		450.00
0160	206-00000	STRUCTURE EXCAVATION	6,642.000	0.000		
			CY	0.000	0.00	
			8.00000	0.000		0.00
0165	206-00100	STRUCTURE BACKFILL (CLASS 1)	7,269.000	0.000		
			CY	0.000	0.00	
			22.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	206-00360	MECHANICAL REINFORCEMENT OF SOIL	2,861.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0175	206-01781	SHORING (AREA 1)	1.000	0.000		
			L S	0.000	0.00	
			28,000.00000	0.000		0.00
0180	206-01782	SHORING (AREA 2)	1.000	0.000		
			L S	0.000	0.00	
			22,000.00000	0.000		0.00
0185	207-00205	TOPSOIL	3,945.000	0.000		
			CY	0.000	0.00	
			9.00000	0.000		0.00
0190	207-00305	WETLAND TOPSOIL	57.400	0.000		
			CY	0.000	0.00	
			100.00000	0.000		0.00
0195	208-00002	EROSION LOG (12 INCH)	4,120.000	0.000		
			LF	0.000	0.00	
			5.00000	0.000		0.00
0200	208-00020	SILT FENCE	1,833.000	0.000		
			LF	326.000	652.00	
			2.00000	326.000		652.00
0205	208-00040	CHECK DAM	18.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0210	208-00045	CONCRETE WASHOUT STRUCTURE	3.000	0.000		
			EACH	0.000	0.00	
			530.00000	0.000		0.00
0215	208-00050	STORM DRAIN INLET PROTECTION	101.000	0.000		
			EACH	0.000	0.00	
			60.00000	0.000		0.00
0220	208-00070	STABILIZED CONSTRUCTION ENTRANCE	6.000	0.000		
			EACH	1.000	1,600.00	
			1,600.00000	1.000		1,600.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	60.000	0.000		
			HOOR	0.000	0.00	
			27.00000	0.000		0.00
0230	208-00206	EROSION CONTROL SUPERVISOR	146.000	0.000		
			DAY	9.000	1,350.00	
			150.00000	9.000		1,350.00
0235	208-00300	TEMPORARY BERMS	1,500.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0240	210-00065	*RESET MONUMENT (TYPE 3A)	1.000	0.000		
			EACH	0.000	0.00	
			740.00000	0.000		0.00
0245	210-00090	RESET DELINEATOR	5.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0250	210-00750	*RESET LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			1,300.00000	0.000		0.00
0255	210-00810	RESET GROUND SIGN	27.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
0260	210-00810	*RESET GROUND SIGN (SPECIAL - BERRY CREEK SIGN)	1.000	0.000		
			EACH	0.000	0.00	
			6,000.00000	0.000		0.00
0265	210-00815	RESET SIGN PANEL	17.000	0.000		
			EACH	0.000	0.00	
			45.00000	0.000		0.00
0270	210-01000	RESET FENCE	22.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0275	210-01130	RESET GUARDRAIL TYPE 3	26.000	0.000		
			LF	0.000	0.00	
			35.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-04010	ADJUST MANHOLE	8.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0285	210-04016	MODIFY MANHOLE (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			5,200.00000	0.000		0.00
0290	210-04020	MODIFY INLET (SPECIAL)	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0295	212-00006	SEEDING (NATIVE)	17.000	0.000		
			ACRE	0.000	0.00	
			630.00000	0.000		0.00
0300	212-00028	SEEDING (WETLANDS)	0.150	0.000		
			ACRE	0.000	0.00	
			1,000.00000	0.000		0.00
0305	213-00004	MULCHING (WEED FREE STRAW)	17.000	0.000		
			ACRE	0.000	0.00	
			575.00000	0.000		0.00
0310	214-00310	DECIDUOUS SHRUB (1 GALLON CONTAINER)	136.000	0.000		
			EACH	0.000	0.00	
			11.50000	0.000		0.00
0315	214-00350	DECIDUOUS SHRUB (5 GALLON CONTAINER)	50.000	0.000		
			EACH	0.000	0.00	
			20.50000	0.000		0.00
0320	214-00901	PERENNIALS (TUBELING)	1,000.000	0.000		
			EACH	0.000	0.00	
			5.75000	0.000		0.00
0325	214-01010	BRUSH LAYER CUTTING	600.000	0.000		
			EACH	0.000	0.00	
			3.50000	0.000		0.00
0330	215-00000	TRANSPLANT SHRUB	30.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	215-00060	*TRANSPLANT TREE (3 TO 6 INCH)	34.000	0.000		
			EACH	21.000	14,490.00	
			690.00000	21.000		14,490.00
0340	215-00100	*TRANSPLANT TREE (OVER 6 INCH)	5.000	0.000		
			EACH	2.000	2,000.00	
			1,000.00000	2.000		2,000.00
0345	216-00030	SOIL RETENTION BLANKET (SPECIAL)	5,729.000	0.000		
			SY	0.000	0.00	
			2.50000	0.000		0.00
0350	216-00041	SOIL RETENTION BLANKET (STRAW/COCONUT)	5,727.000	0.000		
			SY	0.000	0.00	
			2.00000	0.000		0.00
0355	304-06000	AGGREGATE BASE COURSE (CLASS 6)	9,607.000	0.000		
			TON	0.000	0.00	
			22.50000	0.000		0.00
0360	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	2,861.000	0.000		
			TON	0.000	0.00	
			74.50000	0.000		0.00
0365	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	185.000	0.000		
			TON	0.000	0.00	
			900.00000	0.000		0.00
0370	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	2,609.000	0.000		
			GAL	0.000	0.00	
			4.00000	0.000		0.00
0375	412-00950	CONCRETE PAVEMENT (9-1/2 INCH)	10,420.000	0.000		
			SY	0.000	0.00	
			61.00000	0.000		0.00
0380	412-00951	CONCRETE PAVEMENT (9-1/2 INCH) (SPECIAL)	1,069.000	0.000		
			SY	0.000	0.00	
			90.00000	0.000		0.00
0385	412-00952	CONCRETE PAVEMENT (9 1/2 INCH) (FAST TRACK)	1,258.000	0.000		
			SY	0.000	0.00	
			96.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	420-00102	GETEXTILE (EROSION CONTROL) (CLASS 1)	131.000	0.000		
			SY	0.000	0.00	
			3.00000	0.000		0.00
0395	504-04410	BLOCK FACING	6,368.000	0.000		
			SF	0.000	0.00	
			17.00000	0.000		0.00
0400	506-00010	RIPRAP (SPECIAL)	447.000	0.000		
			CY	0.000	0.00	
			75.00000	0.000		0.00
0405	506-00212	RIPRAP (12 INCH)	56.000	0.000		
			CY	0.000	0.00	
			112.00000	0.000		0.00
0410	506-00218	RIPRAP (18 INCH)	525.000	0.000		
			CY	0.000	0.00	
			102.00000	0.000		0.00
0415	506-00243	RIPRAP (42 INCH) (SPECIAL)	97.000	0.000		
			CY	0.000	0.00	
			125.00000	0.000		0.00
0420	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	63.000	0.000		
			CY	0.000	0.00	
			370.00000	0.000		0.00
0425	514-00000	PIPE RAILING	91.000	0.000		
			LF	0.000	0.00	
			78.00000	0.000		0.00
0430	514-00200	PEDESTRIAN RAILING (STEEL)	779.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0435	601-01000	CONCRETE CLASS B	35.000	0.000		
			CY	0.000	0.00	
			330.00000	0.000		0.00
0440	601-03000	CONCRETE CLASS D	37.000	0.000		
			CY	0.000	0.00	
			715.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	601-03030	CONCRETE CLASS D (BOX CULVERT)	53.000	0.000		
			CY	0.000	0.00	
			560.00000	0.000		0.00
0450	601-03050	CONCRETE CLASS D (WALL)	816.000	0.000		
			CY	0.000	0.00	
			580.00000	0.000		0.00
0455	601-40300	STRUCTURAL CONCRETE COATING	1,135.000	0.000		
			SY	0.000	0.00	
			11.00000	0.000		0.00
0460	602-00000	*REINFORCING STEEL	44,000.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0465	602-00020	*REINFORCING STEEL (EPOXY COATED)	48,915.000	0.000		
			LB	0.000	0.00	
			0.80000	0.000		0.00
0470	603-01180	18 INCH REINFORCED CONCRETE PIPE	1,491.000	0.000		
			LF	0.000	0.00	
			56.00000	0.000		0.00
0475	603-01240	24 INCH REINFORCED CONCRETE PIPE	511.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0480	603-01300	30 INCH REINFORCED CONCRETE PIPE	109.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0485	603-01840	84 INCH REINFORCED CONCRETE PIPE	54.000	0.000		
			LF	0.000	0.00	
			525.00000	0.000		0.00
0490	603-02180	23X14 INCH REINFORCED CONCRETE PIPE ELLIPTICAL	60.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0495	603-05018	18 INCH REINFORCED CONCRETE END SECTION	3.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	603-05024	24 INCH REINFORCED CONCRETE END SECTION	4.000	0.000		
			EACH	0.000	0.00	
			490.00000	0.000		0.00
0505	603-05030	30 INCH REINFORCED CONCRETE END SECTION	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0510	603-10120	12 INCH CORRUGATED STEEL PIPE	5.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0515	603-50008	8 INCH PLASTIC PIPE	100.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0520	603-50008	8 INCH PLASTIC PIPE SEWER (PVC)	129.000	0.000		
			LF	0.000	0.00	
			75.00000	0.000		0.00
0525	603-50010	10 INCH PLASTIC PIPE SEWER (PVC)	238.000	0.000		
			LF	0.000	0.00	
			76.00000	0.000		0.00
0530	603-50012	12 INCH PLASTIC PIPE SEWER (PVC)	824.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0535	603-80790	12X8 FOOT CONCRETE ARCH CULVERT (PRECAST)	83.000	0.000		
			LF	0.000	0.00	
			1,575.00000	0.000		0.00
0540	604-00305	INLET TYPE C (5 FOOT)	4.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0545	604-00505	INLET TYPE D (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,500.00000	0.000		0.00
0550	604-16005	INLET TYPE 16 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	604-16505	INLET TYPE 16 (DOUBLE) (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			3,600.00000	0.000		0.00
0560	604-19000	INLET SPECIAL	1.000	0.000		
			EACH	0.000	0.00	
			1,900.00000	0.000		0.00
0565	604-19105	INLET TYPE R L 5 (5 FOOT)	15.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00
0570	604-19110	INLET TYPE R L 5 (10 FOOT)	8.000	0.000		
			EACH	0.000	0.00	
			3,950.00000	0.000		0.00
0575	604-19205	INLET TYPE R L 10 (5 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			4,600.00000	0.000		0.00
0580	604-30005	MANHOLE SLAB BASE (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0585	604-30010	MANHOLE SLAB BASE (10 FOOT)	3.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0590	604-30015	MANHOLE SLAB BASE (15 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00
0595	604-31020	MANHOLE BOX BASE (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			12,000.00000	0.000		0.00
0600	604-31025	MANHOLE BOX BASE (25 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			13,000.00000	0.000		0.00
0605	604-39010	MANHOLE SPECIAL (10 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	604-39011	MANHOLE SPECIAL (10 FOOT) (INSTALL ONLY)	3.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0615	604-39015	MANHOLE SPECIAL (15 FOOT)	2.000	0.000		
			EACH	0.000	0.00	
			2,700.00000	0.000		0.00
0620	604-39020	MANHOLE SPECIAL (20 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,100.00000	0.000		0.00
0625	606-00301	GUARDRAIL TYPE 3 (6-3 POST SPACING)	181.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0630	606-01340	END ANCHORAGE TYPE 3D	2.000	0.000		
			EACH	0.000	0.00	
			680.00000	0.000		0.00
0635	606-02003	END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0640	606-02005	END ANCHORAGE (FLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,700.00000	0.000		0.00
0645	606-10700	*BRIDGE RAIL TYPE 7	681.000	0.000		
			LF	0.000	0.00	
			62.00000	0.000		0.00
0650	607-00005	END POST	8.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0655	607-00010	CORNER AND LINE BRACE POST	3.000	0.000		
			EACH	0.000	0.00	
			400.00000	0.000		0.00
0660	607-11350	FENCE DEER	1,750.000	0.000		
			LF	0.000	0.00	
			17.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	607-11525	FENCE (PLASTIC)	200.000	0.000		
			LF	0.000	0.00	
			4.00000	0.000		0.00
0670	608-00006	CONCRETE SIDEWALK (6 INCH)	3,053.000	0.000		
			SY	0.000	0.00	
			48.00000	0.000		0.00
0675	608-00010	CONCRETE CURB RAMP	254.000	0.000		
			SY	0.000	0.00	
			95.00000	0.000		0.00
0680	608-00012	CURB RAMP (SPECIAL)	116.000	0.000		
			SY	0.000	0.00	
			112.00000	0.000		0.00
0685	609-20010	CURB TYPE 2 (SECTION B)	894.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0690	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	2,663.000	0.000		
			LF	0.000	0.00	
			13.00000	0.000		0.00
0695	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	5,681.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0700	609-21021	CURB AND GUTTER TYPE 2 (SECTION II-M) (SPECIAL)	1,165.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0705	609-24000	GUTTER TYPE 2 (SPECIAL)	295.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0710	610-00020	MEDIAN COVER MATERIAL (PATTERNED CONCRETE) (4 INCH)	7,904.000	0.000		
			SF	0.000	0.00	
			6.50000	0.000		0.00
0715	610-00051	MEDIAN COVER MATERIAL (STONE) (SPECIAL)	22.000	0.000		
			TON	0.000	0.00	
			100.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	612-00001	DELINEATOR (TYPE I)	40.000	0.000		
			EACH	0.000	0.00	
			22.00000	0.000		0.00
0725	612-00021	DELINEATOR (TYPE I) (BARRIER)	3.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0730	613-00100	*1 INCH ELECTRICAL CONDUIT	587.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0735	613-00200	*2 INCH ELECTRICAL CONDUIT	7,388.000	0.000		
			LF	0.000	0.00	
			11.00000	0.000		0.00
0740	613-00402	*4 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	570.000	0.000		
			LF	0.000	0.00	
			28.00000	0.000		0.00
0745	613-00602	*6 INCH ELECTRICAL CONDUIT (INSTALL ONLY)	500.000	0.000		
			LF	0.000	0.00	
			38.00000	0.000		0.00
0750	613-01400	4 INCH ELECTRICAL CONDUIT (PLASTIC)	1,520.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0755	613-01600	6 INCH ELECTRICAL CONDUIT (PLASTIC)	1,520.000	0.000		
			LF	0.000	0.00	
			22.00000	0.000		0.00
0760	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			37,000.00000	0.000		0.00
0765	613-16025	*LUMINAIRE (SPECIAL) (LED) (STEP LIGHT)	23.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0770	613-34180	*LIGHT STANDARD METAL (18 FOOT)	19.000	0.000		
			EACH	0.000	0.00	
			2,400.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	613-34400	*LIGHT STANDARD METAL (40 FOOT)	13.000	0.000		
			EACH	0.000	0.00	
			4,800.00000	0.000		0.00
0780	613-40000	*CONCRETE FOUNDATION PAD	32.000	0.000		
			EACH	0.000	0.00	
			1,080.00000	0.000		0.00
0785	613-50100	*LIGHTING CONTROL CENTER CABINET	1.000	0.000		
			EACH	0.000	0.00	
			9,400.00000	0.000		0.00
0790	613-50100	*LIGHTING CONTROL CENTER PEDESTAL	1.000	0.000		
			EACH	0.000	0.00	
			3,275.00000	0.000		0.00
0795	613-70150	*LUMINAIRE HIGH PRESSURE SODIUM (150 WATT)	19.000	0.000		
			EACH	0.000	0.00	
			2,150.00000	0.000		0.00
0800	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) TYPE A	11.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0805	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT) TYPE AA	4.000	0.000		
			EACH	0.000	0.00	
			340.00000	0.000		0.00
0810	614-00011	SIGN PANEL (CLASS I)	38.000	0.000		
			SF	0.000	0.00	
			12.00000	0.000		0.00
0815	614-00012	SIGN PANEL (CLASS II)	862.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00
0820	614-00013	SIGN PANEL (CLASS III)	565.000	0.000		
			SF	0.000	0.00	
			19.00000	0.000		0.00
0825	614-00040	SIGN POST (SPECIAL)	44.000	0.000		
			LF	0.000	0.00	
			34.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-00612	STEEL SIGN POST (W 6X12)	111.000	0.000		
			LF	0.000	0.00	
			42.00000	0.000		0.00
0835	614-00615	STEEL SIGN POST (W 6X15)	69.000	0.000		
			LF	0.000	0.00	
			52.00000	0.000		0.00
0840	614-00818	STEEL SIGN POST (W 8X18)	87.000	0.000		
			LF	0.000	0.00	
			63.00000	0.000		0.00
0845	614-01026	STEEL SIGN POST (W 10X26)	59.000	0.000		
			LF	0.000	0.00	
			68.00000	0.000		0.00
0850	614-01583	STL SIGN SUPP(2-1/2 IN RD SCH 80)(PO&SLIP)	85.000	0.000		
			EACH	0.000	0.00	
			420.00000	0.000		0.00
0855	614-03001	CONCRETE FOOTING (TYPE 1)	8.000	0.000		
			EACH	0.000	0.00	
			1,320.00000	0.000		0.00
0860	614-03002	CONCRETE FOOTING (TYPE 2)	4.000	0.000		
			EACH	0.000	0.00	
			1,500.00000	0.000		0.00
0865	614-03003	CONCRETE FOOTING (TYPE 3)	4.000	0.000		
			EACH	0.000	0.00	
			2,075.00000	0.000		0.00
0870	614-03005	CONCRETE FOOTING (TYPE 5)	2.000	0.000		
			EACH	0.000	0.00	
			2,520.00000	0.000		0.00
0875	619-06120	12 INCH DUCTILE IRON PIPE	550.000	0.000		
			LF	0.000	0.00	
			85.00000	0.000		0.00
0880	619-75096	12 INCH GATE VALVE	3.000	0.000		
			EACH	0.000	0.00	
			2,040.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	621-00425	DETOUR	1.000	0.000		
			L S	0.000	0.00	
			60,000.00000	0.000		0.00
0890	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.080	5,200.00	
			65,000.00000	0.080		5,200.00
0895	625-00015	*SETTLEMENT INSTRUMENTATION	1.000	0.000		
			L S	0.000	0.00	
			15,000.00000	0.000		0.00
0900	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.000	0.00	
			500,000.00000	0.000		0.00
0905	626-01000	PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.000	0.00	
			50,000.00000	0.000		0.00
0910	627-00001	PAVEMENT MARKING PAINT	95.000	0.000		
			GAL	0.000	0.00	
			60.00000	0.000		0.00
0915	627-00005	EPOXY PAVEMENT MARKING	18.000	0.000		
			GAL	0.000	0.00	
			170.00000	0.000		0.00
0920	627-01001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE I)	1,072.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0925	627-02001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE II)	1,598.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0930	627-03001	PREFORMED PLASTIC PAVEMENT MARKING (TYPE III)	1,880.000	0.000		
			SF	0.000	0.00	
			10.80000	0.000		0.00
0935	627-30327	PREFORMED PLASTIC PAVEMENT MARKING (WORD-SYMBOL) (TYPE III)	136.000	0.000		
			SF	0.000	0.00	
			16.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	627-30332	PREFORMED PLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	350.000	0.000		
			SF	0.000	0.00	
			10.80000	0.000		0.00
0945	630-00000	*FLAGGING	7,200.000	0.000		
			HOUR	38.000	771.40	
			20.30000	38.000		771.40
0950	630-00007	*TRAFFIC CONTROL INSPECTION	76.000	0.000		
			DAY	0.000	0.00	
			400.00000	0.000		0.00
0955	630-00012	*TRAFFIC CONTROL MANAGEMENT	146.000	0.000		
			DAY	8.000	5,600.00	
			700.00000	8.000		5,600.00
0960	630-80002	*FLASHING BEACON (SOLAR)	10.000	0.000		
			EACH	0.000	0.00	
			280.00000	0.000		0.00
0965	630-80338	*BARRICADE (TYPE 3 M-D) (TEMPORARY)	10.000	0.000		
			EACH	0.000	0.00	
			115.00000	0.000		0.00
0970	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	78.000	0.000		
			EACH	0.000	0.00	
			11.00000	0.000		0.00
0975	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	73.000	0.000		
			EACH	10.500	115.50	
			11.00000	10.500		115.50
0980	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	8.000	0.000		
			EACH	0.000	0.00	
			90.00000	0.000		0.00
0985	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	759.250	0.000		
			SF	190.500	1,143.00	
			6.00000	190.500		1,143.00
0990	630-80350	*VERTICAL PANEL	100.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	630-80355	*PORTABLE MESSAGE SIGN PANEL	8.000	0.000		
			EACH	0.000	0.00	
			3,400.00000	0.000		0.00
1000	630-80358	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (C TYPE)	3.000	0.000		
			EACH	0.000	0.00	
			575.00000	0.000		0.00
1005	630-80360	*DRUM CHANNELIZING DEVICE	116.000	0.000		
			EACH	0.000	0.00	
			6.00000	0.000		0.00
1010	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	50.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
1015	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	175.000	0.000		
			EACH	0.000	0.00	
			9.00000	0.000		0.00
1020	630-80370	CONCRETE BARRIER (TEMPORARY)	2,500.000	0.000		
			LF	48.000	576.00	
			12.00000	48.000		576.00
1025	630-80380	*TRAFFIC CONE	500.000	0.000		
			EACH	50.000	100.00	
			2.00000	50.000		100.00
1030	630-85006	*IMPACT ATTENUATOR (SAND FILLED PLASTIC BARREL) (TEMPORARY)	5.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
1035	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	15.000	0.000		
			DAY	0.000	0.00	
			450.00000	0.000		0.00
1040	630-86810	*TRAFFIC SIGNAL (TEMPORARY)	3.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
1045	700-70010	F/A MINOR CONTRACT REVISIONS	300,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	700-70011	F/A PARTNERING	10,000.000	0.000		
			F A	2,500.000	2,500.00	
			1.00000	2,500.000		2,500.00
1055	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	3,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1060	700-70013	F/A CONCRETE PAVEMENT INCENTIVE	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1065	700-70014	F/A INCENTIVE	100,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1070	700-70016	F/A FUEL COST ADJUSTMENT	90,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1075	700-70019	F/A ASPHALT CEMENT COST ADJUSTMENT	55,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1080	700-70022	F/A OJT COLORADO TRAINING PROGRAM	2,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1085	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1090	700-70034	F/A PAVEMENT HEATERS	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1095	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT	\$ 7,070,488.00 \$	47,549.90 \$ 47,549.90

CONTID: C17303
 PCN: 17303-BID
 PROJECT: ES3 0702-297

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 04/19/2010
 10:15:38

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1105	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	10,100.00	
			10,100.00000	1.000		10,100.00
1110	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	1.000	10,100.00	
			10,100.00000	1.000		10,100.00
1115	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,000.00	
			1,000.00000	1.000		1,000.00
		CAT 0400	CURRENT AMT	\$ 21,200.00	\$ 21,200.00	\$ 21,200.00
		PROJECT TOTAL	CURRENT AMT	\$ 7,091,688.00	\$ 68,749.90	\$ 68,749.90