

ESTIMATE SUMMARY

17:14:21

CONTID: C17304

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17304-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 23.0 DAYS

TIME ALLOW: 11/24/20(FIXED COMPLETION DATE)

I-70 EXIT 116 IMPROVEMENTS - GLENWOOD

PERCENT TIME: 20.18

ORIG TIME ALLOW: 11/24/20(FIXED COMPLETION DATE)

PROJECT NO: ES3 0821-087

I-70 EXIT 116 IMPROVEMENTS - GLENWOOD

NAME OF ROAD: 6K

PROJECT COUNTIES: GARFIELD

CONTRACTOR:

SCOTT CONTRACTING INC.

9540 E. 104th Avenue

PAY PERIOD ENDING 08/25/2009

DATE TIME STARTED 08/03/2009

DATE LET 07/09/2009

DATE WORK BEGAN 08/17/2009

DATE AWARDED 07/15/2009

DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/30/2009

DATE ACCEPTED

Henderson CO 80640 303/279-0900

DATE NOTICE TO PROCEED 08/03/2009

		CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 2,221,488.20 PARTICIPATING	\$ 259,879.05	\$ 259,879.05
AWARD PROJECT AMT:	\$ 1,891,616.90 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	11.70% TOTAL EARNINGS	259,879.05	259,879.05
FUNDS AVAILABLE:	\$ 1,961,609.15 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	259,879.05	259,879.05
TOTAL CLAIMS:	\$ 0.00 RETAINAGE	-5,652.80	-5,652.80
	SECURITIES ENCUMBERED	0.00	0.00
	NET EARNINGS	254,226.25	254,226.25
	LIQUIDATED DAMAGES	0.00	0.00
	AUTOPAY ADJUSTMENT	0.00	0.00
	AMOUNT DUE	254,226.25	254,226.25
	OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE	\$ 254,226.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 2
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

	CAT NO0200	I-70 WBND ON RAMP				
0005	201-00000	CLEARING AND GRUBBING	1.000 L S 15,000.00000	0.000 1.000 1.000	15,000.00	15,000.00
0010	202-00019	REMOVAL OF INLET	1.000 EACH 700.00000	0.000 0.000 0.000	0.00	0.00
0015	202-00035	REMOVAL OF PIPE	15.000 LF 18.00000	0.000 0.000 0.000	0.00	0.00
0020	202-00090	*REMOVAL OF DELINEATOR	14.000 EACH 6.50000	0.000 14.000 14.000	91.00	91.00
0025	202-00202	REMOVAL OF GUTTER	51.000 LF 16.00000	0.000 0.000 0.000	0.00	0.00
0030	202-00203	REMOVAL OF CURB AND GUTTER	131.000 LF 5.50000	0.000 0.000 0.000	0.00	0.00
0035	202-00220	REMOVAL OF ASPHALT MAT	175.000 SY 10.00000	0.000 0.000 0.000	0.00	0.00
0040	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,506.000 SY 1.75000	0.000 0.000 0.000	0.00	0.00
0045	202-00250	*REMOVAL OF PAVEMENT MARKING	148.000 SF 3.00000	0.000 0.000 0.000	0.00	0.00
0050	202-00810	*REMOVAL OF GROUND SIGN	6.000 EACH 32.00000	0.000 0.000 0.000	0.00	0.00
0055	202-00821	*REMOVAL OF SIGN PANEL	24.000 EACH 12.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0056	202-00827	REMOVAL OF PULL BOX	1.000	0.000		
			EACH	1.000	195.00	
			195.00000	1.000		195.00
0060	202-01130	*REMOVAL OF GUARDRAIL TYPE 3	591.000	0.000		
			LF	591.000	1,684.35	
			2.85000	591.000		1,684.35
0065	202-01300	*REMOVAL OF END ANCHORAGE	2.000	0.000		
			EACH	2.000	210.00	
			105.00000	2.000		210.00
0070	202-04002	CLEAN CULVERT	1.000	0.000		
			EACH	0.000	0.00	
			2,000.00000	0.000		0.00
0075	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,568.000	0.000		
			CY	1,568.000	8,624.00	
			5.50000	1,568.000		8,624.00
0080	203-01500	BLADING	10.000	0.000		
			HOUR	0.000	0.00	
			115.00000	0.000		0.00
0085	203-01594	COMBINATION LOADER	10.000	0.000		
			HOUR	0.000	0.00	
			78.00000	0.000		0.00
0090	203-01597	POTHOLING	10.000	0.000		
			HOUR	3.000	555.00	
			185.00000	3.000		555.00
0095	203-01622	SWEEPING (WITH PICKUP BROOM)	10.000	0.000		
			HOUR	0.000	0.00	
			150.00000	0.000		0.00
0100	203-02330	LABORER	20.000	0.000		
			HOUR	0.000	0.00	
			30.00000	0.000		0.00
0105	206-00000	STRUCTURE EXCAVATION	20.000	0.000		
			CY	0.000	0.00	
			20.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0110	208-00007	EROSION LOG (8 INCH)	690.000	0.000		
			LF	690.000	2,932.50	
			4.25000	690.000		2,932.50
0115	208-00040	CHECK DAM	6.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0120	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			485.00000	0.000		0.00
0125	208-00070	STABILIZED CONSTRUCTION ENTRANCE	1.000	0.000		
			EACH	1.000	1,500.00	
			1,500.00000	1.000		1,500.00
0130	208-00103	REMOVAL AND DISPOSAL OF SEDIMENT (LABOR)	10.000	0.000		
			HOUR	0.000	0.00	
			38.00000	0.000		0.00
0135	208-00105	REMOVAL AND DISPOSAL OF SEDIMENT (EQUIPMENT)	10.000	0.000		
			HOUR	0.000	0.00	
			65.00000	0.000		0.00
0140	208-00205	EROSION CONTROL SUPERVISOR	40.000	0.000		
			HOUR	13.000	585.00	
			45.00000	13.000		585.00
0145	210-00750	*RESET LIGHT STANDARD	4.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0150	210-04010	ADJUST MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
0155	212-00006	*SEEDING (NATIVE)	0.330	0.000		
			ACRE	0.000	0.00	
			560.00000	0.000		0.00
0160	212-00032	*SOIL CONDITIONING	0.330	0.000		
			ACRE	0.000	0.00	
			1,810.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0165	213-00004	*MULCHING (WEED FREE STRAW)	0.330	0.000		
			ACRE	0.000	0.00	
			910.00000	0.000		0.00
0170	213-00061	*MULCH TACKIFIER	100.000	0.000		
			LB	0.000	0.00	
			2.35000	0.000		0.00
0175	304-01000	AGGREGATE BASE COURSE (CLASS 1)	2,720.300	0.000		
			TON	2,720.300	57,126.30	
			21.00000	2,720.300		57,126.30
0180	304-06000	AGGREGATE BASE COURSE (CLASS 6)	667.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0185	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	900.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
0190	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	54.000	0.000		
			TON	0.000	0.00	
			790.00000	0.000		0.00
0195	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	245.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0200	507-00100	CONCRETE SLOPE AND DITCH PAVING (REINFORCED)	110.000	0.000		
			CY	0.000	0.00	
			300.00000	0.000		0.00
0205	603-10180	18 INCH CORRUGATED STEEL PIPE	15.000	0.000		
			LF	0.000	0.00	
			80.00000	0.000		0.00
0210	604-00305	INLET TYPE C (5 FOOT)	1.000	0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0215	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	37.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0220	606-00740	GUARDRAIL TYPE 7 (STYLE CE)	466.000	0.000		
			LF	0.000	0.00	
			108.00000	0.000		0.00
0225	606-01370	*TRANSITION TYPE 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0230	606-02003	*END ANCHORAGE (NONFLARED)	1.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00
0235	607-11525	FENCE (PLASTIC)	310.000	0.000		
			LF	0.000	0.00	
			2.75000	0.000		0.00
0240	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	112.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0245	609-24004	GUTTER TYPE 2 (4 FOOT)	64.000	0.000		
			LF	0.000	0.00	
			25.00000	0.000		0.00
0250	612-00001	*DELINEATOR (TYPE I)	7.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0255	612-00002	*DELINEATOR (TYPE II)	7.000	0.000		
			EACH	0.000	0.00	
			18.00000	0.000		0.00
0260	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	1,501.000	0.000		
			LF	1,500.000	13,500.00	
			9.00000	1,500.000		13,500.00
0265	613-40010	*LIGHT STANDARD FOUNDATION	4.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0270	614-00011	*SIGN PANEL (CLASS I)	97.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0275	614-00012	*SIGN PANEL (CLASS II)	33.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
0280	614-00013	*SIGN PANEL (CLASS III)	97.000	0.000		
			SF	0.000	0.00	
			18.50000	0.000		0.00
0285	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	23.000	0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
0290	614-01578	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	2.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0295	614-01585	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (POST)	44.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0300	614-01588	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND SCH 80) (SLIPBASE)	3.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0305	625-00000	*CONSTRUCTION SURVEYING	1.000	0.000		
			L S	0.250	3,875.00	
			15,500.00000	0.250		3,875.00
0310	626-00000	*MOBILIZATION	1.000	0.000		
			L S	0.500	71,452.50	
			142,905.00000	0.500		71,452.50
0315	626-01000	*PUBLIC INFORMATION SERVICES	1.000	0.000		
			L S	0.400	12,000.00	
			30,000.00000	0.400		12,000.00
0320	627-00005	*EPOXY PAVEMENT MARKING	9.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
0325	630-00000	*FLAGGING	2,000.000	0.000		
			HOUR	93.250	2,191.38	
			23.50000	93.250		2,191.38

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0330	630-00007	*TRAFFIC CONTROL INSPECTION	18.000	0.000		
			DAY	0.000	0.00	
			107.00000	0.000		0.00
0335	630-00012	*TRAFFIC CONTROL MANAGEMENT	87.000	0.000		
			DAY	6.000	3,900.00	
			650.00000	6.000		3,900.00
0340	630-80336	*BARRICADE (TYPE 3 M-B) (TEMPORARY)	7.000	0.000		
			EACH	0.000	0.00	
			265.00000	0.000		0.00
0345	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	16.000	0.000		
			EACH	0.000	0.00	
			27.00000	0.000		0.00
0350	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	81.000	0.000		
			EACH	15.500	666.50	
			43.00000	15.500		666.50
0355	630-80343	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE C)	29.000	0.000		
			EACH	4.000	216.00	
			54.00000	4.000		216.00
0360	630-80344	*CONSTRUCTION TRAFFIC SIGN (SPECIAL)	94.500	0.000		
			SF	0.000	0.00	
			24.00000	0.000		0.00
0365	630-80357	*ADVANCE WARNING FLASHING OR SEQUENCING ARROW PANEL (B TYPE)	4.000	0.000		
			EACH	0.000	0.00	
			1,075.00000	0.000		0.00
0370	630-80359	*PORTABLE MESSAGE SIGN PANEL	160.000	0.000		
			DAY	8.000	688.00	
			86.00000	8.000		688.00
0375	630-80360	*DRUM CHANNELIZING DEVICE	158.000	0.000		
			EACH	9.000	96.75	
			10.75000	9.000		96.75
0380	630-80363	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (FLASHING)	10.000	0.000		
			EACH	0.000	0.00	
			10.75000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0385	630-80364	*DRUM CHANNELIZING DEVICE (WITH LIGHT) (STEADY BURN)	10.000	0.000		
			EACH	1.500	16.13	
			10.75000	1.500		16.13
0390	630-80370	CONCRETE BARRIER (TEMPORARY)	2,986.000	0.000		
			LF	1,260.000	16,380.00	
			13.00000	1,260.000		16,380.00
0395	630-80380	*TRAFFIC CONE	360.000	0.000		
			EACH	10.000	55.00	
			5.50000	10.000		55.00
0400	630-85010	*IMPACT ATTENUATOR (TEMPORARY)	5.000	0.000		
			EACH	1.500	1,950.00	
			1,300.00000	1.500		1,950.00
0405	700-70010	F/A MINOR CONTRACT REVISIONS	155,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70011	F/A PARTNERING	3,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0415	700-70014	F/A INCENTIVE	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0420	700-70016	F/A FUEL COST ADJUSTMENT	6,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0425	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70023	F/A ON-THE-JOB TRAINEE	800.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0435	700-70028	F/A ESB PROGRAM	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 I-70 WBND ON RAMP						
0440	700-70034	F/A ADVERTISEMENT	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0445	700-70034	F/A EARLY COMPLETION INCENTIVE	114,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70035	F/A 2ND SHIFT TCS	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70082	F/A FURNISH & INSTALL ELECTRICAL SERVICE	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70380	F/A EROSION CONTROL	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
			CAT 0200	CURRENT AMT \$	1,056,652.55 \$	215,490.41 \$
CAT NO0201 6TH STREET AND GRAND AVE						
0470	202-00200	REMOVAL OF SIDEWALK	41.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
0475	202-00203	REMOVAL OF CURB AND GUTTER	424.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
0480	202-00207	REMOVAL OF BRICK PAVERS	59.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
0485	202-00210	REMOVAL OF CONCRETE PAVEMENT	371.000	0.000		
			SY	0.000	0.00	
			21.75000	0.000		0.00
0490	202-00220	REMOVAL OF ASPHALT MAT	222.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0495	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	1,963.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
0500	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
0505	202-00810	*REMOVAL OF GROUND SIGN	6.000	0.000		
			EACH	0.000	0.00	
			32.00000	0.000		0.00
0510	202-00821	*REMOVAL OF SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			12.00000	0.000		0.00
0515	202-00840	*REMOVAL OF TRAFFIC SIGNAL POLE	4.000	0.000		
			EACH	0.000	0.00	
			1,550.00000	0.000		0.00
0520	202-00845	*REMOVAL OF TRAFFIC SIGNAL CONTROLLER	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0525	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	109.000	0.000		
			CY	0.000	0.00	
			5.50000	0.000		0.00
0530	203-01597	POTHOLING	10.000	0.000		
			HOUR	0.000	0.00	
			185.00000	0.000		0.00
0535	210-00300	RESET BRICK PAVERS	31.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00
0540	210-00815	*RESET SIGN PANEL	1.000	0.000		
			EACH	0.000	0.00	
			43.00000	0.000		0.00
0545	210-04010	ADJUST MANHOLE	3.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0550	210-04050	ADJUST VALVE BOX	3.000 EACH 165.00000	0.000 0.000 0.000	0.00	0.00
0555	304-06000	AGGREGATE BASE COURSE (CLASS 6)	128.000 TON 30.00000	0.000 0.000 0.000	0.00	0.00
0560	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	30.000 TON 125.00000	0.000 0.000 0.000	0.00	0.00
0565	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	224.000 TON 69.00000	0.000 0.000 0.000	0.00	0.00
0570	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	13.000 TON 790.00000	0.000 0.000 0.000	0.00	0.00
0575	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	104.000 GAL 2.00000	0.000 0.000 0.000	0.00	0.00
0580	412-00800	CONCRETE PAVEMENT (8 INCH)	7.000 SY 115.00000	0.000 0.000 0.000	0.00	0.00
0585	412-00975	CONCRETE PAVEMENT (9-3/4 INCH)	647.000 SY 120.00000	0.000 0.000 0.000	0.00	0.00
0590	503-00018	*DRILLED CAISSON (18 INCH)	8.000 LF 180.00000	0.000 0.000 0.000	0.00	0.00
0595	503-00036	*DRILLED CAISSON (36 INCH)	60.000 LF 400.00000	0.000 0.000 0.000	0.00	0.00
0600	608-00000	CONCRETE SIDEWALK	11.000 SY 52.00000	0.000 0.000 0.000	0.00	0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0605	608-00010	CONCRETE CURB RAMP	41.000	0.000		
			SY	0.000	0.00	
			77.00000	0.000		0.00
0610	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	126.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
0615	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	98.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
0620	609-21023	CURB AND GUTTER TYPE 2 (SECTION II-B) (SPECIAL)	117.000	0.000		
			LF	0.000	0.00	
			20.00000	0.000		0.00
0625	610-00110	MEDIAN EDGING	63.000	0.000		
			LF	0.000	0.00	
			95.00000	0.000		0.00
0630	612-00001	*DELINEATOR (TYPE I)	3.000	0.000		
			EACH	0.000	0.00	
			16.00000	0.000		0.00
0635	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	713.000	0.000		
			LF	0.000	0.00	
			18.00000	0.000		0.00
0640	613-00306	*3 INCH ELECTRICAL CONDUIT (BORED)	352.000	0.000		
			LF	0.000	0.00	
			26.00000	0.000		0.00
0645	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	34.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
0650	613-10000	*WIRING	1.000	0.000		
			L S	0.000	0.00	
			8,500.00000	0.000		0.00
0655	613-70250	*LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0660	614-00011	*SIGN PANEL (CLASS I)	104.000	0.000		
			SF	0.000	0.00	
			15.00000	0.000		0.00
0665	614-00012	*SIGN PANEL (CLASS II)	20.000	0.000		
			SF	0.000	0.00	
			17.25000	0.000		0.00
0670	614-00013	*SIGN PANEL (CLASS III)	18.000	0.000		
			SF	0.000	0.00	
			18.50000	0.000		0.00
0675	614-01502	*STEEL SIGN SUPPORT (2-INCH ROUND) (POST & SOCKET)	10.000	0.000		
			LF	0.000	0.00	
			9.75000	0.000		0.00
0680	614-01575	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (POST)	43.000	0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
0685	614-01578	*STEEL SIGN SUPPORT (2-1/2 INCH ROUND NP-40) (SLIPBASE)	4.000	0.000		
			EACH	0.000	0.00	
			180.00000	0.000		0.00
0690	614-70150	*PEDESTRIAN SIGNAL FACE (16) (COUNTDOWN)	4.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0695	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	12.000	0.000		
			EACH	0.000	0.00	
			800.00000	0.000		0.00
0700	614-70448	*TRAFFIC SIGNAL FACE (12-12-12-12)	1.000	0.000		
			EACH	0.000	0.00	
			1,000.00000	0.000		0.00
0705	614-72858	*PEDESTAL POLE (3 FOOT 6 INCH)	1.000	0.000		
			EACH	0.000	0.00	
			500.00000	0.000		0.00
0710	614-72860	*PEDESTRIAN PUSH BUTTON	4.000	0.000		
			EACH	0.000	0.00	
			200.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0715	614-72871	*LOOP DETECTOR WIRE (PREFAB) SPECIAL	1,240.000	0.000		
			LF	0.000	0.00	
			3.00000	0.000		0.00
0720	614-72875	*LOOP DETECTOR WIRE	3,100.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
0725	614-81020	*TRAFFIC SIGNAL-LIGHT POLE STEEL (2 MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			24,000.00000	0.000		0.00
0730	614-81130	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-30 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0735	614-81135	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-35 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			15,500.00000	0.000		0.00
0740	614-81140	*TRAFFIC SIGNAL-LIGHT POLE STEEL (1-40 FOOT MAST ARM)	1.000	0.000		
			EACH	0.000	0.00	
			16,000.00000	0.000		0.00
0745	614-84100	*TRAFFIC SIGNAL PEDESTAL POLE ALUMINUM	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0750	614-86246	*CONTROLLER (TYPE 170E-HC11)	1.000	0.000		
			EACH	0.000	0.00	
			21,500.00000	0.000		0.00
0755	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	570.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0760	614-87020	*OPTICAL TRANSCEIVER	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
0765	627-00005	*EPOXY PAVEMENT MARKING	9.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0201 6TH STREET AND GRAND AVE						
0770	627-30407	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	115.000 SF	0.000 0.000	0.00	0.00
			16.50000	0.000		0.00
0775	627-30411	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	240.000 SF	0.000 0.000	0.00	0.00
			13.50000	0.000		0.00
0780	629-01001	*SURVEY MONUMENT (TYPE 1)	1.000 EACH	0.000 0.000	0.00	0.00
			950.00000	0.000		0.00
			CAT 0201	CURRENT AMT \$	359,766.75 \$	0.00 \$
						0.00
CAT NO0202 I-70 EBND OFF RAMP						
0785	202-00090	*REMOVAL OF DELINEATOR	17.000 EACH	0.000 17.000	110.50	110.50
			6.50000	17.000		110.50
0790	202-00203	REMOVAL OF CURB AND GUTTER	16.000 LF	0.000 0.000	0.00	0.00
			5.50000	0.000		0.00
0795	202-00220	REMOVAL OF ASPHALT MAT	96.000 SY	0.000 0.000	0.00	0.00
			10.00000	0.000		0.00
0800	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,840.000 SY	0.000 0.000	0.00	0.00
			1.75000	0.000		0.00
0805	202-00700	*REMOVAL OF LIGHT STANDARD	2.000 EACH	0.000 1.000	390.00	390.00
			390.00000	1.000		390.00
0806	202-00827	REMOVAL OF PULL BOX	1.000 EACH	0.000 1.000	195.00	195.00
			195.00000	1.000		195.00
0810	202-01300	*REMOVAL OF END ANCHORAGE	2.000 EACH	0.000 2.000	210.00	210.00
			105.00000	2.000		210.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 I-70 EBND OFF RAMP						
0815	202-05026	SAWING ASPHALT MATERIAL (6 INCH)	1,612.000	0.000		
			LF	0.000	0.00	
			1.75000	0.000		0.00
0820	203-00010	UNCLASSIFIED EXCAVATION (COMPLETE IN PLACE)	1,901.000	0.000		
			CY	950.000	5,225.00	
			5.50000	950.000		5,225.00
0825	208-00007	EROSION LOG (8 INCH)	332.000	0.000		
			LF	320.000	1,360.00	
			4.25000	320.000		1,360.00
0830	208-00034	GRAVEL BAG	30.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0835	208-00040	CHECK DAM	6.000	0.000		
			EACH	0.000	0.00	
			135.00000	0.000		0.00
0840	210-00750	*RESET LIGHT STANDARD	2.000	0.000		
			EACH	0.000	0.00	
			1,200.00000	0.000		0.00
0845	210-00810	*RESET GROUND SIGN	3.000	0.000		
			EACH	0.000	0.00	
			210.00000	0.000		0.00
0850	210-00831	*RESET TRAFFIC SIGNAL HEAD	1.000	0.000		
			EACH	0.000	0.00	
			600.00000	0.000		0.00
0855	210-01130	*RESET GUARDRAIL TYPE 3	365.000	0.000		
			LF	0.000	0.00	
			10.75000	0.000		0.00
0860	210-01200	*RESET END ANCHORAGE	1.000	0.000		
			EACH	0.000	0.00	
			285.00000	0.000		0.00
0865	212-00006	*SEEDING (NATIVE)	0.230	0.000		
			ACRE	0.000	0.00	
			560.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 I-70 EBND OFF RAMP						
0870	212-00032	*SOIL CONDITIONING	0.230	0.000		
			ACRE	0.000	0.00	
			1,810.00000	0.000		0.00
0875	213-00004	*MULCHING (WEED FREE STRAW)	0.230	0.000		
			ACRE	0.000	0.00	
			910.00000	0.000		0.00
0880	213-00061	*MULCH TACKIFIER	70.000	0.000		
			LB	0.000	0.00	
			2.35000	0.000		0.00
0885	304-01000	AGGREGATE BASE COURSE (CLASS 1)	2,433.000	0.000		
			TON	1,371.340	28,798.14	
			21.00000	1,371.340		28,798.14
0890	304-06000	AGGREGATE BASE COURSE (CLASS 6)	680.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
0895	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	1,259.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
0900	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	76.000	0.000		
			TON	0.000	0.00	
			790.00000	0.000		0.00
0905	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	205.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
0910	606-00710	GUARDRAIL TYPE 7 (STYLE CA)	90.000	0.000		
			LF	0.000	0.00	
			65.00000	0.000		0.00
0915	606-01370	*TRANSITION TYPE 3G	1.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
0920	606-02003	*END ANCHORAGE (NONFLARED)	3.000	0.000		
			EACH	0.000	0.00	
			1,800.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 I-70 EBND OFF RAMP						
0925	607-60620	*ROAD CLOSURE GATE	1.000 EACH 11,500.00000	0.000 0.000 0.000	0.00 0.00	0.00
0930	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	652.000 LF 16.00000	0.000 0.000 0.000	0.00 0.00	0.00
0935	612-00001	*DELINEATOR (TYPE I)	14.000 EACH 16.00000	0.000 0.000 0.000	0.00 0.00	0.00
0940	612-00002	*DELINEATOR (TYPE II)	3.000 EACH 18.00000	0.000 0.000 0.000	0.00 0.00	0.00
0945	613-00206	*2 INCH ELECTRICAL CONDUIT (BORED)	195.000 LF 18.00000	0.000 0.000 0.000	0.00 0.00	0.00
0950	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	827.000 LF 9.00000	0.000 500.000 500.000	4,500.00	4,500.00
0955	613-40010	*LIGHT STANDARD FOUNDATION	2.000 EACH 800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0960	614-70336	*TRAFFIC SIGNAL FACE (12-12-12)	1.000 EACH 800.00000	0.000 0.000 0.000	0.00 0.00	0.00
0965	627-00005	*EPOXY PAVEMENT MARKING	10.000 GAL 70.00000	0.000 0.000 0.000	0.00 0.00	0.00
0970	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	10.000 GAL 33.00000	0.000 0.000 0.000	0.00 0.00	0.00
0975	627-30407	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	86.000 SF 16.50000	0.000 0.000 0.000	0.00 0.00	0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0202 I-70 EBND OFF RAMP						
0980	627-30411	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	48.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
0985	629-01002	*SURVEY MONUMENT (TYPE 2)	2.000	0.000		
			EACH	0.000	0.00	
			1,100.00000	0.000		0.00
			CAT 0202	CURRENT AMT \$	303,802.65 \$	40,788.64 \$
						40,788.64
CAT NO0203 SH82 RESURFACING						
0990	202-00001	REMOVAL OF STRUCTURE	1.000	0.000		
			EACH	0.000	0.00	
			750.00000	0.000		0.00
0995	202-00021	REMOVAL OF MANHOLE	1.000	0.000		
			EACH	0.000	0.00	
			650.00000	0.000		0.00
1000	202-00200	REMOVAL OF SIDEWALK	83.000	0.000		
			SY	0.000	0.00	
			18.00000	0.000		0.00
1005	202-00203	REMOVAL OF CURB AND GUTTER	236.000	0.000		
			LF	0.000	0.00	
			5.50000	0.000		0.00
1010	202-00207	REMOVAL OF BRICK PAVERS	59.000	0.000		
			SY	0.000	0.00	
			7.50000	0.000		0.00
1015	202-00210	REMOVAL OF CONCRETE PAVEMENT	27.000	0.000		
			SY	0.000	0.00	
			21.75000	0.000		0.00
1020	202-00220	REMOVAL OF ASPHALT MAT	155.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
1025	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	5,378.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 SH82 RESURFACING						
1030	202-00700	*REMOVAL OF LIGHT STANDARD	1.000	0.000		
			EACH	0.000	0.00	
			390.00000	0.000		0.00
1035	202-00827	*REMOVAL OF PULL BOX	2.000	0.000		
			EACH	0.000	0.00	
			195.00000	0.000		0.00
1040	203-00100	MUCK EXCAVATION	53.000	0.000		
			CY	0.000	0.00	
			15.50000	0.000		0.00
1045	210-00300	RESET BRICK PAVERS	27.000	0.000		
			SY	0.000	0.00	
			72.00000	0.000		0.00
1050	210-04010	ADJUST MANHOLE	2.000	0.000		
			EACH	0.000	0.00	
			450.00000	0.000		0.00
1055	210-04050	ADJUST VALVE BOX	2.000	0.000		
			EACH	0.000	0.00	
			165.00000	0.000		0.00
1060	304-01000	AGGREGATE BASE COURSE (CLASS 1)	47.000	0.000		
			TON	0.000	0.00	
			21.00000	0.000		0.00
1065	304-06000	AGGREGATE BASE COURSE (CLASS 6)	47.000	0.000		
			TON	0.000	0.00	
			30.00000	0.000		0.00
1070	403-00720	HOT MIX ASPHALT (PATCHING) (ASPHALT)	26.000	0.000		
			TON	0.000	0.00	
			125.00000	0.000		0.00
1075	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	751.000	0.000		
			TON	0.000	0.00	
			69.00000	0.000		0.00
1080	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	45.000	0.000		
			TON	0.000	0.00	
			790.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 SH82 RESURFACING						
1085	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	291.000	0.000		
			GAL	0.000	0.00	
			2.00000	0.000		0.00
1090	412-00800	CONCRETE PAVEMENT (8 INCH)	27.000	0.000		
			SY	0.000	0.00	
			115.00000	0.000		0.00
1095	607-60620	*ROAD CLOSURE GATE	2.000	0.000		
			EACH	0.000	0.00	
			11,500.00000	0.000		0.00
1100	608-00000	CONCRETE SIDEWALK	16.000	0.000		
			SY	0.000	0.00	
			52.00000	0.000		0.00
1105	608-00010	CONCRETE CURB RAMP	126.000	0.000		
			SY	0.000	0.00	
			77.00000	0.000		0.00
1110	609-21010	CURB AND GUTTER TYPE 2 (SECTION I-B)	21.000	0.000		
			LF	0.000	0.00	
			12.50000	0.000		0.00
1115	609-21020	CURB AND GUTTER TYPE 2 (SECTION II-B)	216.000	0.000		
			LF	0.000	0.00	
			16.00000	0.000		0.00
1120	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	3,209.000	0.000		
			LF	0.000	0.00	
			9.00000	0.000		0.00
1125	613-01300	*3 INCH ELECTRICAL CONDUIT (PLASTIC)	604.000	0.000		
			LF	0.000	0.00	
			15.50000	0.000		0.00
1130	614-72875	*LOOP DETECTOR WIRE	6,820.000	0.000		
			LF	0.000	0.00	
			3.50000	0.000		0.00
1135	614-86000	*TRAFFIC SIGNAL CONTROLLER (MASTER)	1.000	0.000		
			EACH	0.000	0.00	
			2,800.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0203 SH82 RESURFACING						
1140	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	1,504.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
1145	614-87020	*OPTICAL TRANSCEIVER	2.000	0.000		
			EACH	0.000	0.00	
			2,200.00000	0.000		0.00
1150	614-87350	*TEST FIBER OPTIC CABLE	1.000	0.000		
			L S	0.000	0.00	
			2,550.00000	0.000		0.00
1155	627-00005	*EPOXY PAVEMENT MARKING	12.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
1160	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	12.000	0.000		
			GAL	0.000	0.00	
			33.00000	0.000		0.00
1165	627-30407	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (WORD-SYMBOL)	243.000	0.000		
			SF	0.000	0.00	
			16.50000	0.000		0.00
1170	627-30411	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	1,098.000	0.000		
			SF	0.000	0.00	
			13.50000	0.000		0.00
			CAT 0203	CURRENT AMT \$	253,613.75 \$	0.00 \$
CAT NO0204 GRINDING AND TEXTURING						
1175	202-00170	*GRINDING AND TEXTURING CONCRETE PAVEMENT	7,167.000	0.000		
			SY	0.000	0.00	
			7.00000	0.000		0.00
1180	202-01170	REMOVAL OF GUARDRAIL TYPE 7	200.000	0.000		
			LF	200.000	1,200.00	
			6.00000	200.000		1,200.00
1185	210-01170	RESET GUARDRAIL TYPE 7	200.000	0.000		
			LF	0.000	0.00	
			6.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0204 GRINDING AND TEXTURING						
1190	614-86735	*WEATHER SENSOR	1.000	0.000		
			L S	0.000	0.00	
			800.00000	0.000		0.00
1195	627-00005	*EPOXY PAVEMENT MARKING	10.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
			CAT 0204	CURRENT AMT \$	54,069.00 \$	1,200.00 \$
						1,200.00
CAT NO0300 F-07-A GRAND AVE BRIDGE						
1200	202-00240	*REMOVAL OF ASPHALT MAT (PLANING)	2,854.000	0.000		
			SY	0.000	0.00	
			1.75000	0.000		0.00
1205	202-00450	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 1)	8.000	0.000		
			SY	0.000	0.00	
			115.00000	0.000		0.00
1210	202-00453	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 2)	16.000	0.000		
			SY	0.000	0.00	
			195.00000	0.000		0.00
1215	202-00460	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (CLASS 3)	8.000	0.000		
			SY	0.000	0.00	
			740.00000	0.000		0.00
1220	202-00480	*REMOVAL OF PORTIONS OF PRESENT STRUCTURE (SPECIAL)	64.000	0.000		
			SY	0.000	0.00	
			165.00000	0.000		0.00
1225	202-00504	*REMOVAL OF EXPANSION DEVICE	160.000	0.000		
			LF	0.000	0.00	
			90.00000	0.000		0.00
1230	202-05100	*SANDBLASTING REINFORCING STEEL	64.000	0.000		
			SY	0.000	0.00	
			15.50000	0.000		0.00
1235	210-00520	*REBUILD PORTIONS OF PRESENT STRUCTURE	64.000	0.000		
			SY	0.000	0.00	
			230.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 25
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-07-A GRAND AVE BRIDGE						
1240	403-34801	HOT MIX ASPHALT (GRADING SX) (100)	330.000 TON	0.000 0.000	0.00	0.00
			69.00000	0.000		0.00
1245	411-03345	ASPHALT CEMENT PERFORMANCE GRADE (PG 76-28)	20.000 TON	0.000 0.000	0.00	0.00
			790.00000	0.000		0.00
1250	411-10255	EMULSIFIED ASPHALT (SLOW-SETTING)	150.000 GAL	0.000 0.000	0.00	0.00
			2.00000	0.000		0.00
1255	518-02100	*POLYMER MORTAR END DAM	12.000 CF	0.000 0.000	0.00	0.00
			700.00000	0.000		0.00
1260	518-03000	*SAWING AND SEALING BRIDGE JOINT	120.000 LF	0.000 0.000	0.00	0.00
			32.00000	0.000		0.00
1265	518-03100	*RAPID CURE SILICONE JOINT SEAL	152.000 LF	0.000 0.000	0.00	0.00
			52.00000	0.000		0.00
1270	519-03000	*THIN BONDED EPOXY OVERLAY	43.000 SY	0.000 0.000	0.00	0.00
			145.00000	0.000		0.00
1275	601-03041	*CONCRETE CLASS D (BRIDGE) (SPECIAL)	24.000 CY	0.000 0.000	0.00	0.00
			1,625.00000	0.000		0.00
1280	601-06150	*CONCRETE (PATCHING)	180.000 SF	0.000 0.000	0.00	0.00
			105.00000	0.000		0.00
1285	602-00020	*REINFORCING STEEL (EPOXY COATED)	360.000 LB	0.000 0.000	0.00	0.00
			3.40000	0.000		0.00
1290	613-01200	*2 INCH ELECTRICAL CONDUIT (PLASTIC)	424.000 LF	0.000 0.000	0.00	0.00
			9.00000	0.000		0.00

CONTID: C17304
 PCN: 17304-BID
 PROJECT: ES3 0821-087

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 26
 ESTIMATE RUN 08/27/2009
 17:14:21

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 F-07-A GRAND AVE BRIDGE						
1295	614-87010	*FIBER OPTIC CABLE (SINGLE MODE) (12 FIBER)	1,500.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
1300	627-00005	*EPOXY PAVEMENT MARKING	6.000	0.000		
			GAL	0.000	0.00	
			70.00000	0.000		0.00
1305	627-00011	*PAVEMENT MARKING PAINT (WATERBORNE)	6.000	0.000		
			GAL	0.000	0.00	
			33.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	191,183.50 \$	0.00 \$
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
1310	620-00020	SANITARY FACILITY	2.000	0.000		
			EACH	2.000	2,400.00	
			1,200.00000	2.000		2,400.00
			CAT 0400	CURRENT AMT \$	2,400.00 \$	2,400.00 \$
PROJECT TOTAL			CURRENT AMT \$	2,221,488.20 \$	259,879.05 \$	259,879.05