

ESTIMATE SUMMARY

09:15:17

CONTID: C17314

ESTIMATE NO: 0009 PROG

SPEC YR: 2005

PCN: 17314-BID

COFRS REPORTING CATEGORY: 5

FACS REF NO:

CONTRACT DESCRIPTION: US 160 Wolf Creek Safety Improvements and Priority Culverts
 TIME CHARGED: 314.0 DAYS TIME ALLOW: 10/29/201 FIXED COMPLETION DAT
 US 160 Wolf Creek Safety Improvements and Priority Culverts PERCENT TIME: 164.40 ORIG TIME ALLOW: 10/15/201 FIXED COMPLETION DAT

PROJECT NO: NH1602-124
 US 160 Wolf Creek Safety Improvements and Priority Culverts
 NAME OF ROAD: US 160
 PROJECT COUNTIES: MINERAL

CONTRACTOR: AMERICAN CIVIL CONSTRUCTORS, INC.
 4901 S. Windermere St
 Littleton CO 80120 303-795-2582

PAY PERIOD ENDING 02/29/2012 DATE TIME STARTED 04/22/2011
 DATE LET 11/18/2010 DATE WORK BEGAN
 DATE AWARDED 11/29/2010 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 12/15/2010 DATE ACCEPTED
 DATE NOTICE TO PROCEED 04/22/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 2,992,625.00 PARTICIPATING	\$ 2,952,947.06	\$ 18,900.90
AWARD PROJECT AMT: \$ 2,745,766.00 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 98.67% TOTAL EARNINGS	2,952,947.06	18,900.90
FUNDS AVAILABLE: \$ 39,677.94 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	2,952,947.06
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-41,186.49	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	2,911,760.57
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	2,911,760.57
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 18,900.90

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 2
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	202-00001	Removal of Structure	8.000	8.000		
			EACH	0.000	0.00	
			400.00000	8.000		3,200.00
0010	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			400.00000	3.000		1,200.00
0015	202-00035	Removal of Pipe	114.900	114.900		
			LF	0.000	0.00	
			18.00000	114.900		2,068.20
0020	202-00037	Removal of End Section	1.000	1.000		
			EACH	0.000	0.00	
			300.00000	1.000		300.00
0025	202-00200	Removal of Sidewalk	18.600	18.600		
			SY	0.000	0.00	
			5.00000	18.600		93.00
0030	202-00201	Removal of Curb	32.000	32.000		
			LF	0.000	0.00	
			5.00000	32.000		160.00
0035	202-00203	Removal of Curb and Gutter	107.300	107.300		
			LF	0.000	0.00	
			6.00000	107.300		643.80
0040	202-00220	Removal of Asphalt Mat	2,388.200	2,388.200		
			SY	0.000	0.00	
			5.00000	2,388.200		11,941.00
0045	202-00240	*Removal of Asphalt Mat (Planing)	349.700	349.700		
			SY	0.000	0.00	
			10.00000	349.700		3,497.00
0050	202-00250	*Removal of Pavement Marking	5,770.000	5,659.300		
			SF	107.000	321.00	
			3.00000	5,766.300		17,298.90
0055	202-00805	Removal of Overhead Sign Structure	4.000	4.000		
			EACH	0.000	0.00	
			2,400.00000	4.000		9,600.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 3
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00810	*Removal of Ground Sign	27.000	27.000		
			EACH	0.000	0.00	
			150.00000	27.000		4,050.00
0065	202-00821	*Removal of Sign Panel	8.000	7.000		
			EACH	0.000	0.00	
			35.00000	7.000		245.00
0070	202-00825	*Removal of Flashing Beacon	2.000	2.000		
			EACH	0.000	0.00	
			119.00000	2.000		238.00
0075	202-00900	Removal of Concrete Footing	1.000	1.000		
			EACH	0.000	0.00	
			320.00000	1.000		320.00
0080	202-01000	Removal of Fence	15.000	15.000		
			LF	0.000	0.00	
			17.00000	15.000		255.00
0085	202-01130	*Removal of Guardrail Type 3	1,113.000	1,112.500		
			LF	0.000	0.00	
			4.00000	1,112.500		4,450.00
0090	202-01300	*Removal of End Anchorage	8.000	8.000		
			EACH	0.000	0.00	
			230.00000	8.000		1,840.00
0095	202-04001	Plug Culvert	3.000	3.000		
			EACH	0.000	0.00	
			660.00000	3.000		1,980.00
0100	202-04002	Clean Culvert	1.000	1.000		
			EACH	0.000	0.00	
			3,600.00000	1.000		3,600.00
0105	203-00010	Unclassified Excavation (Complete In Place)	8,809.000	8,809.000		
			CY	0.000	0.00	
			11.00000	8,809.000		96,899.00
0110	203-00100	Muck Excavation	659.300	659.300		
			CY	0.000	0.00	
			48.00000	659.300		31,646.40

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 4
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01100	Proof Rolling	7.250	7.250		
			100.00000	7.250	0.00	725.00
			7.250	0.000	0.00	
			100.00000	0.000	0.00	
0120	203-01500	Blading	0.000	0.000		
			105.00000	0.000	0.00	0.00
			0.000	0.000	0.00	
			105.00000	0.000	0.00	0.00
0125	203-01550	Dozing	9.000	9.000		
			135.00000	9.000	0.00	1,215.00
			9.000	0.000	0.00	
			135.00000	0.000	0.00	
0130	203-01594	Combination Loader	1.000	0.500		
			80.00000	0.500	0.00	40.00
			1.000	0.000	0.00	
			80.00000	0.000	0.00	
0135	206-00000	Structure Excavation	242.000	241.600		
			17.00000	241.600	0.00	4,107.20
			242.000	0.000	0.00	
			17.00000	0.000	0.00	
0140	206-00065	Structure Backfill (Flow-Fill)	383.000	382.900		
			290.00000	382.900	0.00	111,041.00
			383.000	0.000	0.00	
			290.00000	0.000	0.00	
0145	206-00100	Structure Backfill (Class 1)	537.000	536.700		
			37.00000	536.700	0.00	19,857.90
			537.000	0.000	0.00	
			37.00000	0.000	0.00	
0150	206-00505	Filter Material (Special)	2,597.000	2,596.800		
			60.00000	2,596.800	0.00	155,808.00
			2,597.000	0.000	0.00	
			60.00000	0.000	0.00	
0150		MATERIAL ALLOWANCE Filter Material (Special) Stockpile		0.000		
			27.10000	0.000	0.00	0.00
				0.000	0.00	
			27.10000	0.000	0.00	
0150		MATERIAL ALLOWANCE Filter Material (Special) Stockpile		0.000		
			39.31536	0.000	0.00	0.00
				0.000	0.00	
			39.31536	0.000	0.00	
0155	206-01000	Bed Course Material	0.000	0.000		
			58.00000	0.000	0.00	0.00
			0.000	0.000	0.00	
			58.00000	0.000	0.00	

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 5
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0160	208-00003	*Erosion Log (18 Inch)	1,410.000	1,410.000		
			LF	0.000	0.00	
			7.00000	1,410.000		9,870.00
0165	208-00011	*Erosion Bales (Weed Free)	80.000	80.000		
			EACH	0.000	0.00	
			23.00000	80.000		1,840.00
0170	208-00015	*Sand Bag	195.000	195.000		
			EACH	0.000	0.00	
			25.00000	195.000		4,875.00
0175	208-00020	*Silt Fence	1,777.000	1,776.500		
			LF	0.000	0.00	
			2.00000	1,776.500		3,553.00
0180	208-00045	Concrete Washout Structure	2.000	2.000		
			EACH	0.000	0.00	
			500.00000	2.000		1,000.00
0185	208-00051	*Storm Drain Inlet Protection (Type 1)	42.000	41.500		
			LF	0.000	0.00	
			13.00000	41.500		539.50
0190	208-00070	Vehicle Tracking Pad	5.000	5.000		
			EACH	0.000	0.00	
			2,000.00000	5.000		10,000.00
0195	208-00103	Removal and Disposal of Sediment (Labor)	49.000	49.000		
			HOOR	0.000	0.00	
			32.00000	49.000		1,568.00
0200	208-00105	Removal and Disposal of Sediment (Equipment)	48.000	48.000		
			HOOR	0.000	0.00	
			80.00000	48.000		3,840.00
0205	208-00206	Erosion Control Supervisor	118.000	118.000		
			DAY	0.000	0.00	
			170.00000	118.000		20,060.00
0210	210-01050	*Reset Chain Link Fence	0.000	0.000		
			LF	0.000	0.00	
			40.00000	0.000		0.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 6
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0215	210-01130	*Reset Guardrail Type 3	100.000	100.000		
			LF	0.000	0.00	
			30.00000	100.000		3,000.00
0220	210-04020	Modify Inlet	1.000	1.000		
			EACH	0.000	0.00	
			1,100.00000	1.000		1,100.00
0225	212-00006	*Seeding (Native)	3.800	0.790		
			ACRE	0.710	685.15	
			965.00000	1.500		1,447.50
0230	212-00032	*Soil Conditioning	3.800	0.790		
			ACRE	0.710	685.15	
			965.00000	1.500		1,447.50
0235	213-00009	*Flexible Growth Medium	3.800	0.790		
			ACRE	0.710	2,911.00	
			4,100.00000	1.500		6,150.00
0240	304-06007	Aggregate Base Course (Class 6)	1,837.000	1,836.700		
			CY	0.000	0.00	
			46.00000	1,836.700		84,488.20
0245	304-09000	Aggregate Base Course (Special)	12.000	11.800		
			CY	0.000	0.00	
			55.00000	11.800		649.00
0250	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	43.890	43.890		
			TON	0.000	0.00	
			425.00000	43.890		18,653.25
0255	403-34721	*Hot Mix Asphalt (Grading SX) (75) (PG 58-28)	930.910	930.910		
			TON	0.000	0.00	
			200.00000	930.910		186,182.00
0260	411-10255	*Emulsified Asphalt (Slow-Setting)	375.000	375.000		
			GAL	0.000	0.00	
			8.00000	375.000		3,000.00
0265	412-00600	*Concrete Pavement (6 Inch)	2,838.600	2,730.800		
			SY	0.000	0.00	
			71.00000	2,730.800		193,886.80

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 7
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0270	412-01000	*Concrete Pavement (10 Inch)	1,071.400	1,054.800		
			SY	0.000	0.00	
			95.00000	1,054.800		100,206.00
0275	506-00206	Riprap (6 Inch)	113.000	112.900		
			CY	0.000	0.00	
			130.00000	112.900		14,677.00
0275		MATERIAL ALLOWANCE Riprap (6 Inch) Stockpile		0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0280	507-00000	Concrete Slope and Ditch Paving	1.800	1.800		
			CY	0.000	0.00	
			1,100.00000	1.800		1,980.00
0280		MATERIAL ALLOWANCE Grouted Riprap S&D Stockpile		0.000		
			CY	0.000	0.00	
			32.00000	0.000		0.00
0285	507-00350	Grouted Riprap Slope and Ditch Paving	199.000	198.800		
			CY	0.000	0.00	
			200.00000	198.800		39,760.00
0290	601-01050	Concrete Class B (Wall)	9.940	9.940		
			CY	0.000	0.00	
			800.00000	9.940		7,952.00
0295	601-03000	Concrete Class D	36.500	36.490		
			CY	0.000	0.00	
			700.00000	36.490		25,543.00
0300	602-00020	Reinforcing Steel (Epoxy Coated)	4,413.000	4,413.000		
			LB	0.000	0.00	
			1.00000	4,413.000		4,413.00
0305	603-00001	*Annular Space Grouting	18.000	17.860		
			CY	0.000	0.00	
			700.00000	17.860		12,502.00
0310	603-00040	*Culvert Lining (40 Inch)	140.000	139.900		
			LF	0.000	0.00	
			240.00000	139.900		33,576.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 8
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0315	603-00060	*Culvert Lining (60 Inch)	176.000	175.500		
			LF	0.000	0.00	
			430.00000	175.500		75,465.00
0320	603-01180	18 Inch Reinforced Concrete Pipe	408.100	408.100		
			LF	0.000	0.00	
			67.00000	408.100		27,342.70
0320		MATERIAL ALLOWANCE 18" RCP Stockpile		0.000		
			LF	0.000	0.00	
			31.18651	0.000		0.00
0325	603-01240	24 Inch Reinforced Concrete Pipe	240.000	239.600		
			LF	0.000	0.00	
			89.00000	239.600		21,324.40
0325		MATERIAL ALLOWANCE 24 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			18.24000	0.000		0.00
0325		MATERIAL ALLOWANCE 24 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			18.24000	0.000		0.00
0330	603-01300	30 Inch Reinforced Concrete Pipe	58.200	58.200		
			LF	0.000	0.00	
			105.00000	58.200		6,111.00
0330		MATERIAL ALLOWANCE 30 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			24.15000	0.000		0.00
0330		MATERIAL ALLOWANCE 30 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			24.15000	0.000		0.00
0330		MATERIAL ALLOWANCE 30 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			24.15000	0.000		0.00
0335	603-01420	42 Inch Reinforced Concrete Pipe	107.000	106.500		
			LF	0.000	0.00	
			170.00000	106.500		18,105.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335		MATERIAL ALLOWANCE 42 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			46.20000	0.000		0.00
0335		MATERIAL ALLOWANCE 42 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			46.20000	0.000		0.00
0335		MATERIAL ALLOWANCE 42 Inch RCP Stockpile		0.000		
			LF	0.000	0.00	
			46.20000	0.000		0.00
0340	603-05018	18 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,300.00000	1.000		1,300.00
0340		MATERIAL ALLOWANCE 18 Inch RCES Stockpile		0.000		
			EACH	0.000	0.00	
			342.00000	0.000		0.00
0345	603-05024	24 Inch Reinforced Concrete End Section	1.000	1.000		
			EACH	0.000	0.00	
			1,600.00000	1.000		1,600.00
0350	604-00505	Inlet Type D (5 Foot)	7.000	7.000		
			EACH	0.000	0.00	
			3,000.00000	7.000		21,000.00
0350		MATERIAL ALLOWANCE Inlet Type D (5 Foot) Stockpile		0.000		
			EACH	0.000	0.00	
			1,552.00000	0.000		0.00
0355	604-00510	Inlet Type D (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			4,400.00000	2.000		8,800.00
0355		MATERIAL ALLOWANCE Inlet Type D (10 Foot) Stockpile		0.000		
			EACH	0.000	0.00	
			2,321.68000	0.000		0.00
0360	604-00515	Inlet Type D (15 Foot)	4.000	4.000		
			EACH	0.000	0.00	
			7,000.00000	4.000		28,000.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 10
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0365	604-25005	Vane Grate Inlet (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			5,600.00000	1.000		5,600.00
0370	604-26005	Vane Grate Inlet (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			7,300.00000	1.000		7,300.00
0370		MATERIAL ALLOWANCE Vane Grate Inlet (Double)(5 Foot) Stockpile		0.000		
			EACH	0.000	0.00	
			3,500.00000	0.000		0.00
0375	604-30010	Manhole Slab Base (10 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,200.00000	1.000		3,200.00
0380	606-00501	Precast Guardrail (Install Only)	220.000	220.000		
			LF	0.000	0.00	
			20.00000	220.000		4,400.00
0385	606-00705	*Guardrail Type 7 (Special)	2,336.100	2,336.100		
			LF	0.000	0.00	
			252.00000	2,336.100		588,697.20
0385		MATERIAL ALLOWANCE Guardrail Type 7(Special) Anchors Stockpile		0.000		
			LF	0.000	0.00	
			3.70370	0.000		0.00
0385		MATERIAL ALLOWANCE Guardrail Type 7 (Special) Steel Stockpile		0.000		
			LF	0.000	0.00	
			16.19346	0.000		0.00
0390	606-01370	*Transition Type 3G	1.000	1.000		
			EACH	0.000	0.00	
			2,200.00000	1.000		2,200.00
0395	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			2,700.00000	1.000		2,700.00
0400	607-00005	*End Post	0.000	0.000		
			EACH	0.000	0.00	
			270.00000	0.000		0.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 11
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0405	607-11525	Fence (Plastic)	490.300	490.300		
			LF	0.000	0.00	
			6.00000	490.300		2,941.80
0410	608-00010	Concrete Curb Ramp	28.000	27.800		
			SY	0.000	0.00	
			92.00000	27.800		2,557.60
0415	609-60011	Curb Type 6 (Section M)	32.000	32.000		
			LF	0.000	0.00	
			28.00000	32.000		896.00
0420	612-00031	*Delineator (Type I) (Extra Height)	32.000	32.000		
			EACH	0.000	0.00	
			48.00000	32.000		1,536.00
0425	612-00033	*Delineator (Type III) (Extra Height)	11.000	11.000		
			EACH	0.000	0.00	
			50.00000	11.000		550.00
0430	612-01080	*Barrier Striping (6 Inch)	0.000	0.000		
			LF	0.000	0.00	
			2.00000	0.000		0.00
0435	613-01200	*2 Inch Electrical Conduit (Plastic)	1,001.000	1,001.000		
			LF	0.000	0.00	
			12.00000	1,001.000		12,012.00
0440	613-07026	*Pull Box (16"x24"x12")	4.000	4.000		
			EACH	0.000	0.00	
			900.00000	4.000		3,600.00
0445	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			11,000.00000	1.000		11,000.00
0450	613-50375	*Solar Collection System	3.000	3.000		
			EACH	0.000	0.00	
			13,000.00000	3.000		39,000.00
0455	614-00011	*Sign Panel (Class I)	36.000	36.000		
			SF	0.000	0.00	
			18.00000	36.000		648.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 12
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0460	614-00012	*Sign Panel (Class II)	351.000	350.900		
			SF	0.000	0.00	
			20.00000	350.900		7,018.00
0465	614-00013	*Sign Panel (Class III)	314.000	182.000		
			SF	0.000	0.00	
			23.00000	182.000		4,186.00
0470	614-00612	*Steel Sign Post (W 6x12)	49.400	49.400		
			LF	0.000	0.00	
			42.00000	49.400		2,074.80
0475	614-00615	*Steel Sign Post (W 6x15)	67.000	66.500		
			LF	0.000	0.00	
			48.00000	66.500		3,192.00
0480	614-01585	*Steel Sign Support (2-1/2 Inch Round Sch 80) (Post)	405.000	405.000		
			LF	0.000	0.00	
			16.00000	405.000		6,480.00
0485	614-01588	*Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	52.000	52.000		
			EACH	0.000	0.00	
			230.00000	52.000		11,960.00
0490	614-03001	*Concrete Footing (Type 1)	4.000	4.000		
			EACH	0.000	0.00	
			1,600.00000	4.000		6,400.00
0495	614-03002	*Concrete Footing (Type 2)	4.000	4.000		
			EACH	0.000	0.00	
			1,700.00000	4.000		6,800.00
0500	614-10110	*LED Warning Sign System (_Signs)	6.000	6.000		
			EACH	0.000	0.00	
			5,000.00000	6.000		30,000.00
0505	614-72740	*Blank Out Sign(LED)(Single Faced)	2.000	2.000		
			EACH	0.000	0.00	
			13,000.00000	2.000		26,000.00
0510	614-72871	*Loop Detector Wire (Prefab) Special	271.300	271.300		
			LF	0.000	0.00	
			12.00000	271.300		3,255.60

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 13
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0515	614-72880	*Traffic Signal Vehicle Detector Amplifier (Loop Type)	2.000	2.000		
			EACH	0.000	0.00	
			2,000.00000	2.000		4,000.00
0520	619-06120	12 Inch Ductile Iron Pipe	41.000	40.500		
			LF	0.000	0.00	
			350.00000	40.500		14,175.00
0525	619-76144	18 Inch Butterfly Valve DELETED - See Line Number 0785	0.000	0.000		
			EACH	0.000	0.00	
			3,700.00000	0.000		0.00
0530	625-00000	*Construction Surveying	1.000	0.980		
			L S	0.000	0.00	
			32,000.00000	0.980		31,360.00
0535	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			220,000.00000	1.000		220,000.00
0540	626-01000	Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			7,000.00000	1.000		7,000.00
0545	627-00005	*Epoxy Pavement Marking	28.000	27.800		
			GAL	0.000	0.00	
			270.00000	27.800		7,506.00
0550	627-01010	*Preformed Plastic Pavement Marking (Type I)(Inlaid)	985.300	0.000		
			SF	985.300	11,823.60	
			12.00000	985.300		11,823.60
0555	627-30324	*Preformed Plastic Pavement Marking (Word-Symbol) (Type I)	107.000	0.000		
			SF	107.000	1,926.00	
			18.00000	107.000		1,926.00
0560	627-30329	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	31.000	0.000		
			SF	30.500	549.00	
			18.00000	30.500		549.00
0565	630-00000	*Flagging	1,244.400	1,244.400		
			HOURL	0.000	0.00	
			23.00000	1,244.400		28,621.20

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 14
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0570	630-00007	*Traffic Control Inspection	32.000	32.000		
			DAY	0.000	0.00	
			100.00000	32.000		3,200.00
0575	630-00012	*Traffic Control Management	133.000	133.000		
			DAY	0.000	0.00	
			600.00000	133.000		79,800.00
0580	630-80002	Flashing Beacon (Solar)	2.000	1.800		
			EACH	0.000	0.00	
			600.00000	1.800		1,080.00
0585	630-80335	*Barricade (Type 3 M-A) (Temporary)	1.000	0.900		
			EACH	0.000	0.00	
			115.00000	0.900		103.50
0590	630-80341	*Construction Traffic Sign (Panel Size A)	13.000	11.700		
			EACH	0.000	0.00	
			46.00000	11.700		538.20
0595	630-80342	*Construction Traffic Sign (Panel Size B)	35.000	31.500		
			EACH	0.000	0.00	
			40.00000	31.500		1,260.00
0600	630-80344	*Construction Traffic Sign (Special)	228.500	205.650		
			SF	0.000	0.00	
			13.00000	205.650		2,673.45
0605	630-80357	*Advance Warning Flashing or Sequencing Arrow Panel (B Type)	2.000	1.800		
			EACH	0.000	0.00	
			580.00000	1.800		1,044.00
0610	630-80360	*Drum Channelizing Device	50.000	45.000		
			EACH	0.000	0.00	
			15.00000	45.000		675.00
0615	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	20.000	18.000		
			EACH	0.000	0.00	
			23.00000	18.000		414.00
0620	630-80375	Concrete Barrier (Temporary) (Install Only)	1,170.000	1,053.000		
			LF	0.000	0.00	
			7.00000	1,053.000		7,371.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 15
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0625	630-80393	*Stackable Vertical Panels	60.000	54.000		
			EACH	0.000	0.00	
			29.00000	54.000		1,566.00
0630	630-85010	*Impact Attenuator (Temporary)	2.000	1.800		
			EACH	0.000	0.00	
			900.00000	1.800		1,620.00
0635	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0640	700-70011	F/A Partnering	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0645	700-70012	F/A Asphalt Pavement Incentive	2,513.700	2,513.700		
			F A	0.000	0.00	
			1.00000	2,513.700		2,513.70
0650	700-70013	F/A Concrete Pavement Incentive	9,730.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0655	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0660	700-70019	F/A Asphalt Cement Cost Adjustment	3,732.970	3,732.970		
			F A	0.000	0.00	
			1.00000	3,732.970		3,732.97
0665	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0670	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0675	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 16
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	630-80359	Portable Message Sign Panel MCR #001	157.000	157.000		
			DAY	0.000	0.00	
			44.00000	157.000		6,908.00
0780	203-01590	Front End Loader (Rubber Tire) MCR #002	13.000	13.000		
			HOUR	0.000	0.00	
			97.38000	13.000		1,265.94
0785	619-76120	12 Inch Butterfly Valve MCR #003	1.000	1.000		
			EACH	0.000	0.00	
			3,700.00000	1.000		3,700.00
0790	900-00007	Added Item (Each)/ Ductile Iron Pipe Coupling, MCR #004	2.000	2.000		
			EACH	0.000	0.00	
			920.20000	2.000		1,840.40
0795	212-00028	Seeding (Wetlands) MCR #005	0.115	0.115		
			ACRE	0.000	0.00	
			3,750.00000	0.115		431.25
0800	213-00004	Mulching (Weed Free Straw) MCR #005	0.115	0.115		
			ACRE	0.000	0.00	
			6,626.60869	0.115		762.06
0810	606-00700	Guardrail Type 7 (Precast), MCR #008	0.000	0.000		
			LF	0.000	0.00	
			60.00000	0.000		0.00
0815	203-01583	Truck (Tractor) , MCR #008	6.000	5.500		
			HOUR	0.000	0.00	
			139.78000	5.500		768.79
0830	614-00818	Steel Sign Post (W 8x18) MCR #009	71.000	70.800		
			LF	0.000	0.00	
			66.00000	70.800		4,672.80
0835	614-03003	Conc Footing (Ty 3) MCR #009	4.000	4.000		
			EACH	0.000	0.00	
			1,800.00000	4.000		7,200.00
0840	202-05006	Sawing Concrete (6 In) MCR #010	1,000.000	1,000.000		
			LF	0.000	0.00	
			5.00000	1,000.000		5,000.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 17
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0845	412-16000	Cleaning + Sealing Joints MCR #010	1,000.000	1,000.000		
			LF	0.000	0.00	
			3.67000	1,000.000		3,670.00
0850	208-00033	Sediment Trap MCR #011	1.000	1.000		
			EACH	0.000	0.00	
			1,017.09000	1.000		1,017.09
0855	900-00006	Added Item (Dollar)/ 105.17 Overweight Vehicle Price Reduction	-60.000	-60.000		
			DOL	0.000	0.00	
			1.00000	-60.000		-60.00
			CAT 0200	CURRENT AMT	\$ 2,802,666.74 \$	18,900.90 \$ 2,763,060.20
CAT NO0300 STRUCTURES (SIGN-O-09-X)						
0680	203-00010	Unclassified Excavation (Complete In Place)	0.000	0.000		
			CY	0.000	0.00	
			11.00000	0.000		0.00
0685	206-00100	Structure Backfill (Class 1)	36.100	36.100		
			CY	0.000	0.00	
			37.00000	36.100		1,335.70
0690	503-01060	*Micropile (6 Inch)	157.000	156.600		
			LF	0.000	0.00	
			160.00000	156.600		25,056.00
0695	503-02000	*Verification Test Pile	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0700	601-03000	Concrete Class D	7.300	7.300		
			CY	0.000	0.00	
			700.00000	7.300		5,110.00
0705	602-00020	Reinforcing Steel (Epoxy Coated)	1,205.000	1,205.000		
			LB	0.000	0.00	
			1.00000	1,205.000		1,205.00
0710	614-00013	*Sign Panel (Class III)	180.000	180.000		
			SF	0.000	0.00	
			23.00000	180.000		4,140.00

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 18
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURES (SIGN-O-09-X)						
0715	614-32000	*Monotube Overhead Sign Cantilever (20 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			51,000.00000	1.000		51,000.00
0825	206-00000	Structure Excavation O-09-X	77.400	77.400		
			CY	0.000	0.00	
			17.00000	77.400		1,315.80
			CAT 0300	CURRENT AMT \$	92,726.50 \$	0.00 \$
CAT NO0301 STRUCTURES (SIGN-O-09-Y)						
0720	206-00000	Structure Excavation	22.000	22.000		
			CY	0.000	0.00	
			17.00000	22.000		374.00
0725	206-00100	Structure Backfill (Class 1)	16.000	15.800		
			CY	0.000	0.00	
			37.00000	15.800		584.60
0730	503-01060	*Micropile (6 Inch)	124.000	124.000		
			LF	0.000	0.00	
			160.00000	124.000		19,840.00
0735	503-02000	*Verification Test Pile	1.000	1.000		
			EACH	0.000	0.00	
			3,500.00000	1.000		3,500.00
0740	601-03000	Concrete Class D	6.810	6.810		
			CY	0.000	0.00	
			700.00000	6.810		4,767.00
0745	602-00020	Reinforcing Steel (Epoxy Coated)	1,085.000	1,085.000		
			LB	0.000	0.00	
			1.00000	1,085.000		1,085.00
0750	614-00013	*Sign Panel (Class III)	90.000	90.000		
			SF	0.000	0.00	
			23.00000	90.000		2,070.00
0755	614-31600	*Monotube Overhead Sign Cantilever (16 Inch Diameter)	1.000	1.000		
			EACH	0.000	0.00	
			42,000.00000	1.000		42,000.00
			CAT 0301	CURRENT AMT \$	74,228.00 \$	0.00 \$
						74,220.60

CONTID: C17314
 PCN: 17314-BID
 PROJECT: NH1602-124

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0009

Page 19
 ESTIMATE RUN 03/15/2012
 09:15:17

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0760	620-00001	Field Office (Class 1)	1.000	1.000		
			EACH	0.000	0.00	
			10,000.00000	1.000		10,000.00
0765	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			11,000.00000	1.000		11,000.00
0770	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,400.00000	1.000		1,400.00
0805	900-00006	Added Item (Dollar)/ MCR #006, Project Engineer Cell Phone	457.600	457.600		
			DOL	0.000	0.00	
			1.00000	457.600		457.60
0820	900-00006	Added Item (Dollar)/ 620- Long Distance Charges	146.160	146.160		
			DOL	0.000	0.00	
			1.00000	146.160		146.16
			CAT 0400	CURRENT AMT \$	23,003.76 \$	0.00 \$ 23,003.76
			PROJECT TOTAL	CURRENT AMT \$	2,992,625.00 \$	18,900.90 \$ 2,952,947.06