

ESTIMATE SUMMARY

09:18:13

CONTID: C17332

ESTIMATE NO: 0006 FINL

SPEC YR: 2005

PCN: 17332-BID

COFRS REPORTING CATEGORY: 1

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 257.0 DAYS

TIME ALLOW: 1/15/2010 FIXED COMPLETION DAT

SIGNAL UPGRADE ON SH 40 AT IN

PERCENT TIME: 140.44

ORIG TIME ALLOW: 9/30/2009 FIXED COMPLETION DAT

PROJECT NO: SHER100-167

SIGNAL UPGRADE AT US 40 & TOWER RD

NAME OF ROAD: 040C

PROJECT COUNTIES: ARAPAHOE, REGION 1

CONTRACTOR:

W.L. CONTRACTORS, INC.

PAY PERIOD ENDING 08/30/2010

DATE TIME STARTED 07/17/2009

5920 LAMAR STREET

DATE LET 06/25/2009

DATE WORK BEGAN

DATE AWARDED 06/29/2009

DATE TIME STOPPED 03/30/2010

DATE CONTRACT EXECUTED 07/16/2009

DATE ACCEPTED 03/30/2010

ARVADA CO 80003 303-422-7985

DATE NOTICE TO PROCEED 07/17/2009

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 219,288.40	PARTICIPATING	\$ 206,315.96	\$ 0.00
AWARD PROJECT AMT:	\$ 200,530.00	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	94.08%	TOTAL EARNINGS	206,315.96	0.00
FUNDS AVAILABLE:	\$ 12,972.44	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	206,315.96	0.00
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	3,007.95
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	206,315.96	3,007.95
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	206,315.96	3,007.95
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 3,007.95

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17332  
 PCN: 17332-BID  
 PROJECT: SHER100-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

ESTIMATE RUN 08/30/2010

09:18:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0200 ROADWAY						
0005	202-00828	REMOVAL OF TRAFFIC SIGNAL EQUIPMENT	1.000	1.000		
			L S	0.000	0.00	
			900.00000	1.000		900.00
0010	208-00045	CONCRETE WASHOUT STRUCTURE	1.000	1.000		
			EACH	0.000	0.00	
			136.00000	1.000		136.00
0015	503-00048	*DRILLED CAISSON (48 INCH)	63.000	63.000		
			LF	0.000	0.00	
			205.00000	63.000		12,915.00
0020	503-00054	*DRILLED CAISSON (54 INCH)	21.000	21.000		
			LF	0.000	0.00	
			245.00000	21.000		5,145.00
0025	613-00201	*2 INCH ELECTRICAL CONDUIT (JACKED)	480.000	480.000		
			LF	0.000	0.00	
			13.50000	480.000		6,480.00
0030	613-00301	*3 INCH ELECTRICAL CONDUIT (JACKED)	900.000	800.000		
			LF	0.000	0.00	
			15.75000	800.000		12,600.00
0035	613-07034	PULL BOX (24"X36"X18")	6.000	5.000		
			EACH	0.000	0.00	
			745.00000	5.000		3,725.00
0040	613-10000	WIRING	1.000	1.000		
			L S	0.000	0.00	
			3,100.00000	1.000		3,100.00
0045	613-70250	LUMINAIRE HIGH PRESSURE SODIUM (250 WATT)	4.000	3.000		
			EACH	0.000	0.00	
			362.00000	3.000		1,086.00
0050	614-00011	SIGN PANEL (CLASS I)	71.000	71.000		
			SF	0.000	0.00	
			22.00000	71.000		1,562.00
0055	614-70116	PEDESTRIAN SIGNAL FACE (16-16)	8.000	8.000		
			EACH	0.000	0.00	
			381.00000	8.000		3,048.00

CONTID: C17332  
 PCN: 17332-BID  
 PROJECT: SHER100-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3  
 ESTIMATE RUN 08/30/2010  
 09:18:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	614-70336	TRAFFIC SIGNAL FACE (12-12-12)	20.000	20.000		
			EACH	0.000	0.00	
			600.00000	20.000		12,000.00
0065	614-72860	PEDESTRIAN PUSH BUTTON	8.000	8.000		
			EACH	0.000	0.00	
			160.00000	8.000		1,280.00
0070	614-72866	FIRE PREEMPTION UNIT AND TIMER	1.000	1.000		
			EACH	0.000	0.00	
			6,130.00000	1.000		6,130.00
0075	614-81155	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-55 FOOT MAST ARM)	2.000	2.000		
			EACH	0.000	0.00	
			12,640.00000	2.000		25,280.00
0080	614-81165	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-65 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			18,780.00000	1.000		18,780.00
0085	614-81175	TRAFFIC SIGNAL-LIGHT POLE STEEL (1-75 FOOT MAST ARM)	1.000	1.000		
			EACH	0.000	0.00	
			21,390.00000	1.000		21,390.00
0090	614-86246	CONTROLLER (TYPE 170E-HC11)	1.000	1.000		
			EACH	0.000	0.00	
			16,530.00000	1.000		16,530.00
0095	614-86800	UNINTERRUPTED POWER SUPPLY	1.000	1.000		
			EACH	0.000	0.00	
			6,002.00000	1.000		6,002.00
0100	625-00001	*CONSTRUCTION SURVEYING (HOURLY)	0.000	0.000		
			HOURLY	0.000	0.00	
			144.00000	0.000		0.00
0105	626-00000	*MOBILIZATION	1.000	1.000		
			L S	0.000	0.00	
			4,000.00000	1.000		4,000.00
0110	627-30410	*PREFORMED THERMOPLASTIC PAVEMENT MARKING (XWALK-STOP LINE)	531.000	531.000		
			SF	0.000	0.00	
			10.90000	531.000		5,787.90

CONTID: C17332  
 PCN: 17332-BID  
 PROJECT: SHER100-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4  
 ESTIMATE RUN 08/30/2010  
 09:18:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	630-00000	*FLAGGING	173.500	173.500		
			173.500	173.500		
			32.00000	173.500	0.00	5,552.00
0120	630-00007	*TRAFFIC CONTROL INSPECTION	8.000	2.000		
			8.000	2.000		
			90.00000	2.000	0.00	180.00
0125	630-00012	*TRAFFIC CONTROL MANAGEMENT	30.000	30.000		
			30.000	30.000		
			510.00000	30.000	0.00	15,300.00
0130	630-80341	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE A)	0.000	0.000		
			0.000	0.000		
			30.00000	0.000	0.00	0.00
0135	630-80342	*CONSTRUCTION TRAFFIC SIGN (PANEL SIZE B)	32.000	19.805		
			32.000	19.805		
			60.00000	19.805	0.00	1,188.30
0140	630-80359	*PORTABLE MESSAGE SIGN PANEL	0.000	0.000		
			0.000	0.000		
			90.00000	0.000	0.00	0.00
0145	630-80380	*TRAFFIC CONE	177.500	148.523		
			177.500	148.523		
			11.00000	148.523	0.00	1,633.75
0150	630-85041	*IMPACT ATTENUATOR (TRUCK MOUNTED ATTENUATOR)	0.000	0.000		
			0.000	0.000		
			600.00000	0.000	0.00	0.00
0155	700-70010	F/A MINOR CONTRACT REVISIONS	0.000	0.000		
			0.000	0.000		
			1.00000	0.000	0.00	0.00
0160	700-70016	F/A FUEL COST ADJUSTMENT	1,000.000	0.000		
			1,000.000	0.000		
			1.00000	0.000	0.00	0.00
0165	700-70022	F/A OJT COLORADO TRAINING PROGRAM	200.000	0.000		
			200.000	0.000		
			1.00000	0.000	0.00	0.00

CONTID: C17332  
 PCN: 17332-BID  
 PROJECT: SHER100-167

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5  
 ESTIMATE RUN 08/30/2010  
 09:18:13

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
0170	700-70028	F/A ESB PROGRAM	5,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0175	700-70380	F/A EROSION CONTROL	2,500.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
0180	210-01130	*RESET GUARDRAIL TYPE 3	75.000	75.000			
			LF	0.000	0.00		
			45.00000	75.000		3,375.00	
0185	614-84000	TRAFFIC SIGNAL PEDESTAL POLE STEEL	2.000	2.000			
			EACH	0.000	0.00		
			1,375.00000	2.000		2,750.00	
0190	900-00014	ADDED ITEM (LUMP SUM)/ HYDRO VAC EXCAVATOR	1.000	1.000			
			L S	0.000	0.00		
			8,460.00000	1.000		8,460.00	
			CAT 0200	CURRENT AMT	\$ 219,288.40	\$ 0.00	\$ 206,315.95
			PROJECT TOTAL	CURRENT AMT	\$ 219,288.40	\$ 0.00	\$ 206,315.95