

ESTIMATE SUMMARY

20:37:33

CONTID: C17361

ESTIMATE NO: 0006 FINL

SPEC YR: 2005

PCN: 17361-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 88.0 DAYS

TIME ALLOW:

88 WORK DAYS

SH 141 UNAWEEP CANYON OVERLAY

PERCENT TIME: 100.00

ORIG TIME ALLOW:

80 WORK DAYS

PROJECT NO: STA141A-035

SH 141 UNAWEEP CANYON OVERLAY

NAME OF ROAD: 141A

PROJECT COUNTIES: MESA

CONTRACTOR:

MAYS CONSTRUCTION SPECIALTIES - A JOINT VENTURE, LLP

PAY PERIOD ENDING 12/13/2011

DATE TIME STARTED 06/06/2011

2273 RIVER ROAD

DATE LET 04/14/2011

DATE WORK BEGAN 06/06/2011

DATE AWARDED 04/19/2011

DATE TIME STOPPED 10/27/2011

DATE CONTRACT EXECUTED 05/13/2011

DATE ACCEPTED 10/27/2011

GRAND JUCTION CO 81505 970 243 4900

DATE NOTICE TO PROCEED 06/06/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 5,216,205.66	PARTICIPATING	\$ 5,216,205.68	\$ 893.17
AWARD PROJECT AMT:	\$ 4,867,005.55	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	100.00%	TOTAL EARNINGS	5,216,205.68	893.17
FUNDS AVAILABLE:	\$ -0.02	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	5,216,205.68	893.17
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	0.00	73,005.08
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	5,216,205.68	73,898.25
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	5,216,205.68	73,898.25
		OTHER ADJUSTMENTS	0.00	0.00
		PAYMENT DUE		\$ 73,898.25

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			4,665.00000	1.000		4,665.00
0010	202-00090	Removal of Delineator	198.000	198.000		
			EACH	0.000	0.00	
			7.00000	198.000		1,386.00
0015	202-00220	Removal of Asphalt Mat	14,647.000	14,647.000		
			SY	0.000	0.00	
			7.75000	14,647.000		113,514.25
0020	202-00246	*Removal of Asphalt Mat (Planing) (Special)	9,040.000	9,040.000		
			SY	0.000	0.00	
			8.00000	9,040.000		72,320.00
0025	202-00495	Removal of Portions of Present Structure	1.000	1.000		
			L S	0.000	0.00	
			16,925.00000	1.000		16,925.00
0030	202-01130	*Removal of Guardrail Type 3	50.000	50.000		
			LF	0.000	0.00	
			6.00000	50.000		300.00
0035	202-01400	Removal of Cattle Guard	2.000	2.000		
			EACH	0.000	0.00	
			2,550.00000	2.000		5,100.00
0040	203-00010	*Unclassified Excavation (Complete In Place)	6,914.000	6,914.000		
			CY	0.000	0.00	
			3.50000	6,914.000		24,199.00
0045	203-01500	Blading	155.000	155.000		
			HOOR	0.000	0.00	
			89.50000	155.000		13,872.50
0050	203-01597	Potholing	5.000	5.000		
			HOOR	0.000	0.00	
			116.00000	5.000		580.00
0055	206-00065	Structure Backfill (Flow-Fill)	49.000	49.000		
			CY	0.000	0.00	
			176.00000	49.000		8,624.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	208-00002	*Erosion Log (12 Inch)	806.000	806.000		
			LF	0.000	0.00	
			3.80000	806.000		3,062.80
0065	208-00045	Concrete Washout Structure	3.000	3.000		
			EACH	0.000	0.00	
			875.00000	3.000		2,625.00
0070	208-00103	Removal and Disposal of Sediment (Labor)	71.000	71.000		
			HOOR	0.000	0.00	
			36.00000	71.000		2,556.00
0075	208-00105	Removal and Disposal of Sediment (Equipment)	24.000	24.000		
			HOOR	0.000	0.00	
			62.00000	24.000		1,488.00
0080	208-00206	*Erosion Control Supervisor	94.000	94.000		
			DAY	0.000	0.00	
			113.50000	94.000		10,669.00
0085	210-00010	*Reset Mailbox Structure Deleted per MCR # 10	0.000	0.000		
			EACH	0.000	0.00	
			250.00000	0.000		0.00
0090	210-00810	*Reset Ground Sign	4.000	4.000		
			EACH	0.000	0.00	
			100.00000	4.000		400.00
0095	210-04200	*Adjust Guardrail	14,557.000	14,557.000		
			LF	0.000	0.00	
			2.25000	14,557.000		32,753.25
0100	212-00006	*Seeding (Native)	0.600	0.600		
			ACRE	0.000	0.00	
			422.50000	0.600		253.50
0105	212-00032	*Soil Conditioning	0.600	0.600		
			ACRE	0.000	0.00	
			6,592.00000	0.600		3,955.20
0110	213-00004	*Mulching (Weed Free Straw)	0.600	0.600		
			ACRE	0.000	0.00	
			463.50000	0.600		278.10

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	213-00061	*Mulch Tackifier	180.000	180.000		
			LB	0.000	0.00	
			2.75000	180.000		495.00
0120	250-00010	*Environmental Health and Safety Management	1.000	1.000		
			L S	0.000	0.00	
			5,508.00000	1.000		5,508.00
0125	250-00050	*Monitoring Technician	6.500	6.500		
			HOOR	0.000	0.00	
			136.00000	6.500		884.00
0130	250-00110	*Health and Safety Officer	2.000	2.000		
			HOOR	0.000	0.00	
			82.50000	2.000		165.00
0135	304-01000	*Aggregate Base Course (Class 1) DELETED PER CMO # 2	0.000	0.000		
			TON	0.000	0.00	
			16.50000	0.000		0.00
0140	304-06000	*Aggregate Base Course (Class 6) DELETED PER CMO # 2	0.000	0.000		
			TON	0.000	0.00	
			19.75000	0.000		0.00
0145	304-07000	*Aggregate Base Course (Class 7)	2,656.490	2,657.160		
			TON	-0.670	-11.39	
			17.00000	2,656.490		45,160.33
0150	403-02000	*Hot Mix Asphalt (Special)	5,141.920	5,141.920		
			TON	0.000	0.00	
			67.00000	5,141.920		344,508.64
0155	403-09500	*Furnish Hot Mix Asphalt	3,737.280	3,737.280		
			TON	0.000	0.00	
			52.00000	3,737.280		194,338.56
0160	403-34701	*Hot Mix Asphalt (Grading SX) (75)	21,026.220	21,026.220		
			TON	0.000	0.00	
			32.00000	21,026.220		672,839.04
0165	405-00100	*Heating and Remixing Treatment	168,246.000	168,246.000		
			SY	0.000	0.00	
			5.50000	168,246.000		925,353.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	411-03354	Asphalt Cement Performance Grade (PG 64-22)	1,728.910	1,728.620		
			TON	0.290	147.90	
			510.00000	1,728.910		881,744.10
0175	411-10255	Emulsified Asphalt (Slow-Setting)	9,334.000	9,334.000		
			GAL	0.000	0.00	
			2.75000	9,334.000		25,668.50
0180	411-90010	*Asphalt Rejuvenating Agent Deleted per Form 105 - # 15	0.000	0.000		
			GAL	0.000	0.00	
			2.75000	0.000		0.00
0185	504-08255	Masonry Landscape Wall (Dry Stack)	178.000	178.000		
			SF	0.000	0.00	
			44.00000	178.000		7,832.00
0190	506-00218	Riprap (18 Inch)	154.000	154.000		
			CY	0.000	0.00	
			140.00000	154.000		21,560.00
0195	518-03000	*Sawing and Sealing Bridge Joint	104.000	104.000		
			LF	0.000	0.00	
			6.25000	104.000		650.00
0200	601-01000	*Concrete Class B	10.500	10.500		
			CY	0.000	0.00	
			933.00000	10.500		9,796.50
0205	603-00001	Annular Space Grouting	73.000	73.000		
			CY	0.000	0.00	
			193.75000	73.000		14,143.75
0210	603-00025	Culvert Lining (24 Inch)(Special)	52.000	52.000		
			LF	0.000	0.00	
			195.75000	52.000		10,179.00
0215	603-00030	Culvert Lining (30 Inch)	233.000	233.000		
			LF	0.000	0.00	
			224.50000	233.000		52,308.50
0220	603-02240	30x19 Inch Reinforced Concrete Pipe Elliptical	86.000	86.000		
			LF	0.000	0.00	
			132.50000	86.000		11,395.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	603-50015	15 Inch Plastic Pipe	28.000	28.000		
			LF	0.000	0.00	
			30.00000	28.000		840.00
0230	603-50018	18 Inch Plastic Pipe	90.000	90.000		
			LF	0.000	0.00	
			46.00000	90.000		4,140.00
0235	604-00305	Inlet Type C (5 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,832.00000	2.000		5,664.00
0240	604-00505	Inlet Type D (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			3,090.00000	1.000		3,090.00
0245	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,081.000	1,081.000		
			LF	0.000	0.00	
			17.00000	1,081.000		18,377.00
0250	606-01370	*Transition Type 3G	14.000	14.000		
			EACH	0.000	0.00	
			1,154.00000	14.000		16,156.00
0255	606-01390	*End Anchorage Type 3K	4.000	4.000		
			EACH	0.000	0.00	
			840.00000	4.000		3,360.00
0260	606-02005	*End Anchorage (Flared)	11.000	11.000		
			EACH	0.000	0.00	
			1,504.00000	11.000		16,544.00
0265	611-00026	*26 Foot Cattle Guard	2.000	2.000		
			EACH	0.000	0.00	
			9,750.00000	2.000		19,500.00
0270	612-00001	*Delineator (Type I)	235.000	235.000		
			EACH	0.000	0.00	
			31.00000	235.000		7,285.00
0275	612-00003	*Delineator (Type III)	73.000	73.000		
			EACH	0.000	0.00	
			41.00000	73.000		2,993.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	614-85130	*Impact Attenuator (Quadguard II)	2.000	2.000		
			EACH	0.000	0.00	
			16,500.00000	2.000		33,000.00
0285	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			421,650.00000	1.000		421,650.00
0290	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			5,500.00000	1.000		5,500.00
0295	627-00001	*Pavement Marking Paint	1,733.000	1,733.000		
			GAL	0.000	0.00	
			39.00000	1,733.000		67,587.00
0300	627-00005	*Epoxy Pavement Marking	719.000	719.000		
			GAL	0.000	0.00	
			77.50000	719.000		55,722.50
0305	627-01001	*Preformed Plastic Pavement Marking (Type I)	222.000	222.000		
			SF	0.000	0.00	
			20.50000	222.000		4,551.00
0310	627-30407	*Preformed Thermoplastic Pavement Marking (Word-Symbol)	170.000	170.000		
			SF	0.000	0.00	
			24.75000	170.000		4,207.50
0315	627-30411	*Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	148.000	148.000		
			SF	0.000	0.00	
			20.50000	148.000		3,034.00
0320	630-00000	*Flagging	7,306.000	7,306.000		
			HOUR	0.000	0.00	
			22.50000	7,306.000		164,385.00
0325	630-00001	*Pilot Car Operation	722.000	722.000		
			HOUR	0.000	0.00	
			36.00000	722.000		25,992.00
0330	630-00007	*Traffic Control Inspection	44.000	44.000		
			DAY	0.000	0.00	
			103.00000	44.000		4,532.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	630-00012	*Traffic Control Management	93.000	93.000		
			DAY	0.000	0.00	
			463.50000	93.000		43,105.50
0340	630-80341	*Construction Traffic Sign (Panel Size A)	23.000	23.000		
			EACH	0.000	0.00	
			31.00000	23.000		713.00
0345	630-80342	*Construction Traffic Sign (Panel Size B)	118.000	118.000		
			EACH	0.000	0.00	
			36.00000	118.000		4,248.00
0350	630-80343	*Construction Traffic Sign (Panel Size C)	14.000	14.000		
			EACH	0.000	0.00	
			41.25000	14.000		577.50
0355	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			3,100.00000	4.000		12,400.00
0360	630-80360	*Drum Channelizing Device	45.000	45.000		
			EACH	0.000	0.00	
			8.25000	45.000		371.25
0365	630-80363	*Drum Channelizing Device (With Light) (Flashing)	18.000	18.000		
			EACH	0.000	0.00	
			10.50000	18.000		189.00
0370	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	7.000	7.000		
			EACH	0.000	0.00	
			10.50000	7.000		73.50
0375	630-80377	*Portable Water Filled Barrier (Temporary)	573.000	573.000		
			LF	0.000	0.00	
			15.50000	573.000		8,881.50
0380	630-80380	*Traffic Cone	570.000	570.000		
			EACH	0.000	0.00	
			8.25000	570.000		4,702.50
0385	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	630-86810	*Traffic Signal (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			3,100.00000	2.000		6,200.00
0395	700-70010	F/A Minor Contract Revisions	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0400	700-70011	F/A Partnering	1,997.500	1,997.500		
			F A	0.000	0.00	
			1.00000	1,997.500		1,997.50
0405	700-70016	F/A Fuel Cost Adjustment Deleted per Form 105 - # 15	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0410	700-70018	F/A Roadway Smoothness Incentive	28,809.280	28,809.280		
			F A	0.000	0.00	
			1.00000	28,809.280		28,809.28
0415	700-70019	F/A Asphalt Cement Cost Adjustment	-49,285.630	-49,285.630		
			F A	0.000	0.00	
			1.00000	-49,285.630		-49,285.63
0420	700-70021	F/A On-The-Job Trainee	989.600	989.600		
			HOOR	0.000	0.00	
			1.00000	989.600		989.60
0425	700-70022	F/A OJT Colorado Training Program Deleted per Form 105 - # 15	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0430	700-70025	F/A Quality Incentive Payment	18,886.220	18,981.750		
			F A	-95.530	-95.53	
			1.00000	18,886.220		18,886.22
0435	700-70028	F/A ESB Program Deleted per Form 105 - # 15	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0440	700-70042	F/A Railroad Flagging	872.190	0.000		
			F A	872.190	872.19	
			1.00000	872.190		872.19

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0705	304-06000	Aggregate Base Course (Class 6) Added per CMO # 2	14,292.390	14,292.390		
			TON	0.000	0.00	
			17.70000	14,292.390		252,975.30
0710	900-00006	Added Item (Dollar)/ Overweight Load Price Reduction CMO # 3	-140.000	-120.000		
			DOL	-20.000	-20.00	
			1.00000	-140.000		-140.00
0725	506-01020	Geogrid Reinforcement Added per MCR # 5	2,079.000	2,079.000		
			SY	0.000	0.00	
			6.20000	2,079.000		12,889.80
0780	210-00011	Res Mailbox Str (Ty 1) Added per MCR/CMO # 10	10.000	10.000		
			EACH	0.000	0.00	
			250.00000	10.000		2,500.00
0785	210-00012	Res Mailbox Str (Ty 2) Added per MCR/CMO # 10	2.000	2.000		
			EACH	0.000	0.00	
			270.00000	2.000		540.00
0790	210-00013	Res Mailbox Str (Ty 3) Added per MCR/CMO # 10	2.000	2.000		
			EACH	0.000	0.00	
			290.00000	2.000		580.00
0795	614-72875	Loop Detect Wire Added per MCR # 11	1,530.000	1,530.000		
			LF	0.000	0.00	
			10.00000	1,530.000		15,300.00
0800	614-73005	Piezo Elec Tube, CL 2 Added per MCR # 11	2.000	2.000		
			EACH	0.000	0.00	
			3,600.00000	2.000		7,200.00
			CAT 0200	CURRENT AMT	\$ 4,814,941.53 \$	893.17 \$ 4,814,941.53
CAT NO0300 STRUCTURE I-03-A						
0445	202-00246	*Removal of Asphalt Mat (Planing) (Special)	964.000	964.000		
			SY	0.000	0.00	
			8.00000	964.000		7,712.00
0450	202-00425	*Removal of Bridge Railing	625.000	625.000		
			LF	0.000	0.00	
			45.25000	625.000		28,281.25

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE I-03-A						
0455	202-00450	Removal of Portions of Present Structure (Class 1) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			128.75000	0.000		0.00
0460	202-00453	Removal of Portions of Present Structure (Class 2)	37.000	37.000		
			SY	0.000	0.00	
			142.00000	37.000		5,254.00
0465	202-00460	Removal of Portions of Present Structure (Class 3)	6.000	6.000		
			SY	0.000	0.00	
			262.00000	6.000		1,572.00
0470	403-34701	*Hot Mix Asphalt (Grading SX) (75)	228.760	228.760		
			TON	0.000	0.00	
			32.00000	228.760		7,320.32
0475	515-00120	*Waterproofing (Membrane)	973.000	973.000		
			SY	0.000	0.00	
			19.25000	973.000		18,730.25
0480	518-01004	*Bridge Expansion Device (0-4 Inch)	58.000	58.000		
			LF	0.000	0.00	
			433.00000	58.000		25,114.00
0485	518-02010	*Elastomeric Concrete End Dam	46.200	46.200		
			CF	0.000	0.00	
			464.00000	46.200		21,436.80
0490	518-03000	*Sawing and Sealing Bridge Joint	116.000	116.000		
			LF	0.000	0.00	
			6.25000	116.000		725.00
0495	601-03540	Concrete Class DT (Deck Topping)	4.700	4.700		
			CY	0.000	0.00	
			1,596.50000	4.700		7,503.55
0500	602-00020	Reinforcing Steel (Epoxy Coated) Deleted per Form 105 - # 15	0.000	0.000		
			LB	0.000	0.00	
			1.75000	0.000		0.00
0505	606-11010	*Bridge Rail Type 10R	625.000	625.000		
			LF	0.000	0.00	
			84.50000	625.000		52,812.50

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 12
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0300 STRUCTURE I-03-A						
0740	202-00520	Removal of Expansion Joint Material Added per MCR # 7	116.000	116.000		
			LF	0.000	0.00	
			29.90000	116.000		3,468.40
0745	518-01250	Bridge Expansion Cover Plate Added per MCR # 7	116.000	116.000		
			LF	0.000	0.00	
			26.60000	116.000		3,085.60
			CAT 0300	CURRENT AMT \$	183,015.67 \$	0.00 \$
CAT NO0301 STRUCTURE I-03-K						
0510	202-00246	*Removal of Asphalt Mat (Planing) (Special)	293.000	293.000		
			SY	0.000	0.00	
			8.00000	293.000		2,344.00
0515	202-00425	*Removal of Bridge Railing	240.000	240.000		
			LF	0.000	0.00	
			45.25000	240.000		10,860.00
0520	202-00450	Removal of Portions of Present Structure (Class 1)	3.000	3.000		
			SY	0.000	0.00	
			128.75000	3.000		386.25
0525	202-00453	Removal of Portions of Present Structure (Class 2) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			142.00000	0.000		0.00
0530	202-00460	Removal of Portions of Present Structure (Class 3) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			262.00000	0.000		0.00
0535	403-34701	*Hot Mix Asphalt (Grading SX) (75)	103.110	103.110		
			TON	0.000	0.00	
			32.00000	103.110		3,299.52
0540	515-00120	*Waterproofing (Membrane)	293.000	293.000		
			SY	0.000	0.00	
			19.25000	293.000		5,640.25
0545	518-03000	*Sawing and Sealing Bridge Joint	153.000	153.000		
			LF	0.000	0.00	
			6.25000	153.000		956.25

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 13
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STRUCTURE I-03-K							
0550	601-03540	Concrete Class DT (Deck Topping)	0.100	0.100			
			CY	0.000	0.00		
			1,596.50000	0.100		159.65	
0555	606-11010	*Bridge Rail Type 10R	220.000	220.000			
			LF	0.000	0.00		
			84.50000	220.000		18,590.00	
0750	202-00520	Removal of Expansion Joint Material Added per MCR # 7	50.000	50.000			
			LF	0.000	0.00		
			29.90000	50.000		1,495.00	
0755	518-01250	Bridge Expansion Cover Plate Added per MCR # 7	50.000	50.000			
			LF	0.000	0.00		
			26.60000	50.000		1,330.00	
			CAT 0301	CURRENT AMT \$	45,060.92 \$	0.00 \$	45,060.92
CAT NO0302 STRUCTURE I-02-B							
0560	202-00246	*Removal of Asphalt Mat (Planing) (Special)	232.000	232.000			
			SY	0.000	0.00		
			8.00000	232.000		1,856.00	
0565	202-00425	*Removal of Bridge Railing	210.000	210.000			
			LF	0.000	0.00		
			45.25000	210.000		9,502.50	
0570	202-00450	Removal of Portions of Present Structure (Class 1) Deleted per Form 105 - # 15	0.000	0.000			
			SY	0.000	0.00		
			128.75000	0.000		0.00	
0575	202-00453	Removal of Portions of Present Structure (Class 2) Deleted per Form 105 - # 15	0.000	0.000			
			SY	0.000	0.00		
			142.00000	0.000		0.00	
0580	202-00460	Removal of Portions of Present Structure (Class 3) Deleted per Form 105 - # 15	0.000	0.000			
			SY	0.000	0.00		
			262.00000	0.000		0.00	
0585	202-00502	*Removal of Portions of Present Structure	1.100	1.100			
			CY	0.000	0.00		
			5,925.00000	1.100		6,517.50	

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 14
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE I-02-B						
0590	403-34701	*Hot Mix Asphalt (Grading SX) (75)	80.810	80.810		
			TON	0.000	0.00	
			32.00000	80.810		2,585.92
0595	515-00120	*Waterproofing (Membrane)	243.000	243.000		
			SY	0.000	0.00	
			19.25000	243.000		4,677.75
0600	518-03000	*Sawing and Sealing Bridge Joint	120.000	120.000		
			LF	0.000	0.00	
			6.25000	120.000		750.00
0605	601-03540	Concrete Class DT (Deck Topping) Reduced per CMO # 4	1.100	1.100		
			CY	0.000	0.00	
			1,596.50000	1.100		1,756.15
0610	602-00020	Reinforcing Steel (Epoxy Coated)	1,125.000	1,125.000		
			LB	0.000	0.00	
			1.75000	1,125.000		1,968.75
0615	603-50004	4 Inch Plastic Pipe	8.000	8.000		
			LF	0.000	0.00	
			20.00000	8.000		160.00
0620	606-11032	*Bridge Rail Type 10M (Special)	185.000	185.000		
			LF	0.000	0.00	
			77.50000	185.000		14,337.50
0715	601-03040	Concrete Class D (Bridge) Added per CMO # 4	15.300	15.300		
			CY	0.000	0.00	
			1,596.50000	15.300		24,426.45
0730	202-00170	Grinding And Texturing Concrete Pavement Added per MCR # 6	232.000	232.000		
			SY	0.000	0.00	
			24.30000	232.000		5,637.60
0760	202-00520	Removal of Expansion Joint Material Added per MCR # 7	72.000	72.000		
			LF	0.000	0.00	
			29.90000	72.000		2,152.80

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 15
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STRUCTURE I-02-B						
0765	518-01250	Bridge Expansion Cover Plate Added per MCR # 7	72.000	72.000		
			LF	0.000	0.00	
			26.60000	72.000		1,915.20
			CAT 0302	CURRENT AMT \$	78,244.12 \$	0.00 \$ 78,244.12
CAT NO0303 STRUCTURE I-02-K						
0625	202-00246	*Removal of Asphalt Mat (Planing) (Special)	171.000	171.000		
			SY	0.000	0.00	
			8.00000	171.000		1,368.00
0630	202-00425	*Removal of Bridge Railing	164.000	164.000		
			LF	0.000	0.00	
			45.25000	164.000		7,421.00
0635	202-00450	Removal of Portions of Present Structure (Class 1) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			128.75000	0.000		0.00
0640	202-00453	Removal of Portions of Present Structure (Class 2) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			142.00000	0.000		0.00
0645	202-00460	Removal of Portions of Present Structure (Class 3) Deleted per Form 105 - # 15	0.000	0.000		
			SY	0.000	0.00	
			262.00000	0.000		0.00
0650	202-00502	*Removal of Portions of Present Structure	0.900	0.900		
			CY	0.000	0.00	
			5,925.00000	0.900		5,332.50
0655	403-34701	*Hot Mix Asphalt (Grading SX) (75)	83.110	83.110		
			TON	0.000	0.00	
			32.00000	83.110		2,659.52
0660	515-00120	*Waterproofing (Membrane)	181.000	181.000		
			SY	0.000	0.00	
			19.25000	181.000		3,484.25
0665	518-03000	*Sawing and Sealing Bridge Joint	96.000	96.000		
			LF	0.000	0.00	
			6.25000	96.000		600.00

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 16
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0303 STRUCTURE I-02-K							
0670	601-03540	Concrete Class DT (Deck Topping) Reduced per CMO # 4	0.900	0.900			
			CY	0.000	0.00		
			1,596.50000	0.900		1,436.85	
0675	602-00020	Reinforcing Steel (Epoxy Coated)	961.000	961.000			
			LB	0.000	0.00		
			1.75000	961.000		1,681.75	
0680	603-50004	4 Inch Plastic Pipe	8.000	8.000			
			LF	0.000	0.00		
			20.00000	8.000		160.00	
0685	606-11032	*Bridge Rail Type 10M (Special)	139.000	139.000			
			LF	0.000	0.00		
			77.50000	139.000		10,772.50	
0720	601-03040	Concrete Class D (Bridge) Added per CMO # 4	11.500	11.500			
			CY	0.000	0.00		
			1,596.50000	11.500		18,359.75	
0735	202-00170	Grinding And Texturing Concrete Pavement Added per MCR # 6	171.000	171.000			
			SY	0.000	0.00		
			24.30000	171.000		4,155.30	
0770	202-00520	Removal of Expansion Joint Material Added per MCR # 7	48.000	48.000			
			LF	0.000	0.00		
			29.90000	48.000		1,435.20	
0775	518-01250	Bridge Expansion Cover Plate Added per MCR # 7	48.000	48.000			
			LF	0.000	0.00		
			26.60000	48.000		1,276.80	
			CAT 0303	CURRENT AMT \$	60,143.42 \$	0.00 \$	60,143.42
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS							
0690	620-00002	Field Office (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			16,750.00000	1.000		16,750.00	
0695	620-00012	Field Laboratory (Class 2)	1.000	1.000			
			EACH	0.000	0.00		
			17,100.00000	1.000		17,100.00	

CONTID: C17361
 PCN: 17361-BID
 PROJECT: STA141A-035

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 17
 ESTIMATE RUN 12/13/2011
 20:37:33

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0700	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			950.00000	1.000		950.00
			CAT 0400	CURRENT AMT	\$ 34,800.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 5,216,205.66	\$ 893.17
						\$ 5,216,205.66