

ESTIMATE SUMMARY

CONTID: C17537

ESTIMATE NO: 0007 PROG

SPEC YR: 2005

PCN: 17537-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION: I-70 BRIDGES OVER SAND CREEK
 TIME CHARGED: 163.0 DAYS TIME ALLOW: 255 CALENDAR DAYS
 PERCENT TIME: 63.92 ORIG TIME ALLOW: 255 CALENDAR DAYS

PROJECT NO: FBR0704-220
 I-70 BRIDGES OVER SAND CREEK
 NAME OF ROAD: 070A
 PROJECT COUNTIES: DENVER

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY
 9002 N. MOORE RD.
 LITTLETON CO 80125 303-791-5642

PAY PERIOD ENDING 01/31/2012 DATE TIME STARTED 07/29/2011
 DATE LET 04/28/2011 DATE WORK BEGAN 07/29/2011
 DATE AWARDED 05/12/2011 DATE TIME STOPPED
 DATE CONTRACT EXECUTED 05/24/2011 DATE ACCEPTED
 DATE NOTICE TO PROCEED 07/29/2011

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 9,261,249.94 PARTICIPATING	\$ 40,774.48	\$ 9,348.72
AWARD PROJECT AMT: \$ 7,996,860.67 NON-PARTICIPATING	3,891,027.26	403,720.77
PERCENT COMPLETE: 42.45% TOTAL EARNINGS	3,931,801.74	413,069.49
FUNDS AVAILABLE: \$ 5,329,448.20 STOCKPILED MATERIALS	309,215.21	63,425.23
	GROSS EARNINGS	476,494.72
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-106,794.05	-12,392.08
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	464,102.64
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	464,102.64
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 464,102.64

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 2
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0250 ROADWAY						
0005	201-00001	Clearing and Grubbing	6.000 ACRE	5.000 0.000	0.00	
			1,712.55000	5.000		8,562.75
0010	202-00010	Removal of Tree	33.000 EACH	20.000 0.000	0.00	
			113.31000	20.000		2,266.20
0015	202-00019	Removal of Inlet	3.000 EACH	1.000 0.000	0.00	
			413.38000	1.000		413.38
0020	202-00023	Removal of Embankment Protector Type 3	2.000 EACH	2.000 0.000	0.00	
			293.57000	2.000		587.14
0025	202-00035	Removal of Pipe	150.400 LF	76.000 74.400	924.79	
			12.43000	150.400		1,869.47
0030	202-00037	Removal of End Section	5.000 EACH	3.000 1.000	80.47	
			80.47000	4.000		321.88
0035	202-00090	Removal of Delineator	22.000 EACH	14.000 0.000	0.00	
			5.97000	14.000		83.58
0040	202-00155	Removal of Wall	276.000 LF	188.000 0.000	0.00	
			33.95000	188.000		6,382.60
0045	202-00195	Removal of Median Cover	425.000 SY	0.000 0.000	0.00	
			2.71000	0.000		0.00
0050	202-00203	Removal of Curb and Gutter	2,108.000 LF	951.000 0.000	0.00	
			1.96000	951.000		1,863.96
0055	202-00212	Removal of Concrete Pavement	3,557.000 SY	1,731.000 0.000	0.00	
			2.97000	1,731.000		5,141.07

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 3
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	202-00220	Removal of Asphalt Mat	6,806.000	3,731.000		
			SY	89.000	386.26	
			4.34000	3,820.000		16,578.80
0065	202-00240	*Removal of Asphalt Mat (Planing)	16,430.000	0.000		
			SY	0.000	0.00	
			2.18000	0.000		0.00
0070	202-00250	*Removal of Pavement Marking	3,893.000	2,763.300		
			SF	0.000	0.00	
			2.01000	2,763.300		5,554.23
0075	202-00705	*Removal of Light Standard Foundation	18.000	8.000		
			EACH	0.000	0.00	
			85.03000	8.000		680.24
0080	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,266.14000	1.000		3,266.14
0085	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			81.70000	1.000		81.70
0090	202-00827	*Removal of Pull Box	12.000	0.000		
			EACH	0.000	0.00	
			52.81000	0.000		0.00
0095	202-01000	Removal of Fence	50.000	0.000		
			LF	0.000	0.00	
			1.88000	0.000		0.00
0100	202-01130	*Removal of Guardrail Type 3	1,608.000	839.000		
			LF	0.000	0.00	
			2.11000	839.000		1,770.29
0105	202-01170	Removal of Guardrail Type 7	1,882.000	0.000		
			LF	0.000	0.00	
			4.98000	0.000		0.00
0110	202-01300	*Removal of End Anchorage	3.000	2.000		
			EACH	0.000	0.00	
			168.98000	2.000		337.96

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 4
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	203-00060	*Embankment Material (Complete In Place)	28,644.000	24,809.000		
			CY	422.500	3,971.50	
			9.40000	25,231.500		237,176.10
0120	203-00100	Muck Excavation	1,000.000	219.000		
			CY	0.000	0.00	
			6.31000	219.000		1,381.89
0125	203-01500	Blading	160.000	24.000		
			hour	0.000	0.00	
			118.10000	24.000		2,834.40
0130	203-01550	Dozing	160.000	36.000		
			hour	0.000	0.00	
			139.10000	36.000		5,007.60
0135	203-01597	*Potholing	40.000	11.000		
			hour	0.000	0.00	
			250.60000	11.000		2,756.60
0140	203-01622	Sweeping (With Pickup Broom)	300.000	242.000		
			hour	54.000	8,554.68	
			158.42000	296.000		46,892.32
0145	206-00000	Structure Excavation	1,293.000	0.000		
			CY	422.500	4,647.50	
			11.00000	422.500		4,647.50
0150	206-00510	Filter Material (Class A)	384.000	370.800		
			CY	0.000	0.00	
			38.45000	370.800		14,257.26
0155	207-00205	Topsoil	2,300.000	805.000		
			CY	0.000	0.00	
			12.52000	805.000		10,078.60
0160	208-00002	*Erosion Log (12 Inch)	4,800.000	2,750.000		
			LF	0.000	0.00	
			4.75000	2,750.000		13,062.50
0165	208-00009	*Erosion Log (20 Inch)	770.000	576.000		
			LF	0.000	0.00	
			6.86000	576.000		3,951.36

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 5
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0170	208-00020	*Silt Fence	4,200.000	2,823.000		
			LF	0.000	0.00	
			0.95000	2,823.000		2,681.85
0175	208-00021	*Silt Fence (Reinforced)	1,120.000	0.000		
			LF	0.000	0.00	
			1.85000	0.000		0.00
0180	208-00034	*Gravel Bag	148.000	148.000		
			LF	0.000	0.00	
			3.70000	148.000		547.60
0185	208-00045	*Concrete Washout Structure	6.000	2.000		
			EACH	0.000	0.00	
			1,003.32000	2.000		2,006.64
0190	208-00050	*Storm Drain Inlet Protection	13.000	0.000		
			EACH	0.000	0.00	
			158.42000	0.000		0.00
0195	208-00070	*Vehicle Tracking Pad	6.000	5.000		
			EACH	0.000	0.00	
			1,372.97000	5.000		6,864.85
0200	208-00103	*Removal and Disposal of Sediment (Labor)	160.000	37.000		
			HOURLY	10.000	316.80	
			31.68000	47.000		1,488.96
0205	208-00105	*Removal and Disposal of Sediment (Equipment)	160.000	12.000		
			HOURLY	0.000	0.00	
			68.65000	12.000		823.80
0210	208-00206	*Erosion Control Supervisor	390.000	110.000		
			DAY	20.000	2,112.20	
			105.61000	130.000		13,729.30
0215	209-00100	Water (Landscaping)	36.000	0.000		
			MGAL	0.000	0.00	
			137.30000	0.000		0.00
0220	209-00200	*Time-Released Water Product	1,452.000	0.000		
			EACH	0.000	0.00	
			4.17000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 6
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0225	210-00810	Reset Ground Sign	7.000	4.000		
			EACH	0.000	0.00	
			200.03000	4.000		800.12
0230	210-00815	Reset Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			108.16000	2.000		216.32
0235	210-02900	Relay Riprap	476.000	0.000		
			CY	0.000	0.00	
			29.19000	0.000		0.00
0240	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			6,965.92000	1.000		6,965.92
0245	212-00006	*Seeding (Native)	13.000	1.860		
			ACRE	1.120	768.86	
			686.48000	2.980		2,045.71
0250	212-00032	*Soil Conditioning	13.000	1.860		
			ACRE	1.120	2,365.73	
			2,112.26000	2.980		6,294.53
0255	213-00002	*Mulching (Weed Free Hay)	13.000	0.000		
			ACRE	1.120	709.72	
			633.68000	1.120		709.72
0260	213-00061	*Mulch Tackifier	1,340.000	0.000		
			LB	200.000	476.00	
			2.38000	200.000		476.00
0265	213-00100	*Soil Binder	13.000	3.000		
			ACRE	0.000	0.00	
			792.10000	3.000		2,376.30
0270	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			5,280.64000	0.000		0.00
0275	214-00220	*Deciduous Tree (2 Inch Caliper)	33.000	0.000		
			EACH	0.000	0.00	
			422.45000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 7
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0280	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	19,160.000	9,119.400		
			SY	0.000	0.00	
			1.48000	9,119.400		13,496.71
0285	217-00020	*Herbicide Treatment	300.000	167.500		
			HOOR	0.000	0.00	
			78.15000	167.500		13,090.13
0290	240-00000	*Wildlife Biologist	26.500	26.500		
			HOOR	0.000	0.00	
			52.81000	26.500		1,399.47
0295	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			4,752.58000	1.000		4,752.58
0300	304-06000	*Aggregate Base Course (Class 6)	8,204.000	4,518.120		
			TON	0.000	0.00	
			13.72000	4,518.120		61,988.61
0305	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	250.000	12.160		
			TON	0.000	0.00	
			175.32000	12.160		2,131.89
0310	403-00800	*Emergency Pothole Repair	20.000	3.540		
			TON	0.000	0.00	
			408.47000	3.540		1,445.98
0315	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	4,488.000	0.000		
			TON	0.000	0.00	
			91.88000	0.000		0.00
0320	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	10,027.000	4,299.210		
			TON	0.000	0.00	
			50.00000	4,299.210		214,960.50
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	3,446.000	0.000		
			GAL	619.000	2,290.30	
			3.70000	619.000		2,290.30
0330	411-10300	Emulsified Asphalt (Prime Coat)	932.000	0.000		
			GAL	0.000	0.00	
			3.70000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 8
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0335	420-00102	Geotextile (Erosion Control) (Class 1)	1,254.000	842.500		
			SY	0.000	0.00	
			2.63000	842.500		2,215.78
0340	420-00112	Geotextile (Drainage) (Class 1)	2,840.000	1,112.500		
			SY	0.000	0.00	
			2.10000	1,112.500		2,336.25
0345	420-00400	Media Filter Drain (MFD) mix (Type 1)	328.000	134.000		
			CY	0.000	0.00	
			105.61000	134.000		14,151.74
0350	503-00048	*Drilled Caisson (48 Inch)	49.000	49.000		
			LF	0.000	0.00	
			310.73000	49.000		15,225.77
0355	506-00209	Riprap (9 Inch)	318.000	109.000		
			CY	0.000	0.00	
			71.83000	109.000		7,829.47
0360	506-00212	Riprap (12 Inch)	334.000	0.000		
			CY	0.000	0.00	
			77.37000	0.000		0.00
0365	506-00218	Riprap (18 Inch)	1,847.000	616.000		
			CY	0.000	0.00	
			64.36000	616.000		39,645.76
0370	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,331.000	566.000		
			LF	445.500	15,057.90	
			33.80000	1,011.500		34,188.70
0375	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	146.000	104.000		
			LF	0.000	0.00	
			91.88000	104.000		9,555.52
0380	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	303.000	0.000		
			LF	0.000	0.00	
			67.59000	0.000		0.00
0385	603-05018	18 Inch Reinforced Concrete End Section	2.000	1.000		
			EACH	0.000	0.00	
			1,953.84000	1.000		1,953.84

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 9
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0390	603-05024	24 Inch Reinforced Concrete End Section	4.000	3.000		
			EACH	0.000	0.00	
			1,584.19000	3.000		4,752.57
0395	604-26005	*Vane Grate Inlet (Double) (5 Foot)	8.000	5.000		
			EACH	0.000	0.00	
			3,700.29000	5.000		18,501.45
0400	604-26010	*Vane Grate Inlet (Double) (10 Foot)	3.000	2.000		
			EACH	1.000	4,964.48	
			4,964.48000	3.000		14,893.44
0405	604-30010	Manhole Slab Base (10 Foot)	5.000	2.000		
			EACH	1.000	2,963.29	
			2,963.29000	3.000		8,889.87
0410	605-00004	4 Inch Non-Perforated Pipe Underdrain	282.000	250.400		
			LF	0.000	0.00	
			11.33000	250.400		2,837.03
0415	605-00040	4 Inch Perforated Pipe Underdrain	344.000	305.900		
			LF	0.000	0.00	
			8.13000	305.900		2,486.97
0420	605-83580	8 Inch Pipe Underdrain	132.000	56.600		
			LF	0.000	0.00	
			15.84000	56.600		896.54
0425	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,207.000	0.000		
			LF	0.000	0.00	
			13.68000	0.000		0.00
0425		MATERIAL ALLOWANCE Guardrail		1,207.000		
			LF	0.000	0.00	
			5.43000	1,207.000		6,554.01
0430	606-00710	*Guardrail Type 7 (Style CA)	1,540.000	0.000		
			LF	0.000	0.00	
			49.55000	0.000		0.00
0435	606-00740	*Guardrail Type 7 (Style CE)	380.000	0.000		
			LF	0.000	0.00	
			64.99000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 10
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0440	606-01340	*End Anchorage Type 3D	1.000	0.000		
			EACH	0.000	0.00	
			723.45000	0.000		0.00
0440		MATERIAL ALLOWANCE 3D Anchor		1.000		
			EACH	0.000	0.00	
			442.00000	1.000		442.00
0445	606-01370	*Transition Type 3G	4.000	1.000		
			EACH	0.000	0.00	
			1,124.78000	1.000		1,124.78
0445		MATERIAL ALLOWANCE 3G Anchor		3.000		
			EACH	0.000	0.00	
			408.00000	3.000		1,224.00
0450	606-01380	*Transition Type 3H	1.000	0.000		
			EACH	0.000	0.00	
			654.80000	0.000		0.00
0450		MATERIAL ALLOWANCE 3H Anchor		1.000		
			EACH	0.000	0.00	
			308.00000	1.000		308.00
0455	606-02005	*End Anchorage (Flared)	3.000	0.000		
			EACH	0.000	0.00	
			1,504.98000	0.000		0.00
0455		MATERIAL ALLOWANCE Flared End Anchor		3.000		
			EACH	0.000	0.00	
			1,135.00000	3.000		3,405.00
0460	607-11525	*Fence (Plastic)	2,390.000	1,607.000		
			LF	120.000	285.60	
			2.38000	1,727.000		4,110.26
0465	609-60011	Curb Type 6 (Section M)	1,124.000	0.000		
			LF	0.000	0.00	
			7.39000	0.000		0.00
0470	612-00041	Delineator (Flexible) (Type I)	11.000	0.000		
			EACH	0.000	0.00	
			29.57000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 11
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0475	612-00042	Delineator (Flexible) (Type II)	11.000	0.000		
			EACH	0.000	0.00	
			31.68000	0.000		0.00
0480	612-00043	Delineator (Flexible) (Type III)	7.000	0.000		
			EACH	0.000	0.00	
			33.80000	0.000		0.00
0485	613-01100	*1 Inch Electrical Conduit (Plastic)	250.000	201.000		
			LF	0.000	0.00	
			10.56000	201.000		2,122.56
0490	613-01200	*2 Inch Electrical Conduit (Plastic)	3,080.000	711.000		
			LF	0.000	0.00	
			10.56000	711.000		7,508.16
0490		MATERIAL ALLOWANCE 2" Electrical Conduit (Plastic)		1,634.997		
			LF	0.000	0.00	
			1.48377	1,634.997		2,425.96
0495	613-01300	*3 Inch Electrical Conduit (Plastic)	1,420.000	24.000		
			LF	0.000	0.00	
			12.67000	24.000		304.08
0500	613-10000	*Wiring	1.000	0.400		
			L S	0.000	0.00	
			15,841.92000	0.400		6,336.77
0505	613-16000	*Luminaire (Special)	4.000	0.000		
			EACH	0.000	0.00	
			1,901.03000	0.000		0.00
0505		MATERIAL ALLOWANCE Luminaire (Special)		4.000		
			EACH	0.000	0.00	
			925.05000	4.000		3,700.20
0510	613-34350	*Light Standard Metal (35 Foot)	9.000	3.000		
			EACH	0.000	0.00	
			2,534.71000	3.000		7,604.13
0510		MATERIAL ALLOWANCE 35 Foot Light Standard		6.000		
			EACH	0.000	0.00	
			2,154.50350	6.000		12,927.02

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 12
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0515	613-34400	*Light Standard Metal (40 Foot)	13.000	4.000		
			EACH	0.000	0.00	
			2,957.16000	4.000		11,828.64
0515		MATERIAL ALLOWANCE 40 Foot Light Standard		9.000		
			EACH	0.000	0.00	
			2,513.58600	9.000		22,622.27
0520	613-40010	*Light Standard Foundation	18.000	6.000		
			EACH	0.000	0.00	
			739.29000	6.000		4,435.74
0520		MATERIAL ALLOWANCE Light Standard Foundation		0.000		
			EACH	0.000	0.00	
			333.65500	0.000		0.00
0520		MATERIAL ALLOWANCE Light Standard Foundation		3.000		
			EACH	0.000	0.00	
			333.65500	3.000		1,000.97
0525	613-50150	*Secondary Service Pedestal	2.000	0.000		
			EACH	0.000	0.00	
			1,584.19000	0.000		0.00
0530	613-70250	*Luminaire High Pressure Sodium (250 Watt)	9.000	3.000		
			EACH	0.000	0.00	
			316.84000	3.000		950.52
0535	613-70400	*Luminaire High Pressure Sodium (400 Watt)	13.000	4.000		
			EACH	0.000	0.00	
			316.84000	4.000		1,267.36
0540	614-00012	Sign Panel (Class II)	50.000	0.000		
			SF	0.000	0.00	
			18.78000	0.000		0.00
0545	614-00013	Sign Panel (Class III)	420.000	0.000		
			SF	0.000	0.00	
			25.60000	0.000		0.00
0550	614-00615	Steel Sign Post (W 6x15)	54.000	54.000		
			LF	0.000	0.00	
			44.79000	54.000		2,418.66

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 13
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0555	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	7.000	2.000		
			EACH	0.000	0.00	
			223.72000	2.000		447.44
0560	614-03002	Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			1,408.55000	2.000		2,817.10
0565	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	2.000	2.000		
			EACH	0.000	0.00	
			33,796.10000	2.000		67,592.20
0570	615-00050	Embankment Protector Type 5	1.000	0.000		
			EACH	0.000	0.00	
			1,056.13000	0.000		0.00
0575	621-00450	*Detour Pavement	848.000	528.000		
			SY	0.000	0.00	
			45.40000	528.000		23,971.20
0580	625-00000	*Construction Surveying	1.000	0.450		
			L S	0.050	1,504.98	
			30,099.65000	0.500		15,049.83
0585	625-00001	*Construction Surveying (Hourly)	100.000	18.000		
			HOOR	0.000	0.00	
			100.33000	18.000		1,805.94
0590	626-00000	*Mobilization	1.000	0.600		
			L S	0.000	0.00	
			620,000.00000	0.600		372,000.00
0595	626-01000	*Public Information Services	1.000	0.500		
			L S	0.000	0.00	
			15,841.92000	0.500		7,920.96
0600	627-00001	*Pavement Marking Paint	94.210	79.760		
			GAL	14.450	473.09	
			32.74000	94.210		3,084.44
0605	627-00005	*Epoxy Pavement Marking	64.000	0.000		
			GAL	0.000	0.00	
			126.74000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 14
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0610	627-02001	*Preformed Plastic Pavement Marking (Type II)	6,321.000	0.000		
			SF	0.000	0.00	
			10.30000	0.000		0.00
0615	630-00000	*Flagging	5,000.000	1,451.500		
			HOURL	36.000	798.48	
			22.18000	1,487.500		32,992.75
0620	630-00003	*Uniformed Traffic Control	1,500.000	222.500		
			HOURL	138.500	7,020.57	
			50.69000	361.000		18,299.09
0625	630-00007	*Traffic Control Inspection	175.000	62.000		
			DAY	12.000	950.52	
			79.21000	74.000		5,861.54
0630	630-00012	*Traffic Control Management	350.000	96.000		
			DAY	19.000	8,026.55	
			422.45000	115.000		48,581.75
0635	630-00025	*Traffic Control Vehicle	1,500.000	111.250		
			HOURL	69.250	731.28	
			10.56000	180.500		1,906.08
0640	630-80001	*Flashing Beacon (Portable)	6.000	3.000		
			EACH	0.000	0.00	
			792.10000	3.000		2,376.30
0645	630-80338	*Barricade (Type 3 M-D) (Temporary)	5.000	2.500		
			EACH	0.000	0.00	
			105.61000	2.500		264.02
0650	630-80341	*Construction Traffic Sign (Panel Size A)	18.000	8.500		
			EACH	0.000	0.00	
			68.65000	8.500		583.53
0655	630-80342	*Construction Traffic Sign (Panel Size B)	55.000	27.500		
			EACH	0.000	0.00	
			68.65000	27.500		1,887.88
0660	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	1.000		
			EACH	0.000	0.00	
			68.65000	1.000		68.65

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 15
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0665	630-80344	*Construction Traffic Sign (Special)	72.500	36.250		
			SF	0.000	0.00	
			26.40000	36.250		957.00
0670	630-80355	*Portable Message Sign Panel	4.000	2.000		
			EACH	0.000	0.00	
			7,392.90000	2.000		14,785.80
0675	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	8.000	3.500		
			EACH	0.000	0.00	
			1,056.13000	3.500		3,696.46
0680	630-80360	*Drum Channelizing Device	123.000	27.000		
			EACH	0.000	0.00	
			31.68000	27.000		855.36
0685	630-80363	*Drum Channelizing Device (With Light) (Flashing)	4.000	0.000		
			EACH	0.000	0.00	
			79.21000	0.000		0.00
0690	630-80370	Concrete Barrier (Temporary)	6,285.000	2,477.500		
			LF	0.000	0.00	
			17.35000	2,477.500		42,984.63
0695	630-80380	*Traffic Cone	500.000	100.000		
			EACH	0.000	0.00	
			5.28000	100.000		528.00
0700	630-85010	*Impact Attenuator (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			3,696.45000	1.000		3,696.45
0705	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	1.000		
			EACH	0.000	0.00	
			26,403.20000	1.000		26,403.20
0710	700-70010	F/A Minor Contract Revisions	500,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0715	700-70011	F/A Partnering	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 16
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0720	700-70012	F/A Asphalt Pavement Incentive	24,900.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0725	700-70016	F/A Fuel Cost Adjustment	127,300.000	-1,036.640		
			F A	0.000	0.00	
			1.00000	-1,036.640		-1,036.64
0730	700-70018	F/A Roadway Smoothness Incentive	18,300.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0735	700-70019	F/A Asphalt Cement Cost Adjustment	127,500.000	-2,395.760		
			F A	0.000	0.00	
			1.00000	-2,395.760		-2,395.76
0740	700-70021	F/A On-The-Job Trainee	6,720.000	0.000		
			HOURLY	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70022	F/A OJT Colorado Training Program	1,120.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70028	F/A ESB Program	7,500.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70034	F/A Uniformed Traffic Control	50,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70035	F/A Early Completion of Work Incentive	280,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0765	700-70060	F/A Adjust Utilities for Adesta Impacts	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0770	700-70082	F/A Furnish & Install Electrical Service Xcel Energy	35,000.000	27,488.370		
			F A	0.000	0.00	
			1.00000	27,488.370		27,488.37

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 17
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0775	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70589	F/A Environmental Health & Safety Management	10,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	900-00014	Added Item (Lump Sum)/ Nondestructive Evaluation of Caisson MCR	1.000	1.000		
			L S	0.000	0.00	
			693.00000	1.000		693.00
0935	613-01400	4 In Elec Cond (P) CMO #3	625.000	625.000		
			LF	0.000	0.00	
			23.99000	625.000		14,993.75
			CAT 0250	CURRENT AMT	\$ 5,334,675.90 \$	70,381.55 \$ 1,787,533.43
CAT NO0350 STRUCTURES E-17-AER						
0785	202-00400	Removal of Bridge	2.000	1.000		
			EACH	0.000	0.00	
			51,979.10000	1.000		51,979.10
0790	206-00000	Structure Excavation	3,879.000	2,586.000		
			CY	0.000	0.00	
			11.00000	2,586.000		28,446.00
0795	206-00100	*Structure Backfill (Class 1)	2,788.000	1,609.000		
			CY	536.000	11,733.04	
			21.89000	2,145.000		46,954.05
0800	206-00200	Structure Backfill (Class 2)	1,355.000	452.000		
			CY	0.000	0.00	
			8.65000	452.000		3,909.80
0805	206-00360	Mechanical Reinforcement of Soil	2,579.000	1,609.000		
			CY	536.000	7,718.40	
			14.40000	2,145.000		30,888.00
0810	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			9,026.16000	1.000		9,026.16

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 18
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0815	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			9,026.16000	1.000		9,026.16
0820	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,138.000	305.210		
			TON	0.000	0.00	
			91.88000	305.210		28,042.69
0825	502-00460	Pile Tip	46.000	26.000		
			EACH	0.000	0.00	
			168.99000	26.000		4,393.74
0830	502-11274	Steel Piling (HP 12x74)	1,351.000	1,022.000		
			LF	0.000	0.00	
			53.48000	1,022.000		54,656.56
0835	503-00054	*Drilled Caisson (54 Inch)	541.000	321.000		
			LF	0.000	0.00	
			309.31000	321.000		99,288.51
0840	515-00120	*Waterproofing (Membrane)	6,561.000	1,796.000		
			SY	0.000	0.00	
			12.58000	1,796.000		22,593.68
0845	518-01004	Bridge Expansion Device (0-4 Inch)	343.000	114.000		
			LF	0.000	0.00	
			173.37000	114.000		19,764.18
0850	601-03040	*Concrete Class D (Bridge)	2,404.000	776.740		
			CY	475.680	220,244.60	
			463.01000	1,252.420		579,882.98
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0850		MATERIAL ALLOWANCE Concrete Deck Panels		126.990		
			CY	-126.990	-49,978.18	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		80.060		
			CY	-80.060	-31,508.41	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		144.290		
			CY	-144.290	-56,786.77	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	646.930	254,605.77	
			393.56000	646.930		254,605.77
0855	601-03050	Concrete Class D (Wall)	22.000	22.000		
			CY	0.000	0.00	
			614.66000	22.000		13,522.52
0860	601-40400	*Structural Concrete Stain	2,689.000	0.000		
			SY	0.000	0.00	
			8.55000	0.000		0.00
0865	602-00000	*Reinforcing Steel	42,365.000	24,406.000		
			LB	0.000	0.00	
			0.77000	24,406.000		18,792.62
0870	602-00020	*Reinforcing Steel (Epoxy Coated)	580,592.000	234,156.000		
			LB	114,199.000	93,643.18	
			0.82000	348,355.000		285,651.10
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		24,726.011		
			LB	-24,726.011	-17,234.03	
			0.69700	0.000		0.00
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		5,688.996		
			LB	-5,688.996	-3,965.23	
			0.69700	0.000		0.00
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		45,491.994		
			LB	-45,491.994	-31,707.92	
			0.69700	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

Page 20
 ESTIMATE RUN 02/13/2012
 10:56:47

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0875	604-26006	*Vane Grate Inlet Special (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,528.03000	1.000		4,528.03
0880	604-26011	*Vane Grate Inlet Special (Double) (10 Foot)	2.000	1.000		
			EACH	0.000	0.00	
			6,605.94000	1.000		6,605.94
0885	606-10700	*Bridge Rail Type 7	831.000	432.000		
			LF	0.000	0.00	
			59.31000	432.000		25,621.92
0890	606-10705	*Bridge Rail Type 7 (Special)	373.000	0.000		
			LF	0.000	0.00	
			88.90000	0.000		0.00
0895	613-00100	*1 Inch Electrical Conduit	745.000	432.000		
			LF	0.000	0.00	
			8.45000	432.000		3,650.40
0900	613-00200	*2 Inch Electrical Conduit	1,490.000	864.000		
			LF	0.000	0.00	
			8.45000	864.000		7,300.80
0905	613-00300	*3 Inch Electrical Conduit	745.000	432.000		
			LF	0.000	0.00	
			9.51000	432.000		4,108.32
0910	618-10072	*Precast Concrete U Girder (U72)(Pre-Tensioned)	3,291.000	1,974.000		
			LF	0.000	0.00	
			405.00000	1,974.000		799,470.00
0910		MATERIAL ALLOWANCE U Girder - U72		0.000		
			LF	0.000	0.00	
			344.25000	0.000		0.00
0910		MATERIAL ALLOWANCE U Girder - U72		0.000		
			LF	0.000	0.00	
			324.06000	0.000		0.00

CONTID: C17537
 PCN: 17537-BID
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0007

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0910		MATERIAL ALLOWANCE U Girder (U-72)		0.000		
			LF	0.000	0.00	
			324.06000	0.000		0.00
CAT 0350 CURRENT AMT \$ 3,885,799.57 \$ 396,764.45 \$ 2,412,709.03						
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0915	620-00002	Field Office (Class 2)	1.000	0.750		
			EACH	0.250	5,308.04	
			21,232.14000	1.000		21,232.14
0920	620-00012	Field Laboratory (Class 2)	1.000	0.750		
			EACH	0.250	4,040.68	
			16,162.73000	1.000		16,162.73
0925	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,689.80000	2.000		3,379.60
CAT 0450 CURRENT AMT \$ 40,774.47 \$ 9,348.72 \$ 40,774.47						
PROJECT TOTAL CURRENT AMT \$ 9,261,249.94 \$ 476,494.72 \$ 4,241,016.93						