

ESTIMATE SUMMARY

12:35:59

-----  
 CONTID: C17537 ESTIMATE NO: 0016 PROG SPEC YR: 2005  
 PCN: 17537-BID COFRS REPORTING CATEGORY: 6 FACS REF NO:  
 -----

CONTRACT DESCRIPTION: I-70 BRIDGES OVER SAND CREEK  
 TIME CHARGED: 266.5 DAYS TIME ALLOW: 280 CALENDAR DAYS  
 PERCENT TIME: 95.18 ORIG TIME ALLOW: 255 CALENDAR DAYS

PROJECT NO: FBR0704-220  
 I-70 BRIDGES OVER SAND CREEK  
 NAME OF ROAD: 070A  
 PROJECT COUNTIES: DENVER

CONTRACTOR: LAWRENCE CONSTRUCTION COMPANY  
 9002 N. MOORE RD.  
 LITTLETON CO 80125

PAY PERIOD ENDING	09/18/2014	DATE TIME STARTED	07/29/2011
DATE LET	04/28/2011	DATE WORK BEGAN	07/29/2011
DATE AWARDED	05/12/2011	DATE TIME STOPPED	
DATE CONTRACT EXECUTED	05/24/2011	DATE ACCEPTED	
DATE NOTICE TO PROCEED	07/29/2011		

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 8,370,647.37 PARTICIPATING	\$ 40,774.48	\$ 0.00
AWARD PROJECT AMT: \$ 7,996,860.67 NON-PARTICIPATING	8,103,091.07	48,809.90
PERCENT COMPLETE: 97.29% TOTAL EARNINGS	8,143,865.55	48,809.90
FUNDS AVAILABLE: \$ 226,781.82 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	48,809.90
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-25,000.00	0.00
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	48,809.90
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	48,809.90
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 48,809.90

APPROVED FOR PAYMENT BY \_\_\_\_\_

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 2  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
-----						
CAT NO0250 ROADWAY						
0005	201-00001	Clearing and Grubbing	6.000	6.000		
			ACRE	0.000	0.00	
			1,712.55000	6.000		10,275.30
0010	202-00010	Removal of Tree	20.000	20.000		
			EACH	0.000	0.00	
			113.31000	20.000		2,266.20
0015	202-00019	Removal of Inlet	3.000	3.000		
			EACH	0.000	0.00	
			413.38000	3.000		1,240.14
0020	202-00023	Removal of Embankment Protector Type 3	2.000	2.000		
			EACH	0.000	0.00	
			293.57000	2.000		587.14
0025	202-00035	Removal of Pipe	150.400	150.400		
			LF	0.000	0.00	
			12.43000	150.400		1,869.47
0030	202-00037	Removal of End Section	5.000	5.000		
			EACH	0.000	0.00	
			80.47000	5.000		402.35
0035	202-00090	Removal of Delineator	22.000	22.000		
			EACH	0.000	0.00	
			5.97000	22.000		131.34
0040	202-00155	Removal of Wall	276.000	276.000		
			LF	0.000	0.00	
			33.95000	276.000		9,370.20
0045	202-00195	Removal of Median Cover	425.000	425.000		
			SY	0.000	0.00	
			2.71000	425.000		1,151.75
0050	202-00203	Removal of Curb and Gutter	2,108.000	2,108.000		
			LF	0.000	0.00	
			1.96000	2,108.000		4,131.68
0055	202-00212	Removal of Concrete Pavement	3,557.000	3,557.000		
			SY	0.000	0.00	
			2.97000	3,557.000		10,564.29

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 3  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0060	202-00220	Removal of Asphalt Mat	6,806.000	6,806.000		
			SY	0.000	0.00	
			4.34000	6,806.000		29,538.04
0065	202-00240	*Removal of Asphalt Mat (Planing)	12,799.000	12,799.000		
			SY	0.000	0.00	
			2.18000	12,799.000		27,901.82
0070	202-00250	*Removal of Pavement Marking	8,704.000	8,704.000		
			SF	0.000	0.00	
			2.01000	8,704.000		17,495.04
0075	202-00705	*Removal of Light Standard Foundation	18.000	18.000		
			EACH	0.000	0.00	
			85.03000	18.000		1,530.54
0080	202-00805	Removal of Overhead Sign Structure	1.000	1.000		
			EACH	0.000	0.00	
			3,266.14000	1.000		3,266.14
0085	202-00810	Removal of Ground Sign	1.000	1.000		
			EACH	0.000	0.00	
			81.70000	1.000		81.70
0090	202-00827	*Removal of Pull Box	12.000	12.000		
			EACH	0.000	0.00	
			52.81000	12.000		633.72
0095	202-01000	Removal of Fence	50.000	50.000		
			LF	0.000	0.00	
			1.88000	50.000		94.00
0100	202-01130	*Removal of Guardrail Type 3	1,608.000	1,608.000		
			LF	0.000	0.00	
			2.11000	1,608.000		3,392.88
0105	202-01170	Removal of Guardrail Type 7	1,882.000	1,882.000		
			LF	0.000	0.00	
			4.98000	1,882.000		9,372.36
0110	202-01300	*Removal of End Anchorage	3.000	3.000		
			EACH	0.000	0.00	
			168.98000	3.000		506.94

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 4  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0115	203-00060	*Embankment Material (Complete In Place)	29,940.000	29,940.000		
			CY	0.000	0.00	
			9.40000	29,940.000		281,436.00
0120	203-00100	Muck Excavation	2,691.000	2,691.000		
			CY	0.000	0.00	
			6.31000	2,691.000		16,980.21
0125	203-01500	Blading	55.000	49.000		
			HOURL	0.000	0.00	
			118.10000	49.000		5,786.90
0130	203-01550	Dozing	60.000	54.000		
			HOURL	0.000	0.00	
			139.10000	54.000		7,511.40
0135	203-01597	*Potholing	33.000	32.500		
			HOURL	0.000	0.00	
			250.60000	32.500		8,144.50
0140	203-01622	Sweeping (With Pickup Broom)	595.000	595.000		
			HOURL	0.000	0.00	
			158.42000	595.000		94,259.90
0145	206-00000	Structure Excavation	624.000	624.000		
			CY	0.000	0.00	
			11.00000	624.000		6,864.00
0150	206-00510	Filter Material (Class A)	384.400	384.400		
			CY	0.000	0.00	
			38.45000	384.400		14,780.18
0155	207-00205	Topsoil	2,300.000	2,300.000		
			CY	0.000	0.00	
			12.52000	2,300.000		28,796.00
0160	208-00002	*Erosion Log (12 Inch)	3,610.000	3,610.000		
			LF	0.000	0.00	
			4.75000	3,610.000		17,147.50
0165	208-00009	*Erosion Log (20 Inch)	576.000	576.000		
			LF	0.000	0.00	
			6.86000	576.000		3,951.36

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 5  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0170	208-00020	*Silt Fence	6,273.000	6,273.000		
			LF	0.000	0.00	
			0.95000	6,273.000		5,959.35
0175	208-00021	*Silt Fence (Reinforced)	0.000	0.000		
			LF	0.000	0.00	
			1.85000	0.000		0.00
0180	208-00034	*Gravel Bag	598.000	598.000		
			LF	0.000	0.00	
			3.70000	598.000		2,212.60
0185	208-00045	*Concrete Washout Structure	5.000	5.000		
			EACH	0.000	0.00	
			1,003.32000	5.000		5,016.60
0190	208-00050	*Storm Drain Inlet Protection	0.000	0.000		
			EACH	0.000	0.00	
			158.42000	0.000		0.00
0195	208-00070	*Vehicle Tracking Pad	6.000	6.000		
			EACH	0.000	0.00	
			1,372.97000	6.000		8,237.82
0200	208-00103	*Removal and Disposal of Sediment (Labor)	250.000	250.000		
			HOUR	0.000	0.00	
			31.68000	250.000		7,920.00
0205	208-00105	*Removal and Disposal of Sediment (Equipment)	60.000	44.000		
			HOUR	0.000	0.00	
			68.65000	44.000		3,020.60
0210	208-00206	*Erosion Control Supervisor	290.000	252.000		
			DAY	0.000	0.00	
			105.61000	252.000		26,613.72
0215	209-00100	Water (Landscaping)	36.000	29.000		
			MGAL	0.000	0.00	
			137.30000	29.000		3,981.70
0220	209-00200	*Time-Released Water Product	400.000	0.000		
			EACH	0.000	0.00	
			4.17000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 6  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0225	210-00810	Reset Ground Sign	7.000	7.000		
			EACH	0.000	0.00	
			200.03000	7.000		1,400.21
0230	210-00815	Reset Sign Panel	2.000	2.000		
			EACH	0.000	0.00	
			108.16000	2.000		216.32
0235	210-02900	Relay Riprap	119.000	119.000		
			CY	0.000	0.00	
			29.19000	119.000		3,473.61
0240	210-04015	Modify Manhole	1.000	1.000		
			EACH	0.000	0.00	
			6,965.92000	1.000		6,965.92
0245	212-00006	*Seeding (Native)	12.480	12.480		
			ACRE	0.000	0.00	
			686.48000	12.480		8,567.27
0250	212-00032	*Soil Conditioning	12.480	12.480		
			ACRE	0.000	0.00	
			2,112.26000	12.480		26,361.00
0255	213-00002	*Mulching (Weed Free Hay)	9.620	9.620		
			ACRE	0.000	0.00	
			633.68000	9.620		6,096.00
0260	213-00061	*Mulch Tackifier	1,900.000	1,900.000		
			LB	0.000	0.00	
			2.38000	1,900.000		4,522.00
0265	213-00100	*Soil Binder	13.000	13.000		
			ACRE	0.000	0.00	
			792.10000	13.000		10,297.30
0270	214-00000	*Landscape Maintenance	1.000	1.000		
			L S	0.000	0.00	
			5,280.64000	1.000		5,280.64
0275	214-00220	*Deciduous Tree (2 Inch Caliper)	33.000	33.000		
			EACH	0.000	0.00	
			422.45000	33.000		13,940.85

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 7  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0280	216-00042	*Soil Retention Blanket (Biodegradable Straw/Coconut)	19,623.400	19,623.400		
			SY	0.000	0.00	
			1.48000	19,623.400		29,042.63
0285	217-00020	*Herbicide Treatment	201.500	201.500		
			hour	0.000	0.00	
			78.15000	201.500		15,747.23
0290	240-00000	*Wildlife Biologist	26.500	26.500		
			hour	0.000	0.00	
			52.81000	26.500		1,399.47
0295	240-00100	*Prairie Dog Management	1.000	1.000		
			L S	0.000	0.00	
			4,752.58000	1.000		4,752.58
0300	304-06000	*Aggregate Base Course (Class 6)	7,674.120	7,674.120		
			TON	0.000	0.00	
			13.72000	7,674.120		105,288.93
0305	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	842.650	842.650		
			TON	0.000	0.00	
			175.32000	842.650		147,733.40
0310	403-00800	*Emergency Pothole Repair	8.040	8.040		
			TON	0.000	0.00	
			408.47000	8.040		3,284.10
0315	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	3,889.120	3,889.120		
			TON	0.000	0.00	
			91.88000	3,889.120		357,332.35
0320	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	9,596.750	9,596.750		
			TON	0.000	0.00	
			50.00000	9,596.750		479,837.50
0325	411-10255	*Emulsified Asphalt (Slow-Setting)	1,935.000	1,935.000		
			GAL	0.000	0.00	
			3.70000	1,935.000		7,159.50
0330	411-10300	Emulsified Asphalt (Prime Coat)	1,527.000	1,527.000		
			GAL	0.000	0.00	
			3.70000	1,527.000		5,649.90

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 8  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0335	420-00102	Geotextile (Erosion Control) (Class 1)	1,375.400	1,375.400		
			SY	0.000	0.00	
			2.63000	1,375.400		3,617.30
0340	420-00112	Geotextile (Drainage) (Class 1)	2,840.000	2,840.000		
			SY	0.000	0.00	
			2.10000	2,840.000		5,964.00
0345	420-00400	Media Filter Drain (MFD) mix (Type 1)	328.000	328.000		
			CY	0.000	0.00	
			105.61000	328.000		34,640.08
0350	503-00048	*Drilled Caisson (48 Inch)	49.000	49.000		
			LF	0.000	0.00	
			310.73000	49.000		15,225.77
0355	506-00209	Riprap (9 Inch)	318.000	318.000		
			CY	0.000	0.00	
			71.83000	318.000		22,841.94
0360	506-00212	Riprap (12 Inch)	1,174.000	1,174.000		
			CY	0.000	0.00	
			77.37000	1,174.000		90,832.38
0365	506-00218	Riprap (18 Inch)	1,847.000	1,847.000		
			CY	0.000	0.00	
			64.36000	1,847.000		118,872.92
0370	603-01185	18 Inch Reinforced Concrete Pipe (Complete In Place)	1,415.100	1,415.100		
			LF	0.000	0.00	
			33.80000	1,415.100		47,830.38
0375	603-01245	24 Inch Reinforced Concrete Pipe (Complete In Place)	162.000	162.000		
			LF	0.000	0.00	
			91.88000	162.000		14,884.56
0380	603-02185	23x14 Inch Reinforced Concrete Pipe (Complete In Place)	303.000	303.000		
			LF	0.000	0.00	
			67.59000	303.000		20,479.77
0385	603-05018	18 Inch Reinforced Concrete End Section	3.000	3.000		
			EACH	0.000	0.00	
			1,953.84000	3.000		5,861.52



CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 9  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0390	603-05024	24 Inch Reinforced Concrete End Section	4.000	4.000		
			EACH	0.000	0.00	
			1,584.19000	4.000		6,336.76
0395	604-26005	*Vane Grate Inlet (Double) (5 Foot)	8.000	8.000		
			EACH	0.000	0.00	
			3,700.29000	8.000		29,602.32
0400	604-26010	*Vane Grate Inlet (Double) (10 Foot)	3.000	2.000		
			EACH	0.000	0.00	
			4,964.48000	2.000		9,928.96
0405	604-30010	Manhole Slab Base (10 Foot)	5.000	5.000		
			EACH	0.000	0.00	
			2,963.29000	5.000		14,816.45
0410	605-00004	4 Inch Non-Perforated Pipe Underdrain	282.400	282.400		
			LF	0.000	0.00	
			11.33000	282.400		3,199.59
0415	605-00040	4 Inch Perforated Pipe Underdrain	354.400	354.400		
			LF	0.000	0.00	
			8.13000	354.400		2,881.27
0420	605-83580	8 Inch Pipe Underdrain	132.000	131.700		
			LF	0.000	0.00	
			15.84000	131.700		2,086.13
0425	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	1,208.000	1,208.000		
			LF	0.000	0.00	
			13.68000	1,208.000		16,525.44
0425		MATERIAL ALLOWANCE Guardrail		0.000		
			LF	0.000	0.00	
			5.43000	0.000		0.00
0430	606-00710	*Guardrail Type 7 (Style CA)	1,535.000	1,535.000		
			LF	0.000	0.00	
			49.55000	1,535.000		76,059.25
0435	606-00740	*Guardrail Type 7 (Style CE)	0.000	0.000		
			LF	0.000	0.00	
			64.99000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 10  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0440	606-01340	*End Anchorage Type 3D	1.000	1.000		
			EACH	0.000	0.00	
			723.45000	1.000		723.45
0440		MATERIAL ALLOWANCE 3D Anchor		0.000		
			EACH	0.000	0.00	
			442.00000	0.000		0.00
0445	606-01370	*Transition Type 3G	4.000	4.000		
			EACH	0.000	0.00	
			1,124.78000	4.000		4,499.12
0445		MATERIAL ALLOWANCE 3G Anchor		0.000		
			EACH	0.000	0.00	
			408.00000	0.000		0.00
0450	606-01380	*Transition Type 3H	1.000	1.000		
			EACH	0.000	0.00	
			654.80000	1.000		654.80
0450		MATERIAL ALLOWANCE 3H Anchor		0.000		
			EACH	0.000	0.00	
			308.00000	0.000		0.00
0455	606-02005	*End Anchorage (Flared)	3.000	3.000		
			EACH	0.000	0.00	
			1,504.98000	3.000		4,514.94
0455		MATERIAL ALLOWANCE Flared End Anchor		0.000		
			EACH	0.000	0.00	
			1,135.00000	0.000		0.00
0460	607-11525	*Fence (Plastic)	1,847.000	1,847.000		
			LF	0.000	0.00	
			2.38000	1,847.000		4,395.86
0465	609-60011	Curb Type 6 (Section M)	1,151.000	1,151.000		
			LF	0.000	0.00	
			7.39000	1,151.000		8,505.89
0470	612-00041	Delineator (Flexible) (Type I)	11.000	11.000		
			EACH	0.000	0.00	
			29.57000	11.000		325.27

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 11  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0475	612-00042	Delineator (Flexible) (Type II)	11.000	11.000		
			EACH	0.000	0.00	
			31.68000	11.000		348.48
0480	612-00043	Delineator (Flexible) (Type III)	7.000	7.000		
			EACH	0.000	0.00	
			33.80000	7.000		236.60
0485	613-01100	*1 Inch Electrical Conduit (Plastic)	744.000	744.000		
			LF	0.000	0.00	
			10.56000	744.000		7,856.64
0490	613-01200	*2 Inch Electrical Conduit (Plastic)	2,817.000	2,817.000		
			LF	0.000	0.00	
			10.56000	2,817.000		29,747.52
0490		MATERIAL ALLOWANCE 2" Electrical Conduit (Plastic)		0.000		
			LF	0.000	0.00	
			1.48377	0.000		0.00
0495	613-01300	*3 Inch Electrical Conduit (Plastic)	94.000	94.000		
			LF	0.000	0.00	
			12.67000	94.000		1,190.98
0500	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			15,841.92000	1.000		15,841.92
0505	613-16000	*Luminaire (Special)	4.000	4.000		
			EACH	0.000	0.00	
			1,901.03000	4.000		7,604.12
0505		MATERIAL ALLOWANCE Luminaire (Special)		0.000		
			EACH	0.000	0.00	
			925.05000	0.000		0.00
0505		MATERIAL ALLOWANCE Luminaire (Spec)		0.000		
			EACH	0.000	0.00	
			290.00000	0.000		0.00
0510	613-34350	*Light Standard Metal (35 Foot)	9.000	9.000		
			EACH	0.000	0.00	
			2,534.71000	9.000		22,812.39

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0510		MATERIAL ALLOWANCE 35 Foot Light Standard		0.000		
			EACH	0.000	0.00	
			2,154.50350	0.000		0.00
0515	613-34400	*Light Standard Metal (40 Foot)	13.000	13.000		
			EACH	0.000	0.00	
			2,957.16000	13.000		38,443.08
0515		MATERIAL ALLOWANCE 40 Foot Light Standard		0.000		
			EACH	0.000	0.00	
			2,513.58600	0.000		0.00
0520	613-40010	*Light Standard Foundation	18.000	18.000		
			EACH	0.000	0.00	
			739.29000	18.000		13,307.22
0520		MATERIAL ALLOWANCE Light Standard Foundation		0.000		
			EACH	0.000	0.00	
			333.65500	0.000		0.00
0520		MATERIAL ALLOWANCE Light Standard Foundation		0.000		
			EACH	0.000	0.00	
			333.65500	0.000		0.00
0525	613-50150	*Secondary Service Pedestal	2.000	2.000		
			EACH	0.000	0.00	
			1,584.19000	2.000		3,168.38
0530	613-70250	*Luminaire High Pressure Sodium (250 Watt)	9.000	9.000		
			EACH	0.000	0.00	
			316.84000	9.000		2,851.56
0535	613-70400	*Luminaire High Pressure Sodium (400 Watt)	13.000	13.000		
			EACH	0.000	0.00	
			316.84000	13.000		4,118.92
0540	614-00012	Sign Panel (Class II)	0.000	0.000		
			SF	0.000	0.00	
			18.78000	0.000		0.00
0545	614-00013	Sign Panel (Class III)	0.000	0.000		
			SF	0.000	0.00	
			25.60000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 13  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0550	614-00615	Steel Sign Post (W 6x15)	54.000	54.000		
			LF	0.000	0.00	
			44.79000	54.000		2,418.66
0555	614-01588	Steel Sign Support (2-1/2 Inch Round Sch 80)(Slipbase)	2.000	2.000		
			EACH	0.000	0.00	
			223.72000	2.000		447.44
0560	614-03002	Concrete Footing (Type 2)	2.000	2.000		
			EACH	0.000	0.00	
			1,408.55000	2.000		2,817.10
0565	614-32400	Monotube Overhead Sign Cantilever (24 Inch Diameter)	2.000	2.000		
			EACH	0.000	0.00	
			33,796.10000	2.000		67,592.20
0570	615-00050	Embankment Protector Type 5	1.000	1.000		
			EACH	0.000	0.00	
			1,056.13000	1.000		1,056.13
0575	621-00450	*Detour Pavement	848.000	848.000		
			SY	0.000	0.00	
			45.40000	848.000		38,499.20
0580	625-00000	*Construction Surveying	1.000	1.000		
			L S	0.000	0.00	
			30,099.65000	1.000		30,099.65
0585	625-00001	*Construction Surveying (Hourly)	55.000	55.000		
			HOUR	0.000	0.00	
			100.33000	55.000		5,518.15
0590	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			620,000.00000	1.000		620,000.00
0595	626-01000	*Public Information Services	1.000	1.000		
			L S	0.000	0.00	
			15,841.92000	1.000		15,841.92
0600	627-00001	*Pavement Marking Paint	263.000	263.000		
			GAL	0.000	0.00	
			32.74000	263.000		8,610.62

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 14  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0605	627-00005	*Epoxy Pavement Marking	30.000	30.000		
			GAL	0.000	0.00	
			126.74000	30.000		3,802.20
0610	627-02001	*Preformed Plastic Pavement Marking (Type II)	0.000	0.000		
			SF	0.000	0.00	
			10.30000	0.000		0.00
0615	630-00000	*Flagging	4,000.000	3,040.000		
			HOUR	0.000	0.00	
			22.18000	3,040.000		67,427.20
0620	630-00003	*Uniformed Traffic Control	1,140.000	1,140.000		
			HOUR	0.000	0.00	
			50.69000	1,140.000		57,786.60
0625	630-00007	*Traffic Control Inspection	130.000	120.000		
			DAY	0.000	0.00	
			79.21000	120.000		9,505.20
0630	630-00012	*Traffic Control Management	250.000	217.000		
			DAY	0.000	0.00	
			422.45000	217.000		91,671.65
0635	630-00025	*Traffic Control Vehicle	1,019.000	1,019.000		
			HOUR	0.000	0.00	
			10.56000	1,019.000		10,760.64
0640	630-80001	*Flashing Beacon (Portable)	6.000	6.000		
			EACH	0.000	0.00	
			792.10000	6.000		4,752.60
0645	630-80338	*Barricade (Type 3 M-D) (Temporary)	10.000	10.000		
			EACH	0.000	0.00	
			105.61000	10.000		1,056.10
0650	630-80341	*Construction Traffic Sign (Panel Size A)	48.000	48.000		
			EACH	0.000	0.00	
			68.65000	48.000		3,295.20
0655	630-80342	*Construction Traffic Sign (Panel Size B)	86.000	86.000		
			EACH	0.000	0.00	
			68.65000	86.000		5,903.90

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 15  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0660	630-80343	*Construction Traffic Sign (Panel Size C)	2.000	2.000		
			EACH	0.000	0.00	
			68.65000	2.000		137.30
0665	630-80344	*Construction Traffic Sign (Special)	72.500	72.500		
			SF	0.000	0.00	
			26.40000	72.500		1,914.00
0670	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			7,392.90000	4.000		29,571.60
0675	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	7.000	7.000		
			EACH	0.000	0.00	
			1,056.13000	7.000		7,392.91
0680	630-80360	*Drum Channelizing Device	57.000	57.000		
			EACH	0.000	0.00	
			31.68000	57.000		1,805.76
0685	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			79.21000	0.000		0.00
0690	630-80370	Concrete Barrier (Temporary)	6,285.000	5,620.000		
			LF	0.000	0.00	
			17.35000	5,620.000		97,507.00
0695	630-80380	*Traffic Cone	620.000	620.000		
			EACH	0.000	0.00	
			5.28000	620.000		3,273.60
0700	630-85010	*Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			3,696.45000	2.000		7,392.90
0705	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			26,403.20000	2.000		52,806.40
0710	700-70010	F/A Minor Contract Revisions	130,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 16  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0715	700-70011	F/A Partnering	191.250	191.250		
			F A	0.000	0.00	
			1.00000	191.250		191.25
0720	700-70012	F/A Asphalt Pavement Incentive	-3,179.530	-3,179.530		
			F A	0.000	0.00	
			1.00000	-3,179.530		-3,179.53
0725	700-70016	F/A Fuel Cost Adjustment	-3,376.370	-3,376.370		
			F A	0.000	0.00	
			1.00000	-3,376.370		-3,376.37
0730	700-70018	F/A Roadway Smoothness Incentive	-14,353.280	-14,353.280		
			F A	0.000	0.00	
			1.00000	-14,353.280		-14,353.28
0735	700-70019	F/A Asphalt Cement Cost Adjustment	-14,117.590	-14,117.590		
			F A	0.000	0.00	
			1.00000	-14,117.590		-14,117.59
0740	700-70021	F/A On-The-Job Trainee	6,720.000	0.000		
			HOUR	0.000	0.00	
			1.00000	0.000		0.00
0745	700-70022	F/A OJT Colorado Training Program	1,120.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0750	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0755	700-70034	F/A Uniformed Traffic Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0760	700-70035	F/A Early Completion of Work Incentive	145,000.000	145,000.000		
			F A	0.000	0.00	
			1.00000	145,000.000		145,000.00
0765	700-70060	F/A Adjust Utilities for Adesta Impacts	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00



CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 17  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0770	700-70082	F/A Furnish & Install Electrical Service Xcel Energy	27,488.370	27,488.370		
			F A	0.000	0.00	
			1.00000	27,488.370		27,488.37
0775	700-70380	F/A Erosion Control	25,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0780	700-70589	F/A Environmental Health & Safety Management	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0930	900-00014	Added Item (Lump Sum)/ Nondestructive Evaluation of Caisson MCR	1.000	1.000		
			L S	0.000	0.00	
			693.00000	1.000		693.00
0935	613-01400	4 In Elec Cond (P) CMO #3	783.000	783.000		
			LF	0.000	0.00	
			23.99000	783.000		18,784.17
0940	206-00065	Str Bkfl (Flow-Fill)	94.000	94.000		
			CY	0.000	0.00	
			62.00000	94.000		5,828.00
0945	900-00006	Added Item (Dollar)/ CMO #5	66,565.960	66,565.960		
			DOL	0.000	0.00	
			1.00000	66,565.960		66,565.96
0950	900-00014	Added Item (Lump Sum)/ CMO #06	1.000	0.000		
			L S	0.000	0.00	
			2,000.00000	0.000		0.00
0955	214-01015	Willow Cuttings CMO #07	2,786.000	2,786.000		
			EACH	0.000	0.00	
			1.29000	2,786.000		3,593.94
0960	627-01001	Preform Plastic Pvmt Mkg (Ty I) CMO #09	1,311.000	1,311.000		
			SF	0.000	0.00	
			11.34000	1,311.000		14,866.74
0965	627-01010	Preform Plastic Pvmt Mkg (TY I)(Inlaid) CMO #09	474.000	474.000		
			SF	0.000	0.00	
			13.50000	474.000		6,399.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 18  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0250 ROADWAY						
0970	900-00006	Added Item (Dollar)/	9,679.240	9,679.240		
			DOL	0.000	0.00	
			1.00000	9,679.240		9,679.24
			CAT 0250	CURRENT AMT \$ 4,383,914.66 \$	0.00 \$	4,157,132.75
CAT NO0350 STRUCTURES E-17-AER						
0785	202-00400	Removal of Bridge	2.000	2.000		
			EACH	0.000	0.00	
			51,979.10000	2.000		103,958.20
0790	206-00000	Structure Excavation	3,879.000	3,879.000		
			CY	0.000	0.00	
			11.00000	3,879.000		42,669.00
0795	206-00100	*Structure Backfill (Class 1)	2,788.000	2,788.000		
			CY	0.000	0.00	
			21.89000	2,788.000		61,029.32
0800	206-00200	Structure Backfill (Class 2)	1,355.000	1,355.000		
			CY	0.000	0.00	
			8.65000	1,355.000		11,720.75
0805	206-00360	Mechanical Reinforcement of Soil	2,579.000	2,579.000		
			CY	0.000	0.00	
			14.40000	2,579.000		37,137.60
0810	206-01781	Shoring (Area 1)	1.000	1.000		
			L S	0.000	0.00	
			9,026.16000	1.000		9,026.16
0815	206-01782	Shoring (Area 2)	1.000	1.000		
			L S	0.000	0.00	
			9,026.16000	1.000		9,026.16
0820	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	1,060.400	1,060.400		
			TON	0.000	0.00	
			91.88000	1,060.400		97,429.55
0825	502-00460	Pile Tip	46.000	46.000		
			EACH	0.000	0.00	
			168.99000	46.000		7,773.54

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 19  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0830	502-11274	Steel Piling (HP 12x74)	1,652.000	1,652.000		
			LF	0.000	0.00	
			53.48000	1,652.000		88,348.96
0835	503-00054	*Drilled Caisson (54 Inch)	541.000	541.000		
			LF	0.000	0.00	
			309.31000	541.000		167,336.71
0840	515-00120	*Waterproofing (Membrane)	6,561.000	6,561.000		
			SY	0.000	0.00	
			12.58000	6,561.000		82,537.38
0845	518-01004	Bridge Expansion Device (0-4 Inch)	343.000	343.000		
			LF	0.000	0.00	
			173.37000	343.000		59,465.91
0850	601-03040	*Concrete Class D (Bridge)	2,404.000	2,404.000		
			CY	0.000	0.00	
			463.01000	2,404.000		1,113,076.04
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

ESTIMATE RUN

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0850		MATERIAL ALLOWANCE Concrete Deck Panels		0.000		
			CY	0.000	0.00	
			393.56000	0.000		0.00
0855	601-03050	Concrete Class D (Wall)	22.000	22.000		
			CY	0.000	0.00	
			614.66000	22.000		13,522.52
0860	601-40400	*Structural Concrete Stain	2,689.000	2,689.000		
			SY	0.000	0.00	
			8.55000	2,689.000		22,990.95
0865	602-00000	*Reinforcing Steel	42,365.400	42,365.400		
			LB	0.000	0.00	
			0.77000	42,365.400		32,621.36
0870	602-00020	*Reinforcing Steel (Epoxy Coated)	580,592.000	580,592.000		
			LB	0.000	0.00	
			0.82000	580,592.000		476,085.44
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.69700	0.000		0.00
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.69700	0.000		0.00
0870		MATERIAL ALLOWANCE Steel (Epoxy Coated)		0.000		
			LB	0.000	0.00	
			0.69700	0.000		0.00
0875	604-26006	*Vane Grate Inlet Special (Double) (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			4,528.03000	1.000		4,528.03

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 21  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0880	604-26011	*Vane Grate Inlet Special (Double) (10 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			6,605.94000	2.000		13,211.88
0885	606-10700	*Bridge Rail Type 7	831.000	831.000		
			LF	0.000	0.00	
			59.31000	831.000		49,286.61
0890	606-10705	*Bridge Rail Type 7 (Special)	373.000	373.000		
			LF	0.000	0.00	
			88.90000	373.000		33,159.70
0895	613-00100	*1 Inch Electrical Conduit	958.000	958.000		
			LF	0.000	0.00	
			8.45000	958.000		8,095.10
0900	613-00200	*2 Inch Electrical Conduit	1,534.000	1,534.000		
			LF	0.000	0.00	
			8.45000	1,534.000		12,962.30
0905	613-00300	*3 Inch Electrical Conduit	767.000	767.000		
			LF	0.000	0.00	
			9.51000	767.000		7,294.17
0910	618-10072	*Precast Concrete U Girder (U72)(Pre-Tensioned)	3,291.000	3,291.000		
			LF	0.000	0.00	
			405.00000	3,291.000		1,332,855.00
0910		MATERIAL ALLOWANCE U Girder - U72		0.000		
			LF	0.000	0.00	
			344.25000	0.000		0.00
0910		MATERIAL ALLOWANCE U Girder - U72		0.000		
			LF	0.000	0.00	
			324.06000	0.000		0.00
0910		MATERIAL ALLOWANCE U Girder (U-72)		0.000		
			LF	0.000	0.00	
			324.06000	0.000		0.00
0910		MATERIAL ALLOWANCE U Girder (U-72)		0.000		
			LF	0.000	0.00	
			324.06000	0.000		0.00

CONTID: C17537  
 PCN: 17537-BID  
 PROJECT: FBR0704-220

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0016

Page 22  
 ESTIMATE RUN 09/18/2014  
 12:35:59

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0350 STRUCTURES E-17-AER						
0975	514-00201	Ped Railing (Steel) (Spec) CMO #12	290.000	0.000		
			LF	290.000	48,809.90	
			168.31000	290.000		48,809.90
			CAT 0350	CURRENT AMT	\$ 3,945,958.24	\$ 48,809.90 \$ 3,945,958.24
CAT NO0450 CONSTRUCTION ENGINEERING BID ITEMS						
0915	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			21,232.14000	1.000		21,232.14
0920	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			16,162.73000	1.000		16,162.73
0925	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			1,689.80000	2.000		3,379.60
			CAT 0450	CURRENT AMT	\$ 40,774.47	\$ 0.00 \$ 40,774.47
PROJECT TOTAL			CURRENT AMT	\$ 8,370,647.37	\$ 48,809.90	\$ 8,143,865.46