

ESTIMATE SUMMARY

CONTID: C17583

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17583-BID

COFRS REPORTING CATEGORY: 6

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 20.0 DAYS

TIME ALLOW:

444 WORK DAYS

FEDERAL:ALAMEDA TO 6TH - C PH

PERCENT TIME: 4.50

ORIG TIME ALLOW:

444 WORK DAYS

PROJECT NO: STU C0881-024

FEDERAL:ALAMEDA TO 6TH - C PH

NAME OF ROAD: Federal Blvd

PROJECT COUNTIES: DENVER

CONTRACTOR:

SCOTT CONTRACTING INC.

PAY PERIOD ENDING

03/28/2011

DATE TIME STARTED 03/01/2011

9540 E. 104th Avenue

DATE LET

12/16/2010

DATE WORK BEGAN

DATE AWARDED

12/30/2010

DATE TIME STOPPED

DATE CONTRACT EXECUTED

01/27/2011

DATE ACCEPTED

Henderson

CO 80640 303/279-0900

DATE NOTICE TO PROCEED

03/01/2011

			CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT:	\$ 9,141,616.26	PARTICIPATING	\$ 206,547.60	\$ 206,547.60
AWARD PROJECT AMT:	\$ 7,848,824.71	NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE:	2.26%	TOTAL EARNINGS	206,547.60	206,547.60
FUNDS AVAILABLE:	\$ 8,935,068.66	STOCKPILED MATERIALS	0.00	0.00
		GROSS EARNINGS	206,547.60	206,547.60
TOTAL CLAIMS:	\$ 0.00	RETAINAGE	-6,196.43	-6,196.43
		SECURITIES ENCUMBERED	0.00	0.00
		NET EARNINGS	200,351.17	200,351.17
		LIQUIDATED DAMAGES	0.00	0.00
		AUTOPAY ADJUSTMENT	0.00	0.00
		AMOUNT DUE	200,351.17	200,351.17
		OTHER ADJUSTMENTS	0.00	0.00
			<hr/>	
			PAYMENT DUE	\$ 200,351.17

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/29/2011

14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	1.800	0.000		
			ACRE	1.800	23,085.00	
			12,825.00000	1.800		23,085.00
0010	202-00001	Removal of Structure	19.000	0.000		
			EACH	0.000	0.00	
			755.00000	0.000		0.00
0015	202-00010	Removal of Tree	12.000	0.000		
			EACH	0.000	0.00	
			456.50000	0.000		0.00
0020	202-00019	Removal of Inlet	7.000	0.000		
			EACH	0.000	0.00	
			673.50000	0.000		0.00
0025	202-00021	Removal of Manhole	2.000	0.000		
			EACH	0.000	0.00	
			722.50000	0.000		0.00
0030	202-00027	Removal of Riprap	47.000	0.000		
			SY	0.000	0.00	
			38.50000	0.000		0.00
0035	202-00030	Removal of Water Service	74.000	0.000		
			EACH	0.000	0.00	
			188.50000	0.000		0.00
0040	202-00031	Removal of Fire Hydrant	6.000	0.000		
			EACH	0.000	0.00	
			611.50000	0.000		0.00
0045	202-00035	Removal of Pipe	926.000	0.000		
			LF	0.000	0.00	
			22.20000	0.000		0.00
0050	202-00080	Removal of Guard Post	42.000	0.000		
			EACH	7.000	1,011.50	
			144.50000	7.000		1,011.50
0055	202-00155	Removal of Wall	420.000	0.000		
			LF	0.000	0.00	
			19.60000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 3
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00190	Removal of Concrete Median Cover Material	147.000	0.000		
			SY	0.000	0.00	
			10.00000	0.000		0.00
0065	202-00200	Removal of Sidewalk	10,936.000	0.000		
			SY	0.000	0.00	
			8.25000	0.000		0.00
0070	202-00202	Removal of Gutter	3,913.000	0.000		
			LF	0.000	0.00	
			11.70000	0.000		0.00
0075	202-00203	Removal of Curb and Gutter	8,947.000	0.000		
			LF	0.000	0.00	
			3.25000	0.000		0.00
0080	202-00205	Removal of Wheel Stop	5.000	0.000		
			EACH	0.000	0.00	
			113.00000	0.000		0.00
0085	202-00206	Removal of Concrete Curb Ramp	346.000	0.000		
			SY	0.000	0.00	
			9.75000	0.000		0.00
0090	202-00207	Removal of Brick Pavers	230.000	0.000		
			SY	0.000	0.00	
			16.10000	0.000		0.00
0095	202-00210	Removal of Concrete Pavement	1,304.000	0.000		
			SY	0.000	0.00	
			9.70000	0.000		0.00
0100	202-00220	*Removal of Asphalt Mat	31,303.000	0.000		
			SY	116.000	812.00	
			7.00000	116.000		812.00
0105	202-00240	*Removal of Asphalt Mat (Planing)	1,164.000	0.000		
			SY	0.000	0.00	
			3.55000	0.000		0.00
0110	202-00250	*Removal of Pavement Marking	5,720.000	0.000		
			SF	0.000	0.00	
			2.30000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 4
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	202-00300	*Removal Of Building(s)	1.000	0.000		
			L S	0.250	13,818.75	
			55,275.00000	0.250		13,818.75
0120	202-00810	*Removal of Ground Sign	12.000	0.000		
			EACH	0.000	0.00	
			233.50000	0.000		0.00
0125	202-00821	*Removal of Sign Panel	8.000	0.000		
			EACH	0.000	0.00	
			81.80000	0.000		0.00
0130	202-00828	*Removal of Traffic Signal Equipment	1.000	0.000		
			L S	0.000	0.00	
			3,506.00000	0.000		0.00
0135	202-00858	*Removal of Pedestal Pole	2.000	0.000		
			EACH	0.000	0.00	
			233.50000	0.000		0.00
0140	202-00900	*Removal of Concrete Footing	35.000	0.000		
			EACH	0.000	0.00	
			380.00000	0.000		0.00
0145	202-01000	*Removal of Fence	1,325.000	0.000		
			LF	0.000	0.00	
			3.95000	0.000		0.00
0150	202-04005	Clean Valve Box	41.000	0.000		
			EACH	0.000	0.00	
			105.00000	0.000		0.00
0155	202-05150	*Sandblasting	1,760.000	0.000		
			SF	0.000	0.00	
			2.55000	0.000		0.00
0160	203-00010	Unclassified Excavation (Complete In Place)	9,120.000	0.000		
			CY	0.000	0.00	
			6.00000	0.000		0.00
0165	203-00100	Muck Excavation	500.000	0.000		
			CY	0.000	0.00	
			34.30000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 5
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	203-01500	Blading	15.000	0.000		
			HOOR	0.000	0.00	
			123.00000	0.000		0.00
0175	203-01597	*Potholing	290.000	0.000		
			HOOR	15.500	2,720.25	
			175.50000	15.500		2,720.25
0180	203-01622	Sweeping (With Pickup Broom)	200.000	0.000		
			HOOR	2.000	397.00	
			198.50000	2.000		397.00
0185	206-00000	Structure Excavation	1,257.000	0.000		
			CY	0.000	0.00	
			6.70000	0.000		0.00
0190	206-00100	Structure Backfill (Class 1)	457.000	0.000		
			CY	0.000	0.00	
			19.00000	0.000		0.00
0195	206-00520	Filter Material (Class B)	63.000	0.000		
			CY	0.000	0.00	
			38.20000	0.000		0.00
0200	207-00205	*Topsoil	1,617.000	0.000		
			CY	0.000	0.00	
			43.20000	0.000		0.00
0205	207-00210	Stockpile Topsoil	1,000.000	0.000		
			CY	0.000	0.00	
			3.10000	0.000		0.00
0210	207-00405	*Topsoil (Special)	591.000	0.000		
			CY	0.000	0.00	
			53.80000	0.000		0.00
0215	208-00002	*Erosion Log (12 Inch)	500.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0220	208-00020	*Silt Fence	1,891.000	0.000		
			LF	1,891.000	2,458.30	
			1.30000	1,891.000		2,458.30

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 6
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	208-00034	*Gravel Bag	2,900.000	0.000		
			LF	30.000	139.50	
			4.65000	30.000		139.50
0230	208-00045	Concrete Washout Structure	7.000	0.000		
			EACH	0.000	0.00	
			876.50000	0.000		0.00
0235	208-00050	*Storm Drain Inlet Protection	160.000	0.000		
			EACH	1.000	93.50	
			93.50000	1.000		93.50
0240	208-00070	Vehicle Tracking Pad	17.000	0.000		
			EACH	1.000	818.00	
			818.00000	1.000		818.00
0245	208-00103	Removal and Disposal of Sediment (Labor)	200.000	0.000		
			HOURL	0.000	0.00	
			46.70000	0.000		0.00
0250	208-00105	Removal and Disposal of Sediment (Equipment)	200.000	0.000		
			HOURL	0.000	0.00	
			64.30000	0.000		0.00
0255	208-00206	*Erosion Control Supervisor	480.000	0.000		
			DAY	12.000	1,374.00	
			114.50000	12.000		1,374.00
0260	208-00400	Water Control	1.000	0.000		
			L S	0.000	0.00	
			20,935.00000	0.000		0.00
0265	210-00035	Reset Water Meter	28.000	0.000		
			EACH	0.000	0.00	
			775.50000	0.000		0.00
0270	210-00050	Reset Fire Hydrant	4.000	0.000		
			EACH	0.000	0.00	
			2,922.00000	0.000		0.00
0275	210-00810	Reset Ground Sign	29.000	0.000		
			EACH	0.000	0.00	
			175.50000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 7
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	210-00815	*Reset Sign Panel	5.000	0.000		
			EACH	0.000	0.00	
			93.50000	0.000		0.00
0285	210-00827	*Reset Pull Box	4.000	0.000		
			EACH	0.000	0.00	
			292.00000	0.000		0.00
0290	210-01720	Reset Air Vent	3.000	0.000		
			EACH	0.000	0.00	
			424.50000	0.000		0.00
0295	210-04010	Adjust Manhole	19.000	0.000		
			EACH	0.000	0.00	
			430.50000	0.000		0.00
0300	210-04015	Modify Manhole	1.000	0.000		
			EACH	0.000	0.00	
			594.00000	0.000		0.00
0305	210-04050	Adjust Valve Box	57.000	0.000		
			EACH	0.000	0.00	
			175.50000	0.000		0.00
0310	212-00006	*Seeding (Native)	3.320	0.000		
			ACRE	0.000	0.00	
			467.50000	0.000		0.00
0315	212-00028	*Seeding (Wetlands)	0.370	0.000		
			ACRE	0.000	0.00	
			2,337.00000	0.000		0.00
0320	212-00032	*Soil Conditioning	2.000	0.000		
			ACRE	0.000	0.00	
			3,355.00000	0.000		0.00
0325	212-00047	*Soil Preparation (Special)	0.400	0.000		
			ACRE	0.000	0.00	
			4,674.00000	0.000		0.00
0330	213-00002	*Mulching (Weed Free Hay)	2.000	0.000		
			ACRE	0.000	0.00	
			467.50000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 8
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	213-00005	*Mulching (Decorative)	5,820.000	0.000		
			CF	0.000	0.00	
			7.00000	0.000		0.00
0340	213-00011	*Mulching (Hydraulic)	1.320	0.000		
			ACRE	0.000	0.00	
			3,506.00000	0.000		0.00
0345	213-00061	*Mulch Tackifier	400.000	0.000		
			LB	0.000	0.00	
			2.30000	0.000		0.00
0350	213-00100	*Soil Binder	2.000	0.000		
			ACRE	0.000	0.00	
			701.00000	0.000		0.00
0355	214-00000	*Landscape Maintenance	1.000	0.000		
			L S	0.000	0.00	
			11,685.00000	0.000		0.00
0360	214-00220	*Deciduous Tree (2 Inch Caliper)	4.000	0.000		
			EACH	0.000	0.00	
			292.00000	0.000		0.00
0365	214-00225	*Deciduous Tree (2.5 Inch Caliper)	8.000	0.000		
			EACH	0.000	0.00	
			368.00000	0.000		0.00
0370	214-00230	*Deciduous Tree (3 Inch Caliper)	3.000	0.000		
			EACH	0.000	0.00	
			537.50000	0.000		0.00
0375	214-00350	*Deciduous Shrub (5 Gallon Container)	390.000	0.000		
			EACH	0.000	0.00	
			34.70000	0.000		0.00
0380	214-00908	*Perennials (1 Quart Container)	1,793.000	0.000		
			EACH	0.000	0.00	
			19.80000	0.000		0.00
0385	214-01015	*Willow Cuttings	1,250.000	0.000		
			EACH	0.000	0.00	
			1.45000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 9
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	214-01200	*Plant (Tubeling)	10,550.000	0.000		
			EACH	0.000	0.00	
			1.45000	0.000		0.00
0395	215-00010	*Transplant Tree	9.000	0.000		
			EACH	6.000	702.00	
			117.00000	6.000		702.00
0400	216-00030	*Soil Retention Blanket (Special)	529.000	0.000		
			SY	0.000	0.00	
			2.90000	0.000		0.00
0405	217-00015	*Noxious Weed Management	9,680.000	0.000		
			SY	0.000	0.00	
			0.15000	0.000		0.00
0410	304-05000	Aggregate Base Course (Class 5)	663.000	0.000		
			TON	0.000	0.00	
			17.40000	0.000		0.00
0415	304-06000	Aggregate Base Course (Class 6)	552.000	0.000		
			TON	0.000	0.00	
			16.60000	0.000		0.00
0420	403-00720	*Hot Mix Asphalt (Patching) (Asphalt)	5,381.000	0.000		
			TON	0.000	0.00	
			112.00000	0.000		0.00
0425	403-09221	*Stone Matrix Asphalt (Fibers)(Asphalt)	198.000	0.000		
			TON	0.000	0.00	
			240.50000	0.000		0.00
0430	403-33841	*Hot Mix Asphalt (Grading S) (100) (PG 64-22)	2,005.000	0.000		
			TON	0.000	0.00	
			78.20000	0.000		0.00
0435	403-34851	*Hot Mix Asphalt (Grading SX) (100) (PG 64-28)	590.000	0.000		
			TON	0.000	0.00	
			132.50000	0.000		0.00
0440	411-10255	*Emulsified Asphalt (Slow-Setting)	85.000	0.000		
			GAL	0.000	0.00	
			3.90000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 10
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	412-00600	Concrete Pavement (6 Inch)	4,876.000	0.000		
			SY	0.000	0.00	
			35.50000	0.000		0.00
0450	412-01000	*Concrete Pavement (10 Inch)	30,710.000	0.000		
			SY	0.000	0.00	
			41.25000	0.000		0.00
0455	412-01020	Concrete Pavement (10 Inch) (Fast Track)	2,837.000	0.000		
			SY	0.000	0.00	
			75.00000	0.000		0.00
0460	420-00132	Geotextile (Separator) (Class 1)	6,120.000	0.000		
			SY	0.000	0.00	
			2.35000	0.000		0.00
0465	420-00200	Geotextile (Weed Barrier)	1,940.000	0.000		
			SY	0.000	0.00	
			0.60000	0.000		0.00
0470	503-00018	*Drilled Caisson (18 Inch)	8.000	0.000		
			LF	0.000	0.00	
			146.00000	0.000		0.00
0475	503-00036	*Drilled Caisson (36 Inch)	114.000	0.000		
			LF	0.000	0.00	
			292.00000	0.000		0.00
0480	504-08050	Stone Landscape Wall	2,300.000	0.000		
			SF	0.000	0.00	
			33.60000	0.000		0.00
0485	506-00036	Grouted Riprap (36 Inch) (Special)	20.000	0.000		
			CY	0.000	0.00	
			199.00000	0.000		0.00
0490	507-00100	Concrete Slope and Ditch Paving (Reinforced)	72.000	0.000		
			CY	0.000	0.00	
			263.50000	0.000		0.00
0495	514-00201	*Pedestrian Railing (Steel)(Special)	580.000	0.000		
			LF	0.000	0.00	
			69.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 11
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	518-00106	Waterstop (6 Inch)	21.000	0.000		
			LF	0.000	0.00	
			10.00000	0.000		0.00
0505	601-01050	*Concrete Class B (Wall)	20.000	0.000		
			CY	0.000	0.00	
			420.50000	0.000		0.00
0510	601-03050	Concrete Class D (Wall)	360.000	0.000		
			CY	0.000	0.00	
			324.00000	0.000		0.00
0515	601-40301	*Structural Concrete Coating	3,997.000	0.000		
			SF	0.000	0.00	
			1.95000	0.000		0.00
0520	601-40302	*Structural Concrete Coating (Anti-Graffiti)	3,997.000	0.000		
			SF	0.000	0.00	
			0.80000	0.000		0.00
0525	601-40401	*Structural Concrete Stain	40,134.000	0.000		
			SF	0.000	0.00	
			1.95000	0.000		0.00
0530	602-00000	*Reinforcing Steel	1,070.000	0.000		
			LB	0.000	0.00	
			1.00000	0.000		0.00
0535	602-00020	Reinforcing Steel (Epoxy Coated)	24,541.000	0.000		
			LB	0.000	0.00	
			1.05000	0.000		0.00
0540	603-82006	6 Inch Ductile Iron Pipe	135.000	0.000		
			LF	0.000	0.00	
			70.30000	0.000		0.00
0545	603-82008	8 Inch Ductile Iron Pipe	160.000	0.000		
			LF	0.000	0.00	
			77.20000	0.000		0.00
0550	603-82012	12 Inch Ductile Iron Pipe	633.000	0.000		
			LF	0.000	0.00	
			73.60000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 12
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	603-82016	16 Inch Ductile Iron Pipe	76.000	0.000		
			LF	0.000	0.00	
			89.20000	0.000		0.00
0560	604-13006	*Inlet Type 13 (5 Foot) (Special)	1.000	0.000		
			EACH	0.000	0.00	
			2,055.00000	0.000		0.00
0565	604-19105	*Inlet Type R L 5 (5 Foot)	19.000	0.000		
			EACH	0.000	0.00	
			2,942.00000	0.000		0.00
0570	604-19110	*Inlet Type R L 5 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,210.00000	0.000		0.00
0575	604-19205	*Inlet Type R L 10 (5 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			4,233.00000	0.000		0.00
0580	604-19305	*Inlet Type R L 15 (5 Foot)	4.000	0.000		
			EACH	0.000	0.00	
			4,415.00000	0.000		0.00
0585	604-19310	*Inlet Type R L 15 (10 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			4,788.00000	0.000		0.00
0590	604-19505	*Inlet Type R L 20 (5 Foot)	3.000	0.000		
			EACH	0.000	0.00	
			5,168.00000	0.000		0.00
0595	604-20002	*Outlet Structure (Special)	1.000	0.000		
			L S	0.000	0.00	
			7,048.00000	0.000		0.00
0600	604-30005	Manhole Slab Base (5 Foot)	7.000	0.000		
			EACH	0.000	0.00	
			1,497.00000	0.000		0.00
0605	604-30010	Manhole Slab Base (10 Foot)	20.000	0.000		
			EACH	0.000	0.00	
			1,809.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 13
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0610	604-30015	Manhole Slab Base (15 Foot)	4.000	0.000		
			EACH	2.000	3,974.00	
			1,987.00000	2.000		3,974.00
0615	604-31010	Manhole Box Base (10 Foot)	9.000	0.000		
			EACH	0.000	0.00	
			9,023.00000	0.000		0.00
0620	604-31015	Manhole Box Base (15 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			9,628.00000	0.000		0.00
0625	604-39010	Manhole Special (10 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			10,470.00000	0.000		0.00
0630	604-39015	Manhole Special (15 Foot)	2.000	0.000		
			EACH	0.000	0.00	
			12,500.00000	0.000		0.00
0635	604-83108	8 Inch Plastic Pipe Sewer (Polyvinyl Chloride)	329.000	0.000		
			LF	124.000	6,770.40	
			54.60000	124.000		6,770.40
0640	607-11530	*Fence (Special)	4,005.000	0.000		
			LF	925.000	11,285.00	
			12.20000	925.000		11,285.00
0645	607-11580	*Fence (Temporary)	1,575.000	0.000		
			LF	1,575.000	3,701.25	
			2.35000	1,575.000		3,701.25
0650	608-00006	Concrete Sidewalk (6 Inch)	10,350.000	0.000		
			SY	0.000	0.00	
			29.00000	0.000		0.00
0655	608-00010	Concrete Curb Ramp	406.000	0.000		
			SY	0.000	0.00	
			108.00000	0.000		0.00
0660	608-00100	Reinforced Grass/Concrete Porous Pavement	423.000	0.000		
			SY	0.000	0.00	
			105.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 14
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0665	608-00350	Concrete Sidewalk (Colored)	1,548.000	0.000		
			SY	0.000	0.00	
			43.30000	0.000		0.00
0670	609-21010	Curb and Gutter Type 2 (Section I-B)	7,382.000	0.000		
			LF	0.000	0.00	
			7.90000	0.000		0.00
0675	609-21011	Curb and Gutter Type 2 (Section I-M)	754.000	0.000		
			LF	0.000	0.00	
			11.50000	0.000		0.00
0680	609-21020	Curb and Gutter Type 2 (Section II-B)	4,866.000	0.000		
			LF	0.000	0.00	
			11.40000	0.000		0.00
0685	609-24008	Gutter Type 2 (8 Foot)	492.000	0.000		
			LF	0.000	0.00	
			43.90000	0.000		0.00
0690	609-40130	Curb (Median) (Special)	3,338.000	0.000		
			LF	0.000	0.00	
			15.60000	0.000		0.00
0695	610-00010	Median Cover Material (Decorative)	18,846.000	0.000		
			SF	0.000	0.00	
			6.25000	0.000		0.00
0700	610-00020	Median Cover Material (Patterned Concrete)	290.000	0.000		
			SF	0.000	0.00	
			7.60000	0.000		0.00
0705	613-00026	*1-1/4 Inch HDPE Conduit (Bored)	3,629.000	0.000		
			LF	0.000	0.00	
			9.95000	0.000		0.00
0710	613-00206	*2 Inch Electrical Conduit (Bored)	760.000	0.000		
			LF	0.000	0.00	
			9.35000	0.000		0.00
0715	613-00306	*3 Inch Electrical Conduit (Bored)	1,960.000	0.000		
			LF	0.000	0.00	
			11.10000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 15
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0720	613-01200	*2 Inch Electrical Conduit (Plastic)	8,987.000	0.000		
			LF	0.000	0.00	
			7.00000	0.000		0.00
0725	613-01300	*3 Inch Electrical Conduit (Plastic)	2,720.000	0.000		
			LF	0.000	0.00	
			9.65000	0.000		0.00
0730	613-07000	*Pull Box (Special)	4.000	0.000		
			EACH	0.000	0.00	
			619.50000	0.000		0.00
0735	613-07023	*Pull Box (24"x36"x24")	2.000	0.000		
			EACH	0.000	0.00	
			619.50000	0.000		0.00
0740	613-10000	*Wiring	1.000	0.000		
			L S	0.000	0.00	
			68,945.00000	0.000		0.00
0745	613-30350	*Light Standard Aluminum (35 Foot)	1.000	0.000		
			EACH	0.000	0.00	
			3,856.00000	0.000		0.00
0750	613-34350	*Light Standard Metal (35 Foot)	43.000	0.000		
			EACH	0.000	0.00	
			3,856.00000	0.000		0.00
0755	613-40010	*Light Standard Foundation	43.000	0.000		
			EACH	0.000	0.00	
			1,163.00000	0.000		0.00
0760	613-70250	*Luminaire High Pressure Sodium (250 Watt)	43.000	0.000		
			EACH	0.000	0.00	
			1,243.00000	0.000		0.00
0765	614-00011	*Sign Panel (Class I)	365.000	0.000		
			SF	0.000	0.00	
			11.70000	0.000		0.00
0770	614-00012	Sign Panel (Class II)	98.000	0.000		
			SF	0.000	0.00	
			17.50000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 16
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0775	614-00216	*Steel Sign Post (2x2 Inch Tubing)	468.000	0.000		
			LF	0.000	0.00	
			14.00000	0.000		0.00
0780	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase)	6.000	0.000		
			EACH	0.000	0.00	
			496.50000	0.000		0.00
0785	614-70150	*Pedestrian Signal Face (16) (Countdown)	8.000	0.000		
			EACH	0.000	0.00	
			549.00000	0.000		0.00
0790	614-70336	*Traffic Signal Face (12-12-12)	27.000	0.000		
			EACH	0.000	0.00	
			710.50000	0.000		0.00
0795	614-70560	*Traffic Signal Face (12-12-12-12-12)	2.000	0.000		
			EACH	0.000	0.00	
			1,128.00000	0.000		0.00
0800	614-72866	*Fire Preemption Unit and Timer	2.000	0.000		
			EACH	0.000	0.00	
			3,587.00000	0.000		0.00
0805	614-72886	*Intersection Detection System (Camera)	4.000	0.000		
			EACH	0.000	0.00	
			5,703.00000	0.000		0.00
0810	614-81140	*Traffic Signal-Light Pole Steel (1-40 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			13,695.00000	0.000		0.00
0815	614-81145	*Traffic Signal-Light Pole Steel (1-45 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			14,580.00000	0.000		0.00
0820	614-81150	*Traffic Signal-Light Pole Steel (1-50 Foot Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			14,420.00000	0.000		0.00
0825	614-81155	*Traffic Signal-Light Pole Steel (1-55 Foot Mast Arm)	1.000	0.000		
			EACH	0.000	0.00	
			15,225.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 17
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0830	614-82010	*Traffic Signal Pole Steel (1 Mast Arm)	2.000	0.000		
			EACH	0.000	0.00	
			7,011.00000	0.000		0.00
0835	614-84100	*Traffic Signal Pedestal Pole Aluminum	2.000	0.000		
			EACH	0.000	0.00	
			1,402.00000	0.000		0.00
0840	614-86000	*Traffic Signal Controller (Master)	2.000	0.000		
			EACH	0.000	0.00	
			14,010.00000	0.000		0.00
0845	614-86105	*Telemetry (Field)	2.000	0.000		
			EACH	0.000	0.00	
			3,506.00000	0.000		0.00
0850	614-87413	*Fiber Optic Cable (Multi Mode) (12 Strands)	500.000	0.000		
			LF	0.000	0.00	
			4.50000	0.000		0.00
0855	614-87497	*Fiber Optic Cable (Multi Mode) (96 Stands)	1,000.000	0.000		
			LF	0.000	0.00	
			7.35000	0.000		0.00
0860	619-00001	Water Meter	66.000	0.000		
			EACH	0.000	0.00	
			447.50000	0.000		0.00
0865	619-40060	3/4 Inch Copper Pipe	3,638.000	0.000		
			LF	0.000	0.00	
			13.30000	0.000		0.00
0870	619-40080	1 Inch Copper Pipe	194.000	0.000		
			LF	0.000	0.00	
			18.50000	0.000		0.00
0875	619-40120	1-1/2 Inch Copper Pipe	14.000	0.000		
			LF	0.000	0.00	
			96.80000	0.000		0.00
0880	619-50080	*1 Inch Plastic Pipe	5,183.000	0.000		
			LF	0.000	0.00	
			3.20000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 18
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0885	619-50120	*1-1/2 Inch Plastic Pipe	7,950.000	0.000		
			LF	0.000	0.00	
			3.75000	0.000		0.00
0890	619-50240	*3 Inch Plastic Pipe	1,142.000	0.000		
			LF	0.000	0.00	
			4.95000	0.000		0.00
0895	619-75064	8 Inch Gate Valve	2.000	0.000		
			EACH	0.000	0.00	
			1,399.00000	0.000		0.00
0900	619-77400	Curb Stop and Box	66.000	0.000		
			EACH	0.000	0.00	
			100.50000	0.000		0.00
0905	619-78048	6 Inch Fire Hydrant	6.000	0.000		
			EACH	0.000	0.00	
			6,130.00000	0.000		0.00
0910	623-00156	*Irrigation Bubbler	2,233.000	0.000		
			EACH	0.000	0.00	
			9.05000	0.000		0.00
0915	623-00187	*3/4 Inch Air Relief Unit	4.000	0.000		
			EACH	0.000	0.00	
			23.40000	0.000		0.00
0920	623-01708	*1 Inch Backflow Preventer	2.000	0.000		
			EACH	0.000	0.00	
			134.50000	0.000		0.00
0925	623-02008	*1 Inch Drain Valve	4.000	0.000		
			EACH	0.000	0.00	
			23.40000	0.000		0.00
0930	623-03108	*1 Inch Automatic Control Valve	14.000	0.000		
			EACH	0.000	0.00	
			64.30000	0.000		0.00
0935	623-03112	*1-1/2 Inch Automatic Control Valve	16.000	0.000		
			EACH	0.000	0.00	
			84.10000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 19
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0940	623-04000	*Control Wire 24 Volt	102,011.000	0.000		
			LF	0.000	0.00	
			0.20000	0.000		0.00
0945	623-04002	*Power Source Wire	620.000	0.000		
			LF	0.000	0.00	
			1.15000	0.000		0.00
0950	623-04008	*1 Inch Quick-Coupler Valve	7.000	0.000		
			EACH	0.000	0.00	
			40.90000	0.000		0.00
0955	623-05008	*1 Inch Gate Valve	4.000	0.000		
			EACH	0.000	0.00	
			40.90000	0.000		0.00
0960	623-07008	1 Inch Water Meter	2.000	0.000		
			EACH	0.000	0.00	
			2,629.00000	0.000		0.00
0965	623-07500	*Soil Moisture Sensor	2.000	0.000		
			EACH	0.000	0.00	
			263.00000	0.000		0.00
0970	623-07600	*1-1/2 Inch Flow Sensor	2.000	0.000		
			EACH	0.000	0.00	
			140.00000	0.000		0.00
0975	623-08124	*24 Station Automatic Controller	2.000	0.000		
			EACH	0.000	0.00	
			7,011.00000	0.000		0.00
0980	623-08200	*Master Controller	2.000	0.000		
			EACH	0.000	0.00	
			76.00000	0.000		0.00
0985	623-09900	*Sprinkler System	1.000	0.000		
			L S	0.000	0.00	
			35,055.00000	0.000		0.00
0990	624-28016	15 Inch Drainage Pipe (Class 8) (Complete in Place)	652.000	0.000		
			LF	0.000	0.00	
			38.80000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 20
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0995	624-28019	18 Inch Drainage Pipe (Class 8) (Complete in Place)	1,308.000	0.000		
		LF		0.000	0.00	
			36.50000	0.000		0.00
1000	624-28025	24 Inch Drainage Pipe (Class 8) (Complete in Place)	376.000	0.000		
		LF		0.000	0.00	
			44.60000	0.000		0.00
1005	624-28031	30 Inch Drainage Pipe (Class 8) (Complete in Place)	343.000	0.000		
		LF		0.000	0.00	
			59.20000	0.000		0.00
1010	624-28037	36 Inch Drainage Pipe (Class 8) (Complete in Place)	332.000	0.000		
		LF		0.000	0.00	
			79.70000	0.000		0.00
1015	624-28043	42 Inch Drainage Pipe (Class 8) (Complete in Place)	18.000	0.000		
		LF		0.000	0.00	
			128.00000	0.000		0.00
1020	624-28049	48 Inch Drainage Pipe (Class 8) (Complete in Place)	79.000	0.000		
		LF		0.000	0.00	
			111.00000	0.000		0.00
1025	624-28055	54 Inch Drainage Pipe (Class 8) (Complete in Place)	725.000	0.000		
		LF		0.000	0.00	
			153.00000	0.000		0.00
1030	624-48043	42 In Equivalent Drainage Pipe Elliptical (Class 8)	528.000	0.000		
		LF		0.000	0.00	
			120.00000	0.000		0.00
1035	624-48055	54 Inch Equivalent Drainage Pipe Elliptical (Class 8)	480.000	0.000		
		LF		0.000	0.00	
			174.50000	0.000		0.00
1040	625-00000	*Construction Surveying	1.000	0.000		
		L S		0.050	3,117.00	
			62,340.00000	0.050		3,117.00
1045	626-00000	*Mobilization	1.000	0.000		
		L S		0.000	0.00	
			90,000.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 21
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1050	626-01000	*Public Information Services	1.000	0.000		
			L S	0.000	0.00	
			37,445.00000	0.000		0.00
1055	627-00005	*Epoxy Pavement Marking	17.000	0.000		
			GAL	0.000	0.00	
			205.50000	0.000		0.00
1060	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	235.000	0.000		
			GAL	0.000	0.00	
			32.10000	0.000		0.00
1065	627-02001	*Preformed Plastic Pavement Marking (Type II)	4,207.000	0.000		
			SF	0.000	0.00	
			11.90000	0.000		0.00
1070	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	482.000	0.000		
			SF	0.000	0.00	
			18.00000	0.000		0.00
1075	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line)	2,580.000	0.000		
			SF	0.000	0.00	
			12.90000	0.000		0.00
1080	629-01001	*Survey Monument (Type 1)	116.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00
1085	629-01004	*Survey Monument (Type 4)	12.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00
1090	629-01005	*Survey Monument (Type 5)	3.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00
1095	629-01006	*Survey Monument (Type 6)	2.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00
1100	629-01031	Survey Monument (Type 3A)	1.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 22
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1105	629-01065	*Survey Monument (Type 5S)	3.000	0.000		
			EACH	0.000	0.00	
			72.50000	0.000		0.00
1110	629-01110	*Locate Monuments	8.000	0.000		
			HOURL	8.000	1,168.00	
			146.00000	8.000		1,168.00
1115	630-00000	*Flagging	6,000.000	0.000		
			HOURL	66.000	1,617.00	
			24.50000	66.000		1,617.00
1120	630-00003	*Uniformed Traffic Control	200.000	0.000		
			HOURL	0.000	0.00	
			58.40000	0.000		0.00
1125	630-00007	*Traffic Control Inspection	200.000	0.000		
			DAY	20.000	1,168.00	
			58.40000	20.000		1,168.00
1130	630-00012	*Traffic Control Management	444.000	0.000		
			DAY	5.000	2,337.50	
			467.50000	5.000		2,337.50
1135	630-80001	*Flashing Beacon (Portable)	4.000	0.000		
			EACH	1.000	935.00	
			935.00000	1.000		935.00
1140	630-80335	*Barricade (Type 3 M-A) (Temporary)	20.000	0.000		
			EACH	10.000	1,170.00	
			117.00000	10.000		1,170.00
1145	630-80341	*Construction Traffic Sign (Panel Size A)	100.000	0.000		
			EACH	19.000	1,776.50	
			93.50000	19.000		1,776.50
1150	630-80342	*Construction Traffic Sign (Panel Size B)	78.000	0.000		
			EACH	23.500	2,749.50	
			117.00000	23.500		2,749.50
1155	630-80343	*Construction Traffic Sign (Panel Size C)	8.000	0.000		
			EACH	2.000	234.00	
			117.00000	2.000		234.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 23
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
1160	630-80344	*Construction Traffic Sign (Special)	208.000	0.000		
			SF	92.000	2,254.00	
			24.50000	92.000		2,254.00
1165	630-80355	*Portable Message Sign Panel	2.000	0.000		
			EACH	1.000	9,348.00	
			9,348.00000	1.000		9,348.00
1170	630-80358	Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	0.000		
			EACH	1.500	1,402.50	
			935.00000	1.500		1,402.50
1175	630-80360	*Drum Channelizing Device	350.000	0.000		
			EACH	12.000	421.20	
			35.10000	12.000		421.20
1180	630-80370	Concrete Barrier (Temporary)	1,000.000	0.000		
			LF	0.000	0.00	
			29.80000	0.000		0.00
1185	630-80380	*Traffic Cone	500.000	0.000		
			EACH	87.500	1,023.75	
			11.70000	87.500		1,023.75
1190	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	0.000		
			EACH	0.000	0.00	
			17,530.00000	0.000		0.00
1195	700-70010	F/A Minor Contract Revisions	750,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1200	700-70011	F/A Partnering	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1205	700-70012	F/A Asphalt Pavement Incentive	4,100.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
1210	700-70013	F/A Concrete Pavement Incentive	82,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

Page 24
 ESTIMATE RUN 03/29/2011
 14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0200 ROADWAY							
1215	700-70018	F/A Roadway Smoothness Incentive	57,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1220	700-70019	F/A Asphalt Cement Cost Adjustment	30,400.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1225	700-70021	F/A On-The-Job Trainee	1,536.000	0.000			
			HOOR	0.000	0.00		
			1.00000	0.000		0.00	
1230	700-70022	F/A OJT Colorado Training Program	5,250.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1235	700-70060	F/A Adjust Utilities	75,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1240	700-70082	F/A Furnish & Install Electrical Service	35,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1245	700-70270	F/A Water Lines	200,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1250	700-70380	F/A Erosion Control	10,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
1255	700-70589	F/A Environmental Health & Safety Management	25,000.000	0.000			
			F A	0.000	0.00		
			1.00000	0.000		0.00	
			CAT 0200	CURRENT AMT	\$ 8,990,886.26 \$	103,882.40 \$	103,882.40
CAT NO0400 CONSTRUCTION ENGINEERING							
1260	620-00002	Field Office (Class 2)	1.000	0.000			
			EACH	0.580	47,905.10		
			82,595.00000	0.580		47,905.10	

CONTID: C17583
 PCN: 17583-BID
 PROJECT: STU C0881-024

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 03/29/2011

14:00:29

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING						
1265	620-00012	Field Laboratory (Class 2)	1.000	0.000		
			EACH	0.790	50,315.10	
			63,690.00000	0.790		50,315.10
1270	620-00020	Sanitary Facility	1.000	0.000		
			EACH	1.000	4,445.00	
			4,445.00000	1.000		4,445.00
			CAT 0400	CURRENT AMT	\$ 150,730.00	\$ 102,665.20
			PROJECT TOTAL	CURRENT AMT	\$ 9,141,616.26	\$ 206,547.60