

ESTIMATE SUMMARY

13:05:24

CONTID: C17627

ESTIMATE NO: 0006 PROG

SPEC YR: 2005

PCN: 17627-BID

COFRS REPORTING CATEGORY: 3

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 120.0 DAYS

TIME ALLOW:

120 WORK DAYS

SH 6 & SH 139 SIGNAL AT LOMA

PERCENT TIME: 100.00

ORIG TIME ALLOW:

120 WORK DAYS

PROJECT NO:

SHE0063-034

SH 6 & SH 139 SIGNAL AT LOMA

NAME OF ROAD:

006A

PROJECT COUNTIES:

MESA

CONTRACTOR:

ELAM CONSTRUCTION INCORPORATED

PAY PERIOD ENDING

08/18/2015

DATE TIME STARTED

02/02/2015

556 STRUTHERS AVENUE

DATE LET

04/03/2014

DATE WORK BEGAN

02/02/2015

DATE AWARDED

04/25/2014

DATE TIME STOPPED

07/28/2015

DATE CONTRACT EXECUTED

05/06/2014

DATE ACCEPTED

07/28/2015

GRAND JUNCTION

CO 81501

(970)242-5370

DATE NOTICE TO PROCEED

02/02/2015

CURRENT TOTAL

THIS ESTIMATE

CURRENT PROJECT AMT: \$ 1,723,815.84 PARTICIPATING
 AWARD PROJECT AMT: \$ 1,361,846.85 NON-PARTICIPATING
 PERCENT COMPLETE: 78.19% TOTAL EARNINGS
 FUNDS AVAILABLE: \$ 375,906.28 STOCKPILED MATERIALS
 TOTAL CLAIMS: \$ 0.00 RETAINAGE
 SECURITIES ENCUMBERED
 NET EARNINGS
 LIQUIDATED DAMAGES
 AUTOPAY ADJUSTMENT
 AMOUNT DUE
 OTHER ADJUSTMENTS

\$ 1,347,909.56
 0.00
 1,347,909.56
 0.00
 1,347,909.56
 -20,427.70
 0.00
 1,327,481.86
 0.00
 0.00
 1,327,481.86
 0.00

PAYMENT DUE \$ 78,838.40

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 2
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 0200 ROADWAY						
0005	201-00000	Clearing and Grubbing	1.000	1.000		
			L S	0.000	0.00	
			5,000.00000	1.000		5,000.00
0010	202-00035	Removal of Pipe	280.000	280.000		
			LF	0.000	0.00	
			16.30000	280.000		4,564.00
0015	202-00090	*Removal of Delineator	10.000	7.000		
			EACH	0.000	0.00	
			5.15000	7.000		36.05
0020	202-00240	*Removal of Asphalt Mat (Planing)	8,639.000	4,665.000		
			SY	0.000	0.00	
			1.95000	4,665.000		9,096.75
0025	202-00700	*Removal of Light Standard	1.000	1.000		
			EACH	0.000	0.00	
			575.00000	1.000		575.00
0030	202-00810	*Removal of Ground Sign	34.000	5.000		
			EACH	1.000	51.55	
			51.55000	6.000		309.30
0035	203-00010	Unclassified Excavation (Complete In Place)	6,327.000	6,327.000		
			CY	0.000	0.00	
			17.00000	6,327.000		107,559.00
0040	203-00100	Muck Excavation	117.000	117.000		
			CY	0.000	0.00	
			5.00000	117.000		585.00
0045	203-01500	Blading	20.000	5.000		
			HOUR	0.000	0.00	
			120.00000	5.000		600.00
0050	203-01550	Dozing	20.000	2.000		
			HOUR	0.000	0.00	
			140.00000	2.000		280.00
0055	203-01597	*Potholing	40.000	13.000		
			HOUR	27.000	4,185.00	
			155.00000	40.000		6,200.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 3
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0060	207-00205	Topsoil	549.000	549.000		
			CY	0.000	0.00	
			32.00000	549.000		17,568.00
0065	208-00002	*Erosion Log (12 Inch)	205.000	205.000		
			LF	0.000	0.00	
			4.65000	205.000		953.25
0070	208-00003	*Erosion Log (18 Inch)	13.000	0.000		
			LF	0.000	0.00	
			8.00000	0.000		0.00
0075	208-00035	*Aggregate Bag	0.000	0.000		
			LF	0.000	0.00	
			15.00000	0.000		0.00
0080	208-00045	Concrete Washout Structure	1.000	1.000		
			EACH	0.000	0.00	
			2,270.00000	1.000		2,270.00
0085	208-00050	*Storm Drain Inlet Protection	1.000	1.000		
			EACH	0.000	0.00	
			265.00000	1.000		265.00
0090	208-00103	Removal and Disposal of Sediment (Labor)	20.000	0.000		
			HOURL	0.000	0.00	
			35.00000	0.000		0.00
0095	208-00105	Removal and Disposal of Sediment (Equipment)	20.000	0.000		
			HOURL	0.000	0.00	
			51.55000	0.000		0.00
0100	208-00106	Sweeping (Sediment Removal)	0.000	0.000		
			HOURL	0.000	0.00	
			115.00000	0.000		0.00
0105	208-00107	Removal of Trash	20.000	0.000		
			HOURL	0.000	0.00	
			80.00000	0.000		0.00
0110	208-00206	*Erosion Control Supervisor	102.000	89.000		
			DAY	13.000	2,015.00	
			155.00000	102.000		15,810.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 4
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0115	210-00050	Reset Fire Hydrant	1.000	0.000		
			EACH	0.000	0.00	
			2,450.00000	0.000		0.00
0120	210-00810	*Reset Ground Sign	19.000	0.000		
			EACH	17.000	935.00	
			55.00000	17.000		935.00
0125	210-00815	*Reset Sign Panel	20.000	0.000		
			EACH	1.000	55.00	
			55.00000	1.000		55.00
0130	210-04050	Adjust Valve Box	6.000	6.000		
			EACH	0.000	0.00	
			45.00000	6.000		270.00
0135	212-00006	*Seeding (Native)	1.700	1.400		
			ACRE	0.000	0.00	
			1,155.00000	1.400		1,617.00
0140	212-00032	*Soil Conditioning	1.700	1.400		
			ACRE	0.000	0.00	
			2,300.00000	1.400		3,220.00
0145	213-00012	*Spray-on Mulch Blanket	1.700	1.400		
			ACRE	0.000	0.00	
			3,100.00000	1.400		4,340.00
0150	216-00201	*Soil Retention Blanket (Straw-Coconut) (Biodegradable Class	773.000	324.000		
			SY	0.000	0.00	
			2.25000	324.000		729.00
0155	304-06000	Aggregate Base Course (Class 6)	4,916.090	4,901.490		
			TON	14.600	255.50	
			17.50000	4,916.090		86,031.58
0160	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	70.550	70.550		
			TON	0.000	0.00	
			625.00000	70.550		44,093.75
0165	403-34741	Hot Mix Asphalt (Grading SX) (75) (PG 64-22)	1,372.270	1,372.270		
			TON	0.000	0.00	
			85.00000	1,372.270		116,642.95

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 5
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0170	403-34771	Hot Mix Asphalt (Grading SX) (75) (PG 76-28)	1,549.000	1,460.470		
			TON	0.000	0.00	
			90.00000	1,460.470		131,442.30
0175	411-10255	Emulsified Asphalt (Slow-Setting)	2,582.000	986.000		
			GAL	0.000	0.00	
			2.90000	986.000		2,859.40
0180	503-00036	*Drilled Caisson (36 Inch)	60.000	60.000		
			LF	0.000	0.00	
			395.00000	60.000		23,700.00
0185	604-00305	Inlet Type C (5 Foot)	1.000	1.000		
			EACH	0.000	0.00	
			2,000.00000	1.000		2,000.00
0190	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	174.000	174.000		
			LF	0.000	0.00	
			28.50000	174.000		4,959.00
0195	606-02005	*End Anchorage (Flared)	2.000	2.000		
			EACH	0.000	0.00	
			2,110.00000	2.000		4,220.00
0200	609-21010	*Curb and Gutter Type 2 (Section I-B)	144.000	144.000		
			LF	0.000	0.00	
			32.50000	144.000		4,680.00
0205	612-00001	*Delineator (Type I)	30.000	0.000		
			EACH	30.000	555.00	
			18.50000	30.000		555.00
0210	612-00003	*Delineator (Type III)	1.000	0.000		
			EACH	1.000	18.50	
			18.50000	1.000		18.50
0215	612-00041	*Delineator (Flexible) (Type I)	6.000	0.000		
			EACH	6.000	300.00	
			50.00000	6.000		300.00
0220	613-01200	*2 Inch Electrical Conduit (Plastic)	614.000	530.000		
			LF	84.000	1,554.00	
			18.50000	614.000		11,359.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 6
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0225	613-01300	*3 Inch Electrical Conduit (Plastic)	1,720.000	1,720.000		
			LF	0.000	0.00	
			15.50000	1,720.000		26,660.00
0230	613-07000	*Pull Box (Special)	4.000	4.000		
			EACH	0.000	0.00	
			310.00000	4.000		1,240.00
0235	613-07033	*Pull Box (24"x20"x12")	5.000	5.000		
			EACH	0.000	0.00	
			1,050.00000	5.000		5,250.00
0240	613-07034	*Pull Box (24"x36"x18")	5.000	4.000		
			EACH	0.000	0.00	
			1,150.00000	4.000		4,600.00
0245	613-10000	*Wiring	1.000	1.000		
			L S	0.000	0.00	
			4,750.00000	1.000		4,750.00
0250	614-00011	*Sign Panel (Class I)	44.000	0.000		
			SF	44.000	880.00	
			20.00000	44.000		880.00
0255	614-00012	*Sign Panel (Class II)	21.000	0.000		
			SF	21.000	462.00	
			22.00000	21.000		462.00
0260	614-00200	*Steel Sign Post (U-2)	72.000	0.000		
			LF	72.000	1,368.00	
			19.00000	72.000		1,368.00
0265	614-01502	*Steel Sign Support (2-Inch Round)(Post & Socket)	110.000	0.000		
			LF	110.000	2,090.00	
			19.00000	110.000		2,090.00
0270	614-01582	*Steel Sign Support (2-1/2 Inch Round)(Post and Slipbase)	212.000	0.000		
			LF	212.000	7,632.00	
			36.00000	212.000		7,632.00
0275	614-70336	*Traffic Signal Face (12-12-12)	10.000	10.000		
			EACH	0.000	0.00	
			695.00000	10.000		6,950.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 7
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0280	614-70448	*Traffic Signal Face (12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			980.00000	2.000		1,960.00
0285	614-70560	*Traffic Signal Face (12-12-12-12-12)	2.000	2.000		
			EACH	0.000	0.00	
			1,000.00000	2.000		2,000.00
0290	614-72875	*Loop Detector Wire	1,850.000	1,850.000		
			LF	0.000	0.00	
			3.60000	1,850.000		6,660.00
0295	614-81130	*Traffic Signal-Light Pole Steel (1-30 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			15,465.00000	2.000		30,930.00
0300	614-81135	*Traffic Signal-Light Pole Steel (1-35 Foot Mast Arm)	2.000	2.000		
			EACH	0.000	0.00	
			17,525.00000	2.000		35,050.00
0305	614-86245	*Controller (Type 170E)	1.000	1.000		
			EACH	0.000	0.00	
			30,500.00000	1.000		30,500.00
0310	619-50320	4 Inch Plastic Pipe	120.000	120.000		
			LF	0.000	0.00	
			25.00000	120.000		3,000.00
0315	619-50640	8 Inch Plastic Pipe	120.000	120.000		
			LF	0.000	0.00	
			25.00000	120.000		3,000.00
0320	621-00450	*Detour Pavement	1,665.000	0.000		
			SY	0.000	0.00	
			31.00000	0.000		0.00
0325	624-20012	12 Inch Drainage Pipe (Class 0)	44.000	44.000		
			LF	0.000	0.00	
			70.00000	44.000		3,080.00
0330	624-20024	24 Inch Drainage Pipe (Class 0)	93.000	93.000		
			LF	0.000	0.00	
			80.00000	93.000		7,440.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 8
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0335	625-00000	*Construction Surveying	1.000	0.750		
			L S	0.250	5,025.00	
			20,100.00000	1.000		20,100.00
0340	626-00000	*Mobilization	1.000	0.779		
			L S	0.221	34,255.00	
			155,000.00000	1.000		155,000.00
0345	626-01000	*Public Information Services	1.000	0.750		
			L S	0.250	775.00	
			3,100.00000	1.000		3,100.00
0350	627-00005	*Epoxy Pavement Marking	55.000	0.000		
			GAL	51.000	6,630.00	
			130.00000	51.000		6,630.00
0355	627-00012	*Pavement Marking Paint (Low VOC Solvent Base)	192.000	61.000		
			GAL	0.000	0.00	
			77.25000	61.000		4,712.25
0360	627-30327	*Preformed Plastic Pavement Marking (Word-Symbol) (Type III)	262.000	262.000		
			SF	0.000	0.00	
			15.50000	262.000		4,061.00
0365	627-30332	*Preformed Plastic Pavement Marking (Xwalk-Stop Line) (Type	693.000	351.000		
			SF	0.000	0.00	
			15.50000	351.000		5,440.50
0370	630-00000	*Flagging	2,053.000	1,977.000		
			HOOR	76.000	1,767.00	
			23.25000	2,053.000		47,732.25
0375	630-00007	*Traffic Control Inspection	108.000	70.000		
			DAY	38.000	3,135.00	
			82.50000	108.000		8,910.00
0380	630-00012	*Traffic Control Management	120.000	63.000		
			DAY	4.000	2,440.00	
			610.00000	67.000		40,870.00
0385	630-80001	*Flashing Beacon (Portable)	0.000	0.000		
			EACH	0.000	0.00	
			155.00000	0.000		0.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 9
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0390	630-80335	*Barricade (Type 3 M-A) (Temporary)	5.000	4.500		
			EACH	0.500	27.50	
			55.00000	5.000		275.00
0395	630-80341	*Construction Traffic Sign (Panel Size A)	295.000	105.300		
			EACH	11.700	64.35	
			5.50000	117.000		643.50
0400	630-80342	*Construction Traffic Sign (Panel Size B)	18.000	16.200		
			EACH	1.800	9.90	
			5.50000	18.000		99.00
0405	630-80344	*Construction Traffic Sign (Special)	200.000	171.000		
			SF	19.000	294.50	
			15.50000	190.000		2,945.00
0410	630-80355	*Portable Message Sign Panel	5.000	4.500		
			EACH	0.500	1,287.50	
			2,575.00000	5.000		12,875.00
0415	630-80360	*Drum Channelizing Device	95.000	39.600		
			EACH	4.400	96.80	
			22.00000	44.000		968.00
0420	630-80363	*Drum Channelizing Device (With Light) (Flashing)	9.000	8.100		
			EACH	0.900	22.50	
			25.00000	9.000		225.00
0425	630-80370	Concrete Barrier (Temporary)	260.000	234.000		
			LF	26.000	650.00	
			25.00000	260.000		6,500.00
0430	630-80380	*Traffic Cone	222.000	54.000		
			EACH	6.000	1.80	
			0.30000	60.000		18.00
0435	630-85011	*Impact Attenuator (Temporary)	0.000	0.000		
			DAY	0.000	0.00	
			1,050.00000	0.000		0.00
0440	700-70010	F/A Minor Contract Revisions	175,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 10
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0445	700-70011	F/A Partnering	1.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0450	700-70016	F/A Fuel Cost Adjustment	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0455	700-70018	F/A Roadway Smoothness Incentive	15,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0460	700-70019	F/A Asphalt Cement Cost Adjustment	4,551.660	-27,232.280		
			F A	0.000	0.00	
			1.00000	-27,232.280		-27,232.28
0465	700-70021	F/A On-The-Job Trainee	1,000.000	0.000		
			HOURL	0.000	0.00	
			1.00000	0.000		0.00
0470	700-70380	F/A Erosion Control	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0525	606-02003	End Anchor (Nonflared) - Added item	2.000	2.000		
			EACH	0.000	0.00	
			2,985.00000	2.000		5,970.00
0530	700-70074	F/A Obtain Power from Grand Valley Power	4,228.000	4,228.000		
			F A	0.000	0.00	
			1.00000	4,228.000		4,228.00
0535	610-00030	Median Cover Matl (Conc)	600.000	600.000		
			SF	0.000	0.00	
			6.13000	600.000		3,678.00
0540	700-70021	F/A On-The-Job Trainee	120.000	120.000		
			HOURL	0.000	0.00	
			2.00000	120.000		240.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0006

Page 11
 ESTIMATE RUN 08/18/2015
 13:05:24

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 0200 ROADWAY						
0545	900-00006	Added Item (Dollar)/ Price reduction - Overweight loads	0.000	-40.000		
		DOL		0.000	0.00	
			1.00000	-40.000		-40.00
			CAT 0200	CURRENT AMT \$	1,476,455.34 \$	78,838.40 \$ 1,109,149.05
CAT NO0300 0300 STRUCTURES						
0475	206-00000	Structure Excavation	222.000	222.000		
		CY		0.000	0.00	
			17.25000	222.000		3,829.50
0480	506-00212	Riprap (12 Inch)	51.000	51.000		
		CY		0.000	0.00	
			105.00000	51.000		5,355.00
0485	514-00200	*Pedestrian Railing (Steel)	110.000	67.000		
		LF		0.000	0.00	
			200.00000	67.000		13,400.00
0490	601-03030	*Concrete Class D (Box Culvert)	76.000	76.000		
		CY		0.000	0.00	
			440.00000	76.000		33,440.00
0495	602-00000	*Reinforcing Steel	5,170.000	5,170.000		
		LB		0.000	0.00	
			1.60000	5,170.000		8,272.00
0500	603-71008	*10x8 Foot Concrete Box Culvert (Precast)	92.000	92.000		
		LF		0.000	0.00	
			1,492.00000	92.000		137,264.00
0520	900-00006	Added Item (Dollar)/ Price reduction - Concrete	0.000	0.000		
		DOL		0.000	0.00	
			1.00000	0.000		0.00
			CAT 0300	CURRENT AMT \$	210,160.50 \$	0.00 \$ 201,560.50
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0505	620-00002	Field Office (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			16,500.00000	1.000		16,500.00
0510	620-00012	Field Laboratory (Class 2)	1.000	1.000		
		EACH		0.000	0.00	
			19,500.00000	1.000		19,500.00

CONTID: C17627
 PCN: 17627-BID
 PROJECT: SHE0063-034

COLORADO DEPARTMENT OF TRANSPORTATION

Page 12
 ESTIMATE RUN 08/18/2015
 13:05:24

ESTIMATE NO: 0006

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 0400 CONSTRUCTION ENGINEERING BID ITEMS						
0515	620-00020	Sanitary Facility	1.000	1.000		
			EACH	0.000	0.00	
			1,200.00000	1.000		1,200.00
			CAT 0400	CURRENT AMT	\$ 37,200.00	\$ 0.00
			PROJECT TOTAL	CURRENT AMT	\$ 1,723,815.84	\$ 78,838.40
						\$ 1,347,909.55