

ESTIMATE SUMMARY

CONTID: C17665

ESTIMATE NO: 0010 PROG

SPEC YR: 2005

PCN: 17665-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 146.0 DAYS

TIME ALLOW:

147 WORK DAYS

US50B CHICO CREEK EAST,US50C SH 233 EAST

PERCENT TIME: 99.32

ORIG TIME ALLOW:

110 WORK DAYS

PROJECT NO: ES20504-060

US50B CHICO CREEK EAST,US50C SH233 EAST

NAME OF ROAD: US 50B, US 50C

PROJECT COUNTIES: PUEBLO

CONTRACTOR:

ROCKY MOUNTAIN MATERIALS AND ASPHALT, INC.

PAY PERIOD ENDING 08/22/2011

DATE TIME STARTED 04/05/2010

1910 RAND AVE.

DATE LET 02/18/2010

DATE WORK BEGAN

DATE AWARDED 02/24/2010

DATE TIME STOPPED 02/15/2011

DATE CONTRACT EXECUTED 03/19/2010

DATE ACCEPTED 02/15/2011

COLORADO SPRINGS CO 80905 719-473-3100

DATE NOTICE TO PROCEED 04/05/2010

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 5,454,598.79 PARTICIPATING	\$ 5,194,128.17	\$ 0.00
AWARD PROJECT AMT: \$ 4,406,202.39 NON-PARTICIPATING	0.00	0.00
PERCENT COMPLETE: 95.22% TOTAL EARNINGS	5,194,128.17	0.00
FUNDS AVAILABLE: \$ 260,470.62 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	5,194,128.17
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-5,400.00	60,693.04
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	5,188,728.17
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	5,188,728.17
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 60,693.04

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 2
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0200 ROADWAY						
0005	201-00001	Clearing and Grubbing	5.000	4.400		
			ACRE	0.000	0.00	
			3,329.84000	4.400		14,651.30
0010	202-00026	Removal of Slope and Ditch Paving	4,873.000	4,873.000		
			SY	0.000	0.00	
			3.33000	4,873.000		16,227.09
0015	202-00035	Removal of Pipe	229.000	229.000		
			LF	0.000	0.00	
			38.85000	229.000		8,896.65
0020	202-00090	Removal of Delineator	168.000	168.000		
			EACH	0.000	0.00	
			3.31000	168.000		556.08
0025	202-00200	*Removal of Sidewalk	108.250	108.000		
			SY	0.000	0.00	
			12.18000	108.000		1,315.44
0030	202-00203	*Removal of Curb and Gutter	275.000	275.000		
			LF	0.000	0.00	
			6.83000	275.000		1,878.25
0035	202-00206	*Removal of Concrete Curb Ramp	8.000	8.000		
			SY	0.000	0.00	
			21.80000	8.000		174.40
0040	202-00220	*Removal of Asphalt Mat	2,859.000	2,859.000		
			SY	0.000	0.00	
			2.77000	2,859.000		7,919.43
0045	202-00240	*Removal of Asphalt Mat (Planing)	225,005.000	225,005.000		
			SY	0.000	0.00	
			1.45000	225,005.000		326,257.25
0050	202-00700	*Removal of Light Standard	2.000	2.000		
			EACH	0.000	0.00	
			530.00000	2.000		1,060.00
0055	202-00810	*Removal of Ground Sign	83.000	59.000		
			EACH	0.000	0.00	
			99.38000	59.000		5,863.42

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 3
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0060	202-00821	*Removal of Sign Panel	32.000	32.000		
			EACH	0.000	0.00	
			27.60000	32.000		883.20
0065	202-01000	*Removal of Fence	13,182.000	13,182.000		
			LF	0.000	0.00	
			2.23000	13,182.000		29,395.86
0070	202-01130	*Removal of Guardrail Type 3	1,515.000	1,515.000		
			LF	0.000	0.00	
			1.47000	1,515.000		2,227.05
0075	202-01300	*Removal of End Anchorage	20.000	20.000		
			EACH	0.000	0.00	
			113.57000	20.000		2,271.40
0080	202-05026	Sawing Asphalt Material (6 Inch)	4,994.000	4,994.000		
			LF	0.000	0.00	
			1.16000	4,994.000		5,793.04
0085	202-05030	Sawing Asphalt Material (10 Inch)	2,737.000	2,737.000		
			LF	0.000	0.00	
			1.43000	2,737.000		3,913.91
0090	203-00060	Embankment Material (Complete In Place)	16,300.000	16,298.000		
			CY	0.000	0.00	
			8.55000	16,298.000		139,347.90
0095	203-00100	Muck Excavation	25.000	0.000		
			CY	0.000	0.00	
			4.44000	0.000		0.00
0100	203-01500	Blading	13.500	13.250		
			HOUR	0.000	0.00	
			105.71000	13.250		1,400.66
0105	203-01510	Backhoe	10.000	3.000		
			HOUR	0.000	0.00	
			90.64000	3.000		271.92
0110	203-01597	*Potholing	29.000	29.000		
			HOUR	0.000	0.00	
			159.00000	29.000		4,611.00

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 4
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0115	203-01622	Sweeping (With Pickup Broom)	451.000	451.000		
			176.67000	451.000	0.00	79,678.17
0120	207-00205	Topsoil	4,500.000	4,500.000		
			5.55000	4,500.000	0.00	24,975.00
0125	208-00002	*Erosion Log (12 Inch)	1,468.000	1,468.000		
			4.60000	1,468.000	0.00	6,752.80
0130	208-00011	*Erosion Bales (Weed Free)	0.000	0.000		
			15.14000	0.000	0.00	0.00
0135	208-00020	*Silt Fence	8,779.000	8,779.000		
			1.19000	8,779.000	0.00	10,447.01
0140	208-00045	*Concrete Washout Structure	4.000	4.000		
			515.12000	4.000	0.00	2,060.48
0145	208-00070	Stabilized Construction Entrance	5.000	5.000		
			1,542.64000	5.000	0.00	7,713.20
0150	208-00103	Removal and Disposal of Sediment (Labor)	1.000	1.000		
			43.27000	1.000	0.00	43.27
0155	208-00105	Removal and Disposal of Sediment (Equipment)	0.000	0.000		
			70.31000	0.000	0.00	0.00
0160	208-00205	Erosion Control Supervisor	200.000	182.000		
			54.08000	182.000	0.00	9,842.56
0165	210-00011	*Reset Mailbox Structure (Type 1)	45.000	43.000		
			152.64000	43.000	0.00	6,563.52

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 5
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0170	210-00012	*Reset Mailbox Structure (Type 2)	12.000	12.000		
			EACH	0.000	0.00	
			275.60000	12.000		3,307.20
0175	210-00013	*Reset Mailbox Structure (Type 3)	8.000	8.000		
			EACH	0.000	0.00	
			426.12000	8.000		3,408.96
0180	210-00810	*Reset Ground Sign	1.000	0.000		
			EACH	0.000	0.00	
			138.02000	0.000		0.00
0185	212-00006	*Seeding (Native)	7.200	7.200		
			ACRE	0.000	0.00	
			297.45000	7.200		2,141.64
0190	212-00032	*Soil Conditioning	7.200	7.200		
			ACRE	0.000	0.00	
			892.35000	7.200		6,424.92
0195	213-00002	*Mulching (Weed Free Hay)	7.000	7.000		
			ACRE	0.000	0.00	
			297.45000	7.000		2,082.15
0200	213-00061	*Mulch Tackifier	1,400.000	1,400.000		
			LB	0.000	0.00	
			1.62000	1,400.000		2,268.00
0205	213-00100	*Soil Binder	3.100	3.100		
			ACRE	0.000	0.00	
			811.23000	3.100		2,514.81
0210	216-00021	*Soil Retention Blanket (Class 1)	1,121.000	1,121.000		
			SY	0.000	0.00	
			1.24000	1,121.000		1,390.04
0215	304-03000	Aggregate Base Course (Class 3)	31,180.600	31,180.600		
			TON	0.000	0.00	
			7.78000	31,180.600		242,585.07
0220	304-06000	Aggregate Base Course (Class 6)	7,034.340	7,034.340		
			TON	0.000	0.00	
			9.11000	7,034.340		64,082.84

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 6
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0225	304-09014	Aggregate Base Course (Special)	2,972.170	2,972.170		
			TON	0.000	0.00	
			12.36000	2,972.170		36,736.02
0230	403-00720	Hot Mix Asphalt (Patching) (Asphalt)	500.000	460.990		
			TON	0.000	0.00	
			126.28000	460.990		58,213.82
0235	403-34841	Hot Mix Asphalt (Grading SX) (100) (PG 64-22)	46,923.990	46,923.990		
			TON	0.000	0.00	
			49.14000	46,923.990		2,305,844.87
0240	411-10255	Emulsified Asphalt (Slow-Setting)	18,850.000	18,850.000		
			GAL	0.000	0.00	
			1.86000	18,850.000		35,061.00
0245	412-00600	*Concrete Pavement (6 Inch)	88.000	88.000		
			SY	0.000	0.00	
			38.41000	88.000		3,380.08
0250	506-01020	Geogrid Reinforcement	2,665.000	2,665.000		
			SY	0.000	0.00	
			4.46000	2,665.000		11,885.90
0255	507-00400	Bituminous Slope and Ditch Paving (Asphalt)	0.000	0.000		
			TON	0.000	0.00	
			129.44000	0.000		0.00
0260	603-10480	48 Inch Corrugated Steel Pipe	342.000	342.000		
			LF	0.000	0.00	
			92.13000	342.000		31,508.46
0265	603-10840	84 Inch Corrugated Steel Pipe	67.000	67.000		
			LF	0.000	0.00	
			209.78000	67.000		14,055.26
0270	603-15054	54 Inch Equivalent Corrugated Steel Pipe Arch	85.000	85.000		
			LF	0.000	0.00	
			124.31000	85.000		10,566.35
0275	603-30048	48 Inch Steel End Section	20.000	20.000		
			EACH	0.000	0.00	
			1,331.94000	20.000		26,638.80

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 7
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0280	606-00301	*Guardrail Type 3 (6-3 Post Spacing)	0.000	0.000		
			LF	0.000	0.00	
			11.66000	0.000		0.00
0285	606-01370	*Transition Type 3G	0.000	0.000		
			EACH	0.000	0.00	
			995.10000	0.000		0.00
0290	606-02003	*End Anchorage (Nonflared)	19.000	19.000		
			EACH	0.000	0.00	
			1,703.57000	19.000		32,367.83
0295	606-02005	*End Anchorage (Flared)	1.000	1.000		
			EACH	0.000	0.00	
			1,411.54000	1.000		1,411.54
0300	607-01000	*Fence Barbed Wire with Metal Posts	13,316.000	13,316.000		
			LF	0.000	0.00	
			4.24000	13,316.000		56,459.84
0305	608-00000	*Concrete Sidewalk	115.000	114.700		
			SY	0.000	0.00	
			43.58000	114.700		4,998.63
0310	608-00010	*Concrete Curb Ramp	24.000	24.000		
			SY	0.000	0.00	
			123.84000	24.000		2,972.16
0315	609-21010	*Curb and Gutter Type 2 (Section I-B)	20.000	20.000		
			LF	0.000	0.00	
			27.52000	20.000		550.40
0320	609-21011	*Curb and Gutter Type 2 (Section I-M)	0.000	0.000		
			LF	0.000	0.00	
			24.24000	0.000		0.00
0325	609-21020	*Curb and Gutter Type 2 (Section II-B)	222.000	222.000		
			LF	0.000	0.00	
			29.70000	222.000		6,593.40
0330	609-60011	*Curb Type 6 (Section M)	2,886.000	2,886.000		
			LF	0.000	0.00	
			4.48000	2,886.000		12,929.28

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 8
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0335	612-00001	*Delineator (Type I)	243.000	243.000		
			EACH	0.000	0.00	
			20.98000	243.000		5,098.14
0340	612-00002	*Delineator (Type II)	32.000	32.000		
			EACH	0.000	0.00	
			22.08000	32.000		706.56
0345	612-00003	*Delineator (Type III)	111.000	111.000		
			EACH	0.000	0.00	
			23.19000	111.000		2,574.09
0350	613-00200	*2 Inch Electrical Conduit	371.000	340.000		
			LF	0.000	0.00	
			12.72000	340.000		4,324.80
0355	613-10000	*Wiring	0.000	0.000		
			L S	0.000	0.00	
			1,060.00000	0.000		0.00
0360	613-34350	*Light Standard Metal (35 Foot)	2.000	2.000		
			EACH	0.000	0.00	
			2,067.00000	2.000		4,134.00
0365	613-40010	*Light Standard Foundation	2.000	2.000		
			EACH	0.000	0.00	
			795.00000	2.000		1,590.00
0370	613-70400	*Luminaire High Pressure Sodium (400 Watt)	2.000	2.000		
			EACH	0.000	0.00	
			371.00000	2.000		742.00
0375	614-00011	*Sign Panel (Class I)	317.000	317.000		
			SF	0.000	0.00	
			14.35000	317.000		4,548.95
0380	614-00012	*Sign Panel (Class II)	1,156.000	1,156.000		
			SF	0.000	0.00	
			15.46000	1,156.000		17,871.76
0385	614-00013	*Sign Panel (Class III)	146.000	146.000		
			SF	0.000	0.00	
			22.08000	146.000		3,223.68

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 9
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0390	614-01503	*Steel Sign Support (2-Inch Round)(Post and Socket)	37.000	37.000		
			EACH	0.000	0.00	
			66.25000	37.000		2,451.25
0395	614-01573	*Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase	83.000	83.000		
			EACH	0.000	0.00	
			193.23000	83.000		16,038.09
0400	614-01583	*Steel Sign Support (2-1/2 In Round Sch 80) (Post & Slipbase	24.000	24.000		
			EACH	0.000	0.00	
			220.83000	24.000		5,299.92
0405	614-07000	Mask Sign Legend	1.000	1.000		
			EACH	0.000	0.00	
			318.00000	1.000		318.00
0410	614-80385	*Rumble Strip	43,272.000	43,272.000		
			LF	0.000	0.00	
			0.10000	43,272.000		4,327.20
0415	615-00050	Embankment Protector Type 5	8.000	8.000		
			EACH	0.000	0.00	
			589.38000	8.000		4,715.04
0420	621-00425	*Detour	1.000	1.000		
			L S	0.000	0.00	
			94,717.26000	1.000		94,717.26
0425	625-00000	Construction Surveying	1.000	0.980		
			L S	0.000	0.00	
			14,697.96000	0.980		14,404.00
0430	625-00001	Construction Surveying (Hourly)	30.000	0.000		
			HOUR	0.000	0.00	
			82.15000	0.000		0.00
0435	626-00000	*Mobilization	1.000	1.000		
			L S	0.000	0.00	
			51,546.56000	1.000		51,546.56
0440	627-00001	*Pavement Marking Paint	1,676.000	1,675.360		
			GAL	0.000	0.00	
			34.98000	1,675.360		58,604.09

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 10
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0445	627-00005	*Epoxy Pavement Marking	591.000	590.200		
			GAL	0.000	0.00	
			53.00000	590.200		31,280.60
0450	627-30205	*Thermoplastic Pavement Marking (Word-Symbol)	570.000	569.500		
			SF	0.000	0.00	
			11.66000	569.500		6,640.37
0455	627-30210	*Thermoplastic Pavement Marking (Xwalk-Stopline)	782.000	782.000		
			SF	0.000	0.00	
			8.48000	782.000		6,631.36
0460	629-01110	Locate Monuments	0.000	0.000		
			HOUR	0.000	0.00	
			333.90000	0.000		0.00
0465	630-00000	*Flagging	6,700.000	6,593.000		
			HOUR	0.000	0.00	
			17.90000	6,593.000		118,014.70
0470	630-00001	*Pilot Car Operation	336.000	335.500		
			HOUR	0.000	0.00	
			31.94000	335.500		10,715.87
0475	630-00007	*Traffic Control Inspection	78.000	74.000		
			DAY	0.000	0.00	
			82.60000	74.000		6,112.40
0480	630-00012	*Traffic Control Management	145.000	140.000		
			DAY	0.000	0.00	
			460.34000	140.000		64,447.60
0485	630-80001	*Flashing Beacon (Portable)	26.000	26.000		
			EACH	0.000	0.00	
			368.94000	26.000		9,592.44
0490	630-80335	*Barricade (Type 3 M-A) (Temporary)	8.000	5.000		
			EACH	0.000	0.00	
			68.28000	5.000		341.40
0495	630-80341	*Construction Traffic Sign (Panel Size A)	53.000	30.000		
			EACH	0.000	0.00	
			33.04000	30.000		991.20

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 11
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0500	630-80342	*Construction Traffic Sign (Panel Size B)	96.000	95.000		
			EACH	0.000	0.00	
			38.55000	95.000		3,662.25
0505	630-80343	*Construction Traffic Sign (Panel Size C)	19.000	19.000		
			EACH	0.000	0.00	
			55.07000	19.000		1,046.33
0510	630-80344	*Construction Traffic Sign (Special)	926.000	926.000		
			SF	0.000	0.00	
			17.62000	926.000		16,316.12
0515	630-80355	*Portable Message Sign Panel	4.000	4.000		
			EACH	0.000	0.00	
			3,854.55000	4.000		15,418.20
0520	630-80358	*Advance Warning Flashing or Sequencing Arrow Panel (C Type)	4.000	4.000		
			EACH	0.000	0.00	
			881.04000	4.000		3,524.16
0525	630-80360	*Drum Channelizing Device	220.000	220.000		
			EACH	0.000	0.00	
			22.03000	220.000		4,846.60
0530	630-80363	*Drum Channelizing Device (With Light) (Flashing)	0.000	0.000		
			EACH	0.000	0.00	
			38.55000	0.000		0.00
0535	630-80364	*Drum Channelizing Device (With Light) (Steady Burn)	3.000	3.000		
			EACH	0.000	0.00	
			38.55000	3.000		115.65
0540	630-80370	Concrete Barrier (Temporary)	432.000	432.000		
			LF	0.000	0.00	
			24.23000	432.000		10,467.36
0545	630-80380	*Traffic Cone	520.000	520.000		
			EACH	0.000	0.00	
			6.61000	520.000		3,437.20
0550	630-80391	*Channelizing Device (Fixed)	100.000	95.000		
			EACH	0.000	0.00	
			38.55000	95.000		3,662.25

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 12
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0555	630-80510	*Mobile Pavement Marking Zone	1.000	1.000		
			L S	0.000	0.00	
			1,060.00000	1.000		1,060.00
0560	630-85010	*Impact Attenuator (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			936.10000	2.000		1,872.20
0565	630-85040	*Impact Attenuator (Truck Mounted Attenuator) (Temporary)	2.000	2.000		
			EACH	0.000	0.00	
			4,597.92000	2.000		9,195.84
0570	700-70010	F/A Minor Contract Revisions	236,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0575	700-70011	F/A Partnering	1,020.170	1,020.170		
			F A	0.000	0.00	
			1.00000	1,020.170		1,020.17
0585	700-70016	F/A Fuel Cost Adjustment	3,200.000	2,998.954		
			F A	0.000	0.00	
			1.00000	2,998.954		2,998.95
0590	700-70018	F/A Roadway Smoothness Incentive	48,946.940	48,946.940		
			F A	0.000	0.00	
			1.00000	48,946.940		48,946.94
0595	700-70019	F/A Asphalt Cement Cost Adjustment	-10,000.000	-13,317.030		
			F A	0.000	0.00	
			1.00000	-13,317.030		-13,317.03
0600	700-70022	F/A OJT Colorado Training Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0605	700-70023	F/A On-The-Job Trainee	1,400.000	1,273.500		
			F A	0.000	0.00	
			1.00000	1,273.500		1,273.50
0610	700-70025	F/A Quality Incentive Payment	89,000.000	88,882.490		
			F A	0.000	0.00	
			1.00000	88,882.490		88,882.49

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 13
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0615	700-70028	F/A ESB Program	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0620	700-70031	F/A INTERIM SURFACE REPAIR	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0625	700-70380	F/A Erosion Control	0.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0795	202-00500	Removal of Portions of Present Structure	3.000	3.000		
			EACH	0.000	0.00	
			747.50000	3.000		2,242.50
0800	601-03030	Concrete Class D (Box Culvert)	13.220	13.220		
			CY	0.000	0.00	
			724.50000	13.220		9,563.40
0805	602-00000	Reinforcing Steel	2,000.000	2,000.000		
			LB	0.000	0.00	
			1.15000	2,000.000		2,300.00
0810	626-00000	Mobilization	0.000	1.000		
			L S	0.000	0.00	
			345.00000	1.000		345.00
0815	210-01130	Reset Guardrail Type 3 Reset Guardrail at the Chico Creek Bridges	663.000	663.000		
			LF	0.000	0.00	
			10.98000	663.000		7,279.74
0820	603-10240	24 Inch Corrugated Steel Pipe 24 Inch Corrugated Steel Pipe	153.000	153.000		
			LF	0.000	0.00	
			61.37000	153.000		9,389.61
0825	603-30024	24 Inch Steel End Section	3.000	3.000		
			EACH	0.000	0.00	
			444.06000	3.000		1,332.18
0830	206-00000	Structure Excavation 24" Irrigation Pipe Replacement	122.000	122.000		
			CY	0.000	0.00	
			10.20000	122.000		1,244.40

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 14
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0835	206-00065	Structure Backfill (Flow-Fill) 24" Irrigation Pipe Replacement	12.000	12.000		
			CY	0.000	0.00	
			78.00000	12.000		936.00
0840	606-00301	Guardrail Type 3 (6-3 Post Spacing) Guardrail Extension and Steel Post Addition	8,400.000	8,400.000		
			LF	0.000	0.00	
			13.92000	8,400.000		116,928.00
0845	607-00010	Corner and Line Brace Post Fence Addition, End Post, Corner & Line Brace Post	26.000	26.000		
			EACH	0.000	0.00	
			192.00000	26.000		4,992.00
0850	607-00005	End Post Fence Addition, End Post, Corner & Line Post	39.000	39.000		
			EACH	0.000	0.00	
			168.00000	39.000		6,552.00
0855	613-10000	Wiring Additional Lighting items	1.000	1.000		
			L S	0.000	0.00	
			2,824.72000	1.000		2,824.72
0860	613-07050	Pull Box (13"x24"x18") Deep Addiitional Lighting Items	2.000	2.000		
			EACH	0.000	0.00	
			470.59000	2.000		941.18
0865	900-00006	Added Item (Dollar)/ Price Reduction	-24,570.000	-24,570.000		
			DOL	0.000	0.00	
			1.00000	-24,570.000		-24,570.00
0870	619-50640	8 Inch Plastic Pipe	60.000	60.000		
			LF	0.000	0.00	
			25.63000	60.000		1,537.80
0875	606-01370	Transition Type 3G CMO 006	4.000	4.000		
			EACH	0.000	0.00	
			1,093.90000	4.000		4,375.60
0880	202-05026	Sawing Asphalt Material (6 Inch) CMO 11	528.000	528.000		
			LF	0.000	0.00	
			11.21000	528.000		5,918.88
0885	202-00220	Removal of Asphalt Mat CMO 011	78.000	78.000		
			SY	0.000	0.00	
			34.50000	78.000		2,691.00

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 15
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0200 ROADWAY						
0890	202-00460	Removal of Portions of Present Structure (Class 3) CMO 011	78.000	78.000		
			SY	0.000	0.00	
			760.73000	78.000		59,336.94
0895	206-00000	Structure Excavation CMO 011	1.000	1.000		
			CY	0.000	0.00	
			448.50000	1.000		448.50
0900	518-01004	Bridge Expansion Device (0-4 Inch) CMO 011	251.000	251.000		
			LF	0.000	0.00	
			441.55000	251.000		110,829.05
0905	601-03041	Concrete Class D (Bridge) (Special) CMO 011	11.900	11.900		
			CY	0.000	0.00	
			2,555.30000	11.900		30,408.07
0910	601-03040	Concrete Class D (Bridge) CMO 011	18.000	18.000		
			CY	0.000	0.00	
			1,753.75000	18.000		31,567.50
0915	602-00020	Reinforcing Steel (Epoxy Coated) CMO 011	2,697.000	2,697.000		
			LB	0.000	0.00	
			3.72000	2,697.000		10,032.84
0920	900-00014	Added Item (Lump Sum)/ Mobilization - CMO 011	1.000	1.000		
			L S	0.000	0.00	
			7,256.50000	1.000		7,256.50
0925	900-00006	Added Item (Dollar)/ Price Reduction - RMM Payrolls	0.000	0.000		
			DOL	0.000	0.00	
			1.00000	0.000		0.00
0940	900-00014	Added Item (Lump Sum)/ Additional Joint Repair (CMO 014)	1.000	1.000		
			L S	0.000	0.00	
			6,275.50000	1.000		6,275.50
			CAT 0200	CURRENT AMT	\$ 5,134,727.43 \$	0.00 \$ 4,874,781.95
CAT NO0300 STR K-19-U						
0635	202-00246	*Removal of Asphalt Mat (Planing) (Special)	1,000.000	1,000.000		
			SY	0.000	0.00	
			3.06000	1,000.000		3,060.00

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 16
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0300 STR K-19-U							
0640	202-00453	*Removal of Portions of Present Structure (Class 2)	779.150	779.000			
			SY	0.000	0.00		
			132.55000	779.000		103,256.45	
0645	202-00460	*Removal of Portions of Present Structure (Class 3)	19.490	19.000			
			SY	0.000	0.00		
			308.14000	19.000		5,854.66	
0650	202-00503	*Removal of Portions of Present Structure	16.000	16.000			
			SY	0.000	0.00		
			123.76000	16.000		1,980.16	
0655	202-00504	*Removal of Expansion Device	69.300	69.000			
			LF	0.000	0.00		
			10.81000	69.000		745.89	
0660	515-00120	*Waterproofing (Membrane)	1,020.000	1,020.000			
			SY	0.000	0.00		
			12.83000	1,020.000		13,086.60	
0665	518-01002	*Bridge Expansion Device (0-2 Inch)	0.000	0.000			
			LF	0.000	0.00		
			158.84000	0.000		0.00	
0670	601-03040	*Concrete Class D (Bridge)	1.500	1.500			
			CY	0.000	0.00		
			446.26000	1.500		669.39	
0675	601-03540	*Concrete Class DT (Deck Topping)	71.000	71.000			
			CY	0.000	0.00		
			336.02000	71.000		23,857.42	
0680	602-00020	*Reinforcing Steel (Epoxy Coated)	7,078.500	7,078.000			
			LB	0.000	0.00		
			2.44000	7,078.000		17,270.32	
			CAT 0300	CURRENT AMT \$	169,956.22 \$	0.00 \$	169,780.89
CAT NO0301 STR K-19-Q							
0690	202-00246	*Removal of Asphalt Mat (Planing) (Special)	908.000	908.000			
			SY	0.000	0.00		
			3.06000	908.000		2,778.48	

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 17
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT	
CAT NO0301 STR K-19-Q							
0695	202-00453	*Removal of Portions of Present Structure (Class 2)	297.480	297.000			
			SY	0.000	0.00		
			132.55000	297.000		39,367.35	
0700	202-00460	*Removal of Portions of Present Structure (Class 3)	0.000	0.000			
			SY	0.000	0.00		
			308.14000	0.000		0.00	
0705	202-00503	*Removal of Portions of Present Structure	25.300	25.000			
			SY	0.000	0.00		
			123.76000	25.000		3,094.00	
0710	202-00504	*Removal of Expansion Device	69.300	69.000			
			LF	0.000	0.00		
			10.81000	69.000		745.89	
0715	515-00120	*Waterproofing (Membrane)	1,020.000	1,020.000			
			SY	0.000	0.00		
			12.83000	1,020.000		13,086.60	
0720	518-01002	*Bridge Expansion Device (0-2 Inch)	0.000	0.000			
			LF	0.000	0.00		
			158.84000	0.000		0.00	
0725	601-03040	*Concrete Class D (Bridge)	1.250	1.250			
			CY	0.000	0.00		
			446.26000	1.250		557.83	
0730	601-03540	*Concrete Class DT (Deck Topping)	26.500	26.500			
			CY	0.000	0.00		
			336.02000	26.500		8,904.53	
0735	602-00020	*Reinforcing Steel (Epoxy Coated)	561.470	561.000			
			LB	0.000	0.00		
			2.44000	561.000		1,368.84	
			CAT 0301	CURRENT AMT \$	70,008.66 \$	0.00 \$	69,903.52
CAT NO0302 STR L-19-H							
0740	202-00240	*Removal of Asphalt Mat (Planing)	0.000	0.000			
			SY	0.000	0.00		
			1.45000	0.000		0.00	

CONTID: C17665
 PCN: 17665-BID
 PROJECT: ES20504-060

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0010

Page 18
 ESTIMATE RUN 08/22/2011
 11:11:20

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0302 STR L-19-H						
0745	202-00425	*Removal of Bridge Railing	809.000	809.000		
			LF	0.000	0.00	
			4.33000	809.000		3,502.97
0750	202-00504	*Removal of Expansion Device	0.000	0.000		
			LF	0.000	0.00	
			10.81000	0.000		0.00
0755	210-00520	*Rebuild Portions of Present Structure	1.000	1.000		
			SY	0.000	0.00	
			1,118.30000	1.000		1,118.30
0760	518-01002	*Bridge Expansion Device (0-2 Inch)	0.000	0.000		
			LF	0.000	0.00	
			158.84000	0.000		0.00
0765	518-03000	*Sawing and Sealing Bridge Joint	450.000	428.000		
			LF	0.000	0.00	
			11.13000	428.000		4,763.64
0775	606-11010	*Bridge Rail Type 10R	803.000	803.000		
			LF	0.000	0.00	
			74.63000	803.000		59,927.89
			CAT 0302	CURRENT AMT \$	69,557.66 \$	0.00 \$ 69,312.80
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0780	620-00002	Field Office (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			4,764.08000	1.000		4,764.08
0785	620-00012	Field Laboratory (Class 2)	1.000	1.000		
			EACH	0.000	0.00	
			4,471.74000	1.000		4,471.74
0790	620-00020	Sanitary Facility	2.000	2.000		
			EACH	0.000	0.00	
			556.50000	2.000		1,113.00
			CAT 0400	CURRENT AMT \$	10,348.82 \$	0.00 \$ 10,348.82
PROJECT TOTAL			CURRENT AMT	\$ 5,454,598.79 \$	0.00 \$	5,194,127.98