

ESTIMATE SUMMARY

CONTID: C17668

ESTIMATE NO: 0001 PROG

SPEC YR: 2005

PCN: 17668-BID

COFRS REPORTING CATEGORY: 2

FACS REF NO:

CONTRACT DESCRIPTION:

TIME CHARGED: 95.0 DAYS TIME ALLOW: 5/27/2011 FIXED COMPLETION DAT

SH96 BRIDGES

PERCENT TIME: 33.57 ORIG TIME ALLOW: 5/27/2011 FIXED COMPLETION DAT

PROJECT NO: FBR096A-039

SH96 BRIDGES

NAME OF ROAD: 096C

PROJECT COUNTIES: KIOWA

OTERO

CROWLEY

CONTRACTOR:

STRUCTURES, INC.

PAY PERIOD ENDING 11/20/2010 DATE TIME STARTED 08/18/2010

4 INVERNESS COURT E, SUITE 250

DATE LET 06/24/2010 DATE WORK BEGAN

DATE AWARDED 06/30/2010 DATE TIME STOPPED

DATE CONTRACT EXECUTED 07/27/2010 DATE ACCEPTED

ENGLEWOOD CO 80112 303/770-7878

DATE NOTICE TO PROCEED 08/18/2010

	CURRENT TOTAL	THIS ESTIMATE
CURRENT PROJECT AMT: \$ 3,932,329.80 PARTICIPATING	\$ 0.00	\$ 0.00
AWARD PROJECT AMT: \$ 2,908,694.00 NON-PARTICIPATING	880,752.75	880,752.75
PERCENT COMPLETE: 22.40% TOTAL EARNINGS	880,752.75	880,752.75
FUNDS AVAILABLE: \$ 3,051,577.05 STOCKPILED MATERIALS	0.00	0.00
	GROSS EARNINGS	880,752.75
TOTAL CLAIMS: \$ 0.00 RETAINAGE	-24,247.58	-24,247.58
	SECURITIES ENCUMBERED	0.00
	NET EARNINGS	856,505.17
	LIQUIDATED DAMAGES	0.00
	AUTOPAY ADJUSTMENT	0.00
	AMOUNT DUE	856,505.17
	OTHER ADJUSTMENTS	0.00
	PAYMENT DUE	\$ 856,505.17

APPROVED FOR PAYMENT BY _____

PROJECT COMMENT:

ESTIMATE COMMENT:

CONTID: C17668
 PCN: 17668-BID
 PROJECT: FBR096A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE NO: 0001

ESTIMATE RUN 12/01/2010

13:11:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT

CAT NO0300 STRUCTURES						
0005	631-00100	HIGHWAY DESIGN & CONSTRUCTION	1.000	0.000		
			L S	0.000	0.00	
			2,871,378.00000	0.000		0.00
0006	900-00006	*ADDED ITEM (DOLLAR)/ ADDED BY CMO #2	787,257.710	0.000		
			DOL	787,257.710	787,257.71	
			1.00000	787,257.710		787,257.71
0007	626-00100	MOBILIZATION (WITHOUT AUTOPAY) ADDED BY CMO #2	72,500.000	0.000		
			L S	72,500.000	72,500.00	
			1.00000	72,500.000		72,500.00
0008	630-80344	CONSTRUCTION TRAFFIC SIGN (SPECIAL) ADDED PER MCR #003	54.500	0.000		
			SF	27.250	1,039.04	
			38.13000	27.250		1,039.04
0010	700-70010	F/A MINOR CONTRACT REVISIONS	85,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0015	700-70012	F/A ASPHALT PAVEMENT INCENTIVE	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0020	700-70016	F/A FUEL COST ADJUSTMENT	35,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0025	700-70021	F/A ON-THE-JOB TRAINEE	800.000	0.000		
			HOOR	0.000	0.00	
			1.00000	0.000		0.00
0030	700-70022	F/A OJT COLORADO TRAINING PROGRAM	1,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00
0035	700-70028	F/A ESB PROGRAM	5,000.000	0.000		
			F A	0.000	0.00	
			1.00000	0.000		0.00

		CAT 0300	CURRENT AMT	\$ 3,895,013.80 \$	860,796.75 \$	860,796.75

CONTID: C17668
 PCN: 17668-BID
 PROJECT: FBR096A-039

COLORADO DEPARTMENT OF TRANSPORTATION

ESTIMATE RUN 12/01/2010

ESTIMATE NO: 0001

13:11:02

REF NO.	ITEM NO.	ITEM DESCRIPTION	CURRENT QUANTITY/ UNITS UNIT PRICE	PREV QTY/ QTY THIS PERIOD QTY TO DATE	AMOUNT THIS PERIOD	CUMULATIVE AMOUNT
CAT NO0400 CONSTRUCTION ENGINEERING BID ITEMS						
0040	620-00002	FIELD OFFICE (CLASS 2)	1.000	0.000		
			EACH	1.000	18,710.00	
			18,710.00000	1.000		18,710.00
0045	620-00012	FIELD LABORATORY (CLASS 2)	1.000	0.000		
			EACH	0.000	0.00	
			17,360.00000	0.000		0.00
0050	620-00020	SANITARY FACILITY	1.000	0.000		
			EACH	1.000	1,246.00	
			1,246.00000	1.000		1,246.00
			CAT 0400	CURRENT AMT	\$ 37,316.00	\$ 19,956.00
			PROJECT TOTAL	CURRENT AMT	\$ 3,932,329.80	\$ 880,752.75
					\$ 19,956.00	\$ 19,956.00
					\$ 880,752.75	\$ 880,752.75